

Activity ID	Activity Name	Original Duration	Start	Finish	2011															
					September					October				November				December		
					21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
PRELIMINARES & GENERAL REQUIREMENTS, PROCUREMENT																				
Procurement																				
Contractor's Designs																				
No SUB LOCATION																				
CD-110020	NB Design Comments & Approval	90	20-Dec-10 A	29-Sep-11	NB Design Comments & Approval															
Procurements, Fabrications & Deliveries																				
No SUB LOCATION																				
01-110025	Bearing - Order / Fabrication / Delivery	90	11-Apr-10 A	24-Sep-11	Bearing - Order / Fabrication / Delivery															
Z1: CH 0 to CH 500: SECT. 1 WORKS																				
Banyan & Banyan West Bridge Construction																				
New Banyan Bridge																				
Foundation Works																				
S1-080060	Demolish exiting pile caps	34	21-Dec-10 A	27-Sep-11	Demolish exiting pile caps															
Pile Cap, Pier and Abutments																				
S1-080430	Abutment North NBNA Abutment	46	24-May-11 A	01-Oct-11	Abutment North NBNA Abutment															
S1-080410	Abutment South NBAS Abutment	46	09-Jun-11 A	01-Oct-11	Abutment South NBAS Abutment															
Bridge Deck																				
S1-080620	Pier NBP1 to Abut North NBNA Decking 36.95m	60	26-Jul-11	06-Oct-11	Pier NBP1 to Abut North NBNA Decking 36.95m															
S1-080710	Parapets, 2 x 14 bays x 6mL	42	24-Oct-11	10-Dec-11	Parapets															
S1-080720	Planter Trough, 2 x 14 bays x 6mL	36	07-Nov-11	17-Dec-11	Planter Trough															
S1-080820	Finishes and Furnitures	30	17-Nov-11	21-Dec-11	Finishes and Furnitures															
S1-080630	Prestressing Tendons, S1 to S18, 18 nr.	6	12-Dec-11	17-Dec-11	Prestressing Tendons															
S1-080810	Movement Joints NBB1 to NBB4, 4 nr.	6	12-Dec-11	17-Dec-11	Movement Joints															
S1-080850	Bituminous Surfacing	4	14-Dec-11	17-Dec-11	Bituminous Surfacing															
S1-080860	Painting Bridge (with TTA and night works)	2	19-Dec-11	20-Dec-11	Painting Bridge															
New Banyan Bridge West																				
Foundation Works																				
S1-090100	Demolish exiting pile caps	40	12-Apr-11 A	17-Oct-11	Demolish exiting pile caps															
S1-090420	Pier NBWP Pile Cap	36	27-Aug-11	11-Oct-11	Pier NBWP Pile Cap															
Pile Cap, Pier and Abutments																				
S1-090410	Abutment South NBWAS Abutment	48	21-Aug-11 A	03-Oct-11	Abutment South NBWAS Abutment															
S1-090430	Abutment North NBWNA Abutment	48	23-Aug-11 A	01-Oct-11	Abutment North NBWNA Abutment															
S1-090510	Pier NBWP Pier	36	12-Oct-11	22-Nov-11	Pier NBWP Pier															
Bridge Deck																				
S1-090610	Abut South NBWSA to Pier NBWP Decking, 27.46m	60	26-Oct-11	06-Jan-12	Abut South NBWSA to Pier NBWP Decking															
S1-090620	Pier NBWP to Abut North NBWNA Decking, 25.64m	60	12-Nov-11	27-Jan-12	Pier NBWP to Abut North NBWNA Decking															
S1-090590	Bridge Bearings NBWMJ1 & NBWMJ2, 2 nr.	10	23-Nov-11	03-Dec-11	Bridge Bearings															
Noise Barrier at Kwong Fuk West																				
Noise Barrier at Kwong Fuk West Viaduct																				
Noise Barrier Foundation Works																				
S1-000345A	Ground Investigation Works	48	16-Nov-09 A	01-Oct-11	Ground Investigation Works															
S1-180310A	Prebored H Piles, 39 nr.	70	08-Nov-10 A	23-Nov-11	Prebored H Piles, 39 nr.															
S1-180410	NB KFW Pile Cap. 14 Nr.	64	22-Oct-11	07-Jan-12	NB KFW Pile Cap. 14 Nr.															
S1-180510	Piers, 14 Nr.	64	10-Nov-11	30-Jan-12	Piers, 14 Nr.															
Noise Barrier NB1A																				
S1-180305	NB1A Prebored H Piles, 10nr	18	29-Sep-11	21-Oct-11	NB1A Prebored H Piles, 10nr															
Southbound Work- Ret. Wall, Noise B, Rd																				
RW W3, NB6, and Slope S4																				
High Mast Lighting																				
S1-203068	Install/delete lamps at high mast HM2 & HM3	18	10-Oct-11	29-Oct-11	Install/delete lamps at high mast HM2 & HM3															
Noise Barrier NB6																				
S1-207060	NB6 Structural Steel	20	29-Aug-11	21-Sep-11	NB6 Structural Steel															
S1-208060	NB6 NB Panels	20	22-Sep-11	17-Oct-11	NB6 NB Panels															
Cut Slope S4																				
S1-031060A	Cut Slope S4 - excavation	44	26-Feb-11 A	09-Nov-11	Cut Slope S4 - excavation															
S1-031060B	Cut Slope S4 - drainage/ u channels	6	28-Nov-11	03-Dec-11	Cut Slope S4 - drainage/ u channels															
RW W2, NB7, Slope S3, Slip Rd C																				
Noise Barrier NB7																				
S1-035035	NB7 Structural steel	20	09-Nov-11*	01-Dec-11	NB7 Structural steel															
S1-035040	NB7 Panels	20	02-Dec-11	27-Dec-11	NB7 Panels															
SB Road & Drain, Ch 0-300, after NB3																				
TCSS Works/Other Utilities																				
S1-035045	TCSS P57 - footing	18	09-Sep-11*	01-Oct-11	TCSS P57 - footing															
S1-035055	TCSS S167 - footing	18	03-Oct-11	24-Oct-11	TCSS S167 - footing															
NB6 and Slope S4A, after TB1 demolition																				
Cut Slope S4A																				
S1-208140A	Cut Slope S4A - excavation	8	18-Dec-10 A	22-Oct-11	Cut Slope S4A - excavation															
NB11, Slope S4B & F124, after TB2 dem.																				
Cut Slope S4B, S4C																				
S1-031040A	Cut Slope S4B, S4C - excavation	24	16-Dec-10 A	15-Oct-11	Cut Slope S4B, S4C - excavation															
Northbound Work- Ret. Wall, Noise B, Rd																				
RW W1+ NB1+S1, NB2 Ch200-300																				
Noise Barrier NB1																				
S1-207010	NB1 Structural Steel	28	18-Nov-11	20-Dec-11	NB1 Structural Steel															
Cut Slope S1																				
S1-031015A	Fill Slope S1- backfilling	54	06-Sep-11	10-Nov-11	Fill Slope S1- backfilling															

Three Monthly Rolling Program

21 Sept. 2011 to 20 Dec. 2011

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011				2012				2013																
							Q2		Q3		Q4		Q1		Q2		Q3		Q4												
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
HY/2009/08 TOLO HIGHWAY WIDENING																															
EXECUTIVE SUMMARY																															
Design																															
A1330	Alternative Design		100%	292	29-Mar-10 A	14-Jan-11 A	Alternative Design																								
Construction																															
Section 1																															
A1000	SA21 - North Bound	42	8.58%	653	15-Oct-10 A	14-May-13	SA21 - North Bound																								
A1010	SA21 - South Bound	84	31.82%	814	15-Oct-10 A	02-Apr-13	SA21 - South Bound																								
A1020	SA21 - Middle Lane	42	7.37%	645	26-Aug-11 A	14-May-13	SA21 - Middle Lane																								
Section 2																															
A1030	SA22 - North Bound	108	46.14%	1016	26-Feb-10 A	26-Mar-13	SA22 - North Bound																								
A1040	SA22 - South Bound	-14	35.45%	1037	01-Apr-10 A	26-Jul-13	SA22 - South Bound																								
A1050	SA22 - Middle Lane	-14	0%	135	13-Mar-13	26-Jul-13	SA22 - Middle Lane																								
A1060	SA23 - South Bound	227	0%	428	26-Sep-11	26-Nov-12	SA23 - South Bound																								
A1070	SA24 - North Bound	33	23.13%	787	25-Aug-10 A	22-May-13	SA24 - North Bound																								
A1080	SA25 - South Bound	53	22.5%	777	20-Oct-10 A	20-May-13	SA25 - South Bound																								
A1090	SA26 - North Bound	-15	45.46%	1216	26-Feb-10 A	20-Jul-13	SA26 - North Bound																								
A1100	SA26 - South Bound	-20	44.49%	1216	26-Feb-10 A	31-Jul-13	Inclement Weather Cause Delay SA26 - South Bound																								
Section 3																															
A1110	SA26A - North Bound	-15	39.61%	1191	26-Feb-10 A	14-Sep-13	Inclement Weather Cause Delay SA26A - North Bound																								
A1120	SA26A - South Bound	24	22.5%	879	26-Feb-10 A	07-Aug-13	SA26A - South Bound																								
A1130	SA26A - North & South Bound	-4	24.48%	612	26-Feb-11 A	31-Dec-12	SA26A - North & South Bound																								
A1140	SA27 - South Bound	14	49%	826	27-Mar-10 A	20-Nov-12	SA27 - South Bound																								
Section 4																															
A1150	SA28 - North Bound	-21	41.74%	1216	26-Feb-10 A	03-Sep-13	Inclement Weather Cause Delay SA28 - North Bound																								
A1160	SA28 - South Bound	7	38.03%	1099	23-Jun-10 A	06-Aug-13	SA28 - South Bound																								
A1170	SA29 - North Bound	14	31.79%	909	26-Jan-11 A	06-Jun-13	SA29 - North Bound																								
A1180	SA32 - Roadside FVMS	154	33.21%	265	26-Mar-11 A	20-Mar-12	SA32 - Roadside FVMS																								
Section 5																															
A1190	SA31 - South Bound	35	67.65%	884	26-Feb-10 A	07-Jul-12	SA31 - South Bound																								
Section 7																															
A1200	SA41 - Site Office	0	36.5%	1581	26-Feb-10 A	25-Jun-14																									
A1210	SA42 - Temporary Contractor's Works Area	0	36.54%	1582	25-Feb-10 A	25-Jun-14																									
Section 15 (Subject to Excision, Engineer may instruct within 819 days)																															
A1220	Validity Period	763	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																								
A1230	SA30 - North Bound	7	0%	354	25-May-12	13-May-13	SA30 - North Bound																								
A1240	SA30 - South Bound	0	0%	122	06-Dec-12	06-Apr-13	SA30 - South Bound																								
A1250	SA30 - Middle Lane	0	0%	119	27-Feb-13	25-Jun-13	SA30 - Middle Lane																								
Section 16 (Subject to Excision, Engineer may instruct within 819 days)																															
A1260	Validity Period	763	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																								
A1270	SA30 - North Bound	0	0%	303	24-May-12	22-Mar-13*	SA30 - North Bound																								
A1280	SA30 - South Bound	0	0%	190	18-Dec-12	25-Jun-13	SA30 - South Bound																								
A1290	SA30A - North Bound	0	0%	398	24-May-12	25-Jun-13	SA30A - North Bound																								
Section 17 (Subject to Excision, Engineer may instruct within 819 days)																															
A1300	Validity Period	763	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																								

Project ID: J3318-UPDATE 2011-09
 Project Name: HY/2009/08 TOLO HIGHWAY WIDENING
 Layout Name: UWP (Submission)
 Data Date: 26-Sep-11
 Page 1 of 34

- Current Bar
- Level of Effort
- Critical
- Milestone

Highways Department - Contract No. HY/2009/08

Widening of Tolo Highway/ Fanling Highway
 Stage 1 - Between Ma Wo and Tai Hang

Updated Works Program, Sept. 2011



UWP Revision			
Date	Revision	Chec...	Approved
30-Sep-...	UWP Sep 2011 (VO1-28 in...	ZJ	WY

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013																												
							Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
VO000260	VO. 26: Permanent Diversion of Existing DN80 WSD Watermain at MA Wo Subway (TP9)		100%	0	03-May-11	A	◇ VO. 26: Permanent Diversion of Existing DN80 WSD Watermain at MA Wo Subway (TP9)																																												
VO000270	VO. 27: Temp. Access and Lighting for Inspection on Bridge 13 Deck Interior		100%	0	16-May-11	A	◇ VO. 27: Temp. Access and Lighting for Inspection on Bridge 13 Deck Interior																																												
VO000280	VO. 28: Provision of Hoarding at Site Boundary of SA22 and SA25		100%	0	11-May-11	A	◇ VO. 28: Provision of Hoarding at Site Boundary of SA22 and SA25																																												
Milestones of Temporary Traffic Arrangement																																																			
TTA000	TTA Stage 0	43	0%	0	21-Mar-12		◇ TTA Stage 0																																												
TTA010	TTA Stage 1	114	0%	0	02-Apr-12		◇ TTA Stage 1																																												
TTA020	TTA Stage 2	8	0%	0	20-Feb-13		◇ TTA Stage 2																																												
TTA030	TTA Stage 3	41	0%	0	24-Mar-12		◇ TTA Stage 3																																												
TTA040	TTA Stage 4	73	0%	0	31-Oct-12		◇ TTA Stage 4																																												
TTA050	TTA Stage 5	-20	0%	0	11-Sep-12		◇ TTA Stage 5																																												
TTA060	TTA Stage 6	40	0%	0	18-Feb-12		◇ TTA Stage 6																																												
TTA070	TTA Stage 7	40	0%	0	18-Feb-12		◇ TTA Stage 7																																												
TTA080	TTA Stage 8	-19	0%	0	28-Feb-13		◇ TTA Stage 8																																												
TTA090	TTA Stage 9	-22	0%	0	25-May-13		◇ TTA Stage 9																																												
TTA100	TTA Stage 10	-22	0%	0	28-Jun-13		◇ TTA Stage 10																																												
TTA110	TTA Stage 11	-21	0%	0	11-Jul-13		◇ TTA Stage 11																																												
Section 1																																																			
Site Area SA21																																																			
PHSA2120	Possession of SA21 (Day141)		100%	0	16-Jul-10	A																																													
SA210000	Site Area SA21 Works Period	0	40.61%	1076	16-Jul-10	A	Site Area SA21 Works Period																																												
SA210010	Site Area SA21 Works Completion	0	0%	0			◇ Site Area SA21 Works Completion																																												
SA210020	Temporary Traffic Management (Detail shall refer to supplementary information)	0	40.83%	872	16-Jul-10	A	Temporary Traffic Management																																												
SA210030	Overall Utilities Diversion (Detail shall refer to supplementary information)	0	40.83%	872	16-Jul-10	A	Overall Utilities Diversion																																												
North Bound																																																			
Preliminaries																																																			
S21N0000	Site Clearance/Access Rd & acquisition of Sub-con		100%	63	15-Oct-10	A	Site Clearance/Access Rd & acquisition of Sub-con																																												
Slopedworks																																																			
S21N5000	Slopedworks Fill(S21)	57	0%	72	23-Nov-11		Slopedworks Fill(S21)																																												
S21N5010	U-Channel and Berm	57	0%	48	07-Jan-12		U-Channel and Berm																																												
S21N5100	Slopedworks Cut(S22)	129	18.8%	266	17-Feb-11	A	Slopedworks Cut(S22)																																												
S21N5110	Slopedworks Cut (S22) - Stage 1 (Upper +59mPD)	129	70%	74	17-Feb-11	A	Slopedworks Cut (S22) - Stage 1 (Upper +59mPD)																																												
S21N5120	Slopedworks Cut (S22) - Stage 2 (Middle +57mPD)	129	0%	72	26-Sep-11		Slopedworks Cut (S22) - Stage 2 (Middle +57mPD)																																												
S21N5130	Slopedworks Cut (S22) - Stage 3 (Lower +55mPD)	129	0%	72	21-Dec-11		Slopedworks Cut (S22) - Stage 3 (Lower +55mPD)																																												
S21N5140	U-Channel and Berm	129	0%	36	21-Mar-12		U-Channel and Berm																																												
S21N5150	Shotcreting/Plantation	129	0%	36	08-May-12		Shotcreting/Plantation																																												
S21N5200	Slopedworks Fill(S24)	131	0%	114	26-Sep-11		Slopedworks Fill(S24)																																												
S21N5210	Slopedworks Fill(S24) - Stage 1 (Lower +49mPD)	131	0%	60	26-Sep-11		Slopedworks Fill(S24) - Stage 1 (Lower +49mPD)																																												
S21N5220	Slopedworks Fill(S24) - Stage 2 (Upper +52mPD)	131	0%	54	07-Dec-11		Slopedworks Fill(S24) - Stage 2 (Upper +52mPD)																																												
S21N5800	Debris Catcher Fence and NTHA Protective Measures (Area 2A-3) (Provision Item)	129	0%	96	20-Jun-12		Debris Catcher Fence and NTHA Protective Measures																																												
S21N5810	Access Rock to Hazard Rock Areas	129	0%	30	20-Jun-12		Access Rock to Hazard Rock Areas																																												
S21N5820	Installation of Rock Fall Fence	129	0%	66	27-Jul-12		Installation of Rock Fall Fence																																												
Extension of Culverts																																																			
S21N1000	Extension of Box Culvert (N581)		100%	148	08-Nov-10	A	Extension of Box Culvert (N581)																																												
S21N1010	Temporary Water Diversion		100%	23	08-Nov-10	A	Temporary Water Diversion																																												
S21N1020	Construction of Base Slab		100%	75	13-Dec-10	A	Construction of Base Slab																																												
S21N1030	Construction of Wall Stem		100%	50	13-Dec-10	A	Construction of Wall Stem																																												
S21N1040	Construction of Top Slab		100%	45	19-Jan-11	A	Construction of Top Slab																																												
S21N1050	Extension of Box Culvert (TP9), Upstream (CSD 3)	128	96.36%	261	26-Mar-11	A	Extension of Box Culvert (TP9), Upstream (CSD 3)																																												
S21N1060	Temporary Water Diversion		100%	16	26-Mar-11	A	Temporary Water Diversion																																												
S21N1070	Construction of Base Slab		100%	75	30-Mar-11	A	Construction of Base Slab																																												
S21N1080	Construction of Wall Stem	128	90%	50	20-May-11	A	Construction of Wall Stem																																												
S21N1090	Construction of Top Slab	128	90%	45	30-Jul-11	A	Construction of Top Slab																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																				
							Q2				Q3				Q4				Q1				Q2				Q3				Q4																				
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S21N2580	Construction of RW Structure (W46)	60	0%	75	18-Nov-11	21-Feb-12	Construction of RW Structure (W46)																																												
S21N2590	Backfilling W45 & W46	60	0%	18	21-Feb-12	13-Mar-12	Backfilling W45 & W46																																												
Retaining Wall W49																																																			
S21N2604	Clearing & Prepare Piling Platform & Pre-drilling for W49		100%	24	20-Nov-10 A	24-Feb-11 A	Clearing & Prepare Piling Platform & Pre-drilling for W49																																												
S21N2606	Piles for W49	66	0%	54	26-Sep-11	29-Nov-11	Piles for W49																																												
S21N2607	Piling for Bay 1	66	0%	18	26-Sep-11	18-Oct-11	Piling for Bay 1																																												
S21N2608	Piling for Bay 2 & 3	66	0%	18	19-Oct-11	08-Nov-11	Piling for Bay 2 & 3																																												
S21N2609	Piling for Bay 4 & 5	66	0%	18	09-Nov-11	29-Nov-11	Piling for Bay 4 & 5																																												
S21N2610	Sheet Pile/Excavate & Construct W49		100%	96	26-Mar-11 A	25-Jul-11 A	Sheet Pile/Excavate & Construct W49																																												
S21N2620	Opencut Excavation		100%	18	26-Mar-11 A	16-Apr-11 A	Opencut Excavation																																												
S21N2630	Construction of W49 Structure		100%	36	08-Mar-11 A	20-Aug-11 A	Construction of W49 Structure																																												
S21N2640	Backfilling	66	0%	15	30-Nov-11	16-Dec-11	Backfilling																																												
Roadworks, Drainage & Utilities																																																			
S21N4100	Roadworks, Drainages & Utilities	129	0%	143	23-Dec-11	21-Jun-12	Roadworks, Drainages & Utilities																																												
S21N4110	Removal of existing paving	110	0%	25	23-Dec-11	28-Jan-12	Removal of existing paving																																												
S21N4120	Drainages	60	0%	75	23-Dec-11	27-Mar-12	Drainages																																												
S21N4130	Utilities	60	0%	75	23-Dec-11	27-Mar-12	Utilities																																												
S21N4140	Road Surface (incl shift lane for Interface)	34	0%	75	07-Feb-12	09-May-12	Road Surface (incl shift lane for Interface)																																												
S21N4150	Shift lane for Interface Stage 1	40	0%	0	18-Feb-12		Shift lane for Interface Stage 1																																												
S21N4160	Removal of Central Barrier & Roadmark	129	0%	36	10-May-12	21-Jun-12	Removal of Central Barrier & Roadmark																																												
Noise Barriers & Road Barriers																																																			
S21N3010	NB31 (CH 0-183.6, W39 - W49)	131	0%	90	15-Feb-12	06-Jun-12	NB31 (CH 0-183.6, W39 - W49)																																												
S21N3060	NB31 : Excavation and Footing	131	0%	50	15-Feb-12	18-Apr-12	NB31 : Excavation and Footing																																												
S21N3080	NB31 : Erecting H-Column	131	0%	20	18-Apr-12	12-May-12	NB31 : Erecting H-Column																																												
S21N3090	NB31 (CH 90-183.6) : Installing Panel	131	0%	20	12-May-12	06-Jun-12	NB31 (CH 90-183.6) : Installing Panel																																												
S21N3100	Beam Barrier	66	0%	102	23-Nov-11	27-Mar-12	Beam Barrier																																												
S21N3110	Installing Column	100	0%	50	23-Nov-11	26-Jan-12	Installing Column																																												
S21N3120	Installing M-Beam	66	0%	50	28-Jan-12	27-Mar-12	Installing M-Beam																																												
Traffic Control & Surveillance System																																																			
S21N4800	TCSS, G23A	34	0%	72	14-Feb-13	14-May-13	TCSS, G23A																																												
Landscaping																																																			
S21N6000	Landscaping Works	129	0%	75	15-Oct-12	14-Jan-13	Landscaping Works																																												
South Bound																																																			
Preliminaries																																																			
S21S0000	Site Clearance/Access Rd		100%	48	15-Oct-10 A	10-Dec-10 A	Site Clearance/Access Rd																																												
S21S0010	Site Clearance		100%	36	15-Oct-10 A	26-Nov-10 A	Site Clearance																																												
S21S0030	Access Road		100%	34	02-Nov-10 A	10-Dec-10 A	Access Road																																												
Slopeworks																																																			
S21S5000	Slopeworks Fill(S26)	101	0%	120	15-Oct-11	10-Mar-12	Slopeworks Fill(S26)																																												
S21S5010	Slopeworks Fill(S26) - Lower +50mPD	101	0%	60	15-Oct-11	24-Dec-11	Slopeworks Fill(S26) - Lower +50mPD																																												
S21S5020	Slopeworks Fill(S26) - Upper +55mPD	101	0%	60	24-Dec-11	10-Mar-12	Slopeworks Fill(S26) - Upper +55mPD																																												
S21S5100	Slopeworks Fill(S27)	161	0%	120	15-Oct-11	10-Mar-12	Slopeworks Fill(S27)																																												
S21S5110	Slopeworks Fill(S27) - Lower +50mPD	161	0%	60	15-Oct-11	24-Dec-11	Slopeworks Fill(S27) - Lower +50mPD																																												
S21S5120	Slopeworks Fill(S27) - Lower +55mPD	161	0%	60	24-Dec-11	10-Mar-12	Slopeworks Fill(S27) - Lower +55mPD																																												
Extension of Culverts																																																			
S21S1100	Extension of Box Culvert (TP9), Downstream	110	0%	60	14-May-12	26-Jul-12	Extension of Box Culvert (TP9), Downstream																																												
S21S5130	Temporary Water Diversion	110	0%	12	14-May-12	29-May-12	Temporary Water Diversion																																												
S21S5140	Construction of Base Slab, Wall & Top Slab	110	0%	48	29-May-12	26-Jul-12	Construction of Base Slab, Wall & Top Slab																																												
Construction of Retaining Wall																																																			
Retaining Wall W50																																																			
S21S2000	Sheet Pile/Excavate & Construct W50 (w/SP)	101	0%	77	25-May-12	27-Aug-12	Sheet Pile/Excavate & Construct W50 (w/SP)																																												
S21S2010	Sheet Pile & ELS Works	101	0%	24	25-May-12	25-Jun-12	Sheet Pile & ELS Works																																												
S21S2020	Construction of W50 Structure	101	0%	42	25-Jun-12	14-Aug-12	Construction of W50 Structure																																												
S21S2030	Backfilling	101	0%	18	06-Aug-12	27-Aug-12	Backfilling																																												
Retaining Wall W51-56 (CSD 3)																																																			
S21S2100	Sheet Pile / Excavate & Construct W51-56 (w/SP)	35	14.24%	216	25-Feb-11 A	14-May-12	Sheet Pile / Excavate & Construct W51-56 (w/SP)																																												
S21S2110	Sheet Pile & ELS Works (W51)		100%	24	25-Feb-11 A	11-May-11	Sheet Pile & ELS Works (W51)																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																				
							Q2			Q3			Q4			Q1			Q2			Q3			Q4		Q1		Q2		Q3		Q4																		
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S21S2120	Construction of W51 Structure		100%	42	19-Apr-11 A	14-Jun-11 A	Construction of W51 Structure																																												
S21S2130	Sheet Pile & ELS Works (W52 & W53)		100%	24	28-Jul-11 A	16-Sep-11 A	Sheet Pile & ELS Works (W52 & W53)																																												
S21S2140	Construction of WW52 & W53 Structure	42	10%	42	06-Sep-11 A	10-Nov-11	Construction of WW52 & W53 Structure																																												
S21S2150	Backfilling of W51, W52 & W53	35	0%	24	19-Nov-11	17-Dec-11	Backfilling of W51, W52 & W53																																												
S21S2160	Sheet Pile & ELS Works (W54, 55 & 56)	35	0%	24	17-Dec-11	18-Jan-12	Sheet Pile & ELS Works (W54, 55 & 56)																																												
S21S2170	Construction of W54, 55 & 56 Structure	35	0%	42	18-Jan-12	10-Mar-12	Construction of W54, 55 & 56 Structure																																												
S21S2180	Backfilling of W54, 55 & 56	35	0%	50	10-Mar-12	14-May-12	Backfilling of W54, 55 & 56																																												
Retaining Wall W51A (CSD 3)																																																			
S21S2163	Excavate to cut-off level	35	50%	8	17-Jan-11 A	29-Sep-11	Excavate to cut-off level																																												
S21S2164	Capping/Walling for W51A	35	37.5%	18	12-Jul-11 A	15-Oct-11	Capping/Walling for W51A																																												
S21S2165	Backfilling	35	0%	30	15-Oct-11	19-Nov-11	Backfilling																																												
Retaining Wall W35A, (CSD 2)																																																			
S21S2210	Pre-drilling for W35A	34	0%	15	18-Feb-12	06-Mar-12	Pre-drilling for W35A																																												
S21S2218	Mini Piles for W35A	34	0%	24	07-Mar-12	03-Apr-12	Mini Piles for W35A																																												
S21S2230	Excavate to cut-off level	34	0%	30	05-Apr-12	14-May-12	Excavate to cut-off level																																												
S21S2240	Capping/Walling for W35A	34	0%	72	15-May-12	09-Aug-12	Capping/Walling for W35A																																												
S21S2250	Backfilling	34	0%	30	10-Aug-12	13-Sep-12	Backfilling																																												
Roadworks, Drainage & Utilities																																																			
S21S3900	Roadworks, Drainages & Utilities	34	0%	118	14-Sep-12	05-Feb-13	Roadworks, Drainages & Utilities																																												
S21S4001	Removal of Existing Paving	34	0%	25	14-Sep-12	15-Oct-12	Removal of Existing Paving																																												
S21S4002	Drainages	34	0%	75	14-Sep-12	13-Dec-12	Drainages																																												
S21S4003	Utilities	35	0%	75	28-Sep-12	29-Dec-12	Utilities																																												
S21S4010	Road Surface	34	0%	75	16-Oct-12	15-Jan-13	Road Surface																																												
S21S4020	Road Mark & Lane Shifting	34	0%	36	22-Dec-12	05-Feb-13	Road Mark & Lane Shifting																																												
Noise Barriers & Road Barriers																																																			
S21S3010	NB29A (CH 0-62.3) on W35A	68	0%	42	06-Feb-13	02-Apr-13	NB29A (CH 0-62.3) on W35A																																												
S21S3011	NB29A (CH 0-62.3) on W35A - Erecting H-Column	68	0%	18	06-Feb-13	01-Mar-13	NB29A (CH 0-62.3) on W35A - Erecting H-Column																																												
S21S3012	NB29A (CH 0-62.3) on W35A - Installing Panel	68	0%	24	02-Mar-13	02-Apr-13	NB29A (CH 0-62.3) on W35A - Installing Panel																																												
S21S3020	NB30 (CH 0-201.9)	88	0%	98	14-Sep-12	12-Jan-13	NB30 (CH 0-201.9)																																												
S21S3021	NB30 - Excavation and Footing	88	0%	50	14-Sep-12	14-Nov-12	NB30 - Excavation and Footing																																												
S21S3023	NB30 : Erecting H-Column	88	0%	24	15-Nov-12	12-Dec-12	NB30 : Erecting H-Column																																												
S21S3024	NB30 : Installing Panel	88	0%	24	13-Dec-12	12-Jan-13	NB30 : Installing Panel																																												
S21S3030	NB33 (CH 0-143)	74	0%	213	10-Mar-12	26-Nov-12	NB33 (CH 0-143)																																												
S21S3031	NB33 : Excavation and Footing	101	0%	60	10-Mar-12	25-May-12	NB33 : Excavation and Footing																																												
S21S3032	NB33 : Erecting H-Column	107	0%	36	25-May-12	10-Jul-12	NB33 : Erecting H-Column																																												
S21S3033	NB33 : Installing Panel	107	0%	36	10-Jul-12	21-Aug-12	NB33 : Installing Panel																																												
S21S3100	Beam Barrier	74	0%	48	28-Sep-12	26-Nov-12	Beam Barrier																																												
Footing of G60A																																																			
S21S2302	Pre-drilling for G60A	93	0%	15	21-May-12	07-Jun-12	Pre-drilling for G60A																																												
S21S2304	Piling for G60A (6mp)	93	0%	26	08-Jun-12	10-Jul-12	Piling for G60A (6mp)																																												
S21S2306	Excavate to cut-off level	93	0%	24	11-Jul-12	07-Aug-12	Excavate to cut-off level																																												
S21S2308	Capping for G60A	93	0%	24	08-Aug-12	04-Sep-12	Capping for G60A																																												
S21S2310	Backfilling	93	0%	24	05-Sep-12	04-Oct-12	Backfilling																																												
Traffic Control & Surveillance System																																																			
S21S4800	TCSS (G60A)	34	0%	75	07-Feb-13	14-May-13	TCSS (G60A)																																												
Landscaping																																																			
S21S6000	Landscaping Works	137	0%	75	05-Oct-12	04-Jan-13	Landscaping Works																																												
Middle Lane																																																			
Roadworks, Drainage & Utilities																																																			
S21M4030	Roadworks, Drainage & Utilities	35	0%	75	06-Feb-13	13-May-13	Roadworks, Drainage & Utilities																																												
S21M4040	Removal of Existing Paving	35	0%	25	06-Feb-13	09-Mar-13	Removal of Existing Paving																																												
S21M4050	Utilities	35	0%	50	06-Feb-13	12-Apr-13	Utilities																																												
S21M4060	Drainage	36	0%	50	23-Feb-13	26-Apr-13	Drainage																																												
S21M4070	Road Surface, Roadmark and Lane Shifting	35	0%	50	11-Mar-13	13-May-13	Road Surface, Roadmark and Lane Shifting																																												
Noise Barriers & Road Barriers																																																			
S21M3000	Construct Noise Barrier NB32	34	0%	60	28-Feb-13	14-May-13	Construct Noise Barrier NB32																																												
S21M3010	Erecting H-Column	34	0%	36	28-Feb-13	15-Apr-13	Erecting H-Column																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013													
							Q2		Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4									
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43
SA250030	Overall Utility Diversion (Detail shall refer to supplementary informat...	0	32.55%	765	04-May-10 A	25-Jun-13	Overall Utility Dive																													
South Bound																																				
Preliminaries																																				
S25S0000	Site Clearance/Access Rd (ch3400-3600)		100%	97	20-Oct-10 A	16-Feb-11 A	Site Clearance/Access Rd (ch3400-3600)																													
S25S0010	Site Clearance (ch3400-3600)		100%	75	20-Oct-10 A	18-Jan-11 A	Clearance (ch3400-3600)																													
S25S0020	Access Road (ch3400-3600)		100%	75	15-Nov-10 A	16-Feb-11 A	Access Road (ch3400-3600)																													
Slopesworks																																				
S25S5000	Slopesworks Fill(S30A)	38	0%	60	17-Feb-12	02-May-12	Slopesworks Fill(S30A)																													
S25S5010	Slopesworks Fill (S30A) - Stage 1: +53.5mPD	38	0%	30	17-Feb-12	22-Mar-12	Slopesworks Fill (S30A) - Stage 1: +53.5mPD																													
S25S5020	Slopesworks Fill (S30A) - Stage 2: 55.8mPD	38	0%	30	23-Mar-12	02-May-12	Slopesworks Fill (S30A) - Stage 2: 55.8mPD																													
S25S5100	Slope Reinstatement Works (Pier 13AP1/2 & TW1/2)	44	0%	126	10-Dec-12	20-May-13	Slope Reinstatement W																													
S25S5110	Slope Reinstatement Works (Pier 13AP1) : Stage 1	44	0%	36	10-Dec-12	24-Jan-13	Slope Reinstatement Works (Pier 13AP1																													
S25S5120	Slope Reinstatement Works (Pier 13AP2) : Stage 2	44	0%	30	24-Jan-13	04-Mar-13	Slope Reinstatement Works (Pier																													
S25S5130	Slope Reinstatement Works (TW1) : Stage 1	44	0%	30	04-Mar-13	12-Apr-13	Slope Reinstatement Works																													
S25S5140	Slope Reinstatement Works (TW2) : Stage 2	44	0%	30	12-Apr-13	20-May-13	Slope Reinstatement W																													
Construction of Retaining Wall																																				
Retaining Wall W58B, (CSD 2)																																				
S25S2020	Site Formation		100%	25	01-Nov-10 A	30-Nov-10 A	Site Formation																													
S25S2030	Excavate to cut-off level		100%	10	01-Nov-10 A	31-Dec-10 A	Excavate to cut-off level																													
S25S2050	Construction of Structure W58B	38	26.67%	75	13-May-11 A	30-Nov-11	Construction of Structure W58B																													
S25S2060	Backfilling	38	0%	61	01-Dec-11	16-Feb-12	Backfilling																													
Roadworks, Drainage & Utilities																																				
S25S4000	Roadworks, Drainages & Utilities	47	0%	144	03-May-12	24-Oct-12	Roadworks, Drainages & Utilities																													
S25S4020	Utilities	38	0%	60	03-May-12	14-Jul-12	Utilities																													
S25S4030	Drainages	38	0%	60	17-May-12	28-Jul-12	Drainages																													
S25S4040	Road Surface	38	0%	60	01-Jun-12	11-Aug-12	Road Surface																													
S25S4050	Roadmark and Lane Shifting	47	0%	60	13-Aug-12	24-Oct-12	Roadmark and Lane Shifting																													
S25S4200	Slip Road H	47	0%	72	20-Aug-12	14-Nov-12	Slip Road H																													
Noise Barriers & Road Barriers																																				
S25S3000	Construct Noise Barrier & Beam Barrier, NB34	114	0%	95	03-May-12	24-Aug-12	Construct Noise Barrier & Beam Barrier, NB34																													
S25S3010	Noise Barrier : Foundation Works	50	0%	36	03-May-12	14-Jun-12	Noise Barrier : Foundation Works																													
S25S3020	Noise Barrier : Installation of H-column & Panel	50	0%	36	15-Jun-12	28-Jul-12	Noise Barrier : Installation of H-column & Panel																													
S25S3030	Beam Barrier : Erecting of Short Column	114	0%	48	03-May-12	29-Jun-12	Beam Barrier : Erecting of Short Column																													
S25S3040	Beam Barrier : Installation of M-Panel	114	0%	47	30-Jun-12	24-Aug-12	Beam Barrier : Installation of M-Panel																													
Traffic Control & Surveillance System																																				
S25S4800	TCSS	38	0%	87	13-Aug-12	24-Nov-12	TCSS																													
S25S4810	TCSS - Stage 1 (Bridge 13A)	38	0%	75	13-Aug-12	10-Nov-12	TCSS - Stage 1 (Bridge 13A)																													
S25S4820	TCSS - Stage 2 (LB1)	38	0%	75	27-Aug-12	24-Nov-12	TCSS - Stage 2 (LB1)																													
Site Area SA26																																				
PHSA2620	Possession of SA26 (Day0)		100%	0	26-Feb-10 A		Possession of SA26 (Day0)																													
SA260000	Site Area SA26 Works Period	-8	45.46%	1216	26-Feb-10 A	20-Jul-13	Site Area SA26 Works Period																													
SA260010	Site Area SA26 Works Completion	-15	0%	0		20-Jul-13*	Site Area SA26 Works Completion																													
SA260020	Temporary Traffic Management (Detail shall refer to supplementary information)	-13	45.45%	983	26-Feb-10 A	20-Jul-13	Temporary Traffic Management																													
SA260030	Overall Utility Diversion (Detail shall refer to supplementary informat...	-13	45.45%	983	26-Feb-10 A	20-Jul-13	Overall Utility Diversion																													
SA260040	Additional work to existing ball valves, HKCG	127	0%	51	30-Nov-12	01-Feb-13	Additional work to existing ball valves, HKCG																													
North Bound																																				
Preliminaries																																				
S26N0000	Site Clearance/Access Rd (Tai Wo Road)		100%	150	26-Feb-10 A	28-Aug-10 A	Site Clearance/Access Rd (Tai Wo Road)																													
S26N0010	Site Clearance (Tai Wo Road)		100%	75	26-Feb-10 A	31-May-10 A	Site Clearance (Tai Wo Road)																													
S26N0020	Access Road (Tai Wo Road)		100%	75	01-Jun-10 A	28-Aug-10 A	Access Road (Tai Wo Road)																													
Slopesworks																																				
S26N5000	Slopesworks Cut(S31A-sn)	29	0%	150	11-Nov-11	16-May-12	Slopesworks Cut(S31A-sn)																													
S26N5010	Slopesworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)	29	0%	50	11-Nov-11	11-Jan-12	Slopesworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)																													
S26N5020	Slopesworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)	29	0%	50	12-Jan-12	13-Mar-12	Slopesworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)																													
S26N5030	Slopesworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)	29	0%	50	14-Mar-12	16-May-12	Slopesworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)																													


Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013											
							Q2		Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4							
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41
Construction of Bridge LB3																																		
S26S1280	Construction of Bridge LB3(incl. excavation & backfill)	-16	0%	267	26-Feb-11 A	10-Sep-12	Construction of Bridge LB3(incl. excavation & backfill)																											
Substructure & Abutment																																		
S26S1320	Piling for East Abutment		100%	60	26-Feb-11 A	14-May-11 A	Piling for East Abutment																											
S26S1330	Piling for West Abutment		100%	60	14-May-11 A	26-Jul-11 A	Piling for West Abutment																											
S26S1340	ELS & Excavation for East & West Abutment	-16	0%	24	07-Dec-11	07-Jan-12	ELS & Excavation for East & West Abutment																											
S26S1350	Construction of East/West Abutment Structure	-16	0%	38	07-Jan-12	24-Feb-12	Construction of East/West Abutment Structure																											
Decking and Finishing																																		
S26S1370	Bridge Deck (Bearings, Drainage & MJ included)	-16	0%	108	24-Feb-12	09-Jul-12	Bridge Deck (Bearings, Drainage & MJ included)																											
S26S1371	Falsework and Scaffolding	-16	0%	48	24-Feb-12	25-Apr-12	Falsework and Scaffolding																											
S26S1372	Construction of Deck	-16	0%	60	25-Apr-12	09-Jul-12	Construction of Deck																											
S26S1375	Parapet	-16	0%	48	09-Jul-12	03-Sep-12	Parapet																											
S26S1376	Erecting of Short Column & Precast Parapet	-16	0%	24	09-Jul-12	06-Aug-12	Erecting of Short Column & Precast Parapet																											
S26S1377	Installing M-Barrier	-16	0%	24	06-Aug-12	03-Sep-12	Installing M-Barrier																											
S26S1385	Handover Inspection of LB3	-16	0%	6	03-Sep-12	10-Sep-12	Handover Inspection of LB3																											
Construction of Bridge LB1																																		
S26S1400	Construction of Bridge LB1	-12	56.42%	643	03-May-10 A	05-Sep-12	Construction of Bridge LB1																											
Preparatory and Enabling Works																																		
S26S1405	Site Clearance		100%	75	03-May-10 A	06-Aug-10 A	Site Clearance																											
S26S1406	Site Clearance - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A	Site Clearance - Stage 1 (LB1-North Abutment)																											
S26S1407	Site Clearance - Stage 2 (LB1-TW3)		100%	60	27-May-10 A	06-Aug-10 A	Site Clearance - Stage 2 (LB1-TW3)																											
S26S1410	Access Road		100%	75	03-May-10 A	31-Jul-10 A	Access Road																											
S26S1411	Access Road - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A	Access Road - Stage 1 (LB1-North Abutment)																											
S26S1412	Access Road - Stage 2 (LB1-TW3)		100%	60	20-May-10 A	31-Jul-10 A	Access Road - Stage 2 (LB1-TW3)																											
S26S1450	SA25-Site Clearance (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A	SA25-Site Clearance (TW1 & TW2)																											
S26S1455	SA25 - Access Road (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A	SA25 - Access Road (TW1 & TW2)																											
Substructure and Pier Construction																																		
North Abutment																																		
S26S1420	Piling-North Abutment		100%	51	01-Jun-10 A	31-Jul-10 A	Piling-North Abutment																											
S26S1430	Excavation & Cap-North Abutment		100%	54	11-Nov-10 A	28-Dec-10 A	Excavation & Cap-North Abutment																											
S26S1440	Pier & backfill, North Abutment		100%	56	26-Jan-11 A	04-Apr-11 A	Pier & backfill, North Abutment																											
TW3																																		
S26S1422	Piling-TW3		100%	54	28-Dec-10 A	21-Mar-11 A	Piling-TW3																											
S26S1432	Cap & Backfill - TW3		100%	45	26-May-11 A	19-Jul-11 A	Cap & Backfill - TW3																											
S26S1442	Pier-TW3 (Pierhead included)	-13	30%	96	08-Aug-11 A	15-Dec-11	Pier-TW3 (Pierhead included)																											
TW1																																		
S26S1460	Piling-TW1		100%	70	21-Oct-10 A	11-Nov-10 A	Piling-TW1																											
S26S1470	Cap & Backfill - TW1		100%	36	27-Jan-11 A	19-Feb-11 A	Cap & Backfill - TW1																											
S26S1480	Pier-TW1 (Pierhead included)		100%	96	23-May-11 A	08-Jul-11 A	Pier-TW1 (Pierhead included)																											
TW2																																		
S26S1462	Piling-TW2		100%	41	28-Mar-11 A	15-Apr-11 A	Piling-TW2																											
S26S1472	Cap & Backfill - TW2		100%	45	21-Jun-11 A	15-Jul-11 A	Cap & Backfill - TW2																											
S26S1482	Pier-TW2 (Pierhead included)	-12	50%	96	26-Jul-11 A	22-Nov-11	Pier-TW2 (Pierhead included)																											
Decking and Finishing																																		
S26S560	Decking (Bearings, Drainage & MJ included)	1	37.62%	199	27-Jul-11 A	27-Feb-12	Decking (Bearings, Drainage & MJ included)																											
S26S570	Balanced Cantilever at TW1	-8	29.84%	63	27-Jul-11 A	18-Nov-11	Balanced Cantilever at TW1																											
S26S580	Preparing of Travelling Form	-8	76.67%	18	27-Jul-11 A	30-Sep-11	Preparing of Travelling Form																											
S26S590	Construction of Cantiliver Deck	-8	0%	40	30-Sep-11	18-Nov-11	Construction of Cantiliver Deck																											
S26S610	South End Span	1	0%	40	18-Nov-11	07-Jan-12	South End Span																											
S26S630	Balanced Cantilever at TW2 & Stitching (TW1-TW2)	-12	0%	58	23-Nov-11	04-Feb-12	Balanced Cantilever at TW2 & Stitching (TW1-TW2)																											
S26S640	Preparing of Travelling Form	-12	0%	12	23-Nov-11	06-Dec-11	Preparing of Travelling Form																											
S26S650	Construction of Cantiliver Deck	-12	0%	40	14-Dec-11	04-Feb-12	Construction of Cantiliver Deck																											
S26S660	Stitching TW1-TW2	1	0%	18	06-Feb-12	25-Feb-12	Stitching TW1-TW2																											
S26S670	Balanced Cantilever at TW3 & Stitching (TW2-TW3)	-13	0%	52	15-Dec-11	21-Feb-12	Balanced Cantilever at TW3 & Stitching (TW2-TW3)																											
S26S680	Preparing of Travelling Form	-13	0%	12	15-Dec-11	31-Dec-11	Preparing of Travelling Form																											
S26S690	Construction of Cantiliver Deck	-13	0%	40	31-Dec-11	21-Feb-12	Construction of Cantiliver Deck																											

Incllement weather cause delay

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013																												
							Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S26AN560	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.		100%	10	01-Sep-10 A	11-Sep-10 A	Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.																																												
S26AN570	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.		100%	40	13-Sep-10 A	19-Oct-10 A	& Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.																																												
S26AN580	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.		100%	57	30-Sep-10 A	19-Oct-10 A	& Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.																																												
S26AN590	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.		100%	62	20-Oct-10 A	19-Nov-10 A	ding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.																																												
S26AN650	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.		100%	31	01-Nov-10 A	20-Nov-10 A	ding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.																																												
S26AN660	Slope 7NW-A/CR39		100%	80	22-Nov-10 A	28-Mar-11 A	Slope 7NW-A/CR39																																												
S26AN670	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.		100%	10	22-Nov-10 A	15-Dec-10 A	Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.																																												
S26AN680	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.		100%	40	16-Dec-10 A	25-Feb-11 A	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.																																												
S26AN690	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.		100%	30	22-Feb-11 A	28-Mar-11 A	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.																																												
S26AN700	Debris Catcher Fence and NTHA Protective Measures (Area 6-2) [Provisional Item]	96	0%	150	03-May-12	31-Oct-12	Debris Catcher Fence and NTHA Protective Measures																																												
S26AN710	Site Access to Hazard Rock Areas	96	0%	75	03-May-12	01-Aug-12	Site Access to Hazard Rock Areas																																												
S26AN720	Installation of Rock Fall Fence	96	0%	75	02-Aug-12	31-Oct-12	Installation of Rock Fall Fence																																												
S26AN800	Debris Catcher Fence and NTHA Protective Measures (Area 5) [Provisional Item]	166	0%	80	03-May-12	07-Aug-12	Debris Catcher Fence and NTHA Protective Measures (Area 5) [P																																												
S26AN810	Site Access to Hazard Rock Areas	166	0%	40	03-May-12	19-Jun-12	Site Access to Hazard Rock Areas																																												
S26AN820	Installation of Rock Fall Fence	166	0%	40	20-Jun-12	07-Aug-12	Installation of Rock Fall Fence																																												
S26AN900	Debris Catcher Fence and NTHA Protective Measures (Area 6-1) [Provisional Item]	96	0%	225	03-May-12	30-Jan-13	Debris Catcher Fence and NTHA Prote																																												
S26AN910	Site Access to Hazard Rock Areas	171	0%	75	03-May-12	01-Aug-12	Site Access to Hazard Rock Areas																																												
S26AN920	Installation of Rock Fall Fence	96	0%	75	01-Nov-12	30-Jan-13	Installation of Rock Fall Fence																																												
Construction of Retaining Wall																																																			
Retaining Wall W65C (w/SP)																																																			
S26AN100	Sheet Pile/Excavate & Construct W65C (w/SP)		100%	150	27-Jun-11 A	25-Jul-11 A	Sheet Pile/Excavate & Construct W65C (w/SP)																																												
S26AN101	Sheet Pile and Excavation		100%	24	27-Jun-11 A	25-Jul-11 A	Sheet Pile and Excavation																																												
S26AN102	Construction of Structure W65C		100%	72	27-Jun-11 A	25-Jul-11 A	Construction of Structure W65C																																												
S26AN103	Backfilling		100%	24	27-Jun-11 A	25-Jul-11 A	Backfilling																																												
Retaining Wall W68																																																			
S26AN120	Sheet Pile/Excavate & Construct W68 (w/SP)		100%	99	26-Feb-11 A	30-Jun-11 A	Sheet Pile/Excavate & Construct W68 (w/SP)																																												
S26AN121	Sheet Pile and Excavation		100%	19	15-Nov-10 A	04-Dec-10 A	and Excavation																																												
S26AN122	Construction of Structure W68	92	0%	75	26-Aug-11 A	30-Dec-11	Construction of Structure W68																																												
S26AN123	Backfilling	5	0%	54	20-Apr-12	25-Jun-12	Backfilling																																												
Retaining Wall W69 on Mini-Piles (AD 3)																																																			
S26AN142	Prepare Piling Platform for W69		100%	24	21-Sep-10 A	10-Oct-10 A	form for W69																																												
S26AN144	Pre-drilling for W69		100%	24	10-Sep-10 A	10-Oct-10 A)																																												
S26AN146	Pipe Pile for W69		100%	77	20-Oct-10 A	24-Dec-10 A	e for W69																																												
S26AN147	Pipe Pile for W69 - Stage 1 (south)		100%	38	20-Oct-10 A	19-Nov-10 A	W69 - Stage 1 (south)																																												
S26AN148	Pipe Pile for W69 - Stage 2 (north)		100%	26	20-Nov-10 A	19-Dec-10 A	for W69 - Stage 2 (north)																																												
S26AN149	Excavate and Tension Piles W69		100%	110	26-Mar-11 A	11-Aug-11 A	Excavate and Tension Piles W69																																												
S26AN150	Excavation and Installation of Tension Piles - Stage 1 (south)		100%	55	26-Mar-11 A	04-Jun-11 A	Excavation and Installation of Tension Piles - Stage 1 (south)																																												
S26AN151	Excavation and Installation of Tension Piles - Stage 2 (north)		100%	55	13-Jun-11 A	16-Aug-11 A	Excavation and Installation of Tension Piles - Stage 2 (north)																																												
S26AN152	Retaining Wall & Drainage W69	5	0%	120	26-Aug-11 A	25-Jun-12	Retaining Wall & Drainage W69																																												
S26AN153	Construction of Structure W69	5	0%	75	26-Aug-11 A	28-Feb-12	Construction of Structure W69																																												
S26AN154	Drainage	5	0%	40	29-Feb-12	19-Apr-12	Drainage																																												
S26AN155	Backfilling	5	0%	54	20-Apr-12	25-Jun-12	Backfilling																																												
Retaining Wall W70																																																			
S26AN170	Sheet Pile/Excavate & Construct W70 (w/SP)		100%	165	26-Feb-11 A	17-Sep-11 A	Sheet Pile/Excavate & Construct W70 (w/SP)																																												
S26AN171	Sheet Pile and Excavation		100%	18	03-Dec-10 A	14-Dec-10 A	e and Excavation																																												
S26AN172	Construction of Structure W70 (w/SP)	116	26.67%	75	18-Jul-11 A	30-Nov-11	Construction of Structure W70 (w/SP)																																												
S26AN173	Drainage & Backfilling	5	0%	54	20-Apr-12	25-Jun-12	Drainage & Backfilling																																												
Retaining Wall W72A (w/SP)																																																			

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013											
							Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45				
S26AN190	Sheet Pile/Excavate & Construct W72A (w/SP)		100%	92	15-Mar-11 A	08-Jul-11 A	Sheet Pile/Excavate & Construct W72A (w/SP)												Inclement Weather Cause Delay																							
S26AN191	Sheet Pile and Excavation		100%	34	30-Oct-10 A	31-Jan-11 A	Sheet Pile and Excavation																																			
S26AN192	Construction of Structure W72A (w/SP)		100%	46	03-Jan-11 A	24-Mar-11 A	Construction of Structure W72A (w/SP)																																			
S26AN193	Drairage & Backfilling	-18	10%	68	31-Aug-11 A	08-Dec-11	Drairage & Backfilling																																			
Roadworks, Drainage & Utilities																																										
S26AN400	Roadworks, Drainages & Utilities	13	0%	192	20-Nov-12	18-Jul-13													Roadworks, Drainages & Utilities																							
S26AN401	Removal of existing paving - Stage 1 (CH3900 - 4500 & Slip Rd J&...)	73	0%	50	20-Nov-12	21-Jan-13													Removal of existing paving - Stage 1 (CH3900 - 4500 & Slip Rd J&...)																							
S26AN402	Utilities - Stage 1 (CH4500-4840)	12	0%	75	20-Nov-12	22-Feb-13													Utilities - Stage 1 (CH4500-4840)																							
S26AN405	Drainages - Stage 1	12	0%	75	11-Dec-12	15-Mar-13													Drainages - Stage 1																							
S26AN407	Road Surface - Stage 1	12	0%	75	04-Jan-13	10-Apr-13													Road Surface - Stage 1																							
S26AN408	Roadmark - Stage 1	45	0%	75	25-Jan-13	02-May-13													Roadmark - Stage 1																							
S26AN409	Removal of existing paving - Stage 2 (CH4020-4500)	24	0%	25	22-Feb-13	23-Mar-13													Removal of existing paving - Stage 2 (CH4020-4500)																							
S26AN410	Utilities - Stage 2 (CH4020-4500)	13	0%	50	22-Feb-13	26-Apr-13													Utilities - Stage 2 (CH4020-4500)																							
S26AN412	Drainages - Stage 2	13	0%	50	15-Mar-13	20-May-13													Drainages - Stage 2																							
S26AN414	Road Surface - Stage 2	13	0%	50	10-Apr-13	10-Jun-13													Road Surface - Stage 2																							
S26AN416	Roadmark - Stage 2	13	0%	31	10-Jun-13	18-Jul-13													Roadmark - Stage 2																							
S26AN418	Lane shifting for Borth Bound, SA26A	13	0%	24	18-Jul-13	14-Aug-13													Lane shifting for Borth Bound, SA26A																							
S26AN420	Slip Road Q (At W65C)	17	0%	75	20-Nov-12	22-Feb-13													Slip Road Q (At W65C)																							
S26AN430	Slip Road R (From W72A to W73) Stage 1	-18	0%	50	26-Jan-12	24-Mar-12	Slip Road R (From W72A to W73) Stage 1																																			
S26AN435	Slip Road R (From W70 to B18A) Stage 2	24	0%	133	26-Jun-12	01-Dec-12													Slip Road R (From W70 to B18A) Stage 2																							
S26AN436	Slip Road R (From W70 to B18A) Stage 2.1, formation	24	0%	43	26-Jun-12	15-Aug-12													Slip Road R (From W70 to B18A) Stage 2.1, formation																							
S26AN437	Slip Road R (From W70 to B18A) Stage 2.2, Drainage&utilities	24	0%	45	16-Aug-12	09-Oct-12													Slip Road R (From W70 to B18A) Stage 2.2, Drainage&utilities																							
S26AN438	Slip Road R (From W70 to B18A) Stage 2.3, pavement & roadworks	24	0%	45	10-Oct-12	01-Dec-12													Slip Road R (From W70 to B18A) Stage 2.3, pavement & roadworks																							
S26AN440	Slip Road J (Under Bridge 15A)	17	0%	50	20-Nov-12	21-Jan-13													Slip Road J (Under Bridge 15A)																							
S26AN450	TTA Stage 3	41	0%	0	24-Mar-12		TTA Stage 3																																			
Noise Barriers & Road Barriers																																										
S26AN300	Construct Beam Barrier	12	0%	137	01-Mar-13	17-Aug-13													Construct Beam Barrier																							
S26AN310	Erection of Short Column	12	0%	69	01-Mar-13	28-May-13													Erection of Short Column																							
S26AN320	Installation of M-Barrier	12	0%	68	28-May-13	17-Aug-13													Installation of M-Barrier																							
Traffic Control & Survelance System																																										
S26AN480	TCSS, G25, G26, G27 & G28	44	0%	75	10-Apr-13	11-Jul-13													TCSS, G25, G26, G27 & G28																							
Modification of Existing Bridge																																										
S26AN200	Modification of Existing Bridge 15	-13	0%	100	28-Feb-13	04-Jul-13													Modification of Existing Bridge 15																							
S26AN210	Demolish of Central Barrier	-13	0%	50	28-Feb-13	03-May-13													Demolish of Central Barrier																							
S26AN220	Raising of Concrete Edge	-13	0%	50	03-May-13	04-Jul-13													Raising of Concrete Edge																							
Road Resurfacing & Line Marking																																										
S26AN490	Resurfacing/Line Marking North Lane SA26A	-13	0%	112	03-May-13	14-Sep-13													Resurfacing/Line Marking North Lane SA26A																							
S26AN491	Resurfacing	-13	0%	50	03-May-13	04-Jul-13													Resurfacing																							
S26AN492	Road Marking & Lane Shifting	-13	0%	62	04-Jul-13	14-Sep-13													Road Marking & Lane Shifting																							
Landscaping																																										
S26AN610	Landscaping Works	96	0%	75	31-Jan-13	07-May-13													Landscaping Works																							
South Bound																																										
Preliminaries																																										
S26AS000	Site Clearance/Access Rd		100%	164	26-Feb-10 A	14-Sep-10 A	Site Clearance/Access Rd																																			
S26AS010	Site Clearance		100%	75	26-Feb-10 A	18-Jun-10 A	Site Clearance																																			
S26AS020	Access Road		100%	75	31-May-10 A	14-Sep-10 A	Access Road																																			
Slopeworks																																										
S26AS510	Slope Reinstatement Works (Bridge 15A)	68	0%	175	11-Feb-12	11-Sep-12	Slope Reinstatement Works (Bridge 15A)																																			
S26AS520	Soil Nail Installation - Stage 1 (Upper)	68	0%	72	11-Feb-12	10-May-12	Soil Nail Installation - Stage 1 (Upper)																																			
S26AS530	Soil Nail Installation - Stage 2 (Lower)	68	0%	72	11-May-12	06-Aug-12	Soil Nail Installation - Stage 2 (Lower)																																			
S26AS540	Slope Surface Treatment	68	0%	31	07-Aug-12	11-Sep-12	Slope Surface Treatment																																			
Construction of Retaining Wall																																										
Retaining Wall W65A																																										
S27S1000	Sheet Pile/Excavate & Construct W65A		100%	83	28-Dec-10 A	08-Apr-11 A	Sheet Pile/Excavate & Construct W65A																																			
S27S1001	Sheet Pile & Excavation		100%	32	28-Dec-10 A	07-Feb-11 A	Sheet Pile & Excavation																																			
S27S1002	Construction of Structure W65A and Backfilling		100%	50	11-Apr-11 A	13-Aug-11 A	Construction of Structure W65A and Backfilling																																			
Retaining Wall W65B, (CSD 1)																																										

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																				
							Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4																	
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S27S1040	WSD 1220 dia Diversion		100%	36	26-Jul-11 A	05-Sep-11 A	WSD 1220 dia Diversion																																												
S27S1042	HyD Lighting relocation		100%	36	26-May-11 A	18-Jun-11 A	HyD Lighting relocation																																												
S27S1044	Relocaltion of Existing Electric Poles, CLP		100%	24	26-May-11 A	18-Jun-11 A	Relocaltion of Existing Electric Poles, CLP																																												
S27S1050	Excavate to cut-off level		100%	42	15-Oct-10 A	03-Dec-10 A	cut-off level																																												
S27S1060	Capping/Walling for W65B		100%	42	06-Apr-11 A	20-Aug-11 A	Capping/Walling for W65B																																												
S27S1070	Backfilling	-6	28%	75	10-Sep-11 A	17-Dec-11	Backfilling																																												
Roadworks, Drainage & Utilities																																																			
S26AS400	Roadworks, Drainages & Utilities	21	0%	482	17-Dec-11	07-Aug-13	Roadworks																																												
S26AS410	Roadworks, Drainages & Utilities (ch4080-ch4300)	100	0%	110	17-Dec-11	07-May-12	Roadworks, Drainages & Utilities (ch4080-ch4300)																																												
S26AS411	Removal of existing paving (ch4080-ch4300 & Tai Po Tai Wo Rd)	111	0%	25	17-Dec-11	19-Jan-12	Removal of existing paving (ch4080-ch4300 & Tai Po Tai Wo Rd)																																												
S26AS412	Utilities (ch4080-ch4300)	12	0%	75	17-Dec-11	21-Mar-12	Utilities (ch4080-ch4300)																																												
S26AS416	Drainages (ch4080-ch4300)	100	0%	75	11-Jan-12	16-Apr-12	Drainages (ch4080-ch4300)																																												
S26AS418	Road Surface & Roadmark - Stage 1 (ch4080-4300)	100	0%	74	04-Feb-12	07-May-12	Road Surface & Roadmark - Stage 1 (ch4080-4300)																																												
S26AS420	Roadworks, Drainages & Utilities (ch4300-ch4820)	12	0%	198	21-Mar-12	20-Nov-12	Roadworks, Drainages & Utilities (ch4300-ch4820)																																												
S26AS422	Removal of existing paving (ch4300-ch4820)	85	0%	50	21-Mar-12	24-May-12	Removal of existing paving (ch4300-ch4820)																																												
S26AS424	Utilities (ch4300-ch4820)	12	0%	75	21-Mar-12	25-Jun-12	Utilities (ch4300-ch4820)																																												
S26AS426	Drainages (ch4300-ch4820)	99	0%	75	16-Apr-12	17-Jul-12	Drainages (ch4300-ch4820)																																												
S26AS428	Road Surface & Roadmark - Stage 1 (ch4300-ch4820)	12	0%	75	21-Aug-12	20-Nov-12	Road Surface & Roadmark - Stage 1 (ch4300-ch4820)																																												
S27s4090	HyD/Lighting (Existing Street Light removal by HyD Lightings)		100%	52	26-May-11 A	25-Jun-11 A	HyD/Lighting (Existing Street Light removal by HyD Lightings)																																												
S27S4100	Slip Road K	-6	0%	75	17-Dec-11	21-Mar-12	Slip Road K																																												
S27S4110	Slip Road S	21	0%	225	02-Aug-12	08-May-13	Slip Road S																																												
S27S4112	Removal of existing paving (ch4520 - 4700 & Slip Rd S)	46	0%	50	02-Aug-12	29-Sep-12	Removal of existing paving (ch4520 - 4700 & Slip Rd S)																																												
S27S4120	Utilities	21	0%	75	02-Aug-12	01-Nov-12	Utilities																																												
S27S4130	Drainages	21	0%	75	01-Nov-12	31-Jan-13	Drainages																																												
S27S4140	Road Surface and Roadmark	21	0%	75	31-Jan-13	08-May-13	Road Surface and Roadmark																																												
S27S4150	Lane Shifting for South Bound, SA26A & 27	21	0%	75	08-May-13	07-Aug-13	Lane Shiftir																																												
S27S4160	TTA Stage 0	43	0%	0	21-Mar-12		TTA Stage 0																																												
Noise Barriers & Road Barriers																																																			
S26AS300	Construct Noise Barrier & Beam Barrier, NB36 & NB37	45	0%	240	17-Dec-11	11-Oct-12	Construct Noise Barrier & Beam Barrier, NB36 & NB37																																												
S26AS310	Noise Barrier : Foundation Works	45	0%	60	17-Dec-11	03-Mar-12	Noise Barrier : Foundation Works																																												
S26AS320	Noise Barrier : Installation of H-column & Panel	45	0%	60	03-Mar-12	18-May-12	Noise Barrier : Installation of H-column & Panel																																												
S26AS330	Beam Barrier : Erection of Short Column	45	0%	60	18-May-12	31-Jul-12	Beam Barrier : Erection of Short Column																																												
S26AS340	Beam Barrier : Installation of M-Barrier	45	0%	60	31-Jul-12	11-Oct-12	Beam Barrier : Installation of M-Barrier																																												
Traffic Control & Surveillance System																																																			
S26AS480	TCSS	42	0%	204	21-Mar-12	27-Nov-12	TCSS																																												
S26AS481	TCSS - Stage 1 (ch3720 - ch3900)	42	0%	36	21-Mar-12	08-May-12	TCSS - Stage 1 (ch3720 - ch3900)																																												
S26AS482	TCSS - Stage 2 (ch3900 - ch4080)	42	0%	30	08-May-12	13-Jun-12	TCSS - Stage 2 (ch3900 - ch4080)																																												
S26AS483	TCSS - Stage 3 (ch4080 - ch4260), G59	42	0%	36	13-Jun-12	27-Jul-12	TCSS - Stage 3 (ch4080 - ch4260), G59																																												
S26AS484	TCSS - Stage 4 (ch4260 - ch4440), G58	42	0%	36	27-Jul-12	07-Sep-12	TCSS - Stage 4 (ch4260 - ch4440), G58																																												
S26AS485	TCSS - Stage 5 (ch4440 - ch4620)	42	0%	30	07-Sep-12	15-Oct-12	TCSS - Stage 5 (ch4440 - ch4620)																																												
S26AS486	TCSS - Stage 6 (ch4620 - ch4820), G57	42	0%	36	15-Oct-12	27-Nov-12	TCSS - Stage 6 (ch4620 - ch4820), G57																																												
North & South Bound																																																			
Slopworks																																																			
S26ANS50	Slopworks & Reinforced Earth Wall Bridge 18A		100%	72	26-Feb-11 A	27-May-11 A	Slopworks & Reinforced Earth Wall Bridge 18A																																												
Construction of Bridge 18A																																																			
S26ANS10	Construct East & West Abutment of Bridge 18A		100%	91	28-Mar-11 A	19-Aug-11 A	Construct East & West Abutment of Bridge 18A																																												
S26ANS12	Construct East Abutment & Bearing (Bridge 18A)	-3	90%	36	28-Mar-11 A	14-Nov-11	Construct East Abutment & Bearing (Bridge 18A)																																												
S26ANS14	Construction West Abutment & Bearing (Bridge 18A)	-3	66%	36	08-Jul-11 A	28-Nov-11	Construction West Abutment & Bearing (Bridge 18A)																																												
S26ANS16	Bridge 18A Decking and Watermain Diversion	46	4.81%	162	24-Jun-11 A	02-Apr-12	Bridge 18A Decking and Watermain Diversion																																												
S26ANS60	Erecting Temporary Bridge Support		100%	48	24-Jun-11 A	16-Jul-11 A	Erecting Temporary Bridge Support																																												
S26ANS70	Construction of Deck	-3	0%	60	14-Nov-11	30-Jan-12	Construction of Deck																																												
S26ANS80	Installing Watermain for Diversion	-3	0%	30	30-Jan-12	05-Mar-12	Installing Watermain for Diversion																																												
S26ANS90	Road Surfacing	46	0%	24	05-Mar-12	02-Apr-12	Road Surfacing																																												
S26ANS92	TTA Stage 1	114	0%	0	02-Apr-12		TTA Stage 1																																												
Roadworks, Drainage & Utilities																																																			
S26ANS42	Diversion of water mains at existing bridge 18	-3	0%	49	05-Mar-12	07-May-12	Diversion of water mains at existing bridge 18																																												
S26ANS44	DN450 Trenchless Method for Fire Mains - Shafts formation	-3	0%	72	05-Apr-12	06-Jul-12	DN450 Trenchless Method for Fire Mains - Shafts formation																																												
S26ANS46	DN450 Trenchless Method for Fire Mains	-3	0%	74	06-Jul-12	03-Oct-12	DN450 Trenchless Method for Fire Mains																																												



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013																												
							Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S28N1345	Piling Work (16shp)		100%	62	26-Jan-11 A	28-Feb-11 A	Piling Work (16shp)																																												
S28N1346	Temporary Shoring System		100%	44	08-Mar-11 A	16-Apr-11 A	Temporary Shoring System																																												
S28N1347	Excavation to Formation Level		100%	7	08-Mar-11 A	16-Apr-11 A	Excavation to Formation Level																																												
S28N1348	Pile Head Trimming and bearing plate		100%	14	27-Apr-11 A	17-May-11 A	Pile Head Trimming and bearing plate																																												
S28N1349	Pile Cap Construction		100%	21	19-May-11 A	31-May-11 A	Pile Cap Construction																																												
S28N1350	Backfilling	123	0%	30	26-Sep-11	01-Nov-11	Backfilling																																												
S28N1351	Pier Construction	123	70%	72	12-Sep-11 A	26-Nov-11	Pier Construction																																												
Pier NLKP8																																																			
S28N1361	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A	Realignment of Existing slip road																																												
S28N1363	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A	Existing Water main Diversion																																												
S28N1364	Pre-drilling for Piles		100%	18	04-Sep-10 A	25-Sep-10 A	Pre-drilling for Piles																																												
S28N1365	Confirmation of Founding Level		100%	14	27-Sep-10 A	13-Oct-10 A	Confirmation of Founding Level																																												
S28N1366	Piling Work (24shp)		100%	75	14-Jan-11 A	05-Feb-11 A	Piling Work (24shp)																																												
S28N1367	Temporary Shoring System		100%	44	26-Apr-11 A	25-May-11 A	Temporary Shoring System																																												
S28N1368	Excavation to Formation Level	-18	50%	30	20-Jun-11 A	14-Oct-11	Excavation to Formation Level																																												
S28N1369	Pile Head Trimming and bearing plate	7	0%	7	15-Oct-11	22-Oct-11	Pile Head Trimming and bearing plate																																												
S28N1370	Pile Cap Construction	7	0%	24	24-Oct-11	19-Nov-11	Pile Cap Construction																																												
S28N1371	Backfilling	7	0%	24	21-Nov-11	17-Dec-11	Backfilling																																												
S28N1372	Pier Construction	93	0%	72	19-Dec-11	17-Mar-12	Pier Construction																																												
Pier NLKP9																																																			
S28N1381	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A	Realignment of Existing slip road																																												
S28N1382	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A	Existing Water main Diversion																																												
S28N1383	Pre-drilling for Piles		100%	14	04-Sep-10 A	20-Sep-10 A	Pre-drilling for Piles																																												
S28N1384	Confirmation of Founding Level		100%	14	21-Sep-10 A	08-Oct-10 A	Confirmation of Founding Level																																												
S28N1385	Piling Work (24shp)	-18	0%	75	06-Oct-11	04-Jan-12	Piling Work (24shp)																																												
S28N1386	Temporary Shoring System	-18	0%	44	05-Jan-12	28-Feb-12	Temporary Shoring System																																												
S28N1387	Excavation to Formation Level	-18	0%	7	29-Feb-12	07-Mar-12	Excavation to Formation Level																																												
S28N1388	Pile Head Trimming and bearing plate	-18	0%	14	08-Mar-12	23-Mar-12	Pile Head Trimming and bearing plate																																												
S28N1389	Pile Cap Construction	-18	0%	36	24-Mar-12	10-May-12	Pile Cap Construction																																												
S28N1390	Backfilling	-18	0%	25	11-May-12	09-Jun-12	Backfilling																																												
S28N1391	Pier Construction	-18	0%	75	11-Jun-12	07-Sep-12	Pier Construction																																												
Pier NLKP10																																																			
S28N1401	132 kv Cable Diversion	2	0%	75	06-Oct-11	04-Jan-12	132 kv Cable Diversion																																												
S28N1402	Existing Water main Diversion	2	0%	39	05-Jan-12	22-Feb-12	Existing Water main Diversion																																												
S28N1405	Piling Work (17shp)	24	0%	60	23-Feb-12	08-May-12	Piling Work (17shp)																																												
S28N1409	Pile Cap construction	24	0%	42	09-May-12	28-Jun-12	Pile Cap construction																																												
S28N1411	Pier Construction	24	0%	75	29-Jun-12	25-Sep-12	Pier Construction																																												
North Abutment NKL																																																			
S28N1422	Existing Water Main Utilities Diversion	2	0%	52	23-Feb-12	27-Apr-12	Existing Water Main Utilities Diversion																																												
S28N1425	Piling Work (24shp)	2	0%	75	28-Apr-12	28-Jul-12	Piling Work (24shp)																																												
S28N1429	Pile Cap Construction	2	0%	50	30-Jul-12	25-Sep-12	Pile Cap Construction																																												
S28N1430	Abutment	2	0%	52	26-Sep-12	28-Nov-12	Abutment																																												
North Ramp																																																			
S28N1435	Construction of North Ramp	3	0%	171	30-Jul-12	23-Feb-13	Construction of North Ramp																																												
S28N1436	Temporary Work for Excavation	3	0%	24	30-Jul-12	25-Aug-12	Temporary Work for Excavation																																												
S28N1437	Excavation	3	0%	24	27-Aug-12	22-Sep-12	Excavation																																												
S28N1438	Base Slab	3	0%	52	24-Sep-12	26-Nov-12	Base Slab																																												
S28N1439	Wing Wall	3	0%	71	27-Nov-12	23-Feb-13	Wing Wall																																												
Decking and Finishing																																																			
S28N1440	Decking (Bearing, Drainage & MJ included)	2	23.97%	559	27-Jun-11 A	02-Mar-13	Decking (Bearing, Drainage & MJ included)																																												
S28N1450	NLKP4 to NLKP5	48	66%	75	27-Jun-11 A	27-Oct-11	NLKP4 to NLKP5																																												
S28N1460	NLKP3 to NLKP4	48	0%	75	14-Oct-11	12-Jan-12	NLKP3 to NLKP4																																												
S28N1470	NLKP2 to NLKP3	48	0%	75	15-Feb-12	17-May-12	NLKP2 to NLKP3																																												
S28N1480	NLKP1 to NLKP2	-14	0%	75	02-Aug-12	01-Nov-12	NLKP1 to NLKP2																																												
S28N1490	South Abutment to NLKP1	-14	0%	75	29-Sep-12	02-Jan-13	South Abutment to NLKP1																																												
S28N1500	NLKP5 to NLKP6	74	0%	75	02-Dec-11	06-Mar-12	NLKP5 to NLKP6																																												
S28N1510	NLKP6 to NLKP7	74	0%	75	31-Jan-12	03-May-12	NLKP6 to NLKP7																																												
S28N1520	NLKP7 to NLKP8	74	0%	75	14-Apr-12	16-Jul-12	NLKP7 to NLKP8																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013													
							Q2		Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4									
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43
S30AG810	Remainder of Establishment Works (Exclude Section 8 to 12)	0	0%	365	26-Jun-13	25-Jun-14																														
Section 14																																				
Route Network Maintenance (Subject to the the Engineer's Instruction)																																				
S21G7000	Tentative Start Date for SA21 Route Maintenance Works		100%	0	17-Sep-10 A		r SA21 Route Maintenance Works																													
S22G7000	Tentative Start Date for SA22 Route Maintenance Works		100%	0	26-Feb-10 A		orks																													
S23G7000	Tentative Start Date for SA23 Route Maintenance Works		100%	0	25-Aug-10 A		A23 Route Maintenance Works																													
S24G7000	Tentative Start Date for SA24 Route Maintenance Works		100%	0	25-Aug-10 A		A24 Route Maintenance Works																													
S25G7000	Tentative Start Date for SA25 Route Maintenance Works		100%	0	20-Oct-10 A		ate for SA25 Route Maintenance Works																													
S26AG700	Tentative Start Date for SA26A Route Maintenance Works		100%	0	26-Feb-10 A		Works																													
S26G7000	Tentative Start Date for SA26 Route Maintenance Works		100%	0	26-Feb-10 A		orks																													
S27G7000	Tentative Start Date for SA27 Route Maintenance Works		100%	0	27-May-10 A		aintenance Works																													
S28G7000	Tentative Start Date for SA28 Route Maintenance Works		100%	0	26-Feb-10 A		orks																													
S29G7000	Tentative Start Date for SA29 Route Maintenance Works		100%	0	20-Oct-10 A		ate for SA29 Route Maintenance Works																													
S30AG700	Tentative Start Date for SA30A Route Maintenance Works		100%	0	25-Aug-10 A		A30A Route Maintenance Works																													
S30G7000	Tentative Start Date for SA30 Route Maintenance Works		100%	0	26-Feb-10 A		orks																													
S31G7000	Tentative Start Date for SA31 Route Maintenance Works		100%	0	26-Feb-10 A		orks																													
Section 15 (Subject to Excision and Instruct by Engineer within 819 days)																																				
General																																				
SC150000	Validity Period	0	70.49%	820	25-Feb-10 A	24-May-12	Validity Period																													
SC150010	Latest Date for the Engineer to Issue EI	0	0%	0		24-May-12*	◇ Latest Date for the Engineer to Issue EI																													
Site Area SA30																																				
PHSA3040	Possession of SA30 (Day0)		100%	0	26-Feb-10 A																															
SA300001	Site Area SA30 Works Period	0	0%	397	25-May-12	25-Jun-13	Site Area SA30 W																													
SA300020	Site Area SA30 Works Completion	0	0%	0		25-Jun-13*	◇ Site Area SA30 W																													
North Bound																																				
Preliminaries																																				
S30N0002	Site Clearance/Access Rd	0	0%	80	25-May-12	29-Aug-12	Site Clearance/Access Rd																													
S30N0021	Site Clearance	0	0%	40	25-May-12	13-Jul-12	Site Clearance																													
S30N0022	Access Rd	0	0%	40	14-Jul-12	29-Aug-12	Access Rd																													
Roadworks, Drainage & Utilities																																				
S30N4600	Road Drainage System	0	0%	156	09-Jul-12	12-Jan-13	Road Drainage System																													
S30N4610	Road Drainage System - Stage 1 (ch 5638 to 5700)	0	0%	40	09-Jul-12	23-Aug-12	Road Drainage System - Stage 1 (ch 5638 to 5700)																													
S30N4620	Road Drainage System - Stage 2 (ch 5700 to 5760)	0	0%	40	24-Aug-12	11-Oct-12	Road Drainage System - Stage 2 (ch: 5700 to 5760)																													
S30N4630	Road Drainage System - Stage 3 (ch 5760 to 5820)	0	0%	40	12-Oct-12	28-Nov-12	Road Drainage System - Stage 3 (ch 5760 to 5820)																													
S30N4640	Road Drainage System - Stage 4 (ch 5820 to 5881)	0	0%	36	29-Nov-12	12-Jan-13	Road Drainage System - Stage 4 (ch 5820 to 5881)																													
South Bound																																				
Preliminaries																																				
S30S0003	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	30	06-Dec-12	12-Jan-13	Site Clearance/TTM/Access Rd/Utility Diversion																													
Roadworks, Drainage & Utilities																																				
S30S4600	Road Drainage System	0	0%	50	14-Jan-13	15-Mar-13	Road Drainage System																													
Middle Lane																																				
Preliminaries																																				
S30M0004	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	30	27-Feb-13	06-Apr-13	Site Clearance/TTM/Access Rd/Utility Diversion																													
Roadworks, Drainage & Utilities																																				
S30M4600	Road Drainage System	0	0%	65	08-Apr-13	25-Jun-13	Road Drainage System																													
S30M4610	Road Drainage System - Stage 1	0	0%	32	08-Apr-13	15-May-13	Road Drainage System																													
S30M4620	Road Drainage System - Stage 2	0	0%	33	16-May-13	25-Jun-13	Road Drainage System																													
Section 16 (Subject to Excision and Instruct by Engineer within 819 days)																																				
General																																				
SC150015	Validity Period	0	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																													
SC150020	Latest Date for the Engineer to Issue EI	0	0%	0		23-May-12	◇ Latest Date for the Engineer to Issue EI																													
Site Area SA30																																				
PHSA3050	Possession of SA30		100%	0	26-Feb-10 A																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																							
							Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4																	
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45																
SA300011	Site Area SA30 Works Period	0	0%	398	24-May-12	25-Jun-13	[Gantt bar for SA300011]																																															
SA300030	Site Area SA30 Works Completion	0	0%	0		25-Jun-13*	[Gantt bar for SA300030]																																															
North Bound																																																						
Preliminaries																																																						
S30N0000	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	61	24-May-12	06-Aug-12	[Gantt bar for S30N0000]																																															
S30N10	Site Clearance	0	0%	31	24-May-12	30-Jun-12	[Gantt bar for S30N10]																																															
S30N20	TTA & Access Road	0	0%	31	12-Jun-12	19-Jul-12	[Gantt bar for S30N20]																																															
S30N30	Utilities Diversion	0	0%	31	30-Jun-12	06-Aug-12	[Gantt bar for S30N30]																																															
SA300010	Site Area SA30 Works Completion	0	0%	0		25-Jun-13*	[Gantt bar for SA300010]																																															
Noise Barriers & Road Barriers																																																						
Noiser Barrier NB43 on Piles (AD)																																																						
S30N2000	Pre-drilling for NB43	0	0%	24	07-Aug-12	03-Sep-12	[Gantt bar for S30N2000]																																															
S30N2010	Piles for NB43 (166shp)	0	0%	64	04-Sep-12	20-Nov-12	[Gantt bar for S30N2010]																																															
S30N2020	Piling Work (ch5560-5660) (52nos. shp)	0	0%	20	04-Sep-12	26-Sep-12	[Gantt bar for S30N2020]																																															
S30N2030	Piling Work (ch5660-5760) (52nos. shp)	0	0%	20	27-Sep-12	22-Oct-12	[Gantt bar for S30N2030]																																															
S30N2040	Piling Work (ch5760-5880) (62nos. shp)	0	0%	24	24-Oct-12	20-Nov-12	[Gantt bar for S30N2040]																																															
S30N2050	Excavate to cut-off level	0	0%	60	27-Sep-12	08-Dec-12	[Gantt bar for S30N2050]																																															
S30N2060	Footing for NB43	0	0%	60	20-Oct-12	02-Jan-13	[Gantt bar for S30N2060]																																															
S30N2070	Footing (ch5560-5660) (52nos. shp)	0	0%	20	20-Oct-12	13-Nov-12	[Gantt bar for S30N2070]																																															
S30N2080	Footing (ch5660-5760) (52nos. shp)	0	0%	20	14-Nov-12	06-Dec-12	[Gantt bar for S30N2080]																																															
S30N2090	Footing (ch5760-5880) (62nos. shp)	0	0%	20	07-Dec-12	02-Jan-13	[Gantt bar for S30N2090]																																															
S30N2100	Backfilling	0	0%	24	03-Jan-13	30-Jan-13*	[Gantt bar for S30N2100]																																															
Noise Barrier NB 30																																																						
S30N3100	Construct Beam Barrier & Noise Barrier (MCNB5638 to 5881)	5	0%	60	08-Apr-13	19-Jun-13	[Gantt bar for S30N3100]																																															
S30N3110	Construct Beam Barrier & Noise Barrier (MCNB5638 to 5760)	5	0%	30	08-Apr-13	13-May-13	[Gantt bar for S30N3110]																																															
S30N3120	Construct Beam Barrier & Noise Barrier (MCNB5760 to 5881)	5	0%	30	14-May-13	19-Jun-13	[Gantt bar for S30N3120]																																															
Noise Barriers & Road Barriers NB42, NB42A & NB47																																																						
S30AN200	Noise Barrier NB42, NB42A & NB47 Foundation	0	0%	203	19-Jul-12	22-Mar-13	[Gantt bar for S30AN200]																																															
S30AN211	NB42 : Construction of Footing	0	0%	21	19-Jul-12	11-Aug-12	[Gantt bar for S30AN211]																																															
S30AN212	NB42 : Erecting H-Column	0	0%	20	13-Aug-12	04-Sep-12	[Gantt bar for S30AN212]																																															
S30AN213	NB42 : Installing Panel	0	0%	20	05-Sep-12	27-Sep-12	[Gantt bar for S30AN213]																																															
S30AN221	NB42A : Construction of Footing	0	0%	20	28-Sep-12	24-Oct-12	[Gantt bar for S30AN221]																																															
S30AN222	NB42A : Erecting H-Column	0	0%	20	25-Oct-12	16-Nov-12	[Gantt bar for S30AN222]																																															
S30AN223	NB42A : Installing Panel	0	0%	20	17-Nov-12	10-Dec-12	[Gantt bar for S30AN223]																																															
S30AN231	NB47 : Installing Sheet Pile & ELS Works	0	0%	21	11-Dec-12	07-Jan-13	[Gantt bar for S30AN231]																																															
S30AN232	NB47 : Constructing Foundation	0	0%	21	08-Jan-13	31-Jan-13	[Gantt bar for S30AN232]																																															
S30AN233	NB47 : Erecting H-Column	0	0%	20	01-Feb-13	27-Feb-13	[Gantt bar for S30AN233]																																															
S30AN234	NB47 : Installing Panel	0	0%	20	28-Feb-13	22-Mar-13	[Gantt bar for S30AN234]																																															
South Bound																																																						
Preliminaries																																																						
S30S0000	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	45	18-Dec-12	14-Feb-13	[Gantt bar for S30S0000]																																															
Noise Barriers & Road Barriers																																																						
S30S2030	Noise Barrier NB44 & NB45 Foundation	0	0%	48	15-Feb-13	16-Apr-13	[Gantt bar for S30S2030]																																															
S30S2040	Noise Barrier NB44 Foundation	0	0%	24	15-Feb-13	14-Mar-13	[Gantt bar for S30S2040]																																															
S30S2050	Noise Barrier NB45 Foundation	0	0%	24	15-Mar-13	16-Apr-13	[Gantt bar for S30S2050]																																															
S30S3000	Construct Noise Barrier & Beam Barrier	0	0%	57	17-Apr-13	25-Jun-13	[Gantt bar for S30S3000]																																															
S30S3010	Construct Noise Barrier	0	0%	27	17-Apr-13	20-May-13	[Gantt bar for S30S3010]																																															
S30S3020	Construct Beam Barrier	0	0%	30	21-May-13	25-Jun-13	[Gantt bar for S30S3020]																																															
S30S3100	Construct Beam Barrier & Noise Barrier (MCNB5705 to 5870)	0	0%	45	06-Feb-13	06-Apr-13	[Gantt bar for S30S3100]																																															
S30S3110	Construct Beam Barrier (MCNB5705 to 5870)	0	0%	15	06-Feb-13	26-Feb-13	[Gantt bar for S30S3110]																																															
S30S3120	Construct Noise Barrier (MCNB5705 to 5870)	0	0%	30	27-Feb-13	06-Apr-13	[Gantt bar for S30S3120]																																															
Site Area SA30A																																																						
SA300015	Site Area SA30 Works Period	0	0%	398	24-May-12	25-Jun-13	[Gantt bar for SA300015]																																															
SA30A000	Site Area SA30A Works Completion	0	0%	0		25-Jun-13*	[Gantt bar for SA30A000]																																															
North Bound																																																						
Preliminaries																																																						

