

Activity ID	Activity Name	Original Duration	Start	Finish	2011		2012	
					Qtr 4		Qtr 1	
					Nov	Dec	Jan	Feb
<b>PRELIMINARES &amp; GENERAL REQUIREMENTS, PROCUREMENT</b>								
<b>Procurement</b>								
<b>Contractor's Designs</b>								
<b>No SUB LOCATION</b>								
CD-110020	NB Design Comments & Approval	90	20-Dec-10 A	30-Nov-11				
<b>REMAINDER OF SOFT LANDSCAPE: SECT. 6 WORKS</b>								
<b>Landscaping Works</b>								
<b>No LOCATION</b>								
<b>No SUB LOCATION</b>								
S6-212800	Remainder Irrigation+ Landscape Soft Works	423	25-Dec-11*	20-Feb-13				
<b>Z1: CH 0 to CH 500: SECT. 1 WORKS</b>								
<b>Banyan &amp; Banyan West Bridge Construction</b>								
<b>Demolition of Temporary Steel Bridge TB1</b>								
<b>No SUB LOCATION</b>								
S1-197110	TTA Divert traffic to New Banyan Bridge	0	21-Dec-11					
S1-197120	TTA Divert NB traffic to single S lane	0	21-Dec-11					
S1-197130	Remove Temp. NB side structures	6	21-Dec-11	29-Dec-11				
S1-197140	Remove Temp. NB side ftg & Reinstate	12	21-Dec-11	06-Jan-12				
S1-197210	TTA Divert SB traffic to single N lane	0	07-Jan-12					
S1-197220	Remove Temp. SB side structures	6	07-Jan-12	13-Jan-12				
S1-197230	Remove Temp. SB side ftg & Reinstate	12	07-Jan-12	20-Jan-12				
S1-197310	TTA Divert traffic N+SB to single lane	0	21-Jan-12					
S1-197320	Remove Temp. column+ftg & Reinstate	12	21-Jan-12	07-Feb-12				
<b>New Banyan Bridge</b>								
<b>Foundation Works</b>								
S1-080060	Demolish exiting pile caps	34	21-Dec-10 A	22-Nov-11				
<b>Pile Cap, Pier and Abutments</b>								
S1-080430	Abutment North NBNA Abutment	46	24-May-11 A	30-Nov-11				
S1-080410	Abutment South NBAS Abutment	46	09-Jun-11 A	30-Nov-11				
<b>Bridge Deck</b>								
S1-080710	Parapets, 2 x 14 bays x 6mL	42	24-Oct-11	10-Dec-11				
S1-080720	Planter Trough, 2 x 14 bays x 6mL	36	07-Nov-11	17-Dec-11				
S1-080820	Finishes and Furnitures	30	17-Nov-11	21-Dec-11				
S1-080630	Prestressing Tendons, S1 to S18, 18 nr.	6	12-Dec-11	17-Dec-11				
S1-080810	Movement Joints NBB1 to NBB4, 4 nr.	6	12-Dec-11	17-Dec-11				
S1-080850	Bituminous Surfacing	4	14-Dec-11	17-Dec-11				
S1-080860	Painting Bridge (with TTA and night works)	2	19-Dec-11	20-Dec-11				
S1-080900	New Banyan Bridge Completion	0		20-Dec-11				
<b>New Banyan Bridge West</b>								
<b>Foundation Works</b>								
S1-090100	Demolish exiting pile caps	40	12-Apr-11 A	13-Dec-11				
<b>Pile Cap, Pier and Abutments</b>								
S1-090410	Abutment South NBWAS Abutment	48	21-Aug-11 A	01-Dec-11				
S1-090430	Abutment North NBWNA Abutment	48	23-Aug-11 A	01-Dec-11				
<b>Bridge Deck</b>								
S1-090610	Abut South NBWSA to Pier NBWP Decking, 27.46m	60	26-Oct-11	06-Jan-12				
S1-090620	Pier NBWP to Abut North NBWNA Decking, 25.64m	60	12-Nov-11	27-Jan-12				
S1-090590	Bridge Bearings NBWMJ1 & NBWMJ2, 2 nr.	0	23-Nov-11	23-Nov-11				
<b>Noise Barrier at Kwong Fuk West</b>								
<b>Noise Barrier at Kwong Fuk West Viaduct</b>								
<b>Noise Barrier Foundation Works</b>								
S1-000345A	Ground Investigation Works	48	16-Nov-09 A	01-Dec-11				
S1-180310A	Prebored H Piles, 39 nr.	70	08-Nov-10 A	28-Jan-12				
S1-180410	NB KFW Pile Cap, 14 Nr.	64	22-Oct-11	07-Jan-12				
S1-180510	Piers, 14 Nr.	64	10-Nov-11	30-Jan-12				
S1-180700A	NB Steel Works, 3 bays	45	31-Jan-12	22-Mar-12				
<b>Southbound Work- Ret. Wall, Noise B, Rd</b>								
<b>RW W3, NB6, and Slope S4</b>								
<b>Cut Slope S4</b>								
S1-031060A	Cut Slope S4 - excavation	44	26-Feb-11 A	09-Jan-12				
S1-031060B	Cut Slope S4 - drainage/ u channels	6	28-Nov-11	03-Dec-11				
<b>RW W2, NB7, Slope S3, Slip Rd C</b>								
<b>Noise Barrier NB7</b>								
S1-035035	NB7 Structural steel	20	09-Nov-11*	01-Dec-11				
S1-035040	NB7 Panels	20	02-Dec-11	27-Dec-11				
<b>Slip Rd C</b>								
S1-203070	Road reconstruction Slip Rd C	20	21-Jan-12*	16-Feb-12				
<b>Cut Slope S3</b>								
S1-031030A	Cut Slope S3- excavation	14	20-Dec-10 A	28-Nov-11				
S1-031030B	Cut Slope S3- u channels	6	06-Jan-12	12-Jan-12				
<b>SB Road &amp; Drain, Ch 0-300, after NB3</b>								
<b>Road Drainage</b>								
S1-051165	Road Drainage - pipelaying + manhole, L=100m	48	27-Dec-11*	24-Feb-12				
<b>TCSS Works/Other Utilities</b>								
S1-051175	Sign Gantry - footing	24	27-Dec-11	27-Jan-12				

- ◆ TTA Divert traffic to New Banyan Bridge
- ◆ TTA Divert NB traffic to single S lane
- Remove Temp. NB side structures
- Remove Temp. NB side ftg & Reins
- ◆ TTA Divert SB traffic to single N lane
- Remove Temp. SB side struc
- Remove Temp. SB side
- ◆ TTA Divert traffic N+SB
- Remove



中國建築工程(香港)有限公司  
CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme?21/11/2011 o 20/02/2012??

?Primavera Systems, Inc.

Activity ID	Activity Name	Original Duration	Start	Finish	2011		2012	
					Qtr 4		Qtr 1	
					Nov	Dec	Jan	Feb
<b>Roadworks</b>								
S1-051200	Roadworks- subbase+ subsoil drain+gully connect	48	11-Jan-12	09-Mar-12				
<b>NB6 and Slope S4A, after TB1 demolition</b>								
<b>Cut Slope S4A</b>								
S1-208140A	Cut Slope S4A - excavation	8	18-Dec-10 A	22-Dec-11				
<b>NB11, Slope S4B &amp; F124, after TB2 dem.</b>								
<b>Cut Slope S4B, S4C</b>								
S1-031040A	Cut Slope S4B, S4C - excavation	24	16-Dec-10 A	15-Dec-11				
<b>Central Median Work- Noise Barrier + Road/Drain</b>								
<b>Noise Barrier NB3 CH0-357</b>								
<b>Noise Barrier Foundation Works</b>								
S1-00345E	Ground Investigation Works - NB3	48	28-Jan-12	23-Mar-12				
S1-200029	Implement TTA after widening of Banyan Bridges	0	28-Jan-12					◆ Implement TTA a
<b>Noise Barrier NB3 CH357-381, after TB1 demolition</b>								
<b>Noise Barrier Foundation Works</b>								
S1-00345F	Ground Investigation Works - NB3	24	08-Feb-12	06-Mar-12				
<b>Northbound Work- Ret. Wall, Noise B, Rd</b>								
<b>RW W1+ NB1+S1, NB2 Ch200-300</b>								
<b>Noise Barrier NB1</b>								
S1-207010	NB1 Structural Steel	28	18-Nov-11	20-Dec-11				
S1-208010	NB1 NB Panels	28	21-Dec-11	28-Jan-12				
S1-208015	Implement Stage 2 TTA	0	30-Jan-12					◆ Implement Stag
<b>Retaining Wall W1</b>								
S1-035016B	Ret. Wall W1(@CSD), wall stem	48	21-Apr-11 A	25-Nov-11				
<b>NB2 Ch100-225</b>								
<b>Noise Barrier Foundation Works</b>								
S1-200020B	Prebored H Piles, 56 nr.	52	25-Oct-11	24-Dec-11				
S1-200020C	Prebored H Piles, 112 pile head trimmings	24	06-Dec-11	05-Jan-12				
S1-201020	NB2 Pile Testing	25	06-Jan-12	07-Feb-12				
<b>Slip Rd B after Banyan West Completion</b>								
<b>Slip Rd B</b>								
S1-051155	Slip Road B - drainage + road reconstruction	48	18-Feb-12	17-Apr-12				
<b>NB2 &amp; Slope S2, after TB1 demolition</b>								
<b>Cut Slope S2</b>								
S1-031025A	Cut Slope S2- excavation	12	20-Dec-10 A	03-Dec-11				
<b>NB9, Slope F121, S5, (after TB2 demolition)</b>								
<b>Noise Barrier NB9</b>								
S1-200120	NB9 Prebored H Piles, 34 nr	36	17-Dec-10 A	08-Dec-11				
<b>Z2: CH 500 to CH 1100: SECT. 4 WORKS</b>								
<b>Stage 1: Southbound Work- Ret. Wall, Noise B, Rd</b>								
<b>NLKR - Bridge Deck + Noise Barrier</b>								
<b>Bridge Deck</b>								
S4-100655	Construct retaining wall beside S. abut.	15	09-Nov-11	25-Nov-11				
S4-100710	Parapets, 2 x 8 bays x 6mL (midnight works)	12	09-Nov-11	22-Nov-11				
S4-200RBN	NB SB V8 Structural Steel & Panels (night works)	10	11-Nov-11	22-Nov-11				
S4-100810	Movement Joints. 2 nr	3	23-Nov-11	25-Nov-11				
S4-100830	Bituminous Surfacing	4	26-Nov-11	30-Nov-11				
S4-100820	Finishes and Furnitures	4	01-Dec-11	05-Dec-11				
S4-100900	New Lam Kam Railway Bridge Completion	0		06-Dec-11				◆ New Lam Kam Railway Bridge Completion
<b>NLKR - South Abutment</b>								
<b>Pile Cap, Pier and Abutments</b>								
S4-100325	South Abut. NLKR- abut wall 1st lift	12	21-Oct-11 A	27-Oct-11				
<b>RW W4-W7+Slope S7+NB15, NB12+Slip Rd L</b>								
<b>Noise Barrier NB15</b>								
S4-203150	NB15 Pilecap and plinth, 13 bays	26	28-Jan-11 A	10-Dec-11				
S4-207150	NB15 Structural Steel	26	27-Aug-11 A	17-Dec-11				
S4-208150	NB15 NB Panels	26	03-Sep-11 A	17-Dec-11				
<b>Cut Slope S6 and Slip Rd L</b>								
S1-203065A	Cut slope S6 - excavation	12	20-Dec-10 A	30-Nov-11				
<b>Fill Slope S7</b>								
S4-031070A	Fill Slope S7- backfilling to RW coping level	72	07-May-10 A	10-Dec-11				
S4-031070B	Fill Slope S7- backfilling to rd level	48	20-Jul-10 A	22-Dec-11				
<b>Ret. Wall W8 &amp; NB18</b>								
<b>Retaining Wall W8- near NLKR</b>								
S4-035082A	RW W8, (nr. NLKR) Bay 1->10, temp. work + excav	68	16-Nov-10 A	06-Dec-11				
S4-035082B	RW W8, (nr. NLKR) Bay 1->10, base slab	68	11-Dec-10 A	08-Dec-11				
S4-035082C	RW W8, (nr. NLKR) Bay 1->10, wall stem	72	20-Jan-11 A	08-Dec-11				
<b>Retaining Wall W8- Backfilling</b>								
S4-035085A	RW W8, Backfill-to RW +2m level	72	22-Nov-10 A	07-Dec-11				
S4-035085B	RW W8, Backfill-to RW coping lvl	24	16-Jun-11 A	26-Nov-11				
S4-035085C	RW W8, Backfill- to road level	24	21-Jul-11 A	26-Nov-11				
S4-035085D	RW W8, Backfill- u-channel + handrails	24	08-Sep-11 A	05-Dec-11				
<b>SB: CH500-1100, Road&amp;Drain+Utilities</b>								
<b>Road Drainage</b>								
S4-031140	Road Drainage - pipelayinng + manhole	60	22-Aug-11 A	10-Dec-11				
<b>Roadworks</b>								
S4-031165	Roadworks- subbase+ subsoil drain+gully connect	48	01-Aug-11 A	01-Dec-11				

Contract: HY/2008/09

Three Months Rolling Programme?21/11/2011 o 20/02/2012??



中國建築工程(香港)有限公司  
CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

?Primavera Systems, Inc.

Activity ID	Activity Name	Original Duration	Start	Finish	2011		2012	
					Qtr 4		Qtr 1	
					Nov	Dec	Jan	Feb
S4-031170	Roadworks - base course to friction course	30	08-Aug-11 A	26-Nov-11				
S4-031175	Roadworks - road marking + furnitures	18	22-Aug-11 A	24-Nov-11				
<b>Stage 2: Northbound Work- Ret. Wall, Noise B, Rd</b>								
<b>Noise Barrier NB13, NB16</b>								
<b>Noise Barrier Foundation Works</b>								
S4-203160A	NB16 - 16 bays, excavation+ temp works	35	15-Oct-11 A	23-Nov-11				
S4-201160	NB16 Pile Testing	25	08-Nov-11	06-Dec-11				
S4-203160B	NB16 - 17 bays, excavation+ temp works	35	25-Nov-11	07-Jan-12				
S4-203160C	NB16 - 16 bays construct pile cap/plinth	70	25-Nov-11	21-Feb-12				
S4-203160D	NB16 - 17 bays construct pile cap/plinth	70	09-Jan-12	02-Apr-12				
<b>Noise Barrier Structural Steel &amp; Panels</b>								
S4-207160	NB16 Structural Steel	60	14-Feb-12	26-Apr-12				
<b>Retaining Wall W4A &amp; NB13 &amp; Slip Rd M</b>								
<b>Noise Barrier NB13</b>								
S4-207130	NB13 Structural Steel	28	09-Jan-12	13-Feb-12				
S4-208130	NB13 NB Panels	28	26-Jan-12	27-Feb-12				
<b>Retaining Wall W4A</b>								
S4-03504A	RW W4A, Pre Bored H-Pile 8 bay x10 nr x 17-22mL	60	20-Oct-11	31-Dec-11				
S4-03504AA	RW W4A, excav + base slab	46	20-Oct-11	12-Dec-11				
S4-03504A2	RW W4A, Backfill 97.6mL	72	25-Oct-11	19-Jan-12				
S4-03504AB	RW W4A, wall stem	46	10-Nov-11	05-Jan-12				
<b>NB: CH500-1100, Road&amp;Drain+Utilities</b>								
<b>Road Drainage</b>								
S4-031210	Road Drainage - pipelaying + manhole	60	16-Feb-12	30-Apr-12				
<b>Firemain</b>								
S4-031220	Firemain- excav, pipe install+pit/new hydrants	48	16-Feb-12	14-Apr-12				
<b>TCSS Works/Other Utilities</b>								
S4-031215	TCSS Sign Gantry G20 - footing	24	16-Feb-12	14-Mar-12				
S4-031216	TCSS P21 - footing	12	16-Feb-12	29-Feb-12				
S4-031225	Utilities+TCSS buried ducts + CPW- SC 20/S20	48	16-Feb-12	14-Apr-12				
S4-031230	Power supply cable ducts	36	16-Feb-12	28-Mar-12				
<b>Road Lighting/ or High Mast</b>								
S4-031250A	Public Lighting - cabling works	18	16-Feb-12	07-Mar-12				
<b>Z3: CH 1100 to CH 2000: SECT. 4 WORKS</b>								
<b>WM Test+Drain CCTV+Gantry+TCSS+ E&amp;M Works</b>								
<b>Drainage CCTV</b>								
<b>No SUB LOCATION</b>								
S4-0512790	Drainage CCTV	48	06-Feb-12	31-Mar-12				
<b>Stage 1: Southbound Work- Ret. Wall, Noise B, Rd</b>								
<b>New Bridge 10A + Noise Barrier</b>								
<b>Bridge Pier/Abutment Wall</b>								
S4-110590	Abutment West 10AWA Abutment Wall	24	01-Sep-11 A	19-Nov-11				
<b>Bridge Deck</b>								
S4-110595	Bridge Bearings 10AB01 to 10AB20, 20 nr.	60	20-Dec-10 A	15-Nov-11				
S4-110680	Pier 10AP7+ to Abut West 10AWA, Decking 27.24m	32	07-Sep-11 A	20-Oct-11				
<b>Bridge Stressing, Parapets &amp; Noise Barrier</b>								
S4-110710A	Parapets construction	72	01-Aug-11 A	04-Jan-12				
S4-110685	Pier 10AP7+ to Abut 10AWA, Stressing Stage 8	2	01-Nov-11 A	02-Nov-11				
S4-20010A	NB Type V6+C1 Struct.Steel+Pln, 2 x114 bay x3m	60	15-Nov-11 A	19-Jan-12				
S4-110710B	Noise Barrier Plinth	12	17-Nov-11	30-Nov-11				
<b>Bridge Roadworks &amp; Furnitures</b>								
S4-110820	Finishes and Furnitures	24	10-Nov-11	07-Dec-11				
S4-110835	Civil prov. works (CPW)-Lighting Pillar Box P4	18	10-Nov-11	30-Nov-11				
S4-110810	Movement Joints 10AMJ1 & 10AMJ2, 2 nr.	10	23-Nov-11	03-Dec-11				
S4-110695	Cast 300mm gap after cable stressing completion	2	29-Nov-11	30-Nov-11				
S4-110830	Bituminous Surfacing	6	01-Dec-11	07-Dec-11				
S4-110900	New Bridge No. 10A Completion	0		08-Dec-11				
<b>New Bridge No. 11A + Noise Barrier</b>								
<b>Bridge Roadworks &amp; Furnitures</b>								
S4-120820	Finishes and Furnitures	36	21-Jun-11 A	24-Nov-11				
S4-120900	New Bridge No. 11A Completion	0		10-Dec-11				
<b>Fill Slope S13 and NB21</b>								
<b>Noise Barrier NB21</b>								
S4-200210	NB21 Prebored H Piles, 150 nr, 19 bays NB21/8-26	70	10-Nov-10 A	13-Feb-12				
S4-200211	NB21 Prebored H Piles, 56 nr, 7 bay x8nr, NB21/1-7	70	10-Nov-10 A	10-Feb-12				
S4-208210A	NB21 NB Panels, 26 bays	24	31-Oct-11	26-Nov-11				
<b>Fill Slope S12</b>								
S4-031120	Fill Slope S12 (SB)	24	24-Jul-10 A	25-Nov-11				
S4-031120A	Fill Slope S12 (SB) - backfilling	18	24-Jul-10 A	24-Nov-11				
S4-031120B	Fill Slope S12 (SB)- drainage/channels	6	24-Nov-11	01-Dec-11				
<b>Fill Slope S13</b>								
S4-031130B	Fill Slope S13- backfilling to rd level	48	21-Jun-11 A	25-Nov-11				
S4-031130C	Fill Slope S13- u channels	48	18-Oct-11 A	07-Dec-11				
S4-031130D	Fill Slope S13- metal works + hand rails etc.	18	05-Jan-12	28-Jan-12				
<b>Stage 1 - Slip Rd L, Ret. Wall W13A, W13B</b>								
<b>Retaining Wall W13A</b>								
S4-03513AA	RW W13A, excav + base slab	36	20-Feb-11 A	07-Dec-11				

Contract: HY/2008/09

Three Months Rolling Programme?21/11/2011 o 20/02/2012??



中國建築工程(香港)有限公司  
CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

?Primavera Systems, Inc.

Activity ID	Activity Name	Original Duration	Start	Finish	2011		2012	
					Qtr 4		Qtr 1	
					Nov	Dec	Jan	Feb
S4-03513AB	RW W13A, wall stem	36	22-Aug-11 A	07-Dec-11				
S4-03513A2	RW W13A, Backfill 48mL	48	01-Nov-11 A	21-Dec-11				
<b>Retaining Wall W13B</b>								
S4-03513BA	RW W13B, excav + base slab	46	20-Feb-11 A	06-Dec-11				
S4-03513BB	RW W13B, wall stem	46	22-Jun-11 A	13-Dec-11				
S4-03513B2	RW W13B, Backfill 48mL	42	01-Nov-11 A	06-Jan-12				
<b>Stage 2 - Slip Rd L, Ret. Wall W11, W12</b>								
<b>Retaining Wall W11</b>								
S4-035110B	Retining Wall W11, wall stem + backfill	12	24-Dec-11	09-Jan-12				
<b>Retaining Wall W12</b>								
S4-035120B	Retaining Wall W12, wall stem + backfill	12	30-Nov-11	13-Dec-11				
<b>SB: CH1260-1600, L=410m, Road&amp;Drain+Utilities</b>								
<b>Road Drainage</b>								
S4-0507815	Road Drainage - pipelayinng + manhole	60	20-Aug-11 A	04-Jan-12				
<b>Road Lighting/ or High Mast</b>								
S4-0507855	Public lighting - Lamp Pole + Lamps	24	21-Dec-11	20-Jan-12				
S4-050785B	Public Lighting - power supply connection & test	18	21-Jan-12	14-Feb-12				
<b>Roadworks</b>								
S4-0507840	Roadworks- subbase+ subsoil drain+gully connect	48	02-Nov-11	29-Dec-11				
S4-0507845	Roadworks - base course to friction course	24	21-Dec-11	20-Jan-12				
S4-0507850	Roadworks - road marking + furnitures	18	31-Dec-11	20-Jan-12				
S4-0507865	Implement TTA Stage 3	0		15-Feb-12				
<b>Stage 3: Central Median - Ret. Wall, Noise B, Rd</b>								
<b>Noise Barrier NB20, NB23 Foundation Works</b>								
<b>Noise Barrier Foundation Works</b>								
S4-203200A	NB20 & NB23 footings, 34 bays -temp work + excav	70	23-Sep-11 A	31-Jan-12				
<b>Stage 2: Northbound Work- Ret. Wall, Noise B, Rd</b>								
<b>Modification of Existing Bridge No. 10 + Noise B</b>								
<b>No SUB LOCATION</b>								
S4-109450	Strengthening Beam at spacing 2m max.	42	09-Jan-12	29-Feb-12				
S4-194880	Install noise barrie NBV3	60	09-Jan-12	21-Mar-12				
S4-194855	Stitch Decking	42	26-Jan-12	14-Mar-12				
<b>Modification of Existing Bridge No.11 + Noise B</b>								
<b>No SUB LOCATION</b>								
S4-195710	Temporary Scaffold and Supports	30	22-Aug-11 A	20-Oct-11				
S4-195720	Survey of Existing Bridge No. 11	30	22-Aug-11 A	20-Oct-11				
S4-195830	Remove and modify existing edge parapet	36	08-Sep-11 A	20-Oct-11				
S4-195825	Jack up & Replace Bearing on Shatin Bound Bridge	12	20-Oct-11 A	02-Nov-11				
S4-195840	Core+drill thru. cantliver slab & install anchor	36	20-Oct-11	30-Nov-11				
S4-195850	Strengthening Beam at spacing 2m max.	36	03-Nov-11	14-Dec-11				
S4-195835	Reconstruct plinth and replace bearings	30	07-Nov-11 A	30-Nov-11				
S4-195855	Stitch Decking	36	17-Nov-11	31-Dec-11				
S4-195880	Install noise barrie NBV3	30	24-Nov-11	31-Dec-11				
S4-195820	Jack up & Replace Bearing on Tai Po Bound Bridge	12	19-Dec-11	04-Jan-12				
S4-195860	Core Recess Fill Up	4	02-Jan-12	05-Jan-12				
S4-195885	Modify ex. MJ recesses and Replace MJS	10	02-Jan-12	12-Jan-12				
S4-195900	Bridge No. 11 Modification Completion	0		06-Jan-12				
S4-195890	Road Surfacing & Furnitures	4	13-Jan-12	17-Jan-12				
<b>RW W9, Slope S9, &amp; Noise Barrier NB19, NB22</b>								
<b>Noise Barrier NB19</b>								
S4-20019AC	NB19 Bored Piles- pile test	72	26-Aug-11	21-Nov-11				
S4-203190B	NB19 footings, 21 bays - temp work + excav	70	25-Sep-11 A	17-Feb-12				
S4-203190C	NB19 footings, 21 bays - pile cap	70	07-Oct-11	29-Dec-11				
S4-203190	NB19 Pilecap and plinth, 10 bays	50	22-Oct-11	19-Dec-11				
S4-207190	NB19 Structural Steel, 10 bays	20	16-Dec-11	11-Jan-12				
S4-207190A	NB19 Structural Steel, 21 bays	20	16-Dec-11	11-Jan-12				
S4-208190	NB19 NB Panels, 10 bays	20	06-Jan-12	01-Feb-12				
<b>Noise Barrier NB22</b>								
S4-203220	NB22 NB Footing and plinth, 3 & 4 mW x 153mL	60	22-Oct-11	03-Jan-12				
S4-207220	NB22 Structural Steel	24	04-Jan-12	03-Feb-12				
S4-208220	NB22 NB Panels	24	04-Feb-12	02-Mar-12				
<b>Fill Slope S9</b>								
S4-031095A	Fill Slope S9- backfilling	24	09-Nov-11	06-Dec-11				
S4-031095B	Fill Slope S9 - drainage	12	30-Nov-11	13-Dec-11				
<b>Retaining Wall W9</b>								
S4-035090	Retaining Wall W9- summary	90	17-Aug-11	02-Dec-11				
S4-035090B	Retaining Wall W9, wall stem + backfill	66	15-Sep-11	02-Dec-11				
<b>NB: CH1260-1600, L=410m, Road&amp;Drain+Utilities</b>								
<b>Road Drainage</b>								
S4-0512620	Road Drainage - pipelayinng + manhole	60	21-Nov-11	04-Feb-12				
<b>Firemain</b>								
S4-0512630	Firemain- excav, pipe install+pit/new hydrants	48	21-Nov-11	18-Jan-12				
S4-0512632	Fire Hydrant Relocation - 3769	24	21-Nov-11	17-Dec-11				
<b>TCSS Works/Other Utilities</b>								
S4-0512623	Civil prov. works (CPW)- TCSS Pillar Box D	18	21-Nov-11	10-Dec-11				
S4-0512625	TCSS Sign Gantry G22, G21 - footing	48	21-Nov-11	18-Jan-12				
S4-0512627	TCSS High mast M7/S117 - footing	36	21-Nov-11	04-Jan-12				

Contract: HY/2008/09

Three Months Rolling Programme?21/11/2011 o 20/02/2012??



中國建築工程(香港)有限公司  
CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.

Widening of Tolo Highway / Fanling Highway


Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

?Primavera Systems, Inc.

Activity ID	Activity Name	Original Duration	Start	Finish	2011		2012	
					Qtr 4		Qtr 1	
					Nov	Dec	Jan	Feb
S4-0512635	Utilities +TCSS buried ducts + civil prov. works	48	19-Dec-11	18-Feb-12				
S4-0512640	Power supply cable ducts	36	19-Dec-11	04-Feb-12				Power sup
<b>Road Lighting/ or High Mast</b>								
S4-051266A	Public Lighting - cabling works	18	21-Nov-11	10-Dec-11				
S4-0512660	Public lighting - Lamp Pole + Lamps	24	06-Feb-12	03-Mar-12				
<b>Roadworks</b>								
S4-0512645	Roadworks- subbase+ subsoil drain+gully connect	48	05-Jan-12	03-Mar-12				
<b>Z4: CH 2000 to CH 2400: SECT. 2 WORKS</b>								
<b>Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr</b>								
<b>Ret. Wall W21, W22(Piled), W23 + S16</b>								
<b>Retaining Wall W21, W22, W23</b>								
S2-035221C	RW21,W22, 23 - wall stem + backfill	72	20-Nov-10 A	24-Nov-11				
<b>Retaining Wall W24 to W28 &amp; Slope S17</b>								
<b>Cut Slope S17</b>								
S2-031170	Slope S17 (SB)	60	22-Aug-11 A	31-Dec-11				
<b>Retaining Wall W27</b>								
S2-035270B	Retaining Wall W27, wall stem + backfill	72	01-Dec-10 A	07-Dec-11				
<b>Retaining Wall W28</b>								
S2-035280	Bored Pile Ret. Wall W28, 9 x 2200dia	60	10-Jan-11 A	21-Nov-11				
<b>Cut Slope S14</b>								
<b>No SUB LOCATION</b>								
S2-031140E	Cut Slope S14- drainage + handrails	48	02-Nov-10 A	10-Dec-11				
<b>Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr</b>								
<b>Retaining Wall W30, W31, W32(Piled), W33</b>								
<b>Retaining Wall W31,32, 33</b>								
S2-035325C	RW W31,W32,33 - wall stem + backfill	72	08-Apr-11 A	04-Jan-12				
<b>Slope S15, S18, S19</b>								
<b>Cut Slope S15 (under Sect. 4)</b>								
S4-031155E	Cut Slope S15 - drainage + hand rails	32	20-Jan-11 A	28-Nov-11				
<b>Fill Slope S18</b>								
S2-031185A	Fill Slope S18- backfilling	24	19-Nov-10 A	23-Nov-11				
S2-031185B	Fill Slope S18- drainage	12	22-Aug-11 A	01-Dec-11				
<b>Cut Slope S19</b>								
S2-031195D	Cut Slope S19- cut + soil nail, rd lvl, +56mpd	36	06-Jan-11 A	24-Nov-11				
S2-031195E	Cut Slope S19- drainage + handrails	31	21-May-11 A	29-Nov-11				
<b>Stage 2A: Southbound- S17, RW 29-34, NB27-29</b>								
<b>Noise Barrier NB27, NB29</b>								
<b>Noise Barrier NB27</b>								
S2-202275	NB27 Pilecap, 18 bays	36	21-Jan-11 A	12-Dec-11				
<b>SB: CH2200-2400, L=200m, Road&amp;Drain+Utilities</b>								
<b>Road Drainage</b>								
S2-031210	Road Drainage - pipelaying + manhole	48	24-Sep-11	21-Nov-11				
<b>Roadworks</b>								
S2-031235	Roadworks- subbase+ subsoil drain+gully connect	36	25-Oct-11	05-Dec-11				
S2-031240	Roadworks - base course to friction course	18	06-Dec-11	28-Dec-11				
S2-031245	Roadworks - road marking + furnitures	9	16-Dec-11	28-Dec-11				
<b>Stage 3: Central Median- NB26, NB29 +Road&amp;Drain</b>								
<b>CM: NB26 &amp; NB28 L=400m &amp; Road&amp;Drain+Utilities</b>								
<b>Noise Barrier Foundation Works</b>								
S2-208295A	NB26 & NB 28 Footings,17 bays- temp work+excav	72	17-Oct-11 A	03-Jan-12				
S2-208295B	NB26 & NB 28 Footings, 17 bays - footings	72	17-Oct-11 A	03-Jan-12				
<b>TCSS Works/Other Utilities</b>								
S2-208365	Utilities +TCSS buried ducts + civil prov. works	24	07-Jan-12	07-Feb-12				
S2-208370	Power supply cable ducts	24	07-Jan-12	07-Feb-12				
<b>Road Lighting/ or High Mast</b>								
S2-208355	Public Lighting - buried ducts	24	07-Jan-12	07-Feb-12				
S4-208357	Civil prov. works (CPW)- Lighting Pillar Box P5	18	07-Jan-12	31-Jan-12				
S2-208415	Pillar Box + MCB Board installation	36	07-Feb-12	19-Mar-12				
S2-208390	Public Lighting - lamp pole + lamps	24	08-Feb-12	06-Mar-12				
<b>Roadworks</b>								
S2-208375	Roadworks- subbase	48	07-Jan-12	06-Mar-12				
<b>Watermain Test+Drain CCTV+Gantry+TCSS+ E&amp;M Work</b>								
<b>Drainage CCTV</b>								
<b>No SUB LOCATION</b>								
S2-208430	Drainage CCTV	36	21-Jan-12	06-Mar-12				
<b>TCSS Works</b>								
<b>No SUB LOCATION</b>								
S2-208405	Cabling works for Utilities/TCSS/Lighting	36	07-Jan-12	21-Feb-12				
S2-208410	TCSS Sign Gantry G23 installation	36	07-Feb-12	19-Mar-12				
<b>Watermain Pressure Test</b>								
<b>No SUB LOCATION</b>								
S2-208440	FH+ Watermain Pressure Test	48	25-Oct-11	19-Dec-11				
S2-208445	Watermain Sterilization+submission of report	36	20-Dec-11	06-Feb-12				
<b>Z6: TCSS IN PORTION SA11: SECT. 4 WORKS</b>								
<b>TCSS Works</b>								

Activity ID	Activity Name	Original Duration	Start	Finish	2011		2012	
					Qtr 4		Qtr 1	
					Nov	Dec	Jan	Feb
<b>TCSSWorks in Portion SA11</b>								
<b>No SUB LOCATION</b>								
S?-100040	Civil+E&M Prov. - P12, footing	36	22-Oct-11	02-Dec-11	Civil+E&M Prov. - P12, footing			
S?-100045	Civil+E&M Prov. - G73, modification	24	23-Nov-11	20-Dec-11	Civil+E&M Prov. - G73, modification			
S?-100055	Civil+E&M Prov. - G12, new gantry	48	12-Dec-11	11-Feb-12	Civil+			
S?-100050	Civil+E&M Prov. - TCSS Hub	72	19-Dec-11	17-Mar-12				
S?-100060	Civil+E&M Prov.- G72, modification+ Pillar Box I	24	04-Feb-12	02-Mar-12				
S?-100052	Civil+E&M Prov. - Pillar Box H	24	13-Feb-12	10-Mar-12				

 <b>中國建築工程(香港)有限公司</b> CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.	<b>Contract: HY/2008/09</b>  <b>Widening of Tolo Highway / Fanling Highway</b>  <b>Between Island House Interchange and Fanling</b>  <b>(Stage 1 - Between Island House Interchange and Ma Wo)</b>	<b>Three Months Rolling Programme?</b> 21/11/2011 o 20/02/2012??   <i>?Primavera Systems, Inc.</i>
---	--	---

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011				2012				2013																
							Q2		Q3		Q4		Q1		Q2		Q3		Q4												
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
<b>HY/2009/08 TOLO HIGHWAY WIDENING</b>																															
<b>EXECUTIVE SUMMARY</b>																															
<b>Design</b>																															
A1330	Alternative Design		100%	292	29-Mar-10 A	14-Jan-11 A	Alternative Design																								
<b>Construction</b>																															
<b>Section 1</b>																															
A1000	SA21 - North Bound	42	8.58%	653	15-Oct-10 A	14-May-13	SA21 - North Bound																								
A1010	SA21 - South Bound	84	31.82%	814	15-Oct-10 A	02-Apr-13	SA21 - South Bound																								
A1020	SA21 - Middle Lane	42	7.37%	645	26-Aug-11 A	14-May-13	SA21 - Middle Lane																								
<b>Section 2</b>																															
A1030	SA22 - North Bound	108	46.14%	1016	26-Feb-10 A	26-Mar-13	SA22 - North Bound																								
A1040	SA22 - South Bound	-14	35.45%	1037	01-Apr-10 A	26-Jul-13	SA22 - South Bound																								
A1050	SA22 - Middle Lane	-14	0%	135	13-Mar-13	26-Jul-13	SA22 - Middle Lane																								
A1060	SA23 - South Bound	227	0%	428	26-Sep-11	26-Nov-12	SA23 - South Bound																								
A1070	SA24 - North Bound	33	23.13%	787	25-Aug-10 A	22-May-13	SA24 - North Bound																								
A1080	SA25 - South Bound	53	22.5%	777	20-Oct-10 A	20-May-13	SA25 - South Bound																								
A1090	SA26 - North Bound	-15	45.46%	1216	26-Feb-10 A	20-Jul-13	SA26 - North Bound																								
A1100	SA26 - South Bound	-20	44.49%	1216	26-Feb-10 A	31-Jul-13	Inclement Weather Cause Delay SA26 - South Bound																								
<b>Section 3</b>																															
A1110	SA26A - North Bound	-15	39.61%	1191	26-Feb-10 A	14-Sep-13	Inclement Weather Cause Delay SA26A - North Bound																								
A1120	SA26A - South Bound	24	22.5%	879	26-Feb-10 A	07-Aug-13	SA26A - South Bound																								
A1130	SA26A - North & South Bound	-4	24.48%	612	26-Feb-11 A	31-Dec-12	SA26A - North & South Bound																								
A1140	SA27 - South Bound	14	49%	826	27-Mar-10 A	20-Nov-12	SA27 - South Bound																								
<b>Section 4</b>																															
A1150	SA28 - North Bound	-21	41.74%	1216	26-Feb-10 A	03-Sep-13	Inclement Weather Cause Delay SA28 - North Bound																								
A1160	SA28 - South Bound	7	38.03%	1099	23-Jun-10 A	06-Aug-13	SA28 - South Bound																								
A1170	SA29 - North Bound	14	31.79%	909	26-Jan-11 A	06-Jun-13	SA29 - North Bound																								
A1180	SA32 - Roadside FVMS	154	33.21%	265	26-Mar-11 A	20-Mar-12	SA32 - Roadside FVMS																								
<b>Section 5</b>																															
A1190	SA31 - South Bound	35	67.65%	884	26-Feb-10 A	07-Jul-12	SA31 - South Bound																								
<b>Section 7</b>																															
A1200	SA41 - Site Office	0	36.5%	1581	26-Feb-10 A	25-Jun-14																									
A1210	SA42 - Temporary Contractor's Works Area	0	36.54%	1582	25-Feb-10 A	25-Jun-14																									
<b>Section 15 (Subject to Excision, Engineer may instruct within 819 days)</b>																															
A1220	Validity Period	763	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																								
A1230	SA30 - North Bound	7	0%	354	25-May-12	13-May-13	SA30 - North Bound																								
A1240	SA30 - South Bound	0	0%	122	06-Dec-12	06-Apr-13	SA30 - South Bound																								
A1250	SA30 - Middle Lane	0	0%	119	27-Feb-13	25-Jun-13	SA30 - Middle Lane																								
<b>Section 16 (Subject to Excision, Engineer may instruct within 819 days)</b>																															
A1260	Validity Period	763	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																								
A1270	SA30 - North Bound	0	0%	303	24-May-12	22-Mar-13*	SA30 - North Bound																								
A1280	SA30 - South Bound	0	0%	190	18-Dec-12	25-Jun-13	SA30 - South Bound																								
A1290	SA30A - North Bound	0	0%	398	24-May-12	25-Jun-13	SA30A - North Bound																								
<b>Section 17 (Subject to Excision, Engineer may instruct within 819 days)</b>																															
A1300	Validity Period	763	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																								

Project ID: J3318-UPDATE 2011-09  
 Project Name: HY/2009/08 TOLO HIGHWAY WIDENING  
 Layout Name: UWP (Submission)  
 Data Date: 26-Sep-11  
 Page 1 of 34

- Current Bar
- Level of Effort
- Critical
- Milestone

**Highways Department - Contract No. HY/2009/08**

**Widening of Tolo Highway/ Fanling Highway  
 Stage 1 - Between Ma Wo and Tai Hang**

**Updated Works Program, Sept. 2011**



UWP Revision			
Date	Revision	Chec...	Approved
30-Sep-...	UWP Sep 2011 (VO1-28 in...	ZJ	WY





Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013																												
							Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
VO000260	VO. 26: Permanent Diversion of Existing DN80 WSD Watermain at MA Wo Subway (TP9)		100%	0	03-May-11 A		◇ VO. 26: Permanent Diversion of Existing DN80 WSD Watermain at MA Wo Subway (TP9)																																												
VO000270	VO. 27: Temp. Access and Lighting for Inspection on Bridge 13 Deck Interior		100%	0	16-May-11 A		◇ VO. 27: Temp. Access and Lighting for Inspection on Bridge 13 Deck Interior																																												
VO000280	VO. 28: Provision of Hoarding at Site Boundary of SA22 and SA25		100%	0	11-May-11 A		◇ VO. 28: Provision of Hoarding at Site Boundary of SA22 and SA25																																												
<b>Milestones of Temporary Traffic Arrangement</b>																																																			
TTA000	TTA Stage 0	43	0%	0	21-Mar-12		◇ TTA Stage 0																																												
TTA010	TTA Stage 1	114	0%	0	02-Apr-12		◇ TTA Stage 1																																												
TTA020	TTA Stage 2	8	0%	0	20-Feb-13		◇ TTA Stage 2																																												
TTA030	TTA Stage 3	41	0%	0	24-Mar-12		◇ TTA Stage 3																																												
TTA040	TTA Stage 4	73	0%	0	31-Oct-12		◇ TTA Stage 4																																												
TTA050	TTA Stage 5	-20	0%	0	11-Sep-12		◇ TTA Stage 5																																												
TTA060	TTA Stage 6	40	0%	0	18-Feb-12		◇ TTA Stage 6																																												
TTA070	TTA Stage 7	40	0%	0	18-Feb-12		◇ TTA Stage 7																																												
TTA080	TTA Stage 8	-19	0%	0	28-Feb-13		◇ TTA Stage 8																																												
TTA090	TTA Stage 9	-22	0%	0	25-May-13		◇ TTA Stage 9																																												
TTA100	TTA Stage 10	-22	0%	0	28-Jun-13		◇ TTA Stage 10																																												
TTA110	TTA Stage 11	-21	0%	0	11-Jul-13		◇ TTA Stage 11																																												
<b>Section 1</b>																																																			
<b>Site Area SA21</b>																																																			
PHSA2120	Possession of SA21 (Day141)		100%	0	16-Jul-10 A																																														
SA210000	Site Area SA21 Works Period	0	40.61%	1076	16-Jul-10 A	25-Jun-13	Site Area SA21 Works Period																																												
SA210010	Site Area SA21 Works Completion	0	0%	0		25-Jun-13*	◇ Site Area SA21 Works Completion																																												
SA210020	Temporary Traffic Management (Detail shall refer to supplementary information)	0	40.83%	872	16-Jul-10 A	25-Jun-13	Temporary Traffic Management																																												
SA210030	Overall Utilities Diversion (Detail shall refer to supplementary information)	0	40.83%	872	16-Jul-10 A	25-Jun-13	Overall Utilities Diversion																																												
<b>North Bound</b>																																																			
<b>Preliminaries</b>																																																			
S21N0000	Site Clearance/Access Rd & acquisition of Sub-con		100%	63	15-Oct-10 A	30-Dec-10 A	Site Clearance/Access Rd & acquisition of Sub-con																																												
<b>Slopeworks</b>																																																			
S21N5000	Slopeworks Fill(S21)	57	0%	72	23-Nov-11	21-Feb-12	Slopeworks Fill(S21)																																												
S21N5010	U-Channel and Berm	57	0%	48	07-Jan-12	06-Mar-12	U-Channel and Berm																																												
S21N5100	Slopeworks Cut(S22)	129	18.8%	266	17-Feb-11 A	19-Jun-12	Slopeworks Cut(S22)																																												
S21N5110	Slopeworks Cut (S22) - Stage 1 (Upper +59mPD)	129	70%	74	17-Feb-11 A	24-Oct-11	Slopeworks Cut (S22) - Stage 1 (Upper +59mPD)																																												
S21N5120	Slopeworks Cut (S22) - Stage 2 (Middle +57mPD)	129	0%	72	26-Sep-11	20-Dec-11	Slopeworks Cut (S22) - Stage 2 (Middle +57mPD)																																												
S21N5130	Slopeworks Cut (S22) - Stage 3 (Lower +55mPD)	129	0%	72	21-Dec-11	20-Mar-12	Slopeworks Cut (S22) - Stage 3 (Lower +55mPD)																																												
S21N5140	U-Channel and Berm	129	0%	36	21-Mar-12	07-May-12	U-Channel and Berm																																												
S21N5150	Shotcreting/Plantation	129	0%	36	08-May-12	19-Jun-12	Shotcreting/Plantation																																												
S21N5200	Slopeworks Fill(S24)	131	0%	114	26-Sep-11	15-Feb-12	Slopeworks Fill(S24)																																												
S21N5210	Slopeworks Fill(S24) - Stage 1 (Lower +49mPD)	131	0%	60	26-Sep-11	06-Dec-11	Slopeworks Fill(S24) - Stage 1 (Lower +49mPD)																																												
S21N5220	Slopeworks Fill(S24) - Stage 2 (Upper +52mPD)	131	0%	54	07-Dec-11	15-Feb-12	Slopeworks Fill(S24) - Stage 2 (Upper +52mPD)																																												
S21N5800	Debris Catcher Fence and NTHA Protective Measures (Area 2A-3) (Provision Item)	129	0%	96	20-Jun-12	13-Oct-12	Debris Catcher Fence and NTHA Protective Measures																																												
S21N5810	Access Rock to Hazard Rock Areas	129	0%	30	20-Jun-12	26-Jul-12	Access Rock to Hazard Rock Areas																																												
S21N5820	Installation of Rock Fall Fence	129	0%	66	27-Jul-12	13-Oct-12	Installation of Rock Fall Fence																																												
<b>Extension of Culverts</b>																																																			
S21N1000	Extension of Box Culvert (N581)		100%	148	08-Nov-10 A	21-Mar-11 A	Extension of Box Culvert (N581)																																												
S21N1010	Temporary Water Diversion		100%	23	08-Nov-10 A	11-Dec-10 A	Temporary Water Diversion																																												
S21N1020	Construction of Base Slab		100%	75	13-Dec-10 A	02-Mar-11 A	Construction of Base Slab																																												
S21N1030	Construction of Wall Stem		100%	50	13-Dec-10 A	21-Mar-11 A	Construction of Wall Stem																																												
S21N1040	Construction of Top Slab		100%	45	19-Jan-11 A	21-Mar-11 A	Construction of Top Slab																																												
S21N1050	Extension of Box Culvert (TP9), Upstream (CSD 3)	128	96.36%	261	26-Mar-11 A	08-Oct-11	Extension of Box Culvert (TP9), Upstream (CSD 3)																																												
S21N1060	Temporary Water Diversion		100%	16	26-Mar-11 A	15-Apr-11 A	Temporary Water Diversion																																												
S21N1070	Construction of Base Slab		100%	75	30-Mar-11 A	05-Jul-11 A	Construction of Base Slab																																												
S21N1080	Construction of Wall Stem	128	90%	50	20-May-11 A	30-Sep-11	Construction of Wall Stem																																												
S21N1090	Construction of Top Slab	128	90%	45	30-Jul-11 A	08-Oct-11	Construction of Top Slab																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013											
							Q2		Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4							
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41
<b>Construction of Retaining Wall</b>																																		
<b>Retaining Wall W35</b>																																		
S21N2000	Sheet Pile/Excavate & Construct W35		100%	53	26-Mar-11 A	02-Jun-11 A	Sheet Pile/Excavate & Construct W35																											
S21N2010	Opencut excavation		100%	18	26-Mar-11 A	16-Apr-11 A	Opencut excavation																											
S21N2020	Construction of W35 Structure		100%	30	26-May-11 A	18-Jun-11 A	Construction of W35 Structure																											
S21N2030	Backfilling	57	50%	14	26-Jul-11 A	04-Oct-11	Backfilling																											
<b>Retaining Wall W36</b>																																		
S21N2100	Sheet Pile/Excavate & Construct W36	57	0%	85	11-Aug-11 A	21-Feb-12	Sheet Pile/Excavate & Construct W36																											
S21N2110	Opencut excavation		100%	12	11-Aug-11 A	24-Aug-11 A	Opencut excavation																											
S21N2120	Construction of W36 Structure	57	10%	50	19-Sep-11 A	21-Jan-12	Construction of W36 Structure																											
S21N2130	Backfilling	57	0%	23	26-Jan-12	21-Feb-12	Backfilling																											
<b>Retaining Wall W38 (AD4)</b>																																		
S21N2210	Pre-drilling		100%	24	26-Feb-11 A	25-Mar-11 A	Pre-drilling																											
S21N2220	Prepare Piling Platform for W38		100%	30	26-Feb-11 A	01-Apr-11 A	Prepare Piling Platform for W38																											
S21N2230	Pile for W38 (2 rig)		100%	141	26-Mar-11 A	22-Jun-11 A	Pile for W38 (2 rig)																											
S21N2231	Installation of Piles - Stage 1 (CH2470-2545)		100%	69	26-Mar-11 A	22-Jun-11 A	Installation of Piles - Stage 1 (CH2470-2545)																											
S21N2232	Installation of Piles - Stage 2 (Remain)		100%	72	12-Apr-11 A	22-Jun-11 A	Installation of Piles - Stage 2 (Remain)																											
S21N2240	Retaining Wall & Drainage W38	34	26.02%	230	27-Jun-11 A	24-Apr-12	Retaining Wall & Drainage W38																											
S21N2242	Excavation to +54.5mPD	34	60%	60	27-Jun-11 A	25-Oct-11	Excavation to +54.5mPD																											
S21N2244	Excavation to formation	34	0%	60	26-Sep-11	06-Dec-11	Excavation to formation																											
S21N2250	Construction of Base & Wall - Stage 1 (CH2470-2560)	34	0%	75	29-Oct-11	31-Jan-12	Construction of Base & Wall - Stage 1 (CH2470-2560)																											
S21N2252	Backfilling to road formation (CH2470-2560)	34	0%	18	01-Feb-12	21-Feb-12	Backfilling to road formation (CH2470-2560)																											
S21N2254	Construction of Base & Wall - Stage 2 (Remain)	46	0%	75	16-Nov-11	17-Feb-12	Construction of Base & Wall - Stage 2 (Remain)																											
S21N2256	Backfilling to formation level (Remain)	34	0%	50	22-Feb-12	24-Apr-12	Backfilling to formation level (Remain)																											
<b>Retaining Wall W39 (CDS 3)</b>																																		
S21N2302	Clearing & Prepare Piling Platform & Pre-drilling for W39		100%	10	27-Jun-11 A	09-Jul-11 A	Clearing & Prepare Piling Platform & Pre-drilling for W39																											
S21N2304	Piling Works	128	0%	36	03-Oct-11	14-Nov-11	Piling Works																											
S21N2306	Sheet Pile/Excavate & Construct W39	128	0%	41	15-Nov-11	04-Jan-12	Sheet Pile/Excavate & Construct W39																											
S21N2307	Opencut Excavation	128	0%	7	15-Nov-11	22-Nov-11	Opencut Excavation																											
S21N2308	Construction of W39 Structure	128	0%	24	23-Nov-11	20-Dec-11	Construction of W39 Structure																											
S21N2309	Backfilling	128	0%	10	21-Dec-11	04-Jan-12	Backfilling																											
<b>Retaining Wall W40 (CSD 3)</b>																																		
S21N2312	Clearing & Prepare Piling Platform & Pre-drilling for W40	135	0%	12	03-Oct-11	17-Oct-11	Clearing & Prepare Piling Platform & Pre-drilling for W40																											
S21N2314	Excavation for W40	135	0%	18	18-Oct-11	07-Nov-11	Excavation for W40																											
S21N2316	Construct W40	135	0%	30	08-Nov-11	12-Dec-11	Construct W40																											
<b>Retaining Wall W44</b>																																		
S21N2322	Clearing & Prepare Piling Platform & Pre-drilling for W44	135	0%	12	03-Oct-11	18-Oct-11	Clearing & Prepare Piling Platform & Pre-drilling for W44																											
S21N2324	Piles for W44	135	0%	18	18-Oct-11	08-Nov-11	Piles for W44																											
S21N2326	Sheet Pile/Excavate & Construct W44	135	0%	30	08-Nov-11	13-Dec-11	Sheet Pile/Excavate & Construct W44																											
<b>Retaining Wall W41A</b>																																		
S21N2400	Sheet Pile/Excavate & Construct W41A	85	0%	72	03-Oct-11	29-Dec-11	Sheet Pile/Excavate & Construct W41A																											
S21N2410	Opencut Excavation	60	0%	7	03-Oct-11	12-Oct-11	Opencut Excavation																											
S21N2420	Construction of W41A Structure	85	0%	47	12-Oct-11	06-Dec-11	Construction of W41A Structure																											
S21N2430	Backfilling	85	0%	18	06-Dec-11	29-Dec-11	Backfilling																											
<b>Retaining Wall W41B</b>																																		
S21N2618	Sheet Pile/Excavate & Construct W41B	86	0%	71	03-Oct-11	28-Dec-11	Sheet Pile/Excavate & Construct W41B																											
S21N2628	Opencut Excavation	60	0%	7	03-Oct-11	12-Oct-11	Opencut Excavation																											
S21N2648	Construction of W41B Structure	86	0%	47	12-Oct-11	06-Dec-11	Construction of W41B Structure																											
S21N2658	Backfilling	86	0%	17	06-Dec-11	28-Dec-11	Backfilling																											
<b>Retaining Wall W45-48/A</b>																																		
S21N2500	Sheet Pile/Excavate & Construct W45-48/A	60	20.68%	174	18-Jul-11 A	13-Mar-12	Sheet Pile/Excavate & Construct W45-48/A																											
S21N2510	Opencut Excavation (W45, W46 & W47)	60	10%	36	07-Sep-11 A	18-Nov-11	Opencut Excavation (W45, W46 & W47)																											
S21N2520	Opencut Excavation (W48, W48A)	87	75%	18	18-Jul-11 A	18-Nov-11	Opencut Excavation (W48, W48A)																											
S21N2530	Construction of RW Structure (W47)	67	0%	50	18-Nov-11	19-Jan-12	Construction of RW Structure (W47)																											
S21N2540	Construction of RW Structure (W48)	87	50%	60	01-Apr-11 A	23-Dec-11	Construction of RW Structure (W48)																											
S21N2550	Construction of RW Structure (W48A)		100%	60	01-Apr-11 A	06-May-1...	Construction of RW Structure (W48A)																											
S21N2560	Backfilling W47, W48 & W48A	67	0%	18	19-Jan-12	13-Feb-12	Backfilling W47, W48 & W48A																											
S21N2570	Construction of RW Structure (W45)	60	0%	75	18-Nov-11	21-Feb-12	Construction of RW Structure (W45)																											



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																				
							Q2			Q3			Q4			Q1			Q2			Q3			Q4		Q1		Q2		Q3		Q4																		
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S21S2120	Construction of W51 Structure		100%	42	19-Apr-11 A	14-Jun-11 A	Construction of W51 Structure																																												
S21S2130	Sheet Pile & ELS Works (W52 & W53)		100%	24	28-Jul-11 A	16-Sep-11 A	Sheet Pile & ELS Works (W52 & W53)																																												
S21S2140	Construction of WW52 & W53 Structure	42	10%	42	06-Sep-11 A	10-Nov-11	Construction of WW52 & W53 Structure																																												
S21S2150	Backfilling of W51, W52 & W53	35	0%	24	19-Nov-11	17-Dec-11	Backfilling of W51, W52 & W53																																												
S21S2160	Sheet Pile & ELS Works (W54, 55 & 56)	35	0%	24	17-Dec-11	18-Jan-12	Sheet Pile & ELS Works (W54, 55 & 56)																																												
S21S2170	Construction of W54, 55 & 56 Structure	35	0%	42	18-Jan-12	10-Mar-12	Construction of W54, 55 & 56 Structure																																												
S21S2180	Backfilling of W54, 55 & 56	35	0%	50	10-Mar-12	14-May-12	Backfilling of W54, 55 & 56																																												
<b>Retaining Wall W51A (CSD 3)</b>																																																			
S21S2163	Excavate to cut-off level	35	50%	8	17-Jan-11 A	29-Sep-11	Excavate to cut-off level																																												
S21S2164	Capping/Walling for W51A	35	37.5%	18	12-Jul-11 A	15-Oct-11	Capping/Walling for W51A																																												
S21S2165	Backfilling	35	0%	30	15-Oct-11	19-Nov-11	Backfilling																																												
<b>Retaining Wall W35A, (CSD 2)</b>																																																			
S21S2210	Pre-drilling for W35A	34	0%	15	18-Feb-12	06-Mar-12	Pre-drilling for W35A																																												
S21S2218	Mini Piles for W35A	34	0%	24	07-Mar-12	03-Apr-12	Mini Piles for W35A																																												
S21S2230	Excavate to cut-off level	34	0%	30	05-Apr-12	14-May-12	Excavate to cut-off level																																												
S21S2240	Capping/Walling for W35A	34	0%	72	15-May-12	09-Aug-12	Capping/Walling for W35A																																												
S21S2250	Backfilling	34	0%	30	10-Aug-12	13-Sep-12	Backfilling																																												
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S21S3900	Roadworks, Drainages & Utilities	34	0%	118	14-Sep-12	05-Feb-13	Roadworks, Drainages & Utilities																																												
S21S4001	Removal of Existing Paving	34	0%	25	14-Sep-12	15-Oct-12	Removal of Existing Paving																																												
S21S4002	Drainages	34	0%	75	14-Sep-12	13-Dec-12	Drainages																																												
S21S4003	Utilities	35	0%	75	28-Sep-12	29-Dec-12	Utilities																																												
S21S4010	Road Surface	34	0%	75	16-Oct-12	15-Jan-13	Road Surface																																												
S21S4020	Road Mark & Lane Shifting	34	0%	36	22-Dec-12	05-Feb-13	Road Mark & Lane Shifting																																												
<b>Noise Barriers &amp; Road Barriers</b>																																																			
S21S3010	NB29A (CH 0-62.3) on W35A	68	0%	42	06-Feb-13	02-Apr-13	NB29A (CH 0-62.3) on W35A																																												
S21S3011	NB29A (CH 0-62.3) on W35A - Erecting H-Column	68	0%	18	06-Feb-13	01-Mar-13	NB29A (CH 0-62.3) on W35A - Erecting H-Column																																												
S21S3012	NB29A (CH 0-62.3) on W35A - Installing Panel	68	0%	24	02-Mar-13	02-Apr-13	NB29A (CH 0-62.3) on W35A - Installing Panel																																												
S21S3020	NB30 (CH 0-201.9)	88	0%	98	14-Sep-12	12-Jan-13	NB30 (CH 0-201.9)																																												
S21S3021	NB30 - Excavation and Footing	88	0%	50	14-Sep-12	14-Nov-12	NB30 - Excavation and Footing																																												
S21S3023	NB30 : Erecting H-Column	88	0%	24	15-Nov-12	12-Dec-12	NB30 : Erecting H-Column																																												
S21S3024	NB30 : Installing Panel	88	0%	24	13-Dec-12	12-Jan-13	NB30 : Installing Panel																																												
S21S3030	NB33 (CH 0-143)	74	0%	213	10-Mar-12	26-Nov-12	NB33 (CH 0-143)																																												
S21S3031	NB33 : Excavation and Footing	101	0%	60	10-Mar-12	25-May-12	NB33 : Excavation and Footing																																												
S21S3032	NB33 : Erecting H-Column	107	0%	36	25-May-12	10-Jul-12	NB33 : Erecting H-Column																																												
S21S3033	NB33 : Installing Panel	107	0%	36	10-Jul-12	21-Aug-12	NB33 : Installing Panel																																												
S21S3100	Beam Barrier	74	0%	48	28-Sep-12	26-Nov-12	Beam Barrier																																												
<b>Footing of G60A</b>																																																			
S21S2302	Pre-drilling for G60A	93	0%	15	21-May-12	07-Jun-12	Pre-drilling for G60A																																												
S21S2304	Piling for G60A (6mp)	93	0%	26	08-Jun-12	10-Jul-12	Piling for G60A (6mp)																																												
S21S2306	Excavate to cut-off level	93	0%	24	11-Jul-12	07-Aug-12	Excavate to cut-off level																																												
S21S2308	Capping for G60A	93	0%	24	08-Aug-12	04-Sep-12	Capping for G60A																																												
S21S2310	Backfilling	93	0%	24	05-Sep-12	04-Oct-12	Backfilling																																												
<b>Traffic Control &amp; Surveillance System</b>																																																			
S21S4800	TCSS (G60A)	34	0%	75	07-Feb-13	14-May-13	TCSS (G60A)																																												
<b>Landscaping</b>																																																			
S21S6000	Landscaping Works	137	0%	75	05-Oct-12	04-Jan-13	Landscaping Works																																												
<b>Middle Lane</b>																																																			
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S21M4030	Roadworks, Drainage & Utilities	35	0%	75	06-Feb-13	13-May-13	Roadworks, Drainage & Utilities																																												
S21M4040	Removal of Existing Paving	35	0%	25	06-Feb-13	09-Mar-13	Removal of Existing Paving																																												
S21M4050	Utilities	35	0%	50	06-Feb-13	12-Apr-13	Utilities																																												
S21M4060	Drainage	36	0%	50	23-Feb-13	26-Apr-13	Drainage																																												
S21M4070	Road Surface, Roadmark and Lane Shifting	35	0%	50	11-Mar-13	13-May-13	Road Surface, Roadmark and Lane Shifting																																												
<b>Noise Barriers &amp; Road Barriers</b>																																																			
S21M3000	Construct Noise Barrier NB32	34	0%	60	28-Feb-13	14-May-13	Construct Noise Barrier NB32																																												
S21M3010	Erecting H-Column	34	0%	36	28-Feb-13	15-Apr-13	Erecting H-Column																																												











Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012								2013																								
							Q2		Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																								
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
SA250030	Overall Utility Diversion (Detail shall refer to supplementary informat...	0	32.55%	765	04-May-10 A	25-Jun-13	Overall Utility Dive																																												
<b>South Bound</b>																																																			
<b>Preliminaries</b>																																																			
S25S0000	Site Clearance/Access Rd (ch3400-3600)		100%	97	20-Oct-10 A	16-Feb-11 A	Site Clearance/Access Rd (ch3400-3600)																																												
S25S0010	Site Clearance (ch3400-3600)		100%	75	20-Oct-10 A	18-Jan-11 A	Clearance (ch3400-3600)																																												
S25S0020	Access Road (ch3400-3600)		100%	75	15-Nov-10 A	16-Feb-11 A	Access Road (ch3400-3600)																																												
<b>Slopedworks</b>																																																			
S25S5000	Slopedworks Fill(S30A)	38	0%	60	17-Feb-12	02-May-12	Slopedworks Fill(S30A)																																												
S25S5010	Slopedworks Fill (S30A) - Stage 1: +53.5mPD	38	0%	30	17-Feb-12	22-Mar-12	Slopedworks Fill (S30A) - Stage 1: +53.5mPD																																												
S25S5020	Slopedworks Fill (S30A) - Stage 2: 55.8mPD	38	0%	30	23-Mar-12	02-May-12	Slopedworks Fill (S30A) - Stage 2: 55.8mPD																																												
S25S5100	Slope Reinstatement Works (Pier 13AP1/2 & TW1/2)	44	0%	126	10-Dec-12	20-May-13	Slope Reinstatement W																																												
S25S5110	Slope Reinstatement Works (Pier 13AP1) : Stage 1	44	0%	36	10-Dec-12	24-Jan-13	Slope Reinstatement Works (Pier 13AP1																																												
S25S5120	Slope Reinstatement Works (Pier 13AP2) : Stage 2	44	0%	30	24-Jan-13	04-Mar-13	Slope Reinstatement Works (Pier																																												
S25S5130	Slope Reinstatement Works (TW1) : Stage 1	44	0%	30	04-Mar-13	12-Apr-13	Slope Reinstatement Works																																												
S25S5140	Slope Reinstatement Works (TW2) : Stage 2	44	0%	30	12-Apr-13	20-May-13	Slope Reinstatement W																																												
<b>Construction of Retaining Wall</b>																																																			
<b>Retaining Wall W58B, (CSD 2)</b>																																																			
S25S2020	Site Formation		100%	25	01-Nov-10 A	30-Nov-10 A	ion																																												
S25S2030	Excavate to cut-off level		100%	10	01-Nov-10 A	31-Dec-10 A	ate to cut-off level																																												
S25S2050	Construction of Structure W58B	38	26.67%	75	13-May-11 A	30-Nov-11	Construction of Structure W58B																																												
S25S2060	Backfilling	38	0%	61	01-Dec-11	16-Feb-12	Backfilling																																												
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S25S4000	Roadworks, Drainages & Utilities	47	0%	144	03-May-12	24-Oct-12	Roadworks, Drainages & Utilities																																												
S25S4020	Utilities	38	0%	60	03-May-12	14-Jul-12	Utilities																																												
S25S4030	Drainages	38	0%	60	17-May-12	28-Jul-12	Drainages																																												
S25S4040	Road Surface	38	0%	60	01-Jun-12	11-Aug-12	Road Surface																																												
S25S4050	Roadmark and Lane Shifting	47	0%	60	13-Aug-12	24-Oct-12	Roadmark and Lane Shifting																																												
S25S4200	Slip Road H	47	0%	72	20-Aug-12	14-Nov-12	Slip Road H																																												
<b>Noise Barriers &amp; Road Barriers</b>																																																			
S25S3000	Construct Noise Barrier & Beam Barrier, NB34	114	0%	95	03-May-12	24-Aug-12	Construct Noise Barrier & Beam Barrier, NB34																																												
S25S3010	Noise Barrier : Foundation Works	50	0%	36	03-May-12	14-Jun-12	Noise Barrier : Foundation Works																																												
S25S3020	Noise Barrier : Installation of H-column & Panel	50	0%	36	15-Jun-12	28-Jul-12	Noise Barrier : Installation of H-column & Panel																																												
S25S3030	Beam Barrier : Erecting of Short Column	114	0%	48	03-May-12	29-Jun-12	Beam Barrier : Erecting of Short Column																																												
S25S3040	Beam Barrier : Installation of M-Panel	114	0%	47	30-Jun-12	24-Aug-12	Beam Barrier : Installation of M-Panel																																												
<b>Traffic Control &amp; Surveillance System</b>																																																			
S25S4800	TCSS	38	0%	87	13-Aug-12	24-Nov-12	TCSS																																												
S25S4810	TCSS - Stage 1 (Bridge 13A)	38	0%	75	13-Aug-12	10-Nov-12	TCSS - Stage 1 (Bridge 13A)																																												
S25S4820	TCSS - Stage 2 (LB1)	38	0%	75	27-Aug-12	24-Nov-12	TCSS - Stage 2 (LB1)																																												
<b>Site Area SA26</b>																																																			
PHSA2620	Possession of SA26 (Day0)		100%	0	26-Feb-10 A																																														
SA260000	Site Area SA26 Works Period	-8	45.46%	1216	26-Feb-10 A	20-Jul-13	Site Area SA26																																												
SA260010	Site Area SA26 Works Completion	-15	0%	0		20-Jul-13*	Site Area SA26																																												
SA260020	Temporary Traffic Management (Detail shall refer to supplementary information)	-13	45.45%	983	26-Feb-10 A	20-Jul-13	Temporary Tra																																												
SA260030	Overall Utility Diversion (Detail shall refer to supplementary informat...	-13	45.45%	983	26-Feb-10 A	20-Jul-13	Overall Utility																																												
SA260040	Additional work to existing ball valves, HKCG	127	0%	51	30-Nov-12	01-Feb-13	Additional work to existing ball valves, H																																												
<b>North Bound</b>																																																			
<b>Preliminaries</b>																																																			
S26N0000	Site Clearance/Access Rd (Tai Wo Road)		100%	150	26-Feb-10 A	28-Aug-10 A	(Tai Wo Road)																																												
S26N0010	Site Clearance (Tai Wo Road)		100%	75	26-Feb-10 A	31-May-1...																																													
S26N0020	Access Road (Tai Wo Road)		100%	75	01-Jun-10 A	28-Aug-10 A	ad)																																												
<b>Slopedworks</b>																																																			
S26N5000	Slopedworks Cut(S31A-sn)	29	0%	150	11-Nov-11	16-May-12	Slopedworks Cut(S31A-sn)																																												
S26N5010	Slopedworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)	29	0%	50	11-Nov-11	11-Jan-12	Slopedworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)																																												
S26N5020	Slopedworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)	29	0%	50	12-Jan-12	13-Mar-12	Slopedworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)																																												
S26N5030	Slopedworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)	29	0%	50	14-Mar-12	16-May-12	Slopedworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)																																												









Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013								
							Q2		Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4				
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
<b>Construction of Bridge LB3</b>																															
S26S1280	Construction of Bridge LB3( incl. excavation & backfill)	-16	0%	267	26-Feb-11 A	10-Sep-12	Construction of Bridge LB3( incl. excavation & backfill)																								
<b>Substructure &amp; Abutment</b>																															
S26S1320	Piling for East Abutment		100%	60	26-Feb-11 A	14-May-11 A	Piling for East Abutment																								
S26S1330	Piling for West Abutment		100%	60	14-May-11 A	26-Jul-11 A	Piling for West Abutment																								
S26S1340	ELS & Excavation for East & West Abutment	-16	0%	24	07-Dec-11	07-Jan-12	ELS & Excavation for East & West Abutment																								
S26S1350	Construction of East/West Abutment Structure	-16	0%	38	07-Jan-12	24-Feb-12	Construction of East/West Abutment Structure																								
<b>Decking and Finishing</b>																															
S26S1370	Bridge Deck (Bearings, Drainage & MJ included)	-16	0%	108	24-Feb-12	09-Jul-12	Bridge Deck (Bearings, Drainage & MJ included)																								
S26S1371	Falsework and Scaffolding	-16	0%	48	24-Feb-12	25-Apr-12	Falsework and Scaffolding																								
S26S1372	Construction of Deck	-16	0%	60	25-Apr-12	09-Jul-12	Construction of Deck																								
S26S1375	Parapet	-16	0%	48	09-Jul-12	03-Sep-12	Parapet																								
S26S1376	Erecting of Short Column & Precast Parapet	-16	0%	24	09-Jul-12	06-Aug-12	Erecting of Short Column & Precast Parapet																								
S26S1377	Installing M-Barrier	-16	0%	24	06-Aug-12	03-Sep-12	Installing M-Barrier																								
S26S1385	Handover Inspection of LB3	-16	0%	6	03-Sep-12	10-Sep-12	Handover Inspection of LB3																								
<b>Construction of Bridge LB1</b>																															
S26S1400	Construction of Bridge LB1	-12	56.42%	643	03-May-10 A	05-Sep-12	Construction of Bridge LB1																								
<b>Preparatory and Enabling Works</b>																															
S26S1405	Site Clearance		100%	75	03-May-10 A	06-Aug-10 A	Site Clearance																								
S26S1406	Site Clearance - Stage 1 (LB1-North Abutment )		100%	60	03-May-10 A	14-Jul-10 A	Site Clearance - Stage 1 (LB1-North Abutment )																								
S26S1407	Site Clearance - Stage 2 (LB1-TW3 )		100%	60	27-May-10 A	06-Aug-10 A	Site Clearance - Stage 2 (LB1-TW3 )																								
S26S1410	Access Road		100%	75	03-May-10 A	31-Jul-10 A	Access Road																								
S26S1411	Access Road - Stage 1 (LB1-North Abutment )		100%	60	03-May-10 A	14-Jul-10 A	Access Road - Stage 1 (LB1-North Abutment )																								
S26S1412	Access Road - Stage 2 (LB1-TW3 )		100%	60	20-May-10 A	31-Jul-10 A	Access Road - Stage 2 (LB1-TW3 )																								
S26S1450	SA25-Site Clearance (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A	SA25-Site Clearance (TW1 & TW2)																								
S26S1455	SA25 - Access Road (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A	SA25 - Access Road (TW1 & TW2)																								
<b>Substructure and Pier Construction</b>																															
<b>North Abutment</b>																															
S26S1420	Piling-North Abutment		100%	51	01-Jun-10 A	31-Jul-10 A	Piling-North Abutment																								
S26S1430	Excavation & Cap-North Abutment		100%	54	11-Nov-10 A	28-Dec-10 A	Excavation & Cap-North Abutment																								
S26S1440	Pier & backfill, North Abutment		100%	56	26-Jan-11 A	04-Apr-11 A	Pier & backfill, North Abutment																								
<b>TW3</b>																															
S26S1422	Piling-TW3		100%	54	28-Dec-10 A	21-Mar-11 A	Piling-TW3																								
S26S1432	Cap & Backfill - TW3		100%	45	26-May-11 A	19-Jul-11 A	Cap & Backfill - TW3																								
S26S1442	Pier-TW3 (Pierhead included)	-13	30%	96	08-Aug-11 A	15-Dec-11	Pier-TW3 (Pierhead included)																								
<b>TW1</b>																															
S26S1460	Piling-TW1		100%	70	21-Oct-10 A	11-Nov-10 A	Piling-TW1																								
S26S1470	Cap & Backfill - TW1		100%	36	27-Jan-11 A	19-Feb-11 A	Cap & Backfill - TW1																								
S26S1480	Pier-TW1 (Pierhead included)		100%	96	23-May-11 A	08-Jul-11 A	Pier-TW1 (Pierhead included)																								
<b>TW2</b>																															
S26S1462	Piling-TW2		100%	41	28-Mar-11 A	15-Apr-11 A	Piling-TW2																								
S26S1472	Cap & Backfill - TW2		100%	45	21-Jun-11 A	15-Jul-11 A	Cap & Backfill - TW2																								
S26S1482	Pier-TW2 (Pierhead included)	-12	50%	96	26-Jul-11 A	22-Nov-11	Pier-TW2 (Pierhead included)																								
<b>Decking and Finishing</b>																															
S26S560	Decking (Bearings, Drainage & MJ included)	1	37.62%	199	27-Jul-11 A	27-Feb-12	Decking (Bearings, Drainage & MJ included)																								
S26S570	Balanced Cantilever at TW1	-8	29.84%	63	27-Jul-11 A	18-Nov-11	Balanced Cantilever at TW1																								
S26S580	Preparing of Travelling Form	-8	76.67%	18	27-Jul-11 A	30-Sep-11	Preparing of Travelling Form																								
S26S590	Construction of Cantiliver Deck	-8	0%	40	30-Sep-11	18-Nov-11	Construction of Cantiliver Deck																								
S26S610	South End Span	1	0%	40	18-Nov-11	07-Jan-12	South End Span																								
S26S630	Balanced Cantilever at TW2 & Stitching (TW1-TW2)	-12	0%	58	23-Nov-11	04-Feb-12	Balanced Cantilever at TW2 & Stitching (TW1-TW2)																								
S26S640	Preparing of Travelling Form	-12	0%	12	23-Nov-11	06-Dec-11	Preparing of Travelling Form																								
S26S650	Construction of Cantiliver Deck	-12	0%	40	14-Dec-11	04-Feb-12	Construction of Cantiliver Deck																								
S26S660	Stitching TW1-TW2	1	0%	18	06-Feb-12	25-Feb-12	Stitching TW1-TW2																								
S26S670	Balanced Cantilever at TW3 & Stitching (TW2-TW3)	-13	0%	52	15-Dec-11	21-Feb-12	Balanced Cantilever at TW3 & Stitching (TW2-TW3)																								
S26S680	Preparing of Travelling Form	-13	0%	12	15-Dec-11	31-Dec-11	Preparing of Travelling Form																								
S26S690	Construction of Cantiliver Deck	-13	0%	40	31-Dec-11	21-Feb-12	Construction of Cantiliver Deck																								

Incllement weather cause delay







Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013																												
							Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S26AN560	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.		100%	10	01-Sep-10 A	11-Sep-10 A	Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.																																												
S26AN570	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.		100%	40	13-Sep-10 A	19-Oct-10 A	& Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.																																												
S26AN580	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.		100%	57	30-Sep-10 A	19-Oct-10 A	& Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.																																												
S26AN590	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.		100%	62	20-Oct-10 A	19-Nov-10 A	ding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.																																												
S26AN650	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.		100%	31	01-Nov-10 A	20-Nov-10 A	ding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.																																												
S26AN660	Slope 7NW-A/CR39		100%	80	22-Nov-10 A	28-Mar-11 A	Slope 7NW-A/CR39																																												
S26AN670	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.		100%	10	22-Nov-10 A	15-Dec-10 A	Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.																																												
S26AN680	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.		100%	40	16-Dec-10 A	25-Feb-11 A	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.																																												
S26AN690	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.		100%	30	22-Feb-11 A	28-Mar-11 A	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.																																												
S26AN700	Debris Catcher Fence and NTHA Protective Measures (Area 6-2) [Provisional Item]	96	0%	150	03-May-12	31-Oct-12	Debris Catcher Fence and NTHA Protective Measures																																												
S26AN710	Site Access to Hazard Rock Areas	96	0%	75	03-May-12	01-Aug-12	Site Access to Hazard Rock Areas																																												
S26AN720	Installation of Rock Fall Fence	96	0%	75	02-Aug-12	31-Oct-12	Installation of Rock Fall Fence																																												
S26AN800	Debris Catcher Fence and NTHA Protective Measures (Area 5) [Provisional Item]	166	0%	80	03-May-12	07-Aug-12	Debris Catcher Fence and NTHA Protective Measures (Area 5) [P																																												
S26AN810	Site Access to Hazard Rock Areas	166	0%	40	03-May-12	19-Jun-12	Site Access to Hazard Rock Areas																																												
S26AN820	Installation of Rock Fall Fence	166	0%	40	20-Jun-12	07-Aug-12	Installation of Rock Fall Fence																																												
S26AN900	Debris Catcher Fence and NTHA Protective Measures (Area 6-1) [Provisional Item]	96	0%	225	03-May-12	30-Jan-13	Debris Catcher Fence and NTHA Prote																																												
S26AN910	Site Access to Hazard Rock Areas	171	0%	75	03-May-12	01-Aug-12	Site Access to Hazard Rock Areas																																												
S26AN920	Installation of Rock Fall Fence	96	0%	75	01-Nov-12	30-Jan-13	Installation of Rock Fall Fence																																												
<b>Construction of Retaining Wall</b>																																																			
<b>Retaining Wall W65C (w/SP)</b>																																																			
S26AN100	Sheet Pile/Excavate & Construct W65C (w/SP)		100%	150	27-Jun-11 A	25-Jul-11 A	Sheet Pile/Excavate & Construct W65C (w/SP)																																												
S26AN101	Sheet Pile and Excavation		100%	24	27-Jun-11 A	25-Jul-11 A	Sheet Pile and Excavation																																												
S26AN102	Construction of Structure W65C		100%	72	27-Jun-11 A	25-Jul-11 A	Construction of Structure W65C																																												
S26AN103	Backfilling		100%	24	27-Jun-11 A	25-Jul-11 A	Backfilling																																												
<b>Retaining Wall W68</b>																																																			
S26AN120	Sheet Pile/Excavate & Construct W68 (w/SP)		100%	99	26-Feb-11 A	30-Jun-11 A	Sheet Pile/Excavate & Construct W68 (w/SP)																																												
S26AN121	Sheet Pile and Excavation		100%	19	15-Nov-10 A	04-Dec-10 A	and Excavation																																												
S26AN122	Construction of Structure W68	92	0%	75	26-Aug-11 A	30-Dec-11	Construction of Structure W68																																												
S26AN123	Backfilling	5	0%	54	20-Apr-12	25-Jun-12	Backfilling																																												
<b>Retaining Wall W69 on Mini-Piles (AD 3)</b>																																																			
S26AN142	Prepare Piling Platform for W69		100%	24	21-Sep-10 A	10-Oct-10 A	form for W69																																												
S26AN144	Pre-drilling for W69		100%	24	10-Sep-10 A	10-Oct-10 A	)																																												
S26AN146	Pipe Pile for W69		100%	77	20-Oct-10 A	24-Dec-10 A	e for W69																																												
S26AN147	Pipe Pile for W69 - Stage 1 (south)		100%	38	20-Oct-10 A	19-Nov-10 A	W69 - Stage 1 (south)																																												
S26AN148	Pipe Pile for W69 - Stage 2 (north)		100%	26	20-Nov-10 A	19-Dec-10 A	for W69 - Stage 2 (north)																																												
S26AN149	Excavate and Tension Piles W69		100%	110	26-Mar-11 A	11-Aug-11 A	Excavate and Tension Piles W69																																												
S26AN150	Excavation and Installation of Tension Piles - Stage 1 (south)		100%	55	26-Mar-11 A	04-Jun-11 A	Excavation and Installation of Tension Piles - Stage 1 (south)																																												
S26AN151	Excavation and Installation of Tension Piles - Stage 2 (north)		100%	55	13-Jun-11 A	16-Aug-11 A	Excavation and Installation of Tension Piles - Stage 2 (north)																																												
S26AN152	Retaining Wall & Drainage W69	5	0%	120	26-Aug-11 A	25-Jun-12	Retaining Wall & Drainage W69																																												
S26AN153	Construction of Structure W69	5	0%	75	26-Aug-11 A	28-Feb-12	Construction of Structure W69																																												
S26AN154	Drainage	5	0%	40	29-Feb-12	19-Apr-12	Drainage																																												
S26AN155	Backfilling	5	0%	54	20-Apr-12	25-Jun-12	Backfilling																																												
<b>Retaining Wall W70</b>																																																			
S26AN170	Sheet Pile/Excavate & Construct W70 (w/SP)		100%	165	26-Feb-11 A	17-Sep-11 A	Sheet Pile/Excavate & Construct W70 (w/SP)																																												
S26AN171	Sheet Pile and Excavation		100%	18	03-Dec-10 A	14-Dec-10 A	e and Excavation																																												
S26AN172	Construction of Structure W70 (w/SP)	116	26.67%	75	18-Jul-11 A	30-Nov-11	Construction of Structure W70 (w/SP)																																												
S26AN173	Drainage & Backfilling	5	0%	54	20-Apr-12	25-Jun-12	Drainage & Backfilling																																												
<b>Retaining Wall W72A (w/SP)</b>																																																			

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013											
							Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4					
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45				
S26AN190	Sheet Pile/Excavate & Construct W72A (w/SP)		100%	92	15-Mar-11 A	08-Jul-11 A	Sheet Pile/Excavate & Construct W72A (w/SP)												Inclement Weather Cause Delay																							
S26AN191	Sheet Pile and Excavation		100%	34	30-Oct-10 A	31-Jan-11 A	Sheet Pile and Excavation																																			
S26AN192	Construction of Structure W72A (w/SP)		100%	46	03-Jan-11 A	24-Mar-11 A	Construction of Structure W72A (w/SP)																																			
S26AN193	Drairage & Backfilling	-18	10%	68	31-Aug-11 A	08-Dec-11	Drairage & Backfilling																																			
<b>Roadworks, Drainage &amp; Utilities</b>																																										
S26AN400	Roadworks, Drainages & Utilities	13	0%	192	20-Nov-12	18-Jul-13													Roadworks, Drainages & Utilities																							
S26AN401	Removal of existing paving - Stage 1 (CH3900 - 4500 & Slip Rd J&...)	73	0%	50	20-Nov-12	21-Jan-13													Removal of existing paving - Stage 1 (CH3900 - 4500 & Slip Rd J&...)																							
S26AN402	Utilities - Stage 1 (CH4500-4840)	12	0%	75	20-Nov-12	22-Feb-13													Utilities - Stage 1 (CH4500-4840)																							
S26AN405	Drainages - Stage 1	12	0%	75	11-Dec-12	15-Mar-13													Drainages - Stage 1																							
S26AN407	Road Surface - Stage 1	12	0%	75	04-Jan-13	10-Apr-13													Road Surface - Stage 1																							
S26AN408	Roadmark - Stage 1	45	0%	75	25-Jan-13	02-May-13													Roadmark - Stage 1																							
S26AN409	Removal of existing paving - Stage 2 (CH4020-4500)	24	0%	25	22-Feb-13	23-Mar-13													Removal of existing paving - Stage 2 (CH4020-4500)																							
S26AN410	Utilities - Stage 2 (CH4020-4500)	13	0%	50	22-Feb-13	26-Apr-13													Utilities - Stage 2 (CH4020-4500)																							
S26AN412	Drainages - Stage 2	13	0%	50	15-Mar-13	20-May-13													Drainages - Stage 2																							
S26AN414	Road Surface - Stage 2	13	0%	50	10-Apr-13	10-Jun-13													Road Surface - Stage 2																							
S26AN416	Roadmark - Stage 2	13	0%	31	10-Jun-13	18-Jul-13													Roadmark - Stage 2																							
S26AN418	Lane shifting for Borth Bound, SA26A	13	0%	24	18-Jul-13	14-Aug-13													Lane shifting for Borth Bound, SA26A																							
S26AN420	Slip Road Q (At W65C)	17	0%	75	20-Nov-12	22-Feb-13													Slip Road Q (At W65C)																							
S26AN430	Slip Road R (From W72A to W73) Stage 1	-18	0%	50	26-Jan-12	24-Mar-12													Slip Road R (From W72A to W73) Stage 1																							
S26AN435	Slip Road R (From W70 to B18A) Stage 2	24	0%	133	26-Jun-12	01-Dec-12													Slip Road R (From W70 to B18A) Stage 2																							
S26AN436	Slip Road R (From W70 to B18A) Stage 2.1, formation	24	0%	43	26-Jun-12	15-Aug-12													Slip Road R (From W70 to B18A) Stage 2.1, formation																							
S26AN437	Slip Road R (From W70 to B18A) Stage 2.2, Drainage&utilities	24	0%	45	16-Aug-12	09-Oct-12													Slip Road R (From W70 to B18A) Stage 2.2, Drainage&utilities																							
S26AN438	Slip Road R (From W70 to B18A) Stage 2.3, pavement & roadworks	24	0%	45	10-Oct-12	01-Dec-12													Slip Road R (From W70 to B18A) Stage 2.3, pavement & roadworks																							
S26AN440	Slip Road J (Under Bridge 15A)	17	0%	50	20-Nov-12	21-Jan-13													Slip Road J (Under Bridge 15A)																							
S26AN450	TTA Stage 3	41	0%	0	24-Mar-12														TTA Stage 3																							
<b>Noise Barriers &amp; Road Barriers</b>																																										
S26AN300	Construct Beam Barrier	12	0%	137	01-Mar-13	17-Aug-13													Construct Beam Barrier																							
S26AN310	Erection of Short Column	12	0%	69	01-Mar-13	28-May-13													Erection of Short Column																							
S26AN320	Installation of M-Barrier	12	0%	68	28-May-13	17-Aug-13													Installation of M-Barrier																							
<b>Traffic Control &amp; Survelance System</b>																																										
S26AN480	TCSS, G25, G26, G27 & G28	44	0%	75	10-Apr-13	11-Jul-13													TCSS, G25, G26, G27 & G28																							
<b>Modification of Existing Bridge</b>																																										
S26AN200	Modification of Existing Bridge 15	-13	0%	100	28-Feb-13	04-Jul-13													Modification of Existing Bridge 15																							
S26AN210	Demolish of Central Barrier	-13	0%	50	28-Feb-13	03-May-13													Demolish of Central Barrier																							
S26AN220	Raising of Concrete Edge	-13	0%	50	03-May-13	04-Jul-13													Raising of Concrete Edge																							
<b>Road Resurfacing &amp; Line Marking</b>																																										
S26AN490	Resurfacing/Line Marking North Lane SA26A	-13	0%	112	03-May-13	14-Sep-13													Resurfacing/Line Marking North Lane SA26A																							
S26AN491	Resurfacing	-13	0%	50	03-May-13	04-Jul-13													Resurfacing																							
S26AN492	Road Marking & Lane Shifting	-13	0%	62	04-Jul-13	14-Sep-13													Road Marking & Lane Shifting																							
<b>Landscaping</b>																																										
S26AN610	Landscaping Works	96	0%	75	31-Jan-13	07-May-13													Landscaping Works																							
<b>South Bound</b>																																										
<b>Preliminaries</b>																																										
S26AS000	Site Clearance/Access Rd		100%	164	26-Feb-10 A	14-Sep-10 A	Site Clearance/Access Rd																																			
S26AS010	Site Clearance		100%	75	26-Feb-10 A	18-Jun-10 A	Site Clearance																																			
S26AS020	Access Road		100%	75	31-May-10 A	14-Sep-10 A	Access Road																																			
<b>Slopeworks</b>																																										
S26AS510	Slope Reinstatement Works (Bridge 15A)	68	0%	175	11-Feb-12	11-Sep-12													Slope Reinstatement Works (Bridge 15A)																							
S26AS520	Soil Nail Installation - Stage 1 (Upper)	68	0%	72	11-Feb-12	10-May-12													Soil Nail Installation - Stage 1 (Upper)																							
S26AS530	Soil Nail Installation - Stage 2 (Lower)	68	0%	72	11-May-12	06-Aug-12													Soil Nail Installation - Stage 2 (Lower)																							
S26AS540	Slope Surface Treatment	68	0%	31	07-Aug-12	11-Sep-12													Slope Surface Treatment																							
<b>Construction of Retaining Wall</b>																																										
<b>Retaining Wall W65A</b>																																										
S27S1000	Sheet Pile/Excavate & Construct W65A		100%	83	28-Dec-10 A	08-Apr-11 A	Sheet Pile/Excavate & Construct W65A																																			
S27S1001	Sheet Pile & Excavation		100%	32	28-Dec-10 A	07-Feb-11 A	Sheet Pile & Excavation																																			
S27S1002	Construction of Structure W65A and Backfilling		100%	50	11-Apr-11 A	13-Aug-11 A	Construction of Structure W65A and Backfilling																																			
<b>Retaining Wall W65B, (CSD 1)</b>																																										















Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																				
							Q2			Q3			Q4			Q1			Q2			Q3			Q4	Q1	Q2	Q3	Q4																						
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
SA290010	Site Area SA29 Works Completion	0	0%	0		25-Jun-13*	◆ Site Area SA29 W																																												
SA290020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	0	32.59%	764	27-Jul-10 A	25-Jun-13	Temporary Traffic																																												
SA290030	Overall Utilities Diversion (Detail shall refer to supplementary information)	0	32.59%	764	27-Jul-10 A	25-Jun-13	Overall Utilities D																																												
<b>North Bound</b>																																																			
<b>Preliminaries</b>																																																			
S29N0000	Site Clearance/Access Rd		100%	60	26-Jan-11 A	09-Apr-11 A	Site Clearance/Access Rd																																												
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S29N4010	Realignment of Tai Wo Service Rd. West (8 sections)	11	0%	387	15-Feb-12	06-Jun-13	Realignment of Tai W																																												
S29N4021	Realignment of Tai Wo Service Rd. West - Section 1 (ch5340-5370)	11	0%	50	15-Feb-12	17-Apr-12	Realignment of Tai Wo Service Rd. West - Section 1 (ch5340-5370)																																												
S29N4022	Realignment of Tai Wo Service Rd. West - Section 2 (ch5370-5400)	11	0%	49	18-Apr-12	15-Jun-12	Realignment of Tai Wo Service Rd. West - Section 2 (ch5370-5400)																																												
S29N4023	Realignment of Tai Wo Service Rd. West - Section 3 (ch5400-5430)	11	0%	48	16-Jun-12	13-Aug-12	Realignment of Tai Wo Service Rd. West - Section 3 (ch5400-54																																												
S29N4024	Realignment of Tai Wo Service Rd. West - Section 4 (ch5430-5460)	11	0%	48	14-Aug-12	10-Oct-12	Realignment of Tai Wo Service Rd. West - Section 4 (ch																																												
S29N4025	Realignment of Tai Wo Service Rd. West - Section 5 (ch5460-5490)	11	0%	48	11-Oct-12	06-Dec-12	Realignment of Tai Wo Service Rd. West - Sect																																												
S29N4028	Realignment of Tai Wo Service Rd. West - Section 6 (ch5490-5520)	11	0%	48	07-Dec-12	04-Feb-13	Realignment of Tai Wo Service Rd. We																																												
S29N4029	Realignment of Tai Wo Service Rd. West - Section 7 (ch5520-5550)	11	0%	48	05-Feb-13	09-Apr-13	Realignment of Tai Wo Servi																																												
S29N4030	Realignment of Tai Wo Service Rd. West - Section 8 (ch5550-5580)	11	0%	48	10-Apr-13	06-Jun-13	Realignment of Tai W																																												
S29N4100	Gravity Sewer Line (4 sections)	31	0%	111	03-Jan-11 A	20-Mar-12	Gravity Sewer Line (4 sections)																																												
S29N4110	Gravity Sewer Line - Stage 1 (STS10.30-80)		100%	30	03-Jan-11 A	16-Jul-11 A	Gravity Sewer Line - Stage 1 (STS10.30-80)																																												
S29N4120	Gravity Sewer Line - Stage 2 (STS10.10-30)	11	0%	30	07-Jan-12	14-Feb-12	Gravity Sewer Line - Stage 2 (STS10.10-30)																																												
S29N4130	Gravity Sewer Line - Stage 2 (STS10.80-105)	31	0%	30	15-Feb-12	20-Mar-12	Gravity Sewer Line - Stage 2 (STS10.80:105)																																												
<b>Noise Barriers &amp; Road Barriers</b>																																																			
<b>Noise Barrier NB42 on Mini-Piles (AD)</b>																																																			
S29N2000	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Divers...	247	45%	72	11-Apr-11 A	12-Nov-11	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion																																												
S29N2020	Footing for NB42 (Bay1 - Bay9)		100%	110	06-Dec-10 A	05-Jul-11 A	Footing for NB42 (Bay1 - Bay9)																																												
S29N2030	Footing for NB42 (Bay1 - Bay5)		100%	60	06-Dec-10 A	05-Jul-11 A	Footing for NB42 (Bay1 - Bay5)																																												
S29N2040	Footing for NB42 (Bay6 - Bay9)		100%	50	06-Dec-10 A	05-Jul-11 A	Footing for NB42 (Bay6 - Bay9)																																												
S29N3000	Construct Noise Barrier & Beam Barrier	247	0%	60	12-Nov-11	28-Jan-12	Construct Noise Barrier & Beam Barrier																																												
<b>Landscaping</b>																																																			
S29N6000	Landscaping Works	11	0%	45	07-Jun-13	31-Jul-13	Landscaping																																												
<b>Site Area SA32</b>																																																			
PHSA3210	Possession of SA32 (Day365)		100%	0	25-Feb-11 A		Possession of SA32 (Day365)																																												
SA320000	Site Area SA32 Works Period	154	33.21%	265	25-Feb-11 A	20-Mar-12	Site Area SA32 Works Period																																												
SA320010	Site Area SA32 Works Completion	0	0%	0		25-Jun-13*	◆ Site Area SA32 W																																												
<b>General</b>																																																			
S32G0000	Site Clearance/TTM		100%	72	26-Mar-11 A	25-Jun-11 A	Site Clearance/TTM																																												
S32G4010	Construct Roadside Fully Variable Message Sign - Stage 1 (2 nos)	124	0%	72	26-Sep-11	20-Dec-11	Construct Roadside Fully Variable Message Sign - Stage 1 (2 nos)																																												
S32G4020	Construct Roadside Fully Variable Message Sign - Stage 2 (2 nos)	124	0%	72	21-Dec-11	20-Mar-12	Construct Roadside Fully Variable Message Sign - Stage 2 (2 nos)																																												
S32G4030	600mm dia Live Gas Main Diversion, HKCG	33	0%	72	26-Sep-11	20-Dec-11	600mm dia Live Gas Main Diversion, HKCG																																												
S32G4040	18 nos. cables diversion, PCCW	136	0%	36	26-Sep-11	08-Nov-11	18 nos. cables diversion, PCCW																																												
S32G4050	132 KV Diversion, CLP	136	0%	24	09-Nov-11	06-Dec-11	132 KV Diversion, CLP																																												
<b>Construction of New Lam Kam Road</b>																																																			
<b>Substructure and Pier Construction</b>																																																			
<b>South Ramp</b>																																																			
S28N1213	Temporary Work for Excavation	-18	0%	12	24-Jul-12	07-Aug-12	Temporary Work for Excavation																																												
S28N1214	Excavation	-18	0%	16	07-Aug-12	25-Aug-12	Excavation																																												
S28N1215	Construction of South Ramp	-18	0%	119	25-Aug-12	18-Jan-13	Construction of South Ramp																																												
S28N1216	Base Slab	-18	0%	51	25-Aug-12	27-Oct-12	Base Slab																																												
S28N1217	Wing Wall	-18	0%	68	27-Oct-12	18-Jan-13	Wing Wall																																												
<b>South Abutment</b>																																																			
S28N1220	Gas Main Diversion	81	0%	24	21-Dec-11	20-Jan-12	Gas Main Diversion																																												
S28N1230	Piling Work (24shp)	-18	0%	48	25-May-12	24-Jul-12	Piling Work (24shp)																																												
S28N1240	Cap and Abutment	-12	0%	56	24-Jul-12	27-Sep-12	Cap and Abutment																																												
S28N1250	Pile Cap	-12	0%	30	24-Jul-12	28-Aug-12	Pile Cap																																												
S28N1260	Abutment	-12	0%	26	28-Aug-12	27-Sep-12	Abutment																																												



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012				2013													
							Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4						
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43
S28N1345	Piling Work (16shp)		100%	62	26-Jan-11 A	28-Feb-11 A	Piling Work (16shp)																													
S28N1346	Temporary Shoring System		100%	44	08-Mar-11 A	16-Apr-11 A	Temporary Shoring System																													
S28N1347	Excavation to Formation Level		100%	7	08-Mar-11 A	16-Apr-11 A	Excavation to Formation Level																													
S28N1348	Pile Head Trimming and bearing plate		100%	14	27-Apr-11 A	17-May-11 A	Pile Head Trimming and bearing plate																													
S28N1349	Pile Cap Construction		100%	21	19-May-11 A	31-May-11 A	Pile Cap Construction																													
S28N1350	Backfilling	123	0%	30	26-Sep-11	01-Nov-11	Backfilling																													
S28N1351	Pier Construction	123	70%	72	12-Sep-11 A	26-Nov-11	Pier Construction																													
<b>Pier NLKP8</b>																																				
S28N1361	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A	Realignment of Existing slip road																													
S28N1363	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A	Existing Water main Diversion																													
S28N1364	Pre-drilling for Piles		100%	18	04-Sep-10 A	25-Sep-10 A	Pre-drilling for Piles																													
S28N1365	Confirmation of Founding Level		100%	14	27-Sep-10 A	13-Oct-10 A	Confirmation of Founding Level																													
S28N1366	Piling Work (24shp)		100%	75	14-Jan-11 A	05-Feb-11 A	Piling Work (24shp)																													
S28N1367	Temporary Shoring System		100%	44	26-Apr-11 A	25-May-11 A	Temporary Shoring System																													
S28N1368	Excavation to Formation Level	-18	50%	30	20-Jun-11 A	14-Oct-11	Excavation to Formation Level																													
S28N1369	Pile Head Trimming and bearing plate	7	0%	7	15-Oct-11	22-Oct-11	Pile Head Trimming and bearing plate																													
S28N1370	Pile Cap Construction	7	0%	24	24-Oct-11	19-Nov-11	Pile Cap Construction																													
S28N1371	Backfilling	7	0%	24	21-Nov-11	17-Dec-11	Backfilling																													
S28N1372	Pier Construction	93	0%	72	19-Dec-11	17-Mar-12	Pier Construction																													
<b>Pier NLKP9</b>																																				
S28N1381	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A	Realignment of Existing slip road																													
S28N1382	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A	Existing Water main Diversion																													
S28N1383	Pre-drilling for Piles		100%	14	04-Sep-10 A	20-Sep-10 A	Pre-drilling for Piles																													
S28N1384	Confirmation of Founding Level		100%	14	21-Sep-10 A	08-Oct-10 A	Confirmation of Founding Level																													
S28N1385	Piling Work (24shp)	-18	0%	75	06-Oct-11	04-Jan-12	Piling Work (24shp)																													
S28N1386	Temporary Shoring System	-18	0%	44	05-Jan-12	28-Feb-12	Temporary Shoring System																													
S28N1387	Excavation to Formation Level	-18	0%	7	29-Feb-12	07-Mar-12	Excavation to Formation Level																													
S28N1388	Pile Head Trimming and bearing plate	-18	0%	14	08-Mar-12	23-Mar-12	Pile Head Trimming and bearing plate																													
S28N1389	Pile Cap Construction	-18	0%	36	24-Mar-12	10-May-12	Pile Cap Construction																													
S28N1390	Backfilling	-18	0%	25	11-May-12	09-Jun-12	Backfilling																													
S28N1391	Pier Construction	-18	0%	75	11-Jun-12	07-Sep-12	Pier Construction																													
<b>Pier NLKP10</b>																																				
S28N1401	132 kv Cable Diversion	2	0%	75	06-Oct-11	04-Jan-12	132 kv Cable Diversion																													
S28N1402	Existing Water main Diversion	2	0%	39	05-Jan-12	22-Feb-12	Existing Water main Diversion																													
S28N1405	Piling Work (17shp)	24	0%	60	23-Feb-12	08-May-12	Piling Work (17shp)																													
S28N1409	Pile Cap construction	24	0%	42	09-May-12	28-Jun-12	Pile Cap construction																													
S28N1411	Pier Construction	24	0%	75	29-Jun-12	25-Sep-12	Pier Construction																													
<b>North Abutment NKL</b>																																				
S28N1422	Existing Water Main Utilities Diversion	2	0%	52	23-Feb-12	27-Apr-12	Existing Water Main Utilities Diversion																													
S28N1425	Piling Work (24shp)	2	0%	75	28-Apr-12	28-Jul-12	Piling Work (24shp)																													
S28N1429	Pile Cap Construction	2	0%	50	30-Jul-12	25-Sep-12	Pile Cap Construction																													
S28N1430	Abutment	2	0%	52	26-Sep-12	28-Nov-12	Abutment																													
<b>North Ramp</b>																																				
S28N1435	Construction of North Ramp	3	0%	171	30-Jul-12	23-Feb-13	Construction of North Ramp																													
S28N1436	Temporary Work for Excavation	3	0%	24	30-Jul-12	25-Aug-12	Temporary Work for Excavation																													
S28N1437	Excavation	3	0%	24	27-Aug-12	22-Sep-12	Excavation																													
S28N1438	Base Slab	3	0%	52	24-Sep-12	26-Nov-12	Base Slab																													
S28N1439	Wing Wall	3	0%	71	27-Nov-12	23-Feb-13	Wing Wall																													
<b>Decking and Finishing</b>																																				
S28N1440	Decking (Bearing, Drainage & MJ included)	2	23.97%	559	27-Jun-11 A	02-Mar-13	Decking (Bearing, Drainage & MJ included)																													
S28N1450	NLKP4 to NLKP5	48	66%	75	27-Jun-11 A	27-Oct-11	NLKP4 to NLKP5																													
S28N1460	NLKP3 to NLKP4	48	0%	75	14-Oct-11	12-Jan-12	NLKP3 to NLKP4																													
S28N1470	NLKP2 to NLKP3	48	0%	75	15-Feb-12	17-May-12	NLKP2 to NLKP3																													
S28N1480	NLKP1 to NLKP2	-14	0%	75	02-Aug-12	01-Nov-12	NLKP1 to NLKP2																													
S28N1490	South Abutment to NLKP1	-14	0%	75	29-Sep-12	02-Jan-13	South Abutment to NLKP1																													
S28N1500	NLKP5 to NLKP6	74	0%	75	02-Dec-11	06-Mar-12	NLKP5 to NLKP6																													
S28N1510	NLKP6 to NLKP7	74	0%	75	31-Jan-12	03-May-12	NLKP6 to NLKP7																													
S28N1520	NLKP7 to NLKP8	74	0%	75	14-Apr-12	16-Jul-12	NLKP7 to NLKP8																													





Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																				
							Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4														
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45													
S30AG810	Remainder of Establishment Works (Exclude Section 8 to 12)	0	0%	365	26-Jun-13	25-Jun-14																																													
<b>Section 14</b>																																																			
<b>Route Network Maintenance (Subject to the the Engineer's Instruction)</b>																																																			
S21G7000	Tentative Start Date for SA21 Route Maintenance Works		100%	0	17-Sep-10 A																																														
S22G7000	Tentative Start Date for SA22 Route Maintenance Works		100%	0	26-Feb-10 A																																														
S23G7000	Tentative Start Date for SA23 Route Maintenance Works		100%	0	25-Aug-10 A																																														
S24G7000	Tentative Start Date for SA24 Route Maintenance Works		100%	0	25-Aug-10 A																																														
S25G7000	Tentative Start Date for SA25 Route Maintenance Works		100%	0	20-Oct-10 A																																														
S26AG700	Tentative Start Date for SA26A Route Maintenance Works		100%	0	26-Feb-10 A																																														
S26G7000	Tentative Start Date for SA26 Route Maintenance Works		100%	0	26-Feb-10 A																																														
S27G7000	Tentative Start Date for SA27 Route Maintenance Works		100%	0	27-May-10 A																																														
S28G7000	Tentative Start Date for SA28 Route Maintenance Works		100%	0	26-Feb-10 A																																														
S29G7000	Tentative Start Date for SA29 Route Maintenance Works		100%	0	20-Oct-10 A																																														
S30AG700	Tentative Start Date for SA30A Route Maintenance Works		100%	0	25-Aug-10 A																																														
S30G7000	Tentative Start Date for SA30 Route Maintenance Works		100%	0	26-Feb-10 A																																														
S31G7000	Tentative Start Date for SA31 Route Maintenance Works		100%	0	26-Feb-10 A																																														
<b>Section 15 (Subject to Excision and Instruct by Engineer within 819 days)</b>																																																			
<b>General</b>																																																			
SC150000	Validity Period	0	70.49%	820	25-Feb-10 A	24-May-12	Validity Period																																												
SC150010	Latest Date for the Engineer to Issue EI	0	0%	0		24-May-12*	Latest Date for the Engineer to Issue EI																																												
<b>Site Area SA30</b>																																																			
PHSA3040	Possession of SA30 (Day0)		100%	0	26-Feb-10 A																																														
SA300001	Site Area SA30 Works Period	0	0%	397	25-May-12	25-Jun-13	Site Area SA30 W																																												
SA300020	Site Area SA30 Works Completion	0	0%	0		25-Jun-13*	Site Area SA30 W																																												
<b>North Bound</b>																																																			
<b>Preliminaries</b>																																																			
S30N0002	Site Clearance/Access Rd	0	0%	80	25-May-12	29-Aug-12	Site Clearance/Access Rd																																												
S30N0021	Site Clearance	0	0%	40	25-May-12	13-Jul-12	Site Clearance																																												
S30N0022	Access Rd	0	0%	40	14-Jul-12	29-Aug-12	Access Rd																																												
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S30N4600	Road Drainage System	0	0%	156	09-Jul-12	12-Jan-13	Road Drainage System																																												
S30N4610	Road Drainage System - Stage 1 (ch 5638 to 5700)	0	0%	40	09-Jul-12	23-Aug-12	Road Drainage System - Stage 1 (ch 5638 to 5700)																																												
S30N4620	Road Drainage System - Stage 2 (ch 5700 to 5760)	0	0%	40	24-Aug-12	11-Oct-12	Road Drainage System - Stage 2 (ch: 5700 to 5760)																																												
S30N4630	Road Drainage System - Stage 3 (ch 5760 to 5820)	0	0%	40	12-Oct-12	28-Nov-12	Road Drainage System - Stage 3 (ch 5760 to 5820)																																												
S30N4640	Road Drainage System - Stage 4 (ch 5820 to 5881)	0	0%	36	29-Nov-12	12-Jan-13	Road Drainage System - Stage 4 (ch 5820 to 5881)																																												
<b>South Bound</b>																																																			
<b>Preliminaries</b>																																																			
S30S0003	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	30	06-Dec-12	12-Jan-13	Site Clearance/TTM/Access Rd/Utility Diversion																																												
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S30S4600	Road Drainage System	0	0%	50	14-Jan-13	15-Mar-13	Road Drainage System																																												
<b>Middle Lane</b>																																																			
<b>Preliminaries</b>																																																			
S30M0004	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	30	27-Feb-13	06-Apr-13	Site Clearance/TTM/Access Rd/Utility Diversion																																												
<b>Roadworks, Drainage &amp; Utilities</b>																																																			
S30M4600	Road Drainage System	0	0%	65	08-Apr-13	25-Jun-13	Road Drainage System																																												
S30M4610	Road Drainage System - Stage 1	0	0%	32	08-Apr-13	15-May-13	Road Drainage System																																												
S30M4620	Road Drainage System - Stage 2	0	0%	33	16-May-13	25-Jun-13	Road Drainage System																																												
<b>Section 16 (Subject to Excision and Instruct by Engineer within 819 days)</b>																																																			
<b>General</b>																																																			
SC150015	Validity Period	0	70.57%	819	25-Feb-10 A	23-May-12	Validity Period																																												
SC150020	Latest Date for the Engineer to Issue EI	0	0%	0		23-May-12	Latest Date for the Engineer to Issue EI																																												
<b>Site Area SA30</b>																																																			
PHSA3050	Possession of SA30		100%	0	26-Feb-10 A																																														

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2011												2012												2013																							
							Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4																	
							14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45																
SA300011	Site Area SA30 Works Period	0	0%	398	24-May-12	25-Jun-13	[Gantt bar from 2011 Q4 to 2013 Q1]																																															
SA300030	Site Area SA30 Works Completion	0	0%	0		25-Jun-13*	[Milestone diamond at 2013 Q1]																																															
<b>North Bound</b>																																																						
<b>Preliminaries</b>																																																						
S30N0000	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	61	24-May-12	06-Aug-12	[Gantt bar from 2011 Q2 to 2011 Q4]																																															
S30N10	Site Clearance	0	0%	31	24-May-12	30-Jun-12	[Gantt bar from 2011 Q2 to 2011 Q3]																																															
S30N20	TTA & Access Road	0	0%	31	12-Jun-12	19-Jul-12	[Gantt bar from 2011 Q3 to 2011 Q4]																																															
S30N30	Utilities Diversion	0	0%	31	30-Jun-12	06-Aug-12	[Gantt bar from 2011 Q3 to 2011 Q4]																																															
SA300010	Site Area SA30 Works Completion	0	0%	0		25-Jun-13*	[Milestone diamond at 2013 Q1]																																															
<b>Noise Barriers &amp; Road Barriers</b>																																																						
<b>Noiser Barrier NB43 on Piles (AD)</b>																																																						
S30N2000	Pre-drilling for NB43	0	0%	24	07-Aug-12	03-Sep-12	[Gantt bar from 2012 Q2 to 2012 Q2]																																															
S30N2010	Piles for NB43 (166shp)	0	0%	64	04-Sep-12	20-Nov-12	[Gantt bar from 2012 Q2 to 2012 Q3]																																															
S30N2020	Piling Work (ch5560-5660) (52nos. shp)	0	0%	20	04-Sep-12	26-Sep-12	[Gantt bar from 2012 Q2 to 2012 Q2]																																															
S30N2030	Piling Work (ch5660-5760) (52nos. shp)	0	0%	20	27-Sep-12	22-Oct-12	[Gantt bar from 2012 Q2 to 2012 Q3]																																															
S30N2040	Piling Work (ch5760-5880) (62nos. shp)	0	0%	24	24-Oct-12	20-Nov-12	[Gantt bar from 2012 Q3 to 2012 Q3]																																															
S30N2050	Excavate to cut-off level	0	0%	60	27-Sep-12	08-Dec-12	[Gantt bar from 2012 Q2 to 2012 Q4]																																															
S30N2060	Footing for NB43	0	0%	60	20-Oct-12	02-Jan-13	[Gantt bar from 2012 Q3 to 2013 Q1]																																															
S30N2070	Footing (ch5560-5660) (52nos. shp)	0	0%	20	20-Oct-12	13-Nov-12	[Gantt bar from 2012 Q3 to 2012 Q3]																																															
S30N2080	Footing (ch5660-5760) (52nos. shp)	0	0%	20	14-Nov-12	06-Dec-12	[Gantt bar from 2012 Q3 to 2012 Q4]																																															
S30N2090	Footing (ch5760-5880) (62nos. shp)	0	0%	20	07-Dec-12	02-Jan-13	[Gantt bar from 2012 Q4 to 2013 Q1]																																															
S30N2100	Backfilling	0	0%	24	03-Jan-13	30-Jan-13*	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
<b>Noise Barrier NB 30</b>																																																						
S30N3100	Construct Beam Barrier & Noise Barrier (MCNB5638 to 5881)	5	0%	60	08-Apr-13	19-Jun-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30N3110	Construct Beam Barrier & Noise Barrier (MCNB5638 to 5760)	5	0%	30	08-Apr-13	13-May-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30N3120	Construct Beam Barrier & Noise Barrier (MCNB5760 to 5881)	5	0%	30	14-May-13	19-Jun-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
<b>Noise Barriers &amp; Road Barriers NB42, NB42A &amp; NB47</b>																																																						
S30AN200	Noise Barrier NB42, NB42A & NB47 Foundation	0	0%	203	19-Jul-12	22-Mar-13	[Gantt bar from 2011 Q4 to 2013 Q1]																																															
S30AN211	NB42 : Construction of Footing	0	0%	21	19-Jul-12	11-Aug-12	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN212	NB42 : Erecting H-Column	0	0%	20	13-Aug-12	04-Sep-12	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN213	NB42 : Installing Panel	0	0%	20	05-Sep-12	27-Sep-12	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN221	NB42A : Construction of Footing	0	0%	20	28-Sep-12	24-Oct-12	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN222	NB42A : Erecting H-Column	0	0%	20	25-Oct-12	16-Nov-12	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN223	NB42A : Installing Panel	0	0%	20	17-Nov-12	10-Dec-12	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN231	NB47 : Installing Sheet Pile & ELS Works	0	0%	21	11-Dec-12	07-Jan-13	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN232	NB47 : Constructing Foundation	0	0%	21	08-Jan-13	31-Jan-13	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN233	NB47 : Erecting H-Column	0	0%	20	01-Feb-13	27-Feb-13	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
S30AN234	NB47 : Installing Panel	0	0%	20	28-Feb-13	22-Mar-13	[Gantt bar from 2011 Q4 to 2011 Q4]																																															
<b>South Bound</b>																																																						
<b>Preliminaries</b>																																																						
S30S0000	Site Clearance/TTM/Access Rd/Utility Diversion	0	0%	45	18-Dec-12	14-Feb-13	[Gantt bar from 2012 Q4 to 2013 Q1]																																															
<b>Noise Barriers &amp; Road Barriers</b>																																																						
S30S2030	Noise Barrier NB44 & NB45 Foundation	0	0%	48	15-Feb-13	16-Apr-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S2040	Noise Barrier NB44 Foundation	0	0%	24	15-Feb-13	14-Mar-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S2050	Noise Barrier NB45 Foundation	0	0%	24	15-Mar-13	16-Apr-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S3000	Construct Noise Barrier & Beam Barrier	0	0%	57	17-Apr-13	25-Jun-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S3010	Construct Noise Barrier	0	0%	27	17-Apr-13	20-May-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S3020	Construct Beam Barrier	0	0%	30	21-May-13	25-Jun-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S3100	Construct Beam Barrier & Noise Barrier (MCNB5705 to 5870)	0	0%	45	06-Feb-13	06-Apr-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S3110	Construct Beam Barrier (MCNB5705 to 5870)	0	0%	15	06-Feb-13	26-Feb-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
S30S3120	Construct Noise Barrier (MCNB5705 to 5870)	0	0%	30	27-Feb-13	06-Apr-13	[Gantt bar from 2013 Q1 to 2013 Q1]																																															
<b>Site Area SA30A</b>																																																						
SA300015	Site Area SA30 Works Period	0	0%	398	24-May-12	25-Jun-13	[Gantt bar from 2011 Q4 to 2013 Q1]																																															
SA30A000	Site Area SA30A Works Completion	0	0%	0		25-Jun-13*	[Milestone diamond at 2013 Q1]																																															
<b>North Bound</b>																																																						
<b>Preliminaries</b>																																																						

