

Activity ID	Activity Name	Original Durat...	Start	Finish	2012												2013	
					September		October			November			December			January		
					23	30	07	14	21	28	04	11	18	25	02	09	16	23
<b>PRELIMINARES &amp; GENERAL REQUIREMENTS, PROCUREMENT</b>																		
<b>TCSS Works</b>																		
<b>General</b>																		
<b>Gantry Column Procurement</b>																		
GS1030	Material Ordering for Gantry column	42	28-Jun-12 A	31-Oct-12	Material Ordering for Gantry column													
GS1040	Tensile test for Gantry Column	30	01-Nov-12	05-Dec-12	Tensile test for Gantry Col													
GS1050	Fabrication of Gantry Column	75	06-Dec-12	09-Mar-13														
<b>Modification of Sign Gantries: Batch 1 (G16, 17, 68, 70, 72, 73, 74, G19, G67)</b>																		
GS1080	1st Shop drawing approval (batch 1)	12	19-Sep-12 A	10-Oct-12 A	1st Shop drawing approval (batch 1)													
GS1082	New design information from 1st shop drawing comment	0	10-Oct-12 A		◆ New design information from 1st shop drawing comment													
GS1084	2nd Shop drawing preparation (batch 1)	18	11-Oct-12 A	22-Oct-12 A	2nd Shop drawing preparation (batch 1)													
GS1094	2nd Shop drawing approval (batch 1)	12	20-Oct-12	03-Nov-12	2nd Shop drawing approval (batch 1)													
GS1100	Quantity Take off & Material ordering for various steel items (Batch 1)	90	04-Nov-12	12-Feb-13														
<b>Gantry Beam Procurement: Batch 2 (G11, 12, 14, 15, 65)</b>																		
GS1160	1st Shop drawing approval (batch 2)	12	19-Sep-12 A	18-Oct-12 A	1st Shop drawing approval (batch 2)													
GS1170	Quantity Take off & Material ordering for various steel item (Batch 2)	90	19-Oct-12 A	28-Jan-13														
<b>Gantry Beam Procurement: Batch 3 (G18, 20, 21, 22, 62, 63, 64)</b>																		
GS1220	Shop drawing preparation (batch 3)	18	07-Sep-12 A	09-Oct-12 A	Shop drawing preparation (batch 3)													
GS1222	New design information via email from RE	0	10-Oct-12 A		◆ New design information via email from RE													
GS1224	Shop drawing preparation (batch 3) amendment according new desi...	18	11-Oct-12 A	31-Oct-12	Shop drawing preparation (batch 3) amendment													
GS1230	Shop drawing approval (batch 3)	12	31-Oct-12	14-Nov-12	Shop drawing approval (batch 3)													
GS1240	Quantity Take off & Material ordering for various steel item (Batch 3)	90	14-Nov-12	23-Feb-13														
<b>Gantry Beam Procurement: Batch 4 (G23, 61)</b>																		
GS1300	Shop drawing approval (batch 4)	12	20-Sep-12 A	18-Oct-12 A	Shop drawing approval (batch 4)													
GS1310	Quantity Take off & Material ordering for various steel item (Batch 4)	90	19-Oct-12 A	28-Jan-13														
<b>Gantry Beam Procurement: Batch 5 (G75, 76)</b>																		
GS1360	1st Shop drawing preparation (batch 5)	18	19-Sep-12 A	03-Oct-12 A	1st Shop drawing preparation (batch 5)													
GS1370	Shop drawing approval (batch 5)	12	04-Oct-12 A	10-Oct-12 A	Shop drawing approval (batch 5)													
GS1372	New design information from 1st shop drawing comment	0	10-Oct-12 A		◆ New design information from 1st shop drawing comment													
GS1374	2nd Shop drawing preparation (batch 5)	18	11-Oct-12 A	25-Oct-12	2nd Shop drawing preparation (batch 5)													
GS1376	2nd Shop drawing approval (batch 5)	12	26-Oct-12	08-Nov-12	2nd Shop drawing approval (batch 5)													
GS1380	Quantity Take off & Material ordering for various steel item (Batch 5)	90	09-Nov-12	17-Feb-13														
<b>Gantry Beam Procurement: Batch 6 (G13, 66)</b>																		
GS3770	1st Shop drawing approval (batch 6)	12	13-Aug-12 A	04-Oct-12 A	1st Shop drawing approval (batch 6)													
GS3771	New design information from 1st shop drawing comment	0	04-Oct-12 A		◆ New design information from 1st shop drawing comment													
GS3772	2nd Shop drawing preparation (batch 6)	18	05-Oct-12 A	25-Oct-12	2nd Shop drawing preparation (batch 6)													
GS3773	2nd Shop drawing approval (batch 6)	12	26-Oct-12	08-Nov-12	2nd Shop drawing approval (batch 6)													
GS3780	Quantity Take off & Material ordering for various steel item (Batch 6)	90	09-Nov-12	17-Feb-13														
<b>Speed Enforcement Camera</b>																		
GS1500	Material ordering for Speed Camera	90	20-Jun-12 A	20-Sep-12 A	Material ordering for Speed Camera													
GS1510	Speed Camera Available	0		20-Sep-12 A	Speed Camera Available													
<b>Post Mount For VLS and VDS</b>																		
GS1550	Material ordering for VLS & VDS	90	20-Jun-12 A	20-Sep-12 A	Material ordering for VLS & VDS													
GS1560	VLS & VDS Available	0		20-Sep-12 A	VLS & VDS Available													
<b>VO214, 223, 227 - Ground Works &amp; Ducts Works for TCSS (Outside Site Boundary)</b>																		
GS3460	Subletting for VO	30	01-Sep-12 A	24-Oct-12	Subletting for VO													
GS3440	Application of XP for Road side works by Engineer	120	13-Oct-12 A	20-Feb-13														
<b>Z1: CH 0 to CH 500: SECT. 1 WORKS</b>																		
<b>VO 192[prev.VO-27] - Diversion of Extg DN600 WM at CHSB445</b>																		
<b>Claims Nos. CNF/054 - Stabilize Ground &amp; Remove Underground Obstruction @ WM Diversion Area</b>																		
V027-1050	Watermain laying (5 months), incl trench excavation	90	19-Jul-12 A	24-Oct-12	Watermain laying (5 months), incl trench excavation													
V027-1040	Pipe jacking works (11 months); incl. jacking & receiving pits	248	25-Jul-12 A	13-Nov-12	Pipe jacking works (11 months); incl. jac													
V027-1060	Pressure test	24	14-Sep-12 A	27-Oct-12	Pressure test													
V027-1070	Watermain connection at southbound area	30	29-Oct-12	01-Dec-12	Watermain connection at sou													
V027-1080	Watermain connection at northbound area	30	29-Oct-12	01-Dec-12	Watermain connection at nor													
V027-1090	Completion of DN600 Watermain permanent diversion	0		01-Dec-12	◆ Completion of DN600 Waterr													
<b>Banyan &amp; Banyan West Bridge Construction</b>																		
<b>Demolition of Temporary Steel Bridge TB1</b>																		

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway  
Between Island House Interchange and Fanling  
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme  
for the Period of 21 Oct 2012 to 20 Jan 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012												2013	
					September		October			November			December			January		
					23	30	07	14	21	28	04	11	18	25	02	09	16	23
S1-197110	TTA Divert traffic to New Banyan Bridge	0	15-Nov-12															◆ TTA Divert traffic to New Banyan Bridge
S1-197115	Remove bridge deck	25	15-Nov-12	13-Dec-12														Remove bridge deck
S1-197145	Remove Column	25	26-Nov-12	24-Dec-12														Remove Column
S1-197155	Remove Footing and abutment	27	01-Dec-12	04-Jan-13														Remove Footing and abutment
S1-197165	Remove Retaining Wall	27	18-Dec-12	21-Jan-13														Remove Retaining Wall
<b>Demolition of Temporary Steel Bridge TB2</b>																		
S1-191395	TTA Divert traffic to New Banyan West Bridge	0	30-Nov-12															◆ TTA Divert traffic to New Banyan West Bridge
S1-191505	Remove bridge deck	25	30-Nov-12	31-Dec-12														Remove bridge deck
S1-191515	Remove column	18	20-Dec-12	12-Jan-13														Remove column
S1-191525	Remove footing and abutment	27	24-Dec-12	26-Jan-13														Remove footing and abutment
<b>New Banyan Bridge</b>																		
<b>Bridge Deck</b>																		
S1-080860	Painting Bridge (with TTA and night works)	10	19-Sep-12 A	25-Oct-12														Painting Bridge (with TTA and night works)
S1-080810	Movement Joints 2 nos.	15	08-Oct-12 A	27-Oct-12														Movement Joints 2 nos.
S1-080850	Bituminous Surfacing	15	29-Oct-12	14-Nov-12														Bituminous Surfacing
S1-080900	New Banyan Bridge Completion	0		14-Nov-12														◆ New Banyan Bridge Completion
<b>New Banyan Bridge West</b>																		
<b>Bridge Deck</b>																		
S1-090710	Parapets, 2 x 9 bays x 6mL	19	08-Aug-12 A	24-Sep-12 A														Parapets, 2 x 9 bays x 6mL
S1-090810	Movement Joints NBWMJ1 & NBWMJ2, 2 nos.	6	08-Aug-12 A	24-Sep-12 A														Movement Joints NBWMJ1 & NBWMJ2, 2 nos.
S1-090720	Planter Trough & Skin, 2 x 9 bays x 6mL	27	10-Sep-12 A	24-Sep-12 A														Planter Trough & Skin, 2 x 9 bays x 6mL
S1-090820	Finishes and Furnitures	24	10-Sep-12 A	24-Sep-12 A														Finishes and Furnitures
S1-090860	Painting Bridge (w/ TTA & night works)	10	19-Sep-12 A	22-Oct-12														Painting Bridge (w/ TTA & night works)
S1-090850	Bituminous Surfacing	18	20-Oct-12	10-Nov-12														Bituminous Surfacing
S1-090900	New Banyan West Bridge Completion	0		26-Nov-12														◆ New Banyan West Bridge Completion
<b>Noise Barrier at Kwong Fuk West</b>																		
<b>Noise Barrier at Kwong Fuk West Viaduct</b>																		
<b>Noise Barrier Foundation Works</b>																		
S1-180310C	Prebored H Piles, 62 nos. pile head trimmings	24	21-May-12 A	03-Nov-12														Prebored H Piles, 62 nos. pile head trimmings
S1-180410A	NB KFW Pile Cap. 10 nos.	64	25-Jul-12 A	21-Dec-12														NB KFW Pile Cap. 10 nos.
S1-180510A	Piers, 10 nos.	64	17-Aug-12 A	27-Dec-12														Piers, 10 nos.
S1-180700A	KFWV structural steel, 6 bays	90	28-Dec-12	19-Apr-13														KFWV structural steel, 6 bays
S1-180310B	SI + Prebored H Piles, 16 nos. (after TB1 removal)	24	05-Jan-13	01-Feb-13														SI + Prebored H Piles, 16 nos. (after TB1 removal)
S1-180310D	Prebored H Piles, 16 nos. pile head trimmings (after TB1 removal)	24	07-Jan-13	02-Feb-13														Prebored H Piles, 16 nos. pile head trimmings (after TB1 removal)
<b>TCSS Works</b>																		
<b>New Sign Gantry Construction</b>																		
<b>G18 (VO205 Slip Road)</b>																		
GS1750	Application/ Approval of TTA Scheme	120	26-Sep-12 A	31-Dec-12														Application/ Approval of TTA Scheme
GS1760	Footing for SL	52	02-Jan-13	06-Mar-13														Footing for SL
<b>Existing Sign Gantry Modification</b>																		
<b>G19 (VO: New Gantry Modification without drawing)</b>																		
GS2640	Application/ Approval of TTA scheme	120	26-Sep-12 A	30-Nov-12														Application/ Approval of TTA scheme
<b>Southbound Work- Ret. Wall, Noise B, Rd</b>																		
<b>NB6, and Slope S4</b>																		
<b>High Mast Lighting</b>																		
S1-203068	Install/delete lamps at high mast HM2 & HM3	18	06-Nov-12	26-Nov-12														Install/delete lamps at high mast
<b>Noise Barrier NB6</b>																		
S1-203060	NB6 excavation & temp works, 7 bays	20	19-May-12 A	08-Oct-12 A														NB6 excavation & temp works, 7 bays
S1-203062	NB6 footing & wall stem, 7 bays	35	09-Oct-12 A	23-Nov-12														NB6 footing & wall stem, 7 bays
S1-207060	NB6 Structural Steel	14	23-Nov-12	10-Dec-12														NB6 Structural Steel
S1-208060	NB6 NB Panels	14	10-Dec-12	28-Dec-12														NB6 NB Panels
<b>Road Lighting/ or High Mast</b>																		
S1-203067	Relocate pillar box for high mast HM1 - HM10	18	05-Sep-12 A	27-Oct-12														Relocate pillar box for high mast HM1 - HM10



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Oct 2012 to 20 Jan 2013**









Activity ID	Activity Name	Original Durat...	Start	Finish	2012												2013	
					September		October			November			December			January		
					23	30	07	14	21	28	04	11	18	25	02	09	16	23
<b>Retaining Wall W4A &amp; NB13 &amp; Slip Rd M</b>																		
<b>Retaining Wall W4A</b>																		
S4-03504A005	W4A preliminary site work	12	21-Sep-12 A	09-Nov-12	W4A preliminary site work													
S4-03504A010	RW W4A, excav + base slab	90	12-Nov-12	26-Jun-13														
S4-03504A020	RW W4A, wall stem	90	26-Nov-12	12-Jul-13														
<b>Z3: CH 1100 to CH 2000: SECT. 4 WORKS</b>																		
<b>TCSS Works</b>																		
<b>New Sign Gantry Construction</b>																		
<b>G21</b>																		
GS1870	Application/ Approval of TTA Scheme	120	05-Dec-12	12-Apr-13														
<b>G22</b>																		
GS1950	Footing for FL	52	26-Jul-12 A	27-Sep-12 A	Footing for FL													
<b>G61</b>																		
GS2070	Footing for FL (remaining 20% part after GCL TTA)	30	10-Dec-12	16-Jan-13														
<b>G62</b>																		
GS2110	Application/ Approval of TTA Scheme	120	31-Oct-12	10-Mar-13														
<b>Stage 1: Southbound Work- Ret. Wall, Noise B, Rd</b>																		
<b>Fill Slope S13 and NB21</b>																		
<b>Noise Barrier NB21</b>																		
S4-207210A	NB21 Structural Steel, (Bay 13-24)	18	20-Mar-12 A	20-Oct-12	NB21 Structural Steel, (Bay 13-24)													
S4-207211	NB21 Structural Steel, Bay 1 to 13	24	22-Sep-12 A	22-Oct-12	NB21 Structural Steel, Bay 1 to 13													
S4-208210A	NB21 NB Panels, (Bay 13-24)	12	27-Sep-12 A	25-Oct-12	NB21 NB Panels, (Bay 13-24)													
S4-208211	NB21 NB Panels, Bay 1 to 13	12	03-Oct-12 A	25-Oct-12	NB21 NB Panels, Bay 1 to 13													
<b>Fill Slope S13</b>																		
S4-031130A	Fill Slope S13- backfilling	72	10-Nov-10 A	18-Dec-12	Fill Slope S13- bac													
S4-031130C	Fill Slope S13- u channels	36	12-Mar-12 A	03-Dec-12	Fill Slope S13- u channels													
S4-031130D	Fill Slope S13- metal works + hand rails etc.	18	15-Aug-12 A	08-Dec-12	Fill Slope S13- metal wo													
<b>Ret. Wall W10, Fill Slope S10, NB21</b>																		
<b>Noise Barrier NB21</b>																		
S4-207210	NB21(@W10) Structural Steel, CH00-151,	0	28-Dec-12	28-Dec-12	NB21(@W10													
S4-208210	NB21 (@W10) NB Panels, CH00-151, Wall W10	0	28-Dec-12	28-Dec-12	NB21 (@W10													
<b>Fill Slope S10</b>																		
S4-035105A	Slope S10+ W10, - backfill to coping level	72	20-Nov-10 A	18-Dec-12	Slope S10+ W10,													
S4-035105B	Slope S10+ W10 - backfill to road level	6	19-Dec-12	27-Dec-12	Slope S10+													
<b>SB: CH1260-1600, L=410m, Road&amp;Drain+Utilities</b>																		
<b>Road Drainage</b>																		
S4-0507815	Road Drainage - pipelaying + manhole	36	20-Mar-12 A	07-Nov-12	Road Drainage - pipelaying + manhole													
<b>Firemain</b>																		
S4-0507825	Firemain- excav, pipe install + pit/new hydrants	18	30-Jun-12 A	20-Nov-12	Firemain- excav, pipe install + pit/ne													
<b>TCSS Works/Other Utilities</b>																		
S4-513040	Utilities + TCSS buried ducts + CPW- SC 61/S61	36	20-Jun-12 A	30-Oct-12	Utilities + TCSS buried ducts + CPW- SC 61/S61													
S4-0507835	Power supply cable ducts	18	30-Jun-12 A	20-Nov-12	Power supply cable ducts													
S4-513050	Power supply cable ducts	24	30-Jun-12 A	24-Oct-12	Power supply cable ducts													
<b>Road Lighting/ or High Mast</b>																		
S4-050785A	Public Lighting - cabling works	18	20-Jun-12 A	09-Nov-12	Public Lighting - cabling works													
S4-513090	Public lighting - Lamp Pole + Lamps	18	03-Jul-12 A	01-Nov-12	Public lighting - Lamp Pole + Lamps													
S4-513110	Pillar Box + MCB Board installation	36	06-Jul-12 A	13-Nov-12	Pillar Box + MCB Board installation													
S4-0507855	Public lighting - Lamp Pole + Lamps	18	20-Oct-12	10-Nov-12	Public lighting - Lamp Pole + Lamps													
S4-050785B	Public Lighting - power supply connection & test	18	12-Nov-12	01-Dec-12	Public Lighting - power suppl													
S4-050785B10	Public Lighting - power supply connection & test	18	14-Nov-12	04-Dec-12	Public Lighting - power sup													
<b>Roadworks</b>																		
S4-0507840	Roadworks- subbase + subsoil drain + gully connect	30	28-Aug-12 A	20-Nov-12	Roadworks- subbase + subsoil drain													
S4-0507845	Roadworks - base course to friction course	30	31-Aug-12 A	19-Dec-12	Roadworks - base													
<b>Stage 3: Central Median - Ret. Wall, Noise B, Rd</b>																		
<b>Noise Barrier NB20, NB23 Foundation Works</b>																		
<b>Noise Barrier Foundation Works</b>																		



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway  
Between Island House Interchange and Fanling  
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme  
for the Period of 21 Oct 2012 to 20 Jan 2013



Activity ID	Activity Name	Original Durat...	Start	Finish	2012												2013			
					September		October			November			December			January				
					23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06
<b>Ret. Wall W21, W22(Piled), W23 + S16</b>																				
<b>Cut Slope S16</b>																				
S2-031160	Slope S16 (SB)	30	20-Mar-12 A	20-Nov-12																
<b>Retaining Wall W24 to W28 &amp; Slope S17</b>																				
<b>Cut Slope S17</b>																				
S2-031170	Slope S17 (SB) (after 29A & W29B part)	12	07-Nov-12	20-Nov-12																
<b>Retaining Wall W28</b>																				
S2-035281	RW W28, remaining 1 bay after W29A	36	23-May-12 A	31-Oct-12																
<b>SB Road &amp; Drain, Ch 2000-2200, L=200m</b>																				
<b>Firemain</b>																				
S2-031285	Firemain- excav, pipe install + pit/new hydrants	24	30-Apr-12 A	29-Oct-12																
<b>TCSS Works/Other Utilities</b>																				
S2-031290	Utilities +TCSS buried ducts + civil prov. works	24	25-Jul-12 A	13-Nov-12																
S2-031295	Power supply cable ducts	18	25-Jul-12 A	07-Nov-12																
<b>Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr</b>																				
<b>Retaining Wall W30, W31, W32(Piled), W33</b>																				
<b>Retaining Wall W31,32, 33</b>																				
S2-035325C	RW W31,W32,33 - preparation work	72	08-Apr-11 A	10-Nov-12																
S2-035325C10	RW W31,W32,33 - wall stem + backfill	145	02-Jan-13	29-Jun-13																
S2-GCL010	Latest Gammon's interfacing work for TTA completion date	0		02-Jan-13*																
<b>NB: CH2000-2400, L=400m, Road&amp;Drain+Utilities</b>																				
<b>TCSS Works/Other Utilities</b>																				
S2-050053	Civil prov. works (CPW)-TCSS Pillar Box , E&F	10	03-Jul-12 A	26-Oct-12																
<b>Stage 2A: Southbound- S17, RW 29-34, NB27-29</b>																				
<b>Noise Barrier NB27, NB29</b>																				
<b>Noise Barrier NB29</b>																				
S2-035345	NB29 Structural Steel	24	13-Aug-12 A	30-Oct-12																
S2-035350	NB29 NB Panels	24	30-Oct-12	27-Nov-12																
S2-050105	NB29A Structural Steel	24	07-Nov-12	04-Dec-12																
S2-050115	NB29A NB Panels	24	05-Dec-12	04-Jan-13																
S2-GCL005	S/B Interface TTA with Gammon (9-Dec-12)	0		10-Dec-12*																
<b>Retaining Wall, W29 &amp; NB27(@W29)</b>																				
<b>Retaining Wall W29A</b>																				
S2-03529AB	RW W29A, facing panel	36	30-Apr-12 A	27-Oct-12																
<b>Retaining Wall W29B</b>																				
S2-03529B	RW W29B, temporary works	48	07-Apr-12 A	26-Oct-12																
S2-03529BA	RW W29B, excavation + base slab	20	25-Jul-12 A	27-Oct-12																
S2-03529BB	RW W29B, wall stem + backfill	20	21-Aug-12 A	27-Oct-12																
<b>Retaining Wall W34A/W34B</b>																				
S2-035380B	RW W34, Capping beam + backfill [DELETE wall stem]	25	13-Sep-12 A	06-Nov-12																
<b>SB: CH2000-2400, L=200m, Road&amp;Drain+Utilities</b>																				
<b>Road Drainage</b>																				
S2-031210	Road Drainage - pipelaying + manhole	30	25-Oct-12	28-Nov-12																
<b>Firemain</b>																				
S2-031220	Firemain- excav, pipe install + pit/new hydrants	24	25-Oct-12	21-Nov-12																
<b>TCSS Works/Other Utilities</b>																				
S2-031225	Utilities + TCSS buried ducts + civil prov. works	24	25-Oct-12	21-Nov-12																
S2-031230	Power supply cable ducts	18	25-Oct-12	14-Nov-12																
S2-031287	TCSS S160 (VDS) - footing	18	25-Oct-12	14-Nov-12																
<b>Roadworks</b>																				
S2-031235	Roadworks- subbase + subsoil drain + gully connect	36	27-Oct-12	07-Dec-12																
S2-031240	Roadworks - base course to friction course	18	08-Dec-12	31-Dec-12																
S2-031245	Roadworks - road marking + furnitures	9	19-Dec-12	31-Dec-12																



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Oct 2012 to 20 Jan 2013**



Activity ID	Activity Name	Original Durat...	Start	Finish	2012												2013		
					October					November				December			January		
					23	30	07	14	21	28	04	11	18	25	02	09	16	23	30
<b>Stage 3: Central Median- NB26, NB29 +Road&amp;Drain</b>																			
<b>CM: NB26 &amp; NB28 L=400m &amp; Road&amp;Drain+Utilities</b>																			
<b>Noise Barrier Foundation Works</b>																			
S2-208295A	NB26 & NB 28 Footings,27 bays- temp work + excav	72	20-Apr-12 A	30-Oct-12													NB26 & NB 28 Footings,27 bays- temp work + excav		
S2-208295B	NB26 & NB 28 Footings, 27 bays - footings	72	05-Jun-12 A	30-Oct-12													NB26 & NB 28 Footings, 27 bays - footings		
S2-208295C	TTA- (install water barriers etc.) & set up site access	4	25-Aug-12 A	15-Oct-12 A													TTA- (install water barriers etc.) & set up site access		
S2-208295C10	Provide temporary road lighting	24	12-Sep-12 A	27-Oct-12													Provide temporary road lighting		
S2-208295C20	Remove existing profile barrier & street lights	39	13-Oct-12 A	28-Nov-12													Remove existing profile barrier		
<b>TCSS Works/Other Utilities</b>																			
S2-208365	Utilities + TCSS buried ducts + civil prov. works	24	16-Oct-12 A	13-Nov-12													Utilities + TCSS buried ducts + civil prov.		
S2-208370	Power supply cable ducts	24	16-Oct-12 A	13-Nov-12													Power supply cable ducts		
<b>Road Lighting/ or High Mast</b>																			
S2-208355	Public Lighting - buried ducts	24	16-Oct-12 A	13-Nov-12													Public Lighting - buried ducts		
S4-208357	Civil prov. works (CPW)- Lighting Pillar Box P5	18	16-Oct-12 A	07-Nov-12													Civil prov. works (CPW)- Lighting Pillar Box P5		
S2-208415	Pillar Box + MCB Board installation	36	31-Oct-12	11-Dec-12													Pillar Box + MCB Board		
S2-208390	Public Lighting - lamp pole + lamps	24	14-Nov-12	11-Dec-12													Public Lighting - lamp pole + lamps		
<b>Roadworks</b>																			
S2-208375	Roadworks- subbase	38	15-Aug-12 A	14-Nov-12													Roadworks- subbase		
S2-208380	Roadworks - base course to friction course	24	22-Aug-12 A	28-Nov-12													Roadworks - base course to friction course		
S2-208385	Roadworks - road marking + furnitures	18	08-Nov-12	28-Nov-12													Roadworks - road marking + furnitures		
<b>Noise Barrier Structural Steel &amp; Panels</b>																			
S2-208285	NB26 & NB 28 Structural Steel	40	13-Aug-12 A	04-Dec-12													NB26 & NB 28 Structural Steel		
S2-208290	NB26 & NB28 NB Panels	40	14-Aug-12 A	20-Dec-12													NB26 & NB28 NB Panels		
<b>Watermain Test+Drain CCTV+Gantry+TCSS+ E&amp;M Work</b>																			
<b>Drainage CCTV</b>																			
S2-208435	Drainage submit CCTV Report	24	21-Mar-12 A	28-Nov-12													Drainage submit CCTV Report		
S2-208430	Drainage CCTV	36	08-Jun-12 A	14-Nov-12													Drainage CCTV		
<b>Watermain Pressure Test</b>																			
S2-208440	FH + Watermain Pressure Test	48	22-Nov-12	19-Jan-13													FH + Watermain Pressure Test		
<b>Stage 2B: Northbound- NB25</b>																			
<b>Noise Barrier NB25</b>																			
S4-203250	NB25 NB Footing and plinth, 3 & 4 mW x 60mL	75	02-Jan-13	04-Apr-13													NB25 NB Footing and plinth, 3 & 4 mW x 60mL		
<b>TCSS Works</b>																			
<b>New Sign Gantry Construction</b>																			
<b>G23</b>																			
GS2000	Footing for SL	52	14-Jul-12 A	26-Sep-12 A													Footing for SL		
GS2010	Footing for FL	52	29-Nov-12	31-Jan-13													Footing for FL		
<b>Z6: TCSS IN PORTION SA11: SECT. 4 WORKS</b>																			
<b>TCSS Works</b>																			
<b>New Sign Gantry Construction</b>																			
<b>G11</b>																			
GS1420	Footing for SL	52	10-Aug-12 A	24-Oct-12													Footing for SL		
GS1430	Footing for FL	52	24-Oct-12	24-Dec-12													Footing for FL		
<b>G14 (Outside Site Boundary)</b>																			
GS1640	Footing for SL	52	24-Dec-12	01-Mar-13													Footing for SL		
<b>Existing Sign Gantry Modification</b>																			
<b>G13 (Substantial Modification Works of Sign Gantries)</b>																			
GS2400	Application/ Approval of TTA scheme	120	22-Aug-12 A	28-Sep-12 A													Application/ Approval of TTA scheme		
<b>G16</b>																			
GS2480	Application/ Approval of TTA scheme	120	26-Sep-12 A	31-Dec-12													Application/ Approval of TTA scheme		
<b>G17</b>																			
GS2560	Application/ Approval of TTA scheme	120	26-Sep-12 A	31-Dec-12													Application/ Approval of TTA scheme		
<b>G66 (Substantial Modification Works of Sign Gantries)</b>																			



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Oct 2012 to 20 Jan 2013**

Activity ID	Activity Name	Original Durat...	Start	Finish	2012												2013						
					September	October				November				December				January					
					23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13		
GS2720	Application/ Approval of TTA scheme <b>G67 (VO: New Gantry Modification without drawing)</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS2800	Application/ Approval of TTA scheme <b>G68</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS2880	Application/ Approval of TTA scheme <b>G70</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS2960	Application/ Approval of TTA scheme <b>G72</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS3040	Application/ Approval of TTA scheme <b>G73</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS3120	Application/ Approval of TTA scheme <b>G74</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS3200	Application/ Approval of TTA scheme <b>G75 (Substantial Modification Works of Sign Gantries)</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS3280	Application/ Approval of TTA scheme <b>G76 (Substantial Modification Works of Sign Gantries)</b>	120	26-Sep-12 A	31-Dec-12																			Application
GS3360	Application/ Approval of TTA scheme <b>VO214, 223, 227 - Ground Works &amp; Ducts Works for TCSS (Outside Site Boundary)</b>	120	26-Sep-12 A	31-Dec-12																			Application
<b>VO214 -Outside site Boundary- Install UPVC Ducts for TCSS Works-Cross Road Work</b>																							
GS3580	Application/ Approval of TTA Scheme for cross road ducts <b>SI-40 - 7 Nos of Trial Pits for P11, P12, S107 and P59</b>	120	21-Sep-12 A	31-Dec-12																			Application
GS3670	SI-40 issue date	0	20-Oct-12																				
GS3680	Trial Pits for P11, P12, S107 and P59	30	20-Oct-12	24-Nov-12																			
<b>SI-137 - Trial Pits for the Existing TCSS Cross Road Ducts</b>																							
GS3700	Application of XP by Engineer	120	20-Oct-12	27-Feb-13																			
<b>VO219 - Provision of Flexible Conduit</b>																							
GS3730	Material ordering & delivery	60	20-Oct-12	22-Dec-12																			Material ordering



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Oct 2012 to 20 Jan 2013**

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
<b>HY/2009/08 TOLO HIGHWAY WIDENING, External Oct [without Temp bridge]</b>																															
<b>EXECUTIVE SUMMARY</b>																															
<b>Design</b>																															
A1330	Alternative Design		100%	292	29-Mar-10 A	14-Jan-11 A																									
<b>Construction</b>																															
<b>Section 1</b>																															
A1000	SA21 - North Bound	-28	70.37%	959	15-Oct-10 A	23-Jul-13																									
A1010	SA21 - South Bound	78	81.44%	814	15-Oct-10 A	13-Mar-13																									
A1020	SA21 - Middle Lane	-71	0%	290	19-Nov-12	05-Sep-13																									
<b>Section 2</b>																															
A1030	SA22 - North Bound	4	68.31%	1016	26-Feb-10 A	30-Aug-13																									
A1040	SA22 - South Bound	-48	63.93%	1037	01-Apr-10 A	21-Oct-13																									
A1050	SA22 - Middle Lane	-48	0%	60	23-Aug-13	21-Oct-13																									
A1060	SA23 - South Bound	-3	15.21%	388	28-Dec-11 A	06-Sep-13																									
A1070	SA24 - North Bound	54	65.48%	787	25-Aug-10 A	11-Jul-13																									
A1080	SA25 - South Bound	55	65.12%	777	20-Oct-10 A	10-Jul-13																									
A1090	SA26 - North Bound	-36	70.23%	1216	26-Feb-10 A	09-Oct-13																									
A1100	SA26 - South Bound	138	84.54%	1216	26-Feb-10 A	18-Apr-13																									
<b>Section 3</b>																															
A1110	SA26A - North Bound	-47	65.42%	1191	26-Feb-10 A	28-Nov-13																									
A1120	SA26A - South Bound	-11	57.25%	879	26-Feb-10 A	23-Oct-13																									
A1130	SA26A - North & South Bound	73	71.93%	612	26-Feb-11 A	02-Apr-13																									
A1140	SA27 - South Bound	75	64.92%	826	27-Mar-10 A	29-Jul-13																									
<b>Section 4</b>																															
A1150	SA28 - North Bound	-65	63.53%	1216	26-Feb-10 A	30-Dec-13																									
A1160	SA28 - South Bound	-63	59.8%	1099	23-Jun-10 A	28-Dec-13																									
A1170	SA29 - North Bound	239	84.6%	909	26-Jan-11 A	01-Mar-13																									
A1180	SA32 - Roadside FVMS		100%	265	26-Mar-11 A	15-Dec-11 A																									
<b>Section 5</b>																															
A1190	SA31 - South Bound	-208	81.22%	884	26-Feb-10 A	27-Mar-13																									
<b>Section 7</b>																															
A1200	SA41 - Site Office	-135	52.18%	1581	26-Feb-10 A	08-Nov-14																									
A1210	SA42 - Temporary Contractor's Works Area	0	60.75%	1582	25-Feb-10 A	25-Jun-14																									
<b>Section 15 (Subject to Excision, Engineer may instruct within 819 days)</b>																															
A1220	Validity Period	533	89.29%	819	25-Feb-10 A	08-Jan-13																									
A1230	SA30 - North Bound	592	0%	0	10-Nov-12	10-Nov-12																									
A1240	SA30 - South Bound	-165	0%	115	31-May-13	23-Sep-13																									
A1250	SA30 - Middle Lane	-163	0%	110	17-Aug-13	05-Dec-13																									
<b>Section 16 (Subject to Excision, Engineer may instruct within 819 days)</b>																															
A1260	Validity Period	533	89.29%	819	25-Feb-10 A	08-Jan-13																									
A1270	SA30 - North Bound	-163	0%	395	06-Nov-12	06-Dec-13*																									
A1280	SA30 - South Bound	-163	0%	331	09-Jan-13	06-Dec-13																									
A1290	SA30A - North Bound	596	0%	0	06-Nov-12	06-Nov-12																									
<b>Section 17 (Subject to Excision, Engineer may instruct within 819 days)</b>																															

Project ID: J3318-UPDATE 2012OCT  
 Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...  
 Layout Name: UWP (Submission)  
 Data Date: 12-Oct-12  
 Page 1 of 41

- Current Bar
- Level of Effort
- Critical
- Milestone

**Highways Department - Contract No. HY/2009/08**

**Widening of Tolo Highway/ Fanling Highway  
 Stage 1 - Between Ma Wo and Tai Hang**

**Updated Works Program, Oct. 2012**



UWP Revision			
Date	Revision	Checked	Approved
12-Oct-12	UWP Oct. 2012	JLWK	WY

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
A1300	Validity Period	533	89.29%	819	25-Feb-10 A	08-Jan-13													Validity Period												
A1310	SA28 - North Bound	231	0%	0	06-Nov-12	06-Nov-12													SA28 - North Bound												
A1320	SA30A - North Bound	231	0%	0	06-Nov-12	06-Nov-12													SA30A - North Bound												
<b>KEY DATES/ MILESTONES</b>																															
<b>Portion Handover Dates</b>																															
<b>Section 1 (Site Area SA21)</b>																															
PHSA2100	Possession of SA21 (Day365)		100%	0	16-Jul-10 A																										
<b>Section 2 (Site Area SA22, SA23, SA24, SA25 and SA26)</b>																															
PHSA2200	Possession of SA22 (Day0)		100%	0	26-Feb-10 A																										
PHSA2300	Possession of SA23 (Day180)		100%	0	04-May-10 A																										
PHSA2400	Possession of SA24 (Day180)		100%	0	04-May-10 A																										
PHSA2500	Possession of SA25 (Day270)		100%	0	04-May-10 A																										
PHSA2600	Possession of SA26 (Day0)		100%	0	26-Feb-10 A																										
<b>Section 3 (Site Area SA26A and SA 27)</b>																															
PHSA26A0	Possession of SA26A (Day0)		100%	0	26-Feb-10 A																										
PHSA2700	Possession of SA27 (Day 90)		100%	0	26-Mar-10 A																										
<b>Section 4 (Site Area SA28, SA29 and SA32)</b>																															
PHSA2800	Possession of SA28 (Day0)		100%	0	26-Feb-10 A																										
PHSA2900	Possession of SA29 (Day270)		100%	0	27-Jul-10 A																										
PHSA3200	Possession of SA32 (Day365)		100%	0	25-Feb-11 A																										
<b>Section 5 (Site Area SA31)</b>																															
PHSA3100	Possession of SA31 (Day0)		100%	0	26-Feb-10 A																										
<b>Section 7 (All Works Except Works Included in Other Sections)</b>																															
PHSA4100	Possession of SA41 (Day0)		100%	0	26-Feb-10 A																										
PHSA4200	Possession of SA42 (Day0)		100%	0	26-Feb-10 A																										
PHSA4300	Possession of SA43 (Day90)		100%	0	04-May-10 A																										
<b>Section 8 (Establishment Works in Site Area SA21)</b>																															
PHSA2110	Possession of SA21 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA21 (Day1217)
<b>Section 9 (Establishment Works in Site Area SA22, SA23, SA24, SA25 and SA26)</b>																															
PHSA2210	Possession of SA22 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA22 (Day1217)
PHSA2310	Possession of SA23 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA23 (Day1217)
PHSA2420	Possession of SA24 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA24 (Day1217)
PHSA2510	Possession of SA25 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA25 (Day1217)
PHSA2610	Possession of SA26 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA26 (Day1217)
<b>Section 10 (Establishment Works in Site Area SA26A and SA27)</b>																															
PHSA26A1	Possession of SA26A (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA26A (Day1217)
PHSA2710	Possession of SA27 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA27 (Day1217)
<b>Section 11 (Establishment Works in Site Area SA28 and SA29)</b>																															
PHSA2810	Possession of SA28 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA28 (Day1217)
PHSA2910	Possession of SA29 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA29 (Day1217)
<b>Section 12 (Establishment Works in Site Area SA30 and SA30A)</b>																															
PHSA3000	Possession of SA30 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA30 (Day1217)
PHSA30A0	Possession of SA30A (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA30A (Day1217)
<b>Section 13 (Remainder of Establishment Works)</b>																															
PHSA3110	Possession of SA31 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA31 (Day1217)
PHSA3220	Possession of SA32 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA32 (Day1217)
PHSA4120	Possession of SA41 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA41 (Day1217)
PHSA4220	Possession of SA42 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA42 (Day1217)
PHSA4330	Possession of SA43 (Day1217)	0	0%	0	26-Jun-13*																										◇ Possession of SA43 (Day1217)
<b>Section 14 Comprises Routine Maintenance of Road Network in Site Area SA21 to SA31)</b>																															















Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
S21N5100	Slopeworks Cut(S22)	54	67.97%	266	17-Feb-11 A	25-Jan-13	Slopeworks Cut(S22)												Slopeworks Cut(S22)												
S21N5110	Slopeworks Cut (S22) - Stage 1 (Upper +59mPD)		100%	0	17-Feb-11 A	17-Feb-11 A																									
S21N5120	Slopeworks Cut (S22) - Stage 2 (Middle +57mPD)		100%	72	26-Oct-11 A	20-Jan-12 A	Slopeworks Cut (S22) - Stage 2 (Middle +57mPD)																								
S21N5130	Slopeworks Cut (S22) - Stage 3 (Lower +55mPD)	54	90%	72	28-May-12 A	27-Nov-12	Slopeworks Cut (S22) - Stage 3 (Lower +55mPD)																								
S21N5140	U-Channel and Berm	54	0%	24	27-Nov-12	27-Dec-12	U-Channel and Berm																								
S21N5150	Shotcreting/Plantation	54	0%	24	27-Dec-12	25-Jan-13	Shotcreting/Plantation																								
S21N5210	Slopeworks Fill(S24)	-5	0%	55	12-Dec-12	20-Feb-13	Slopeworks Fill(S24)																								
S21N5800	Debris Catcher Fence and NTHA Protective Measures (Are...	54	0%	113	08-Feb-13	03-Jul-13	Debris Catcher Fence and NTHA Protective Measures																								
S21N5805	Fabrication of rock fall Fence	92	0%	25	10-Jan-13	07-Feb-13	Fabrication of rock fall Fence																								
S21N5810	Access Rock to Hazard Rock Areas	54	0%	25	28-Mar-13	02-May-13	Access Rock to Hazard Rock Areas																								
S21N5820	Installation of Rock Fall Fence	54	0%	50	02-May-13	03-Jul-13	Installation of Rock Fall Fence																								
<b>Extension of Culverts</b>																															
S21N1000	Extension of Box Culvert (N581)		100%	148	08-Nov-10 A	21-Mar-11 A	Extension of Box Culvert (N581)																								
S21N1010	Temporary Water Diversion		100%	23	08-Nov-10 A	11-Dec-10 A	Temporary Water Diversion																								
S21N1020	Construction of Base Slab		100%	75	13-Dec-10 A	02-Mar-11 A	Construction of Base Slab																								
S21N1030	Construction of Wall Stem		100%	50	13-Dec-10 A	21-Mar-11 A	Construction of Wall Stem																								
S21N1040	Construction of Top Slab		100%	45	19-Jan-11 A	21-Mar-11 A	Construction of Top Slab																								
S21N1050	Extension of Box Culvert (TP9), Upstream (CSD 3) (incl. VO...		100%	0	26-Mar-11 A	31-Dec-11 A	Extension of Box Culvert (TP9), Upstream (CSD 3) (incl. VO...)																								
S21N1060	Temporary Water Diversion		100%	16	26-Mar-11 A	15-Apr-11 A	Temporary Water Diversion																								
S21N1070	Construction of Base Slab		100%	75	30-Mar-11 A	05-Jul-11 A	Construction of Base Slab																								
S21N1080	Construction of Wall Stem		100%	72	01-Jul-11 A	31-Dec-11 A	Construction of Wall Stem																								
S21N1090	Construction of Top Slab		100%	0	01-Dec-11 A	31-Dec-11 A	Construction of Top Slab																								
<b>Construction of Retaining Wall</b>																															
<b>Retaining Wall W35</b>																															
S21N2000	Sheet Pile/Excavate & Construct W35		100%	53	26-Mar-11 A	02-Jun-11 A	Sheet Pile/Excavate & Construct W35																								
S21N2010	Opencut excavation		100%	18	26-Mar-11 A	16-Apr-11 A	Opencut excavation																								
S21N2020	Construction of W35 Structure		100%	30	26-May-11 A	18-Jun-11 A	Construction of W35 Structure																								
S21N2030	Backfilling		100%	14	26-Jul-11 A	10-Aug-11 A	Backfilling																								
<b>Retaining Wall W36</b>																															
S21N2100	Sheet Pile/Excavate & Construct W36		100%	85	11-Aug-11 A	23-Apr-12 A	Sheet Pile/Excavate & Construct W36																								
S21N2110	Opencut excavation		100%	12	11-Aug-11 A	24-Aug-11 A	Opencut excavation																								
S21N2120	Construction of W36 Structure		100%	50	19-Sep-11 A	23-Apr-12 A	Construction of W36 Structure																								
S21N2130	Backfilling		100%	0	06-Feb-12 A	18-Feb-12 A	Backfilling																								
<b>Retaining Wall W38 (AD4)</b>																															
S21N2210	Pre-drilling		100%	24	26-Feb-11 A	25-Mar-11 A	Pre-drilling																								
S21N2220	Prepare Piling Platform for W38		100%	30	26-Feb-11 A	01-Apr-11 A	Prepare Piling Platform for W38																								
S21N2225	COD: Mobilization of 1 no. rig from W56B to W38 for piling ...		100%	60	14-Mar-11 A	27-Jun-11 A	COD: Mobilization of 1 no. rig from W56B to W38 for piling ...																								
S21N2230	Pile for W38 (2 rig)		100%	141	26-Mar-11 A	22-Jun-11 A	Pile for W38 (2 rig)																								
S21N2231	Installation of Piles - Stage 1 (CH2470-2545)		100%	69	26-Mar-11 A	22-Jun-11 A	Installation of Piles - Stage 1 (CH2470-2545)																								
S21N2232	Installation of Piles - Stage 2 (Remain)		100%	72	12-Apr-11 A	22-Jun-11 A	Installation of Piles - Stage 2 (Remain)																								
S21N2240	Retaining Wall & Drainage W38	-60	86.95%	230	27-Jun-11 A	17-Nov-12	Retaining Wall & Drainage W38																								
S21N2242	Excavation to +54.5mPD		100%	60	27-Jun-11 A	05-Sep-11 A	Excavation to +54.5mPD																								
S21N2244	Excavation to formation		100%	60	26-Sep-11 A	06-Dec-11 A	Excavation to formation																								
S21N2250	Construction of Base & Wall - Stage 1 (CH2470 - 2520)		100%	75	07-Dec-11 A	31-Jan-12 A	Construction of Base & Wall - Stage 1 (CH2470 - 2520)																								
S21N2252	Backfilling to road formation - Stage 1 (CH2470 - 2520)		100%	50	21-Jan-12 A	18-Feb-12 A	Backfilling to road formation - Stage 1 (CH2470 - 2520)																								
S21N2254	Construction of Base & Wall - Stage 2 (Ch2520 - 2600)		100%	75	20-Feb-12 A	29-Sep-12 A	Construction of Base & Wall - Stage 2 (Ch2520 - 2600)																								
S21N2256	Backfilling to formation level - Stage 2 (CH2520 - 2600)	-60	0%	30	13-Oct-12	17-Nov-12	Backfilling to formation level - Stage 2 (CH2520 - 2600)																								
<b>Retaining Wall W39 (CDS 3)</b>																															
S21N2302	Clearing & Prepare Piling Platform & Pre-drilling for W39		100%	10	27-Jun-11 A	09-Jul-11 A	Clearing & Prepare Piling Platform & Pre-drilling for W39																								
S21N2304	Piling Works		100%	36	03-Oct-11 A	14-Nov-11 A	Piling Works																								
S21N2306	Sheet Pile/ Excavate & Construct W39		100%	0	20-Aug-12 A	12-Oct-12 A	Sheet Pile/ Excavate & Construct W39																								
S21N2307	Opencut Excavation		100%	7	20-Aug-12 A	03-Sep-12 A	Opencut Excavation																								
S21N2308	Construction of W39 Structure	-23	20%	50	04-Sep-12 A	29-Nov-12	Construction of W39 Structure																								
S21N2309	Backfilling	-23	0%	18	30-Nov-12	20-Dec-12	Backfilling																								
<b>Retaining Wall W40 (CSD 3)</b>																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
S21N2312	Clearing & Prepare Piling Platform & Pre-drilling for W40		100%	12	03-Oct-11 A	17-Oct-11 A	Prepare Piling Platform & Pre-drilling for W40																								
S21N2314	Excavation for W40		100%	12	20-Aug-12 A	06-Sep-12 A	Excavation for W40																								
S21N2316	Construct W40		100%	40	07-Sep-12 A	13-Oct-12 A	Construct W40																								
S21N2326	Backfilling	72	0%	18	30-Nov-12	20-Dec-12	Backfilling																								
<b>Retaining Wall W41A</b>																															
S21N2400	Sheet Pile/Excavate & Construct W41A		100%	72	26-Sep-11 A	25-Nov-11 A	Pile/Excavate & Construct W41A																								
S21N2410	Opencut Excavation		100%	7	26-Sep-11 A	04-Oct-11 A	Opencut Excavation																								
S21N2420	Construction of W41A Structure		100%	47	05-Oct-11 A	31-Oct-11 A	Construction of W41A Structure																								
S21N2430	Backfilling		100%	18	01-Nov-11 A	25-Nov-11 A	Backfilling																								
<b>Retaining Wall W41B</b>																															
S21N2618	Sheet Pile/Excavate & Construct W41B		100%	71	26-Sep-11 A	25-Nov-11 A	Pile/Excavate & Construct W41B																								
S21N2628	Opencut Excavation		100%	7	26-Sep-11 A	04-Oct-11 A	Opencut Excavation																								
S21N2648	Construction of W41B Structure		100%	47	05-Oct-11 A	31-Oct-11 A	Construction of W41B Structure																								
S21N2658	Backfilling		100%	17	01-Nov-11 A	25-Nov-11 A	Backfilling																								
<b>Retaining Wall W45-48/A</b>																															
S21N2500	Sheet Pile/Excavate & Construct W45-48/A	-5	71.18%	174	13-Apr-12 A	11-Dec-12	Sheet Pile/Excavate & Construct W45-48/A																								
S21N2510	Opencut Excavation (W45, W46 & W47)		100%	36	12-Oct-11 A	23-Nov-11 A	Opencut Excavation (W45, W46 & W47)																								
S21N2520	Opencut Excavation (W48, W48A)		100%	18	01-Mar-11 A	31-Mar-11 A	Opencut Excavation (W48, W48A)																								
S21N2530	Construction of RW Structure (W47)		100%	75	01-Mar-12 A	25-Aug-12 A	Construction of RW Structure (W47)																								
S21N2540	Construction of RW Structure (W48)	-5	50%	45	13-Apr-12 A	09-Nov-12	Construction of RW Structure (W48)																								
S21N2550	Construction of RW Structure (W48A)		100%	60	01-Apr-11 A	06-May-11 A	Construction of RW Structure (W48A)																								
S21N2560	Backfilling W47, W48 & W48A	-5	15%	40	28-Aug-12 A	22-Nov-12	Backfilling W47, W48 & W48A																								
S21N2570	Construction of RW Structure (W45)	29	100%	75	26-Jan-12 A	13-Oct-12	Construction of RW Structure (W45)																								
S21N2580	Construction of RW Structure (W46)	29	100%	75	01-Mar-12 A	13-Oct-12	Construction of RW Structure (W46)																								
S21N2590	Backfilling W45 & W46	-5	60%	40	28-Aug-12 A	11-Dec-12	Backfilling W45 & W46																								
<b>Retaining Wall W49</b>																															
S21N2604	Clearing & Prepare Piling Platform & Pre-drilling for W49		100%	24	20-Nov-10 A	24-Feb-11 A	Clearing & Prepare Piling Platform & Pre-drilling for W49																								
S21N2610	Sheet Pile/Excavate & Construct W49		100%	96	26-Mar-11 A	26-Jul-11 A	Sheet Pile/Excavate & Construct W49																								
S21N2620	Opencut Excavation		100%	18	26-Mar-11 A	16-Apr-11 A	Opencut Excavation																								
S21N2630	Construction of W49 Structure		100%	36	08-Mar-11 A	20-Aug-11 A	Construction of W49 Structure																								
S21N2640	Backfilling		100%	15	22-Aug-11 A	12-Nov-11 A	Backfilling																								
<b>Roadworks, Drainages &amp; Utilities</b>																															
S21N4100	Roadworks, Drainages & Utilities (CH 2400 - 2840)	-5	0%	133	06-Aug-11 A	02-Jul-13	Roadworks, Drainages & Utilities (CH 2400 - 2840)																								
S21N4110	Removal of existing paving	-23	20%	25	06-Aug-11 A	19-Mar-13	Removal of existing paving																								
S21N4120	Drainages (incl. VO 33 : Drainage details at W48)	39	0%	25	06-Aug-12 A	22-Dec-12	Drainages (incl. VO 33 : Drainage details at W48)																								
S21N4130	Utilities (incl. VO 26: Permanent Diversion of existing DN80 ...)	16	0%	25	25-Feb-13	25-Mar-13	Utilities (incl. VO 26: Permanent Diversion of existing DN80 ...)																								
S21N4135	Road Surface (Stage 1: CH2400 - 2520)		100%	75	26-Dec-11 A	24-Feb-12 A	Road Surface (Stage 1: CH2400 - 2520)																								
S21N4140	Road Surface (Stage 2 : 2520 - 2840)	-5	0%	75	28-Mar-13	02-Jul-13	Road Surface (Stage 2 : 2520 - 2840)																								
S21N4150	Shift lane for C1/ C2 Interface (Stage 1)		100%	0	27-Feb-12 A		Shift lane for C1/ C2 Interface (Stage 1)																								
S21N4160	Shift lane for C1/ C2 interface (Stage 2)	-5	0%	0	03-Jul-13		Shift lane for C1/ C2 interface (Stage 2)																								
<b>Noise Barriers &amp; Road Barriers</b>																															
<b>Noise Barrier NB31</b>																															
S21N3010	NB31 (CH 0-183.6, W39 - W49)	34	0%	80	04-Jul-12 A	14-May-13	NB31 (CH 0-183.6, W39 - W49)																								
S21N3060	NB31 : Excavation and Footing	-5	25%	40	04-Jul-12 A	27-Mar-13	NB31 : Excavation and Footing																								
S21N3080	NB31 : Erecting H-Column	34	0%	18	28-Mar-13	22-Apr-13	NB31 : Erecting H-Column																								
S21N3090	NB31 (CH 90-183.6) : Installing Panel	34	0%	18	23-Apr-13	14-May-13	NB31 (CH 90-183.6) : Installing Panel																								
<b>Road Barrier at NB31</b>																															
S21N3100	Beam Barrier	15	0%	55	28-Mar-13	06-Jun-13	Beam Barrier																								
S21N3110	Installing Column	52	0%	18	28-Mar-13	22-Apr-13	Installing Column																								
S21N3120	Installing M-Beam	15	0%	12	24-May-13	06-Jun-13	Installing M-Beam																								
<b>Traffic Control &amp; Surveillance System</b>																															
S21N4800	TCSS (Gantry G23A)	-23	0%	50	24-May-13	23-Jul-13	TCSS (Gantry G23A)																								
<b>Landscaping</b>																															
S21N6000	Landscaping Works	25	0%	75	21-Feb-13	25-May-13	Landscaping Works																								









Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
<b>Slopeworks</b>																															
S22N5000	Slopeworks Cut & U-Channel/Berm (S29-sn), C4		100%	421	22-Jul-10 A	17-Dec-11 A	Slopeworks Cut & U-Channel/Berm (S29-sn), C4																								
S22N5010	Slopeworks (S29) & U-channel/Berm - Stage 1 (Cutslope)		100%	12	22-Jul-10 A	04-Aug-10 A																									
S22N5020	Slopeworks (S29) - Stage 1 (Soil Nail Installation : QRS)		100%	12	26-Mar-11 A	09-Apr-11 A																									
S22N5040	Slopeworks (S29) & U-Channel/Berm - Stage 2 (Cutslope)		100%	50	19-Aug-10 A	19-Oct-10 A																									
S22N5050	Slopeworks (S29) - Stage 2 (Soil Nail Installation : MNOP)		100%	21	02-Apr-11 A	30-Apr-11 A	NOP)																								
S22N5070	Slopeworks (S29) & U-Channel/Berm - Stage 3 (Cutslope)		100%	28	21-Oct-10 A	13-Nov-10 A																									
S22N5080	Slopeworks (S29) - Stage 3 (Soil Nail Installation : IJKL)		100%	36	27-Jun-11 A	08-Aug-11 A	Soil Nail Installation : IJKL)																								
S22N5100	Slopeworks (S29) & U-Channel/Berm - Stage 4 (Cutslope)		100%	36	26-Oct-11 A	07-Dec-11 A	Slopeworks (S29) & U-Channel/Berm - Stage 4 (Cutslope)																								
S22N5110	Slopeworks (S29) - Stage 4 (Soil Nail Installation : EFGH)		100%	36	07-Nov-11 A	28-Nov-11 A	Slopeworks (S29) - Stage 4 (Soil Nail Installation : EFGH)																								
S22N5130	Slopeworks (S29) & U-Channel/Berm - Stage 5 (Cutslope)	47	0%	36	13-Oct-12	24-Nov-12	Slopeworks (S29) & U-Channel/Berm - Stage 5 (Cutslope)																								
S22N5140	Slopeworks (S29) - Stage 5 (Soil Nail Installation : ABCD)		100%	36	21-Nov-11 A	17-Dec-11 A	Slopeworks (S29) - Stage 5 (Soil Nail Installation : ABCD)																								
S22N5160	Slopeworks (S29) & U-Channel/Berm - Stage 6 (Cutslope)	47	0%	36	26-Nov-12	09-Jan-13	Slopeworks (S29) & U-Channel/Berm - Stage 6 (Cutslope)																								
S22N5180	Debris Catcher Fence and NTHA Protective Measures (Are...	67	0%	100	08-Feb-13	15-Jun-13	Debris Catcher Fence and NTHA Protective M																								
S22N5200	Place order for Fabrication of Rock Fall Fence (Provisional i...	47	0%	0	10-Jan-13		Place order for Fabrication of Rock Fall Fence (Provisional item)																								
S22N5205	Fabrication of Rock Fall Fence (Provisional item)	67	0%	25	10-Jan-13	07-Feb-13	Fabrication of Rock Fall Fence (Provisional item)																								
S22N5210	Site Access to Hazard Rock Areas	67	0%	50	08-Feb-13	15-Apr-13	Site Access to Hazard Rock Areas																								
S22N5220	Installation of Rock Fall Fence	67	0%	50	16-Apr-13	15-Jun-13	Installation of Rock Fall Fence																								
<b>Construction of Retaining Wall</b>																															
<b>Retaining Wall W56A, (CSD 1)</b>																															
S22N2154	Excavate to cut-off level (Stage 1, Bay 1 - 5)		100%	60	20-Apr-11 A	06-Jul-11 A	Excavate to cut-off level (Stage 1, Bay 1 - 5)																								
S22N2155	Excavate to cut-off level (Stage 2, Bay 5 - 9)		100%	50	26-Sep-11 A	24-Nov-11 A	Excavate to cut-off level (Stage 2, Bay 5 - 9)																								
S22N2160	Base Slab for W56A		100%	141	05-Jul-11 A	19-Dec-11 A	Base Slab for W56A																								
S22N2165	Base Slab for W56A (Stage 1), South		100%	50	05-Jul-11 A	17-Sep-11 A	Base Slab for W56A (Stage 1), South																								
S22N2166	Base Slab for W56A (Stage 2), North		100%	56	04-Jun-12 A	14-Jul-12 A	Base Slab for W56A (Stage 2), North																								
S22N2170	Wall Stem	24	48.83%	172	11-Aug-11 A	28-Jan-13	Wall Stem																								
S22N2171	Wall Stem (Bay 1e & 1f)		100%	25	11-Aug-11 A	23-Sep-11 A	Wall Stem (Bay 1e & 1f)																								
S22N2173	Wall Stem (Bay 1c & 1d, 1a & 1b, 1g)		100%	25	26-Sep-11 A	26-Oct-11 A	Wall Stem (Bay 1c & 1d, 1a & 1b, 1g)																								
S22N2174	Wall Stem (Bay 2a, 2bnb, 2b)	20	83%	75	16-Jul-12 A	29-Oct-12	Wall Stem (Bay 2a, 2bnb, 2b)																								
S22N2175	Wall Stem (Bay 2c, 2d)	20	50%	30	06-Aug-12 A	15-Nov-12	Wall Stem (Bay 2c, 2d)																								
S22N2176	Wall Stem (Bay 3)	20	50%	25	31-Aug-12 A	30-Nov-12	Wall Stem (Bay 3)																								
S22N2186	Backfilling	24	0%	60	15-Nov-12	28-Jan-13	Backfilling																								
<b>Retaining Wall W56B (AD 1)</b>																															
S22N2210	Prepare Piling Platform for W56B		100%	37	02-Oct-10 A	11-Feb-11 A	Prepare Piling Platform for W56B																								
S22N2220	Pre-drilling for W56B		100%	37	02-Oct-10 A	15-Nov-10 A	Pre-drilling for W56B																								
S22N2240	Pipe Pile for W56B		100%	98	20-Nov-10 A	21-Mar-11 A	Pipe Pile for W56B																								
S22N2241	Pipe Pile for W56B - Stage 1		100%	75	20-Nov-10 A	23-Feb-11 A	Pipe Pile for W56B - Stage 1																								
S22N2242	Pipe Pile for W56B - Stage 2		100%	75	31-Jan-11 A	23-Sep-11 A	Pipe Pile for W56B - Stage 2																								
S22N2250	Construction of W56B	-4	54.35%	276	17-Sep-11 A	16-Mar-13	Construction of W56B																								
S22N2251	Excavation (W56B), upper		100%	75	17-Sep-11 A	05-Jan-12 A	Excavation (W56B), upper																								
S22N2252	Excavation (W56B), Middle		100%	60	06-Jan-12 A	26-May-12 A	Excavation (W56B), Middle																								
S22N2254	Excavation (W56B), bottom		100%	60	11-May-12 A	29-Sep-12 A	Excavation (W56B), bottom																								
S22N2260	Base Slab (W56B), (Bay 1 - 3)		100%	25	27-Jul-12 A	10-Sep-12 A	Base Slab (W56B), (Bay 1 - 3)																								
S22N2262	Base Slab (W56B), (Bay 4 - 8)	-4	40%	60	27-Sep-12 A	24-Nov-12	Base Slab (W56B), (Bay 4 - 8)																								
S22N2264	Base Slab (W56B), (Bay 9, 10 & 12A)	25	66%	35	27-Jul-12 A	27-Oct-12	Base Slab (W56B), (Bay 9, 10 & 12A)																								
S22N2270	Wall Stem (W56B), (Bay 1 - 3)	-38	0%	75	10-Nov-12	08-Feb-13	Wall Stem (W56B), (Bay 1 - 3)																								
S22N2274	Wall Stem (W56B), (Bay 4 - 8)	-4	0%	75	13-Dec-12	16-Mar-13	Wall Stem (W56B), (Bay 4 - 8)																								
S22N2276	Wall Stem (W56B), (Bay 9 - 11)	25	0%	75	08-Nov-12	07-Feb-13	Wall Stem (W56B), (Bay 9 - 11)																								
S22N2292	Backfilling (from South to North)	-4	0%	20	18-Mar-13	13-Apr-13	Backfilling (from South to North)																								
<b>Roadworks, Drainage &amp; Utilities</b>																															
S22N4000	Roadworks, Drainages & Utilities (CH 2840 - 3140)	-38	0%	129	09-Feb-13	22-Jul-13	Roadworks, Drainages & Utilities (CH																								
S22N4010	Utilities Stage 1	-38	0%	40	09-Feb-13	03-Apr-13	Utilities Stage 1																								
S22N4030	Drainages Stage 1	-38	0%	40	27-Feb-13	18-Apr-13	Drainages Stage 1																								
S22N4040	Road Surface, Road mark & Lane shifing Stage 1	-38	0%	30	19-Apr-13	25-May-13	Road Surface, Road mark & Lane shifing Stage 1																								
S22N4042	Utilities Stage 2	-38	0%	12	27-May-13	08-Jun-13	Utilities Stage 2																								











Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
SA250030	Overall Utility Diversion (Detail shall refer to supplementary i...	0	65.49%	765	04-May-10 A	03-Sep-13	Overall Utility Diversion (Detail shall refer to supplementary i...)																								
<b>South Bound</b>																															
<b>Preliminaries</b>																															
S25S0000	Site Clearance/Access Rd (ch3400-3600)		100%	97	20-Oct-10 A	16-Feb-11 A																									
S25S0010	Site Clearance (ch3400-3600)		100%	75	20-Oct-10 A	18-Jan-11 A																									
S25S0020	Access Road (ch3400-3600)		100%	75	15-Nov-10 A	16-Feb-11 A																									
<b>Slopeworks</b>																															
S25S5000	Slopeworks Fill(S30A)	45	0%	60	06-Dec-12	20-Feb-13	Slopeworks Fill(S30A)																								
S25S5010	Slopeworks Fill (S30A) - Stage 1: +53.5mPD	45	0%	30	06-Dec-12	12-Jan-13	Slopeworks Fill (S30A) - Stage 1: +53.5mPD																								
S25S5020	Slopeworks Fill (S30A) - Stage 2: 55.8mPD	45	0%	30	14-Jan-13	20-Feb-13	Slopeworks Fill (S30A) - Stage 2: 55.8mPD																								
S25S5100	Slope Reinstatement Works (Pier 13AP1/2 & TW1/2)	47	0%	0	04-Jun-13	04-Jun-13	Slope Reinstatement Works (Pier 13AP1/2 & TW1/2)																								
S25S5110	Slope Reinstatement Works (Bridge 13A)	47	0%	30	27-Apr-13	03-Jun-13	Slope Reinstatement Works (Bridge 13A)																								
S25S5140	Slope Reinstatement Works (Bridge LB1)	47	0%	30	04-Jun-13	10-Jul-13	Slope Reinstatement Works (Bridge LB1)																								
<b>Construction of Retaining Wall</b>																															
<b>Retaining Wall W58B, (CSD 2)</b>																															
S25S2020	Site Formation		100%	25	01-Nov-10 A	30-Nov-10 A																									
S25S2030	Excavate to cut-off level		100%	10	01-Nov-10 A	31-Dec-10 A																									
S25S2050	Construction of Structure W58B		100%	75	13-May-11 A	15-Sep-12 A	Construction of Structure W58B																								
S25S2060	Backfilling	45	0%	45	13-Oct-12	05-Dec-12	Backfilling																								
<b>Roadworks, Drainage &amp; Utilities</b>																															
S25S4000	Roadworks, Drainages & Utilities (CH 3400 - 3600)	45	0%	96	21-Feb-13	20-Jun-13	Roadworks, Drainages & Utilities (CH 3400 - 3600)																								
S25S4020	Utilities	45	0%	60	21-Feb-13	07-May-13	Utilities																								
S25S4030	Drainages	45	0%	60	21-Feb-13	07-May-13	Drainages																								
S25S4040	Road Surface	45	0%	60	07-Mar-13	22-May-13	Road Surface																								
S25S4050	Roadmark and Lane Shifting	45	0%	24	23-May-13	20-Jun-13	Roadmark and Lane Shifting																								
S25S4200	Slip Road H	45	0%	72	16-Apr-13	12-Jul-13	Slip Road H																								
<b>Noise Barriers &amp; Road Barriers</b>																															
<b>Noise Barrier NB34</b>																															
S25S3000	Construct Noise Barrier & Beam Barrier, NB34	302	0%	95	21-Feb-13	19-Jun-13	Construct Noise Barrier & Beam Barrier, NB34																								
S25S3010	NB34 : Foundation Works	45	0%	36	21-Feb-13	08-Apr-13	NB34 : Foundation Works																								
S25S3020	NB34 : Installation of H-column & Panel	45	0%	36	09-Apr-13	22-May-13	NB34 : Installation of H-column & Panel																								
<b>Road Barrier at NB34</b>																															
S25S3030	Beam Barrier : Erecting of Short Column	302	0%	48	21-Feb-13	22-Apr-13	Beam Barrier : Erecting of Short Column																								
S25S3040	Beam Barrier : Installation of M-Panel	302	0%	47	23-Apr-13	19-Jun-13	Beam Barrier : Installation of M-Panel																								
<b>Traffic Control &amp; Surveillance System</b>																															
S25S4800	TCSS	263	0%	62	23-May-13	05-Aug-13	TCSS																								
S25S4810	TCSS - Stage 1 (Bridge 13A)	263	0%	50	23-May-13	22-Jul-13	TCSS - Stage 1 (Bridge 13A)																								
S25S4820	TCSS - Stage 2 (LB1)	263	0%	50	06-Jun-13	05-Aug-13	TCSS - Stage 2 (LB1)																								
<b>Site Area SA26</b>																															
PHSA2620	Possession of SA26 (Day0)		100%	0	26-Feb-10 A																										
SA260000	Site Area SA26 Works Period	-36	70.23%	1216	26-Feb-10 A	09-Oct-13	Site Area SA26 Works Period																								
SA260010	Site Area SA26 Works Completion	-36	0%	0		09-Oct-13*	Site Area SA26 Works Completion																								
SA260020	Temporary Traffic Management (Detail shall refer to suppl...	-29	70.19%	983	26-Feb-10 A	09-Oct-13	Temporary Traffic Management																								
SA260030	Overall Utility Diversion (Detail shall refer to supplementary i...	-29	70.19%	983	26-Feb-10 A	09-Oct-13	Overall Utility Diversion																								
SA260040	Additional work to existing ball valves, HKCG	142	0%	51	09-Jan-13	13-Mar-13	Additional work to existing ball valves, HKCG																								
<b>North Bound</b>																															
<b>Preliminaries</b>																															
S26N0000	Site Clearance/Access Rd (Tai Wo Road)		100%	150	26-Feb-10 A	28-Aug-10 A																									
S26N0010	Site Clearance (Tai Wo Road)		100%	75	26-Feb-10 A	31-May-10 A																									
S26N0020	Access Road (Tai Wo Road)		100%	75	01-Jun-10 A	28-Aug-10 A																									
<b>Slopeworks</b>																															
S26N5000	Slopeworks Cut(S31A-sn)		100%	150	01-Jun-11 A	25-Nov-11 A	Slopeworks Cut(S31A-sn)																								
S26N5010	Slopeworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)		100%	50	01-Jun-11 A	06-Aug-11 A	Slopeworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)																								
S26N5020	Slopeworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)		100%	50	08-Aug-11 A	22-Oct-11 A	Slopeworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)																								

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
S26N5030	Slopeworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)		100%	50	24-Oct-11 A	25-Nov-11 A	works Cut(S31A-sn) - Stage 3 (Lower +55mPD)																								
<b>Construction of Retaining Wall</b>																															
<b>Retaining Wall W59</b>																															
S26N2000	Excavate & Construct W59 (w/SP)		100%	123	25-Aug-11 A	21-Jan-12 A	Excavate & Construct W59 (w/SP)																								
S26N2002	W59: Base Slab of Bay 1-3	14	100%	60	01-Mar-12 A	13-Oct-12	W59: Base Slab of Bay 1-3																								
S26N2004	W59: Wall of Bay 1-3	30	55%	60	02-Jul-12 A	14-Nov-12	W59: Wall of Bay 1-3																								
S26N2006	W59: Base Slab & Wall of Bay 9-11	14	70%	56	19-Apr-12 A	02-Nov-12	W59: Base Slab & Wall of Bay 9-11																								
S26N2008	W59: Excavation + Soil Nail for Bay 4-8		100%	45	19-Apr-12 A	09-Jul-12 A	W59: Excavation + Soil Nail for Bay 4-8																								
S26N2012	W59: Base Slab of Bay 4-8	14	35%	40	16-Jul-12 A	03-Dec-12	W59: Base Slab of Bay 4-8																								
S26N2014	W59: Wall of Bay 4-8	14	20%	75	27-Aug-12 A	18-Feb-13	W59: Wall of Bay 4-8																								
S26N2020	Backfilling	14	5%	24	23-Apr-12 A	16-Mar-13	Backfilling																								
<b>Roadworks, Drainage &amp; Utilities</b>																															
S26N4000	Roadworks, Drainages & Utilities (ch3400-3720)	14	0%	85	30-Jan-13	20-May-13	Roadworks, Drainages & Utilities (ch3400-3720)																								
S26N4032	Removal of existing paving	14	0%	25	30-Jan-13	04-Mar-13	Removal of existing paving																								
S26N4040	Utilities	14	0%	60	30-Jan-13	18-Apr-13	Utilities																								
S26N4050	Drainages	33	0%	60	30-Jan-13	18-Apr-13	Drainages																								
S26N4060	Road Surface & Marking	14	0%	60	04-Mar-13	20-May-13	Road Surface & Marking																								
<b>Traffic Control &amp; Surveillance System</b>																															
S26N4810	TCSS - (15m High mast M9), (SEC Poles SC24/ S24) & (Ga...	17	0%	72	18-Feb-13	20-May-13	TCSS - (15m High mast M9), (SEC Poles SC24/ S24)																								
<b>Modification of Existing Bridge</b>																															
<b>Modification of Existing Bridge 13</b>																															
S26N1200	VO 27: Temporary access and lighting for inspection on Bri...		100%	10	02-Jan-12 A	17-Jan-12 A	VO 27: Temporary access and lighting for inspection on Bridge Deck interior of Existing Bridge: 13																								
S26N1210	Construction of Temporary Pier supports & Installation of Ja...	-29	0%	136	19-Mar-13	02-Sep-13	Construction of Temporary Pier supports																								
S26N1211	Construction of Temporary Pier supports	-20	0%	30	19-Mar-13	26-Apr-13	Construction of Temporary Pier supports																								
S26N1212	Installation of Jacks	-20	0%	20	27-Apr-13	22-May-13	Installation of Jacks																								
S26N1214	TTA Stage 8	-29	0%	0	03-Jun-13		TTA Stage:8																								
S26N1220	Demolish Central Barriers	-29	0%	20	03-Jun-13	26-Jun-13	Demolish Central Barriers																								
S26N1230	Jacking up of Bridge & Replace Bearings	-29	0%	15	27-Jun-13	15-Jul-13	Jacking up of Bridge & Replace Bearings																								
S26N1250	Stitch Bridge / CJ works	-29	0%	42	16-Jul-13	02-Sep-13	Stitch Bridge / CJ works																								
<b>Road Resurfacing &amp; Line Marking</b>																															
S26N4910	Lane shifting for completing the road resurface road	-29	0%	30	03-Sep-13	09-Oct-13	Lane shifting for com																								
<b>Landscaping</b>																															
S26N6040	Landscaping Works - Stage 4	14	0%	75	20-May-13	17-Aug-13	Landscaping Works - Stage 4																								
<b>South Bound</b>																															
<b>Preliminaries</b>																															
S26S0000	Site Clearance/Access Rd (Tai Wo Road)		100%	129	26-Feb-10 A	04-Aug-10 A																									
S26S10	Site Clearance (Tai Wo Road)		100%	80	26-Feb-10 A	05-Jun-10 A																									
S26S20	Access Rd (Tai Wo Road)		100%	80	29-Apr-10 A	04-Aug-10 A																									
<b>Slopeworks</b>																															
S26S5000	Slopeworks Fill(S32)	-50	0%	72	19-Nov-12	16-Feb-13	Slopeworks Fill(S32)																								
S26S5010	Slopeworks Fill (S32) - Stage 1 (Lower +42mPD)	-50	0%	36	19-Nov-12	02-Jan-13	Slopeworks Fill (S32) - Stage 1 (Lower +42mPD)																								
S26S5020	Slopeworks Fill (S32) - Stage 2 (Upper +45mPD)	-50	0%	36	03-Jan-13	16-Feb-13	Slopeworks Fill (S32) - Stage 2 (Upper +45mPD)																								
S26S5100	Slope Reinstatement Works (Pier 13AP3 & TW3)	-50	0%	212	18-Feb-13	04-Nov-13	Slope Reinstatement Works (Pier 13AP3) - Lower: below +3...																								
S26S5101	Slope Reinstatement Works (Pier 13AP3) - Lower: below +3...	-50	0%	54	18-Feb-13	25-Apr-13	Slope Reinstatement Works (Pier 13AP3) - Lower: below +3...																								
S26S5102	Slope Reinstatement Works (Pier 13AP3) - Upper: above +...	-50	0%	54	26-Apr-13	02-Jul-13	Slope Reinstatement Works (Pier 13AP3) - Upper: above +...																								
S26S5103	Slope Reinstatement Works (TW3) - Lower: below +30mPD	-50	0%	54	03-Jul-13	03-Sep-13	Slope Reinstatement Works (TW3) - Lower: below +30mPD																								
S26S5104	Slope Reinstatement Works (TW3) - Upper: above +32mPD	-50	0%	50	04-Sep-13	04-Nov-13	Slope Reinstatement Works (TW3) - Upper: above +32mPD																								
S26S5110	Slope Reinstatement Works (besides LB3)	-5	0%	150	09-Mar-13	09-Sep-13	Slope Reinstatement Works (besides LB3)																								
S26S5120	Slope Reinstatement Works (besides LB3) - Lower: below +...	-5	0%	75	09-Mar-13	11-Jun-13	Slope Reinstatement Works (besides LB3) - Lower: below +...																								
S26S5130	Slope Reinstatement Works (besides LB3) - Upper: above ...	-5	0%	75	13-Jun-13	09-Sep-13	Slope Reinstatement Works (besides LB3) - Upper: above ...																								
<b>Construction of Retaining Wall</b>																															
<b>Retaining Wall RWTW1, (CSD 1)</b>																															
S26S1289	Pre-drilling for RWTW1 part 1		100%	11	26-May-11 A	08-Jun-11 A																									
S26S1290	Construct RWTW1N & RWTW1S	110	52.62%	325	26-Nov-11 A	23-Apr-13	Construct RWTW1N & RWTW1S																								

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
S26S1391	Temp. Working Platform		100%	30	26-Nov-11 A	17-Dec-11 A	Temp. Working Platform																								
S26S1392	Construction of Structure (mini piles)		100%	60	04-Jan-12 A	31-Jan-12 A	Construction of Structure (mini piles)																								
S26S1394	Construction of Structure (part 1, Half of North & South RW ...)		100%	50	29-Dec-11 A	17-Feb-12 A	Construction of Structure (part 1, Half of North & South RW for temp bridge)																								
S26S1395	Backfilling (part 1, Half of North & South RW for temp bridge)	110	30%	30	18-Dec-12 A	29-Jan-13	Backfilling (part 1, Half of North & South RW for temp bridge)																								
S26S1396	Construction of Structure (part 2, Remaining RW )	110	0%	35	30-Jan-13	14-Mar-13	Construction of Structure (part 2, Remaining RW )																								
S26S1398	Backfilling (part 2, Remaining RW)	110	0%	30	15-Mar-13	23-Apr-13	Backfilling (part 2, Remaining RW)																								
<b>Retaining Wall RWTW2, (CSD 1)</b>																															
S26S1379	Pre-drilling for RWTW2		100%	12	12-Jan-11 A	25-Jan-11 A																									
S26S1380	Piling/Excavate & Construct RWTW2	89	87.67%	609	26-May-11 A	12-Jan-13	Piling/Excavate & Construct RWTW2																								
S26S1381	Minipile Piling works, Stage 1 (Half Bay 1)		100%	50	26-May-11 A	24-Sep-11 A	Stage 1 (Half Bay 1)																								
S26S1382	Piling platform for Stage 2 (Bay 2-4)		100%	9	19-Apr-12 A	04-Jun-12 A	Piling platform for Stage 2 (Bay 2-4)																								
S26S1383	Minipile piling works, stage 2 (31 nos.)		100%	58	04-Jun-12 A	08-Aug-12 A	Minipile piling works, stage 2 (31 nos.)																								
S26S1384	Base slab of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)	56	30%	75	26-Nov-11 A	14-Dec-12	Base slab of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)																								
S26S1386	Wall of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)	56	0%	48	14-Dec-12	15-Feb-13	Wall of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)																								
S26S1388	Backfilling of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)	56	0%	24	15-Feb-13	15-Mar-13	Backfilling of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)																								
S26S1510	Roadworks (Connection to Temporary Bridge)	56	0%	24	15-Mar-13	17-Apr-13	Roadworks (Connection to Temporary Bridge)																								
S26S1520	Construction of Remain of RWTW2 (stage 3: Remaining Ha...)	89	0%	75	13-Oct-12	12-Jan-13	Construction of Remain of RWTW2 (stage 3: Remaining Half Bay 1, Connection to Temporary Bridge)																								
S26S1530	Backfilling of RWTW2 (stage 3: Remaining Half Bay1)	89	0%	50	14-Jan-13	15-Mar-13	Backfilling of RWTW2 (stage 3: Remaining Half Bay1)																								
S26S1540	Roadworks (stage 3)	89	0%	50	16-Mar-13	20-May-13	Roadworks (stage 3)																								
<b>Retaining Wall RWTW3, (VO)</b>																															
S26S1389	Pre-drilling for RWTW3		100%	12	28-Dec-10 A	11-Jan-11 A																									
S26S1390	Piling/Excavate & Construct RWTW3	58	70.96%	708	01-Aug-11 A	26-Jun-13	Piling/Excavate & Construct RWTW3																								
S26S1591	Piling for RWTW3		100%	24	01-Aug-11 A	23-Sep-11 A																									
S26S1592	ELS Works & Excavation		100%	24	28-Dec-11 A	28-Jan-12 A	ELS Works & Excavation																								
S26S1593	VO 51.1: Modification works of ELS		100%	20	03-Jul-12 A	31-Jul-12 A	VO 51.1: Modification works of ELS																								
S26S1596	VO 51.1: Construction RWTW Base Slab (Bay2-8)	57	57%	60	20-Aug-12 A	13-Nov-12	VO 51.1: Construction RWTW Base Slab (Bay2-8)																								
S26S1598	VO 51.1: Construction RWTW Wall Stem (Bay 2-8)	58	14%	60	17-Sep-12 A	19-Dec-12	VO 51.1: Construction RWTW Wall Stem (Bay 2-8)																								
S26S1600	VO 51.1: Temporary cut to slope toe	58	0%	30	19-Dec-12	26-Jan-13	VO 51.1: Temporary cut to slope toe																								
S26S1602	VO 51.1: Rockfill Slope (Bay 1 -Bay 7)	58	0%	45	26-Jan-13	23-Mar-13	VO 51.1: Rockfill Slope (Bay 1 -Bay 7)																								
S26S1604	VO 51.1: Construction RWTW (Bay 1)	330	0%	40	23-Mar-13	15-May-13	VO 51.1: Construction RWTW (Bay 1)																								
S26S1606	VO 51.1: Remaining Rockfill below LB3	58	0%	24	23-Mar-13	25-Apr-13	VO 51.1: Remaining Rockfill below LB3																								
S26S1608	VO 51.1: Roadworks	58	0%	50	25-Apr-13	26-Jun-13	VO 51.1: Roadworks																								
<b>Retaining Wall RWTW3A</b>																															
S26S1614	Construction of RWTW 3A	57	0%	207	13-Oct-12	27-Jun-13	Construction of RWTW 3A																								
S26S1618	Forming haul road to RWTW 3A	57	0%	25	13-Oct-12	12-Nov-12	Forming haul road to RWTW 3A																								
S26S1628	ELS works RWTW3A	57	0%	32	13-Nov-12	19-Dec-12	ELS works RWTW3A																								
S26S1638	Excavation works RWTW 3A	57	0%	25	20-Dec-12	21-Jan-13	Excavation works RWTW 3A																								
S26S1648	RC wall construction RWTW 3A	57	0%	70	22-Jan-13	20-Apr-13	RC wall construction RWTW 3A																								
S26S1658	Backfill RWTW 3A	57	0%	25	22-Apr-13	22-May-13	Backfill RWTW 3A																								
S26S1668	Roadworks	57	0%	30	23-May-13	27-Jun-13	Roadworks																								
<b>Retaining Wall W60 &amp; W61A (CSD 2)</b>																															
S26S2020	Pre-drilling for W60 & W61A		100%	7	06-May-11 A	24-Jun-11 A																									
S26S2030	Mini Piles for W60 & W61A		100%	30	15-Jun-11 A	20-Aug-11 A																									
S26S2040	Excavation		100%	50	19-Apr-12 A	25-Aug-12 A	Excavation																								
S26S2050	Construct Cap & Wall		100%	52	06-Jun-12 A	31-Aug-12 A	Construct Cap & Wall																								
S26S2060	Backfilling	-50	0%	30	13-Oct-12	17-Nov-12	Backfilling																								
<b>Temporary Bridge bet. RWTW2 &amp; RWTW1</b>																															
S26S2520	TTA Stage 5		100%	0	27-Sep-12 A		TTA Stage 5																								
<b>Roadworks, Drainages &amp; Utilities</b>																															
S26S3950	Roadworks, Drainages & Utilities (Stage 1) (Tai Po Tai Wo ...)	165	0%	98	13-Oct-12	08-Feb-13	Roadworks, Drainages & Utilities (Stage 1) (Tai Po Tai Wo Road within CH)																								
S26S3960	Removal of existing paving Slip Rd & Tai Po Tai Wo Rd	114	0%	25	13-Oct-12	12-Nov-12	Removal of existing paving Slip Rd & Tai Po Tai Wo Rd																								
S26S3970	Utilities (Stage 1)	114	0%	50	13-Oct-12	11-Dec-12	Utilities (Stage 1)																								
S26S3980	Drainages (Stage 1)	114	0%	50	13-Oct-12	11-Dec-12	Drainages (Stage 1)																								
S26S3990	Road Surface (Stage 1)	165	0%	48	12-Dec-12	08-Feb-13	Road Surface (Stage 1)																								
S26S4000	Roadworks, Drainages & Utilities (Stage 2) (Landing betwe...	13	0%	144	13-Oct-12	11-Apr-13	Roadworks, Drainages & Utilities (Stage 2) (Landing between RWTW2 & RWTW1)																								









Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
<b>Substructure and Pier Construction</b>																															
<b>TW4</b>																															
S26S1203	Excavation and lateral support		100%	20	05-Mar-12 A	30-Jun-12 A	Excavation and lateral support																								
S26S1204	Coring and backfill for Piling works		100%	75	02-Jul-12 A	28-Jul-12 A	Coring and backfill for Piling works																								
S26S1212	Piling-TW4 (20)	80	90%	49	30-Jul-12 A	18-Oct-12	Piling-TW4 (20)																								
S26S1217	Pile Load Test	81	0%	25	18-Oct-12	17-Nov-12	Pile Load Test																								
S26S1222	Cap-TW4 & Backfill	81	0%	35	17-Nov-12	31-Dec-12	Cap-TW4 & Backfill																								
S26S1225	Pier-TW4 Pier	81	0%	24	31-Dec-12	29-Jan-13	Pier-TW4 Pier																								
S26S1232	Pier-TW4 Pierhead	81	0%	24	29-Jan-13	01-Mar-13	Pier-TW4 Pierhead																								
<b>TW5</b>																															
S26S1206	Els, coring and backfill for Piling works		100%	30	19-Jun-12 A	12-Oct-12 A	Els, coring and backfill for Piling works																								
S26S1210	Piling-TW5 (20)	56	0%	40	17-Nov-12	07-Jan-13	Piling-TW5 (20)																								
S26S1220	Cap-TW5 & Backfill	56	0%	25	07-Jan-13	05-Feb-13	Cap-TW5 & Backfill																								
S26S1227	Pier-TW5 Pier	56	0%	24	05-Feb-13	08-Mar-13	Pier-TW5 Pier																								
S26S1230	Pier-TW5 Pierhead	56	0%	24	08-Mar-13	10-Apr-13	Pier-TW5 Pierhead																								
<b>East Abutment</b>																															
S26S1214	Piling-East Abutment, Stage 1		100%	36	16-Apr-11 A	30-Jun-11 A																									
S26S1218	Piling-East Abutment, (stage 2, 6 nos. piles remain)	61	0%	18	24-Dec-12	16-Jan-13	Piling-East Abutment, (stage 2, 6 nos. piles remain)																								
S26S1219	Pile Load Test	61	0%	15	17-Jan-13	02-Feb-13	Pile Load Test																								
S26S1224	Excavation & Pilecap	61	0%	25	04-Feb-13	07-Mar-13	Excavation & Pilecap																								
S26S1234	East Abutment & Backfilling	61	0%	25	08-Mar-13	10-Apr-13	East Abutment & Backfilling																								
<b>West Abutment</b>																															
S26S1202	Els, coring & backfill for Piling works	56	85%	75	26-Nov-11 A	27-Oct-12	Els, coring & backfill for Piling works																								
S26S1216	Piling-West Abutment (28)	68	0%	65	27-Oct-12	15-Jan-13	Piling-West Abutment (28)																								
S26S1226	Excavation & Pilecap	68	0%	30	15-Jan-13	22-Feb-13	Excavation & Pilecap																								
S26S1236	West Abutment & backfill	68	0%	30	22-Feb-13	02-Apr-13	West Abutment & backfill																								
<b>Decking and Finishing</b>																															
S26S1238	Decking (Bearings, Drainage & MJ included)	56	0%	69	01-Mar-13	29-May-13	Decking (Bearings, Drainage & MJ included)																								
S26S1240	Balanced Cantilever at TW5 - TW4 & Stitching bet. TW4 & 5	56	0%	59	01-Mar-13	16-May-13	Balanced Cantilever at TW5 - TW4 & Stitching bet. T																								
S26S1242	Construction of Deck for TW4	81	0%	20	01-Mar-13	25-Mar-13	Construction of Deck for TW4																								
S26S1244	Construction of Deck for TW5	56	0%	20	10-Apr-13	04-May-13	Construction of Deck for TW5																								
S26S1249	Stitching between TW4 & TW5	56	0%	10	04-May-13	16-May-13	Stitching between TW4 & TW5																								
S26S1250	End Span at East Abutment & Stitching between East Abut...	61	0%	30	11-Apr-13	16-May-13	End Span at East Abutment & Stitching between East																								
S26S1251	End Span at East Abutment	61	0%	20	11-Apr-13	04-May-13	End Span at East Abutment																								
S26S1252	Stitching between East Abutment and TW5	61	0%	10	06-May-13	16-May-13	Stitching between East Abutment and TW5																								
S26S1255	End Span at WA & Stitching bet. WA and TW4	56	0%	34	17-Apr-13	29-May-13	End Span at WA & Stitching bet. WA and TW4																								
S26S1256	End Span at West Abutment	56	0%	24	17-Apr-13	16-May-13	End Span at West Abutment																								
S26S1257	Stitching between West Abutment and TW4	56	0%	10	16-May-13	29-May-13	Stitching between West Abutment and TW4																								
S26S1260	Parapet (icl, precast concrete skin)	56	0%	14	29-May-13	15-Jun-13	Parapet (icl, precast concrete skin)																								
S26S1265	Road Lighting	61	0%	14	29-May-13	15-Jun-13	Road Lighting																								
S26S1270	Surfacing	61	0%	14	05-Jun-13	22-Jun-13	Surfacing																								
S26S1310	Handover Inspection of LB2 (TTA Stage 11)	56	0%	1	28-Jun-13	29-Jun-13	Handover Inspection of LB2 (TTA Stage 11)																								
<b>Construction of Bridge LB3</b>																															
S26S1280	Construction of Bridge LB3( incl. excavation & backfill) (incl....	56	44.38%	267	26-Feb-11 A	17-Apr-13	Construction of Bridge LB3( incl. excavation & backfill) (incl																								
<b>Substructure &amp; Abutment</b>																															
S26S1320	Piling for East Abutment		100%	60	26-Feb-11 A	14-May-11 A																									
S26S1330	Piling for West Abutment		100%	60	14-May-11 A	26-Jul-11 A																									
S26S1340	ELS & Excavation for East & West Abutment		100%	36	07-Dec-11 A	21-Jan-12 A	ELS & Excavation for East & West Abutment																								
S26S1350	Construction of East/West Abutment Structure		100%	45	19-Jan-12 A	13-Jul-12 A	Construction of East/West Abutment Structure																								
<b>Decking and Finishing</b>																															
S26S1370	Bridge Deck (Bearings, Drainage & MJ included)	-5	73.13%	257	19-Apr-12 A	05-Jan-13	Bridge Deck (Bearings, Drainage & MJ included)																								
S26S1371	Falsework and Scaffolding		100%	36	19-Apr-12 A	31-Aug-12 A	Falsework and Scaffolding																								
S26S1372	Construction of Deck	-5	0%	69	13-Oct-12	05-Jan-13	Construction of Deck																								
S26S1375	Parapet (icl, precast concrete skin)	-5	0%	26	07-Jan-13	05-Feb-13	Parapet (icl, precast concrete skin)																								

















Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
<b>Retaining Wall W65B, (CSD 1)</b>																															
S27S1040	WSD 1220 dia Diversion	-41	95%	36	26-Jul-11 A	15-Oct-12	WSD 1220 dia Diversion																								
S27S1041	HyD Lighting relocation		100%	36	26-May-11 A	18-Jun-11 A																									
S27S1042	Excavate to cut-off level		100%	42	15-Oct-10 A	03-Dec-10 A																									
S27S1043	COD: CLP overhead cable		100%	75	15-Jan-11 A	11-Apr-11 A																									
S27S1044	Relocation of Existing Electric Poles, CLP		100%	24	15-Feb-11 A	11-Apr-11 A																									
S27S1060	Capping/Walling for W65B		100%	42	06-Apr-11 A	20-Aug-11 A																									
S27S1070	Backfilling for W65A & B	-11	100%	75	10-Sep-11 A	15-Oct-12	Backfilling for W65A & B																								
S27S1090	COD: DAN 273- revised thrust box detail and additional wor...	-41	0%	30	15-Oct-12	20-Nov-12	COD: DAN 273- revised thrust box detail and additional works for DN1220																								
<b>Roadworks, Drainage &amp; Utilities</b>																															
S26AS400	Roadworks, Drainages & Utilities (CH 4020 - 4500)	-8	23.94%	399	14-Feb-12 A	23-Oct-13	Roadworks, Drainages & Utilities (CH 4020 - 4500)												Roadworks, Drainages & Utilities (CH 4020 - 4500)												
S26AS410	Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 ...)	24	32.45%	110	14-Feb-12 A	12-Jan-13	Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 & Tai Po Tai Wo Road)												Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 & Tai Po Tai Wo Road)												
S26AS411	Removal of existing paving	-41	30%	25	14-Feb-12 A	11-Dec-12	Removal of existing paving												Removal of existing paving												
S26AS412	Utilities		100%	75	14-Feb-12 A	31-Jul-12 A	Utilities												Utilities												
S26AS416	Drainages		100%	75	27-Jun-12 A	31-Jul-12 A	Drainages												Drainages												
S26AS418	Road Surface & Roadmark - Stage 1	24	0%	25	11-Dec-12	12-Jan-13	Road Surface & Roadmark - Stage 1												Road Surface & Roadmark - Stage 1												
S26AS420	Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)	-8	68.29%	737	14-Feb-12 A	30-Jul-13	Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)												Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)												
S26AS422	Removal of existing paving	-41	21%	50	14-Feb-12 A	29-Jan-13	Removal of existing paving												Removal of existing paving												
S26AS424	Utilities		100%	75	14-Feb-12 A	28-May-12 A	Utilities												Utilities												
S26AS426	Drainages	-28	50%	75	27-Jun-12 A	18-Mar-13	Drainages												Drainages												
S26AS428	Road Surface & Roadmark - Stage 2	-41	50%	40	04-Jul-12 A	29-Apr-13	Road Surface & Roadmark - Stage 2												Road Surface & Roadmark - Stage 2												
S27s4090	HyD/Lighting (Existing Street Light removal by HyD Lightings)		100%	52	26-May-11 A	25-Jun-11 A	HyD/Lighting (Existing Street Light removal by HyD Lightings)												HyD/Lighting (Existing Street Light removal by HyD Lightings)												
S27S4100	Slip Road K (utilities & drainage), Stage 1 (excl. WSD conn...		100%	75	14-Feb-12 A	19-Apr-12 A	Slip Road K (utilities & drainage), Stage 1 (excl. WSD connection)												Slip Road K (utilities & drainage), Stage 1 (excl. WSD connection)												
S27S4102	Slip Road K (utilities & drainage roadwork), Stage 2 (incl. ...)		100%	50	18-May-12 A	15-Oct-12 A	Slip Road K (utilities & drainage roadwork), Stage 2 (incl. WSD connection)												Slip Road K (utilities & drainage roadwork), Stage 2 (incl. WSD connection)												
S27S4110	Slip Road S (utilities, drainage & roadwork)	-8	0%	75	29-Apr-13	30-Jul-13	Slip Road S (utilities, drainage & roadwork)												Slip Road S (utilities, drainage & roadwork)												
S27S4150	Lane Shifting for South Bound, SA26A & 27	-8	0%	70	30-Jul-13	23-Oct-13	Lane Shifting for South Bound, SA26A & 27												Lane Shifting for South Bound, SA26A & 27												
S27S4160	TTA Stage 0	-22	0%	0	20-Nov-12		TTA Stage 0												TTA Stage 0												
<b>Noise Barriers &amp; Road Barriers</b>																															
<b>Noise Barrier NB36 &amp; NB37</b>																															
S26AS300	Construct Noise Barrier & Beam Barrier, NB36 & NB37	64	52.24%	255	28-Dec-11 A	12-Mar-13	Construct Noise Barrier & Beam Barrier, NB36 & NB37												Construct Noise Barrier & Beam Barrier, NB36 & NB37												
S26AS310	Noise Barrier : Foundation Works		100%	75	28-Dec-11 A	31-Jan-12 A	Noise Barrier : Foundation Works												Noise Barrier : Foundation Works												
S26AS320	Noise Barrier : Installation of H-column & Panel		100%	60	01-Feb-12 A	05-Jul-12 A	Noise Barrier : Installation of H-column & Panel												Noise Barrier : Installation of H-column & Panel												
<b>Road Barrier at NB36 &amp; NB37</b>																															
S26AS330	Beam Barrier : Erection of Short Column (incl. VO66: Revis...	64	0%	60	15-Oct-12	27-Dec-12	Beam Barrier : Erection of Short Column (incl. VO66: Revised Foundation Details of)												Beam Barrier : Erection of Short Column (incl. VO66: Revised Foundation Details of)												
S26AS340	Beam Barrier : Installation of M-Barrier	64	0%	60	27-Dec-12	12-Mar-13	Beam Barrier : Installation of M-Barrier												Beam Barrier : Installation of M-Barrier												
<b>Traffic Control &amp; Surveillance System</b>																															
S26AS480	TCSS (ch3720 - ch4820)	40	0%	144	15-Oct-12	13-Apr-13	TCSS (ch3720 - ch4820)												TCSS (ch3720 - ch4820)												
S26AS481	TCSS - Stage 1 (ch3720 - ch3900)	40	0%	24	15-Oct-12	13-Nov-12	TCSS - Stage 1 (ch3720 - ch3900)												TCSS - Stage 1 (ch3720 - ch3900)												
S26AS482	TCSS - Stage 2 (ch3900 - ch4080)	40	0%	24	13-Nov-12	11-Dec-12	TCSS - Stage 2 (ch3900 - ch4080)												TCSS - Stage 2 (ch3900 - ch4080)												
S26AS483	TCSS - Stage 3 (ch4080 - ch4260), (Gantry G59)	40	0%	24	11-Dec-12	11-Jan-13	TCSS - Stage 3 (ch4080 - ch4260), (Gantry G59)												TCSS - Stage 3 (ch4080 - ch4260), (Gantry G59)												
S26AS484	TCSS - Stage 4 (ch4260 - ch4440), (Gantry G58)	40	0%	24	11-Jan-13	08-Feb-13	TCSS - Stage 4 (ch4260 - ch4440), (Gantry G58)												TCSS - Stage 4 (ch4260 - ch4440), (Gantry G58)												
S26AS485	TCSS - Stage 5 (ch4440 - ch4620)	40	0%	24	08-Feb-13	12-Mar-13	TCSS - Stage 5 (ch4440 - ch4620)												TCSS - Stage 5 (ch4440 - ch4620)												
S26AS486	TCSS - Stage 6 (ch4620 - ch4820), (Gantry G57)	40	0%	24	12-Mar-13	13-Apr-13	TCSS - Stage 6 (ch4620 - ch4820), (Gantry G57)												TCSS - Stage 6 (ch4620 - ch4820), (Gantry G57)												
<b>North &amp; South Bound</b>																															
<b>Slopworks</b>																															
S26ANS50	Slopworks & Reinforced Earth Wall Bridge 18A		100%	72	26-Feb-11 A	27-May-11 A	Slopworks & Reinforced Earth Wall Bridge 18A												Slopworks & Reinforced Earth Wall Bridge 18A												
<b>Construction of Bridge 18A</b>																															
S26AN94	COD: DAN 327 DN800/ 400 - Additional pipeline and thrust ...	59	0%	75	06-Aug-12 A	22-Feb-13	COD: DAN 327 DN800/ 400 - Additional pipeline and thrust blocks												COD: DAN 327 DN800/ 400 - Additional pipeline and thrust blocks												
S26ANS10	Construct East & West Abutment of Bridge 18A		100%	91	28-Mar-11 A	19-Aug-11 A	Construct East & West Abutment of Bridge 18A												Construct East & West Abutment of Bridge 18A												
S26ANS12	Construct East Abutment (RE Wall part 1) & Bearing (Bridg...		100%	36	28-Mar-11 A	14-May-11 A	Construct East Abutment (RE Wall part 1) & Bearing (Bridge 18A)												Construct East Abutment (RE Wall part 1) & Bearing (Bridge 18A)												
S26ANS14	Construction West Abutment (RE Wall part 1) & Bearing (Br...		100%	36	08-Jul-11 A	19-Aug-11 A	Construction West Abutment (RE Wall part 1) & Bearing (Bridge 18A)												Construction West Abutment (RE Wall part 1) & Bearing (Bridge 18A)												
S26ANS15	Construction East RE Wall (part 2)	101	70%	50	19-Aug-11 A	31-Oct-12	Construction East RE Wall (part 2)												Construction East RE Wall (part 2)												
S26ANS16	Construction West RE Wall (part 2)	79	25%	50	19-Aug-11 A	27-Nov-12	Construction West RE Wall (part 2)												Construction West RE Wall (part 2)												
S26ANS18	Bridge 18A Decking and Watermain Diversion		100%	162	19-Jul-11 A	03-Feb-12 A	Bridge 18A Decking and Watermain Diversion												Bridge 18A Decking and Watermain Diversion												
S26ANS60	Erecting Temporary Bridge Support		100%	48	24-Jun-11 A	16-Jul-11 A	Erecting Temporary Bridge Support												Erecting Temporary Bridge Support												



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014																							
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1																							
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48																							
S26ANS70	Construction of Deck		100%	60	27-Oct-11 A	07-Jan-12 A	Construction of Deck																																															
S26ANS80	Construct remaining RE wall (East & West) (incl. VO 21, V...	59	0%	35	30-Jan-12 A	15-May-13	Construct remaining RE wall (East & West) (incl. VO																																															
S26ANS82	Drainage, Utilities & Watermain Installation (incl. VO 53: Co...	79	0%	25	27-Nov-12	28-Dec-12	Drainage, Utilities & Watermain Installation (incl. VO 53: Concrete Plinths for PCCV																																															
S26ANS90	Road Surfacing	80	0%	24	28-Dec-12	26-Jan-13	Road Surfacing																																															
S26ANS92	TTA Stage 1	103	0%	0	26-Jan-13		TTA Stage 1																																															
<b>Roadworks, Drainage &amp; Utilities</b>																																																						
S26ANS42	Diversion of water mains at existing bridge 18	79	0%	25	28-Dec-12	28-Jan-13	Diversion of water mains at existing bridge 18																																															
<b>Demolition of Existing Bridge 18</b>																																																						
S26ANS30	Demolition of Existing Bridge 18	59	0%	30	22-Feb-13	02-Apr-13	Demolition of Existing Bridge 18																																															
<b>Site Area SA27</b>																																																						
PHSA2720	Possession of SA27		100%	0	26-Mar-10 A																																																	
SA270000	Site Area SA27 Works Period	0	69.08%	1187	26-Mar-10 A	14-Oct-13	Site Area SA27 Wo																																															
SA270010	Site Area SA27 Works Completion	0	0%	0		14-Oct-13*	Site Area SA27 Wo																																															
SA270020	Temporary Traffic Arrangement (Detail shall refer to suppl...	0	69.13%	959	26-Mar-10 A	12-Oct-13	Temporary Traffic Ar																																															
SA270030	Overall Utilities Diversion (Detail shall refer to supplementar...	0	69.13%	959	26-Mar-10 A	12-Oct-13	Overall Utilities Dive																																															
<b>South Bound</b>																																																						
<b>Slopeworks</b>																																																						
S27S0000	Site Clearance/Access Rd		100%	130	27-Mar-10 A	03-Sep-10 A																																																
S27S0001	Site Clearance (Stage 1)		100%	40	27-Mar-10 A	18-May-10 A																																																
S27S0002	Site Clearance (Stage 2)		100%	40	19-Jun-10 A	05-Aug-10 A																																																
S27S0004	Access Rd (Stage 1)		100%	40	30-Apr-10 A	18-Jun-10 A																																																
S27S0005	Access Rd (Stage 2)		100%	40	20-Jul-10 A	03-Sep-10 A																																																
S27S5000	Slopeworks Cut(S34)		100%	46	28-Dec-10 A	23-Feb-11 A																																																
S27S5100	Slopeworks Cut(S42), Fill(S43)		100%	75	28-Dec-10 A	29-Mar-11 A																																																
S27S5101	Slopeworks Cut(S42)		100%	60	28-Dec-10 A	11-Mar-11 A																																																
S27S5102	Slopeworks Fill(S43)		100%	60	26-Oct-11 A	06-Jan-12 A	Slopeworks Fill(S43)																																															
S27S5110	Slopeworks Cut(S37)		100%	0	02-Feb-11 A	02-Feb-11 A																																																
S27S5111	Slopeworks Cut(S37) - Stage 1, +40mPD		100%	62	18-Nov-10 A	01-Feb-11 A																																																
S27S5112	Slopeworks Cut(S37) - Stage 2, +33.8mPD		100%	62	30-Jan-12 A	19-Apr-12 A	Slopeworks Cut(S37) - Stage 2, +33.8mPD																																															
S27S5120	Slopeworks Fill(S38)(Including removal of existing retaining ...		100%	96	13-Apr-12 A	21-Aug-12 A	Slopeworks Fill(S38)(Including removal of existing retaining wall)																																															
S27S5121	Slopeworks Fill(S38) : Removal of existing retaining wall		100%	24	13-Apr-12 A	19-May-12 A	Slopeworks Fill(S38) : Removal of existing retaining wall																																															
S27S5122	Slopeworks Fill(S38) - Stage 1, +32mPD		100%	24	26-May-12 A	08-Jun-12 A	Slopeworks Fill(S38) - Stage 1, +32mPD																																															
S27S5123	Slopeworks Fill(S38) - Stage 2, +34mPD		100%	24	11-Jun-12 A	11-Jul-12 A	Slopeworks Fill(S38) - Stage 2, +34mPD																																															
S27S5124	Slopeworks Fill(S38) - Stage 3, formation level		100%	24	11-Jul-12 A	21-Aug-12 A	Slopeworks Fill(S38) - Stage 3, formation level																																															
S27S5130	Slopeworks Cut(S39)		100%	138	19-Jun-10 A	23-Feb-11 A																																																
S27S5131	Slopeworks Cut(S39) - Stage 1, +37mPD		100%	46	19-Jun-10 A	12-Aug-10 A																																																
S27S5132	Slopeworks Cut(S39) - Stage 2, +35mPD		100%	46	13-Aug-10 A	07-Oct-10 A																																																
S27S5133	Slopeworks Cut(S39) - Stage 3, formation level		100%	46	28-Dec-10 A	23-Feb-11 A																																																
<b>Construction of Retaining Wall W66/67 (CSD 2) &amp; W71</b>																																																						
S27S1100	W66 & W67 (CSD 2)		100%	45	02-Oct-10 A	19-Mar-11 A																																																
S27S1101	Base Slab (W66)		100%	30	02-Oct-10 A	01-Nov-10 A																																																
S27S1102	Wall Stem (W66)		100%	30	02-Nov-10 A	26-Dec-10 A																																																
S27S1103	Base Slab (W67)		100%	30	08-Nov-10 A	25-Dec-10 A																																																
S27S1113	Wall Stem (W67)		100%	24	28-Feb-11 A	19-Mar-11 A																																																
S27S1115	Backfill for W66&67		100%	61	27-Jun-11 A	15-Oct-11 A	W66&67																																															
S27S1200	Retaining Wall W71 (Bay1 - Bay5)		100%	110	02-Jun-10 A	12-Oct-10 A																																																
S27S1210	Retaining Wall W71 : Base Slab		100%	55	02-Jun-10 A	06-Aug-10 A																																																
S27S1220	Retaining Wall W71 : Wall Stem		100%	55	07-Aug-10 A	12-Oct-10 A																																																
S27S1230	Backfill for W71		100%	50	27-Jun-11 A	24-Aug-11 A																																																
<b>Roadworks, Drainage &amp; Utilities</b>																																																						
S27S4000	Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)	63	0%	171	13-Apr-12 A	29-Jul-13	Roadworks, Drainages & Utilities - St																																															
S27S4004	Utilities - Stage 1 (W66 & W67)		100%	60	13-Apr-12 A	19-Apr-12 A	Utilities - Stage 1 (W66 & W67)																																															
S27S4006	Drainages - Stage 1		100%	60	11-May-12 A	31-Jul-12 A	Drainages - Stage 1																																															
S27S4010	Road Surface - Stage 1	-41	35%	60	28-Jul-12 A	19-Mar-13	Road Surface - Stage 1																																															
S27S4012	Roadmark and Lane Shifting - Stage 1	63	0%	30	19-Mar-13	27-Apr-13	Roadmark and Lane Shifting - Stage 1																																															













Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014																							
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1																							
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48																							
S28S2110	Noise Barrier Footing Construction for NB44 (Bay 5)		100%	24	26-Sep-11 A	25-Oct-11 A	Footing Construction for NB44 (Bay 5)																																															
S28S2120	Noise Barrier Footing Construction for NB44 (Bay 6)		100%	24	26-Oct-11 A	22-Nov-11 A	Barrier Footing Construction for NB44 (Bay 6)																																															
S28S2130	Noise Barrier Footing Construction for NB44 (Bay 7)		100%	24	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 7)																																															
S28S2140	Noise Barrier Footing Construction for NB44 (Bay 8)		100%	24	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 8)																																															
S28S2150	Noise Barrier Footing Construction for NB44 (Bay 9)		100%	23	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 9)																																															
S28S2160	Noise Barrier Footing Construction for NB44 (Bay 10)		100%	18	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 10)																																															
<b>Road Barrier at NB44</b>																																																						
S28S3050	Construct Beam Barrier NB44: Erecting Short Column	-42	0%	25	17-Oct-13	15-Nov-13	Construct Be																																															
S28S3060	Construct Beam Barrier NB44: Installation of M-Panel	-42	0%	25	15-Nov-13	14-Dec-13	Constr																																															
<b>Traffic Control &amp; Surveillance System</b>																																																						
S28S4800	TCSS	-52	0%	60	17-Oct-13	28-Dec-13	TC																																															
S28S4810	TCSS - Stage 1 (ch4820 - ch5520)	-52	0%	30	17-Oct-13	21-Nov-13	TCSS - Stag																																															
S28S4850	TCSS - Stage 5 (ch5520 - ch5640), (Gantry G56)	-52	0%	30	21-Nov-13	28-Dec-13	TC																																															
<b>Modification of Existing Bridge</b>																																																						
S28S1200	Modification of Lam Kam Rd. Flyover	-50	0%	85	12-Sep-13	24-Dec-13	Mod																																															
S28S1210	Removing Central Barrier	-50	0%	40	12-Sep-13	01-Nov-13	Removing Cent																																															
S28S1220	TTA Stage 10	-61	0%	0	01-Nov-13		TTA Stage 10																																															
S28S1230	Raising Carriage Level and Installation of parapet	-50	0%	45	01-Nov-13	24-Dec-13	Rais																																															
<b>Road Resurfacing &amp; Line Marking</b>																																																						
S28S4900	Resurfacing/Line Marking S/B SA28/SA26A(part)	-52	0%	60	17-Oct-13	28-Dec-13	Res																																															
S28S4910	Resurfacing S/B SA28	-52	0%	30	17-Oct-13	21-Nov-13	Resurfacing																																															
S28S4920	Resurfacing S/B SA26A(part)	-52	0%	30	21-Nov-13	28-Dec-13	Res																																															
<b>Site Area SA29</b>																																																						
PHSA2920	Possession of SA29 (Day270)		100%	0	27-Jul-10 A																																																	
SA290000	Site Area SA29 Works Period (incl. VO002 & VO0011: Fenc...	0	59.94%	946	27-Jul-10 A	26-Oct-13	Site Area SA29 V																																															
SA290010	Site Area SA29 Works Completion	0	0%	0		26-Oct-13*	Site Area SA29 V																																															
SA290020	Temporary Traffic Arrangement (Detail shall refer to suppl...	0	59.82%	764	27-Jul-10 A	26-Oct-13	Temporary Traffic																																															
SA290030	Overall Utilities Diversion (Detail shall refer to supplementar...	0	59.82%	764	27-Jul-10 A	26-Oct-13	Overall Utilities D																																															
<b>North Bound</b>																																																						
<b>Preliminaries</b>																																																						
S29N0000	Site Clearance/Access Rd		100%	60	26-Jan-11 A	09-Apr-11 A																																																
<b>Roadworks, Drainage &amp; Utilities</b>																																																						
S29N4010	Roadworks, Realignment of Tai Wo Service Rd. West (NB42)	194	25%	58	13-Apr-12 A	04-Dec-12	Roadworks, Realignment of Tai Wo Service Rd. West (NB42)																																															
S29N4020	Roadworks, Realignment of Tai Wo Service Rd. West (excl...	194	0%	38	14-Jan-13	01-Mar-13	Roadworks, Realignment of Tai Wo Service Rd. West (exclude NB42)																																															
S29N4100	Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revise...	194	32.43%	111	03-Jan-11 A	12-Jan-13	Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revised layout of Southern																																															
S29N4110	Gravity Sewer Line - Stage 1 (STS10.30-80)		100%	60	03-Jan-11 A	31-Mar-12 A	Gravity Sewer Line - Stage 1 (STS10.30-80)																																															
S29N4120	Gravity Sewer Line - Stage 2 (STS10.10-30)		100%	60	01-Apr-11 A	30-Jul-11 A	STS10.10-30																																															
S29N4130	Gravity Sewer Line - Stage 2 (STS10.80-105)	194	50%	63	28-May-11 A	12-Jan-13	Gravity Sewer Line - Stage 2 (STS10.80-105)																																															
<b>Noise Barriers &amp; Road Barriers</b>																																																						
<b>Noise Barrier NB42 on Mini-Piles (AD)</b>																																																						
S29N2000	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP...		100%	72	11-Apr-11 A	11-Jul-11 A	W/NWT/HKBN/TGT/CLP Diversion																																															
S29N2020	Footing for NB42 (Bay1 - Bay9) (incl. VO 7: Construction of ...		100%	110	06-Dec-10 A	05-Jul-11 A	VO 7: Construction of modified noise barrier foundation for NB42)																																															
S29N2030	Footing for NB42 (Bay1 - Bay5)		100%	60	06-Dec-10 A	05-Jul-11 A																																																
S29N2040	Footing for NB42 (Bay6 - Bay9)		100%	50	06-Dec-10 A	05-Jul-11 A																																																
S29N3000	Construct Noise Barrier & Beam Barrier (incl. VO 23. Provisi...	227	50%	60	26-Sep-11 A	17-Nov-12	Construct Noise Barrier & Beam Barrier (incl. VO 23. Provision of Drainage at Noise Barrier																																															
<b>Landscaping</b>																																																						
S29N6000	Landscaping Works (Near NB43)	227	0%	50	19-Nov-12	18-Jan-13	Landscaping Works (Near NB43)																																															
<b>Site Area SA32</b>																																																						
PHSA3210	Possession of SA32 (Day365)		100%	0	25-Feb-11 A																																																	
SA320000	Site Area SA32 Works Period		100%	265	26-Feb-11 A	17-Nov-11 A	Site Area SA32 Works Period																																															
SA320010	Site Area SA32 Works Completion	0	0%	0		26-Oct-13*	Site Area SA32 V																																															
<b>General</b>																																																						
S32G0000	Site Clearance/TTM		100%	72	26-Mar-11 A	25-Jun-11 A																																																
S32G4010	Construct Roadside Fully Variable Message Sign - Stage 1 ...	184	0%	24	21-Nov-12	19-Dec-12	Construct Roadside Fully Variable Message Sign - Stage 1 (2 nos)(Tai Wo Road acc																																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												2014
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
S32G4020	Construct Roadside Fully Variable Message Sign - Stage 2 ...	184	0%	24	19-Dec-12	19-Jan-13	Construct Roadside Fully Variable Message Sign - Stage 2 (2 nos) (Tai Wo Road)																								
S32G4030	600mm dia Live Gas Main Diversion, HKGG	-49	50%	50	28-Dec-11 A	12-Nov-12	600mm dia Live Gas Main Diversion, HKGG																								
S32G4040	18 nos. cables diversion, PCCW	184	10%	36	28-Dec-11 A	21-Nov-12	18 nos. cables diversion, PCCW																								
S32G4050	132 KV Diversion, CLP	184	0%	24	21-Nov-12	19-Dec-12	132 KV Diversion, CLP																								
S32G4060	VO 13: Relocation of existing Directional Signs in the Vicinit...		100%	10	27-Apr-11 A	11-Sep-12 A	VO 13: Relocation of existing Directional Signs in the Vicinity of Lam Kam Road Interchange																								
<b>Construction of New Lam Kam Road</b>																															
<b>Substructure and Pier Construction</b>																															
<b>South Ramp</b>																															
S28N1213	Temporary Work for Excavation		100%	15	27-Jul-12 A	13-Aug-12 A	Temporary Work for Excavation																								
S28N1214	Excavation	0	60%	20	23-Jul-12 A	22-Oct-12	Excavation																								
S28N1215	Construction of South Ramp (incl. VO72: revised North & S...	0	8.97%	145	23-Jul-12 A	23-Mar-13	Construction of South Ramp (incl. VO72: revised North & South																								
S28N1216	Base Slab	0	60%	60	23-Jul-12 A	20-Nov-12	Base Slab																								
S28N1217	Wing Wall	0	0%	60	24-Sep-12 A	01-Feb-13	Wing Wall																								
S28N1227	Backfilling to South Ramp	0	0%	40	02-Feb-13	23-Mar-13	Backfilling to South Ramp																								
<b>South Abutment</b>																															
S28N1220	Gas Main Diversion		100%	24	28-Dec-11 A	30-Jan-12 A	Gas Main Diversion																								
S28N1230	Piling Work (24shp)		100%	60	15-Feb-12 A	28-Jul-12 A	Piling Work (24shp)																								
S28N1240	Cap and Abutment (incl. VO29: revised piling details)	-49	0%	115	13-Oct-12	04-Mar-13	Cap and Abutment (incl. VO29: revised piling details)																								
S28N1250	Pile Cap	-49	0%	40	13-Oct-12	29-Nov-12	Pile Cap																								
S28N1260	Abutment	-49	0%	35	30-Nov-12	12-Jan-13	Abutment																								
S28N1270	Backfilling to South Abutment	-49	0%	40	14-Jan-13	04-Mar-13	Backfilling to South Abutment																								
<b>Pier NLKP1</b>																															
S28N1200	Gas Main Diversion		100%	45	28-Dec-11 A	28-Jan-12 A	Gas Main Diversion																								
S28N1232	Piling (16shp)		100%	50	13-Apr-12 A	25-Aug-12 A	Piling (16shp)																								
S28N1234	Cap and Pier (incl. VO29: revised piling details)	21	35.71%	70	03-Oct-12 A	05-Dec-12	Cap and Pier (incl. VO29: revised piling details)																								
S28N1236	Pile Cap		100%	25	03-Oct-12 A	11-Oct-12 A	Pile Cap																								
S28N1238	Pier	21	0%	45	13-Oct-12	05-Dec-12	Pier																								
<b>Pier NLKP2</b>																															
S28N1254	Piling Work (28shp)		100%	57	20-Sep-10 A	11-Nov-10 A	Piling Work (28shp)																								
S28N1259	Pile Cap Construction (incl. VO29: revised piling details)		100%	46	06-Dec-10 A	10-Feb-11 A	Pile Cap Construction (incl. VO29: revised piling details)																								
S28N1261	Pier Construction		100%	36	11-Feb-11 A	18-Jul-11 A	Pier Construction																								
<b>Pier NLKP3</b>																															
S28N1271	Pre-drilling for Piles		100%	11	11-Sep-10 A	24-Sep-10 A	Pre-drilling for Piles																								
S28N1272	Confirmation of Founding Level		100%	21	12-Sep-10 A	15-Oct-10 A	Confirmation of Founding Level																								
S28N1273	Piling Work (24shp)		100%	68	20-Sep-10 A	16-Nov-10 A	Piling Work (24shp)																								
S28N1274	Temporary Shoring System		100%	31	17-Nov-10 A	03-Dec-10 A	Temporary Shoring System																								
S28N1275	Excavation to Formation Level		100%	10	06-Dec-10 A	18-Dec-10 A	Excavation to Formation Level																								
S28N1276	Pile Head Trimming and bearing plate		100%	11	20-Dec-10 A	24-Dec-10 A	Pile Head Trimming and bearing plate																								
S28N1277	Pile Cap Construction (incl. VO29: revised piling details)		100%	24	20-Dec-10 A	05-Jan-11 A	Pile Cap Construction (incl. VO29: revised piling details)																								
S28N1278	Backfilling		100%	30	26-Feb-11 A	01-Apr-11 A	Backfilling																								
S28N1279	Pier Construction		100%	61	02-Apr-11 A	11-Jun-11 A	Pier Construction																								
<b>Pier NLKP4</b>																															
S28N1281	Gas main Diversion		100%	120	13-May-10 A	31-Jul-10 A	Gas main Diversion																								
S28N1282	Pre-drilling for Piles		100%	9	01-Aug-10 A	14-Aug-10 A	Pre-drilling for Piles																								
S28N1283	Confirmation of Founding Level		100%	22	16-Aug-10 A	31-Aug-10 A	Confirmation of Founding Level																								
S28N1284	Piling Work (16shp)		100%	63	01-Sep-10 A	30-Sep-10 A	Piling Work (16shp)																								
S28N1285	Temporary Shoring System		100%	44	20-Oct-10 A	23-Oct-10 A	Temporary Shoring System																								
S28N1286	Excavation to Fomation Level		100%	7	25-Oct-10 A	28-Oct-10 A	Excavation to Fomation Level																								
S28N1287	Pile Head Trimming and bearing plate		100%	14	29-Oct-10 A	06-Nov-10 A	Pile Head Trimming and bearing plate																								
S28N1288	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	08-Nov-10 A	19-Nov-10 A	Pile Cap Construction (incl. VO29: revised piling details)																								
S28N1289	Backfilling		100%	30	20-Dec-10 A	11-Jan-11 A	Backfilling																								
S28N1290	Pier Construction		100%	71	02-Feb-11 A	26-Mar-11 A	Pier Construction																								
<b>Pier NLKP5</b>																															
S28N1301	Gas main Diversion		100%	120	13-May-10 A	31-Aug-10 A	Gas main Diversion																								







Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2012												2013												Q1 14			
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4						
							24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48			
S31S4650	Trial Pit for Towngas DN400 HP		100%	14	16-Jan-12 A	04-Feb-12 A	Trial Pit for Towngas DN400 HP																											
S31S4660	Additional Towngas DN400 HP preparation and materials d...		100%	50	06-Feb-12 A	27-Apr-12 A	Additional Towngas DN400 HP preparation and materials delivery																											
S31S4670	Additional Towngas DN400 HP laying works		100%	12	28-Apr-12 A	26-May-12 A	Additional Towngas DN400 HP laying works																											
S31S4680	Additional CLP 11kV Existing Diversion (Ducting & Cabling, ...		100%	75	25-Apr-12 A	10-Aug-12 A	Additional CLP 11kV Existing Diversion (Ducting & Cabling, Tie-in and uncharted cables)																											
S31S4690	Additional CLP 132 kV (New Lay)		100%	17	02-Apr-12 A	18-Jun-12 A	Additional CLP 132 kV (New Lay)																											
S31S4700	Additional CLP 132kV (Existing)		100%	22	11-Aug-12 A	16-Aug-12 A	Additional CLP 132kV (Existing)																											
S31S4710	Additional UU work (HGC, TGT & NWT)	-129	0%	24	06-Aug-12 A	10-Nov-12	Additional UU work (HGC, TGT & NWT)																											
S31S4720	Excavation and DN 600 FW & DN 300 SW	-119	80%	68	28-Jun-11 A	30-Oct-12	Excavation and DN 600 FW & DN 300 SW																											
S31S4730	Footpath & Kerb	-129	0%	21	12-Nov-12	05-Dec-12	Footpath & Kerb																											
S31S4740	Roadwork	-129	0%	50	06-Dec-12	05-Feb-13	Roadwork																											
<b>Portion 2</b>																																		
S31S4750	Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)	-169	0%	24	20-Jun-11 A	26-Nov-12	Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)																											
S31S4760	Site clearance		100%	7	20-Jun-11 A	27-Jun-11 A																												
S31S4770	Additional CLP 132kV (New Lay & clashing with existing)		100%	45	25-Apr-12 A	18-Jun-12 A	Additional CLP 132kV (New Lay & clashing with existing)																											
S31S4780	Additional CLP 11kV New Lay (Ducting & Cabling and Tie-in)		100%	46	19-Jun-12 A	27-Jul-12 A	Additional CLP 11kV New Lay (Ducting & Cabling and Tie-in)																											
S31S4790	UU works (HKBN & New Lay HGC)		100%	12	27-Aug-12 A	05-Oct-12 A	UU works (HKBN & New Lay HGC)																											
S31S4800	Footpath & kerb and Diversion of footpath	-169	80%	15	10-Sep-12 A	16-Oct-12	Footpath & kerb and Diversion of footpath																											
S31S4810	Roadworks	-169	0%	34	17-Oct-12	26-Nov-12	Roadworks																											
<b>Portion 3</b>																																		
S31S5000	Portion 3 - New Footpath (CH0 to 175)	-154	27.27%	165	11-Jun-11 A	09-Mar-13	Portion 3 - New Footpath (CH0 to 175)																											
S31S5010	Formation level of footpath		100%	45	04-Jan-12 A	28-Feb-12 A	Formation level of footpath																											
S31S5020	Footpath & Cycle Track Diversion		100%	7	11-Jun-11 A	18-Jun-11 A																												
S31S5030	Additional UU works (TGT & CLP 11kV)	-154	0%	17	13-Oct-12	02-Nov-12	Additional UU works (TGT & CLP 11kV)																											
S31S5040	Footpath Sub-base, kerb and concrete surface	-154	0%	17	13-Oct-12	02-Nov-12	Footpath Sub-base, kerb and concrete surface																											
S31S5050	CLP Overhead wooden Pole	-46	0%	12	13-Oct-12	27-Oct-12	CLP Overhead wooden Pole																											
S31S5060	New cycle track formation level	-154	0%	30	03-Nov-12	07-Dec-12	New cycle track formation level																											
S31S5070	New cycle track (Bituminous Layer)	-154	0%	10	08-Dec-12	19-Dec-12	New cycle track (Bituminous Layer)																											
S31S5080	New Kerb	-154	0%	7	20-Dec-12	29-Dec-12	New Kerb																											
S31S5090	Public Lighting & TCSS Ductings	-154	0%	7	06-Oct-12 A	08-Jan-13	Public Lighting & TCSS Ductings																											
S31S5100	New public lightings poles	-154	0%	21	09-Jan-13	01-Feb-13	New public lightings poles																											
S31S5110	Reconstruction carriageway	-154	0%	7	02-Feb-13	09-Feb-13	Reconstruction carriageway																											
S31S5120	Traffic Lights	-133	0%	7	09-Jan-13	16-Jan-13	Traffic Lights																											
S31S5130	Roadworks	-154	0%	21	14-Feb-13	09-Mar-13	Roadworks																											
<b>East Bound &amp; West Bound</b>																																		
S31S4820	Mid Lane WB	-169	0%	42	27-Nov-12	17-Jan-13	Mid Lane WB																											
S31S4830	Excavation	-169	0%	7	27-Nov-12	04-Dec-12	Excavation																											
S31S4840	DN 300 SW & Additional UU works (TGT & CLP)	-169	0%	14	05-Dec-12	20-Dec-12	DN 300 SW & Additional UU works (TGT & CLP)																											
S31S4850	Roadworks	-169	0%	21	21-Dec-12	17-Jan-13	Roadworks																											
S31S4860	Fast Lane WB	-169	0%	56	18-Jan-13	27-Mar-13	Fast Lane WB																											
S31S4870	Excavation	-169	0%	7	18-Jan-13	25-Jan-13	Excavation																											
S31S4880	DN 300 SW & Additional UU works (TGT & CLP)	-169	0%	14	26-Jan-13	14-Feb-13	DN 300 SW & Additional UU works (TGT & CLP)																											
S31S4890	Roadworks	-169	0%	21	15-Feb-13	11-Mar-13	Roadworks																											
S31S4900	New Public Lighting Poles	-169	0%	14	12-Mar-13	27-Mar-13	New Public Lighting Poles																											
S31S4910	Slow Lane EB	-135	69.72%	218	30-Apr-12 A	02-Jan-13	Slow Lane EB																											
S31S4920	Additional Towngas DN400 HP		100%	75	30-Apr-12 A	27-Sep-12 A	Additional Towngas DN400 HP																											
S31S4930	Excavation	-135	0%	7	13-Oct-12	20-Oct-12	Excavation																											
S31S4940	DN 300 SW & Additional UU works (TGT & CLP)	-135	0%	14	22-Oct-12	07-Nov-12	DN 300 SW & Additional UU works (TGT & CLP)																											
S31S4950	Roadwork	-135	0%	45	08-Nov-12	02-Jan-13	Roadwork																											
S31S4960	Fast Lane EB	-135	0%	35	03-Jan-13	15-Feb-13	Fast Lane EB																											
S31S4970	Excavation	-135	0%	7	03-Jan-13	10-Jan-13	Excavation																											
S31S4980	DN 300 SW & Additional UU works (TGT & CLP)	-135	0%	14	11-Jan-13	26-Jan-13	DN 300 SW & Additional UU works (TGT & CLP)																											
S31S4990	Roadworks	-135	0%	14	28-Jan-13	15-Feb-13	Roadworks																											
<b>Section 7</b>																																		
<b>Site Area SA41</b>																																		
PHSA4110	Possession of SA41 (Day0)		100%	0	26-Feb-10 A																													













