

Activity ID	Activity Name	Original Durat...	Start	Finish	2014																	
						May					June				July				August			
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
Cut Slope S4A																						
S1-208140B	Cut Slope S4A - u channels	20	22-Apr-14 A	15-May-14 A	Cut Slope S4A - u channels																	
NB11, Slope S4B & F124, after TB2 dem.																						
Noise Barrier NB11																						
S1-208110	NB11 NB Panels	10	28-Mar-14 A	23-May-14 A	NB11 NB Panels																	
Cut Slope S4B, S4C																						
S1-031040A	Cut Slope S4B, S4C - excavation	21	04-Mar-14 A	30-May-14	Cut Slope S4B, S4C - excavation																	
S1-031040B	Cut Slope S4B, S4C - drainage/ channels	48	20-Mar-14 A	16-Jun-14	Cut Slope S4B, S4C - drainage/ channels																	
South Bound Road and Drain, Ch 300-500																						
Firemain																						
S1-051305	Firemain- excav, pipe install + pit/new hydrants	14	01-Mar-14 A	16-Jun-14	Firemain- excav, pipe install + pit/new																	
Road Lighting/ or High Mast																						
S1-051350	Public Lighting - Lamp Pole + Lamps	18	26-Nov-13 A	16-Jun-14	Public Lighting - Lamp Pole + Lamps																	
S1-051350A	Public Lighting - cabling works	18	17-Mar-14 A	16-Jun-14	Public Lighting - cabling works																	
S1-051350B	Public Lighting - power supply connection & test	18	17-Mar-14 A	16-Jun-14	Public Lighting - power supply connection																	
Central Median Work- Noise Barrier + Road/Drain																						
Noise Barrier NB3 CH0-357																						
Road Lighting/ or High Mast																						
S1-208040	Public Lighting - Lamp Pole + Lamps	18	22-Aug-13 A	16-Jun-14	Public Lighting - Lamp Pole + Lamps																	
S1-208040A	Public Lighting - cabling works	18	22-Aug-13 A	16-Jun-14	Public Lighting - cabling works																	
S1-208040B	Public Lighting - power supply connection & test	23	20-May-14*	16-Jun-14	Public Lighting - power supply connection																	
Northbound Work- Ret. Wall, Noise B, Rd																						
RW W1+ NB1+S1, NB2 Ch200-300																						
Noise Barrier NB1																						
S1-208015	Northbound work Complete	0	20-May-14		◆ Northbound work Complete																	
Cut Slope S1																						
S1-031015020	Fill Slope S1- drainage	26	18-Oct-13 A	21-May-14 A	Fill Slope S1- drainage																	
S1-031015015	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)	57	20-Nov-13 A	21-May-14 A	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)																	
Slip Rd A after Banyan West Completion																						
Slip Rd A																						
S1-051155	Slip Road A - drainage + road reconstruction	175	20-Oct-12 A	21-May-14 A	Slip Road A - drainage + road reconstruction																	
NB2 & Slope S2, after TB1 demolition																						
Cut Slope S2																						
S1-031025B	Cut Slope S2- channel (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jun-14	Cut Slope S2- channel (Pending for Slope Profile design)																	
NB9, Slope F121, S5, (after TB2 demolition)																						
Cut Slope S5																						
S1-200140	Slope F121 + S5 (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jun-14	Slope F121 + S5 (Pending for Slope Profile design)																	
North Bound Road and Drain, Ch 300-500																						
Firemain																						
S1-200170	Firemain- excav, pipe install + pit/new hydrants	10	22-Apr-14 A	16-Jun-14	Firemain- excav, pipe install + pit/new																	
TCSS Works/Other Utilities																						
S1-200180	Utilities & TCSS buried ducts	15	10-Jan-14 A	20-May-14 A	Utilities & TCSS buried ducts																	
Road Lighting/ or High Mast																						
S1-200205	Public Lighting - Lamp Pole + Lamps	15	10-Dec-13 A	16-Jun-14	Public Lighting - Lamp Pole + Lamps																	
S1-200175	Public Lighting - buried ducts	20	22-Apr-14 A	20-May-14 A	Public Lighting - buried ducts																	
Roadworks																						
S1-200215	complete	0	16-Jun-14		◆ complete																	
Z2: CH 500 to CH 1100: SECT. 4 WORKS																						
Zone 2: CH500 to Ch1100 (Section 4 Works)																						
VO No.28 (VO 211) - Diversion of Existing Stormwater Drain in Kwong Fuk Park																						
VO28-1085	Town Gas installation works (from main to complete connection to ...	50	05-Dec-13 A	31-Jul-14	Town Gas																	
VO28-1090	Backfill Topsoil Manhole Z to P	14	01-Aug-14	16-Aug-14																		
VO28-1150	Completion of VO28	0		16-Aug-14	◆																	
WM Test+Drain CCTV+ E&M Works																						
TCSS E&M Works & Handover																						
S4-208355	Cabling works for Utilities/TCSS/Lighting	22	20-Sep-13 A	31-May-14	Cabling works for Utilities/TCSS/Lighting																	
S4-208370	T&C - power supply system to TCSS/Lighting	6	26-May-14	31-May-14	T&C - power supply system to TCSS/Lighting																	
Section Completion																						
Section Completion Date																						
KD-300400A	ZONE 2 COMPLETE - KD4 Section 4	0		16-Aug-14	◆																	
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd																						
NLKRB - Bridge Deck + Noise Barrier																						
Bridge Deck																						
S4-N01385	Noise barrier panel	8	22-Apr-14 A	30-Apr-14 A	Noise barrier panel																	
RW W4-W7+Slope S7+NB15, NB12+Slip Rd L																						
Noise Barrier NB12																						
S4-208270	NB12 (bay 1-3) NB Panel	8	22-Apr-14 A	30-Apr-14 A	NB12 (bay 1-3) NB Panel																	
Cut Slope S6 and Slip Rd L																						
S1-203065A	Cut slope S6 - excavation	403	01-Feb-12 A	15-May-14 A	Cut slope S6 - excavation																	
					Contract: HY/2008/09																	
					Widening of Tolo Highway / Fanling Highway										Three Months Rolling Programme							
					Between Island House Interchange and Fanling										for the Period of 21 May 2014 to 20 Aug 2014							
					(Stage 1 - Between Island House Interchange and Ma Wo)																	

Activity ID	Activity Name	Original Durat...	Start	Finish	2014																	
					May					June				July				August				
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
S1-203065B	Cut slope S6 - drainage/U-channels	20	22-Apr-14 A	30-Jun-14										Cut slope S6 - drainage/U-channels								
Fill Slope S7																						
S4-031070B	Fill Slope S7- backfilling to road level	1016	20-Jul-10 A	30-Apr-14 A						Fill Slope S7- backfilling to road level												
S4-031070C	Fill Slope S7- u channels	20	22-Apr-14 A	30-Jun-14										Fill Slope S7- u channels								
S4-031070D	Fill Slope S7- metal works + hand rails etc.	15	13-Jun-14	30-Jun-14														Fill Slope S7- metal works + h				
SB: CH500-1100, Road&Drain+Utilities																						
TCSS Works/Other Utilities																						
S4-512850	Civil prov. works (CPW)- TCSS Pillar Box C	20	20-Sep-13 A	30-Apr-14 A						Civil prov. works (CPW)- TCSS Pillar Box C												
S4-512880	Utilities+ TCSS + CPW- SC 63/S63	14	16-Oct-13 A	30-Apr-14 A						Utilities+ TCSS + CPW- SC 63/S63												
S4-031160	Power supply cable ducts	31	20-Nov-13 A	30-Apr-14 A						Power supply cable ducts												
Road Lighting/ or High Mast																						
S4-031178	Public lighting - Lamp Pole + Lamps	12	18-Oct-13 A	16-Jun-14						Public lighting- Lamp Pole + Lamps												
S4-031178A	Public Lighting - cabling works	6	18-Oct-13 A	16-Jun-14						Public Lighting - cabling works												
S4-031178A10	Public Lighting - cabling works	23	20-May-14	16-Jun-14										Public Lighting - cabling works								
S4-031178B10	Public Lighting - power supply connection & test	8	07-Jun-14	16-Jun-14														Public Lighting - power supply connect				
S4-512930	Public lighting - Lamp Pole + Lamps	8	07-Jun-14	16-Jun-14														Public lighting- Lamp Pole + Lamps				
S4-031178B	Public Lighting - power supply connection & test	4	12-Jun-14	16-Jun-14														Public Lighting - power supply connect				
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																						
Mod. Existing Lam Kam Railway Br. +Noise B.																						
S4-193900	LKRB NB plinth at slow lane (besides W4A)	75	13-Jan-14 A	16-May-14 A						LKRB NB plinth at slow lane (besides W4A)												
S4-193910	NB steel post installation	8	05-May-14 A	22-May-14 A						NB steel post installation												
S4-193920	NB panel installation	5	21-May-14	30-May-14										NB panel installation								
Noise Barrier NB16																						
Noise Barrier Foundation Works																						
S4-513145	NB16 - (5-7) bay Remaining Wall Stem & plinth	42	06-Dec-13 A	30-May-14						NB16 - (5-7) bay Remaining Wall Stem & plinth												
S4-513150	NB16 - Drainage work	26	16-Dec-13 A	16-Jun-14						NB16 - Drainage work												
S4-513160	NB16 - Backfilling	12	18-Mar-14 A	16-Jun-14						NB16 - Backfilling												
Noise Barrier Structural Steel & Panels																						
S4-207160	NB16 Structural Steel	10	17-Jun-14	27-Jun-14										NB16 Structural Steel								
S4-208160	NB16 NB Panels	10	17-Jun-14	27-Jun-14										NB16 NB Panels								
Retaining Wall W4A & NB13 & Slip Rd M																						
Retaining Wall W4A																						
S4-03504A040	RW W4A (last 4 bays) excavation + base slab+wall thickening	30	06-Jan-14 A	07-Jun-14						RW W4A (last 4 bays) excavation + base slab												
S4-03504A070	VO164 - L3 Containment barrier	31	22-Apr-14 A	10-Jul-14						VO164 - L3 Containment barrier												
S4-03504A050	RW W4A (last 4 bays), wall stem	12	09-Jun-14	21-Jun-14										RW W4A (last 4 bays), wall stem								
S4-03504A055	RW W4A, Backfill (last 4 bays)-1st 3m	7	21-Jun-14	30-Jun-14														RW W4A, Backfill (last 4 bays)				
S4-03504A060	RW W4A, Backfill (last 4 bays)	8	02-Jul-14	10-Jul-14														RW W4A, Backfill (last 4 bays)				
Noise Barrier NB13																						
S4-208140	NB13 Structural Steel (last 2 bays)	5	11-Jul-14	16-Jul-14														NB13 Structural Steel				
S4-208170	NB13 NB Panels (last 2 bays)	8	17-Jul-14	25-Jul-14														NB13 NB Panels				
NB: CH500-1100, Road&Drain+Utilities																						
Road Drainage																						
S4-031210	Road Drainage - pipelayinng + manhole	44	02-Jul-13 A	16-Jun-14						Road Drainage - pipelayinng + manhole												
Firemain																						
S4-031220	Firemain- excav, pipe install + pit/new hydrants	36	25-Jul-13 A	16-Jun-14						Firemain- excav, pipe install + pit/new												
TCSS Works/Other Utilities																						
S4-031225	Utilities + TCSS + CPW- SC 20/S20	36	17-Jul-13 A	20-May-14 A						Utilities + TCSS + CPW- SC 20/S20												
S4-031230	Power supply cable ducts	36	20-Jul-13 A	20-May-14 A						Power supply cable ducts												
Road Lighting/ or High Mast																						
S4-031250A	Public Lighting - cabling works	18	04-Oct-13 A	16-Jun-14						Public Lighting - cabling works												
S4-031250	Public lighting - Lamp Pole + Lamps	24	20-Dec-13 A	16-Jun-14						Public lighting- Lamp Pole + Lamps												
S4-031250B	Public Lighting - power supply connection & test	18	26-May-14	16-Jun-14						Public Lighting - power supply connect												
Roadworks																						
A1170	NB16 - Road Re-construction for (HS)	27	29-May-14	30-Jun-14										NB16 - Road Re-construction								
S4-031260	Northbound road substantial completed in Zone 2	0	17-Jun-14											◆ Northbound road substantial complete								
A1210	Road Work for Slip Road M (HS)	22	28-Jun-14	23-Jul-14														Road Work for				
A1220	Complete	0		23-Jul-14														◆ Complete				
Z3: CH 1100 to CH 2000: SECT. 4 WORKS																						
Section Completion																						
Section Completion Date																						
KD-300400B	ZONE 3 COMPLETE - KD4 Section 4	0		28-Jun-14														◆ ZONE 3 COMPLETE - KD4 Se				
TCSS Works																						
TCSS E&M Works & Handover																						
S4-0512765	Cabling works for Utilities/TCSS/Lighting	24	20-Sep-13 A	28-Jun-14						Cabling works for Utilities/TCS												
S4-0512780	T&C - power supply system to TCSS/Lighting	36	20-Sep-13 A	28-Jun-14						T&C - power supply system to												
S4-0512785	Handover to TCSS Contractor	0		28-Jun-14										◆ Handover to TCSS Contractor								
Stage 3: Central Median - Ret. Wall, Noise B, Rd																						
W20A + Slope S20																						
Cut Slope S20A																						

Activity ID	Activity Name	Original Durat...	Start	Finish	2014																			
					May					June				July				August						
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17		
	S4-03120AA	Cut Slope S20A - excavation	30	20-Jan-14 A	30-Jun-14	Cut Slope S20A - excavation																		
	S4-03120AB	Cut Slope S20A - drainage/channels	30	26-May-14	30-Jun-14	Cut Slope S20A - drainage/channels																		
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																								
Modification of Existing Bridge No. 10 + Noise B																								
Bridge Roadworks & Furnitures																								
	S4-194899	Road Surfacing & Furnitures	18	18-Apr-14 A	20-Apr-14 A	Road Surfacing & Furnitures														Bridge No. 10 Modification Completion				
	S4-194990	Bridge No. 10 Modification Completion	0		20-Apr-14 A																			
Modification of Existing Bridge No.11 + Noise B																								
Bridge Roadworks & Furnitures																								
	S4-195910	Install Noise barrier panel	30	22-Mar-14 A	25-Apr-14 A	Install Noise barrier panel														Bridge No. 11 Modification Completion				
	S4-195900	Bridge No. 11 Modification Completion	0		25-Apr-14 A																			
RW W9, Slope S9, & Noise Barrier NB19, NB22																								
Noise Barrier NB19																								
	S4-207190	NB19 Structural Steel, 10 bays	35	01-Apr-14 A	17-May-14 A	NB19 Structural Steel, 10 bays														NB19 Structural Steel, 21 bays				
	S4-207190A	NB19 Structural Steel, 21 bays	35	01-Apr-14 A	17-May-14 A																			
	S4-208190	NB19 NB Panels, 10 bays	10	01-Apr-14 A	17-May-14 A	NB19 NB Panels, 10 bays														NB19 NB Panels, 21 bays				
	S4-208190A	NB19 NB Panels, 21 bays	10	01-Apr-14 A	30-May-14																			
Fill Slope S9																								
	S4-031095A	Fill Slope S9- backfilling	24	01-Apr-14 A	31-May-14	Fill Slope S9- backfilling														Fill Slope S9 - drainage				
	S4-031095B	Fill Slope S9 - drainage	12	01-Apr-14 A	31-May-14																			
NB: CH1260-1750, L=410m, Road&Drain+Utilities																								
Firemain																								
	S4-0512630	Firemain- excav, pipe install+pit/new hydrants	24	17-Sep-13 A	16-Jun-14	Firemain- excav, pipe install+pit/new h														Utilities +TCSS buried ducts + civil prov. works				
TCSS Works/Other Utilities																								
	S4-0512635	Utilities +TCSS buried ducts + civil prov. works	36	21-Oct-13 A	30-Apr-14 A	Utilities +TCSS buried ducts + civil prov. works														Power supply cable ducts				
	S4-0512640	Power supply cable ducts	34	20-May-14*	28-Jun-14																			
Road Lighting/ or High Mast																								
	S4-0512660	Public lighting - Lamp Pole + Lamps	36	21-Oct-13 A	12-Jun-14	Public lighting - Lamp Pole + Lamps														Public Lighting - cabling works				
	S4-051266A	Public Lighting - cabling works	36	21-Oct-13 A	12-Jun-14																			
	S4-051266B	Public Lighting - power supply connection & test	12	29-May-14	12-Jun-14	Public Lighting - power supply connection																		
Roadworks																								
	S4-0512645	Roadworks +Slip Road N- Resurfacing	26	18-Oct-13 A	12-Jun-14	Roadworks +Slip Road N- Resurfacing														Roadworks +Slip Road N- road marking + furnitures				
	S4-0512655	Roadworks +Slip Road N- road marking + furnitures	6	06-Jun-14	12-Jun-14																			
Z4: CH 2000 to CH 2400: SECT. 2 WORKS																								
Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr																								
SB Road & Drain, Ch 2000-2200, L=200m																								
TCSS Works/Other Utilities																								
	S2-031295	Power supply cable ducts	277	25-Jul-12 A	30-Apr-14 A	Power supply cable ducts														Slope S14 - Soil nail & remaining drain				
Cut Slope S14																								
	S2-031140E10	Slope S14 - Soil nail & remaining drainage work (VO343-additional ...	61	10-Jun-13 A	16-Jun-14																			
Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr																								
Retaining Wall W30, W31, W32(Piled), W33																								
Retaining Wall W31,32, 33																								
	S2-GCL036	Northbound - GCL interfacing work completion for Lane 1,2,3 open	0		20-May-14*	Northbound - GCL interfacing work completion for Lane														Completion of works subject to G				
	S2-GCL046	Completion of works subject to GCL works completion	30	20-May-14	24-Jun-14																			
Stage 2A: Southbound- S17, RW 29-34, NB27-29																								
Noise Barrier NB27, NB29																								
Noise Barrier NB29																								
	S2-035350	NB29 NB Panels	7	16-Oct-13 A	16-Jun-14	NB29 NB Panels														RW W29A facing panel structure (bay				
Retaining Wall, W29 & NB27(@W29)																								
Retaining Wall W29A																								
	S2-03529AB	RW W29A facing panel structure (bay 1)	34	22-Apr-14 A	16-Jun-14	RW W29A facing panel structure (bay																		
SB: CH2200-2400, L=200m, Road&Drain+Utilities																								
Road Drainage																								
	S2-031250	W29A bay 1 road drainage after GCL TTA stage 6A	20	29-May-14	21-Jun-14	W29A bay 1 road drainage after GCL														TCSS S160 (VDS) - footing				
TCSS Works/Other Utilities																								
	S2-031287	TCSS S160 (VDS) - footing	23	14-Sep-13 A	30-Apr-14 A																			
Roadworks																								
	S2-031255	W29A bay 1 road work after GCL TTA stage 6A	20	29-May-14	21-Jun-14	W29A bay 1 road work after GCL T														Remaining roadwork to final pa				
	S2-031265	Remaining roadwork to final pavement level after GCL TTA stage 6A	6	23-Jun-14	28-Jun-14																			
Stage 3: Central Median- NB26, NB29 +Road&Drain																								
CM: NB26 & NB28 L=400m & Road&Drain+Utilities																								
Noise Barrier Structural Steel & Panels																								
	S2-208395	Implement TTA- divert traffic to new SB, NB & CM	0	20-May-14		Implement TTA- divert traffic to new SB, NB & CM														Lighting & T&C				
TCSS Works																								
TCSS E&M Works & Handover																								
	S2-208420	Lighting & T&C	24	15-Oct-13 A	30-Apr-14 A	Lighting & T&C														T&C - power supply system to TCSS				
	S2-208450	T&C - power supply system to TCSS	8	22-Apr-14 A	30-Apr-14 A																			
	S2-208425	Handover to TCSS Contractor	0		30-Apr-14 A	Handover to TCSS Contractor																		

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014			
									Q1		Q2	
							47	48	49	50	51	
HY/2009/08 TOLO HIGHWAY WIDENING, Based on UWP Jan 14, upto Feb progress												
EXECUTIVE SUMMARY												
Construction												
Section 1												
A1010	SA21 - South Bound	-57	99.96%	814	15-Oct-10 A	26-Aug-14						
Section 2												
A1040	SA22 - South Bound	-91	95.47%	1037	01-Apr-10 A	11-Oct-14						
A1070	SA24 - North Bound	-161	99.36%	787	25-Aug-10 A	30-Aug-14						
A1080	SA25 - South Bound	-170	98.91%	777	20-Oct-10 A	03-Sep-14						
A1100	SA26 - South Bound	-177	98.27%	1216	26-Feb-10 A	15-Sep-14						
Section 3												
A1110	SA26A - North Bound	-107	98.45%	1191	26-Feb-10 A	13-Sep-14						
A1120	SA26A - South Bound	-20	97.9%	879	26-Feb-10 A	13-Sep-14						
Section 4												
A1150	SA28 - North Bound	-238	92%	1216	26-Feb-10 A	01-Dec-14						
A1160	SA28 - South Bound	-92	99.67%	1099	23-Jun-10 A	29-Aug-14						
Section 7												
A1200	SA41 - Site Office	-19	85.65%	1581	26-Feb-10 A	09-Apr-15						
A1210	SA42 - Temporary Contractor's Works Area	-61	100%	1582	25-Feb-10 A	26-Aug-14						
Section 17 (Subject to Excision, Engineer may instruct within 819 days)												
A1300	Validity Period	198	98.6%	819	25-Feb-10 A	06-Sep-14						
KEY DATES/ MILESTONES												
Key Dates (include EOT GCL submitted and awarded upto Dec 2013)												
HDS01000	KD1: Completion of Section 1 - (Day1216) - Overall Completion of Works	-217	0%	0		30-Aug-14*						
HDS01100	KD1: Completion of Section 1 - (Day1216) - Substantial Completion for Road Op		100%	0		25-Jan-14 A					◆ KD1: Completion of Section 1 - (Day1216) - Substantial Completion for Road Op	
HDS02000	KD2: Completion of Section 2 - (Day1216) - Overall Completion of Works	-203	0%	0		11-Oct-14*						
HDS03000	KD3: Completion of Section 3 - (Day1216) - Overall Completion of Works	-206	0%	0		22-Sep-14*						
HDS04000	KD4: Completion of Section 4 - (Day1216) - Overall Completion of Works	-275	0%	0		01-Dec-14*						
HDS07000	KD7: Completion of Section 7 - (Day1581)	-61	0%	0		26-Aug-14*						
HDS08000	KD8: Completion of Section 8 - (Day1581)	-92	0%	0		27-Apr-15*						
HDS09000	KD9: Completion of Section 9 - (Day1581)	-80	0%	0		11-Jun-15*						
HDS10000	KD10: Completion of Section 10 - (Day1581)	-91	0%	0		31-May-15*						
HDS11000	KD11: Completion of Section 11 - (Day1581)	-91	0%	0		31-May-15*						
HDS12000	KD12: Completion of Section 12 - (Day1581)	-61	0%	0		26-Aug-14*						
HDS13000	KD13: Completion of Section 13 - (Day1581)	-92	0%	0		26-May-15*						
HDS14000	KD14: Completion of Section 14 - (Day1581)	-61	0%	0		26-Aug-14*						
CONSTRUCTION PHASE												
Section 1												
Site Area SA21												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014			
									Q1		Q2	
								47	48	49	50	51
SA210000	Site Area SA21 Works Period	209	99.97%	1076	16-Jul-10 A	26-Aug-14						
SA210010	Site Area SA21 Works Completion	209	0%	0		26-Aug-14						
SA210020	Temporary Traffic Management (Detail shall refer to supplementary informatio	171	99.96%	872	16-Jul-10 A	26-Aug-14						
North Bound												
Noise Barriers & Road Barriers												
Noise Barrier NB31												
S21N3100	Remaining NB31 Installation of Panel	-176	85%	33	27-Jun-13 A	30-Aug-14						
South Bound												
Noise Barriers												
Noise barrier NB30												
S21S3029	NB30 : Installing Panel	-174	95%	50	17-Oct-13 A	28-Aug-14						
Landscaping												
S21S6000	Landscaping Works	-171	99%	35	26-Nov-13 A	26-Aug-14						
Section 2												
Site Area SA22												
SA220010	Site Area SA22 Works Completion	208	0%	0		26-Aug-14						
SA220020	Temporary Traffic Management (Detail shall refer to supplementary informatio	208	99.9%	985	25-Feb-10 A	26-Aug-14						
South Bound												
Slopeworks												
S22S5100	Slope Reinstatement Works (Bridge 12B)	-164	50%	40	27-Jan-14 A	18-Sep-14						
Road Re-construction Works, Roadworks & Drainage												
S22S4441	Claim 40: Revised Traffic signs & road markings	-127	95%	8	28-Jun-14 A	26-Aug-14						
S22S4442	Claim 41: Revised kerb & fencing layout	-127	90%	6	28-Jun-14 A	26-Aug-14						
S22S4500	Roadworks for Realignment of Existing Shek Lin Road	-164	0%	18	19-Sep-14	11-Oct-14						
Landscaping												
S22S6000	Landscaping Works	-147	98%	30	23-Sep-13 A	19-Sep-14						
Site Area SA23												
SA230010	Site Area SA23 Works Completion	209	0%	0		26-Aug-14						
Site Area SA24												
SA240000	Site Area SA24 Works Period	-161	99.37%	788	04-May-10 A	30-Aug-14						
SA240010	Site Area SA24 Works Completion	204	0%	0		30-Aug-14						
North Bound												
Landscaping												
S24N6000	Landscaping Works	-131	90%	50	27-Jan-14 A	30-Aug-14						
Site Area SA25												
SA250000	Site Area SA25 Works Period (incl, Provision of hoarding at site boundary of S	194	97.99%	770	04-May-10 A	10-Sep-14						
SA250010	Site Area SA25 Works Completion	194	0%	0		10-Sep-14						
SA250020	Temporary Traffic Management (Detail shall refer to supplementary informatio	159	98.37%	765	04-May-10 A	10-Sep-14						
South Bound												
Slopeworks												
S25S5110	Slope Reinstatement Works (Bridge 13A)	-139	93%	25	26-Sep-13 A	27-Aug-14						
S25S5140	Slope Reinstatement Works (Bridge LB1)	-139	85%	25	26-Sep-13 A	02-Sep-14						
S25S5150	Slope Reinstatement Works (S30A)	-139	85%	25	28-Sep-13 A	08-Sep-14						
Road Re-construction Works, Roadworks & Drainage												
S25S4000	Roadworks, Drainages & Utilities (CH 3400 - 3600)	171	100%	109	27-Feb-13 A	26-Aug-14						
Site Area SA26												
SA260000	Site Area SA26 Works Period	-177	98.27%	1216	26-Feb-10 A	15-Sep-14						

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014			
									Q1		Q2	
								47	48	49	50	51
SA260010	Site Area SA26 Works Completion	-177	0%	0		15-Sep-14						
SA260020	Temporary Traffic Management (Detail shall refer to supplementary informatio	-143	98.27%	983	26-Feb-10 A	15-Sep-14						
North Bound												
Landscaping												
S26N6040	Landscaping Works (CH3400 - 3720)	-131	95%	50	16-Sep-13 A	28-Aug-14						
South Bound												
Slopeworks												
S26S5000	Slopeworks Fill(S32)	-143	29.17%	24	18-Feb-13 A	15-Sep-14						
S26S5020	Slopeworks Fill (S32) - Stage 2 (Upper +45mPD)	-143	90%	20	08-Jun-13 A	15-Sep-14						
S26S5110	Slope Reinstatement Works (besides LB3)	-134	66.67%	24	04-Mar-13 A	03-Sep-14						
S26S5120	Slope Reinstatement Works (besides LB3) - Lower: below +24mPD	-134	85%	20	04-Mar-13 A	28-Aug-14						
S26S5130	Slope Reinstatement Works (besides LB3) - Upper: above +24mPD	-134	85%	20	27-Aug-13 A	02-Sep-14						
Construction of Retaining Wall												
Retaining Wall RWTW3, (VO)												
S26S1606	VO 51.1: Remaining Rockfill below LB3	169	93%	20	19-Jun-13 A	27-Aug-14						
Noise Barriers & Road Barriers												
Noise Barrier NB35												
S26S3030	Remaining Works of NB35	-143	75%	50	27-Aug-13 A	10-Sep-14						
Landscaping												
S26S6000	Landscaping Works	-143	71.67%	60	26-Nov-13 A	15-Sep-14						
S26S6010	Landscaping Works - Stage 1, East of B13A	-143	99%	30	26-Nov-13 A	13-Sep-14						
S26S6040	Landscaping Works - Stage 2, West of B13A	-143	99%	30	26-Nov-13 A	13-Sep-14						
Section 3												
Site Area SA26A												
SA26A000	Site Area SA26A Works Period	-178	99%	1215	26-Feb-10 A	07-Sep-14						
SA26A010	Site Area SA26A Works Completion	-178	0%	0		26-Aug-14						
SA26A020	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	-145	99%	983	26-Feb-10 A	05-Sep-14						
North Bound												
Road Re-Construction Works, Roadworks & Drainage												
S26AN447	Construction Slip Road J (Under Bridge 15A)	-168	90%	45	27-Aug-13 A	30-Aug-14						
Landscaping												
S26AN610	Landscaping Works	-146	95%	29	15-Mar-13 A	27-Aug-14						
South Bound												
Slopeworks												
S26AS515	Backfilling Slope	-150	98%	65	08-Aug-13 A	27-Aug-14						
Landscaping												
S26AS600	Landscaping	162	80%	30	27-Jan-14 A	05-Sep-14						
Road Re-Construction Works, Roadworks, Drainage & Utilities												
S26AS400	Roadworks, Drainages & Utilities (CH 4020 - 4500)	-161	97.87%	399	14-Feb-12 A	04-Sep-14						
S27S4110	Slip Road S (utilities, drainage & roadwork)	-161	98%	85	04-Oct-13 A	27-Aug-14						
S27S4111	Claim 40: Revised traffic signs & road markings	-161	0%	5	04-Sep-14	11-Sep-14						
S27S4112	Claim 41: Revised kerb & fencing layout	-161	0%	2	11-Sep-14	13-Sep-14						
Site Area SA27												
SA270000	Site Area SA27 Works Period	-178	100%	1187	26-Mar-10 A	26-Aug-14						
SA270010	Site Area SA27 Works Completion	-178	0%	0		26-Aug-14						
SA270020	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	-145	100%	959	26-Mar-10 A	26-Aug-14						
SA270030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-145	100%	959	26-Mar-10 A	26-Aug-14						

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014			
									Q1		Q2	
								47	48	49	50	51
South Bound												
Landscaping												
S27S6010	Landscaping	-150	98%	40	11-Feb-14 A	30-Aug-14						
Section 4												
Site Area SA28												
SA280000	Site Area SA28 Works Period	112	92%	1216	26-Feb-10 A	01-Dec-14						
SA280010	Site Area SA28 Works Completion	112	0%	0		01-Dec-14						
SA280030	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	91	91.84%	983	26-Feb-10 A	01-Dec-14						
SA280040	Overall Utilities Diversion (Detail shall refer to supplementary information)	91	91.84%	983	26-Feb-10 A	01-Dec-14						
North Bound												
Road Re-Construction Works, Roadworks, Drainage & Utilities												
S28N4024	Road and Drainage Works (along W74 and NB38)	-151	70%	20	08-Jan-14 A	01-Sep-14						
S28N4030	300d, 1200d watermain (chA9.00-ch182.00) & Firemains	162	97.51%	362	06-Aug-10 A	04-Sep-14						
S28N4260	Remaining Works for Water Pipe installation (DN1200 CH183 - 227 cross roa	-213	80%	120	06-Sep-13 A	23-Sep-14						
S28N4310	Remaining Works for Water Pipe installation (DN300 CH183 - 227 cross road	-213	80%	140	26-Nov-13 A	27-Sep-14						
S28N4330	Roadwork, Drainages & Utilities at TWSRW Road from NB38 to NB41-bay6 (-225	0%	0	26-Nov-12 A	27-Sep-14						
S28N4360	Road Works and Road surfacing at Tai Wo Service Road West from NB38 to	-225	60%	35	01-Apr-14 A	11-Sep-14						
S28N4370	Road Works and Road Surfacing at Slip Road T (Slow Lane)	-225	30%	40	15-Feb-14 A	27-Sep-14						
S28N4380	Roadworks, Drainages & Utilities at TWSRW Road from NB38 to NB41- bay6	-225	23.16%	68	15-Feb-14 A	29-Oct-14						
S28N4390	Removal existing paving, Drainage & Utilities (incl.TTA case 50 stage 9 & 10 ar	-218	50%	35	15-Feb-14 A	16-Sep-14						
S28N4400	Road Works and Road surfacing at Tai Wo Service Road West from NB38 to	-218	40%	18	17-Mar-14 A	04-Oct-14						
S28N4410	Road Works and Road Surfacing at Slip Road T (Fast Lane)	-225	35%	25	01-Apr-14 A	20-Oct-14						
S28N4420	Remaining Road Works at Slip Road T and TWSRW Road from NB38 to NB4	-225	80%	40	27-Jan-14 A	29-Oct-14						
S28N4421	Claim 40: Revised traffic signs & road marking	-225	0%	12	29-Oct-14	12-Nov-14						
S28N4422	Claim 41: Revised kerb & fencing layout	-225	0%	2	12-Nov-14	14-Nov-14						
Noise Barriers & Road Barriers												
Noise Barrier NB38, NB39, NB40 & NB41 (AD5)												
S28N2330	Noise barrier Construction NB39 (Wall)	-156	70%	30	27-Feb-13 A	04-Sep-14						
S28N2350	Erection of steel and panel (NB39)	-156	80%	10	03-Mar-14 A	06-Sep-14						
South Bound												
Roadworks, Drainage & Utilities												
S28S4010	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fir	-149	99.69%	454	11-May-12 A	27-Aug-14						
S28S4031	Road Surface and Roadmark - Stage 2 (Fast Lane)	-149	98%	30	13-Aug-13 A	26-Aug-14						
S28S4085	Remaining Road Works at Slip Road W	-149	98%	40	27-Aug-13 A	27-Aug-14						
Road Construction and Road Resurfacing												
S28S4960	Road Construction and Resurfacing S/B for SA28	-149	95%	60	26-Sep-13 A	29-Aug-14						
Site Area SA29												
SA290000	Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along si	209	100%	946	27-Jul-10 A	26-Aug-14						
SA290010	Site Area SA29 Works Completion	209	0%	0		26-Aug-14						
SA290020	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	171	100%	764	27-Jul-10 A	26-Aug-14						
SA290030	Overall Utilities Diversion (Detail shall refer to supplementary information)	171	100%	764	27-Jul-10 A	26-Aug-14						
Site Area SA32												
SA320010	Site Area SA32 Works Completion	-178	0%	0		26-Aug-14						
Section 5												
Site Area SA31												
SA310000	Site Area SA31 Works Period (incl. VO42, VO52, VO59 & VO65)	207	99.77%	884	26-Feb-10 A	27-Aug-14						
SA310010	Site Area SA31 Works Completion	207	0%	0		27-Aug-14						

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014			
									Q1		Q2	
								47	48	49	50	51
South Bound												
Roadworks, Drainage & Utilities												
Portion 3												
S31S5120	Traffic Lights	169	60%	5	30-May-14 A	27-Aug-14						
Section 7												
Site Area SA41												
SA410000	Site Area SA41 Works Period	-19	85.65%	1581	26-Feb-10 A	09-Apr-15						
SA410010	Site Area SA41 Works Completion	-18	0%	0		09-Apr-15						
Temporary Site Office												
S41G9100	Temp Warehouse, Fabrication & Equip Yard	-289	90%	1419	13-May-10 A	14-Jan-15						
S41G9120	Dismantle of ER & Contractor's Office	-13	0%	68	14-Jan-15	09-Apr-15						
Site Area SA42 (Core Storage & Works Area)												
SA410040	Site Area SA42 Works Period	-61	100%	1581	26-Feb-10 A	26-Aug-14						
SA420010	Site Area SA42 Works Completion	-61	0%	0		26-Aug-14*						
Site Area SA43												
SA410020	Site Area SA43 Works Period	-288	84.79%	1492	04-May-10 A	09-Apr-15						
SA410030	Site Area SA43 Works Completion	-288	0%	0		09-Apr-15*						
Mulching Production Area												
S41G050	Temp Warehouse, Fabrication & Equip Yard (Site allcated for period till 8 May	209	100%	1260	13-Sep-10 A	26-Aug-14						
S41G260	Dismantle of Mulching Production Yard	-235	0%	68	14-Jan-15	09-Apr-15						
S41G270	Dismantle of Mulching Production Yard : Removing Mulching Office	-235	0%	48	14-Jan-15	13-Mar-15						
S41G280	Dismantle of Mulching Production Yard : Removing Security Fence and Securii	-235	0%	20	13-Mar-15	09-Apr-15						
Section 8												
Establishment Works												
S21G8000	SA21 Establishment Works	-92	33%	365	26-Jan-14 A	27-Apr-15						
Section 9												
Establishment Works												
S22G8000	SA22 Establishment Works	-80	33.9%	365	24-Mar-14 A	11-Jun-15						
S23G8000	SA23 Establishment Works	-80	33.9%	365	24-Mar-14 A	11-Jun-15						
S24G8000	SA24 Establishment Works	-80	33.9%	365	24-Mar-14 A	11-Jun-15						
S25G8000	SA25 Establishment Works	-80	33.9%	365	24-Mar-14 A	11-Jun-15						
S26G8000	SA26 Establishment Works	-80	33.9%	365	24-Mar-14 A	11-Jun-15						
Section 10												
Establishment Works												
S26AG800	SA26A Establishment Works	-91	23.8%	365	01-Mar-14 A	31-May-15						
S27G8000	SA27 Establishment Works	-91	23.8%	365	01-Mar-14 A	31-May-15						
Section 11												
Establishment Works												
S28G8000	SA28 Establishment Works	-91	23.8%	365	01-Mar-14 A	31-May-15						
S29G8000	SA29 Establishment Works	-91	23.8%	365	01-Mar-14 A	31-May-15						
Section 12												
Establishment Works												
S30AG800	SA30A Establishment Works	-156	0%	365	26-Aug-14	25-Aug-15						
S30G8000	SA30 Establishment Works	-156	0%	365	26-Aug-14	25-Aug-15						
Section 13												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014			
									Q1			Q2
								47	48	49	50	51
Establishment Works												
S30AG810	Remainder of Establishment Works (Exclude Section 8 to 12)	-92	25%	365	25-Jan-14 A	26-May-15						