

Activity ID	Activity Name	Original Durat...	Start	Finish	2014													
					May					June				July				August
					20	27	04	11	18	25	01	08	15	22	29	06	13	20
KEY DATES																		
Section Completion																		
Section Completion Date																		
Key Date																		
KD-300900	KD9 Section 9 Area SA1, 3 to 9A Road Maintenance (1580)	0		23-May-14*	◆ KD9 Section 9 Area SA1, 3 to 9A Road Maintenance													
KD-300200	KD2 Section 2 Areas SA8,SA9 + SA9A Work (1052d)	0		24-Jun-14*	◆ KD2 Section 2 Areas SA8,SA9 +													
KD-300100	KD1 Section 1 Area SA1 Work, Except LS + EW (1311d)	0		30-Jun-14*	◆ KD1 Section 1: Area SA1 Wor													
KD-300500	KD5 Section 5 Area SA1 Landscape Softwork (1337d)	0		30-Jul-14*	◆ KD5: Sectio													
KD-300600	KD6 Section 6 Remainder Landscape Softwork (1355d)	0		30-Jul-14*	◆ KD6: Sectio													
KD-300400	KD4 Section 4 Remainder of the Work (1328d)	0		16-Aug-14*	◆													
SOFT LANDSCAPE IN SA1: SECT. 5 WORKS																		
Landscaping Works																		
Landscape Works																		
S5-212800	Areas SA1 Irrigation + Landscape Soft Works	30	01-Jul-14	30-Jul-14	Areas SA1													
REMAINDER OF SOFT LANDSCAPE: SECT. 6 WORKS																		
Landscaping Works																		
Landscape Works																		
S6-212800	Remainder Irrigation + Landscape Soft Works	30	01-Jul-14	30-Jul-14	Remainder													
ESTABLISHMENT WORKS AT SA1: SECT. 7 WORKS																		
Establishment Works																		
Landscape and Establishment Works																		
S7-211800	Area SA1 Establishment Works	365	31-Jul-14	30-Jul-15														
REMAINDER OF ESTABLISHMENT WORKS: SECT. 8 WORKS																		
Establishment Works																		
Landscape and Establishment Works																		
S8-214800	Remainder - Establishment Works	365	31-Jul-14	30-Jul-15														
ROUTINE MAINTENANCE: SECT. 9 WORKS																		
Road Maintenance																		
Routine Maintenance of Road Network																		
S9-100000	Road Maintenance of Road Network	1401	22-Feb-10 A	23-May-14*	Road Maintenance of Road Network													
Z1: CH 0 to CH 500: SECT. 1 WORKS																		
Noise Barrier at Kwong Fuk West																		
Noise Barrier at Kwong Fuk West Viaduct																		
Noise Barrier Foundation Works																		
S1-180700A	KFWV structural steel, (bay 1-5)	18	08-Apr-14 A	14-Jun-14	KFWV structural steel, (bay 1-5)													
S1-180810	KFWV structural steel, (bay 5-7)	26	08-Apr-14 A	14-Jun-14	KFWV structural steel, (bay 5-7)													
S1-180820	KFWV Panel Installation, (bay 5-7)	24	03-Jun-14*	30-Jun-14	KFWV Panel Installation, (bay													
S1-180800	KFWV Panel Installation, (bay 1-5)	24	03-Jun-14*	30-Jun-14	KFWV Panel Installation, (bay													
S1-180900	Completion of NB Kwong Fuk West Viaduct	0		30-Jun-14	◆ Completion of NB Kwong Fuk													
TCSS Works/Other Utilities																		
S1-180905	Civil prov. works (CPW)- TCSS Pillar Box B	18	22-Apr-14 A	13-May-14 A	Civil prov. works (CPW)- TCSS Pillar Box B													
TCSS Works																		
TCSS E&M Works & Handover																		
S1-700080	T&C - power supply system to TCSS	20	05-May-14 A	19-May-14 A	T&C - power supply system to TCSS													
S1-700090	Handover to TCSS Contractor	0		20-May-14 A	◆ Handover to TCSS Contractor													
S1-700075	T&C - Lighting	20	17-Jun-14	09-Jul-14	T&C - Lighting													
Southbound Work- Ret. Wall, Noise B, Rd NB6, and Slope S4																		
Noise Barrier NB6																		
S1-208060	NB6 NB Panels	8	22-Apr-14 A	23-May-14 A	NB6 NB Panels													
Road Lighting/ or High Mast																		
S1-700050	Cabling works for utilities/Lighting	20	20-Feb-14 A	16-Jun-14	Cabling works for utilities/Lighting													
S1-700070	Pillar Box + MCB Board installation	18	15-Mar-14 A	20-May-14 A	Pillar Box + MCB Board installation													
Cut Slope S4																		
S1-031060B	Cut Slope S4 - drainage/ u channels	20	15-Oct-13 A	16-Jun-14	Cut Slope S4 - drainage/ u channels													
SB Road & Drain, Ch 0-300, after NB3																		
TCSS Works/Other Utilities																		
S1-035045	TCSS P57 - footing	14	20-Nov-13 A	30-Apr-14 A	TCSS P57 - footing													
Road Lighting/ or High Mast																		
S1-051215A	Public Lighting - cabling works	8	22-Apr-14 A	16-Jun-14	Public Lighting - cabling works													
S1-051215B	Public Lighting - power supply connection & test	8	22-Apr-14 A	16-Jun-14	Public Lighting - power supply connect													
NB6 and Slope S4A, after TB1 demolition																		
Noise Barrier NB6 (remaining 1 bay after TB1 removal)																		
S1-208135	NB6 NB Panels	6	22-Mar-14 A	23-May-14 A	NB6 NB Panels													

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2014													
					May					June				July				August
					20	27	04	11	18	25	01	08	15	22	29	06	13	20
Cut Slope S4A																		
S1-208140B	Cut Slope S4A - u channels	20	22-Apr-14 A	15-May-14 A	Cut Slope S4A - u channels													
NB11, Slope S4B & F124, after TB2 dem.																		
Noise Barrier NB11																		
S1-208110	NB11 NB Panels	10	28-Mar-14 A	23-May-14 A	NB11 NB Panels													
Cut Slope S4B, S4C																		
S1-031040A	Cut Slope S4B, S4C - excavation	21	04-Mar-14 A	30-May-14	Cut Slope S4B, S4C - excavation													
S1-031040B	Cut Slope S4B, S4C - drainage/ channels	48	20-Mar-14 A	16-Jun-14	Cut Slope S4B, S4C - drainage/ chann													
South Bound Road and Drain, Ch 300-500																		
Firemain																		
S1-051305	Firemain- excav, pipe install + pit/new hydrants	14	01-Mar-14 A	16-Jun-14	Firemain- excav, pipe install + pit/new													
Road Lighting/ or High Mast																		
S1-051350	Public Lighting - Lamp Pole + Lamps	18	26-Nov-13 A	16-Jun-14	Public Lighting - Lamp Pole + Lamps													
S1-051350A	Public Lighting - cabling works	18	17-Mar-14 A	16-Jun-14	Public Lighting - cabling works													
S1-051350B	Public Lighting - power supply connection & test	18	17-Mar-14 A	16-Jun-14	Public Lighting - power supply connect													
Central Median Work- Noise Barrier + Road/Drain																		
Noise Barrier NB3 CH0-357																		
Road Lighting/ or High Mast																		
S1-208040	Public Lighting - Lamp Pole + Lamps	18	22-Aug-13 A	16-Jun-14	Public Lighting - Lamp Pole + Lamps													
S1-208040A	Public Lighting - cabling works	18	22-Aug-13 A	16-Jun-14	Public Lighting - cabling works													
S1-208040B	Public Lighting - power supply connection & test	23	20-May-14*	16-Jun-14	Public Lighting - power supply connect													
Northbound Work- Ret. Wall, Noise B, Rd																		
RW W1+ NB1+S1, NB2 Ch200-300																		
Noise Barrier NB1																		
S1-208015	Northbound work Complete	0	20-May-14		◆ Northbound work Complete													
Cut Slope S1																		
S1-031015020	Fill Slope S1- drainage	26	18-Oct-13 A	21-May-14 A	Fill Slope S1- drainage													
S1-031015015	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)	57	20-Nov-13 A	21-May-14 A	Fill Slope S1- backfilling (remaining 50% after relocati													
Slip Rd A after Banyan West Completion																		
Slip Rd A																		
S1-051155	Slip Road A - drainage + road reconstruction	175	20-Oct-12 A	21-May-14 A	Slip Road A - drainage + road reconstruction													
NB2 & Slope S2, after TB1 demolition																		
Cut Slope S2																		
S1-031025B	Cut Slope S2- channel (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jun-14	Cut Slope S2- channel (Pend													
NB9, Slope F121, S5, (after TB2 demolition)																		
Cut Slope S5																		
S1-200140	Slope F121 + S5 (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jun-14	Slope F121 + S5 (Pending for													
North Bound Road and Drain, Ch 300-500																		
Firemain																		
S1-200170	Firemain- excav, pipe install + pit/new hydrants	10	22-Apr-14 A	16-Jun-14	Firemain- excav, pipe install + pit/new													
TCSS Works/Other Utilities																		
S1-200180	Utilities & TCSS buried ducts	15	10-Jan-14 A	20-May-14 A	Utilities & TCSS buried ducts													
Road Lighting/ or High Mast																		
S1-200205	Public Lighting - Lamp Pole + Lamps	15	10-Dec-13 A	16-Jun-14	Public Lighting - Lamp Pole + Lamps													
S1-200175	Public Lighting - buried ducts	20	22-Apr-14 A	20-May-14 A	Public Lighting - buried ducts													
Roadworks																		
S1-200215	complete	0	16-Jun-14		◆ complete													
Z2: CH 500 to CH 1100: SECT. 4 WORKS																		
Zone 2: CH500 to Ch1100 (Section 4 Works)																		
VO No.28 (VO 211) - Diversion of Existing Stormwater Drain in Kwong Fuk Park																		
VO28-1085	Town Gas installation works (from main to complete connection to ...	50	05-Dec-13 A	31-Jul-14	Town Gas													
VO28-1090	Backfill Topsoil Manhole Z to P	14	01-Aug-14	16-Aug-14														
VO28-1150	Completion of VO28	0		16-Aug-14	◆													
WM Test+Drain CCTV+ E&M Works																		
TCSS E&M Works & Handover																		
S4-208355	Cabling works for Utilities/TCSS/Lighting	22	20-Sep-13 A	31-May-14	Cabling works for Utilities/TCSS/Lighting													
S4-208370	T&C - power supply system to TCSS/Lighting	6	26-May-14	31-May-14	T&C - power supply system to TCSS/Lighting													
Section Completion																		
Section Completion Date																		
KD-300400A	ZONE 2 COMPLETE - KD4 Section 4	0		16-Aug-14	◆													
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd																		
NLKR - Bridge Deck + Noise Barrier																		
Bridge Deck																		
S4-N01385	Noise barrier panel	8	22-Apr-14 A	30-Apr-14 A	Noise barrier panel													
RW W4-W7+Slope S7+NB15, NB12+Slip Rd L																		
Noise Barrier NB12																		
S4-208270	NB12 (bay 1-3) NB Panel	8	22-Apr-14 A	30-Apr-14 A	NB12 (bay 1-3) NB Panel													
Cut Slope S6 and Slip Rd L																		
S1-203065A	Cut slope S6 - excavation	403	01-Feb-12 A	15-May-14 A	Cut slope S6 - excavation													

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2014													
					May					June				July				August
					20	27	04	11	18	25	01	08	15	22	29	06	13	20
S1-203065B	Cut slope S6 - drainage/U-channels	20	22-Apr-14 A	30-Jun-14	Cut slope S6 - drainage/U-channels													
Fill Slope S7																		
S4-031070B	Fill Slope S7- backfilling to road level	1016	20-Jul-10 A	30-Apr-14 A	Fill Slope S7- backfilling to road level													
S4-031070C	Fill Slope S7- u channels	20	22-Apr-14 A	30-Jun-14	Fill Slope S7- u channels													
S4-031070D	Fill Slope S7- metal works + hand rails etc.	15	13-Jun-14	30-Jun-14	Fill Slope S7- metal works + h													
SB: CH500-1100, Road&Drain+Utilities																		
TCSS Works/Other Utilities																		
S4-512850	Civil prov. works (CPW)- TCSS Pillar Box C	20	20-Sep-13 A	30-Apr-14 A	Civil prov. works (CPW)- TCSS Pillar Box C													
S4-512880	Utilities+ TCSS + CPW- SC 63/S63	14	16-Oct-13 A	30-Apr-14 A	Utilities+ TCSS + CPW- SC 63/S63													
S4-031160	Power supply cable ducts	31	20-Nov-13 A	30-Apr-14 A	Power supply cable ducts													
Road Lighting/ or High Mast																		
S4-031178	Public lighting - Lamp Pole + Lamps	12	18-Oct-13 A	16-Jun-14	Public lighting- Lamp Pole + Lamps													
S4-031178A	Public Lighting - cabling works	6	18-Oct-13 A	16-Jun-14	Public Lighting - cabling works													
S4-031178A10	Public Lighting - cabling works	23	20-May-14	16-Jun-14	Public Lighting - cabling works													
S4-031178B10	Public Lighting - power supply connection & test	8	07-Jun-14	16-Jun-14	Public Lighting - power supply connect													
S4-512930	Public lighting - Lamp Pole + Lamps	8	07-Jun-14	16-Jun-14	Public lighting- Lamp Pole + Lamps													
S4-031178B	Public Lighting - power supply connection & test	4	12-Jun-14	16-Jun-14	Public Lighting - power supply connect													
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																		
Mod. Existing Lam Kam Railway Br. +Noise B.																		
S4-193900	LKRB NB plinth at slow lane (besides W4A)	75	13-Jan-14 A	16-May-14 A	LKRB NB plinth at slow lane (besides W4A)													
S4-193910	NB steel post installation	8	05-May-14 A	22-May-14 A	NB steel post installation													
S4-193920	NB panel installation	5	21-May-14	30-May-14	NB panel installation													
Noise Barrier NB16																		
Noise Barrier Foundation Works																		
S4-513145	NB16 - (5-7) bay Remaining Wall Stem & plinth	42	06-Dec-13 A	30-May-14	NB16 - (5-7) bay Remaining Wall Stem & plinth													
S4-513150	NB16 - Drainage work	26	16-Dec-13 A	16-Jun-14	NB16 - Drainage work													
S4-513160	NB16 - Backfilling	12	18-Mar-14 A	16-Jun-14	NB16 - Backfilling													
Noise Barrier Structural Steel & Panels																		
S4-207160	NB16 Structural Steel	10	17-Jun-14	27-Jun-14	NB16 Structural Steel													
S4-208160	NB16 NB Panels	10	17-Jun-14	27-Jun-14	NB16 NB Panels													
Retaining Wall W4A & NB13 & Slip Rd M																		
Retaining Wall W4A																		
S4-03504A040	RW W4A (last 4 bays) excavation + base slab+wall thickening	30	06-Jan-14 A	07-Jun-14	RW W4A (last 4 bays) excavation + base slab													
S4-03504A070	VO164 - L3 Containment barrier	31	22-Apr-14 A	10-Jul-14	VO164 - L3 Containment barrier													
S4-03504A050	RW W4A (last 4 bays), wall stem	12	09-Jun-14	21-Jun-14	RW W4A (last 4 bays), wall stem													
S4-03504A055	RW W4A, Backfill (last 4 bays)-1st 3m	7	21-Jun-14	30-Jun-14	RW W4A, Backfill (last 4 bays)													
S4-03504A060	RW W4A, Backfill (last 4 bays)	8	02-Jul-14	10-Jul-14	RW W4A, Backfill (last													
Noise Barrier NB13																		
S4-208140	NB13 Structural Steel (last 2 bays)	5	11-Jul-14	16-Jul-14	NB13 Structural Steel													
S4-208170	NB13 NB Panels (last 2 bays)	8	17-Jul-14	25-Jul-14	NB13 NB Panels													
NB: CH500-1100, Road&Drain+Utilities																		
Road Drainage																		
S4-031210	Road Drainage - pipelaying + manhole	44	02-Jul-13 A	16-Jun-14	Road Drainage - pipelaying + manhole													
Firemain																		
S4-031220	Firemain- excav, pipe install + pit/new hydrants	36	25-Jul-13 A	16-Jun-14	Firemain- excav, pipe install + pit/new													
TCSS Works/Other Utilities																		
S4-031225	Utilities + TCSS + CPW- SC 20/S20	36	17-Jul-13 A	20-May-14 A	Utilities + TCSS + CPW- SC 20/S20													
S4-031230	Power supply cable ducts	36	20-Jul-13 A	20-May-14 A	Power supply cable ducts													
Road Lighting/ or High Mast																		
S4-031250A	Public Lighting - cabling works	18	04-Oct-13 A	16-Jun-14	Public Lighting - cabling works													
S4-031250	Public lighting - Lamp Pole + Lamps	24	20-Dec-13 A	16-Jun-14	Public lighting- Lamp Pole + Lamps													
S4-031250B	Public Lighting - power supply connection & test	18	26-May-14	16-Jun-14	Public Lighting - power supply connect													
Roadworks																		
A1170	NB16 - Road Re-construction for (HS)	27	29-May-14	30-Jun-14	NB16 - Road Re-construction													
S4-031260	Northbound road substantial completed in Zone 2	0	17-Jun-14		◆ Northbound road substantial complete													
A1210	Road Work for Slip Road M (HS)	22	28-Jun-14	23-Jul-14	Road Work for													
A1220	Complete	0		23-Jul-14	◆ Complete													
Z3: CH 1100 to CH 2000: SECT. 4 WORKS																		
Section Completion																		
Section Completion Date																		
KD-300400B	ZONE 3 COMPLETE - KD4 Section 4	0		28-Jun-14	◆ ZONE 3 COMPLETE - KD4 Section 4													
TCSS Works																		
TCSS E&M Works & Handover																		
S4-0512765	Cabling works for Utilities/TCSS/Lighting	24	20-Sep-13 A	28-Jun-14	Cabling works for Utilities/TCSS													
S4-0512780	T&C - power supply system to TCSS/Lighting	36	20-Sep-13 A	28-Jun-14	T&C - power supply system to													
S4-0512785	Handover to TCSS Contractor	0		28-Jun-14	◆ Handover to TCSS Contractor													
Stage 3: Central Median - Ret. Wall, Noise B, Rd																		
W20A + Slope S20																		
Cut Slope S20A																		

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2014															
					May				June				July				August			
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03
S4-03120AA	Cut Slope S20A - excavation	30	20-Jan-14 A	30-Jun-14	[Gantt bar: 20-Jan-14 to 30-Jun-14]															
S4-03120AB	Cut Slope S20A - drainage/channels	30	26-May-14	30-Jun-14	[Gantt bar: 26-May-14 to 30-Jun-14]															
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																				
Modification of Existing Bridge No. 10 + Noise B																				
Bridge Roadworks & Furnitures																				
S4-194899	Road Surfacing & Furnitures	18	18-Apr-14 A	20-Apr-14 A	[Gantt bar: 18-Apr-14 to 20-Apr-14]															
S4-194990	Bridge No. 10 Modification Completion	0		20-Apr-14 A	[Gantt bar: 20-Apr-14]															
Modification of Existing Bridge No.11 + Noise B																				
Bridge Roadworks & Furnitures																				
S4-195910	Install Noise barrier panel	30	22-Mar-14 A	25-Apr-14 A	[Gantt bar: 22-Mar-14 to 25-Apr-14]															
S4-195900	Bridge No. 11 Modification Completion	0		25-Apr-14 A	[Gantt bar: 25-Apr-14]															
RW W9, Slope S9, & Noise Barrier NB19, NB22																				
Noise Barrier NB19																				
S4-207190	NB19 Structural Steel, 10 bays	35	01-Apr-14 A	17-May-14 A	[Gantt bar: 01-Apr-14 to 17-May-14]															
S4-207190A	NB19 Structural Steel, 21 bays	35	01-Apr-14 A	17-May-14 A	[Gantt bar: 01-Apr-14 to 17-May-14]															
S4-208190	NB19 NB Panels, 10 bays	10	01-Apr-14 A	17-May-14 A	[Gantt bar: 01-Apr-14 to 17-May-14]															
S4-208190A	NB19 NB Panels, 21 bays	10	01-Apr-14 A	30-May-14	[Gantt bar: 01-Apr-14 to 30-May-14]															
Fill Slope S9																				
S4-031095A	Fill Slope S9- backfilling	24	01-Apr-14 A	31-May-14	[Gantt bar: 01-Apr-14 to 31-May-14]															
S4-031095B	Fill Slope S9 - drainage	12	01-Apr-14 A	31-May-14	[Gantt bar: 01-Apr-14 to 31-May-14]															
NB: CH1260-1750, L=410m, Road&Drain+Utilities																				
Firemain																				
S4-0512630	Firemain- excav, pipe install+pit/new hydrants	24	17-Sep-13 A	16-Jun-14	[Gantt bar: 17-Sep-13 to 16-Jun-14]															
TCSS Works/Other Utilities																				
S4-0512635	Utilities +TCSS buried ducts + civil prov. works	36	21-Oct-13 A	30-Apr-14 A	[Gantt bar: 21-Oct-13 to 30-Apr-14]															
S4-0512640	Power supply cable ducts	34	20-May-14*	28-Jun-14	[Gantt bar: 20-May-14 to 28-Jun-14]															
Road Lighting/ or High Mast																				
S4-0512660	Public lighting - Lamp Pole + Lamps	36	21-Oct-13 A	12-Jun-14	[Gantt bar: 21-Oct-13 to 12-Jun-14]															
S4-051266A	Public Lighting - cabling works	36	21-Oct-13 A	12-Jun-14	[Gantt bar: 21-Oct-13 to 12-Jun-14]															
S4-051266B	Public Lighting - power supply connection & test	12	29-May-14	12-Jun-14	[Gantt bar: 29-May-14 to 12-Jun-14]															
Roadworks																				
S4-0512645	Roadworks +Slip Road N- Resurfacing	26	18-Oct-13 A	12-Jun-14	[Gantt bar: 18-Oct-13 to 12-Jun-14]															
S4-0512655	Roadworks +Slip Road N- road marking + furnitures	6	06-Jun-14	12-Jun-14	[Gantt bar: 06-Jun-14 to 12-Jun-14]															
Z4: CH 2000 to CH 2400: SECT. 2 WORKS																				
Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr																				
SB Road & Drain, Ch 2000-2200, L=200m																				
TCSS Works/Other Utilities																				
S2-031295	Power supply cable ducts	277	25-Jul-12 A	30-Apr-14 A	[Gantt bar: 25-Jul-12 to 30-Apr-14]															
Cut Slope S14																				
S2-031140E10	Slope S14 - Soil nail & remaining drainage work (VO343-additional ...	61	10-Jun-13 A	16-Jun-14	[Gantt bar: 10-Jun-13 to 16-Jun-14]															
Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr																				
Retaining Wall W30, W31, W32(Piled), W33																				
Retaining Wall W31,32, 33																				
S2-GCL036	Northbound - GCL interfacing work completion for Lane 1,2,3 open	0		20-May-14*	[Gantt bar: 20-May-14]															
S2-GCL046	Completion of works subject to GCL works completion	30	20-May-14	24-Jun-14	[Gantt bar: 20-May-14 to 24-Jun-14]															
Stage 2A: Southbound- S17, RW 29-34, NB27-29																				
Noise Barrier NB27, NB29																				
Noise Barrier NB29																				
S2-035350	NB29 NB Panels	7	16-Oct-13 A	16-Jun-14	[Gantt bar: 16-Oct-13 to 16-Jun-14]															
Retaining Wall, W29 & NB27(@W29)																				
Retaining Wall W29A																				
S2-03529AB	RW W29A facing panel structure (bay 1)	34	22-Apr-14 A	16-Jun-14	[Gantt bar: 22-Apr-14 to 16-Jun-14]															
SB: CH2200-2400, L=200m, Road&Drain+Utilities																				
Road Drainage																				
S2-031250	W29A bay 1 road drainage after GCL TTA stage 6A	20	29-May-14	21-Jun-14	[Gantt bar: 29-May-14 to 21-Jun-14]															
TCSS Works/Other Utilities																				
S2-031287	TCSS S160 (VDS) - footing	23	14-Sep-13 A	30-Apr-14 A	[Gantt bar: 14-Sep-13 to 30-Apr-14]															
Roadworks																				
S2-031255	W29A bay 1 road work after GCL TTA stage 6A	20	29-May-14	21-Jun-14	[Gantt bar: 29-May-14 to 21-Jun-14]															
S2-031265	Remaining roadwork to final pavement level after GCL TTA stage 6A	6	23-Jun-14	28-Jun-14	[Gantt bar: 23-Jun-14 to 28-Jun-14]															
Stage 3: Central Median- NB26, NB29 +Road&Drain																				
CM: NB26 & NB28 L=400m & Road&Drain+Utilities																				
Noise Barrier Structural Steel & Panels																				
S2-208395	Implement TTA- divert traffic to new SB, NB & CM	0	20-May-14		[Gantt bar: 20-May-14]															
TCSS Works																				
TCSS E&M Works & Handover																				
S2-208420	Lighting & T&C	24	15-Oct-13 A	30-Apr-14 A	[Gantt bar: 15-Oct-13 to 30-Apr-14]															
S2-208450	T&C - power supply system to TCSS	8	22-Apr-14 A	30-Apr-14 A	[Gantt bar: 22-Apr-14 to 30-Apr-14]															
S2-208425	Handover to TCSS Contractor	0		30-Apr-14 A	[Gantt bar: 30-Apr-14]															

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014		
							47	48	Q1 49	50	Q2 51
HY/2009/08 TOLO HIGHWAY WIDENING, Based on UWP Jan 14, upto Feb progress											
EXECUTIVE SUMMARY											
Construction											
Section 1											
A1010	SA21 - South Bound	-96	99.02%	814	15-Oct-10 A	03-Oct-14					
Section 2											
A1040	SA22 - South Bound	-122	95.47%	1037	01-Apr-10 A	11-Nov-14					
A1070	SA24 - North Bound	-195	98.98%	787	25-Aug-10 A	03-Oct-14					
A1080	SA25 - South Bound	-191	99.49%	777	20-Oct-10 A	29-Sep-14					
A1100	SA26 - South Bound	-201	98.89%	1216	26-Feb-10 A	09-Oct-14					
Section 3											
A1110	SA26A - North Bound	-132	98.93%	1191	26-Feb-10 A	08-Oct-14					
A1120	SA26A - South Bound	-45	98.56%	879	26-Feb-10 A	08-Oct-14					
Section 4											
A1160	SA28 - South Bound	-155	96.72%	1099	23-Jun-10 A	31-Oct-14					
Section 7											
A1200	SA41 - Site Office	-52	85.52%	1581	26-Feb-10 A	12-May-15					
A1210	SA42 - Temporary Contractor's Works Area	-92	100%	1582	25-Feb-10 A	26-Sep-14					
Section 17 (Subject to Excision, Engineer may instruct within 819 days)											
A1300	Validity Period	167	98.6%	819	25-Feb-10 A	07-Oct-14					
KEY DATES/ MILESTONES											
Key Dates (include EOT GCL submitted and awarded upto Dec 2013)											
HDS01000	KD1: Completion of Section 1 - (Day1216) - Overall Completion of Works	-251	0%	0		03-Oct-14*					
HDS01100	KD1: Completion of Section 1 - (Day1216) - Substantial Completion for Road Op		100%	0		25-Jan-14 A					◆ KD1: Completion of Section 1 - (Day1216) - Substantial Completion for Road Op
HDS02000	KD2: Completion of Section 2 - (Day1216) - Overall Completion of Works	-234	0%	0		11-Nov-14*					
HDS03000	KD3: Completion of Section 3 - (Day1216) - Overall Completion of Works	-222	0%	0		08-Oct-14*					
HDS04000	KD4: Completion of Section 4 - (Day1216) - Overall Completion of Works	-262	0%	0		17-Nov-14*					
HDS07000	KD7: Completion of Section 7 - (Day1581)	-92	0%	0		26-Sep-14*					
HDS08000	KD8: Completion of Section 8 - (Day1581)	-123	0%	0		28-May-15*					
HDS09000	KD9: Completion of Section 9 - (Day1581)	-111	0%	0		12-Jul-15*					
HDS10000	KD10: Completion of Section 10 - (Day1581)	-122	0%	0		01-Jul-15*					
HDS11000	KD11: Completion of Section 11 - (Day1581)	-122	0%	0		01-Jul-15*					
HDS12000	KD12: Completion of Section 12 - (Day1581)	-92	0%	0		26-Sep-14*					
HDS13000	KD13: Completion of Section 13 - (Day1581)	-123	0%	0		26-Jun-15*					
HDS14000	KD14: Completion of Section 14 - (Day1581)	-92	0%	0		26-Sep-14*					
CONSTRUCTION PHASE											
Section 1											
Site Area SA21											
SA210000	Site Area SA21 Works Period	178	99.97%	1076	16-Jul-10 A	26-Sep-14					

Project ID: J3318-UPDATE 2014FEB-1
 Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...
 Print Date: 09-Oct-14
 Data Date: 26-Sep-14
 Page 1 of 5

- Current Bar
- Level of Effort
- Critical
- Milestone

Highways Department - Contract No. HY/2009/08

Widening of Tolo Highway/ Fanling Highway
Stage 1 - Between Ma Wo and Tai Hang

3 MRP, 26 September 2014

UWP Revision			
Date	Revision	Checked	Approved
27-Jan-14	3MRP January 2014	WY	JC

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014		
							47	48	Q1		Q2
									49	50	51
SA210010	Site Area SA21 Works Completion	178	0%	0		26-Sep-14					
SA210020	Temporary Traffic Management (Detail shall refer to supplementary informatio	145	99.96%	872	16-Jul-10 A	26-Sep-14					
North Bound											
Noise Barriers & Road Barriers											
Noise Barrier NB31											
S21N3100	Remaining NB31 Installation of Panel	-202	84.99%	33	27-Jun-13 A	03-Oct-14					
South Bound											
Noise Barriers											
Noise barrier NB30											
S21S3029	NB30 : Installing Panel	-198	99%	50	17-Oct-13 A	26-Sep-14					
Landscaping											
S21S6000	Landscaping Works	-197	99%	35	26-Nov-13 A	26-Sep-14					
Section 2											
Site Area SA22											
SA220010	Site Area SA22 Works Completion	177	0%	0		26-Sep-14					
SA220020	Temporary Traffic Management (Detail shall refer to supplementary informatio	177	99.9%	985	25-Feb-10 A	26-Sep-14					
South Bound											
Slopeworks											
S22S5100	Slope Reinstatement Works (Bridge 12B)	-190	50%	40	27-Jan-14 A	21-Oct-14					
Road Re-construction Works, Roadworks & Drainage											
S22S4441	Claim 40: Revised Traffic signs & road markings	-153	95%	8	28-Jun-14 A	26-Sep-14					
S22S4442	Claim 41: Revised kerb & fencing layout	-153	90%	6	28-Jun-14 A	26-Sep-14					
S22S4500	Roadworks for Realignment of Existing Shek Lin Road	-190	0%	18	22-Oct-14	11-Nov-14					
Landscaping											
S22S6000	Landscaping Works	-173	98%	30	23-Sep-13 A	22-Oct-14					
Site Area SA23											
SA230010	Site Area SA23 Works Completion	178	0%	0		26-Sep-14					
Site Area SA24											
SA240000	Site Area SA24 Works Period	-195	98.98%	788	04-May-10 A	03-Oct-14					
SA240010	Site Area SA24 Works Completion	170	0%	0		03-Oct-14					
North Bound											
Landscaping											
S24N6000	Landscaping Works	-157	90%	50	27-Jan-14 A	03-Oct-14					
Site Area SA25											
SA250000	Site Area SA25 Works Period (incl, Provision of hoarding at site boundary of S	174	99.48%	770	04-May-10 A	29-Sep-14					
SA250010	Site Area SA25 Works Completion	174	0%	0		29-Sep-14					
SA250020	Temporary Traffic Management (Detail shall refer to supplementary informatio	142	99.61%	765	04-May-10 A	29-Sep-14					
South Bound											
Slopeworks											
S25S5110	Slope Reinstatement Works (Bridge 13A)	-155	93%	25	26-Sep-13 A	27-Sep-14					
S25S5140	Slope Reinstatement Works (Bridge LB1)	-155	95%	25	26-Sep-13 A	29-Sep-14					
Road Re-construction Works, Roadworks & Drainage											
S25S4000	Roadworks, Drainages & Utilities (CH 3400 - 3600)	145	100%	109	27-Feb-13 A	26-Sep-14					
Site Area SA26											
SA260000	Site Area SA26 Works Period	-201	98.89%	1216	26-Feb-10 A	09-Oct-14					
SA260010	Site Area SA26 Works Completion	-201	0%	0		09-Oct-14					
SA260020	Temporary Traffic Management (Detail shall refer to supplementary informatio	-162	99.03%	983	26-Feb-10 A	09-Oct-14					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014		
									Q1	Q2	Q3
							47	48	49	50	51
North Bound											
Landscaping											
S26N6040	Landscaping Works (CH3400 - 3720)	-155	95%	50	16-Sep-13 A	29-Sep-14					
South Bound											
Slopeworks											
S26S5000	Slopeworks Fill(S32)	-162	60.42%	24	18-Feb-13 A	09-Oct-14					
S26S5020	Slopeworks Fill (S32) - Stage 2 (Upper +45mPD)	-162	90%	20	08-Jun-13 A	09-Oct-14					
S26S5110	Slope Reinstatement Works (besides LB3)	-158	75%	24	04-Mar-13 A	04-Oct-14					
S26S5120	Slope Reinstatement Works (besides LB3) - Lower: below +24mPD	-158	85%	20	04-Mar-13 A	29-Sep-14					
S26S5130	Slope Reinstatement Works (besides LB3) - Upper: above +24mPD	-158	85%	20	27-Aug-13 A	04-Oct-14					
Construction of Retaining Wall											
Retaining Wall RWTW3, (VO)											
S26S1606	VO 51.1: Remaining Rockfill below LB3	144	93%	20	19-Jun-13 A	27-Sep-14					
Noise Barriers & Road Barriers											
Noise Barrier NB35											
S26S3030	Remaining Works of NB35	-162	85%	50	27-Aug-13 A	07-Oct-14					
Landscaping											
S26S6000	Landscaping Works	-162	84.17%	60	26-Nov-13 A	09-Oct-14					
S26S6010	Landscaping Works - Stage 1, East of B13A	-162	99%	30	26-Nov-13 A	09-Oct-14					
S26S6040	Landscaping Works - Stage 2, West of B13A	-162	99%	30	26-Nov-13 A	09-Oct-14					
Section 3											
Site Area SA26A											
SA26A000	Site Area SA26A Works Period	-209	100%	1215	26-Feb-10 A	26-Sep-14					
SA26A010	Site Area SA26A Works Completion	-209	0%	0		26-Sep-14					
SA26A020	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	-171	100%	983	26-Feb-10 A	26-Sep-14					
North Bound											
Landscaping											
S26AN610	Landscaping Works	-172	95%	29	15-Mar-13 A	27-Sep-14					
South Bound											
Slopeworks											
S26AS515	Backfilling Slope	-172	99%	65	08-Aug-13 A	26-Sep-14					
Landscaping											
S26AS600	Landscaping	138	80%	30	27-Jan-14 A	06-Oct-14					
Road Re-Construction Works, Roadworks, Drainage & Utilities											
S26AS400	Roadworks, Drainages & Utilities (CH 4020 - 4500)	-180	99.57%	399	14-Feb-12 A	27-Sep-14					
S27S4110	Slip Road S (utilities, drainage & roadwork)	-180	98%	85	04-Oct-13 A	27-Sep-14					
S27S4111	Claim 40: Revised traffic signs & road markings	-180	0%	5	27-Sep-14	06-Oct-14					
S27S4112	Claim 41: Revised kerb & fencing layout	-180	0%	2	06-Oct-14	08-Oct-14					
Site Area SA27											
SA270000	Site Area SA27 Works Period	-209	100%	1187	26-Mar-10 A	26-Sep-14					
SA270010	Site Area SA27 Works Completion	-209	0%	0		26-Sep-14					
SA270020	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	-171	100%	959	26-Mar-10 A	26-Sep-14					
SA270030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-171	100%	959	26-Mar-10 A	26-Sep-14					
South Bound											
Landscaping											
S27S6010	Landscaping	-172	98%	40	11-Feb-14 A	27-Sep-14					
Section 4											

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014		
									Q1	Q2	
							47	48	49	50	51
Site Area SA28											
SA280000	Site Area SA28 Works Period	125	95.64%	1216	26-Feb-10 A	17-Nov-14					
SA280010	Site Area SA28 Works Completion	125	0%	0		17-Nov-14					
SA280030	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	102	95.63%	983	26-Feb-10 A	17-Nov-14					
SA280040	Overall Utilities Diversion (Detail shall refer to supplementary information)	102	95.63%	983	26-Feb-10 A	17-Nov-14					
North Bound											
Road Re-Construction Works, Roadworks, Drainage & Utilities											
S28N4310	Remaining Works for Water Pipe installation (DN300 CH183 - 227 cross road	-199	80%	140	26-Nov-13 A	30-Oct-14					
S28N4330	Roadwork, Drainages & Utilities at TWSRW Road from NB38 to NB41-bay6 (-211	0%	0	26-Nov-12 A	21-Oct-14					
S28N4360	Road Works and Road surfacing at Tai Wo Service Road West from NB38 to	-211	70%	35	01-Apr-14 A	10-Oct-14					
S28N4370	Road Works and Road Surfacing at Slip Road T (Slow Lane)	-211	50%	40	15-Feb-14 A	21-Oct-14					
S28N4380	Roadworks, Drainages & Utilities at TWSRW Road from NB38 to NB41- bay6	-214	57.35%	68	15-Feb-14 A	31-Oct-14					
S28N4390	Removal existing paving, Drainage & Utilities (incl.TTA case 50 stage 9 & 10 ar	-214	60%	35	15-Feb-14 A	14-Oct-14					
S28N4400	Road Works and Road surfacing at Tai Wo Service Road West from NB38 to	-214	50%	18	17-Mar-14 A	24-Oct-14					
S28N4420	Remaining Road Works at Slip Road T and TWSRW Road from NB38 to NB4	-214	85%	40	27-Jan-14 A	31-Oct-14					
S28N4421	Claim 40: Revised traffic signs & road marking	-214	0%	12	01-Nov-14	14-Nov-14					
S28N4422	Claim 41: Revised kerb & fencing layout	-214	0%	2	15-Nov-14	17-Nov-14					
Noise Barriers & Road Barriers											
Noise Barrier NB38, NB39, NB40 & NB41 (AD5)											
S28N2350	Erection of steel and panel (NB39)	-173	80%	10	03-Mar-14 A	27-Sep-14					
South Bound											
Roadworks, Drainage & Utilities											
S28S4010	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire	-174	99.76%	454	11-May-12 A	27-Sep-14					
S28S4031	Road Surface and Roadmark - Stage 2 (Fast Lane)	-174	99%	30	13-Aug-13 A	26-Sep-14					
S28S4085	Remaining Road Works at Slip Road W	-174	98%	40	27-Aug-13 A	27-Sep-14					
Road Construction and Road Resurfacing											
S28S4960	Road Construction and Resurfacing S/B for SA28	-174	95%	60	26-Sep-13 A	30-Sep-14					
Site Area SA29											
SA290000	Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along si	178	100%	946	27-Jul-10 A	26-Sep-14					
SA290010	Site Area SA29 Works Completion	178	0%	0		26-Sep-14					
SA290020	Temporary Traffic Arrangement (Detail shall refer to supplementary informatio	145	100%	764	27-Jul-10 A	26-Sep-14					
SA290030	Overall Utilities Diversion (Detail shall refer to supplementary information)	145	100%	764	27-Jul-10 A	26-Sep-14					
Site Area SA32											
SA320010	Site Area SA32 Works Completion	-209	0%	0		26-Sep-14					
Section 5											
Site Area SA31											
SA310000	Site Area SA31 Works Period (incl. VO42, VO52, VO59 & VO65)	177	99.83%	884	26-Feb-10 A	27-Sep-14					
SA310010	Site Area SA31 Works Completion	177	0%	0		27-Sep-14					
South Bound											
Roadworks, Drainage & Utilities											
Portion 3											
S31S5120	Traffic Lights	144	70%	5	30-May-14 A	27-Sep-14					
Section 7											
Site Area SA41											
SA410000	Site Area SA41 Works Period	-52	85.52%	1581	26-Feb-10 A	12-May-15					
SA410010	Site Area SA41 Works Completion	-51	0%	0		12-May-15					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013		2014		
									Q1	Q2	Q2
							47	48	49	50	51
Temporary Site Office											
S41G9100	Temp Warehouse, Fabrication & Equip Yard	-320	90%	1419	13-May-10 A	14-Feb-15					
S41G9120	Dismantle of ER & Contractor's Office	-40	0%	68	14-Feb-15	12-May-15					
Site Area SA42 (Core Storage & Works Area)											
SA410040	Site Area SA42 Works Period	-92	100%	1581	26-Feb-10 A	26-Sep-14					
SA420010	Site Area SA42 Works Completion	-92	0%	0		26-Sep-14*					
Site Area SA43											
SA410020	Site Area SA43 Works Period	-321	84.66%	1492	04-May-10 A	12-May-15					
SA410030	Site Area SA43 Works Completion	-321	0%	0		12-May-15*					
Mulching Production Area											
S41G050	Temp Warehouse, Fabrication & Equip Yard (Site allocated for period till 8 May	178	100%	1260	13-Sep-10 A	26-Sep-14					
S41G260	Dismantle of Mulching Production Yard	-262	0%	68	14-Feb-15	12-May-15					
S41G270	Dismantle of Mulching Production Yard : Removing Mulching Office	-262	0%	48	14-Feb-15	17-Apr-15					
S41G280	Dismantle of Mulching Production Yard : Removing Security Fence and Securi	-262	0%	20	17-Apr-15	12-May-15					
Section 8											
Establishment Works											
S21G8000	SA21 Establishment Works	-123	33%	365	26-Jan-14 A	28-May-15					
Section 9											
Establishment Works											
S22G8000	SA22 Establishment Works	-111	33.9%	365	24-Mar-14 A	12-Jul-15					
S23G8000	SA23 Establishment Works	-111	33.9%	365	24-Mar-14 A	12-Jul-15					
S24G8000	SA24 Establishment Works	-111	33.9%	365	24-Mar-14 A	12-Jul-15					
S25G8000	SA25 Establishment Works	-111	33.9%	365	24-Mar-14 A	12-Jul-15					
S26G8000	SA26 Establishment Works	-111	33.9%	365	24-Mar-14 A	12-Jul-15					
Section 10											
Establishment Works											
S26AG800	SA26A Establishment Works	-122	23.8%	365	01-Mar-14 A	01-Jul-15					
S27G8000	SA27 Establishment Works	-122	23.8%	365	01-Mar-14 A	01-Jul-15					
Section 11											
Establishment Works											
S28G8000	SA28 Establishment Works	-122	23.8%	365	01-Mar-14 A	01-Jul-15					
S29G8000	SA29 Establishment Works	-122	23.8%	365	01-Mar-14 A	01-Jul-15					
Section 12											
Establishment Works											
S30AG800	SA30A Establishment Works	-187	0%	365	26-Sep-14	25-Sep-15					
S30G8000	SA30 Establishment Works	-187	0%	365	26-Sep-14	25-Sep-15					
Section 13											
Establishment Works											
S30AG810	Remainder of Establishment Works (Exclude Section 8 to 12)	-123	25%	365	25-Jan-14 A	26-Jun-15					