

Appendix A Construction Programme

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | | 2016 | | | | | | | | |
|---|---|-----|-----|-------|-------------|-----------|------|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | |
| 3-Month Rolling Programme 2015-12-21 | | | | | | | | | | | | | | | | | | | | |
| Key Dates (Contractual) | | | | | | | | | | | | | | | | | | | | |
| KD-1500 | KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD | 0 | 0 | | 21-Dec-15* | -50 | | | | | | | | | | | | | | |
| KD-1100 | KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic | 0 | 0 | | 19-Jan-16* | 0 | | | | | | | | | | | | | | |
| Key Dates (Forecast) | | | | | | | | | | | | | | | | | | | | |
| KD-1105 | KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic | 0 | 0 | | 20-Jan-16 | 0 | | | | | | | | | | | | | | |
| Major Milestones and Events | | | | | | | | | | | | | | | | | | | | |
| MS-0240 | Commissioning of the diverted DN2300 Dong Jiang Watermains | 0 | 0 | | 24-Dec-15 | 291 | | | | | | | | | | | | | | |
| MS-2000C | T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470) | 1 | 1 | | 23-Jan-16* | 23-Jan-16 | 3 | | | | | | | | | | | | | |
| Major Procurement & Delivery | | | | | | | | | | | | | | | | | | | | |
| Footbridge Steel Truss | | | | | | | | | | | | | | | | | | | | |
| MM-3050 | Fabrication of footbridge steel truss (Kiu Tau Footbridge) | 100 | 100 | | 18-Jan-16 | 26-May-16 | 0 | | | | | | | | | | | | | |
| Design and Submissions | | | | | | | | | | | | | | | | | | | | |
| Statutory Approval | | | | | | | | | | | | | | | | | | | | |
| PRE-1050 | Submission & approval of CDIA report for construction of temporary platform for segment erection works | 185 | 4 | | 27-Nov-14 A | 24-Dec-15 | 0 | | | | | | | | | | | | | |
| Method Statement and Design (Major) Approved by AECOM | | | | | | | | | | | | | | | | | | | | |
| PRE-2050 | Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks | 30 | 10 | | 02-Nov-15 A | 04-Jan-16 | 11 | | | | | | | | | | | | | |
| PRE-2030 | Submission of E&M design for lighting of Kiu Tau Footbridge | 60 | 60 | | 21-Dec-15 | 09-Mar-16 | 128 | | | | | | | | | | | | | |
| Section IA & IB - Fanling Highway Widening (KD-1 & KD-2) | | | | | | | | | | | | | | | | | | | | |
| Fanling Highway South Portion between CH6935 and CH7470 | | | | | | | | | | | | | | | | | | | | |
| Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2) | | | | | | | | | | | | | | | | | | | | |
| At-Grade Roadworks (195m) | | | | | | | | | | | | | | | | | | | | |
| FHW-1130* | Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth) | 182 | 37 | | 20-Feb-14 A | 04-Feb-16 | 76 | | | | | | | | | | | | | |
| FHW-1300 | Noise Barrier NB68 - Mini-Piling at central median (CSD: 24 nos) | 80 | 80 | | 25-Jan-16 | 09-May-16 | 42 | | | | | | | | | | | | | |
| FHW-1140 | Noise Barrier NB70 - Footing adjacent to SB lane (15m) | 115 | 115 | | 22-Feb-16 | 13-Jul-16 | 68 | | | | | | | | | | | | | |
| Fanling Highway Zone 2 between CH7130 and CH7290 | | | | | | | | | | | | | | | | | | | | |
| At-Grade Roadworks (160m) | | | | | | | | | | | | | | | | | | | | |
| FHW-2130* | Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway (183m long, 4m depth) | 144 | 350 | | 12-Oct-15 A | 06-Mar-17 | 233 | | | | | | | | | | | | | |
| FHW-2140 | Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should) | 61 | 14 | | 14-Oct-15 A | 08-Jan-16 | 14 | | | | | | | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)
Page 1 of 10

| 3-Month Rolling Programme updated to 2015-12-20 | | | |
|---|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | 2016 | | | | |
|---|--|-----|-----|-------------|-----------|-----|------|-----|------|-----|-----|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | | |
| FHW-2300 | Noise Barrier NB68 - Mini-Piling at central median (CSD: 22 nos) | 80 | 80 | 25-Jan-16 | 09-May-16 | 2 | | | | | | | |
| FHW-2190 | Footpath & DSD Access Track adjacent to SB lane | 108 | 108 | 22-Feb-16 | 05-Jul-16 | 163 | | | | | | | |
| Fanling Highway Zone 3 between CH7290 and CH7380 | | | | | | | | | | | | | |
| At-Grade Roadworks (130m) | | | | | | | | | | | | | |
| FHW-3150* | Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth) | 150 | 350 | 07-Jun-14 A | 06-Mar-17 | 74 | | | | | | | |
| FHW-3160 | Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should) | 63 | 14 | 05-Oct-15 A | 08-Jan-16 | 14 | | | | | | | |
| FHW-3300 | Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos) | 70 | 70 | 25-Jan-16 | 26-Apr-16 | 2 | | | | | | | |
| FHW-3310 | Noise Barrier NB68A - Footing at central median (98m) | 90 | 90 | 12-Mar-16 | 04-Jul-16 | 7 | | | | | | | |
| Fanling Highway North Portion between CH7470 and CH7925 | | | | | | | | | | | | | |
| Fanling Highway Zone 4 between CH7380 and CH7470 | | | | | | | | | | | | | |
| At-Grade Roadworks (90m) | | | | | | | | | | | | | |
| FHW-4210 | Noise Barrier NB68A - Footing at central median (40m) | 90 | 90 | 12-Mar-16 | 04-Jul-16 | 7 | | | | | | | |
| Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge) | | | | | | | | | | | | | |
| Kiu Tau Footbridge Reprvision (East) | | | | | | | | | | | | | |
| FHW-5110 | Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9) | 35 | 41 | 20-Nov-15 A | 16-Feb-16 | 0 | | | | | | | |
| FHW-5010E | KT-P4 - Ple Cap & Pler | 75 | 75 | 21-Dec-15 | 30-Mar-16 | 46 | | | | | | | |
| FHW-5000C2 | KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE | 15 | 15 | 18-Jan-16 | 03-Feb-16 | 5 | | | | | | | |
| FHW-5010C | KT-P2 - Ple Cap & Pler | 60 | 60 | 04-Feb-16 | 25-Apr-16 | 5 | | | | | | | |
| FHW-5090 | Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO | 45 | 45 | 04-Feb-16 | 07-Apr-16 | 40 | | | | | | | |
| FHW-5010D | KT-P3 - Ple Cap & Pler | 60 | 60 | 17-Feb-16 | 30-Apr-16 | 0 | | | | | | | |
| FHW-5010A | KT-AB1 - Ple Cap & Abutment | 75 | 75 | 17-Feb-16 | 20-May-16 | 5 | | | | | | | |
| FHW-5010B | KT-AB2 - Ple Cap & Abutment | 60 | 60 | 11-Mar-16 | 26-May-16 | 0 | | | | | | | |
| At-Grade Road Works (130m) | | | | | | | | | | | | | |
| FHW-5120C | Preparation Works for Implementation of TTA Scheme E3A | 30 | 21 | 07-Nov-15 A | 16-Jan-16 | 5 | | | | | | | |
| FHW-5120D | Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge) | 0 | 0 | 18-Jan-16 | | 5 | | | | | | | |
| Remaining Works for Noise Barrier along widened Fanling Highway | | | | | | | | | | | | | |
| FHW-NB-120 | Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1 | 20 | 20 | 18-Jan-16* | 16-Feb-16 | 523 | | | | | | | |
| FHW-NB-130 | Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB lanes at Zone 1 | 10 | 10 | 17-Feb-16 | 27-Feb-16 | 523 | | | | | | | |
| FHW-NB-140 | Noise Barrier Steelworks & Panel for NB71 (254m), adjacent to Fanling Highway SB lanes at Zones 2,3 & 4 | 45 | 45 | 29-Feb-16 | 25-Apr-16 | 523 | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)

Page 2 of 10

3-Month Rolling Programme updated to 2015-12-20

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | 2016 | | | |
|--|---|-----|-----|-------------|-------------|-----|------|-----|------|-----|-----|---|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | |
| Section II - Remainder of the Works (KD-3) | | | | | | | | | | | | |
| At Grade Link Road at Fanling Highway Interchange | | | | | | | | | | | | |
| Link Road 3 (near Abutment AD1) | | | | | | | | | | | | |
| FHI-LR3-3000 | Completion of WSD works incl. DN600, DN1200 & DN1400 | 0 | 0 | | 04-Feb-16 | 447 | | | | | | ◆ Completion of WSD works incl. DN600, DN1200 & DN1400 |
| Link Road 4 (near Abutment AC1) | | | | | | | | | | | | |
| FHI-LR4-4030 | Construction of Retaining Wall beside Abutment AC1 (4 bays) | 35 | 35 | 23-Jan-16 | 10-Mar-16 | 0 | | | | | | Construction of Retaining Wall bes |
| WSD Works | | | | | | | | | | | | |
| DN450 Fire Mains (CHA) | | | | | | | | | | | | |
| WA-1050 | Pipe Laying - CHA 420 - 450 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 30m long & 2m depth | 70 | 1 | 29-May-15 A | 21-Dec-15 | 0 | | | | | | Pipe Laying - CHA 420 - 450 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 30m long & 2m depth, Pp |
| WA-1090 | Pipe Laying - CHA 800 - 960 (DN450) near Ext. TWSR West (No Roadworks), 160m long & 3m depth | 148 | 148 | 04-Jan-16* | 09-Jul-16 | 78 | | | | | | |
| WA-1060 | Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR West (Re-TWSRW: CH640 - 695), 125m long & 2m depth | 95 | 95 | 19-Jan-16 | 21-May-16 | 223 | | | | | | |
| DN600 Water Mains (CHB) | | | | | | | | | | | | |
| WB-1010 | Pipe Laying - CHB 160 - 215 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 55m long (common trench with NB) | 60 | 0 | 13-Jul-15 A | 12-Dec-15 A | | | | | | | Pipe Laying - CHB 160 - 215 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 55m long (common trench with NB) |
| WB-1060 | Pipe Laying - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE: CH270-380), 97m long & GL | 30 | 20 | 17-Jul-15 A | 15-Jan-16 | 563 | | | | | | |
| WB-1070 | Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL | 78 | 10 | 18-Jul-15 A | 04-Jan-16 | 188 | | | | | | Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL, f |
| WB-1030C | Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8 | 85 | 85 | 25-Feb-16 | 10-Jun-16 | 450 | | | | | | |
| DN1200 Water Mains (CHC) | | | | | | | | | | | | |
| WC-1050A | Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth | 120 | 37 | 15-Oct-14 A | 04-Feb-16 | 76 | | | | | | Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW |
| WC-1130 | Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL | 78 | 0 | 07-Jul-15 A | 12-Dec-15 A | | | | | | | Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL |
| WC-1060 | Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB) | 95 | 45 | 12-Oct-15 A | 20-Feb-16 | 68 | | | | | | Pipe Laying - CHC 235 - 420 (DN1200) near Fanling H |
| WC-1090C | Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8 | 85 | 85 | 25-Feb-16 | 10-Jun-16 | 135 | | | | | | |
| DN2200 Water Mains (CHF) | | | | | | | | | | | | |
| WF-3000 | Semi-Structural Lining on existing DN2200 underneath Link Road 4, 52m long (Covered by VO no.077) | 25 | 0 | 10-Dec-15 A | 19-Dec-15 A | | | | | | | Semi-Structural Lining on existing DN2200 underneath Link Road 4, 52m long (Covered by VO no.077) |
| DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK) | | | | | | | | | | | | |
| WJ-1020A | Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth | 55 | 23 | 05-Oct-15 A | 19-Jan-16 | 155 | | | | | | Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth, Pipe |
| WJ-2000B | Pressure Test for CHJ | 7 | 0 | 24-Nov-15 A | 26-Nov-15 A | | | | | | | Pressure Test for CHJ |
| WJ-2010A | Cleaning & CCTV Inspection for CHJ | 7 | 0 | 08-Dec-15 A | 14-Dec-15 A | | | | | | | Cleaning & CCTV Inspection for CHJ |
| WJ-2020 | Installation of Connecting Pipe for Connection to Existing Mains | 13 | 0 | 15-Dec-15 A | 19-Dec-15 A | | | | | | | Installation of Connecting Pipe for Connection to Existing Mains |
| WJ-2040 | Connection to Existing Mains | 7 | 4 | 19-Dec-15 A | 24-Dec-15* | -3 | | | | | | Connection to Existing Mains, Connection to Existing Mains |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)
Page 3 of 10

| 3-Month Rolling Programme updated to 2015-12-20 | | | |
|---|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | 2016 | | | | | |
|---|---|-----|----|-------------|-------------|-----|------|-----|------|-----|-----|--|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | | | |
| WJ-1100 | DN300 Washout at around CHU268 | 65 | 65 | 28-Dec-15 | 19-Mar-16* | 209 | | | | | | | | |
| WJ-1110 | DN300 Washout at CHU 155 | 65 | 65 | 28-Dec-15 | 19-Mar-16* | 209 | | | | | | | | |
| WJ-1020B | Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth | 90 | 90 | 20-Jan-16 | 17-May-16 | 155 | | | | | | | | |
| Kau Lung Hang Valve Control & Telemetry House Re-provision | | | | | | | | | | | | | | |
| VCTH-1020a | Testing and Commissioning (New Telemetry House) | 60 | 10 | 10-Oct-15 A | 04-Jan-16 | 187 | | | | | | | | |
| VCTH-1020c | Testing and Commissioning (Valve operation for DN1400 water mains) | 30 | 33 | 10-Oct-15 A | 30-Jan-16 | 164 | | | | | | | | |
| Existing Nam Wa Po Trunk Sewage Pumping Station (PST3) | | | | | | | | | | | | | | |
| PS-1000 | Demolition of Existing Boundary Wall of Pumping Station (PST3) | 50 | 50 | 02-Jan-16* | 07-Mar-16 | 471 | | | | | | | | |
| PS-1010 | Construction of New Boundary Wall for Pumping Station (PST3) | 90 | 90 | 08-Mar-16 | 28-Jun-16 | 471 | | | | | | | | |
| Stage 1A - Realignment of Tai Wo Service Road West (KD-7) | | | | | | | | | | | | | | |
| TWSRW Zone 1 between CH100 and CH155 | | | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | |
| TWSRW-1160 | Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement | 286 | 10 | 15-Nov-14 A | 19-Jan-16 | 0 | | | | | | | | |
| TWSRW Zone 2 between CH155 and CH280 | | | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | |
| TWSRW-2120 | Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement | 165 | 21 | 16-Oct-14 A | 19-Jan-16 | 0 | | | | | | | | |
| TWSRW-2130 | Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 60.2m) | 85 | 9 | 14-Sep-15 A | 02-Jan-16 | 6 | | | | | | | | |
| TWSRW-2140 | Rectification Works for Southern Trunk Sewer | 48 | 15 | 30-Oct-15 A | 09-Jan-16 | 0 | | | | | | | | |
| TWSRW Zone 3 between CH280 and CH315 | | | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | |
| TWSRW-3120 | Road Formation, Road Drainage, Kerb, Planter and Pavement | 181 | 23 | 22-Jun-15 A | 19-Jan-16 | 0 | | | | | | | | |
| TWSRW-3110 | Installation of Cable Ducts for Utilities Diversion Works at Zone 2 (Approx. 120m) (by utilities undertakers) | 111 | 0 | 21-Jul-15 A | 07-Dec-15 A | | | | | | | | | |
| TWSRW-3100 | Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 35.1m) | 26 | 8 | 19-Nov-15 A | 31-Dec-15 | 1 | | | | | | | | |
| TWSRW Zone 4 between CH315 and CH376 | | | | | | | | | | | | | | |
| Construction of Bridge E | | | | | | | | | | | | | | |
| TWSRW-4090 | Permanent Prestressing & Abutment Wall | 28 | 0 | 23-Oct-15 A | 11-Dec-15 A | | | | | | | | | |
| TWSRW-4100 | Remove Scaffold System and Temporary Work together with Slope Reinstatement | 75 | 75 | 21-Dec-15* | 30-Mar-16* | 1 | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | |
| TWSRW-4200 | Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway | 35 | 23 | 12-Dec-15 A | 19-Jan-16 | 0 | | | | | | | | |



俊和建築工程有限公司

CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3

3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)

Page 4 of 10

3-Month Rolling Programme updated to 2015-12-20

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | 2016 | | | |
|---|---|-----|-----|-------------|-------------|-----|--|-----|------|-----|-----|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | |
| TWSRW Zone 5 between CH376 and CH520 | | | | | | | | | | | | |
| Construction of Retaining Structures | | | | | | | | | | | | |
| TWSRW-5080 | Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78) | 50 | 0 | 29-Jun-15 A | 03-Dec-15 A | | Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78) | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | |
| TWSRW-5110C | Road Drainage SMH801-804 | 80 | 5 | 27-Apr-15 A | 28-Dec-15 | 0 | Road Drainage SMH801-804, Road Drainage SMH801-804 | | | | | |
| TWSRW-5100 | Retaining Wall RW7 & RW8 - adjacent to Realigned TWSR West (66m) | 70 | 25 | 29-Oct-15 A | 21-Jan-16 | 3 | Retaining Wall RW7 & RW8 - adjacent to Realigned TWSR West (66m), Retaining Wall RW8 | | | | | |
| TWSRW-5110A | Road Formation, DN150 watermain, Kerb, Planter and Pavement | 21 | 21 | 23-Dec-15 | 19-Jan-16 | 0 | Road Formation, DN150 watermain, Kerb, Planter and Pavement | | | | | |
| TWSRW-5110 | Retaining Wall RW9 (to be covered by VO) | 45 | 45 | 20-Jan-16 | 18-Mar-16 | 5 | Retaining Wall RW9 (to be covered by VO) | | | | | |
| TWSRW-5120 | Permanent Vehicular Access to Lot 81 | 125 | 125 | 22-Jan-16 | 30-Jun-16 | 469 | Permanent Vehicular Access to Lot 81 | | | | | |
| TWSRW-5130 | Installation of Stone Facing Finish | 45 | 45 | 22-Jan-16 | 21-Mar-16 | 3 | Installation of Stone Facing Finish | | | | | |
| TWSRW-5140 | Remaining Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 5) | 24 | 24 | 03-Mar-16 | 02-Apr-16 | 0 | Remaining Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 5) | | | | | |
| TWSRW Zone 6 between CH520 and CH530 | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | |
| TWSRW-6110 | Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (Covered by VO. 68) | 65 | 14 | 22-May-15 A | 08-Jan-16 | 16 | Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (Covered by VO. 68), Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (Covered by VO. 68) | | | | | |
| TWSRW-6100 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert) | 21 | 21 | 22-Dec-15 | 18-Jan-16 | 0 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert) | | | | | |
| TWSRW Zone 7 between CH530 and CH640 | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | |
| TWSRW-7140 | Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers) | 233 | 15 | 28-Jan-15 A | 04-Jan-16 | 373 | Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers), Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers) | | | | | |
| TWSRW-7120* | Pipe Laying - DN450 Watermains (CHA) | 70 | 1 | 29-May-15 A | 21-Dec-15 | 0 | Pipe Laying - DN450 Watermains (CHA) | | | | | |
| TWSRW-7160 | Pipe Laying - DN150 | 70 | 1 | 13-Jul-15 A | 21-Dec-15 | 0 | Pipe Laying - DN150, Pipe Laying - DN150 | | | | | |
| TWSRW-7100 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope) | 21 | 21 | 22-Dec-15 | 18-Jan-16 | 0 | Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope) | | | | | |
| TWSRW-7110 | Implementation of TTA - Scheme W3 | 0 | 0 | 19-Jan-16 | | 0 | Implementation of TTA - Scheme W3 | | | | | |
| TWSRW-7150 | Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7) | 56 | 56 | 19-Jan-16 | 02-Apr-16 | 0 | Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7) | | | | | |
| TWSRW Zone 8 between CH640 and CH695 | | | | | | | | | | | | |
| Kiu Tau Footbridge Repronvision (West) | | | | | | | | | | | | |
| TWSRW-8020 | Construction of Pile Cap and Abutment | 50 | 31 | 17-Nov-15 A | 28-Jan-16 | 0 | Construction of Pile Cap and Abutment, Construction of Pile Cap and Abutment | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | |
| TWSRW-8120 | Road Formation, Road Drainage, Kerb and Pavement | 22 | 22 | 22-Dec-15 | 19-Jan-16 | 0 | Road Formation, Road Drainage, Kerb and Pavement | | | | | |
| TWSRW-8110* | Pipe Laying - DN450 Watermains (CHA) | 95 | 95 | 19-Jan-16 | 21-May-16 | 223 | Pipe Laying - DN450 Watermains (CHA) | | | | | |



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)

3-Month Rolling Programme updated to 2015-12-20

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | | 2016 | | | | | | | |
|--|---|-----|-----|-------------|-------------|-----|--|-----|-----|-----|-----|------|-----|-----|-----|--|--|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | | | | |
| Remainder of the Works | | | | | | | | | | | | | | | | | | | |
| TWSRW-9040* | Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640) | 233 | 15 | 28-Jan-15 A | 04-Jan-16 | 373 | Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640) | | | | | | | | | | | | |
| TWSRW-9020* | Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315) | 111 | 0 | 21-Jul-15 A | 07-Dec-15 A | | | | | | | | | | | | | | |
| Remaining Works for Noise Barrier along realigned TWSR West | | | | | | | | | | | | | | | | | | | |
| TWSRW-NB-110 | Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2 | 20 | 20 | 21-Dec-15* | 15-Jan-16 | 28 | Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2 | | | | | | | | | | | | |
| TWSRW-NB-130 | Noise Barrier Steelworks & Panel for NB1b at Zone 4 | 10 | 10 | 16-Jan-16 | 27-Jan-16 | 28 | Noise Barrier Steelworks & Panel for NB1b at Zone 4 | | | | | | | | | | | | |
| TWSRW-NB-140 | Noise Barrier Steelworks & Panel for NB2 at Zone 5 | 20 | 20 | 28-Jan-16 | 26-Feb-16 | 28 | Noise Barrier Steelworks & Panel for NB2 at Zone 5 | | | | | | | | | | | | |
| Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14) | | | | | | | | | | | | | | | | | | | |
| TWSRE Zone 1 between CH100 and CH270 | | | | | | | | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | | | | | | |
| TWSRE-1140* | Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East | 90 | 90 | 20-Jan-16 | 17-May-16 | 155 | Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East | | | | | | | | | | | | |
| TWSRE-1170 | Remaining Noise Barrier NB3 Stem Wall (a total of 24m long) | 30 | 30 | 11-Mar-16 | 19-Apr-16 | 272 | Remaining Noise Barrier NB3 Stem Wall (a total of 24m long) | | | | | | | | | | | | |
| TWSRE Zone 2 between CH270 and CH380 | | | | | | | | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | | | | | | |
| TWSRE-2030A* | Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East | 30 | 325 | 17-Jul-15 A | 04-Feb-17 | 280 | Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East | | | | | | | | | | | | |
| TWSRE-2030B* | Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East | 55 | 23 | 05-Oct-15 A | 19-Jan-16 | 155 | Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East | | | | | | | | | | | | |
| TWSRE-2040 | Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement | 71 | 71 | 20-Jan-16 | 22-Apr-16 | 269 | Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement | | | | | | | | | | | | |
| TWSRE Zone 3 between CH380 and CH456 | | | | | | | | | | | | | | | | | | | |
| At-Grade Roadworks | | | | | | | | | | | | | | | | | | | |
| TWSRE-3020A* | Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East | 78 | 10 | 07-Jul-15 A | 04-Jan-16 | 188 | Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East | | | | | | | | | | | | |
| TWSRE-3040 | Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10) | 165 | 165 | 05-Jan-16 | 30-Jul-16 | 188 | Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10) | | | | | | | | | | | | |
| Roundabout A, Slip Road and Access Road | | | | | | | | | | | | | | | | | | | |
| TWSRE-4070 | Roundabout A - Road Formation, Kerb, Planter and Pavement | 90 | 42 | 26-Oct-15 A | 17-Feb-16 | 6 | Roundabout A - Road Formation, Kerb, Planter and Pavement | | | | | | | | | | | | |
| TWSRE-4110 | Preparation Works for Implementation of TTA Scheme E1A | 30 | 21 | 26-Oct-15 A | 16-Jan-16 | 102 | Preparation Works for Implementation of TTA Scheme E1A, Preparation Works for Implementation of TTA Scheme E1A | | | | | | | | | | | | |
| TWSRE-4020 | Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement | 108 | 108 | 07-Jan-16 | 25-May-16 | 6 | Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement | | | | | | | | | | | | |
| TWSRE-4120 | Implementation of TTA - Scheme E1A | 0 | 0 | 17-Jan-16* | | 134 | Implementation of TTA - Scheme E1A | | | | | | | | | | | | |
| TWSRE-4030B | Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement | 120 | 120 | 18-Jan-16 | 20-Jun-16 | 102 | Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement | | | | | | | | | | | | |
| Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9) | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)

3-Month Rolling Programme updated to 2015-12-20

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | 2016 | | | | | | | | | |
|---|--|----|----|-------------|-------------|-----|------|-----|-----|-----|------|--|--|--|--|--|--|--|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | | | | | | | | | |
| B-3050 | Relocation of Plant including Pre-drilling Works | 21 | 21 | 25-Jan-16 | 24-Feb-16 | 67 | | | | | | | | | | | | | | |
| Foundation & Pier Construction | | | | | | | | | | | | | | | | | | | | |
| Bridge A | | | | | | | | | | | | | | | | | | | | |
| BA-05-1030 | Pier AA5 - Pier Construction (Twin Pier) | 27 | 0 | 29-Oct-14 A | 18-Dec-15 A | | | | | | | | | | | | | | | |
| BA-01-1010 | Abutment AA1 - Pile Test | 14 | 14 | 06-May-15 A | 08-Jan-16 | 235 | | | | | | | | | | | | | | |
| BA-18-1030 | Pier AA18 - Pier Construction | 56 | 0 | 08-May-15 A | 28-Nov-15 A | | | | | | | | | | | | | | | |
| BA-11-1010 | Pier AA11 - Pile Test | 14 | 0 | 18-Aug-15 A | 10-Dec-15 A | | | | | | | | | | | | | | | |
| BA-12-1030 | Pier AA12 - Pier Construction | 35 | 0 | 10-Oct-15 A | 11-Dec-15 A | | | | | | | | | | | | | | | |
| BA-07-1020 | Pier AA7 - Pile Cap | 30 | 0 | 30-Oct-15 A | 17-Dec-15 A | | | | | | | | | | | | | | | |
| BA-09-1030 | Pier AA9 - Pier Construction (Twin Pier) | 49 | 26 | 07-Nov-15 A | 22-Jan-16 | 35 | | | | | | | | | | | | | | |
| BA-10-1000 | Pier AA10 - Piling Works | 24 | 4 | 07-Nov-15 A | 24-Dec-15 | 0 | | | | | | | | | | | | | | |
| BA-11-1020 | Pier AA11 - Pile Cap | 30 | 25 | 15-Dec-15 A | 21-Jan-16 | 25 | | | | | | | | | | | | | | |
| BA-01-1000b | Abutment AA1 - Piling Works (P1) | 12 | 12 | 28-Dec-15 | 11-Jan-16 | 0 | | | | | | | | | | | | | | |
| BA-02-1000 | Pier AA2W - Piling Works | 12 | 12 | 12-Jan-16 | 25-Jan-16 | 0 | | | | | | | | | | | | | | |
| BA-10-1010 | Pier AA10 - Pile Test | 14 | 14 | 14-Jan-16 | 29-Jan-16 | 18 | | | | | | | | | | | | | | |
| BA-11-1030 | Pier AA11 - Pier Construction | 35 | 35 | 22-Jan-16 | 09-Mar-16 | 38 | | | | | | | | | | | | | | |
| BA-07-1030 | Pier AA7 - Pier Construction | 28 | 28 | 23-Jan-16 | 02-Mar-16 | 35 | | | | | | | | | | | | | | |
| BA-08-1000 | Pier AA8 - Piling Works | 24 | 24 | 26-Jan-16 | 29-Feb-16 | 0 | | | | | | | | | | | | | | |
| BA-10-1020 | Pier AA10 - Pile Cap | 30 | 30 | 30-Jan-16 | 11-Mar-16 | 18 | | | | | | | | | | | | | | |
| BA-02-1010 | Pier AA2W - Pile Test | 14 | 14 | 18-Feb-16 | 04-Mar-16 | 120 | | | | | | | | | | | | | | |
| BA-02-1020B | Pier AA2W - Pile Cap | 30 | 30 | 05-Mar-16 | 13-Apr-16 | 120 | | | | | | | | | | | | | | |
| BA-10-1030 | Pier AA10 - Pier Construction | 30 | 30 | 12-Mar-16 | 20-Apr-16 | 36 | | | | | | | | | | | | | | |
| BA-08-1010 | Pier AA8 - Pile Test | 14 | 14 | 17-Mar-16 | 06-Apr-16 | 0 | | | | | | | | | | | | | | |
| Bridge B | | | | | | | | | | | | | | | | | | | | |
| BB-01-1010 | Abutment AB1 - Pile Test | 14 | 14 | 18-Aug-15 A | 08-Jan-16 | 270 | | | | | | | | | | | | | | |
| BB-07-1040 | Portal AB7/AD9 - Portal Beam Construction together with Kicker | 60 | 0 | 19-Sep-15 A | 04-Dec-15 A | | | | | | | | | | | | | | | |
| BB-03-1020 | Pier AB3 - Pile Cap | 30 | 0 | 26-Oct-15 A | 19-Dec-15 A | | | | | | | | | | | | | | | |
| BB-12-1020 | Abutment AB12/AD14 - Pile Cap | 65 | 52 | 28-Oct-15 A | 29-Feb-16 | 18 | | | | | | | | | | | | | | |
| BB-11-1030 | Pier AB11 - Pier Construction | 45 | 0 | 06-Nov-15 A | 19-Dec-15 A | | | | | | | | | | | | | | | |



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)
Page 7 of 10

| 3-Month Rolling Programme updated to 2015-12-20 | | | |
|---|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | 2016 | | | | | |
|--------------------------------|---|----|----|-------------|-------------|-----|------|-----|-----|-----|------|--|--|--|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | | | | | |
| BB-06-1030 | Pier AB6E - Pier Construction | 48 | 23 | 21-Nov-15 A | 19-Jan-16 | 22 | | | | | | | | | | |
| BB-06-1050 | Portal AB6 - Portal Beam Construction together with Kicker | 40 | 40 | 28-Jan-16 | 21-Mar-16 | 22 | | | | | | | | | | |
| BB-04-1000 | Pier AB4 - Piling Works | 24 | 24 | 25-Feb-16 | 23-Mar-16 | 67 | | | | | | | | | | |
| BB-12-1030 | Abutment AB12/AD14 - Abutment Construction | 75 | 75 | 01-Mar-16 | 02-Jun-16 | 150 | | | | | | | | | | |
| BB-03-1030 | Pier AB3 - Pier Construction | 21 | 21 | 03-Mar-16 | 30-Mar-16 | 35 | | | | | | | | | | |
| Bridge C | | | | | | | | | | | | | | | | |
| BC-12-1030 | Pier AC12 - Pier Construction | 28 | 0 | 10-Jun-15 A | 18-Dec-15 A | | | | | | | | | | | |
| BC-03-1010 | Pier AC3 - Pile Test | 14 | 0 | 28-Nov-15 A | 09-Dec-15 A | | | | | | | | | | | |
| BC-03-1020 | Pier AC3 - Pile Cap | 30 | 22 | 11-Dec-15 A | 18-Jan-16 | 135 | | | | | | | | | | |
| BC-01-1030 | Abutment AC1 - Abutment Construction | 50 | 45 | 16-Dec-15 A | 20-Feb-16 | 0 | | | | | | | | | | |
| BC-02-1020 | Pier AC2 - Pile Cap | 30 | 30 | 21-Dec-15 | 27-Jan-16 | 90 | | | | | | | | | | |
| BC-02-1030 | Pier AC2 - Pier Construction | 45 | 45 | 28-Jan-16 | 30-Mar-16 | 90 | | | | | | | | | | |
| Bridge D | | | | | | | | | | | | | | | | |
| BD-01-1020 | Abutment AD1 - Pile Cap | 30 | 0 | 04-Nov-15 A | 03-Dec-15 A | | | | | | | | | | | |
| BD-13-1030 | Pier AD13 - Pier Construction | 45 | 30 | 03-Dec-15 A | 27-Jan-16 | 92 | | | | | | | | | | |
| BD-12-1030 | Pier AD12 - Pier Construction | 45 | 35 | 09-Dec-15 A | 02-Feb-16 | 81 | | | | | | | | | | |
| BD-01-1030 | Abutment AD1 - Abutment Construction | 50 | 50 | 21-Dec-15 | 26-Feb-16 | 240 | | | | | | | | | | |
| BD-08-1040 | Portal AC11/AD8 - Portal Beam Construction together with Kicker | 40 | 40 | 28-Dec-15 | 19-Feb-16 | 0 | | | | | | | | | | |
| BD-09-1040 | Portal AD9/AC12 - Portal Beam Construction together with Kicker | 40 | 40 | 29-Dec-15 | 20-Feb-16 | 19 | | | | | | | | | | |
| BD-11-1020A | Pier AD11E - Pile Cap | 30 | 30 | 01-Mar-16 | 08-Apr-16 | 18 | | | | | | | | | | |
| Pier Table Construction | | | | | | | | | | | | | | | | |
| Bridge A | | | | | | | | | | | | | | | | |
| PA-1170 | Pier Table Construction at Pier AA17 (3 nos.) | 50 | 0 | 17-Oct-15 A | 30-Nov-15 A | | | | | | | | | | | |
| PA-1180 | Pier Table Construction at Pier AA18 (4 nos.) | 50 | 50 | 21-Dec-15 | 26-Feb-16 | 34 | | | | | | | | | | |
| PA-1040 | Pier Table Construction at Pier AA4 (3 nos.) | 50 | 50 | 23-Dec-15 | 29-Feb-16 | 64 | | | | | | | | | | |
| PA-1050 | Pier Table Construction at Pier AA5 (4 nos.) | 50 | 50 | 16-Feb-16 | 18-Apr-16 | 2 | | | | | | | | | | |
| PA-1090 | Pier Table Construction at Pier AA9 (4 nos.) | 50 | 50 | 27-Feb-16 | 29-Apr-16 | 72 | | | | | | | | | | |
| PA-1120 | Pier Table Construction at Pier AA12 (3 nos.) | 50 | 50 | 27-Feb-16 | 29-Apr-16 | 34 | | | | | | | | | | |
| PA-1110 | Pier Table Construction at Pier AA11 (3 nos.) | 50 | 50 | 18-Mar-16 | 21-May-16 | 49 | | | | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)

Page 8 of 10

3-Month Rolling Programme updated to 2015-12-20

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | | | | 2016 | | | | | | | | | | |
|---------------------------------------|---|----|----|-------------|-------------|-----|------|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|--|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | | | |
| Bridge B | | | | | | | | | | | | | | | | | | | | | | |
| PB-1100 | Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head | 50 | 5 | 21-Sep-15 A | 28-Dec-15 | -22 | | | | | | | | | | | | | | | | |
| PB-1080 | Pier Table Construction at Portal AB8 (4 nos.) | 37 | 0 | 08-Oct-15 A | 15-Dec-15 A | | | | | | | | | | | | | | | | | |
| PB-1050 | Pier Table Construction at Pier AB5 (3 nos.) | 50 | 50 | 21-Dec-15 | 26-Feb-16 | 72 | | | | | | | | | | | | | | | | |
| PB-1070 | Pier Table Construction at Portal AB7/AD9 (4 nos.) | 28 | 28 | 21-Dec-15 | 25-Jan-16 | 16 | | | | | | | | | | | | | | | | |
| PB-1090 | Pier Table Construction at Pier AB9 (4 nos.) incl. in-situ cross head | 40 | 40 | 29-Dec-15 | 20-Feb-16 | 272 | | | | | | | | | | | | | | | | |
| PB-1110 | Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross head | 40 | 40 | 30-Dec-15 | 22-Feb-16 | 12 | | | | | | | | | | | | | | | | |
| Bridge C | | | | | | | | | | | | | | | | | | | | | | |
| PC-1100 | Pier Table Construction at Pier AC10 (3 nos.) | 50 | 0 | 17-Nov-15 A | 19-Dec-15 A | | | | | | | | | | | | | | | | | |
| PC-1050 | Pier Table Construction at Pier AC5 (4 nos.) | 50 | 40 | 09-Dec-15 A | 15-Feb-16 | 2 | | | | | | | | | | | | | | | | |
| Bridge D | | | | | | | | | | | | | | | | | | | | | | |
| PD-1100 | Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head | 40 | 20 | 06-Oct-15 A | 15-Jan-16 | 48 | | | | | | | | | | | | | | | | |
| PD-1040 | Pier Table Construction at Pier AD4 (3 nos.) | 50 | 0 | 22-Oct-15 A | 26-Nov-15 A | | | | | | | | | | | | | | | | | |
| PD-1070 | Pier Table Construction at Pier AD7 (3 nos.) | 50 | 2 | 12-Nov-15 A | 22-Dec-15 | 49 | | | | | | | | | | | | | | | | |
| PD-1120 | Pier Table Construction at Pier AD12 (4 nos.) incl. in-situ cross head | 40 | 40 | 18-Feb-16 | 08-Apr-16 | 81 | | | | | | | | | | | | | | | | |
| PD-1080 | Pier Table Construction at Portal AC11/AD8 (4 nos.) | 20 | 20 | 20-Feb-16 | 14-Mar-16 | 0 | | | | | | | | | | | | | | | | |
| PD-1130 | Pier Table Construction at Pier AD13 (4 nos.) incl. in-situ cross head | 40 | 40 | 23-Feb-16 | 13-Apr-16 | 83 | | | | | | | | | | | | | | | | |
| PD-1090 | Pier Table Construction at Portal AD9/AC12 (4 nos.) | 28 | 28 | 15-Mar-16 | 20-Apr-16 | 0 | | | | | | | | | | | | | | | | |
| Waduct Bridge Segment Erection | | | | | | | | | | | | | | | | | | | | | | |
| Bridge A | | | | | | | | | | | | | | | | | | | | | | |
| EA-1130 | Bridge Deck Construction at Pier AA13 by Typical Lifting Frame (22 nos + 1 no. key segment) | 15 | 0 | 14-Nov-15 A | 08-Dec-15 A | | | | | | | | | | | | | | | | | |
| EA-1160 | Bridge Deck Construction at Pier AA16 by Typical Lifting Frame (24 nos + 1 no. key segment) | 13 | 0 | 18-Nov-15 A | 11-Dec-15 A | | | | | | | | | | | | | | | | | |
| EA-1170 | Bridge Deck Construction at Pier AA17 by Typical Lifting Frame (14 nos + 1 no. key segment) | 15 | 15 | 24-Dec-15 | 13-Jan-16 | 8 | | | | | | | | | | | | | | | | |
| Bridge B | | | | | | | | | | | | | | | | | | | | | | |
| EB-1080 | Bridge Deck Construction at Portal AB8 by Special Lifting Frame & Crane (26 nos) | 12 | 12 | 21-Dec-15 | 06-Jan-16 | -30 | | | | | | | | | | | | | | | | |
| EB-1100 | Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54 nos in which 12 nos above MTRCL Railway) | 72 | 72 | 08-Jan-16 | 12-Apr-16 | -30 | | | | | | | | | | | | | | | | |
| EB-1070 | Bridge Deck Construction at Pier AB7 by Crane (26 nos + 2 no. key segment) | 20 | 20 | 26-Jan-16 | 24-Feb-16 | 52 | | | | | | | | | | | | | | | | |
| EB-1090 | Bridge Deck Construction at Pier AB9 by Crane (36 nos + 2 no. key segment) | 16 | 16 | 22-Feb-16 | 10-Mar-16 | 272 | | | | | | | | | | | | | | | | |
| Bridge C | | | | | | | | | | | | | | | | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)
Page 9 of 10

| 3-Month Rolling Programme updated to 2015-12-20 | | | |
|---|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | OD | RD | Start | Finish | TF | 2015 | | 2016 | | | | | |
|--|---|-----|-----|-------------|-----------|-----|------|-----|------|-----|-----|--|--|--|
| | | | | | | | Dec | Jan | Feb | Mar | Apr | | | |
| EC-1090 | Bridge Deck Construction at Pier AC9 by Crane (21 nos + 1 no. key segment) | 12 | 7 | 15-Dec-15 A | 30-Dec-15 | 162 | | | | | | | | |
| EC-1100 | Bridge Deck Construction at Pier AC10 by Typical Lifting Frame (10 nos + 1 no. key segment) | 15 | 15 | 30-Jan-16 | 23-Feb-16 | 8 | | | | | | | | |
| EC-1050 | Bridge Deck Construction at Pier AC5 by Typical Lifting Frame (20 nos + 2 no. key segment + 3 no. of AC6) | 12 | 12 | 12-Mar-16 | 29-Mar-16 | 8 | | | | | | | | |
| Bridge D | | | | | | | | | | | | | | |
| ED-1060 | Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (18 nos + 1 no. key segment) | 11 | 3 | 10-Dec-15 A | 23-Dec-15 | 8 | | | | | | | | |
| ED-1040 | Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14 nos + 2 no. key segment) | 14 | 14 | 14-Jan-16 | 29-Jan-16 | 8 | | | | | | | | |
| ED-1100 | Bridge Deck Construction at Portal AD10 by Crane (52 nos) | 32 | 32 | 16-Jan-16 | 29-Feb-16 | 48 | | | | | | | | |
| ED-1070 | Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment) | 15 | 15 | 24-Feb-16 | 11-Mar-16 | 8 | | | | | | | | |
| Section VI - Works in Portion FH9 (KD-6A) | | | | | | | | | | | | | | |
| Major Works | | | | | | | | | | | | | | |
| S6-2000* | Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction) | 276 | 127 | 06-Feb-15 A | 02-Jun-16 | 150 | | | | | | | | |



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR029 (Data Date: 21-Dec-15)

Page 10 of 10

3-Month Rolling Programme updated to 2015-12-20

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-Dec-15 | Rev.0 | SL | |
| | | | |
| | | | |
| | | | |
| | | | |