

Appendix A

Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016						
							Jan	Feb	Mar	Apr	May		
3-Month Rolling Programme 2016-01-21													
Key Dates (Contractual)													
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		21-Jan-16*	-1		◆	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic				
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		21-Jan-16*	-81		◆	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD				
Key Dates (Forecast)													
KD-1105	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		18-Feb-16	-30		◆	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic				
Major Milestones and Events													
MS-0240	Commissioning of the diverted DN2300 Dong Jiang Watermains	0	0		24-Dec-15 A			◆	Commissioning of the diverted DN2300 Dong Jiang Watermains				
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)	1	1		27-Feb-16*	-32			T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)				
MS-2000D	T4: TTA to divert TWSRW traffic to the completed re-aligned TWSRW	1	1		09-Mar-16	19			T4: TTA to divert TWSRW traffic to the completed re-aligned TWSRW				
Major Procurement & Delivery													
Footbridge Steel Truss													
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	100	100		02-Feb-16	11-Jun-16	0						
Design and Submissions													
Statutory Approval													
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	4		27-Nov-14 A	25-Jan-16	-17						
Method Statement and Design (Major) Approved by AECOM													
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	30	10		02-Nov-15 A	01-Feb-16	0						
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60		21-Jan-16	11-Apr-16	104						
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)													
Fanling Highway South Portion between CH6935 and CH7470													
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZZ)													
At-Grade Roadworks (195m)													
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	20		20-Feb-14 A	19-Feb-16	69						
FHW-1300	Noise Barrier NB68 - Mini-Piling at central median (CSD: 24 nos)	80	80		29-Feb-16	07-Jun-16	18						
FHW-1140	Noise Barrier NB70 - Footing adjacent to SB lane (15m)	115	115		21-Mar-16	10-Aug-16	44						
Fanling Highway Zone 2 between CH7130 and CH7290													
At-Grade Roadworks (160m)													
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway (183m long, 4m depth)	144	350		12-Oct-15 A	03-Apr-17	209						



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)

Page 1 of 9

3-Month Rolling Programme updated to 2016-01-20

Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016				
							Jan	Feb	Mar	Apr	May
FHW-2140	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder)	61	4	14-Oct-15 A	25-Jan-16	0	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder), Road Formation, Kerb and				
FHW-2300	Noise Barrier NB68 - Mini-Piling at central median (CSD: 22 nos)	80	80	29-Feb-16	07-Jun-16	-22					
FHW-2190	Footpath & DSD Access Track adjacent to SB lane	108	108	21-Mar-16	02-Aug-16	139					
Fanling Highway Zone 3 between CH7290 and CH7380											
At-Grade Roadworks (130m)											
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	150	350	07-Jun-14 A	03-Apr-17	50					
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder)	63	14	05-Oct-15 A	16-Feb-16	-13	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard shoulder), Ro				
FHW-3160A	Temporary Diversion of existing DN600 watermains to facilitate Road Formation (FLH SB slow lane & hard shoulder)	12	7	28-Dec-15 A	28-Jan-16	-13	Temporary Diversion of existing DN600 watermains to facilitate Road Formation (FLH SB slow lane & hard shoulder)				
FHW-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	70	70	29-Feb-16	26-May-16	-22					
FHW-3310	Noise Barrier NB68A - Footing at central median (98m)	90	90	14-Apr-16	01-Aug-16	-17					
Fanling Highway North Portion between CH7470 and CH7925											
Fanling Highway Zone 4 between CH7380 and CH7470											
At-Grade Roadworks (90m)											
FHW-4210	Noise Barrier NB68A - Footing at central median (40m)	90	90	14-Apr-16	01-Aug-16	-17					
Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)											
Kiu Tau Footbridge Re-provision (East)											
FHW-5110	Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9)	35	17	20-Nov-15 A	16-Feb-16	18	Inspection & Remedial Works for the 3nos. suspected defect				
FHW-5010E	KT-P4 - Pile Cap & Pier	75	75	21-Jan-16	28-Apr-16	35	KT-P4 - Pile C				
FHW-5000C2	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE	15	15	04-Feb-16	27-Feb-16	13	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE				
FHW-5010A	KT-AB1 - Pile Cap & Abutment	75	75	17-Feb-16	20-May-16	18					
FHW-5010D	KT-P3 - Pile Cap & Pier	60	60	29-Feb-16	13-May-16	13					
FHW-5010C	KT-P2 - Pile Cap & Pier	60	60	29-Feb-16	13-May-16	13					
FHW-5090	Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO	45	45	29-Feb-16	25-Apr-16	38	Additional BFA F				
FHW-5010B	KT-AB2 - Pile Cap & Abutment	60	60	11-Mar-16	26-May-16	13					
At-Grade Road Works (130m)											
FHW-5120C	Preparation Works for Implementation of TTA Scheme E3A	30	12	07-Nov-15 A	03-Feb-16	13	Preparation Works for Implementation of TTA Scheme E3A, Preparation Works for Implementation of TTA Sc				
FHW-5120D	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge)	0	0	04-Feb-16	13	13	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbr				
Remaining Works for Noise Barrier along widened Fanling Highway											
FHW-NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1	20	20	21-Jan-16*	19-Feb-16	520	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at				

3-Month Rolling Programme updated to 2016-01-20			
Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016				
							Jan	Feb	Mar	Apr	May
WJ-2040	Connection to Existing Mains	7	0	19-Dec-15 A	24-Dec-15 A		Connection to Existing Mains				
WJ-1100	DN300 Washout at around CHJ 268	65	65	21-Jan-16	16-Apr-16*	189	DN300 Washout at around CHJ 268				
WJ-1110	DN300 Washout at CHJ 155	65	65	21-Jan-16	16-Apr-16*	189	DN300 Washout at CHJ 155				
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	90	90	24-Feb-16	15-Jun-16	131	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth				
Kau Lung Hang Valve Control & Telemetry House Reprovision											
VCTH-1020a	Testing and Commissioning (New Telemetry House)	60	0	10-Oct-15 A	06-Jan-16 A		Testing and Commissioning (New Telemetry House)				
VCTH-1020c	Testing and Commissioning (Valve operation for DN1400 watermains)	30	33	10-Oct-15 A	05-Mar-16	140	Testing and Commissioning (Valve operation for DN1400 watermains), Testing and Commissioning (Valve operation for DN1400 watermains)				
VCTH-1030	Demolition of Existing KLH Valve Control & Telemetry House	90	90	05-Apr-16*	22-Jul-16	119	Demolition of Existing KLH Valve Control & Telemetry House				
Existing Nam Wa Po Trunk Sewage Pumping Station (PST3)											
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50	22-Feb-16*	23-Apr-16	434	Demolition of Existing Boundary Wall of Pumping Station (PST3)				
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)											
TWSRW Zone 1 between CH100 and CH155											
At-Grade Roadworks											
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	2	15-Nov-14 A	18-Feb-16	-20	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement, Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement, Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement				
TWSRW Zone 2 between CH155 and CH280											
At-Grade Roadworks											
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	13	16-Oct-14 A	18-Feb-16	-20	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement, Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement, Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement				
TWSRW-2130	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 60.2m)	85	3	14-Sep-15 A	23-Jan-16	-10	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 60.2m)				
TWSRW-2140	Rectification Works for Southern Trunk Sewer	48	15	30-Oct-15 A	06-Feb-16	-20	Rectification Works for Southern Trunk Sewer, Rectification Works for Southern Trunk Sewer, Rectification Works for Southern Trunk Sewer				
TWSRW Zone 3 between CH280 and CH315											
At-Grade Roadworks											
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	181	19	22-Jun-15 A	18-Feb-16	-20	Road Formation, Road Drainage, Kerb, Planter and Pavement, Road Formation, Road Drainage, Kerb, Planter and Pavement, Road Formation, Road Drainage, Kerb, Planter and Pavement				
TWSRW-3100	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 35.1m)	26	0	19-Nov-15 A	31-Dec-15 A		Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103) (Approx. 35.1m)				
TWSRW Zone 4 between CH315 and CH376											
Construction of Bridge E											
TWSRW-4100	Remove Scaffold System and Temporary Work together with Slope Reinstatement	75	33	21-Dec-15 A	05-Mar-16*	19	Remove Scaffold System and Temporary Work together with Slope Reinstatement				
At-Grade Roadworks											
TWSRW-4200	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway	35	9	12-Dec-15 A	30-Jan-16	-10	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway, Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway				
TWSRW Zone 5 between CH376 and CH520											



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)
Page 4 of 9

3-Month Rolling Programme updated to 2016-01-20			
Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016						
							Jan	Feb	Mar	Apr	May		
At-Grade Roadworks													
TWSRW-5100	Retaining Wall RW7- adjacent to Realigned TWSR West (66m) (covered by VO No.100)	70	10	29-Oct-15 A	01-Feb-16	-20							
TWSRW-5110	Retaining Wall RW9 (to be covered by VO)	45	35	05-Jan-16 A	08-Mar-16	14							
TWSRW-5110A	Road Formation, DN150 watermain, Kerb, Planter and Pavement	19	19	21-Jan-16	18-Feb-16	-20							
TWSRW-5100B	Filling and Compaction Works along TWSRW adjacent to Retaining Wall RW7 & Abutment AE2	12	12	21-Jan-16	03-Feb-16	-20							
TWSRW-5100A	Retaining Wall RW8 - adjacent to Realigned TWSR West (66m) (covered by VO No.100)	50	50	21-Jan-16	29-Mar-16	420							
TWSRW-5130	Installation of Stone Facing Finish	45	45	19-Feb-16	15-Apr-16	300							
TWSRW-5140	Remaining Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 5)	24	24	03-Mar-16	02-Apr-16	0							
TWSRW-5120	Permanent Vehicular Access to Lot 81	125	125	30-Mar-16	27-Aug-16	420							
TWSRW Zone 6 between CH520 and CH530													
At-Grade Roadworks													
TWSRW-6110	Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (Covered by VO. 68)	65	9	22-May-15 A	30-Jan-16	40							
TWSRW-6100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert)	21	5	24-Dec-15 A	26-Jan-16	0							
TWSRW Zone 7 between CH530 and CH640													
At-Grade Roadworks													
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers)	233	0	28-Jan-15 A	23-Dec-15 A								
TWSRW-7120*	Pipe Laying - DN450 Watermains (CHA)	70	0	29-May-15 A	21-Dec-15 A								
TWSRW-7160	Pipe Laying - DN150	70	0	13-Jul-15 A	21-Dec-15 A								
TWSRW-7100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	21	5	22-Dec-15 A	26-Jan-16	0							
TWSRW-7110	Implementation of TTA - Scheme W3A	0	0	27-Jan-16		0							
TWSRW-7150	Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7)	49	49	27-Jan-16	02-Apr-16	0							
TWSRW Zone 8 between CH640 and CH695													
Kiu Tau Footbridge Reprovision (West)													
TWSRW-8020	Construction of Pile Cap and Abutment	50	22	17-Nov-15 A	22-Feb-16	13							
At-Grade Roadworks													
TWSRW-8120	Road Formation, Road Drainage, Kerb and Pavement	22	2	21-Dec-15 A	22-Jan-16	-3							
TWSRW-8110*	Pipe Laying - DN450 Watermains (CHA)	95	95	27-Jan-16	30-May-16	216							
Remainder of the Works													
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	0	28-Jan-15 A	23-Dec-15 A								



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)
Page 5 of 9

3-Month Rolling Programme updated to 2016-01-20			
Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016				
							Jan	Feb	Mar	Apr	May
TWSRW-9030	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	106	106	10-Mar-16	23-Jun-16	202					
Remaining Works for Noise Barrier along realigned TWSR West											
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	20	20	21-Jan-16*	19-Feb-16	4					
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	10	10	20-Feb-16	02-Mar-16	4					
TWSRW-NB-140	Noise Barrier Steelworks & Panel for NB2 at Zone 5	20	20	03-Mar-16	29-Mar-16	4					
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)											
TWSRE Zone 1 between CH100 and CH270											
At-Grade Roadworks											
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	90	90	24-Feb-16	15-Jun-16	131					
TWSRE-1170	Remaining Noise Barrier NB3 Stem Wall (a total of 24m long)	30	30	11-Apr-16	17-May-16	250					
TWSRE Zone 2 between CH270 and CH380											
At-Grade Roadworks											
TWSRE-2030A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	30	301	17-Jul-15 A	04-Feb-17	280					
TWSRE-2030B*	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	55	23	05-Oct-15 A	23-Feb-16	131					
TWSRE-2040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement	71	71	24-Feb-16	23-May-16	245					
TWSRE Zone 3 between CH380 and CH456											
At-Grade Roadworks											
TWSRE-3020A*	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	78	0	07-Jul-15 A	13-Jan-16 A						
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	21-Jan-16	16-Aug-16	174					
Roundabout A, Slip Road and Access Road											
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	17	26-Oct-15 A	16-Feb-16	85					
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	12	26-Oct-15 A	03-Feb-16	87					
TWSRE-4020	Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement	108	95	28-Dec-15 A	24-May-16	7					
TWSRE-4030B	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	120	120	04-Feb-16	08-Jul-16	87					
TWSRE-4120	Implementation of TTA - Scheme E1A	0	0	04-Feb-16*		116					
Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9)											
Preliminaries											
B-3050	Relocation of Plant including Pre-drilling Works	21	21	29-Feb-16	23-Mar-16	18					
Foundation & Pier Construction											



俊和建築工程有限公司

CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)
Page 6 of 9

3-Month Rolling Programme updated to 2016-01-20			
Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016						
							Jan	Feb	Mar	Apr	May		
Bridge A													
BA-01-1010	Abutment AA1 - Pile Test	14	14	06-May-15 A	05-Feb-16	211							
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	33	07-Nov-15 A	05-Mar-16	48							
BA-10-1000	Pier AA10 - Piling Works	24	0	07-Nov-15 A	30-Dec-15 A								
BA-11-1020	Pier AA11 - Pile Cap	30	2	15-Dec-15 A	22-Jan-16	38							
BA-07-1030	Pier AA7 - Pier Construction	28	21	31-Dec-15 A	20-Feb-16	140							
BA-01-1000b	Abutment AA1 - Piling Works (P1)	12	0	07-Jan-16 A	18-Jan-16 A								
BA-10-1010	Pier AA10 - Pile Test	14	1	08-Jan-16 A	21-Jan-16	44							
BA-02-1000	Pier AA2W - Piling Works	12	12	21-Jan-16	03-Feb-16	42							
BA-10-1020	Pier AA10 - Pile Cap	30	30	23-Jan-16	04-Mar-16	43							
BA-11-1030	Pier AA11 - Pier Construction	35	35	23-Jan-16	10-Mar-16	38							
BA-08-1000	Pier AA8 - Piling Works (P1)	12	12	04-Feb-16	24-Feb-16	42							
BA-02-1010	Pier AA2W - Pile Test	14	14	27-Feb-16	14-Mar-16	112							
BA-10-1030	Pier AA10 - Pier Construction	30	30	11-Mar-16	19-Apr-16	38							
BA-02-1020B	Pier AA2W - Pile Cap	30	30	15-Mar-16	22-Apr-16	112							
Bridge B													
BB-01-1010	Abutment AB1 - Pile Test	14	14	18-Aug-15 A	05-Feb-16	246							
BB-12-1020	Abutment AB12/AD14 - Pile Cap	65	45	28-Oct-15 A	19-Mar-16	1							
BB-06-1030	Pier AB6E - Pier Construction	48	23	21-Nov-15 A	23-Feb-16	32							
BB-03-1030	Pier AB3 - Pier Construction	21	21	22-Feb-16	16-Mar-16	140							
BB-06-1050	Portal AB6 - Portal Beam Construction together with Kicker	40	40	03-Mar-16	22-Apr-16	32							
BB-12-1030	Abutment AB12/AD14 - Abutment Construction	75	75	21-Mar-16	23-Jun-16	133							
BB-04-1000	Pier AB4 - Piling Works	24	24	24-Mar-16	25-Apr-16	18							
Bridge C													
BC-03-1020	Pier AC3 - Pile Cap	30	8	11-Dec-15 A	29-Jan-16	115							
BC-01-1030	Abutment AC1 - Abutment Construction	50	25	16-Dec-15 A	25-Feb-16	0							
BC-02-1020	Pier AC2 - Pile Cap	30	27	18-Jan-16 A	27-Feb-16	59							
BC-02-1030	Pier AC2 - Pier Construction	45	45	29-Feb-16	25-Apr-16	59							
BC-03-1030	Pier AC3 - Pier Construction	28	28	20-Apr-16	24-May-16	56							



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)

3-Month Rolling Programme updated to 2016-01-20

Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016					
							Jan	Feb	Mar	Apr	May	
Bridge D												
BD-12-1030	Pier AD12 - Pier Construction	45	35	09-Dec-15 A	08-Mar-16	57						Pier AD12 - Pier Construction, Pier AD12 - Pie
BD-09-1040	Portal AD9/AC12 - Portal Beam Construction together with Kicker	40	40	21-Jan-16	14-Mar-16	7						Portal AD9/AC12 - Portal Beam Construction together with Kicke
BD-01-1030	Abutment AD1 - Abutment Construction	50	50	21-Jan-16	29-Mar-16	216						Abutment AD1 - Abutment Construction
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	40	40	26-Jan-16	18-Mar-16	-17						Portal AC11/AD8 - Portal Beam Construction together with f
BD-11-1020A	Pier AD11E - Pile Cap	30	30	21-Mar-16	28-Apr-16	1						Pier AD11E -
Pier Table Construction												
Bridge A												
PA-1180	Pier Table Construction at Pier AA18 (4 nos.)	50	22	14-Dec-15 A	22-Feb-16	6						Pier Table Construction at Pier AA18 (4 nos.), F
PA-1030	Pier Table Construction at Pier AA3 (3 nos.)	50	48	19-Jan-16 A	23-Mar-16	0						Pier Table Construction at Pier AA3 (3 nos.), Pier Table
PA-1040	Pier Table Construction at Pier AA4 (3 nos.)	50	50	21-Jan-16	29-Mar-16	8						Pier Table Construction at Pier AA4 (3 nos.)
PA-1050	Pier Table Construction at Pier AA5 (4 nos.)	50	50	01-Feb-16	09-Apr-16	9						Pier Table Construction at Pier AA5
PA-1090	Pier Table Construction at Pier AA9 (4 nos.)	50	50	24-Mar-16	27-May-16	40						
PA-1110	Pier Table Construction at Pier AA11 (3 nos.)	50	50	30-Mar-16	30-May-16	42						
PA-1120	Pier Table Construction at Pier AA12 (3 nos.)	50	50	11-Apr-16	10-Jun-16	18						
Bridge B												
PB-1100	Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head	50	3	21-Sep-15 A	23-Jan-16	-44						Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head, Pier Table Construction at Pier AB10 (4 nos.) incl. in-s
PB-1110	Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross head	42	43	24-Dec-15 A	17-Mar-16	-9						Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross
PB-1070	Pier Table Construction at Portal AB7/AD9 (4 nos.)	28	22	11-Jan-16 A	22-Feb-16	5						Pier Table Construction at Portal AB7/AD9 (4 nos.), Pier Table Construction at P
PB-1090	Pier Table Construction at Pier AB9 (4 nos.) incl. in-situ cross head	40	40	25-Jan-16	17-Mar-16	250						Pier Table Construction at Pier AB9 (4 nos.) incl. in-situ cross
PB-1050	Pier Table Construction at Pier AB5 (3 nos.)	50	50	23-Feb-16	25-Apr-16	6						Pier Table Const
Bridge C												
PC-1050	Pier Table Construction at Pier AC5 (4 nos.)	50	9	09-Dec-15 A	30-Jan-16	9						Pier Table Construction at Pier AC5 (4 nos.), Pier Table Construction at Pier AC5 (4
Bridge D												
PD-1100	Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head	40	26	06-Oct-15 A	26-Feb-16	18						Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head, Pier Table Con
PD-1070	Pier Table Construction at Pier AD7 (3 nos.)	50	0	12-Nov-15 A	22-Dec-15 A							Pier Table Construction at Pier AD7 (3 nos.)
PD-1120	Pier Table Construction at Pier AD12 (4 nos.) incl. in-situ cross head	40	40	17-Mar-16	07-May-16	57						Pie
PD-1130	Pier Table Construction at Pier AD13 (4 nos.) incl. in-situ cross head	40	40	18-Mar-16	09-May-16	62						F
PD-1080	Pier Table Construction at Portal AC11/AD8 (4 nos.)	20	20	19-Mar-16	15-Apr-16	-17						Pier Table Construction at P



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)
Page 8 of 9

3-Month Rolling Programme updated to 2016-01-20			
Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2016						
							Jan	Feb	Mar	Apr	May		
PD-1090	Pier Table Construction at Portal AD9/AC12 (4 nos.)	28	28	16-Apr-16	20-May-16	-17							
Vaduct Bridge Segement Erection													
Bridge A													
EA-1170	Bridge Deck Construction at Pier AA17 by Typical Lifting Frame (14 nos + 1 no. key segment)	15	0	28-Dec-15 A	05-Jan-16 A								
EA-1030	Bridge Deck Construction at Pier AA3 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	01-Apr-16	13-Apr-16	0							
EA-1040	Bridge Deck Construction at Pier AA4 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	14-Apr-16	25-Apr-16	0							
Bridge B													
EB-1080	Bridge Deck Construction at Portal AB8 by Special Lifting Frame & Crane (26 nos)	12	6	14-Jan-16 A	27-Jan-16	-48							
EB-1100	Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54 nos in which 12 nos above MTRCL Railway)	72	72	29-Jan-16	04-May-16	-48							
EB-1070	Bridge Deck Construction at Pier AB7 by Crane (26 nos + 2 no. key segment)	20	20	23-Feb-16	16-Mar-16	34							
EB-1090	Bridge Deck Construction at Pier AB9 by Crane (36 nos + 2 no. key segment)	16	16	18-Mar-16	09-Apr-16	250							
Bridge C													
EC-1090	Bridge Deck Construction at Pier AC9 by Crane (21 nos + 1 no. key segment)	12	0	15-Dec-15 A	24-Dec-15 A								
EC-1100	Bridge Deck Construction at Pier AC10 by Typical Lifting Frame (10 nos + 1 no. key segment)	15	15	28-Jan-16	20-Feb-16	4							
EC-1050	Bridge Deck Construction at Pier AC5 by Typical Lifting Frame (20 nos + 2 no. key segment + 3 no. of AC6)	12	12	10-Mar-16	23-Mar-16	4							
Bridge D													
ED-1060	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (18 nos + 1 no. key segment)	11	3	10-Dec-15 A	23-Jan-16	1054							
ED-1040	Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14 nos + 2 no. key segment)	14	6	11-Jan-16 A	27-Jan-16	4							
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)	15	15	22-Feb-16	09-Mar-16	4							
ED-1100	Bridge Deck Construction at Portal AD10 by Crane (52 nos)	32	32	27-Feb-16	08-Apr-16	18							
Section VI - Works in Portion FH9 (KD-6A)													
Major Works													
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	120	06-Feb-15 A	23-Jun-16	133							
Landscaping & Establishment Works (KD-4, 4A, 5, 5A, 6)													
Section III - Remainder of Landscaping Softworks Not Included in Section IIIA													
S3-1000	Transplanting along Realigned TWSR West	120	120	10-Mar-16	05-Aug-16	323							



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

-  Actual Work
-  Remaining Work
-  Summary Bar
-  Critical Remaining Work
-  Milestone
-  Actual Level of Effort
-  Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR030 (Data Date: 21-Jan-16)
Page 9 of 9

3-Month Rolling Programme updated to 2016-01-20			
Date	Revision	Checked	Approved
20-Jan-16	Rev.0	SL	