

Appendix A Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017													
							Jan	Feb	Mar	Apr	May	Jun								
FHW-1220b	Noise Barrier NB68 - Footing at central median (Bay 1 - 3, 63m)	68	49	05-Dec-16 A	22-Apr-17	694														
FHW-1150	Noise Barrier NB70 - Footing adjacent to SB lane (30m)	70	70	21-Feb-17	19-May-17	207														
FHW-1170	Road Formation (FLH SB 2nd lane)	45	45	23-Mar-17	20-May-17	70														
FHW-1180	Road Drainage, Road Formation & Pavement (FLH SB 3rd lane)	52	52	22-May-17	22-Jul-17	70														
Fanling Highway Zone 2 between CH7130 and CH7290																				
At-Grade Roadworks (160m)																				
FHW-2220	Noise Barrier NB68A - Footing at central median (Bay 1 - 12, 141m)	70	0	27-Jul-16 A	04-Feb-17 A															
FHW-2230	Road Formation & Pavement and Central Barrier (Middle Part: FLH NB 4th lanes)	50	22	17-Jan-17 A	17-Mar-17	1														
FHW-2360	Temporary Platform for Mini-Pile Installation Works within W SD Restriction Zone	25	25	21-Feb-17*	21-Mar-17*	9														
FHW-2310	Road Formation & Pavement (FLH NB 3rd lane) by re-surfacing	32	32	20-Mar-17	29-Apr-17	1														
FHW-2370	Construction of opening on the existing retaining wall for piling works	35	35	22-Mar-17	08-May-17	12														
FHW-2320	Road Formation & Pavement (FLH NB 2nd lane) by re-surfacing	28	28	02-May-17	05-Jun-17	2														
FHW-2330A	Noise Barrier NB67 - Pre-drilling and Mini-Piling adjacent to NB lane within WSD Restriction Zone (Type ID4-1A: 22 nos)	70	70	09-May-17	31-Jul-17	12														
FHW-2330B	Noise Barrier NB67 - Pre-drilling and Mini-Piling adjacent to NB lane (Type F5: 36 nos)	86	86	07-Jun-17	15-Sep-17	2														
Fanling Highway Zone 3 between CH7290 and CH7380																				
Box Culvert Extension - ID4																				
ID4-3090	Bay 1 - Remaining Base Slab (To be carried out after diversion of DN1400 water mains)	95	34	30-Nov-16 A	31-Mar-17	78														
At-Grade Roadworks (130m)																				
FHW-3220B	Noise Barrier NB68A - Footing at central median (Bay 14 - 15, 24m)	32	6	28-Nov-16 A	27-Feb-17	13														
FHW-3210	Noise Barrier NB68A - Pre-drilling and Mini-Piling at central median (CSD: 20 nos)	50	14	21-May-16 A	08-Mar-17	89														
FHW-3230	Road Formation & Central Barrier (Middle Part: FLH NB 4th lanes)	55	22	17-Jan-17 A	17-Mar-17	1														
FHW-3310	Road Formation & Pavement (FLH NB 3rd lane) by re-surfacing	32	32	20-Mar-17	29-Apr-17	1														
FHW-3320	Road Formation & Pavement (FLH NB 2nd lane) by re-surfacing	28	28	02-May-17	05-Jun-17	2														
FHW-3220C	Noise Barrier NB68A - Footing at central median (Bay 16 - 18, 25m)	45	45	02-May-17	24-Jun-17	48														
FHW-3330	Noise Barrier NB69 - Pre-drilling & Mini-Piling adjacent to NB lane (30nos)	90	90	07-Jun-17	20-Sep-17	3														
Fanling Highway North Portion between CH7470 and CH7925																				
Fanling Highway Zone 4 between CH7380 and CH7470																				
At-Grade Roadworks (90m)																				
FHW-4220	Road Formation & Pavement, and Central Barrier (Middle Part: FLH NB 4th lanes)	55	22	17-Jan-17 A	17-Mar-17	1														
FHW-4210	Road Drainage, Road Formation & Pavement (FLH SB 3rd lanes)	30	33	17-Jan-17 A	30-Mar-17	0														
FHW-4300	Road Formation & Pavement (FLH NB 3rd lane) by re-surfacing	32	32	20-Mar-17	29-Apr-17	1														
FHW-4310	Road Formation & Pavement (FLH NB 2nd lane) by re-surfacing	28	28	02-May-17	05-Jun-17	2														
FHW-4110	Noise Barrier NB68A - Footing at central median (Bay 19 - 20, 54m)	80	80	11-May-17	14-Aug-17	6														



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

Programme ID: 3MPR043 (Data Date: 21-Feb-17) Page 2 of 10

3-Month Rolling Programme updated to 2017-02-21

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017						
							Jan	Feb	Mar	Apr	May	Jun	
FHW-4100A	Noise Barrier NB72 - Footing adjacent to SB lane (78m)	108	108	19-Jun-17	25-Oct-17	16							
Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)													
Kiu Tau Footbridge Reprovision (East)													
FHW-5010C3	KT-P2 & P3 - RC Deck & Bearing Installation	30	0	14-Jan-17 A	21-Jan-17 A								
FHW-5010A2	KT-AB1 (South Portion) - Ple Cap, Abutment and Bearing Installation	44	0	05-Sep-16 A	20-Feb-17 A								
FHW-5110	Additional BFA Facilities - Sump Pit (covered by VO no. 59)	25	25	21-Feb-17	21-Mar-17	43							
FHW-5040	Steel Truss Installation across Fanling Highway	18	27	20-Feb-17 A	23-Mar-17	16							
FHW-5020	Steel Truss Installation at TWSR East	11	11	01-Apr-17*	18-Apr-17	18							
FHW-5050	Installation of Bridge Decking and Cladding	17	17	28-Mar-17	20-Apr-17	16							
FHW-5070	Opening of new footbridge	1	1	21-Apr-17	21-Apr-17	16							
FHW-5060	Installation of Drainage and Lighting Facilities (Overall)	25	25	22-Apr-17	23-May-17	205							
Provision of BFA Facilities (Lift)													
FHW-L-1000	RC Works for Lift Shaft	55	55	22-Mar-17	01-Jun-17	43							
FHW-L-1010	Glazing & Louvre Installation	35	35	02-Jun-17	13-Jul-17	43							
At-Grade Road Works (130m)													
FHW-5150	Road Formation & Pavement (FLH SB 3rd lane)	30	33	17-Jan-17 A	30-Mar-17	0							
FHW-5220	Road Formation & Pavement (FLH NB 4th lane)	31	31	01-Apr-17	13-May-17	0							
FHW-5140	Demolition of existing Kiu Tau Footbridge	18	18	22-Apr-17	15-May-17	16							
FHW-5160	Preparation Works for TTA scheme E3B (Shifting TWSRE East Westward, at the area of existing Kiu Tau Footbridge)	28	28	16-May-17	17-Jun-17	16							
FHW-5170	Implementation of TTA - Scheme E3B (Shifting TWSRE East Westward, at the area of existing Kiu Tau Footbridge)	0	0	19-Jun-17		16							
FHW-5310	Road Formation & Pavement (FLH NB 3rd lane) by re-surfacing	32	32	15-May-17	21-Jun-17	0							
FHW-5180	Noise Barrier NB72 & NB73 (Stage 1) - Footing adjacent to SB lane (97m)	108	108	19-Jun-17	25-Oct-17	56							
Fanling Highway Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)													
At-Grade Roadworks (60m)													
FHW-6120	Road Formation & Pavement (FLH SB 1st - 3rd lanes)	30	33	17-Jan-17 A	30-Mar-17	0							
FHW-6220	Road Formation & Pavement, and Central Barrier (FLH NB 4th lane)	31	31	01-Apr-17	13-May-17	0							
FHW-6310	Road Formation & Pavement (FLH NB 3rd lane) by re-surfacing	32	32	15-May-17	21-Jun-17	0							
FHW-6110	Noise Barrier NB73 - Footing adjacent to SB lane (95m)	108	108	11-May-17	15-Sep-17	24							
FHW-6210	Road Drainage, Road Formation & Pavement (FLH SB 4th lane)	158	158	01-Apr-17	13-Oct-17	64							
Fanling Highway Zone 7 between CH7660 and CH7925													
At-Grade Roadworks (265m)													
FHW-7210a	Road Drainage, Road Formation & Pavement, Central Barrier (FLH SB 4th lane) - Stage 1 (incl. MS12.1 ~ 12.3a)	5	16	08-Sep-16 A	10-Mar-17	17							
FHW-7310a	Road Drainage, Road Formation & Pavement (FLH NB 1st lane and hard shoulder)	125	111	05-Jan-17 A	08-Jul-17	16							



- █ Actual Work
- █ Remaining Work
- █ Summary Bar
- █ Critical Remaining Work
- ◆ Milestone
- █ Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

Programme ID: 3MPR043 (Data Date: 21-Feb-17) Page 3 of 10

3-Month Rolling Programme updated to 2017-02-21

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017					
							Feb	Mar	Apr	May	Jun	
Remaining Works for Noise Barrier along widened Fanling Highway												
FHW-NB-220	Noise Barrier Steelworks & Panel for NB68A (225m), Fanling Highway central median at Zones 2 & 3	4	4	28-Feb-17	03-Mar-17	13						
FHW-NB-210	Noise Barrier Steelworks & Panel for NB68 (77m), Fanling Highway central median at Zones 1 & 3	4	4	10-Mar-17	14-Mar-17	4						
FHW-NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1	20	20	21-Feb-17*	15-Mar-17	253						
FHW-NB-130	Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB lanes at Zone 1	10	10	16-Mar-17	27-Mar-17	253						
FHW-NB-140	Noise Barrier Steelworks & Panel for NB71 (254m), adjacent to Fanling Highway SB lanes at Zones 2,3 & 4	45	45	21-Feb-17*	18-Apr-17	238						
FHW-NB-110	Noise Barrier Steelworks & Panel for NB70 (25m), adjacent to Fanling Highway SB lanes at Zone 1	6	6	20-May-17	26-May-17	207						
Section II - Remainder of the Works (KD-3)												
At Grade Link Road at Fanling Highway Interchange												
Link Road 1 (near Abutment AB1)												
FHI-LR1-1010	Completion of Abutment AB1	0	0		03-Mar-17	79						
FHI-LR1-1200	Completion of Segment Erection Works at TWSRW	0	0		21-Apr-17	19						
FHI-LR1-1030	Noise Barrier NB66 - Footing adjacent NB lane (24m long, Bay 5 - Bay 6)	54	54	18-Mar-17	26-May-17	106						
FHI-LR1-1040	Noise Barrier NB66 - Footing adjacent NB lane (50m long, Bay 1 - Bay 4)	90	90	21-Feb-17 A	13-Jun-17	0						
FHI-LR1-1050	Noise Barrier NB67 - Pre-drilling & Mini-Piling (Cap 1-10 for raking piles, 20no.)	72	72	18-Mar-17	17-Jun-17	107						
FHI-LR1-1310	Installation of Steelwork & Transparent Panel - Noise Barrier 66 (76m)	20	20	14-Jun-17	07-Jul-17	143						
FHI-LR1-1060	Noise Barrier NB67 - Footing (37.6m) (Bay 1 - Bay 3)	52	52	19-Jun-17	18-Aug-17	107						
FHI-LR1-1070	Noise Barrier NB67 - Pre-drilling & Mini-Piling (Cap 11-20 for raking piles, Bay 7-10 for vertical piles, 44no.)	112	112	22-Apr-17	04-Sep-17	19						
FHI-LR1-1020	Construction of Retaining Wall beside Abutment AB1	120	120	13-Jun-17	03-Nov-17	0						
Link Road 2 (near Abutment AA1)												
FHI-LR2-2000	Completion of Demolition of Existing Vehicular Bridge	0	0		21-Feb-17	173						
FHI-LR2-2010	Completion of Abutment AA1	0	0		21-Feb-17	74						
FHI-LR2-2020	Construction of Retaining Wall beside Abutment AA1	120	120	11-May-17	29-Sep-17	12						
Link Road 3 (near Abutment AD1)												
FHI-LR3-3010	Completion of Abutment AD1	0	0		21-Feb-17	26						
FHI-LR3-3020	Construction of Retaining Wall beside Abutment AD1	120	120	18-Mar-17	14-Aug-17	4						
Link Road 4 (near Abutment AC1)												
FHI-LR4-4020	Construction of Retaining Wall beside Abutment AC1	120	120	06-Mar-17*	01-Aug-17	14						
WSD Works												
DN450 Fire Mains (CHA)												
WA-3020	Pipe Laying - CHA 720 - 765 (DN450) near Ext. TWSR West, 45m	85	0	08-Nov-16 A	26-Jan-17 A							
WA-3030	Pipe Laying - CHA 765 - 800 (DN450) near Ext. TWSR West, 35m	70	20	07-Feb-17 A	15-Mar-17	93						
WA-2010	Pipe Laying - CHA 460 - 500 (DN450) near Ext. TWSR West, 40m	70	52	01-Sep-16 A	26-Apr-17	-64						

- █ Actual Work
- █ Remaining Work
- █ Summary Bar
- █ Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3-Month Rolling Programme updated to 2017-02-21

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017					
							Feb	Mar	Apr	May	Jun	
WA-3040	Pipe Laying - CHA 800 - 835 (DN450) near Ext. TWSR West, 35m	70	70	16-Mar-17	13-Jun-17	93						
WA-1000	Pipe Laying - CHA 0 - 60 (DN450) near Ext. TWSR West, 60m	28	28	14-Jun-17	17-Jul-17	11						
WA-2020	Pipe Laying - CHA 500 - 540 (DN450) near Ext. TWSR West, 40m	70	70	27-Apr-17	21-Jul-17	-64						
WA-3050	Pipe Laying - CHA 835 - 880 (DN450) near Ext. TWSR West, 45m	85	85	14-Jun-17	21-Sep-17	93						
DN600 Water Mains (CHB)												
WB-1030C	Pipe Laying - CHB 410 - 510 (DN600) from Portal AB7/AD9/AC12 to Realigned TWSR East	35	53	01-Nov-16 A	27-Apr-17	2						
WB-1030B	Pipe Laying - CHB 360 - 460 (DN600) from TWSRE to Portal AB7/AD9/AC12	40	40	28-Apr-17	16-Jun-17	172						
WB-4000	Pressure Test for CHB (CHB 360 - 570)	5	5	17-Jun-17	22-Jun-17	172						
DN1200 Water Mains (CHC)												
WC-1090C	Pipe Laying - CHC 715 - 810 (DN1200) from Portal AB7/AD9/AC12 to Realigned TWSR East	35	37	06-Jul-16 A	05-Apr-17	18						
WC-1090B	Pipe Laying - CHC 615 - 715 (DN1200) from TWSRE to Portal AB7/AD9/AC12	40	40	28-Apr-17	16-Jun-17	177						
WC-1000B	Pipe Laying - CHC 0 - 70 (DN1200) near Realigned TWSR West (TWSRW: CH100-155), 70m long & 3m depth	28	28	14-Jun-17	17-Jul-17	11						
Twin DN1400 Water Mains (CHE & CHG)												
WE-1040	Pipe Laying - CHE & CHG 220 - 300 (Twins DN1400) from TWSRE to Portal AB7/AD9/AC12	42	42	06-Mar-17*	27-Apr-17	2						
WE-1050	Pipe Laying - CHE & CHG 300 - 380 (Twins DN1400) from Portal AB7/AD9/AC12 to new connection point	131	88	12-Dec-16 A	10-Jun-17	2						
WE-3010A	Pressure Test, for CHE (Stage 2 Diversion)	3	3	12-Jun-17	14-Jun-17	7						
WE-3020A	Cleaning & CCTV Inspection for CHE (Stage 2 Diversion)	3	3	15-Jun-17	17-Jun-17	7						
WE-3030A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	7	7	19-Jun-17	26-Jun-17	7						
DN2200 Water Mains (CHF)												
WF-1050 A	Construction of Launching Pit for DN2200 (CHF), Section 3	60	60	21-Feb-17	08-May-17	-25						
WF-1000B	Construction of Launching Pit for DN2200 (CHF), Section 1 (near Pier AB3)	60	60	21-Feb-17	08-May-17	48						
WF-1000A	Construction of Receiving Pit for DN2200 (CHF), Section 1 (near Pier AA8)	60	60	11-Mar-17	26-May-17	32						
WF-1050 B	Construction of Receiving Pit for DN2200 (CHF), Section 3 (near FLH NB)	60	60	07-Jun-17	16-Aug-17	39						
WF-1010	Excavation - CHF 5 - 20 (DN2200) across ext. TWSRW by Trenchless Method, 15m long	75	75	27-May-17	24-Aug-17	32						
WF-1060	Excavation - CHF 83 - 113 (DN2200) across Box Culvert BC01 by Trenchless Method, 30m long	148	148	09-May-17	02-Nov-17	-25						
DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK)												
WJ-3030	Pressure Test for CHK/CHKA	7	7	21-Feb-17	28-Feb-17	258						
Existing Nam Wa Po Trunk Sewage Pumping Station (PST3)												
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	80	34	25-Nov-16 A	31-Mar-17	51						
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)												
TWSRW Zone 2 between CH155 and CH280												
At-Grade Roadworks												
TWSRW-2130C	Remaining Road Formation & Pavement (above Southern Trunk Sewer)	30	0	31-Dec-16 A	20-Feb-17 A							
TWSRW Zone 4 between CH315 and CH376												

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017					
							Feb	Mar	Apr	May	Jun	
Construction of Bridge E												
TWSRW-4100C	Construction of Gabion Wall and Remaining Slope Reinstatement Works	68	34	03-Jan-17 A	31-Mar-17	250	Construction of Gabion Wall and Remaining Slope Reinstatement Works, Construct					
TWSRW Zone 5 between CH376 and CH520												
At-Grade Roadworks												
TWSRW-5110D	Remaining Retaining Wall RW9 - Bay 9001 & Coping Block (covered by VO No.116)	55	0	11-Jan-17 A	18-Feb-17 A		Remaining Retaining Wall RW9 - Bay 9001 & Coping Block (covered by VO No.116)					
TWSRW-5100C	Remaining Retaining Wall RW7 - Bay 7001 (6.7m) (covered by VO No.100)	30	2	18-Nov-16 A	22-Feb-17	741	Remaining Retaining Wall RW7 - Bay 7001 (6.7m) (covered by VO No.100); Remaining Retaining Wall RW7 - Bay 7001 (6.7m)					
TWSRW-5120A	Filling Works between Retaining Wall RW7 and RW8	192	65	07-Jun-16 A	13-May-17	111	Filling Works between Retaining					
TWSRW-5120B	Permanent Vehicular Access to Lot 81 (incl. filling works behind retaining wall RW8)	58	58	15-May-17	22-Jul-17	111						
TWSRW-5160	Construction of Extended Podium near RW7 incl. demolition of existing staircase and filling works (covered by VO No.100)	85	232	27-Oct-16 A	30-Nov-17	52						
TWSRW Zone 7 between CH530 and CH640												
At-Grade Roadworks												
TWSRW-7190	Implementation of TTA - Scheme W3C (shift TWSRW SB traffic westward, i.e. permanent alignment)	0	0	27-Apr-17		107	◆ Implementation of TTA - Scheme W3C (shift TWSRW)					
TWSRW Zone 8 between CH640 and CH695												
Kiu Tau Footbridge Reprvision (West)												
TWSRW-8040	Steel Truss Installation at TWSR West	12	0	16-Feb-17 A	20-Feb-17 A		Steel Truss Installation at TWSR West					
At-Grade Roadworks												
TWSRW-8100	Fill Replacement Works	95	95	21-Feb-17	19-Jun-17	64						
Remainder of the Works												
Utilities Laying Works												
UU-1030B	Utilities Duct Laying in Area 3, Temp Works, Towngas - DN400, approx. 30m	25	0	01-Nov-16 A	10-Feb-17 A		Utilities Duct Laying in Area 3, Temp Works, Towngas - DN400, approx. 30m					
UU-1030A	Utilities Duct Laying in Area 3, Phase 2, CLP - 132kV(150mVA), approx. 30m	27	27	18-Mar-17	22-Apr-17	597	Utilities Duct Laying in Area 3, Phase					
UU-1040A	Utilities Duct Laying in Area 4, Phase 2, Towngas - DN600 & DN400, approx. 50m (by their own TTA)	121	90	15-Sep-16 A	13-Jun-17	523						
UU-1040B	Utilities Duct Laying in Area 4, Phase 2, CLP - 132kV(150mVA), approx. 50m (by their own TTA)	33	33	14-Jun-17	22-Jul-17	523						
Switch-Over of Existing Utilities												
UU-SO-3520	Temporary Diversion of DN400 Gas Mains	6	0	13-Feb-17 A	16-Feb-17 A		Temporary Diversion of DN400 Gas Mains					
UU-SO-2000	Cabling Works for CLP 132kV (300mVA)	21	8	05-Dec-16 A	01-Mar-17	47	Cabling Works for CLP 132kV (300mVA), Cabling Works for CLP 132kV (300mVA)					
UU-SO-2020	Cabling Works for CLP 11kV	21	8	17-Dec-16 A	01-Mar-17	47	Cabling Works for CLP 11kV, Cabling Works for CLP 11kV					
UU-SO-2500	Switch-over Works (CLP 132kV, 300mVA)	16	16	02-Mar-17*	17-Mar-17	60	Switch-over Works (CLP 132kV, 300mVA)					
UU-SO-2520	Switch-over Works (CLP 11kV)	16	16	02-Mar-17*	17-Mar-17	60	Switch-over Works (CLP 11kV)					
UU-SO-1010	Cabling Works for telecom utilities	146	146	06-Mar-17*	29-Jul-17	0						
Remaining Works for Noise Barrier along realigned TWSR West												
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	30	0	15-Feb-17 A	18-Feb-17 A							
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	30	0	15-Feb-17 A	18-Feb-17 A							
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
TWSRE Zone 1 between CH100 and CH270												
At-Grade Roadworks												

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017					
							Feb	Mar	Apr	May	Jun	
TWSRE-1140B*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	106	93	06-Jul-16 A	16-Jun-17	177						
TWSRE-1170	Remaining Noise Barrier NB3 Stem Wall (a total of 24m long)	45	45	28-Apr-17	22-Jun-17	2						
TWSRE-1160	Road Formation, Road Drainage, Kerb, Planter and Pavement (Incl. FL/F8A, FL/F9)	118	118	28-Apr-17	16-Sep-17	2						
TWSRE Zone 2 between CH270 and CH380												
At-Grade Roadworks												
TWSRE-2060B	Demolition of Existing Kiu Tau Vehicular Bridge (Portion 2), above existing TWSRE	35	0	27-Dec-16 A	25-Jan-17 A							
TWSRE-2060C	Demolition of Existing Kiu Tau Vehicular Bridge (Portion 3), above new TWSRE	25	25	01-Mar-17*	29-Mar-17	2						
TWSRE-2080	Remaining Noise Barrier NB3 Stem Wall (total 2 bays)	45	45	30-Mar-17	27-May-17	26						
TWSRE-2090	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement	70	70	29-May-17	19-Aug-17	26						
TWSRE Zone 3 between CH380 and CH456												
At-Grade Roadworks												
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	70	70	28-Apr-17	22-Jul-17	50						
Roundabout A, Slip Road and Access Road												
TWSRE-5010	Modification Works to new Roundabout A	90	27	29-Nov-16 A	23-Mar-17	7						
TWSRE-5020	Hand Over the area to BBI Contractor	0	0		23-Mar-17*	7						
Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9)												
Foundation & Pier Construction												
Bridge A												
BA-06-1030	Pier AA6 - Pier Construction	35	0	14-Nov-16 A	17-Feb-17 A							
BA-01-1020C	Abutment AA1 - Plinth Construction	5	0	26-Jan-17 A	20-Feb-17 A							
Bridge B												
BB-12-1020B	Abutment AB12/AD14 - Abutment Wall	120	0	15-Aug-16 A	09-Feb-17 A							
BB-12-1020C	Abutment AB12/AD14 - Plinth Construction	14	0	16-Feb-17 A	20-Feb-17 A							
BB-01-1020C	Abutment AB1 - Plinth Construction	10	10	21-Feb-17	03-Mar-17	19						
Bridge D												
BD-11-1050	Portal AD11 - Portal Beam Construction together with Kicker	55	55	27-Feb-17*	08-May-17	-38						
Pier Table Construction												
Bridge A												
PA-1020	Pier Table Construction at Portal AA2 (2 nos.)	21	21	21-Feb-17*	16-Mar-17	12						
PA-1060	Pier Table Construction at Pier AA6 (3 nos.)	35	35	06-Mar-17	19-Apr-17	4						
Bridge B												
PB-1020	Pier Table Construction at Pier AB2 (3 nos.)	30	0	13-Jan-17 A	10-Feb-17 A							
PB-1040	Pier Table Construction at Pier AB4 (3 nos.)	30	5	21-Jan-17 A	25-Feb-17	12						
Bridge D												
PD-1120B	Pier Table Construction at Pier AD12 (4 nos.)	3	3	21-Feb-17	23-Feb-17	-42						
PD-1130	Pier Table Construction at Pier AD13 (4 nos.)	15	15	21-Feb-17	09-Mar-17	15						



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

Programme ID: 3MPR043 (Data Date: 21-Feb-17) Page 7 of 10







3-Month Rolling Programme updated to 2017-02-21

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017				
							Feb	Mar	Apr	May	Jun
C-4100	Permanent Prestressing for Bridge D1 (AD1-AD5)	15	15	18-Mar-17	05-Apr-17	56	Permanent Prestressing for Bridge D1 (AD1-AD5)				
C-4210	Parapet Installation for Bridge D2 (AD5-AD8)	47	47	10-Mar-17	10-May-17	222	Parapet Installation for Bridge D2 (AD5-AD8)				
C-2100	Permanent Prestressing for Bridge B1 (AB1-AB6)	15	15	22-Apr-17	11-May-17	29	Permanent Prestressing for Bridge B1 (AB1-AB6)				
C-2200A	Permanent Prestressing for Bridge B2E (AB6-AB12)	15	15	24-Apr-17	12-May-17	28	Permanent Prestressing for Bridge B2E (AB6-AB12)				
C-2200B	Permanent Prestressing for Bridge B2W (AB6-AB12)	15	15	24-Apr-17	12-May-17	31	Permanent Prestressing for Bridge B2W (AB6-AB12)				
C-1310	Parapet Installation for Bridge A3 (AA9-AA13)	51	51	10-Mar-17	15-May-17	218	Parapet Installation for Bridge A3 (AA9-AA13)				
C-1410	Parapet Installation for Bridge A4 (AA13-AA18)	55	55	11-Mar-17	20-May-17	213	Parapet Installation for Bridge A4 (AA13-AA18)				
C-3110	Parapet Installation for Bridge C1 (AC1-AC5)	58	58	10-Mar-17	23-May-17	211	Parapet Installation for Bridge C1 (AC1-AC5)				
C-1100	Permanent Prestressing for Bridge A1 (AA1-AA5)	15	15	11-May-17	27-May-17	15	Permanent Prestressing for Bridge A1 (AA1-AA5)				
C-3210	Parapet Installation for Bridge C2 (AC5-AC12)	63	63	10-Mar-17	29-May-17	206	Parapet Installation for Bridge C2 (AC5-AC12)				
C-4110	Parapet Installation for Bridge D1 (AD1-AD5)	42	42	06-Apr-17	31-May-17	205	Parapet Installation for Bridge D1 (AD1-AD5)				
C-1200	Permanent Prestressing for Bridge A2 (AA5-AA9)	15	15	10-Jun-17	27-Jun-17	4	Permanent Prestressing for Bridge A2 (AA5-AA9)				
C-2210A	Parapet Installation for Bridge B2E (AB6-AB12)	60	60	13-May-17	24-Jul-17	160	Parapet Installation for Bridge B2E (AB6-AB12)				
C-2210B	Parapet Installation for Bridge B2W (AB6-AB12)	60	60	13-May-17	24-Jul-17	160	Parapet Installation for Bridge B2W (AB6-AB12)				
C-1110	Parapet Installation for Bridge A1 (AA1-AA5)	50	50	29-May-17	27-Jul-17	157	Parapet Installation for Bridge A1 (AA1-AA5)				
C-2110	Parapet Installation for Bridge B1 (AB1-AB6)	64	64	12-May-17	27-Jul-17	157	Parapet Installation for Bridge B1 (AB1-AB6)				
Roadworks, Road Facilities and Miscellaneous inside Viaduct Internal Voids											
RS-1020	Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel Rails,NB, Water Main for Bridge C	150	150	10-Mar-17	09-Sep-17	47	Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel Rails,NB, Water Main for Bridge C				
RS-1010	Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel Rails,NB, Water Main for Bridge B	150	150	13-May-17	09-Nov-17	28	Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel Rails,NB, Water Main for Bridge B				
RS-1000	Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel Rails,NB, Water Main for Bridge A	150	150	12-Jun-17	07-Dec-17	4	Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel Rails,NB, Water Main for Bridge A				
Section VI - Works in Portion FH9 (KD-6A)											
Major Works											
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	0	06-Feb-15 A	20-Feb-17 A		Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)				
S6-4010	Falsework Erection for Installation of Bridge Deck at Abutment AB12	45	45	21-Feb-17	18-Apr-17	-19	Falsework Erection for Installation of Bridge Deck at Abutment AB12				
S6-4000	Falsework Erection for Installation of Bridge Deck at Abutment AD14	45	45	02-Mar-17	27-Apr-17	-19	Falsework Erection for Installation of Bridge Deck at Abutment AD14				
S6-5010	Key Segment and Stitch between Pier AB11 and Abutment AB12	14	14	24-Apr-17	11-May-17	-11	Key Segment and Stitch between Pier AB11 and Abutment AB12				
S6-5000	Key Segment and Stitch between Pier AD13 and Abutment AD14	14	14	05-May-17	20-May-17	-19	Key Segment and Stitch between Pier AD13 and Abutment AD14				
S6-6010	Removal of Falsework near Abutment AB12	14	14	12-May-17	27-May-17	-11	Removal of Falsework near Abutment AB12				
S6-6000	Removal of Falsework near Abutment AD14	14	14	22-May-17	07-Jun-17	-19	Removal of Falsework near Abutment AD14				
S6-3000	Drainage Connection between Piers and Designated Manhole, Removal of plant and facilitate and Reinstatement to original	55	55	08-Jun-17	11-Aug-17	-19	Drainage Connection between Piers and Designated Manhole, Removal of plant and facilitate and Reinstatement to original				
Landscaping & Establishment Works (KD-4, 4A, 5, 5A, 6)											

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017					
							Jan	Feb	Mar	Apr	May	Jun
Section III - Remainder of Landscaping Softworks Not Included in Section IIIA												
S3-1020	Remaining Drainage Works and Land Formation at FH3, FH4, FH5	74	74	23-Mar-17	24-Jun-17	0						
S3-1000	Transplanting along Realigned TWSR West	135	135	01-Apr-17	14-Sep-17	51						
S3-1010	Transplanting along Fanling Highway	140	140	05-May-17	19-Oct-17	53						

-  Actual Work
-  Remaining Work
-  Summary Bar
-  Critical Remaining Work
-  Milestone
-  Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3-Month Rolling Programme updated to 2017-02-21

Date	Revision	Checked	Approved
21-Feb-17	Rev.1	SL	