

Appendix A

Construction Programme

Activity ID		Activity Name		OD	RD	Start	Finish	TF	2017				2018	
									Sep	Oct	Nov	Dec	Jan	Feb
3-Month Rolling Programme 2017-10-21 (Based on UMP05E)														
Key Dates (Contractual)														
KD-0900	KD6A: Section 6 - All works in Portion FH9 of the Site but excluding works on the deck surfaces			0	0		15-Sep-17 A		◆ KD6A: Section 6 - All works in Portion FH9 of the Site but excluding works on the deck surfaces					
KD-1200	KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other			0	0		20-Oct-17*	-69	◆ KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other					
Key Dates (Forecast)														
KD-1205	KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other			0	0		07-Dec-17	-118			◆ KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other			
Tentative Handover Schedule to TCSS contractor														
HS-D1	Allow access for TCSS contractor to carry out TCSS installation works on Bridge D (from AD1 to AD10)			0	0		10-Nov-17*	-41			◆ Allow access for TCSS contractor to carry out TCSS installation works on Bridge D (from AD1 to AD10)			
HS-C	Allow access for TCSS contractor to carry out TCSS installation works on Bridge C			0	0		21-Nov-17*	-62			◆ Allow access for TCSS contractor to carry out TCSS installation works on Bridge C			
HS-B	Allow access for TCSS contractor to carry out TCSS installation works on Bridge B			0	0		29-Nov-17*	-28			◆ Allow access for TCSS contractor to carry out TCSS installation works on Bridge B			
HS-A	Allow access for TCSS contractor to carry out TCSS installation works on Bridge A			0	0		18-Dec-17*	-17			◆ Allow access for TCSS contractor to carry out TCSS installation works on Bridge A			
Dependent Milestones from Other Contracts														
Related to North Buffer Zone														
MS-NBZ140	Shift existing FLHN SB Fast Lane to future FLH 4th Lane by FHW3 Contractor			0	0	20-Oct-17*		-20	◆ Shift existing FLHN SB Fast Lane to future FLH 4th Lane by FHW3 Contractor					
MS-NBZ150	Shift existing FLHN SB Middle Lane to future FLH 3rd Lane by FHW3 Contractor			0	0	21-Nov-17*		0	◆ Shift existing FLHN SB Middle Lane to future FLH 3rd Lane by FHW3 Contractor					
Related to South Buffer Zone														
MS-SBZ130	Shift existing FLHS SB Middle Lane to future FLH 3rd Lane by FHW3 Contractor			0	0	20-Oct-17*		-34	◆ Shift existing FLHS SB Middle Lane to future FLH 3rd Lane by FHW3 Contractor					
MS-SBZ120	Shift existing FLHS SB Fast Lane to future FLH 4th Lane by FHW3 Contractor			0	0	20-Oct-17*		-70	◆ Shift existing FLHS SB Fast Lane to future FLH 4th Lane by FHW3 Contractor					
MS-SBZ160	Shift existing FLHS NB Fast Lane to future FLH 4th Lane by FHW3 Contractor			0	0	20-Oct-17*		-10	◆ Shift existing FLHS NB Fast Lane to future FLH 4th Lane by FHW3 Contractor					
MS-SBZ150	Shift existing FLHS NB 3 lanes westward by FHW3 Contractor			0	0	20-Oct-17*		-68	◆ Shift existing FLHS NB 3 lanes westward by FHW3 Contractor					
MS-SBZ170	Shift existing FLHS NB Middle Lane to future FLH 3rd Lane by FHW3 Contractor			0	0	10-Nov-17*		0	◆ Shift existing FLHS NB Middle Lane to future FLH 3rd Lane by FHW3 Contractor					
MS-SBZ140	Shift existing FLHS SB Slow Lane to future FLH 2nd Lane by FHW3 Contractor			0	0	12-Nov-17*		0	◆ Shift existing FLHS SB Slow Lane to future FLH 2nd Lane by FHW3 Contractor					
MS-SBZ180	Shift existing FLHS NB Slow Lane to future FLH 2nd Lane by FHW3 Contractor			0	0	10-Dec-17*		0	◆ Shift existing FLHS NB Slow Lane to future FLH 2nd Lane by FHW3 Contractor					
Major Milestones and Events														
MS-1090a	T9a: TTA to shift FLHS NB westward (shift 3 lanes), within SBZ			1	0	24-Sep-17 A	24-Sep-17 A		■ T9a: TTA to shift FLHS NB westward (shift 3 lanes), within SBZ					
MS-1120a	T12a: TTA to shift FLHN SB Fast Lane to the Permanent Alignment (4th lane), within NBZ			1	1	20-Oct-17	20-Oct-17	18	■ T12a: TTA to shift FLHN SB Fast Lane to the Permanent Alignment (4th lane), within NBZ					
MS-1060d	T6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion)			1	1	27-Oct-17	27-Oct-17	-1	■ T6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion)					
MS-1060c	T6c: TTA to shift FLH SB Fast Lane eastward (North Portion)			1	1	10-Nov-17	10-Nov-17	-34	■ T6c: TTA to shift FLH SB Fast Lane eastward (North Portion)					
MS-1090b	T9b: TTA to shift FLHS NB Fast Lane to the Permanent Alignment (4th lane), within SBZ			1	1	25-Nov-17	25-Nov-17	1	■ T9b: TTA to shift FLHS NB Fast Lane to the Permanent Alignment (4th lane), within SBZ					
MS-1070b	T7b: TTA to shift FLH SB Fast Lane to the Permanent Alignment (4th lane), within SBZ			1	1	25-Nov-17	25-Nov-17	-20	■ T7b: TTA to shift FLH SB Fast Lane to the Permanent Alignment (4th lane), within SBZ					
MS-0320	Commissioning of re-aligned TWSRE			0	0	01-Dec-17		-45	◆ Commissioning of re-aligned TWSRE					
MS-1090c	T9c: TTA to shift FLHS NB Middle Lane to the Permanent Alignment (3rd lane), within SBZ			1	1	05-Dec-17	05-Dec-17	0	■ T9c: TTA to shift FLHS NB Middle Lane to the Permanent Alignment (3rd lane), within SBZ					

