

## Appendix A Construction Programme

| tivity ID    | Activity Name   | OD | RD | Start       | Finish      |      | 2017                        |   | 2018   |            |
|--------------|---|----|----|-------------|-------------|------|-----------------------------|---|--|------------|
|              |   |    |    |             |             |      | Oct Nov                     | Dec   | Jan  | Feb        |
| 3-Month Rol  | ling Programme 2017-11-21 (Based on UMP05E)   |    |    |             |             |      |                             |   |  |            |
| Key Dates (  | Contractual)  |    |    |             |             |      |                             |   |  |            |
| KD-1200      | KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for<br>TCSS and allow access for other | 0  | 0  |             | 20-Nov-17*  | -100 |                             | KD9: Stage 1C - Completion of viaduct structures and associated                 | civil provisions for TCSS and allow access for | or other   |
| KD-0400      | KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A  | 0  | 0  |             | 29-Jan-18*  | (    |                             |   | *  | KD4: Sec   |
| KD-0100      | KD1: Section 1A - al HyD's entrustment works in Zone3 and SBZ2 excluding<br>Landscape Softworks and Establishment Works | 0  | 0  |             | 03-Feb-18*  | (    |                             |   |  | <b>ф</b> К |
| KD-0300      | KD3: Section 2 - the remainder of the Works   | 0  | 0  |             | 03-Feb-18*  | (    |                             |   |  | •          |
| Key Dates (l | Forecast)   |    |    |             |             |      |                             |   |  |            |
| KD-1205      | KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for<br>TCSS and allow access for other | 0  | 0  |             | 27-Dec-17   | -138 |                             | ♦ KD9 5   | Stage 1C - Completion of viaduct structures a  | and assoc  |
| Tentative Ha | andover Schedule to TCSS contractor   |    |    |             |             |      |                             |   |  |            |
| HS-C         | Allow access for TCSS contractor to carry out TCSS installation works on Bridge   | 0  | 0  |             | 08-Dec-17*  | -79  |                             | <ul> <li>Allow access for TCSS contractor to</li> </ul>                         | carry out TCSS installation works on Bridge    | ₽C         |
| HS-D1        | Allow access for TCSS contractor to carry out TCSS installation works on Bridge<br>D (from AD1 to AD10)                 | 0  | 0  |             | 14-Dec-17*  | -75  |                             | <ul> <li>Allow access for TCSS dor</li> </ul>                                   | tractor to carry out TCSS installation works   | onBridg    |
| HS-B         | Allow access for TCSS contractor to carry out TCSS installation works on Bridge   | 0  | 0  |             | 24-Jan-18*  | -84  |                             |   | ♦ Allow a                                      | acdess for |
| HS-A         | Allow access for TCSS contractor to carry out TCSS installation works on Bridge A                                       | 0  | 0  |             | 27-Jan-18*  | -57  |                             |   | ♦ All  | llow acces |
| Dependent l  | Milestones from Other Contracts   |    |    |             |             |      |                             |   |  |            |
| Related to N | lorth Buffer Zone   |    |    |             |             |      |                             |   |  |            |
| MS-NBZ140    | O Shift existing FLHN SB Fast Lane to future FLH 4th Lane by FHW3 Contractor  | 0  | 0  | 09-Nov-17 A |             |      | ♦ Shift existing F          | HN SB Fast Lane to future FLH 4th Lane by FHW3 Contractor                       |  |            |
| MS-NBZ150    | D Shift existing FLHN SB Middle Lane to future FLH 3rd Lane by FHW3 Contractor  | 0  | 0  | 21-Nov-17*  |             | (    |                             | Shift existing FLHN SB Middle Lane to future FLH 3rd Lane by F                  | HW3 Contractor                                 |            |
| MS-NBZ160    | 0 Shift existing FLHN SB Slow Lane to future FLH 2nd Lane by FHW3 Contractor  | 0  | 0  | 11-Jan-18*  |             | (    |                             |   | Shift existing FLHN SB Slow                    | v Lane to  |
| Related to S | outh Buffer Zone  |    |    |             |             |      |                             |   |  |            |
| MS-SBZ150    | O Shift existing FLHS NB 3 lanes westward by FHW3 Contractor  | 0  | 0  | 24-Sep-17 A |             |      | westward by FHW3 Contractor |   |  |            |
| MS-SBZ120    | 0 Shift existing FLHS SB Fast Lane to future FLH 4th Lane by FHW3 Contractor  | 0  | 0  | 02-Dec-17*  |             | 705  |                             | ♦ Shift existing FLHS SB Fast Lane to future FLI                                | H4th Lane by FHW3 Contractor                   |            |
| MS-SBZ130    | Shift existing FLHS SB Middle Lane to future FLH 3rd Lane by FHW3 Contractor  | 0  | 0  | 09-Dec-17*  |             | -19  |                             | ♦ Shift existing FLHS SB Middle Lane  | to future FLH 3rd Lane by FHW3 Contracto       | or         |
| MS-SBZ180    | Shift existing FLHS NB Slow Lane to future FLH 2nd Lane by FHW3 Contractor  | 0  | 0  | 10-Dec-17*  |             | (    |                             | Shift existing FLHS NB Slow Lane  | to future FLH 2nd Lane by FHW3 Contracto       | or         |
| MS-SBZ160    | Shift existing FLHS NB Fast Lane to future FLH 4th Lane by FHW3 Contractor  | 0  | 0  | 16-Dec-17*  |             | 69   |                             | ♦ Shift existing FLHS NB F  | ast Lane to future FLH 4th Lane by FHW3 C      | Contracto  |
| MS-SBZ170    | Shift existing FLHS NB Middle Lane to future FLH 3rd Lane by FHW3 Contractor  | 0  | 0  | 17-Dec-17*  |             | -12  |                             | ♦ Shift existing FLHS NB  | Middle Lane to future FLH 3rd Lane by FHW      | V3 Contra  |
| MS-SBZ140    | 5 Shift existing FLHS SB Slow Lane to future FLH 2nd Lane by FHW3 Contractor  | 0  | 0  | 20-Dec-17*  |             | 9    |                             | ♦ Shift existing FLHS   | SB Slow Lane to future FLH 2nd Lane by F       | HW3 Cc     |
| Major Milest | ones and Events   |    |    |             |             |      |                             |   |  |            |
| MS-1060c     | T6c: TTA to shift FLH SB Fast Lane eastward (North Portion)   | 1  | 0  | 09-Nov-17 A | 09-Nov-17 A |      | I.                          | <ul> <li>T6c: TTA to shift FLH SB Fast Lane eastward (North Portion)</li> </ul> |  |            |
| MS-1070b     | T7b: TTA to shift FLH SB Fast Lane to the Permanent Alignment (4th lane), within  | 1  | 0  | 02-Dec-17 A | 03-Dec-17 A |      |                             | <ul> <li>T7b: TTA to shift FLH SB Fast Lane to the</li> </ul>                   | e Permanent Alignment (4th lane), within SB    | z          |
| MS-1180d     | SBZ<br>T8d: TTA to shift FLH NB Fast Lane to the Permanent Alignment (4th lane) (North                                  | 1  | 1  | 02-Dec-17   | 02-Dec-17   | -1(  |                             | T8d: TTA to shift FLH NB Fast Lane to the Pe                                    | rmanent Alignment (4th lane) (North Portion)   | )          |
| MS-1070c     | Portion)<br>T7c: TTA to shift FLH SB Middle Lane to the Permanent Alignment (3rd lane),                                 | 2  | 2  | 09-Dec-17*  | 10-Dec-17   | -19  |                             | T7c: TTA to shift FLH SB Middle   | ane to the Permanent Alignment (3rd lane),     | within SI  |
| MS-1180f     | within SBZ<br>T8f: TTA to shift FLH NB Slow Lane to the Permanent Alignment (2nd lane) (North                           | 1  | 1  | 16-Dec-17   | 16-Dec-17   | -9   |                             | T8f: TTA to shift FLH NE  | 3 Slow Lane to the Permanent Alignment (2n     | nd lane) ( |
|              | Portion)  |    |    |             |             |      |                             |   |  |            |

|  | Actual Work   | CEDD Contract No. CV/2012/09  | 3-Mor | nth Rolling Programme | updated to 2017 | /-11-20 |
|--|---|---|-------|-----------------------|-----------------|---------|
| 後和建築工程有限公司<br>CHUN Wo CONSTRUCTION & ENGINEERING CO., LTD. | Remaining Work Summary Bar Critical Remaining Work Milestone Project Baseline Bar | Liantang / Heung Yuen Wai BCP - Site Formation &<br>Infrastructure Works, Contract 3<br>3-Month Rolling Programme<br>3MPR052Page 1 of 1020-Nov-17 | Date  | Revision              | Checked         | Approve |

| ivity ID A      | Activity Name   | OD  | RD       | Start       | Finish      | TF   | 2017   |  | 2018   |            |
|-----------------|---|-----|----------|-------------|-------------|------|--|--|--|------------|
|                 |   |     |          |             |             |      | Oct Nov  | Dec                                    | Jan  | F          |
|                 | F9c: TTA to shift FLHS NB Middle Lane to the Permanent Alignment (3rd lane),<br>within SBZ              | 1   | 1        | 17-Dec-17*  | 17-Dec-17   | -12  |  | T9c: TTA to shift FL                   | S NB Middle Lane to the Permanent Alignme          | ent (3rd I |
|                 | Very track to shift FLHS NB Slow Lane to the Permanent Alignment (2nd lane), within SBZ                 | 1   | 1        | 09-Jan-18   | 09-Jan-18   | -14  |  |  | T9d: TTA to shift FLHS NB Slo                      | ow Lan     |
| MS-0320 0       | Commissioning of re-aligned TWSRE   | 0   | 0        | 19-Jan-18   |             | -63  |  |  | Commissioning                                      | of re-a    |
|                 | F12a: TTA to shift FLHN SB Fast Lane to the Permanent Alignment (4th lane), witin NBZ (subject to CSHK) | 1   | 1        | 20-Jan-18*  | 20-Jan-18   | -74  |  |  | T12a: TTA to                                       | shift F    |
| IS-1060d T      | F6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion)                                       | 1   | 1        | 26-Jan-18*  | 26-Jan-18   | -92  |  |  | T6d  | 1: TTA     |
| IS-0220 C       | Commissioning of the diverted twin DN1400 Dong Jiang Watermains (Stage 2)                               | 0   | 0        |             | 10-Feb-18   | -31  |  |  |  |            |
|                 | Field TFA to shift FLH SB Fast Lane to the Permanent Alignment (4th lane) (South Portion)               | 1   | 1        | 08-Mar-18   | 08-Mar-18   | -98  |  |  |  |            |
|                 | 12b: TTA to shift FLHN SB Middle Lane to the Permanent Alignment (3rd lane), witin NBZ                  | 1   | 1        | 16-Mar-18   | 16-Mar-18   | -79  |  |  |  |            |
| ajor Procuren   | nent & Delivery   |     |          |             |             |      |  |  |  |            |
| ift for New Kiu | Tau Footbridge  |     |          |             |             |      |  |  |  |            |
| MM-4000 F       | Procurement, Fabrication and delivery of Lift   | 164 | 112      | 29-Mar-17 A | 11-Mar-18   | -123 |  |  |  | -          |
| esign and Sub   | missions  |     |          |             |             |      |  |  |  |            |
| esign Confirm   | ation   |     |          |             |             |      |  |  |  |            |
| PRE-1600 0      | Confirmation of construction details of FL/C2 to cater for existing wall                                | 0   | 0        |             | 29-Sep-17 A |      | mation of construction details of FL/C2 to cater for existing wall |  |  |            |
| ethod Statem    | ent and Design (Major) Approved by AECOM  |     |          |             |             |      |  |  |  |            |
| PRE-2040 S      | Submission of E&M design for lighting inside viaduct structures of Bridge A, B, C &                     | 60  | 23       | 01-Apr-16 A | 15-Dec-17   | -117 |  | Submission of E&M des                  | gn for lighting inside viaduct structures of Bridg | lge A,     |
| -               | Submission of E&M design for lighting of Kiu Tau Footbridge   | 60  | 14       | 05-Sep-16 A | 05-Dec-17   | -63  | Su   | ibmission of E&M design for lighting a | Kiu Tau Footbridge, Submission of E&M desi         | ign for    |
| ection IA & IB  | - Fanling Highway Widening (KD-1 & KD-2)  |     |          |             |             |      |  |  |  |            |
| Fanling Highwa  | y South Portion between CH6935 and CH7470   |     |          |             |             |      |  |  |  |            |
| Fanling Highw   | ay Zone 1 between CH6935 and CH7130 (within SBZ2)   |     |          |             |             |      |  |  |  |            |
| At-Grade Roa    | dworks (195m)   |     |          |             |             |      |  |  |  |            |
| FHW-1160 F      | Road Drainage, Road Formation & Pavement (FLH SB 4th lane)  | 90  | 11       | 21-Apr-17 A | 01-Dec-17   | 564  | Road Dr.   | ainage, Road Formation & Pavement      | (FLH SB 4th lane), Road Drainage, Road For         | rmatio     |
| FHW-1320 F      | Road Formation & Pavement, Central Barrier (FLH NB 4th lane)  | 29  | 23       | 20-Oct-17 A | 15-Dec-17   | 552  |  |  | ment, Central Barrier (FLH NB 4th lane), Roa       |            |
| FHW-1170 F      | Road Pavement (FLH SB 3rd lane) by re-surfacing   | 6   | 6        | 02-Dec-17*  | 08-Dec-17   | -17  |  | Road Pavement (FLH SB 3rd lane         | by re-surfacing                                    |            |
| FHW-1140b N     | Noise Barrier NB70 - Footing adjacent to SB lane (30m)  | 24  | 24       | 11-Dec-17*  | 10-Jan-18   | -67  |  |  | Noise Barrier NB70 - Footing                       | g adjao    |
| FHW-1180 F      | Road Pavement (FLH SB 2nd lane) by re-surfacing   | 30  | 30       | 11-Dec-17   | 17-Jan-18   | -16  |  |  | Road Pavement (                                    | FLH S      |
| FHW-1330 F      | Road Pavement (FLH NB 3rd lane) by re-surfacing   | 1   | 1        | 16-Dec-17*  | 16-Dec-17   | -11  |  | Road Pavement (FLH                     | NB 3rd lane) by re-surfacing                       |            |
| FHW-1340 F      | Road Pavement (FLH NB 2nd lane) by re-surfacing   | 16  | 16       | 18-Dec-17*  | 08-Jan-18   | -10  |  |  | Road Pavement (FLH NB 2nd la                       | ane) b     |
| FHW-1350 F      | Road Pavement (FLH NB 1st lane)   | 33  | 33       | 10-Jan-18   | 23-Feb-18   | -11  |  |  |  |            |
| FHW-1110B       | Noise Barrier NB6 and NB7 - Remaining Stem Wall adjacent to SB lane (28m)                               | 28  | 28       | 11-Jan-18   | 12-Feb-18   | -67  |  |  |  | -          |
| FHW-1140a V     | Natermain diversion for construction of NB70  | 25  | 25       | 11-Jan-18   | 08-Feb-18   | -50  |  |  |  | -          |
| FHW-1140c       | Noise Barrier NB70 - Extension Footing adjacent to SB lane  | 40  | 40       | 09-Feb-18   | 07-Apr-18   | -50  |  |  |  |            |
|                 |   |     |          |             |             |      | i I  |  |  |            |
|                 |   |     | Actual V | Vork        |             |      | CEDD Contract No. CV/2012/09                                       | 3-Month Rollin                         | g Programme updated to 2017-11-                    | -20        |

|  | Actual Work                   | CEDD Contract No. CV/2012/09                     | 3-Mc | onth Rolling Programme up | dated to 2017 | -11-20   |
|--|-------------------------------|--|------|---------------------------|---------------|----------|
|  | Remaining Work                |  | Date | Revision                  | Checked       | Approved |
|  |                               | Liantang / Heung Yuen Wai BCP - Site Formation & |      |                           | [             |          |
| 俊和建築工程有限公司                                   | Summary Bar                   | Infrastructure Works, Contract 3                 |      |                           |               |          |
| CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. | Critical Remaining Work       | 3-Month Rolling Programme                        |      |                           |               |          |
| CHON WO CONSTRUCTION & ENGINEERING CO., LTD. | <ul><li>♦ Milestone</li></ul> | 3MPR052 Page 2 of 10 20-Nov-17                   |      |                           |               |          |
|  | Project Baseline Bar          | r age 2 01 1020-1400-17                          |      |                           | (             |          |
|  |                               |  |      |                           |               |          |
|  |                               |  |      |                           |               |          |

| ty ID        | Activity Name   | OD | RD | Start       | Finish      | TF  | 2017               |                     |  | 2018  |           |
|--------------|---|----|----|-------------|-------------|-----|--------------------|---------------------|--|---|-----------|
|              |   |    |    |             |             |     | Nov                | -                   | Dec  | Jan   | Fe        |
| Fanling High | way Zone 2 between CH7130 and CH7290  |    |    |             |             |     |                    |                     |  |   |           |
| At-Grade Ro  | badworks (160m)   |    |    |             |             |     |                    |                     |  |   | 1         |
| FHW-2330B    | Noise Barrier NB67 - Mini-Piling adjacent to NB lane (Cap 33, 34 & L: 32 nos)                             | 63 | 0  | 29-Jul-17 A | 20-Oct-17 A |     | Noise Barrier NB67 | - Mini-Piling adjac | ent to NB lane (Cap 33, 34 & L: 32 nos)        |   |           |
| FHW-2330A    | Noise Barrier NB67 - Mini-Piling adjacent to NB lane within WSD Restriction Zone<br>(Type ID4-1A: 36 nos) | 63 | 10 | 09-Aug-17 A | 30-Nov-17   | 565 |                    | -                   | Noise Barrier NB67 - Mini-Piling adjacent to N | B lane within WSD Restriction Zone (Type ID4-1    | 1 A: 36 r |
| FHW-2340     | Noise Barrier NB67 - Footing adjacent to NB lane (84m)  | 62 | 34 | 05-Sep-17 A | 30-Dec-17   | -3  |                    |                     |  |   | - r       |
| FHW-2350     | Road Drainage, Road Formation & Pavement (FLH NB 1st lane & hard shoulder)                                | 55 | 55 | 24-Nov-17   | 30-Jan-18   | 4   |                    |                     |  |   | Road      |
| FHW-2240     | Road Pavement (Middle Part: FLH SB 4th lanes)   | 28 | 28 | 27-Jan-18   | 07-Mar-18   | -75 |                    |                     |  |   |           |
| FHW-200      | Footpath & DSD Access Track adjacent to SB lane   | 34 | 34 | 13-Feb-18   | 03-Apr-18   | -41 |                    |                     |  |   |           |
| Fanling High | way Zone 3 between CH7290 and CH7380  |    |    |             |             |     |                    |                     |  |   |           |
| At-Grade Ro  | padworks (130m)   |    |    |             |             |     |                    |                     |  |   |           |
| FHW-3330b    | Noise Barrier NB69 - Mini-Piling adjacent to NB lane (32nos)  | 69 | 30 | 12-Jun-17 A | 23-Dec-17   | -41 |                    |                     | Noise Bar                                      | rier NB69 - Mini-Piling adjacent to NB lane (32nd | nos), No  |
| FHW-3340     | Noise Barrier NB69 - Footing adjacent to NB lane (108m)   | 77 | 77 | 30-Nov-17   | 09-Mar-18   | -41 |                    |                     |  |   |           |
| FHW-3350     | Road Drainage, Road Formation & Pavement (FLH NB 1st lane & hard shoulder)                                | 39 | 39 | 27-Jan-18   | 20-Mar-18   | -32 |                    |                     |  |   | -         |
| FHW-3240     | Road Pavement (Middle Part: FLH SB 4th lanes)   | 28 | 28 | 27-Jan-18   | 07-Mar-18   | -75 |                    |                     |  |   |           |
| FHW-300      | Footpath, DSD Access Track adjacent to SB lane  | 60 | 60 | 13-Feb-18   | 05-May-18   | -67 |                    |                     |  |   |           |
| anling Highw | vay North Portion between CH7470 and CH7925   |    |    |             |             |     |                    |                     |  |   |           |
| Fanling High | way Zone 4 between CH7380 and CH7470  |    |    |             |             |     |                    |                     |  |   |           |
| At-Grade Ro  | adworks (90m)   |    |    |             |             |     |                    |                     |  |   |           |
| FHW-4210b    | Road Pavement, and Central Barrier (Middle Part: FLH NB 4th lane)   | 29 | 20 | 18-Jul-17 A | 12-Dec-17   | -66 |                    |                     | Road Pavement, and Centr                       | al Barrier (Middle Part: FLH NB 4th lane), Road   | d Pave    |
| FHW-4220a    | Noise Barrier NB68A - Footing at central median (Bay 22 - 23)   | 50 | 30 | 24-Jul-17 A | 23-Dec-17   | -49 |                    |                     | Noise Bar                                      | ier NB68A - Footingatcentralmedian (Bay22 -       | - 23),    |
| FHW-4250     | Road Pavement (FLH NB 4th lane) by re-surfacing   | 18 | 11 | 10-Nov-17 A | 01-Dec-17   | -9  |                    | _                   | Road Pavement (FLH NB 4th la                   | ne) by re-surfacing, Road Pavement (FLH NB 4      | 4th lar   |
| FHW-4310     | Road Pavement (FLH NB 3rd lane) by re-surfacing   | 10 | 10 | 04-Dec-17   | 14-Dec-17   | -9  |                    |                     | Road Pavement (FLH N                           | B 3rd lane) by re-surfacing                       |           |
| FHW-4100A    | Noise Barrier NB72 - Footing adjacent to SB lane (90m)  | 60 | 60 | 15-Dec-17   | 05-Mar-18   | -53 |                    |                     |  |   | -         |
| FHW-4320     | Road Pavement (FLH NB 2nd lane) by re-surfacing   | 1  | 1  | 15-Dec-17   | 15-Dec-17   | -9  |                    |                     | Road Pavement (FLH                             | NB 2nd lane) by re-surfacing                      |           |
| FHW-4220b    | Road Pavement, and Central Barrier (Middle Part: FLH SB 4th lanes)  | 28 | 28 | 27-Jan-18   | 07-Mar-18   | -75 |                    |                     |  | -   | -         |
| FHW-400      | Footpath, DSD Access Track adjacent to SB lane  | 60 | 60 | 13-Feb-18   | 05-May-18   | -67 |                    |                     |  |   |           |
|              | Road Drainage, Road Formation & Pavement (FLH SB Merging lane)  | 45 | 45 | 14-Feb-18   | 18-Apr-18   | -53 |                    |                     |  |   |           |
| Fanling High | way Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)                                    |    |    |             |             |     |                    |                     |  |   |           |
| Kiu Tau Foo  | tbridge Reprovision (East)  |    |    |             |             |     |                    |                     |  |   |           |
| FHW-5070b    | Installation of Drainage Pipe   | 30 | 30 | 13-Dec-17*  | 19-Jan-18   | -99 |                    |                     |  | Installation of Dr.                               | rainag    |
| FHW-5070a    | Installation of Lighting Facilities   | 45 | 45 | 20-Jan-18   | 20-Mar-18   | -99 |                    |                     |  |   |           |
| FHW-5070d    | Installation of Suspended Ceiling   | 45 | 45 | 20-Jan-18   | 20-Mar-18   | -99 |                    |                     |  |   |           |

|     |  |     | Actual Work             | CEDD Contract No. CV/2012/09                     | 3-M  | onth Rolling Programme up | pdated to 2017 | -11-20   |
|-----|--|-----|-------------------------|--|------|---------------------------|----------------|----------|
|     |  |     | Remaining Work          |  | Date | Revision                  | Checked        | Approved |
|     |  |     | 0                       | Liantang / Heung Yuen Wai BCP - Site Formation & |      |                           |                |          |
|     | 俊 和 建 築 工 程 有 限 公 司                          |     | Summary Bar             | Infrastructure Works, Contract 3                 |      |                           |                |          |
| (1) | CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. |     | Critical Remaining Work | 3-Month Rolling Programme                        |      |                           |                |          |
|     | CHEN WO CONSTRUCTION & ENGINEERING CO., ETD. | • • | Milestone               | 3MPR052 Page 3 of 10 20-Nov-17                   |      |                           |                |          |
|     |  |     | Project Baseline Bar    | SMFR052Fage 5 01 1020-1009-17                    |      |                           |                |          |
|     |  |     |                         |  |      |                           |                |          |
|     |  |     |                         |  |      |                           |                |          |

| / ID Activity Name  | OD  | RD Start                                | Finish    | TF        | 2017                                      |                                 | 2018                                       | 1 _                                   |
|---|-----|---|-----------|-----------|---|---------------------------------|--|---------------------------------------|
| Provision of BFA Facilities (Lift)  |     |   |           |           | Oct Nov                                   | Dec                             | Jan  | Feb                                   |
| FHW-L-10( RC Works for Lift Shaft   | 38  | 12 15-Jun-17 A                          | 02-Dec-1  | 7 -79     | RC Works                                  | s for Lift Shaft, RC Works for  | Lift Shaft                                 |                                       |
| FHW-L-101 Glazing & Louvre Installation   | 38  | 38 04-Dec-17                            |           |           |   |                                 |  | & Louvre Installat                    |
| FHW-L-105 E&M Works including T&C   | 60  | 60 04-Dec-17                            |           |           |   |                                 | Citizing i                                 |                                       |
| FHW-L-102 Metal Roof  |     | 20 20-Jan-18                            |           |           |   |                                 |  |                                       |
|   | 20  |   |           |           |   |                                 |  |                                       |
| FHW-L-104 Finishes / Builder's Works  | 30  | 30 13-Feb-18                            | 26-Mar-1  | B -59     |   |                                 |  |                                       |
| Works at existing TWSRE   |     |   |           |           |   |                                 |  |                                       |
| FHW-5480 Noise Barrier NB72 & NB73 (Stage 1) - Footing adjacent to SB lane (97m)                        | 60  | 78 18-Aug-17 A                          | 28-Feb-1  | 8 -54     |   |                                 |  |                                       |
| FHW-5480B Noise Barrier NB73 - Mini-Piling adjacent to SB lane (CSD: 12 nos)                            | 44  | 44 04-Dec-17*                           | 26-Jan-1  | 3 -16     |   |                                 |  | Noise Barrier                         |
| FHW-5480C Noise Barrier NB72 & NB73 (Stage 2)- Footing adjacent to SB lane (13m)                        | 35  | 35 13-Jan-18                            | 01-Mar-1  | 8 -16     |   |                                 |  |                                       |
| FHW-5490 Road Drainage, Road Formation & Pavement (FLH SB Merging lane)                                 | 40  | 40 29-Jan-18                            | 22-Mar-1  | B -54     |   |                                 |  |                                       |
| FHW-5480D Remaining Road Formation & Pavement (FLH SB Merging lane)                                     | 18  | 18 02-Feb-18                            | 01-Mar-1  | 8 -16     |   |                                 |  | _                                     |
| FHW-5480A Grouting Works for the existing DN1400 watermain and Removal of existing<br>watermain         | 25  | 25 12-Feb-18                            | 19-Mar-1  | B -31     |   |                                 |  |                                       |
| At-Grade Road Works (130m)  |     |   |           |           |   |                                 |  |                                       |
| FHW-5230 Demolition of existing central divider   | 7   | 0 10-Nov-17 A                           | 17-Nov-17 | A         | Demolition of existing central divide     | er                              |  |                                       |
| FHW-5240 Road Pavement (FLH NB 4th lane) by re-surfacing  | 11  | 11 20-Nov-17 A                          | 01-Dec-1  | 7 -9      | Road Paven                                | ment (FLH NB 4th lane) by re    | e-surfacing, Road Pavement (FLH NB 4th lan | ie) by re-surfacin                    |
| FHW-5310 Road Pavement (FLH NB 3rd lane) by re-surfacing  | 10  | 10 04-Dec-17                            | 14-Dec-1  | 7 -9      |   | Road Pavement (FI               | .H NB 3rd lane) by re-surfacing            |                                       |
| FHW-5320 Road Pavement (FLH NB 2nd lane) by re-surfacing  | 1   | 1 15-Dec-17                             | 15-Dec-1  | 7 -9      |   | Road Pavement (I                | FLH NB 2nd lane) by re-surfacing           |                                       |
| FHW-5100 Road Pavement (FLH SB 1st lane) by re-surfacing  | 14  | 14 19-Jan-18                            | 03-Feb-1  | 8 512     |   |                                 |  | B                                     |
| FHW-5210 Road Formation & Pavement, Central Barrier (South Side) (FLH SB 4th lane)                      | 22  | 22 27-Jan-18*                           |           |           |   |                                 |  |                                       |
| Fanling Highway Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)                            |     |   |           |           |   |                                 |  |                                       |
| At-Grade Roadworks (60m)  |     |   |           |           |   |                                 |  |                                       |
|   |     |   |           |           |   |                                 |  |                                       |
| FHW-6210 Road Drainage, Road Formation & Pavement and Central Barrier (South Side)<br>(FLH SB 4th lane) | 96  | 0 24-Apr-17 A                           |           |           | Road Drainage, Road Formation & P         | avement and Central Barriel     |  |                                       |
| FHW-6140 Noise Barrier NB73 - Footing adjacent to SB lane (95m)   | 75  | 37 03-Jun-17 A                          |           |           |   |                                 | Noise Barrier NB73 - Footing ac            | · · · · · · · · · · · · · · · · · · · |
| FHW-6240 Road Pavement (FLH NB 4th lane) by re-surfacing  | 18  | 11 10-Nov-17 A                          | 01-Dec-1  | 7 -9      | Road Paven                                | ment (FLH NB 4th lane) by re    | e-surfacing, Road Pavement (FLH NB 4th lan | e) by re-surfacin                     |
| FHW-6230a Demolition of existing central divider  | 7   | 7 10-Nov-17 A                           | 27-Nov-1  | 7* 568    | Demolition of existi                      | ing central divider, Demolition | of existing central divider                |                                       |
| FHW-6310 Road Pavement (FLH NB 3rd lane) by re-surfacing  | 10  | 10 04-Dec-17                            | 14-Dec-1  | 7 -9      |   | Road Pavement (FI               | H NB 3rd lane) by re-surfacing             |                                       |
| FHW-6320 Road Pavement (FLH NB 2nd lane) by re-surfacing  | 1   | 1 15-Dec-17                             | 15-Dec-1  | 7 -9      |   | Road Pavement (I                | FLH NB 2nd lane) by re-surfacing           |                                       |
| FHW-6150 Road Formation & Pavement (FLH SB Merging lane)  | 60  | 60 29-Jan-18                            | 19-Apr-1  | 3 -54     |   |                                 |  | -                                     |
| Fanling Highway Zone 7 between CH7660 and CH7925  |     |   |           |           |   |                                 |  |                                       |
| At-Grade Roadworks (265m)   |     |   |           |           |   |                                 |  |                                       |
| FHW-7130 Road Pavement (FLH SB 3rd lane) by re-surfacing  | 40  | 40 22-Jan-18                            | 15-Mar-1  | B -61     |   |                                 |  |                                       |
|   |     |   |           |           |   |                                 |  |                                       |
|   | Δ   | Actual Work                             |           |           | CEDD Contract No. CV/2012/00              | 3-Month F                       | colling Programme updated to 201           | 7-11-20                               |
|   |     | Remaining Work                          |           | 1.1.4.4.4 | CEDD Contract No. CV/2012/09              | Date                            | Revision Checked                           | Approved                              |
|   |     | Summary Bar                             |           | Lianta    | g / Heung Yuen Wai BCP - Site Formation & |                                 |  |                                       |
| 🚯 俊和建築工程有限公司  |     | Critical Remaining                      | Work      |           | Infrastructure Works, Contract 3          |                                 |  |                                       |
| CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.  |     | •                                       |           |           | 3-Month Rolling Programme                 |                                 |  | _                                     |
|   | ۸ 📥 | lilastona                               | 1         |           |   |                                 |  |                                       |
| •   |     | <i>l</i> ilestone<br>Project Baseline B |           | 3MPR      |   |                                 |  |                                       |

| D Activity Name  | OD            | RD       | Start                               | Finish      |       | 2017<br>Oct Nov   |                             | Dec             |                                    | 2018<br>Jan            | F                |
|--|---------------|----------|-------------------------------------|-------------|-------|---|-----------------------------|-----------------|------------------------------------|------------------------|------------------|
| FHW-7140 Road Pavement (FLH SB 2nd lane) by re-surfacing   | 40            | 40       | 17-Mar-18                           | 08-May-18   | -61   |   |                             |                 |                                    | Jan                    | F                |
| emaining Works for Noise Barrier along widened Fanling Highway   |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| FHW-NB-230 Noise Barrier Steelworks & Panel for NB68A (225m), Fanling Highway ce                           | entral 12     | 30       | 02-Mar-17 A                         | 23-Dec-17   | 33    |   |                             |                 | Noise Barrier Steelworks & Par     | nel for NB68A (225m    | n), Fan linig Hi |
| median at Zones 2 & 3<br>FHW-NB-220 Noise Barrier Steelworks & Panel for NB68 (63m), Fanling Highway cent  | ral median 13 | 13       | 20-Nov-17                           | 04-Dec-17   | 562   |   | Noise Barrier S             |                 | anel for NB68 (63m), Fanling Hi    |                        |                  |
| at Zones 1<br>FHW-NB-240 Noise Barrier Steelworks & Panel for NB68A (50m), Fanling Highway cer             |               | 6        | 20-Dec-17*                          | 28-Dec-17   | -52   |   |                             |                 | Noise Barrier Steelwork            |                        |                  |
| median at Zone 4<br>FHW-NB-320 Noise Barrier Steelworks & Panel for NB67 (85m), adjacent to Fanling H      |               | 14       | 02-Jan-18                           | 17-Jan-18   | -3    |   |                             |                 |                                    | Noise Barrier          |                  |
| NB lanes at Zones 2 & 3<br>FHW-NB-150 Noise Barrier Steelworks & Panel for NB72 & NB73 (248m), adjacent to |               | 30       | 06-Mar-18                           | 13-Apr-18   | -49   |   |                             |                 |                                    |                        | r otecimionts    |
| Highway SB lanes at Zones 4, 5 & 6<br>rection of Sign Ganty  |               | 50       | 00 Mai 10                           | 10 Apr 10   | -+5   |   |                             |                 |                                    |                        |                  |
|  |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| FHW-SG-102 Erection of Sign Gantry G53 (i.e. Steel Portal Frame)   | 7             | 7        | 17-Mar-18*                          | 24-Mar-18   | -36   |   |                             |                 |                                    |                        |                  |
| FHW-SG-100 Erection of Sign Gantry DS1 (i.e. Steel Portal Frame)   | 7             | 7        | 14-Apr-18*                          | 21-Apr-18   | -56   |   |                             |                 |                                    |                        |                  |
| ection II - Remainder of the Works (KD-3)  |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| At Grade Link Road at Fanling Highway Interchange  |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| Link Road 1 (near Abutment AB1)  |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| FHI-LR1-132 Construction of Footing of sign gantry DS1   | 56            | 21       | 25-Jul-17 A                         | 13-Dec-17   | 35    |   |                             |                 |                                    | ,                      | Constructio      |
| FHI-LR1-104 Noise Barrier NB66 - Footing adjacent NB lane (24m long, Bay 5 - Bay 7                         | ) 40          | 14       | 11-Sep-17 A                         | 05-Dec-17   | -49   |   | Noise Barrier               | NB66 - Footing  | g adjacent NB lane (24m long, E    | Bay 5 - Bay 7), Noise  | Barriet NB       |
| FHI-LR1-102 Construction of Retaining Wall beside Abutment AB1 and filling work                            | 115           | 115      | 20-Sep-17 A                         | 17-Apr-18   | -146  |   |                             |                 |                                    |                        |                  |
| FHI-LR1-105 Noise Barrier NB67 - Pre-drilling & Mini-Piling (Cap 1-9 for raking piles, 1                   | 8no.) 28      | 16       | 21-Sep-17 A                         | 07-Dec-17   | -15   |   | Noise Bar                   | rier NB67 - Pre | -drilling & Mini-Piling (Cap 1-9 f | or raking piles, 18no. | .), Noise Ba     |
| FHI-LR1-131 Installation of Steelwork & Transparent Panel - Noise Barrier 66 (76m)                         | 20            | 20       | 06-Dec-17                           | 30-Dec-17   | -1    |   |                             |                 | Installation of Steelwo            | ork & Transparent P    |                  |
| FHI-LR1-112( Road Formation, Road Drainage, TCSS ducting, Kerb and Pavement (Cl                            | H 80 - CH 45  | 45       | 06-Dec-17                           | 30-Jan-18   | -49   |   |                             |                 |                                    |                        | Roa              |
| 240)<br>FHI-LR1-106 Noise Barrier NB67 - Footing (37.6m) (Bay 1 - Bay 3)                                   | 19            | 19       | 08-Dec-17*                          | 02-Jan-18   | -36   |   |                             |                 | Noise Barrier N                    | B67 - Footing (37.6m   | n) (Bay 1 - E    |
| FHI-LR1-130 Installation of Steelwork & Transparent Panel - Noise Barrier 67 (132m)                        | 30            | 30       | 03-Jan-18                           | 06-Feb-18   | -2    |   |                             |                 |                                    |                        |                  |
| Link Road 2 (near Abutment AA 1)   |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| FHI-LR2-204 Footing of Sign Gantry DS11  | 12            | 12       | 20-Oct-17 A                         | 02-Dec-17   | -56   |   | Footing of Sign G           | antry DS11, Fo  | oting of Sign Gantry DS11          |                        |                  |
| FHI-LR2-203 Construction of Retaining Wall (3SW-D/FR32)  | 55            | 55       | 29-Nov-17*                          | 03-Feb-18   | 341   |   |                             |                 |                                    |                        |                  |
| FHI-LR2-204 Road Formation, Road Drainage, Kerb (SMH1302 - 1303 & MY2.4 - 2.5)                             | 45            | 45       | 04-Dec-17                           | 27-Jan-18   | 518   |   |                             |                 |                                    |                        | Road For         |
| Link Road 4 (near Abutment AC1)  |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| FHI-LR4-402 Construction of Retaining Wall beside Abutment AC1   | 120           | 25       | 15-May-17 A                         | 18-Dec-17   | -62   |   |                             | Constru         | ction of Retaining Wall beside A   | hutmont AC1 Const      | ruction of D     |
|  |               |          |                                     |             | -62   |   |                             | Constru         | ction of Relaining wall beside A   | butment AC1, Const     | ruction of Re    |
| FHI-LR4-403 Road Formation, Road Drainage, TCSS ducting, Kerb and Pavement                                 | 55            | 55       | 09-Dec-17                           | 14-Feb-18   | -62   |   |                             |                 |                                    |                        |                  |
| VSD Works  |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| DN450 Fire Mains (CHA)   |               |          |                                     |             |       |   |                             |                 |                                    |                        |                  |
| WA-3010b Pipe Laying - CHA 705 - 720 (DN450) (saw-cut) along Ext. TWSR West                                | SB, 15m 60    | 0        | 14-Jun-17 A                         | 13-Nov-17 A |       | Pipe Laving - CHA 70  | 705 - 720 (DN450) (saw-cut) | along Ext. TW   | SR West SB, 15m                    |                        |                  |
| WA-1110 Pipe Laying - CHA 155 - 270 (DN450) near Ext. TWSR West, 115m                                      | 44            | 30       | 24-Aug-17 A                         | 23-Dec-17   | -31   |   |                             |                 | Pipe Laying - CHA 155 -            | 270 (DN450) near E     | xt. TWSR V       |
|  | J             |          |                                     |             |       | · •   |                             |                 |                                    |                        |                  |
|  |               | Actual \ | Work                                |             |       | CEDD Contract No. CV/2012/09  |                             |                 | nth Rolling Programme              | <u> </u>               |                  |
| 後和建築工程有限公司<br>Chun Wo Construction & Engineering Co., Ltd.   |               | Summa    | ning Work<br>ary Bar<br>Remaining W | ork         | Liant | g / Heung Yuen Wai BCP - Site Format<br>Infrastructure Works, Contract 3<br>3-Month Rolling Programme | tion &                      | Date            | Revision                           | Checked                | Appro            |

Page 5 of 10

\_20-Nov-17

Project Baseline Bar

3MPR052\_

| ctivity ID  | Activity Name  | OD | RD       | Start       | Finish      | TF  | 2017   |            |                                       |                                   | 2018              |                  |
|-------------|--|----|----------|-------------|-------------|-----|--|------------|---------------------------------------|-----------------------------------|-------------------|------------------|
| WA-1010c    | Pipe Laying - CHA 35 - 55 (DN450) near Ext. TWSR West, 20m   | 28 | 28       | 20-Nov-17   | 21-Dec-17   | -11 | Oct Nov  |            | Dec Pipe Laving -                     | Jan<br>CHA 35 - 55 (DN450) near B | xt. TWSR West     | Feb<br>20m       |
| WA-2020     | Pipe Laying - CHA 508 - 540 (DN450) abng Ext. TWSR West SB, 32m                                    | 42 | 42       | 27-Nov-17*  | 17-Jan-18   | -45 |  |            | - i po zajing                         |                                   |                   |                  |
|             |  |    |          |             |             |     |  |            |                                       |                                   | Pipe Laying - CH  |                  |
| WA-1010a    | Pipe Laying - CHA 0 - 20 (DN450) near Ext. TWSR West, 20m  | 28 | 28       | 22-Dec-17   | 26-Jan-18   | -11 |  |            |                                       |                                   | Pip               | e Laying - CH    |
| WA-1020     | Pipe Laying - CHA 55 - 155 (DN450) near Ext. TWSR West, 100m                                       | 45 | 45       | 27-Dec-17   | 24-Feb-18   | -31 |  |            |                                       |                                   |                   |                  |
| WA-2080     | Pipe Laying - CHA 625 - 675 (DN450) abog Ext. TWSR West SB, 50m                                    | 37 | 37       | 18-Jan-18   | 08-Mar-18   | -40 |  |            |                                       | •                                 |                   | -                |
| DN600 Water | Mains (CHB)  |    |          |             |             |     |  |            |                                       |                                   |                   |                  |
| WB-1040     | Pipe Laying - CHB 430 - 455 (DN600), 25m, from Pier A B7 to combined valve                         | 18 | 18       | 11-Oct-17 A | 09-Dec-17   | -8  |  | P          | ipe Laying - CHB 430 - 455 (Df        | 1600), 25m, from Pier A B7 t      | o combined valve  | chamber, Pip     |
| WB-1030C    | chamber<br>Pipe Laying - CHB 410 - 430 (DN600), 20m, from Pier AA4 to Pier AB7                     | 18 | 18       | 11-Dec-17   | 03-Jan-18   | -8  |  | •          |                                       | Pipe Laying - CHB 41              | 0 - 430 (DN600),  | 20m, from Pi     |
| WB-4000     | Pressure Test for CHB (CHB 360 - 570)  | 14 | 14       | 04-Jan-18   | 19-Jan-18   | -8  |  |            |                                       |                                   | Pressure Test     | for CHB (CH      |
| WB-4010     | Cleaning & Sterilization (CHB 360 - 570)   | 14 | 14       | 20-Jan-18   | 05-Feb-18   | -8  |  |            |                                       |                                   |                   |                  |
| WB-4020     | Water Sampling (CHB 360 - 570)   | 7  | 7        | 06-Feb-18   | 13-Feb-18   | 0   |  |            |                                       |                                   |                   |                  |
|             |  |    |          | 06-Feb-18   |             | -8  |  |            |                                       |                                   |                   | -                |
| WB-4030     | Functioning of Newly Laid Pipeline (CHB 360 - 570)   | 0  | 0        |             | 13-Feb-18   | -8  |  |            |                                       |                                   |                   |                  |
| DN1200 Wate | er Mains (CHC)   |    |          |             |             |     |  |            |                                       |                                   |                   |                  |
| WC-1010     | Pipe Laying CHC 70 - 100 (DN1200) along existing TWSRW, 20m long & 3m depth                        | 30 | 30       | 04-Dec-17*  | 10-Jan-18   | -41 |  |            |                                       | Pipe Laying                       | g CHC 70 - 100 (I | ON1200) alon     |
| WC-1030     | Construction of IT inspection tee chamber(s) near the Jacking Pits                                 | 50 | 50       | 11-Jan-18   | 16-Mar-18   | -41 |  |            |                                       |                                   |                   | -                |
| WC-1070B    | Pipe Laying - CHC 530 - 550 (DN1200), 20m, near FLH S/B (FHW: CH7380-7470) (common trench with NB) | 11 | 11       | 12-Feb-18   | 02-Mar-18   | -29 |  |            |                                       |                                   |                   |                  |
| WC-1090E    | Pipe Laying - CHC 705 - 730 (DN1200), 25m, near DN1400 connection point                            | 11 | 11       | 12-Feb-18   | 02-Mar-18   | -29 |  |            |                                       |                                   |                   |                  |
| WC-1090C1   | Pipe Laying - CHC 625 - 670 (DN1200), 45m, from Pier AA4 to Pier AB7                               | 11 | 11       | 12-Feb-18   | 02-Mar-18   | -29 |  |            |                                       |                                   |                   |                  |
| Twin DN1400 | Water Mains (CHE & CHG)  |    |          |             |             |     |  |            |                                       |                                   |                   |                  |
| WE-1080     | Construction of combined valve chamber with MBV installation                                       | 83 | 0        | 25-Jan-17 A | 20-Oct-17 A |     | Construction of combined valve chamber with MBV in | stallation |                                       |                                   |                   |                  |
| WE-1040     | Pipe Laying - CHE & CHG 220 - 260 (Twin DN1400) near Pier AA4                                      | 45 | 16       | 07-Jun-17 A | 07-Dec-17   | -18 |  |            | Laying - CHE & CHG 220 - 26           | 0 (Turin DNI 400) noor Digr       |                   |                  |
|             |  |    |          |             |             |     |  |            |                                       |                                   | AA4, Pipe Laying  | - CHE & CH       |
| WE-4020     | Exposure of watermain connection point near NB71   | 12 | 12       | 21-Nov-17*  | 04-Dec-17   | -31 |  | Exposure   | of watermain connection point         |                                   |                   |                  |
| WE-3010A    | Pipe Cleaning for CHE (Stage 2 Diversion)  | 4  | 4        | 23-Dec-17   | 29-Dec-17   | -31 |  |            | P                                     | ipe Cleaning for CHE (Stage       | e 2 Diversion)    |                  |
| WE-3020A    | Pressure Test for CHE (Stage 2 Diversion)  | 6  | 6        | 30-Dec-17   | 06-Jan-18   | -31 |  |            |                                       | Pressure Test for                 | CHE (Stage 2 D    | iversion)        |
| WE-3010B    | Pipe Cleaning for CHG (Stage 2 Diversion)  | 17 | 17       | 08-Jan-18   | 26-Jan-18   | -31 |  |            |                                       |                                   | Pip               | e Cleaning fo    |
| WE-3040A    | CCTV Inspection and Sterilization for CHE (Stage 2 Diversion)                                      | 6  | 6        | 08-Jan-18   | 13-Jan-18   | -31 |  |            |                                       | ссти                              | Inspection and S  | terllization for |
| WE-3050A    | Connection to Existing Mains (CHE) (Stage 2 Diversion)   | 2  | 2        | 15-Jan-18   | 16-Jan-18   | -26 |  |            |                                       | <b>=</b> c                        | onnection to Exis | ting Mains (C    |
| WE-3030A    | Installation of Connecting Pipe at ID5 (CHG)   | 4  | 4        | 17-Jan-18   | 20-Jan-18   | -26 |  |            |                                       |                                   | Installation o    | Connecting       |
| WE-3020B    | Pressure Test for CHG (Stage 2 Diversion)  | 6  | 6        | 27-Jan-18   | 02-Feb-18   | -31 |  |            |                                       |                                   | _                 | Press            |
|             | CCTV Inspection and Sterilization for CHG (Stage 2 Diversion)                                      | 6  | 6        | 03-Feb-18   | 09-Feb-18   | -31 |  |            |                                       |                                   |                   |                  |
|             |  |    |          |             |             |     |  |            |                                       |                                   |                   |                  |
|             | Connection to Existing Mains (CHG) (Stage 2 Diversion)   | 1  | 1        | 10-Feb-18*  | 10-Feb-18   | -31 |  |            |                                       |                                   |                   |                  |
| DN2200 Wate | r Mains (CHF)  |    |          |             |             |     |  |            |                                       |                                   |                   |                  |
|             |  |    |          |             |             |     |  |            | 1                                     |                                   |                   |                  |
|             |  | A  | Actual V | Vork        |             |     | CEDD Contract No. CV/2012/09                       |            | · · · · · · · · · · · · · · · · · · · | ng Programme update               |                   |                  |
|             |  | F  | Remain   | ing Work    |             | Lia | tang / Heung Yuen Wai BCP - Site Form              | nation 8   | Date F                                | Revision C                        | hecked /          | Approved         |
|             |  |    | Summa    | •           |             | Lid | • •  |            |                                       |                                   |                   |                  |
|             | 和建築工程有限公司  |    |          | Remaining W | ork         |     | Infrastructure Works, Contract 3                   |            |                                       |                                   |                   |                  |
| 🔪 Сни       | IN WO CONSTRUCTION & ENGINEERING CO., LTD.   | _  | Vilestor | •           |             |     | 3-Month Rolling Programme                          | 00 Nov 47  |                                       |                                   |                   |                  |

3MPR052\_

\_20-Nov-17

\_Page 6 of 10\_

Project Baseline Bar

| tivity ID    | Activity Name   | OD  | RD                 | Start             | Finish    | TF  | 2017                                |                   |                |                             |                              | 2018                 |                    |
|--------------|---|-----|--------------------|-------------------|-----------|-----|-------------------------------------|-------------------|----------------|-----------------------------|------------------------------|----------------------|--------------------|
|              |   |     |                    |                   |           |     | Oct Nov                             |                   |                | Dec                         |                              | Jan                  | Feb                |
| WF-1060      | Excavation - CHF 73 - 91 (DN2200) across Box Culvert BC01 by Trenchless<br>Method, 18m long                     | 42  | 5                  | 15-Jul-17 A       | 24-Nov-17 | -39 |                                     | Excavatio         | n - CHF 73 - 9 | 1 (DN2200) across Box Culv  | ert BC01 by Trenchless M     | Method, 18m long, B  | Excavation - CH    |
| WF-1100      | Expose existing DN2200 bend block   | 30  | 1                  | 16-Sep-17 A       | 20-Nov-17 | -22 |                                     | Expose existing D | N2200 bend bl  | ock, Expose existing DN2200 | bend block                   |                      |                    |
| WF-1020      | Pipe Laying - CHF 9 - 54 (DN2200) across ext. TWSRW & associated G routing<br>Works, 45m long                   | 44  | 44                 | 20-Nov-17*        | 12-Jan-18 | -49 |                                     |                   |                |                             |                              | ipe Laying - CHF 9 · |                    |
| WF-1110      | Trimming existing bend block  | 25  | 25                 | 21-Nov-17         | 19-Dec-17 | -22 |                                     |                   |                | Trimming existin            | g bend block                 |                      |                    |
| WF-1070      | Pipe Laying - CHF 73 - 91 (DN2200) across Box Culvert BC01 & associated<br>Grouting Works, 18m long             | 38  | 38                 | 25-Nov-17         | 11-Jan-18 | -39 |                                     |                   |                |                             | Pipe                         | e Laying - CHF 73 -  | 91 (DN2200) a      |
| WF-1120      | Fabrication of DN2200 fitting for connection  | 48  | 48                 | 20-Dec-17         | 23-Feb-18 | -22 |                                     |                   |                |                             |                              |                      |                    |
| WF-1030      | Trench Excavation and Temporary Works to Support 132kV Cables, Section 2  | 18  | 18                 | 23-Dec-17         | 16-Jan-18 | -49 |                                     |                   |                |                             |                              | Trench Excava        | tion and Tempo     |
| WF-1080      | Trench Excavation from Pit 4 to Connection Point near FLH NB, Section 4   | 36  | 36                 | 02-Jan-18         | 12-Feb-18 | -66 |                                     |                   |                |                             |                              |                      |                    |
| WF-1040      | Pipe Laying - CHF 54 - 73 (DN2200), Section 2   | 18  | 18                 | 17-Jan-18         | 06-Feb-18 | -49 |                                     |                   |                |                             |                              |                      |                    |
| WF-1090      | Pipe Laying - CHF 91 - 105 (DN2200), Section 4  | 12  | 12                 | 13-Feb-18         | 05-Mar-18 | -66 |                                     |                   |                |                             |                              |                      |                    |
| DN1400 Wat   | ter Mains (CHK & CHKA)  |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| WK-2010      | Pressure Test for CHK/CHKA  | 7   | 7                  | 12-Feb-18         | 26-Feb-18 | -26 |                                     |                   |                |                             |                              |                      |                    |
| Existing Nan | n Wa Po Trunk Sewage Pumping Station (PST3)   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| PS-1010      | Construction of New Boundary Wall for Pumping Station (PST3)  | 80  | 112                | 25-Nov-16 A       | 13-Apr-18 | -49 |                                     |                   |                |                             |                              |                      |                    |
| Stage 1A - R | ealignment of Tai Wo Service Road West (KD-7)   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| TWSRW Zon    | e 5 betweeen CH376 and CH520  |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| Constructio  | n of Retaining Structures   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| TWSRW-51     | Slope Works for FL-C2 near Retaining Wall FL/RW4 (covered by VO)  | 37  | 37                 | 20-Nov-17         | 04-Jan-18 | -49 |                                     |                   |                |                             | Slope Works fo               | or FL-C2 near Reta   | ining Wall FL/R    |
| TWSRW-51     | 2 Remaining works incl. railing, u-channel on top of Bored Pile Wall  | 50  | 50                 | 03-Feb-18         | 13-Apr-18 | -49 |                                     |                   |                |                             |                              |                      |                    |
| At-Grade Ro  | Dadworks  |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
|              | 2 Filling Works between Retaining Wall RW7 and RW8  | 192 | 12                 | 07-Jun-16 A       | 02-Dec-17 | -49 |                                     |                   | Filling Works  | between Retaining Wall RW7  | and RW8. Filling Works       | s between Retaining  | Wall RW7 and       |
|              | 6 Construction of Extended Podium near RW7 incl. filling works & slope protection                               | 85  | 112                | 27-Oct-16 A       | 13-Apr-18 | -49 |                                     |                   | i ming tronto  | bottoon rotaining trainter  | and retro, r ming trong      | 5 Doctroom readining |                    |
|              | (covered by VO No.100)<br>2 Permanent Vehicular Access to Lot 81 (incl. filling works behind retaining wall RW8 |     | 50                 | 04-Dec-17         | 02-Feb-18 | -49 | -                                   |                   |                |                             |                              |                      | Per                |
|              |   |     | 75                 |                   |           | -43 |                                     |                   |                |                             |                              |                      |                    |
|              | 7 Construction of Pavilion (covered by VO No.137)   | 75  | 75                 | 05-Jan-18         | 13-Apr-18 | -4  |                                     |                   |                |                             |                              |                      |                    |
|              | ie 7 betweeen CH530 and CH640   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| At-Grade Ro  |   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
|              | S Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl.<br>Zone 6 & Zone 7)                | 60  | 60                 | 18-Jan-18         | 09-Apr-18 | -4  |                                     |                   |                |                             |                              |                      |                    |
|              | e 8 betweeen CH640 and CH695  |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| At-Grade Ro  |   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| TWSRW-81     | 2 Remaining Road Drainage, Road Formation, Road Pavement and Footpath   | 60  | 60                 | 18-Jan-18         | 09-Apr-18 | -4  |                                     |                   |                |                             |                              |                      |                    |
| Remainder o  | f the Works   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
| TWSRW-902    | 20 Filling Works to the abandoned section of TWSRW and modify existing sewerage<br>manhole                      | 48  | 48                 | 27-Dec-17         | 28-Feb-18 | -18 |                                     |                   |                |                             |                              |                      |                    |
|              |   |     |                    |                   |           |     |                                     |                   |                | 1                           |                              |                      |                    |
|              |   |     | Actual \<br>Remair | Work<br>ning Work |           | 1:0 | CEDD Contract No. CV/2012/0         |                   | 0              | 3-Month Roll Date           | ing Programme up<br>Revision | checked              | -11-20<br>Approved |
|              |   |     |                    | ary Bar           |           | LIa | ntang / Heung Yuen Wai BCP - Site F |                   | Č.             |                             |                              |                      |                    |
|              | 和建築工程有限公司   |     |                    | Remaining W       | /ork      |     | Infrastructure Works, Contrac       |                   |                |                             |                              |                      |                    |
| Сн           | UN WO CONSTRUCTION & ENGINEERING CO., LTD.  |     | Milesto            | -                 |           |     | 3-Month Rolling Programme           |                   | . 47           |                             |                              |                      |                    |
|              |   |     |                    | Baseline Bar      |           | 3M  | PR052Page 7 of 10                   | 20-Nov            | /-1/           |                             |                              |                      |                    |
|              |   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |
|              |   |     |                    |                   |           |     |                                     |                   |                |                             |                              |                      |                    |

| y ID              | Activity Name   | OD I   | RD Start          | Finish      | TF   | 2017                                    |                          | 2018  |                  |
|-------------------|---|--------|-------------------|-------------|------|---|--------------------------|---|------------------|
| Utilities Layin   | a Works   |        |                   |             |      | Oct Nov                                 | Dec                      | Jan   | Fe               |
|                   |   | 404    | 50 45 Oct 40 A    | 40 1-2 40*  |      |   |                          |   |                  |
|                   | (by their own TTA)  |        | 50 15-Sep-16 A    | 19-Jan-18*  | -49  |   |                          |   | Duct Laying in A |
| UU-1030A          | Utilities Duct Laying in Area 3, Phase 2, CLP - 132kV(150mVA), approx. 30m                        | 27     | 27 20-Nov-17*     | 20-Dec-17*  | 1    |   | Utilities Duo            | t Laying in Area 3, Phase 2, CLP - 132kV(1      | 50mVA), appro    |
|                   | Utilities Duct Laying in Area 1, Phase 2, CLP - 132kV(150mVA), approx.30m at<br>interface section | 16     | 16 02-Jan-18      | 19-Jan-18*  | -29  |   |                          | Utilities                                       | Duct Laying in A |
| UU-1040B          | Utilities Duct Laying in Area 4, Phase 2, CLP - 132kV(150mVA), approx. 50m (by their own TTA)     | 33     | 33 20-Jan-18      | 06-Mar-18*  | -49  |   |                          |   |                  |
| UU-1010B          | Utilities Duct Laying in Area 1, Phase 2, Towngas - DN600, approx.20m at interface                | 13     | 13 20-Jan-18      | 03-Feb-18*  | -29  |   |                          |   | _                |
|                   | section<br>of Existing Utilitiess   |        |                   |             |      |   |                          |   |                  |
| UU-SO-1010        | Cabling Works for telecom utilities   | 42     | 42 20-Nov-17*     | 31-Dec-17   | -39  |   |                          | Cabling Works for telecom utilities             |                  |
| UU-SO-2520        | Switch-over Works (CLP 11kV)  | 16     | 16 20-Nov-17*     | 05-Dec-17   | 634  | Switz                                   | ch-over Works (CLP 11kV) |   |                  |
|                   | Switch-over Works (Telecom)   | 0      | 0                 | 02-Jan-18   |      |   |                          | <ul> <li>Switch-over Works (Telecom)</li> </ul> |                  |
|                   |   |        |                   |             |      |   |                          | ••••••  |                  |
|                   | Switch-over Works (Towngas, DN400)  |        | 30 20-Jan-18*     | 18-Feb-18   |      |   |                          |   |                  |
| UU-SO-3510        | Switch-over Works (Towngas, DN600)  | 30     | 30 04-Feb-18      | 05-Mar-18*  | 544  |   |                          |   |                  |
| Remaining Wo      | rks for Noise Barrier along realigned TWSR West   |        |                   |             |      |   |                          |   |                  |
| TWSRW-NB-         | Noise Barrier Steelworks & Panel for NB2 at Zone 5  | 15     | 15 03-Feb-18      | 27-Feb-18   | -14  |   |                          |   | -                |
| tage N4A & I      | I4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)                                     |        |                   |             |      |   |                          |   |                  |
| <b>FWSRE Zone</b> | 1 between CH100 and CH270   |        |                   |             |      |   |                          |   |                  |
| At-Grade Roa      | dworks  |        |                   |             |      |   |                          |   |                  |
| TWSRE-118         | Road Formation, Kerb and Pavement (Incl. FL/F8A, FL/F9)   | 24     | 24 11-Oct-17 A    | 16-Dec-17   | -26  |   | Road Formation,          | Kerb and Pavement (Incl. FL/F8A, FL/F9),        | Road Formatir    |
| TWSRE-117         | Road Drainage   | 24     | 24 11-Oct-17 A    | 16-Dec-17   | -26  |   | Road Drainage, F         | load Drainage                                   |                  |
|                   | Remaining Noise Barrier NB3 Stem Wall (a total of 24m long)                                       |        | 25 01-Feb-18*     | 08-Mar-18   |      |   | road Brainage, r         |   | _                |
|                   | <b>.</b>  | 25     | 25 01-Peb-18      | 00-10101-10 | -24  |   |                          |   |                  |
| TWSRE Zone        | 2 between CH270 and CH380   |        |                   |             |      |   |                          |   |                  |
| At-Grade Roa      | dworks  |        |                   |             |      |   |                          |   |                  |
| TWSRE-210         | Road Formation, Kerb and Pavement   | 20     | 20 23-Oct-17 A    | 16-Dec-17   | -26  |   | Road Formation           | on, Kerb and Pavement, Road Formation, K        | erb and Paven    |
| TWSRE-207         | Commissioning of Realigned TWSR East  | 0      | 0 19-Jan-18       |             | -51  |   |                          | ♦ Commis  | sioning of Reali |
| TWSRE Zone        | 3 between CH380 and CH456   |        |                   |             |      |   |                          |   |                  |
| At-Grade Roa      | dworks  |        |                   |             |      |   |                          |   |                  |
| TWSRE-304         | Road Formation, Kerb and Pavement (Incl. FL/F10)  | 49     | 49 15-Nov-17 A    | 18-Jan-18   | -5'  |   |                          |   | mation, Kerb a   |
| Remaining Wo      | rks for Noise Barrier along realigned TWSR East   |        |                   |             |      |   |                          |   |                  |
|                   | Installation of Steelwork & Transparent Panel - Noise Barrier NB3 (254m)                          | 35     | 85 09-Jun-17 A    | 08-Mar-18   | -22  |   |                          |   |                  |
|                   |   | 55     | 00 00 001 11 A    | 00 100 10   |      |   |                          |   |                  |
| -                 | duct Structure & TCSS Civil Provisions (KD-9)   |        |                   |             |      |   |                          |   |                  |
|                   | Segement Erection   |        |                   |             |      |   |                          |   |                  |
| Bridge D          |   |        |                   |             |      |   |                          |   |                  |
|                   |   |        |                   | -           |      |   |                          |   |                  |
|                   |   | Actu   | ual Work          |             |      | CEDD Contract No. CV/2012/09            |                          | olling Programme updated to 201                 |                  |
|                   |   | Ren    | naining Work      |             | l ia | / Heung Yuen Wai BCP - Site Formation & | Date                     | Revision Checked                                | Approv           |
|                   |   | Sun    | nmary Bar         |             | цα   | Infrastructure Works, Contract 3        |                          |   | _                |
|                   | 和建築工程有限公司   |        | ical Remaining W  | /ork        |      |   |                          |   | _                |
| Сни               | N WO CONSTRUCTION & ENGINEERING CO., LTD.   | ◆ Mile | -                 |             |      | 3-Month Rolling Programme               |                          |   |                  |
|                   | ↓   |        |                   |             | 3M   | Page 8 of 1020-Nov-17                   |                          |   |                  |
|                   |   | Pro    | ject Baseline Bar | 1           |      |   | 1 1                      |   |                  |

| vity ID      | Activity Name   | OD  | RD | Start       | Finish      | TI    | 2017    |   | 2018  |              |
|--------------|---|-----|----|-------------|-------------|-------|---------|---|---|--------------|
|              |   |     |    |             |             |       | Oct Nov | Dec   | Jan   | Feb          |
| ED-1110      | Bridge Deck Construction at Portal AD11 by Special Lifting Frame (54 nos in which 12 nos above MTR Railway) | 65  | 60 | 11-Sep-17 A | 31-Jan-18   | -16   |         |   |   | Bridge       |
| Key Segmen   | t Erection and Stitch Casting (Narrow-box Section)  |     |    |             |             |       |         |   |   |              |
| KD-B-2000    | Construction of longitudinal stitch at Bridge B2  | 60  | 60 | 20-Dec-17*  | 09-Mar-18   | -7    |         |   |   |              |
| KS-D-1110B   | Stitching Works between AD11E and AD12E   | 24  | 24 | 03-Jan-18   | 30-Jan-18   | -16   |         |   |   | Stitching    |
| KS-D-1100E   | Erection AD10EK11 and stitching works   | 14  | 14 | 31-Jan-18   | 15-Feb-18   | -14   |         |   |   | -            |
| KS-D-1120E   | Stitching Works between AD12E and AD13E   | 14  | 14 | 31-Jan-18   | 15-Feb-18   | -14   |         |   |   | -            |
| KS-D-1110A   | Stitching Works between AD11W and AD12W   | 24  | 24 | 01-Feb-18   | 07-Mar-18   | -16   |         |   |   | _            |
| Major Works  | on Deck Surfaces  |     |    |             |             |       |         |   |   |              |
| Parapet Inst | allation  |     |    |             |             |       |         |   |   |              |
| Bridge A     |   |     |    |             |             |       |         |   |   |              |
| PI-A-1040L   | Parapet Installation, Profile Barrier & Planter for Bridge A (AA13-AA18), LHS                               | 74  | 15 | 21-Jun-17 A | 06-Dec-17   | -14   |         | Parapet Installation, Profile Barrier &                 | Planter for Bridge A (AA13-AA18), LHS, Para     | apet Instal  |
| PI-A-1030L   | Parapet Installation, Profile Barrier & Planter for Bridge A (AA9-AA13), LHS                                | 83  | 10 | 04-Jul-17 A | 30-Nov-17   |       |         | Parapet Installation, Profile Barrier & Planter for     | r Bridge A (AA9-AA13), LHS, Parapet Installat   | ation, Prof  |
| PI-A-1030F   | Parapet Installation, Profile Barrier & Planter for Bridge A (AA9-AA13), RHS                                | 87  | 10 | 04-Jul-17 A | 30-Nov-17   | -9    |         | Parapet Installation, Profile Barrier & Planter for     | r Bridge A (AA9-AA13), RHS, Parapet Installa    | ation, Pro   |
| PI-A-1010L   | Parapet Installation, Profile Barrier for Bridge A (AA1-AA5), LHS   | 66  | 0  | 04-Sep-17 A | 27-Nov-17 A |       |         | Parapet Installation, Profile Barrier                   | for Bridge A (AA1-AA5), LHS                     |              |
| PI-A-1040F   | Parapet Installation, Profile Barrier & Planter for Bridge A (AA13-AA18), RHS                               | 50  | 15 | 11-Sep-17 A | 06-Dec-17   | -14   |         | Parapet Installation, Profile Barrier &                 | Planter for Bridge A (AA13-AA18), RHS, Para     | apet Instr   |
| PI-A-1010F   | Parapet Installation, Profile Barrier & Planter for Bridge A (AA1-AA5), RHS                                 | 42  | 25 | 27-Sep-17 A | 18-Dec-17   | -24   |         | Parapet Installation                                    | , Profile Barrier & Planter for Bridge A (AA1-A | AA5), RH     |
| PI-A-1050L   | Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), LHS  | 50  | 29 | 06-Oct-17 A | 22-Dec-17   | -2    |         |   | Parapet Installa                                | ation, Pro   |
| PI-A-1020F   | Parapet Installation, Profile Barrier & Planter for Bridge A (AA5-AA9), RHS                                 | 34  | 15 | 16-Oct-17 A | 06-Dec-17   | -14   |         | Parapet Installation, Profile Barrier &                 | Planter for Bridge A (AA5-AA9), RHS, Parape     | et Installa  |
| PI-A-1050F   | Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), RHS  | 16  | 16 | 19-Oct-17 A | 07-Dec-17   | -1:   |         | Parapet Installation, Profile Barrier f                 | or Bridge A (AA18-AB10E), RHS, Parapet Ins      | stallation,  |
| PI-A-1060F   | Parapet Installation, Profile Barrier & Planter for Bridge A (AB10E-AB12E), RHS remaining                   | 50  | 50 | 20-Nov-17   | 19-Jan-18   | -4    |         |   | Parapet Installa                                | ation, Pro   |
| PI-A-1060F   | R Parapet Installation for Bridge A (AB10E-AB12E), RHS above MTRC railway                                   | 31  | 31 | 20-Dec-17*  | 27-Jan-18   | -5    |         |   | Pa  | arapet In    |
| Bridge B     |   | 1   |    |             |             |       |         |   |   |              |
| PI-B-1010F   | Parapet Installation, Profile Barrier & Planter for Bridge B (AB1-AB6), RHS                                 | 103 | 15 | 01-Aug-17 A | 06-Dec-17   | -3    |         | Parapet Installation, Profile Barrier &                 | Planter for Bridge B (AB1-AB6), RHS, Parape     | et Installe  |
| PI-B-1010L   | Parapet Installation, Profile Barrier for Bridge B (AB1-AB6), LHS   | 103 | 15 | 04-Aug-17 A | 06-Dec-17   | -3    |         | Parapet Installation, Profile Barrier for               | Bridge B (AB1-AB6), LHS, Parapet Installatio    | on, Profile  |
| PI-B-1020L   | Parapet Installation, Profile Barrier for Bridge B (AB6-AB10W), LHS   | 44  | 20 | 05-Sep-17 A | 12-Dec-17   | -3    |         | Parapet Installation, Profile I                         | arrier for Bridge B (AB6-AB10W), LHS, Para      | apet Insta   |
| PI-B-1020F   | Parapet Installation, Profile Barrier for Bridge B (AB6-AB10W), RHS   | 16  | 16 | 22-Sep-17 A | 07-Dec-17   | -3    |         | Parapet Installation, Profile Barrier f                 | or Bridge B (AB6-AB10W), RHS, Parapet Inst      | stallation,  |
| PI-B-1030L   | Parapet Installation for Bridge B (AB10W-AB12W), LHS above MTRC railway                                     | 31  | 31 | 13-Dec-17*  | 20-Jan-18   | -6    |         |   | Parapet Instal                                  | allation for |
| PI-B-1030L   | Parapet Installation, Profile Barrier & Planter for Bridge B (AB10W-AB12W), LHS remaining                   | 34  | 34 | 13-Dec-17*  | 24-Jan-18   | -6    |         |   | Parape  | et Installa  |
| Bridge C     |   | , , |    |             |             |       |         |   |   |              |
| PI-C-1020L   | Parapet Installation, Profile Barrier & Planter for Bridge C (AC5-AC8), LHS                                 | 59  | 15 | 15-Feb-17 A | 06-Dec-17   | -11   |         | Parapet Installation, Profile Barrier &                 | Planter for Bridge C (AC5-AC8), LHS, Parape     | et Installa  |
| PI-C-1020F   | Parapet Installation, Profile Barrier & Planter for Bridge C (AC5-AC8), RHS                                 | 110 | 14 | 09-Mar-17 A | 05-Dec-17   | - 11( |         | Parapet Installation, Profile Barrier & P               | anter for Bridge C (AC5-AC8), RHS, Parapet      | t Installat  |
| PI-C-1010F   | Parapet Installation, Profile Barrier & Planter for Bridge C (AC1-AC5), RHS                                 | 84  | 0  | 12-Jul-17 A | 21-Nov-17 A |       | Parapet | Installation, Profile Barrier & Planter for Bridge C (A | C1-AC5), RHS                                    |              |

| (後和建築工程有限公司<br>CHUN Wo Construction & Engineering Co., Ltd. | Actual Work                   | CEDD Contract No. CV/2012/09                     | 3-Month Rolling Programme updated to 2017-11-20 |          |         |          |  |  |
|---|-------------------------------|--|---|----------|---------|----------|--|--|
|   | Remaining Work                |  | Date  | Revision | Checked | Approved |  |  |
|   |                               | Liantang / Heung Yuen Wai BCP - Site Formation & |   |          |         |          |  |  |
|   | Summary Bar                   | Infrastructure Works, Contract 3                 |   |          |         |          |  |  |
|   | Critical Remaining Work       | 3-Month Rolling Programme                        |   |          |         |          |  |  |
|   | <ul> <li>Milestone</li> </ul> | •••  |   |          |         |          |  |  |
|   | Project Baseline Bar          | 3MPR052Page 9 of 1020-Nov-17                     |   |          |         |          |  |  |
|   |                               |  |   |          |         |          |  |  |
|   |                               |  |   |          |         |          |  |  |

| vity ID   | Activity Name   | OD                 | RD                 | Start  | Finish   | TF   |     | 2017       |  | 2018  |             |
|---|---|--------------------|--------------------|--|--|------|-----|------------|--|---|-------------|
|   |   |                    |                    |  |  |      | Oct | Nov        | Dec  | Jan   | Fet         |
| PI-C-1010L  | Parapet Installation, Profile Barrier for Bridge C (AC1-AC5), LHS   | 54                 | 17                 | 12-Jul-17 A  | 08-Dec-17  | -113 |     |            | Parapet Installation, Profile Barrier                          | r for Bridge C (AC1-AC5), LHS, Parapet Installa | lation, Pro |
| PI-C-1050   | R Other Civil Works on Bridge Deck for TCSS duct laying - Bridge C  | 14                 | 14                 | 09-Dec-17  | 27-Dec-17  | -113 |     |            | Oth  | er Civil Workson Bridge Deck for TCSS duct la   | aying - Bri |
| Bridge D  |   |                    |                    |  |  |      |     |            |  |   |             |
| PI-D-1020   | R Parapet Installation, Profile Barrier & Planter for Bridge D (AD5-AD8W), RHS  | 78                 | 22                 | 09-May-17 A  | 14-Dec-17  | -61  |     |            | Parapet Installation, Prof                                     | file Barrier & Planter for Bridge D (AD5-AD8W)  | ), RHS, P   |
| PI-D-10201  | Parapet Installation, Profile Barrier for Bridge D (AD5-AD8W), LHS  | 90                 | 22                 | 11-May-17 A  | 14-Dec-17  | -61  |     |            | Parapet Installation, Prof                                     | file Barrier for Bridge D (AD5-AD8W), LHS, Par  | arapet Ins  |
| PI-D-1010   | R Parapet Installation, Profile Barrier & Planter for Bridge D (AD1-AD5), RHS   | 83                 | 18                 | 16-Jun-17 A  | 09-Dec-17  | -57  |     |            | Parapet Installation, Profile Barri                            | ier & Planter for Bridge D (AD1-AD5), RHS, Pa   | arapet In   |
| PI-D-1010   | Parapet Installation, Profile Barrier & Planter for Bridge D (AD1-AD5), LHS   | 52                 | 18                 | 03-Jul-17 A  | 09-Dec-17  | -57  |     |            | Parapet Installation, Profile Barri                            | ier & Planter for Bridge D (AD1-AD5), LHS, Pa   | arapet Ins  |
| Roadworks,  | Road Facilities and Miscellaneous inside Viaduct Internal Voids   |                    |                    |  |  |      |     |            |  |   |             |
| RS-1030   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails,NB, Water Main for Bridge D (AD1 to AD8)  | 80                 | 80                 | 16-Dec-17  | 29-Mar-18  | -78  |     |            |  |   | _           |
| RS-1000   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails, NB, Water Main for Bridge A (AA1 to AB12)  | 140                | 140                | 16-Dec-17  | 14-Jun-18  | -117 |     |            |  |   |             |
|   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel  | 120                | 120                | 16-Dec-17  | 21-May-18  | -97  |     |            |  |   |             |
| RS-1010   | Rails NB, Water Main for Bridge B (AB1 to AB12)   |                    |                    |  |  |      |     |            |  |   |             |
| RS-1010<br>RS-1020  | Rails,NB, Water Main for Bridge B (AB1 to AB12)<br>Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails,NB, Water Main for Bridge C (AC1 to AD10)  | 100                | 100                | 16-Dec-17  | 26-Apr-18  | -98  |     |            |  |   |             |
| RS-1020   |   | 100                | 100                | 16-Dec-17  | 26-Apr-18  | -98  |     |            |  |   |             |
| RS-1020   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails,NB, Water Main for Bridge C (AC1 to AD10)   | 100                | 100                | 16-Dec-17  | 26-Apr-18  | -98  |     |            |  |   |             |
| RS-1020<br>Section VI - V   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails,NB, Water Main for Bridge C (AC1 to AD10)   | 100                | 0                  | 16-Dec-17<br>04-Sep-17 A                             | 26-Apr-18<br>14-Sep-17 A                           |      |     | Removal of | Falsework near Abutment AD14W                                  |   |             |
| RS-1020<br>Section VI - V<br>Major Works  | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Ralis,NB, Water Main for Bridge C (AC1 to AD10)<br><b>Vorks in Portion FH9 (KD-6A)</b>  |                    | 0                  |  |  |      |     |            | Falsework near Abutment AD14W<br>Falsework near Abutment AD14E |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5000<br>S6-5010  | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails, NB, Water Main for Bridge C (AC1 to AD10)<br>Vorks in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W  | 6                  | 0                  | 04-Sep-17 A  | 14-Sep-17 A  |      |     |            |  |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5000<br>S6-5010<br>Landscaping   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails, NB, Water Main for Bridge C (AC1 to AD10)<br>Works in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W<br>Removal of Falsework near Abutment AD14E  | 6                  | 0                  | 04-Sep-17 A  | 14-Sep-17 A  |      |     |            |  |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5000<br>S6-5010<br>Landscaping   | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails, NB, Water Main for Bridge C (AC1 to AD10)<br>Works in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W<br>Removal of Falsework near Abutment AD14E<br>& Establishment Works (KD-4, 4A, 5, 5A, 6)  | 6                  | 0                  | 04-Sep-17 A  | 14-Sep-17 A  |      |     |            |  |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5000<br>S6-5010<br>Landscaping<br>Secton III - R                                     | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Ralis, NB, Water Main for Bridge C (AC1 to AD10)<br>Vorks in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W<br>Removal of Falsework near Abutment AD14E<br>& Establishment Works (KD-4, 4A, 5, 5A, 6)<br>emainder of Landscaping Softworks Not Included in Secton IIIA   | 6                  | 0                  | 04-Sep-17 A<br>04-Sep-17 A                           | 14-Sep-17 A<br>14-Sep-17 A                         |      |     |            |  |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5010<br>S6-5010<br>Landscaping<br>Secton III - R<br>S3-1010                          | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails, NB, Water Main for Bridge C (AC1 to AD10)<br>Works in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W<br>Removal of Falsework near Abutment AD14E<br>& Establishment Works (KD-4, 4A, 5, 5A, 6)<br>emainder of Landscaping Softworks Not Included in Secton IIIA<br>Transplanting along Fanling Highway  | 6<br>6<br>70       | 0 0 70             | 04-Sep-17 A<br>04-Sep-17 A<br>20-Nov-17              | 14-Sep-17A<br>14-Sep-17A<br>12-Feb-18              | -12  |     |            |  |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5010<br>Landscaping<br>Secton III - R<br>S3-1010<br>S3-1020                          | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Rails, NB, Water Main for Bridge C (AC1 to AD10)<br>Works in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W<br>Removal of Falsework near Abutment AD14E<br>& Establishment Works (KD-4, 4A, 5, 5A, 6)<br>emainder of Landscaping Softworks Not Included in Secton IIIA<br>Transplanting along Fanling Highway<br>Transplanting along Realigned TWSR West   | 6<br>6<br>70<br>60 | 0<br>0<br>70<br>60 | 04-Sep-17 A<br>04-Sep-17 A<br>20-Nov-17<br>04-Dec-17 | 14-Sep-17A<br>14-Sep-17A<br>12-Feb-18<br>14-Feb-18 | -12  |     | Removal of | Falsework near Abutment AD14E                                  |   |             |
| RS-1020<br>Section VI - V<br>Major Works<br>S6-5000<br>S6-5010<br>Landscaping<br>Secton III - R<br>S3-1010<br>S3-1020<br>Summary of | Movement Joints and Road Furniture incl. Deck Drainage, Lightings, Steel<br>Ralis, NB, Water Main for Bridge C (AC1 to AD10)<br>Works in Portion FH9 (KD-6A)<br>Removal of Falsework near Abutment AD14W<br>Removal of Falsework near Abutment AD14E<br>& Establishment Works (KD-4, 4A, 5, 5A, 6)<br>emainder of Landscaping Softworks Not Included in Secton IIIA<br>Transplanting along Fanling Highway<br>Transplanting along Realigned TWSR West<br>Remaining Drainage Works and Land Formation at FH3, FH4, FH5 | 6<br>6<br>70<br>60 | 0<br>0<br>70<br>60 | 04-Sep-17 A<br>04-Sep-17 A<br>20-Nov-17<br>04-Dec-17 | 14-Sep-17A<br>14-Sep-17A<br>12-Feb-18<br>14-Feb-18 | -12  |     | Removal of |  |   |             |

|   | Actual Work  | CEDD Contract No. CV/2012/00   | 3-Month Rolling Programme updated to 2017-11-20 |          |         |          |  |
|---|--|--|---|----------|---------|----------|--|
| 後和建築工程有限公司<br>CHUN WO CONSTRUCTION & ENGINEERING CO., LTD | Remaining Work Summary Bar Critical Remaining Work | CEDD Contract No. CV/2012/09<br>Liantang / Heung Yuen Wai BCP - Site Formation &<br>Infrastructure Works, Contract 3<br>3-Month Rolling Programme<br>3MPR052Page 10 of 1020-Nov-17 | Date  | Revision | Checked | Approved |  |