

Appendix A Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017			2018			
							Nov	Dec	Jan	Feb	Mar		
KS-D-1100B	Erection AD10EK11 and stitching works	1	1	20-Jan-18*	20-Jan-18	380							
KS-D-1110A	Stitching Works between AD11W and AD12W	12	12	22-Jan-18	03-Feb-18	382							
KS-D-1110B	Stitching Works between AD11E and AD12E	12	12	22-Jan-18	03-Feb-18	380							
KS-D-1120A	Stitching Works between AD12W and AD13W	14	14	05-Feb-18	27-Feb-18	382							
KS-D-1120B	Stitching Works between AD12E and AD13E	14	14	05-Feb-18	27-Feb-18	380							
KS-D-1100C	Stitching Works between AD10W and AD11W	7	7	06-Feb-18*	13-Feb-18	450							
KS-D-1100D	Stitching Works between AD10E and AD11E	7	7	13-Feb-18*	27-Feb-18	444							
KD-D-2000	Construction of longitudinal stitch at Bridge D3	49	49	12-Mar-18	12-May-18	385							
Major Works on Deck Surfaces													
Permanent External Tendon Stressing Works													
PP-D-1040	Permanent Prestressing for Bridge D (AD8E-AD14E)	10	10	28-Feb-18	10-Mar-18	380							
PP-D-1030	Permanent Prestressing for Bridge D (AD8W-AD14W)	9	9	28-Feb-18	09-Mar-18	382							
Parapet Installation													
Bridge A													
PI-A-1010L	Parapet Installation, Profile Barrier for Bridge A (AA1-AA5), LHS	66	0	04-Sep-17 A	27-Nov-17 A								
PI-A-1040R	Parapet Installation, Profile Barrier & Planter for Bridge A (AA13-AA18), RHS	50	20	11-Sep-17 A	15-Jan-18	430							
PI-A-1010R	Parapet Installation, Profile Barrier & Planter for Bridge A (AA1-AA5), RHS	42	25	27-Sep-17 A	20-Jan-18	425							
PI-A-1050L	Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), LHS	50	29	06-Oct-17 A	25-Jan-18	421							
PI-A-1050R	Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), RHS	16	16	19-Oct-17 A	10-Jan-18	434							
Bridge B													
PI-B-1010R	Parapet Installation, Profile Barrier & Planter for Bridge B (AB1-AB6), RHS	103	0	01-Aug-17 A	05-Dec-17 A								
PI-B-1010L	Parapet Installation, Profile Barrier for Bridge B (AB1-AB6), LHS	103	0	04-Aug-17 A	05-Dec-17 A								
PI-B-1020L	Parapet Installation, Profile Barrier for Bridge B (AB6-AB10W), LHS	44	0	05-Sep-17 A	16-Dec-17 A								
PI-B-1020R	Parapet Installation, Profile Barrier for Bridge B (AB6-AB10W), RHS	16	16	22-Sep-17 A	10-Jan-18	434							
PI-B-1030LA	Parapet Installation for Bridge B (AB10W-AB12W), LHS above MTRC railway	46	14	06-Nov-17 A	08-Jan-18	436							
PI-B-1030R	Parapet Installation, Profile Barrier & Planter for Bridge B (AB10E-AB12E), RHS remaining	50	20	06-Nov-17 A	15-Jan-18	430							
PI-B-1030L	Parapet Installation, Profile Barrier & Planter for Bridge B (AB10W-AB12W), LHS remaining	34	20	06-Nov-17 A	15-Jan-18	430							
PI-B-1030R	Parapet Installation for Bridge B (AB10E-AB12E), RHS above MTRC railway	31	20	13-Nov-17 A	15-Jan-18	430							
Bridge C													
PI-C-1020L	Parapet Installation, Profile Barrier & Planter for Bridge C (AC5-AC8), LHS	59	0	15-Feb-17 A	28-Nov-17 A								
PI-C-1020R	Parapet Installation, Profile Barrier & Planter for Bridge C (AC5-AC8), RHS	110	0	09-Mar-17 A	02-Dec-17 A								
PI-C-1010R	Parapet Installation, Profile Barrier & Planter for Bridge C (AC1-AC5), RHS	84	0	12-Jul-17 A	21-Nov-17 A								
PI-C-1010L	Parapet Installation, Profile Barrier for Bridge C (AC1-AC5), LHS	54	0	12-Jul-17 A	21-Nov-17 A								

- █ Actual Work
- █ Remaining Work
- █ Summary Bar
- █ Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme

3MPR053 Page 9 of 10 20-Dec-17

3-Month Rolling Programme updated to 2017-12-20

Date	Revision	Checked	Approved

