

Appendix A Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2018					
							Mar	Apr	May	Jun	Jul	Aug
3-Month Rolling Programme 2018-3-21 (Based on (UMP06C))												
Dependent Milestones from Other Contracts												
Related to North Buffer Zone												
MS-NB2110	Shift existing FLH NB Slow Lane to future hard shoulder by FHW3 Contractor (NBZ)	0	0	28-Apr-18*		107			◆ Shift existing FLH NB Slow Lane to future hard shoulder by FHW3 Contractor (NBZ)			
MS-NB2120	Shift existing FLH NB Middle Lane to future 1st Lane by FHW3 Contractor (NBZ)	0	0	26-May-18*		76			◆ Shift existing FLH NB Middle Lane to future 1st Lane by FHW3 Contractor (NBZ)			
MS-NB2130	Shift existing FLH NB Fast Lane to future 2nd Lane by FHW3 Contractor (NBZ)	0	0	30-Jun-18*		3			◆ Shift existing FLH NB Fast Lane to future 2nd Lane			
Major Milestones and Events												
MS-0320b	Commissioning of re-aligned TWSRE (2 ways Traffic)	0	0	24-Apr-18*		41			◆ Commissioning of re-aligned TWSRE (2 ways Traffic)			
MS-0330	Watermains Connection for Contract 2 (Viaduct)	0	0		07-May-18	76			◆ Watermains Connection for Contract 2 (Viaduct)			
MS-1060d	T6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion)	1	1	07-May-18*	07-May-18	0			T6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion)			
MS-1060e	T6e: TTA to shift FLH SB Fast Lane to the Permanent Alignment (4th lane) (South Portion)	1	1	17-Jul-18	17-Jul-18	-21			T6e: TTA to shift FLH SB Fast			
Design and Submissions												
Design Confirmation												
PRE-1620	Procurement and Delivery (3 mth) of LED Street Lighting	68	14	16-Jan-18 A	07-May-18	-17			Procurement and Delivery (3 mth) of LED Street Lighting, Procurement and Delivery (3 mth) of LED Street Lighting			
Method Statement and Design (Major) Approved by AECOM												
PRE-2030	E&M design for Public Lighting of Kiu Tau Footbridge (further comments provided by HyD/Lightings)	60	24	05-Sep-16 A	18-May-18	-23			E&M design for Public Lighting of Kiu Tau Footbridge (further comments provided by HyD/Lightings), E&M			
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)												
Fanling Highway South Portion between CH6935 and CH7470												
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)												
Noise Barrier												
FHW-1110b	Noise Barrier NB6 and NB7 - Remaining Stem Wall (28m, maintain access for extension of NB 70, VO199)	47	47	04-Jun-18*	30-Jul-18	30						
FHW-1140a	Noise Barrier NB70 - Footing adjacent to SB lane (Bay 1 - 3)	42	45	19-Dec-17 A	13-Jun-18	1			Noise Barrier NB70 - Footing adjacent to SB lane (Bay 1 - 3), Noise Barr			
FHW-1140c	Noise Barrier NB70 - Footing (extended 10m under VO199)	61	61	14-Jun-18*	25-Aug-18	1						
At-Grade Roadworks (195m)												
FHW-1350a	Road Drainage - MN7.4 & MN7.5 on FLH NB 1st lane (after combined TTA implemented with CSHK)	40	37	15-Jan-18 A	04-Jun-18	62			Road Drainage - MN7.4 & MN7.5 on FLH NB 1st lane (after combined TTA impleme			
FHW-1350b	Road Pavement (FLH NB 1st lane and Hard Shoulder)	14	14	05-Jun-18	21-Jun-18	62			Road Pavement (FLH NB 1st lane and Hard Shoulder)			
Fanling Highway Zone 2 between CH7130 and CH7290												
Noise Barrier												
FHW-2110c	Noise Barrier NB71 - Footing adjacent to Abutment AD1 (27m) (Covered by VO.199)	55	55	25-Apr-18*	30-Jun-18	54			Noise Barrier NB71 - Footing adjacent to Abutment			
FHW-2340a	Noise Barrier NB67-2 - Cap ID4-1A_2 and Stem Wall	28	28	18-May-18*	21-Jun-18	30			Noise Barrier NB67-2 - Cap ID4-1A_2 and Stem Wall			
FHW-2340b	Noise Barrier NB67-2 - Cap ID4-1A_1 and Cap ID4-1A_2 head beam (affected by Tau Pass, VO not yet issued)	24	24	14-Jul-18	10-Aug-18	-26						
FHW-2370c	Access Ramp at Tau Pass - Additional Mini-Piling (3 nos.) (under VO and details not yet issued)	21	21	14-May-18*	07-Jun-18	-26			Access Ramp at Tau Pass - Additional Mini-Piling (3 nos.) (under VO and details			
FHW-2370d	Access Ramp at Tau Pass - Pile caps and other structures (wait for details which under VO)	72	72	08-Jun-18*	01-Sep-18	1						

3-Month Rolling Programme updated to 2018-4-20			
Date	Revision	Checked	Approved



3-Month Rolling Programme updated to 2018-4-20			
Date	Revision	Checked	Approved

