

# Appendix A Construction Programme





Activity ID	Activity Name	OD	RD	Start	Finish	TF	2018					2019			
							Aug	Sep	Oct	Nov	Dec	Jan			
FHW-5110a	Installation of Drainage Pipe	32	32	10-Sep-18 A	30-Oct-18	-11									
FHW-5110b	Laying of Floor Tiles (affect by design change which is under VO)	72	62	28-Jun-18 A	04-Dec-18	-41									
FHW-5110c	Installation of Suspended Ceiling (affect by design change which is under VO)	104	55	21-May-18 A	26-Nov-18	-34									
<b>Provision of BFA Facilities (Lift)</b>															
FHW-L-103	Lift Delivery and Installation	70	78	08-Jan-18 A	22-Dec-18	-68									
FHW-L-104	Permanent Power Supply (affect by design change which is under VO)	10	10	06-Dec-18*	17-Dec-18	-63									
<b>Works at existing TWSRE</b>															
FHW-5480a	Noise Barrier NB73 Footing Bays 1-6, 10 - 14	140	33	29-Aug-17 A	31-Oct-18	-28									
FHW-5480d	Noise Barrier NB73 Footing Bay 7A & 7B (Access for FR32, due to claim no. 62)	37	37	16-Jul-18 A	05-Nov-18	-32									
FHW-5480e	Noise Barrier NB73 Footing Bay 8 & 9 (after completion of Bay 1-3 of FR32, due to claim no. 62)	54	54	20-Sep-18*	24-Nov-18	-49									
FHW-5480f	Noise Barrier NB73 Remaining Stem Wall of Bay 12 & 13 (access for FR32, due to claim no. 62)	19	27	05-Jul-18 A	24-Oct-18	-22									
FHW-5481	Noise Barrier NB72 Bay 5 - 9 (after water shutdown for twin DN1400 WM, due to claim)	73	51	26-Feb-18 A	21-Nov-18	-46									
FHW-5490	Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72)(due to claim)	2	2	22-Nov-18*	23-Nov-18	-32									
FHW-5500	Road Drainage (MS10.1-10.3A), Road Pavement and TCSS duct laying (Merging lane next to NB73)	31	44	21-Apr-18 A	13-Nov-18	-23									
<b>At-Grade Road Works (130m)</b>															
FHW-5120	Road Pavement (FLH SB 2nd lane) by re-surfacing (due to claim 63)	21	0	20-Aug-18 A	07-Sep-18 A										
FHW-5130	Road Pavement (FLH SB 1st lane) by re-surfacing (due to claim 63)	15	18	10-Sep-18 A	12-Oct-18	3									
FHW-5330a	Road Drainage (MN10.1-10.3A, gullies affected by Slope F18)	60	15	16-Dec-17 A	09-Oct-18	6									
FHW-5330c	Fill Replacement Works 3SW-DF18 next to FLHNB (further modified by VO not yet received)	73	24	01-Aug-18 A	20-Oct-18	-42									
FHW-5330d	Remaining Gullies, road formation and TCSS duct laying (log on effect by Slope F18 under VO)	25	25	22-Oct-18	19-Nov-18	-42									
FHW-5330e	Road Pavement (log on effect by Slope F18 under VO)	14	14	20-Nov-18*	05-Dec-18	-42									
<b>Fanling Highway Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)</b>															
<b>At-Grade Roadworks (60m)</b>															
FHW-6330a	Road Drainage and Road Formation (FLH NB hard shoulder)	60	18	16-Dec-17 A	12-Oct-18	3									
<b>Fanling Highway Zone 7 between CH7660 and CH7925 at NBZ (Section 1B)</b>															
<b>At-Grade Roadworks (265m)</b>															
FHW-7330	Road Pavement (FLH NB 3rd lane at NBZ joint with CSHK) by re-surfacing	24	35	20-Aug-18 A	02-Nov-18	-13									
FHW-7340	Road Pavement, Central Barrier (FLH NB 4th lane) by re-surfacing	24	24	20-Aug-18 A	20-Oct-18	-2									
<b>Remaining Works for Noise Barrier along widened Fanling Highway</b>															
FHW-NB-110a	Installation of Steelworks & Panel for NB70 (25m, and extended 10m under VO199), adjacent to FLH SB lanes at Zone 1	6	6	30-Nov-18*	06-Dec-18	-43									
FHW-NB-150	Installation of Steelworks & Panel for NB72 & NB73 (248m), adjacent to FLH SB lanes at Zones 4, 5 & 6	16	16	26-Nov-18	13-Dec-18	-49									
FHW-NB-220	Installation of Steelworks & Panel for NB68 (63m), FLH central median at Zones 1	36	36	20-Sep-18*	03-Nov-18	-15									
FHW-NB-240	Installation of Steelworks & Panel for NB68A (50m), FLH central median at Zone 4	36	0	13-Aug-18 A	25-Aug-18 A										

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Project Baseline Bar

**CEDD Contract No. CV/2012/09**  
**Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3**  
**3-Month Rolling Programme**  
3MPR062 Page 3 of 8 20-Sep-18

3-Month Rolling Programme updated to 2018-9-20

Date	Revision	Checked	Approved

Activity ID	Activity Name	OD	PD	Start	Finish	TF	2018					2019			
							Aug	Sep	Oct	Nov	Dec	Jan			
FHW-NB-320	Installation of Steelworks & Panel for NB67-2 (85m), adjacent to FLH NB lanes at Zones 2 & 3	14	14	26-Oct-18*	10-Nov-18	-39									
FHW-NB-330	Installation of Steelworks & Panel for NB69 (109m), adjacent to FLH NB lanes near LRI at Zone 3	18	18	12-Nov-18*	01-Dec-18	-39									
<b>Section II - Remainder of the Works (KD-3)</b>															
<b>At Grade Link Road at Fanling Highway Interchange</b>															
<b>Link Road 1 (near Abutment AB1)</b>															
FHI-LR1-1010	Allow Contractor of Contract 4 for Installation of TCSS Cable at Abutment AB1	0	0		20-Sep-18*	38									
FHI-LR1-1020	Backfilling works of abutment, Gully and Profile Barrier at Abutment AB1	20	34	28-May-18 A	01-Nov-18	4									
FHI-LR1-1110	Road Formation and Pavement (CH 240 - CH 340, nr AB1)	15	15	19-Sep-18 A	09-Oct-18	23									
FHI-LR1-1120	Road Formation, Road Drainage, TCSS ducting, Profile Barrier and Pavement (CH 80 - CH 240, nr NB66 & 67-1)	70	49	07-Feb-18 A	19-Nov-18	-11									
<b>Noise Barrier</b>															
FHI-LR1-1091	Noise Barrier NB67-1 - Remaining ground beam of Bay 3 (allow access from TWSRW)	7	7	28-Sep-18*	06-Oct-18	25									
<b>Link Road 2 (near Abutment AA1)</b>															
FHI-LR2-2020	Construction of Fill slope FL/F10 and Road Formation of Link Road nr Abutment AA1	78	55	25-Apr-18 A	26-Nov-18	-17									
FHI-LR2-2020	TCSS Duct Laying along Link Road next to FL/F10	52	52	28-Jul-18 A	22-Nov-18	-14									
FHI-LR2-2030	3SW-D/FR32 Bay 3207 (including temporary works)	43	37	19-Jul-18 A	05-Nov-18	1									
FHI-LR2-2030	3SW-D/FR32 Bay 3208 (including temporary works)	46	46	27-Aug-18 A	15-Nov-18	-8									
FHI-LR2-2030	3SW-D/FR32 Bay 3209 (including temporary works)	46	46	15-Aug-18 A	15-Nov-18	-8									
FHI-LR2-2030	3SW-D/FR32 Bay 3210 (including temporary works)	45	45	30-Jun-18 A	14-Nov-18	-43									
FHI-LR2-2040	3SW-D/FR32 Bay 3211 (including temporary works)	37	0	21-May-18 A	08-Sep-18 A										
FHI-LR2-2040	3SW-D/FR32 Bay 3212 (including temporary works)	37	37	27-Sep-18*	10-Nov-18	-4									
FHI-LR2-2040	3SW-D/FR32 Bay 3213 (including temporary works)	35	35	08-Nov-18	18-Dec-18	-43									
FHI-LR2-2040	3SW-D/FR32 Bay 3214 (including temporary works)	36	36	15-Nov-18	28-Dec-18	-43									
FHI-LR2-2050	Road Pavement and Drainage next to Abutment (after completion of NB73 Bay 12&13 Stern Wall)	20	20	25-Oct-18	16-Nov-18	-9									
FHI-LR2-2050	Road Formation, Road Drainage and Pavement (SMH1302 - 1303 & MY2.4 - 2.5) at grade	72	72	01-Mar-18 A	15-Dec-18	-34									
FHW-SG-1031	Fabrication and Delivery of Sign Gantry DS11	99	26	28-Dec-17 A	23-Oct-18	-3									
FHW-SG-1031	Erection of Sign Gantry DS11 (include On-site Fabrication)	15	15	24-Oct-18	09-Nov-18	-3									
FHW-SG-1041	Fabrication and Delivery of Sign Gantry FADS11 and DS64	99	34	02-Feb-18 A	01-Nov-18	-11									
FHW-SG-1041	Erection of Sign Gantry FADS11 and DS64 (include On-site Fabrication)	15	15	02-Nov-18	19-Nov-18	-11									
<b>Link Road 3 (near Abutment AD1)</b>															
FHI-LR3-3020	Permanent Fill Slope, Construction of Gullies and Profile Barriers	48	35	25-Apr-18 A	02-Nov-18	-22									
FHI-LR3-3030	Road Pavement	1	1	03-Nov-18*	03-Nov-18	-22									
FHI-LR3-3040	Other Civil Works for TCSS duct laying - along Link Road 3	25	25	03-Nov-18	01-Dec-18	-22									
<b>Link Road 4 (near Abutment AC1)</b>															

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

**CEDD Contract No. CV/2012/09**  
**Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3**  
**3-Month Rolling Programme**  
3MPR062 Page 4 of 8 20-Sep-18

3-Month Rolling Programme updated to 2018-9-20

Date	Revision	Checked	Approved









