

# Appendix A Construction Programme



Activity ID	Activity Name	OD	RD	Start	Finish	TF	2018					2019
							Aug	Sep	Oct	Nov	Dec	
FHW-3340	Noise Barrier NB69 - Pile cap/ Footing and Stem Wall adjacent to NB lane (108m)	77	35	16-Oct-17 A	29-Nov-18	-55	[Gantt bar: blue from Oct to Nov, red from Nov to Dec]					Noise Barrier NB69 - Pile cap/ Footing and Stem Wall
<b>At-Grade Roadworks (130m)</b>												
FHW-3240	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	10	10	31-Aug-18 A	31-Oct-18	-12	[Gantt bar: blue from Aug to Sep, red from Sep to Oct]					Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)
FHW-3350a	Road Drainage (FLH NB hard shoulder, next to NB69)	61	50	26-Feb-18 A	17-Dec-18	-77	[Gantt bar: blue from Feb to Dec]					Road Drainage (FLH NB hard shoulder)
FHW-3350b	Road Formation and Pavement (FLH NB 1st lane and HS next to NB69, due to Tau Pass under VO191)	25	25	18-Dec-18*	18-Jan-19	-77	[Gantt bar: red from Dec to Jan]					
<b>Fanling Highway North Portion between CH7470 and CH7925</b>												
<b>Fanling Highway Zone 4 between CH7380 and CH7470</b>												
<b>At-Grade Roadworks (90m)</b>												
FHW-4150	Road Pavement (FLH SB 1st lane) by re-surfacing (due to Claim No. 63)	15	33	10-Sep-18 A	27-Nov-18	-35	[Gantt bar: blue from Sep to Oct, red from Oct to Nov]					Road Pavement (FLH SB 1st lane) by re-surfacing (due to Claim No. 63)
FHW-4150a	Road Drainage and Road Pavement (FLH H.S., Merging Lane)(due to Claim No. 63)	48	48	10-Sep-18 A	14-Dec-18	-50	[Gantt bar: blue from Sep to Dec]					Road Drainage and Road Pavement
FHW-4330c	Construction of FL/RW2 (mass concrete wall, VO not yet received)	38	38	27-Aug-18 A	03-Dec-18	-45	[Gantt bar: blue from Aug to Dec]					Construction of FL/RW2 (mass concrete wall, VO not yet received)
FHW-4330d	Remaining Gullies and Road Pavement after Construction of FL/RW2 (VO not yet received)	25	25	10-Nov-18*	08-Dec-18	-45	[Gantt bar: red from Nov to Dec]					Remaining Gullies and Road Pavement after Construction of FL/RW2
FHW-4330e	Road Drainage MN9.1 - MN9.3	24	0	23-Aug-18 A	20-Oct-18	-2	[Gantt bar: blue from Aug to Oct]					Road Drainage MN9.1 - MN9.3, Road Drainage MN9.1 - MN9.3
<b>Noise Barrier</b>												
FHW-4220a	Noise Barrier NB68A - Footing at central median (Bay 22 - 23)	50	0	24-Jul-17 A	27-Sep-18 A		[Gantt bar: blue from Jul to Sep]					Noise Barrier NB68A - Footing at central median (Bay 22 - 23)
<b>Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)</b>												
<b>Kiu Tau Footbridge Re-provision (East)</b>												
FHW-5070	Installation of Lighting Facilities (affect by design change which is under VO)	21	21	20-Jun-18 A	13-Nov-18	-23	[Gantt bar: blue from Jun to Nov]					Installation of Lighting Facilities (affect by design change which is under VO)
FHW-5080	Fabrication of Pillar Box (affect by design change which is under VO)	32	8	15-Jun-18 A	29-Oct-18	-86	[Gantt bar: blue from Jun to Oct]					Fabrication of Pillar Box (affect by design change which is under VO), Fabrication of Pillar Box
FHW-5090	Erection of Pillar Box (affect by design change which is under VO)	19	19	30-Oct-18*	20-Nov-18	-86	[Gantt bar: red from Oct to Nov]					Erection of Pillar Box (affect by design change which is under VO)
FHW-5100	Power Cable Laying Works (affect by design change which is under VO)	36	36	21-Nov-18*	04-Jan-19	-86	[Gantt bar: red from Nov to Jan]					Power Cable Laying Works
FHW-5110	Permanent Power Supply Connection (affect by design change which is under VO)	6	6	05-Jan-19	11-Jan-19	-71	[Gantt bar: red from Jan to Jan]					Permanent Power Supply Connection
FHW-5110a	Installation of Drainage Pipe	32	32	10-Sep-18 A	26-Nov-18	-34	[Gantt bar: blue from Sep to Nov]					Installation of Drainage Pipe, Installation of Drainage Pipe
FHW-5110b	Laying of Floor Tiles (affect by design change which is under VO)	72	62	28-Jun-18 A	03-Jan-19	-64	[Gantt bar: blue from Jun to Jan]					Laying of Floor Tiles
FHW-5110c	Installation of Suspended Ceiling (affect by design change which is under VO)	104	55	21-May-18 A	22-Dec-18	-57	[Gantt bar: blue from May to Dec]					Installation of Suspended Ceiling
<b>Provision of BFA Facilities (Lift)</b>												
FHW-L-103	Lift Delivery and Installation	70	78	08-Jan-18 A	22-Jan-19	-91	[Gantt bar: blue from Jan to Jan]					Lift Delivery and Installation
FHW-L-104	Permanent Power Supply (affect by design change which is under VO)	10	10	05-Jan-19*	16-Jan-19	-86	[Gantt bar: red from Jan to Jan]					Permanent Power Supply
<b>Works at existing TWSRE</b>												
FHW-5480a	Noise Barrier NB73 Footing Bays 1-6, 10 - 14	140	33	29-Aug-17 A	27-Nov-18	-51	[Gantt bar: blue from Aug to Nov]					Noise Barrier NB73 Footing Bays 1-6, 10 - 14, Noise Barrier
FHW-5480d	Noise Barrier NB73 Footing Bay 7A & 7B (Access for FR32, due to claim no. 62)	37	37	16-Jul-18 A	01-Dec-18	-55	[Gantt bar: blue from Jul to Dec]					Noise Barrier NB73 Footing Bay 7A & 7B (Access for FR32)
FHW-5480e	Noise Barrier NB73 Footing Bay 8 & 9 (after completion of Bay 1-3 of FR32, due to claim no. 62)	30	30	31-Oct-18*	04-Dec-18	-57	[Gantt bar: red from Oct to Dec]					Noise Barrier NB73 Footing Bay 8 & 9 (after completion of Bay 1-3 of FR32)
FHW-5480f	Noise Barrier NB73 Remaining Stem Wall of Bay 12 & 13 (access for FR32, due to claim no. 62)	19	27	05-Jul-18 A	20-Nov-18	-45	[Gantt bar: blue from Jul to Nov]					Noise Barrier NB73 Remaining Stem Wall of Bay 12 & 13 (access for FR32)
FHW-5481	Noise Barrier NB72 Bay 5 - 9 (after water shutdown for twin DN1400 WM, due to claim)	73	51	26-Feb-18 A	18-Dec-18	-69	[Gantt bar: blue from Feb to Dec]					Noise Barrier NB72 Bay 5 - 9
FHW-5490	Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72)(due to claim)	2	2	19-Dec-18*	20-Dec-18	-55	[Gantt bar: red from Dec to Dec]					Road Drainage, Pavement and TCSS duct laying
FHW-5500	Road Drainage (MS10.1-10.3A), Road Pavement and TCSS duct laying (Merging lane next to NB73)	31	44	21-Apr-18 A	10-Dec-18	-46	[Gantt bar: blue from Apr to Dec]					Road Drainage (MS10.1-10.3A), Road Pavement and TCSS duct laying
<b>At-Grade Road Works (130m)</b>												

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

**CEDD Contract No. CV/2012/09**  
**Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3**  
**3-Month Rolling Programme**  
**3MPR063**      **Page 2 of 7**      **20-Oct-18**

3-Month Rolling Programme updated to 2018-10-20

Date	Revision	Checked	Approved









