

Appendix A

Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2018		2019												
							Nov	Dec	Jan	Feb	Mar	Apr									
FHI-LR3-3040	Other Civil Works for TCSS duct laying - along Link Road 3	25	25	02-Feb-19	09-Mar-19	315															
Link Road 4 (near Abutment AC1)																					
FHI-LR4-4030	Road Formation, Road Drainage, TCSS ducting and Pavement	55	35	27-Nov-18 A	01-Feb-19	296															
FHI-LR4-4040	Remaining Section of Carriageway connect to FLH	44	44	02-Feb-19*	01-Apr-19	296															
Viaduct - Pavement, Street Furnitures, Lighting inside Internal Voids and Others																					
RS-1000a	MJ Installation for Pier AD5, AB6, AB12, AD1 and AC5	72	0	15-Mar-18 A	25-Oct-18 A																
RS-1000b	MJ Installation for AC1, AC11, AA18, AA13 and AA9	33	0	28-May-18 A	31-Oct-18 A																
RS-1010d	Installation of Lighting	96	49	09-Mar-18 A	25-Feb-19	326															
RS-1010e	Cable Connection	31	23	22-Oct-18 A	18-Jan-19	352															
RS-1020a	Allow Access for Street Lighting Installation	132	23	11-Jan-18 A	18-Jan-19	352															
RS-1020b	Other Street Furniture including Sign Gantry, NB, Handrail, traffic signs, etc, for Bridge A, B, C and D	112	49	26-Feb-18 A	25-Feb-19	326															
RS-1040b	Watermains Laying at Pier AC4 on Viaduct (under VO171)	45	42	21-May-18 A	16-Feb-19	290															
RS-1040c	Watermains Laying at Pier AD9 on Viaduct (under VO171)	36	36	18-Feb-19*	30-Mar-19	297															
RS-1040d	Watermains Laying at Pier AB7 on Viaduct (under VO171)	43	43	18-Feb-19*	09-Apr-19	290															
RS-1040e	Watermains Laying at Pier AA12 on Viaduct (under VO171)	52	42	21-May-18 A	16-Feb-19	297															
RS-1040f	Watermains Laying at Pier AA7 on Viaduct (under VO171)	36	36	18-Feb-19*	30-Mar-19	297															
RS-1070c	Road Pavement AA1 - AA18 (base coarse only)	6	10	28-May-18 A	03-Jan-19	365															
RS-1080e	Waterproofing on Walkway AB6 - AB12	18	18	20-Dec-18*	12-Jan-19	357															
RS-1090a2	Road Pavement AD8 - AD14 West (base coarse only)	3	0	27-Sep-18 A	20-Oct-18 A																
RS-1090b2	Road Pavement AD8 - AD14 East (base coarse only)	3	0	27-Sep-18 A	20-Oct-18 A																
RS-1090c	Waterproofing on Walkway (AD8-AD14 West and East Sides)	20	20	20-Dec-18*	15-Jan-19	355															
RS-1110	Final Pavement and Road Marking	12	12	20-Dec-18*	05-Jan-19	363															
WSD Works																					
DN450 Fire Mains (CHA)																					
WA-1010c	Pipe Laying - CHA 38 - 113 (DN450) near Ext. TWSRW, 20m	11	102	16-Apr-18 A	03-May-19	-254															
WA-1020	Pipe Laying - CHA 113 - 135 (DN450) near Ext. TWSRW, 20m	102	102	20-Dec-18*	03-May-19	-169															
WA-1030	Pipe Laying - CHA 135 - 160 (DN450) near Ext. TWSRW, 25m	19	102	18-Apr-18 A	03-May-19*	-156															
WA-1110a	Pipe Laying - CHA 185 - 228 (DN450) near Ext. TWSRW, 43m	24	24	20-Dec-18*	19-Jan-19	-78															
WA-1130b	Pipe Laying - CHA 373 - 380 (DN450) near Ext. TWSRW, 7m	18	18	20-Dec-18*	12-Jan-19	-85															
WA-1130c	Pipe Laying - CHA 380 - 388 (DN450) near Ext. TWSRW, 8m	12	12	20-Dec-18*	05-Jan-19	-79															
WA-2080	Pipe Laying - CHA 624 - 663 (DN450) along Ext. TWSRW SB, 39m	75	75	16-Jan-19*	24-Apr-19	-162															
DN1200 Water Mains (CHC)																					
WC-1030	Construction of IT inspection tee chamber(s) near the Jacking Pits	47	47	10-May-18 A	22-Feb-19	328															
DN2200 Water Mains (CHF)																					

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme
 3MPR065 Page 4 of 6 20-Dec-18

3-Month Rolling Programme updated to 2018-12-20

Date	Revision	Checked	Approved

