

Appendix A Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2018			2019		
							Dec Jan		Feb	Mar	Apr	May
3-Month Rollin	ng Programme 2018-12-21 (Based on (UMP06C)											
Key Dates (Co	ontractual)											
KD-0100b	KD1: Section 1A - all HyD's works in Zone3 & SBZ2 excl. Landscape Works (Potential EOT by Claim 63 & Inclement Weather)	0	0		20-Jan-19*	-94		KD1: Section	1A - all HyD's works in Zone3 & SBZ2 excl	Landscape Works (Potential EOT by Clain	63 & Inclement Weather)	
KD-0400a	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A (Prel. EOT by Claim 56, 58)	0	0		20-Jan-19*	-93		KD4: Section	3 - Remainder of Landscape Softworks no	t included in Section 3A (Prel. EOT by Claim	56, 58)	
KD-0500	KD4A: Section 3A - Landscape Softworks in NBZ1 (Potential EOT by Inclement	0	0		20-Jan-19*	-93		KD4A: Sectio	n 3A - Landscape Softworks in NBZ1 (Pote	ential EOT by Inclement Weather)		
Section IA & IE	Weather) 3 - Fanling Highway Widening (KD-1 & KD-2)											
	ay South Portion between CH6935 and CH7470											
Fanling Highv	vay Zone 1 between CH6935 and CH7130 (within SBZ2)											
Noise Barrie	r											
FHW-1110b	 Noise Barrier NB6 and NB7 - Remaining Stem Wall (28m, maintain access for extensioin of NB 70, VO199) 	30	177	16-Aug-18 A	30-Aug-19	-255						
FHW-11400	Noise Barrier NB70 - Footing (extended 10m under VO199)	153	153	21-Jan-19*	02-Aug-19	-237						
At-Grade Ro	adworks (195m)											
	Road Pavement (FLH NB 1st lane and Hard Shoulder)	138	138	21-Mar-19*	06-Sep-19	-261						
		130	130	21-Widi-15	00-3ep-19	-201						
	vay Zone 2 between CH7130 and CH7290							1				
Noise Barrie	r							1				
FHW-2340	 Noise Barrier NB67-2 - Cap ID4-1A_1 and Cap ID4-1A_2 head beam (affected by Tau Pass, VO 191) 	27	27	06-Apr-19*	11-May-19	-209		1				
FHW-2370	c Access Ramp at Tau Pass - Additional Mini-Piling (3 nos.) (under VO191)	34	34	19-Feb-19*	29-Mar-19	-236					Access Ramp at Tau Pass - Additional	I Mini-Piling (3 nos.)
FHW-2370	d Access Ramp at Tau Pass - Pile caps and other structures (under VO191)	105	105	30-Mar-19*	08-Aug-19	-236						
	adworks (160m)					_						
FHW-2240	Permanent Street Light Installation (due to Claim No. 63)	21	21	20-Jun-18 A	20-Feb-19	-110			Permaner	at Street Light Installation (due to Claim No.	68), Permanent Street Light Installation	n (due to Claim No. 6
FHW-2250	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	11	11	21-Feb-19*	05-Mar-19	-110					ne after Removal of Temp. Street Light	(due to Claim No.6
FHW-2350	a Road Drainage and Pavement (near NB67-2, MN7.9 to MN7.11)	58	33	29-Mar-18 A	06-Mar-19	-111		-		Road Drainage and Pavement (n	ear NB67-2, MN7.9 to MN7.11), Road	Drainage and Paver
FHW-2350	Installation of Drain pipe and Manholes (MN7.12 & MN7.12A) (affected by Tau Pass	29	157	26-Nov-18 A	07-Aug-19	-235		_				
Fanling Highv	under VO191) vay Zone 3 between CH7290 and CH7380											
Noise Barrie												
				(0.0.) (7.1								
	Noise Barrier NB69 - Pile cap/ Footing and Stem Wall adjacent to NB lane (108m)	77	35	16-Oct-17 A	08-Mar-19	-131				Noise Barrier NB69 - Pile cap/	Footing and Stem Wall adjacent to NB	lane (108m), Noise
At-Grade Ro	adworks (130m)											
FHW-3240	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	10	10	31-Aug-18 A	31-Jan-19	-88			Road Pavement on FLH SB 4th lane a	ter Removal of Temp. Street Light (due to C	aim No. 63), Road Pavement on FLH S	SB4th lane after Re
FHW-3350	a Road Drainage (FLH NB hard shoulder, next to NB69)	61	50	26-Feb-18 A	26-Mar-19	-153		 		Roa	d Drainage (FLH NB hard shoulder, ne	ext to NB69), Road I
FHW-3350	PRoad Formation and Pavement (FLH NB 1st lane and HS next to NB69, due to Tau	25	25	27-Mar-19*	29-Apr-19	-153		1		_		Road Forma
Fanling Highw	Pass under VO191) ay North Portion between CH7470 and CH7925											
								1				
	vay Zone 4 between CH7380 and CH7470							1				
At-Grade Ro	adworks (90m)							1				
FHW-4150	Road Pavement (FLH SB 1st lane) by re-surfacing (due to Claim No. 63)	15	33	10-Sep-18 A	06-Mar-19	-111				Road Pavement (FLH SB 1st lan	e) by re-surfacing (due to Claim No. 63)), Road Pavement (F
	· · · · · · · · · · · · · · · · · · ·	í.		1				•	1	· · · · · · · · · · · · · · · · · · ·	1	
			Ac	ctual Work			CEDD Contract No.	CV/201	2/09		Programme updated to 2019-1-2	
				emaining Work			Liantang / Heung Yuen Wai B			Date Revisi	on Checked	Approved
				ummary Bar								
				ritical Remaining	a Work		Infrastructure Work					
		<u> </u>		ilestone	977011		3-Month Rolling P	-	ne			
		-					3MPR066Page 1	of 6	20-Jan-19			
			Pr	oject Baseline B	sar'							
										l		

Activity ID	Activity Name	OD	RD Start	Finish	TF	2018			2019		
FHW-4150a	Road Drainage and Road Pavement (FLH H.S., Merging Lane)(due to Claim No. 63)	48	48 10-Sep-18 A	23-Mar-19	-126	Dec Jan		Feb	Mar Bood Dr	Apr nage and Road Pavement (FLH H.S.,	May
	Construction of FL/RW2 (mass concrete wall, VO not yet received)	38		12-Mar-19	-121					(mass concrete wall, VO not yet receive	
	Remaining Gullies and Road Pavement after Construction of FL/RW2 (VO not yet received)	25	25 18-Feb-19*	18-Mar-19	-121				Remaining Gullie	s and Road Pavement after Construction	on of FL/RW2 (V
FHW-4330e	Road Drainage MN9.1 - MN9.3	24	0 23-Aug-18 A	21-Jan-19	-78		Road Drain	nage MN9.1 - MN9.3, Road Drainage MN9.	1 - MN9.3		
Fanling Highw	y Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)										
Kiu Tau Foot	ridge Reprovision (East)										
FHW-5070	Installation of Lighting Facilities (affect by design change which is under VO)	21	46 20-Jun-18 A	21-Mar-19	-124				Installation	of Lighting Facilities (affect by design ch	nange which is un
FHW-5080	Fabrication of Pillar Box (affect by design change which is under VO)	32	8 15-Jun-18 A	29-Jan-19	341			Fabrication of Pillar Box (affect by design	change which is under VO), Fabrication of P	lar Box (affect by design change which	h is under VO)
FHW-5090	Erection of Pillar Box (affect by design change which is under VO)	30	30 30-Jan-19*	12-Mar-19	341					ect by design change which is under V	O)
FHW-5100	Power Cable Laying Works (affect by design change which is under VO)	36	36 21-Jan-19*	09-Mar-19	-135				<u> </u>	affect by design change which is under	VO)
FHW-5110	Permanent Power Supply Connection (affect by design change which is under VO)	10	10 11-Mar-19	21-Mar-19	-124				Permanent	ower Supply Connection (affect by de	sion change whi
	Installation of Drainage Pipe	32	38 10-Sep-18 A	12-Mar-19	-116					ipe, Installation of Drainage Pipe	
	Laying of Floor Tiles (affect by design change which is under VO)		62 28-Jun-18 A	10-Apr-19	-140				Installation of Drainage I		(-#
		72								Laying of Floor Tiles (
	Installation of Suspended Ceiling (affect by design change which is under VO)	104	55 21-May-18 A	01-Apr-19	-133					Installation of Suspended Ceiling (affect by design
Provision of	BFA Facilities (Lift)										
FHW-L-103	Lift Delivery and Installation	70	0 08-Jan-18 A	23-Nov-18 A		y and Installation					
FHW-L-104	Permanent Power Supply (affect by design change which is under VO)	10	10 11-Mar-19*	21-Mar-19	-135				Permanent	ower Supply (affect by design change	e which is under
FHW-L-106	Testing & Commissioning (affect by design change which is under VO)	11	11 22-Mar-19*	03-Apr-19	-135					Testing & Commissioning (affec	t by design cha
Works at exi	ting TWSRE										
FHW-5480e	Noise Barrier NB73 Footing Bay 8 & 9 (after completion of Bay 1-3 of FR32, due to	30	0 31-Oct-18 A	20-Nov-18 A		Noise Barrier NB73 Footing Bay 8	& 9 (after comple	tion of Bay 1-3 of FR32, due to claim no. 6	2)		
FHW-5481	claim no. 62) Noise Barrier NB72 Bay 5 - 9 (after water shutdown for twin DN1400 WM, due to claim)	73	51 26-Feb-18 A	27-Mar-19	-145				Noi	se Barrier NB72 Bay 5 - 9 (after water sl	hutdown for twir
FHW-5490	Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72)(due to	2	2 28-Mar-19*	29-Mar-19	-131					Road Drainage, Pavement and TCSS of	duct laving (Merc
FHW-5500	claim) Road Drainage (MS10.1-10.3A), Road Pavement and TCSS duct laying (Merging lane	31	44 21-Apr-18 A	19-Mar-19	-122					(MS10.1-10.3A), Road Pavement and	
	next to NB73) d Works (130m)								ribus bianage		
_		45	10 10 0 10 1	40 E-h 40							
	Road Pavement (FLH SB 1st lane) by re-surfacing (due to claim 63)	15	18 10-Sep-18 A	16-Feb-19	-96				t (FLH SB 1st lane) by re-surfacing (due to cl		
	Road Drainage (MN10.1-10.3A, gullies affected by Slope F18)	60	15 16-Dec-17 A	13-Feb-19	-93			Road Drainage (MN	10.1-10.3A, gullies affected by Slope F18), F	oad Drainage (MN10.1-10.3A, gullies a	affected by Slope
FHW-5330c	Fill Replacement Works 3SW-D/F18 next to FLH NB (further modified by VO not yet received)	73	24 01-Aug-18 A	23-Feb-19	-141			Fil R	eplacement Works 3SW-D/F18 next to FLH N	B (further modified by VO not yet received)	ved), Fill Replace
FHW-5330d	Remaining Gullies, road formation and TCSS duct laying (log on effect by Sbpe F18 under VO)	25	25 25-Feb-19	25-Mar-19	-141				Rema	ning Gullies, road formation and TCSS	duct laying (log
FHW-5330e	Road Pavement (log on effect by Slope F18 under VO)	14	14 26-Mar-19*	11-Apr-19	-141					Road Pavement (log	g on effect by Sl
Fanling Highw	y Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)										
At-Grade Roa	dworks (60m)										
FHW-6330a	Road Drainage and Road Formation (FLH NB hard shoulder)	60	18 16-Dec-17 A	16-Feb-19	-96			Road Drainage	and Road Formation (FLH NB hard shoulde), Road Drainage and Road Formation	(FLH:NB hard s
Fanling Highw	ay Zone 7 between CH7660 and CH7925 at NBZ (Section 1B)										
At-Grade Roa	dworks (265m)										
			Actual Work			CEDD Contract No	CV/201	12/00	3-Month Rolling F	Programme updated to 2019-1-2	10
			Remaining Work	k		CEDD Contract No.			Date Revisio	on Checked	Approved
			Summary Bar			Liantang / Heung Yuen Wai B					
			Critical Remain	ina Work		Infrastructure Work					
			 Milestone 	Ing Work		3-Month Rolling P	-				
			 Project Baseline 	Bar		3MPR066Page 2	of 6	20-Jan-19			
			n ujeul Daseline								

24 24 , 6	35 24	20-Aug-18 A 20-Aug-18 A	08-Mar-19 23-Feb-19	344	c Jan Feb	Mar Road Pavement (FLH NB 3rd Ian Ad Pavement, Central Barrier (FLH NB 4th Iane) b	Apr e at NBZ joint with CSHK) by re-surface wre-surfacing. Road Pavement: Cent	
	24	20-Aug-18 A	23-Feb-19	355	Roa	d Pavement, Central Barrier (FLH NB 4th lane) b	v re-surfacing Road Pavement Cent	
6								itral Bamier (FLH
6								
	6	03-Aug-19*	09-Aug-19	-237				
nes 16		28-Mar-19						
	16	28-Mar-19	16-Apr-19	-145				of Steelworks &
14	14	21-Jan-19*	12-Feb-19	-110	Installation of Steek	works & Panel for NB67-2 (85m), adjacent to FL	INB lanes at Zones 2 & 3	
18	18	09-Mar-19*	29-Mar-19	-131		in	stallation of Steelworks & Panel for N	NB69 (109m),
20	34	28-May-18 A	07-Mar-19	345		Backfilling works of abutment, Gull	y and Profile Barrier at Abutment AB1	1, Backfilling v
15	15	19-Sep-18 A	13-Feb-19	364	Road Formation a	nd Pavement (CH 240 - CH 340, nr AB1), Road	Formation and Pavement (CH 240 - 0	CH340, nr AB
0 - 70	49	07-Feb-18 A	25-Mar-19	330				
				200		hoad it		
0 7		01 1-2 401	00 1 40	07(
1) 7		21-Jan-19"	28-Jan-19	3/2	Ndise Barrier NB67-1 - Hemaining ground	beam of Bay 3 (allow access from TWSRW)		
.1 78	55	25-Apr-18 A	01-Apr-19	324			Construction of Fill slope FL/F10 ar	ind Road Forr
52	52	28-Jul-18 A	28-Mar-19	327		TO	S Duct Laying along Link Road next	t to FL/F10, T
43	37	19-Jul-18 A	11-Mar-19	342		3SW-D/FR32 Bay 3207 (incl	uding temporary works), 3SW-D/FR3	32 Bay 3207
46	46	27-Aug-18 A	21-Mar-19	333		3SW-D/FR32	Bay 3208 (including temporary works	s), 3SW-D/FR
46	20	15-Aug-18 A	19-Feb-19	359	3SW-D/FI	R32 Bay 3209 (including temporary works), 3SW	-D/FR32 Bay 3209 (including tempor	orary works)
45	45	30-Jun-18 A	20-Mar-19	298		3SW-D/FR32 B	ay 3210 (including temporary works),), 3SW-D/FR3
37	37	21-Jan-19*	11-Mar-19	342				
							ş (p) ()	3SW-D/FI
								- 33W-D/F
3 20	20	21-Jan-19	19-Feb-19	359	Road Pav	vement and Drainage next to Abutment (after con	pletion of NB73 Bay 12&13 Stem W	Vall)
t 72	72	01-Mar-18 A	25-Apr-19	307				Road Format
99	26	28-Dec-17 A	26-Feb-19	338		Fabrication and Delivery of Sign Gantry DS11, F	abrication and Delivery of Sign Gantr	try DS11
15	15	27-Feb-19	15-Mar-19	338		Erection of Sign Gantry	DS11 (include On-site Fabrication)	
99	34	02-Feb-18 A	07-Mar-19	330		Fabrication and Delivery of Sign G	antry FADS11 and DS64, Fabrication	n and Delivery
15	15	08-Mar-19	25-Mar-19	330		Erection	of Sign Gantry FADS11 and DS64 (i	(nclude On-sit
48	35	25-Apr-18 A	08-Mar-19	319		Permanent Fill Slope, Construction	n of Gullies and Profile Barriers. Perm	nanent Fill Slo
- 1								
	1	09-1412-19	09-141-19	318		Road Pavement		
_	Act					3-Month Rolling Pro	ogramme updated to 2019-1-2	20
							-	Approve
		· ·						
		-			Infrastructure Works, Contract 3			
			g vvork		3-Month Rolling Programme			
•								
	- - ·	ect Baseline E						
A1	15 80- 70 W) 7 41 78 52 43 46 46 46 45 37 35 381 20 atl 72 99 15 99	15 15 15 15 80- 70 49 W) 7 7 A1 78 55 52 52 43 37 46 46 46 46 46 46 37 37 36 36 313 20 20 41 72 72 99 26 15 15 99 34 15 15 48 35 1 1 48 35 1 1 Sur Sur	Initial Initial <t< td=""><td>15 15 19-Sep-18.A 13-Feb-19 80 - 70 49 07-Feb-18.A 25-Mar-19 W) 7 7 21-Jan-19* 28-Jan-19 A1 78 55 25-Apr-18.A 01-Apr-19 52 52 28-Jul-18.A 28-Mar-19 43 37 19-Jul-18.A 11-Mar-19 46 46 27-Aug-18.A 21-Mar-19 45 45 30-Jun-18.A 21-Mar-19 37 37 21-Jan-19* 11-Mar-19 36 36 21-Mar-19 27-Apr-19 37 37 21-Jan-19* 11-Mar-19 36 36 21-Mar-19 07-Mar-19 38 36 21-Mar-19 07-Mar-19 38 36 24-Mar-19 07-Mar-19 313 20 20 21-Jan-19* 19-Feb-19 313 20 20 21-Jan-19* 19-Feb-19 313 20 20 21-Jan-19* 19-Feb-19 314 72 72 01-Mar-18A 25-Apr-19</td><td>15 15 19-Sep-18 A 13-Feb-19 364 80- 70 49 07-Feb-18 A 25-Mar-19 330 W) 7 7 21-Jan-19* 28-Jan-19 372 A1 78 55 25-Apr-18 A 01-Apr-19 324 52 52 28-Jul-18 A 28-Mar-19 327 43 37 19-Jul-18 A 11-Mar-19 342 46 46 27-Aug-18 A 20-Mar-19 359 45 45 30-Jun-18 A 20-Mar-19 298 37 37 21-Jan-19* 11-Mar-19 342 36 36 21-Mar-19 27-Apr-19 298 36 36 21-Mar-19 19-Feb-19 359 37 37 21-Jan-19* 11-Mar-19 342 36 36 21-Mar-19 19-Feb-19 359 313 20 20 21-Jan-19* 19-Feb-19 359 314 72 72 01-Mar-18A 25-Apr-19 307 99 24 02-Feb-18</td><td>15 15 1958p+18A 1374b-19 30 00 70 49 0774b+18A 25-Mar+19 30 M0 7 7 21-Mar+19* 28-Mar+19 30 M1 70 45 25-Ap+18A 01-Apr+19 32 M1 70 15 25-Ap+18A 01-Apr+19 32 M3 37 19-M18A 11-Mar+19 32 M4 70 46 27-Ap+18A 01-Apr+19 32 M3 37 19-M18A 11-Mar+19 32 M4 66 27-Ap+18A 21-Mar+19 32 M3 37 19-M18A 11-Mar+19 32 M4 46 27-Ap+18A 21-Mar+19 32 M3 37 21-Mar+19 19-Fab+19 32 M3 20 20 21-Mar+19 32 M3 20 20 21-Mar+19 33 M4 22 22-Mar+19 33 M3 20 20 22-Mar+19 33 M4</td><td>15 19 10 <td< td=""><td>15 <td< td=""></td<></td></td<></td></t<>	15 15 19-Sep-18.A 13-Feb-19 80 - 70 49 07-Feb-18.A 25-Mar-19 W) 7 7 21-Jan-19* 28-Jan-19 A1 78 55 25-Apr-18.A 01-Apr-19 52 52 28-Jul-18.A 28-Mar-19 43 37 19-Jul-18.A 11-Mar-19 46 46 27-Aug-18.A 21-Mar-19 45 45 30-Jun-18.A 21-Mar-19 37 37 21-Jan-19* 11-Mar-19 36 36 21-Mar-19 27-Apr-19 37 37 21-Jan-19* 11-Mar-19 36 36 21-Mar-19 07-Mar-19 38 36 21-Mar-19 07-Mar-19 38 36 24-Mar-19 07-Mar-19 313 20 20 21-Jan-19* 19-Feb-19 313 20 20 21-Jan-19* 19-Feb-19 313 20 20 21-Jan-19* 19-Feb-19 314 72 72 01-Mar-18A 25-Apr-19	15 15 19-Sep-18 A 13-Feb-19 364 80- 70 49 07-Feb-18 A 25-Mar-19 330 W) 7 7 21-Jan-19* 28-Jan-19 372 A1 78 55 25-Apr-18 A 01-Apr-19 324 52 52 28-Jul-18 A 28-Mar-19 327 43 37 19-Jul-18 A 11-Mar-19 342 46 46 27-Aug-18 A 20-Mar-19 359 45 45 30-Jun-18 A 20-Mar-19 298 37 37 21-Jan-19* 11-Mar-19 342 36 36 21-Mar-19 27-Apr-19 298 36 36 21-Mar-19 19-Feb-19 359 37 37 21-Jan-19* 11-Mar-19 342 36 36 21-Mar-19 19-Feb-19 359 313 20 20 21-Jan-19* 19-Feb-19 359 314 72 72 01-Mar-18A 25-Apr-19 307 99 24 02-Feb-18	15 15 1958p+18A 1374b-19 30 00 70 49 0774b+18A 25-Mar+19 30 M0 7 7 21-Mar+19* 28-Mar+19 30 M1 70 45 25-Ap+18A 01-Apr+19 32 M1 70 15 25-Ap+18A 01-Apr+19 32 M3 37 19-M18A 11-Mar+19 32 M4 70 46 27-Ap+18A 01-Apr+19 32 M3 37 19-M18A 11-Mar+19 32 M4 66 27-Ap+18A 21-Mar+19 32 M3 37 19-M18A 11-Mar+19 32 M4 46 27-Ap+18A 21-Mar+19 32 M3 37 21-Mar+19 19-Fab+19 32 M3 20 20 21-Mar+19 32 M3 20 20 21-Mar+19 33 M4 22 22-Mar+19 33 M3 20 20 22-Mar+19 33 M4	15 19 10 <td< td=""><td>15 <td< td=""></td<></td></td<>	15 15 <td< td=""></td<>

/ity ID	Activity Name		RD	Start	Finish	TF	2018	2019
·					-		Dec Jan	Feb Mar Apr May
FHI-LR3-3040	Other Civil Works for TCSS duct laying - along Link Road 3	25	25	09-Mar-19	08-Apr-19	319		Other Civil Works for TCSS duct laying -
Link Road 4 (r	ear Abutment AC1)							
	Road Formation, Road Drainage, TCSS ducting and Pavement	55	35	27-Nov-17 A	08-Mar-19	300		Road Formation, Road Drainage, TCSS ducting and Pavement, Road Formation, Ro
FHI-LR4-404(Remaining Section of Carriageway connect to FLH	44	44	09-Mar-19*	04-May-19	300		Re
Viaduct - Pave	nent, Street Furnitures, Lighting inside Internal Voids and Others							
RS-1010d	Installation of Lighting	96	49	09-Mar-18 A	25-Mar-19	330		
								Installation of Lighting
RS-1010e	Cable Connection	31	23	22-Oct-18 A	22-Feb-19	356		Cable Connection, Cable Connection
RS-1020a	Allow Access for Street Lighting Installation	132	23	11-Jan-18 A	22-Feb-19	356		Allow Access for Street Lighting Installation, Allow Access for Street Lighting Installation
RS-1020b	Other Street Furniture including Sign Gantry, NB, Handrail, traffic signs, etc, for Bridge A, B, C and D	112	49	26-Feb-18 A	25-Mar-19	330		Other Street Furniture including Sign Gantry, NB, Handrail, tra
RS-1040b	Watermains Laying at Pier AC4 on Viaduct (under VO171)	45	42	21-May-18 A	16-Mar-19	294		Watermains Laying at Pier AC4 on Viaduct (under VO171), Watermains L
RS-1040c	Watermains Laying at Pier AD9 on Viaduct (under VO171)	36	36	18-Mar-19*	03-May-19	301		Wa
RS-1040d	Watermains Laying at Pier AB7 on Viaduct (under VO171)	43	43	18-Mar-19*	11-May-19	294		
RS-1040e	Watermains Laying at PierAA12 on Viaduct (under VO171)	52	42	21-May-18A	16-Mar-19	301		Waterwaine Lavine at Disc A410 as Visebut (under VO171). Waterwaine
								Watermains Laying at Pier AA12 on Viaduct (under VO171), Watermains
RS-1040f	Watermains Laying at Pier AA7 on Viaduct (under VO171)	36	36	18-Mar-19*	03-May-19	301		Wat
RS-1070c	Road Pavement AA1 - AA18 (base coarse only)	6	10	28-May-18 A	31-Jan-19	369	Roac	d Pavement AA1 - AA18 (base coarse only), Road Pavement AA1 - AA18 (base coarse only)
RS-1080e	Waterproofing on Walkway AB6 - AB12	18	18	21-Jan-19*	16-Feb-19	361		Waterproofing on Walkway AB6 - AB12
RS-1090c	Waterproofing on Walkway (AD8-AD1 4 West and East Sides)	20	20	21-Jan-19*	19-Feb-19	359		Waterproofing on Walkway (AD8-AD1 4 West and East \$ides)
RS-1110	Final Pavement and Road Marking	12	12	21-Jan-19*	02-Feb-19	367	Final State Stat	inal Pavement and Road Marking
WSD Works								
DN450 Fire Ma	ins (CHA) Pipe Laying - CHA 38 - 113 (DN450) near Ext. TWSRW, 20m	11	102	16-Apr-18 A	01-Jun-19	-278		
WA-1020	Pipe Laying - CHA 113 - 135 (DN450) near Ext. TWSRW, 20m	102	102	21-Jan-19*	01-Jun-19	-193		
WA-1030	Pipe Laying - CHA 135 - 160 (DN450) near Ext. TW SRW, 25m	19	102	18-Apr-18 A	01-Jun-19*	-180		
WA-1110a	Pipe Laying - CHA 185 - 228 (DN450) near Ext. TW SRW, 43m	24	24	21-Jan-19*	23-Feb-19	-102		Pipe Laying - CHA 185 - 228 (DN450) near Ext. TW SRW, 43m
WA-1130b	Pipe Laying - CHA 373 - 380 (DN450) near Ext. TW SRW, 7m	18	18	21-Jan-19*	16-Feb-19	-109		Pipe Laying - CHA 373 - 380 (DN450) near Ext. TWSRW, 7m
WA-1130c	Pipe Laying - CHA 380 - 388 (DN450) near Ext. TW SRW, 8m	12	12	21-Jan-19*	02-Feb-19	-103	Pi	ipe Laying - CHA 380 - 388 (DN450) near Ext. TW SRW, 8m
WA-2080	Pipe Laying - CHA 624 - 663 (DN450) along Ext. TWSRW SB, 39m	75	0	30-Nov-18 A	19-Jan-19 A			PpeLay
WA-3040	Pipe Laying - CHA 810 - 835 (DN450) along Ext. TWSRW SB, 25m (NBZ)	74	74	20-Feb-19*	23-May-19	-172		
WA-3050	Pipe Laying - CHA 835 - 880 (DN450) along Ext. TWSRW SB, 45m (NBZ)	74	74	20-Feb-19*	23-May-19	-172		
WA-3060	Pipe Laying - CHA 880 - 925 (DN450) along Ext. TWSRW SB, 45m (NBZ)	68	68	27-Feb-19*	23-May-19	-274		
DN1200 Water								
	Construction of IT inspection tee chamber(s) near the Jacking Pits	47	47	10-May-18 A	22-Mar-19	332		Construction of IT inspection tee chamber(s) near the Jacking Pite
DN2200 Water	Mains (CHF)							
WF-4000	Modification of Existing DN2200 DAV Chamber at FLH NB near Kiu Tau Footbridge (covered by VO no.50)	35	35	21-Jan-19*	08-Mar-19	344		Modification of Existing DN2200 DAV Chamber at FLH NB near Kiu Tau Footbridge (
			Actu	ual Work			CEDD Contract No. CV/2012/09	o 3-Month Rolling Programme updated to 2019-1-20
			_	maining Work				Date Revision Checked Approved
				nmary Bar			iantang / Heung Yuen Wai BCP - Site Fo	
			J JUN	nnary Dal			Infrastructure Works, Contract	3
			0.44	ical Domoinin	a \\/ot			
				tical Remainin	g Work		3-Month Rolling Programme	
		•	🔶 Mile	tical Remainin estone ject Baseline E			3-Month Rolling Programme 3MPR066Page 4 of 6	20-Jan-19

iy ID	Activity Name	OD	нD	Sian	Finish		Dec Jan		Feb	2019 Mar	Apr	May
Existing Nam V	la Po Trunk Sewage Pumping Station (PST3)					-				1110		ividy
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	80	74	25-Nov-16 A	27-Apr-19	305						Constructio
age 1A - Rea	ignment of Tai Wo Service Road West (KD-7)											
-	i betweeen CH376 and CH520											
	f Retaining Structures											
TWSRW-512	Remaining works incl. railing, u-channel on top of Bored Pile Wall (wait for VO)	22	22	25-Jun-18 A	21-Feb-19	-100			Remainin	ig works incl. railing, u-channel on top of Bor	ed Pile Wall (wait for VO), Remaining w	vorks incl. railir
TWSRW-515	Slope Works and Retaining Wall of FL-C2 (covered by VO183)	60	25	01-Dec-17 A	25-Feb-19	-103			Slo	pe Works and Retaining Wall of FL-C2 (cove	red by VO183), Slope Works and Reta	aining Wall of
At-Grade Road	tworks											
TWSRW-511	Retaining Wall RW9 - Bay 9002 & 9003 (covered by VO No.116)	45	26	05-Feb-16 A	26-Feb-19	-104			Re	etaining Wall RW9 - Bay 9002 & 9003 (cove	red by VO No. 116), Retaining Wall RW	/9 - Bay 9002
TWSRW-512	Filling Works between Retaining Wall RW7 and RW8	192	39	07-Jun-16 A	13-Mar-19	-117				Filling Works between Re	taining Wall RW7 and RW8, Filling W	/orksbetween
TWSRW-512	Road Pavement and remaining works of Vehicular Access to Lot 81	27	27	12-Jul-18 A	27-Feb-19	-120			F	Road Pavement and remaining works of Veh	cular Access to Lot 81, Road Pavemer	nt and remain
TWSRW-516	Construction of Extended Podium near RW7 incl. filling works & slope protection	85	48	27-Oct-16 A	23-Mar-19	-126				Construct	on of Extended Podium near RW7 inc	d. filling works
TWSRW-517	(covered by VO No.100) Construction of Pavilion (covered by VO No.137)	49	49	10-Aug-18 A	25-Mar-19	-127				Constr	uction of Pavilion (covered by VO No.1)	37). Construc
	' betweeen CH530 and CH640										, , , , , , , , , , , , , , , , , , , ,	.,,
At-Grade Road												
					1011 /2	167						
	(Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl. Zone 6 & Zone 7)	44	44	21-Jan-19*	19-Mar-19	-122				Remaining Roa	d Drainage, Road Formation, Road Pa	avement and
TWSRW Zone	betweeen CH640 and CH695											
At-Grade Road	tworks											
TWSRW-812	Remaining Road Drainage, Road Formation, Road Pavement and Footpath	60	60	21-Jan-19*	08-Apr-19	319					Remaining Road Drainag	ge, Road Forr
Remainder of t	ne Works											
TWSRW-9020	Filling Works to the abandoned section of TWSRW and modify existing sewerage	75	75	21-Jan-19*	29-Apr-19	304						Filling V
Utilities Laying	manhole Works											
UU-1010A	Utilities Duct Laying in Area 1, Phase 2, CLP - 132kV(150mVA), approx.30m at interface	16	12	10-Jan-18 A	02-Feb-19	-188			Utilities Duct Laving in Area 1. Phase	2, CLP - 132kV(150mVA), approx.30m at in	terface section. Utilities Duct Laving in A	Area t. Phase
UU-1010B	section Utilities Duct Laying in Area 1, Phase 2, Towngas - DN600, approx.20m at interface	58	58	29-Mar-19	12-Jun-19	-188			, g	_,		
	section											
UU-1030	Utilities Duct Laying in Area 3, Phase 1 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	7	7	20-Jan-19*	26-Jan-19	-101		Utili	ties Duct Laying in Area 3, Phase 1 (along e	existing TWSRW, Approx. 150m) (by utilities	-	
UU-1030A	Utilities Duct Laying in Area 3, Phase 2, CLP - 132kV(150mVA), approx. 30m	27	49	10-Jan-18 A	25-Mar-19	-127				Utilities	Duct Laying in Area 3, Phase 2, CLP -	- 132KV(150m
UU-1040A	Utilities Duct Laying in Area 4, Phase 2, Towngas - DN600 & DN400, approx. 50m (by their own TTA)	121	50	15-Sep-16 A	26-Mar-19	-161				Utilitie	s Duct Laying in Area 4, Phase 2, Tow	ngas - DN600
UU-1040B	Utilities Duct Laying in Area 4, Phase 2, CLP - 132kV(150mVA), approx. 50m (by their own TTA)	33	33	27-Mar-19	09-May-19	-161						-
Switch-Over of	f Existing Utilitiess											
UU-SO-2520	Switch-over Works (CLP 11 kV)	16	16	20-Jan-19*	04-Feb-19	449			Switch-over Works (CLP 11 kV)			
UU-SO-3500	Switch-over Works (Towngas, DN400)	30	30	27-Mar-19*	25-Apr-19	369						Switch-over W
Remaining Wor	ks for Noise Barrier along realigned TWSRW											
	Noise Barrier Steelworks & Panel for NB2 at Zone 5	15	15	28-Feb-19*	16-Mar-19	-120				Noice Partier Stephen	orks & Panel for NB2 at Zone 5	
											ins a randi for NDE at 2016 3	
Stage N4A & N	4B - Realignment of Tai Wo Service Road East (KD-13& KD-14)											
							· · · · · ·			2 Month Rolling P	rogramme updated to 2019-1-2	0
				tual Work			CEDD Contract No.	CV/201	2/09	Date Revisio		Approve
				maining Work			iantang / Heung Yuen Wai Bo	P - Site	e Formation &			, ppi000
				mmary Bar			Infrastructure Works					
			Cri	tical Remainin	ng Work		3-Month Rolling P					
	•		🔶 Mi	lestone			3MPR066Page 5	-	20-Jan-19			
			Pro	oject Baseline B	Bar		Page 5	U U	20-Jaii-13			

	Activity Name	OD	RD	Start	Finish	TF	2018		2019		
TWSRE Zone 1	1 between CH100 and CH270						Dec Jan	Feb	Mar	Apr	May
At-Grade Road	dworks										
	Road Formation, Kerb and Pavement (Incl. FL/F8A, FL/F9)	24	42	11-Oct-17 A	16-Mar-19	337			Deed Comption	Kerb and Pavement (Incl. FL/F8A, FL/F	0) Dodd For
						291			Hoad Formation, P		
	D Drainage Works on Permanent Cycle Track (under VO159)	80	56	15-Jan-18 A	02-Apr-19					Drainage Works on Permanent	Jycle I rack (ur
	0 Road Pavement on Permanent Cycle Track	32	32	03-Apr-19	16-May-19	291					
	2 between CH270 and CH380										
At-Grade Road											
TWSRE-2100	0 Road Formation, Kerb and Pavement	20	22	23-Oct-17 A	16-Mar-19	337			Road Formation, H	Kerb and Pavement, Road Formation,	Kerb and Pav
TWSRE-2110	Drainage Works on Permanent Cycle Track (under VO159)	80	55	26-Mar-18 A	01-Apr-19	291				Drainage Works on Permanent C	/cleTrack (un
TWSRE-2120	0 Road Pavement on Permanent Cycle Track	33	33	02-Apr-19	16-May-19	291					1
TWSRE Zone 3	between CH380 and CH456										
At-Grade Road	dworks										
TWSRE-3050	0 Drainage Works on Permanent Cycle Track (under VO159)	45	45	03-Apr-18 A	20-Mar-19	294			Drainage Wo	orks on Permanent Cycle Track (under	/O159), Drair
TWSRE-3060	0 Road Pavement on Permanent Cycle Track	40	40	21-Mar-19	11-May-19	294					_
Remaining Wor	rks for Noise Barrier along realigned TWSR East										
TWSRE-NB-12	2 Installation of Steelwork & Transparent Panel - Noise Barrier NB3 (254m)	35	78	09-Jun-17 A	03-May-19	301					
tage 1C - Viac	duct Structure & TCSS Civil Provisions (KD-9)										
Viaduct Bridge	Segement Erection										
Key Segment	Erection and Stitch Casting (Narrow-box Section)										
	Construction of longitudinal stitch at Bridge D3	35	19	11-May-18 A	18-Feb-19	360		Constructio	on of longitudinal stitch at Bridge D3, Construc	tion of longitudinal stitch at Bridge D3	
	& Establishment Works (KD-4, 4A, 5, 5A, 6)										
	indscaping Softworks in NB21										
S3A-1000	Transplant and Landscaping Softworks in NBZ1	50	50	21-Jan-19*	26-Mar-19	-164			Trar	splant and Landscaping Softworks in	NR71
Secton 3 - Ren	nainder of Landscaping Softworks Not Included in Secton 3A									apart and Eanacooping Controller	
S3-1000	Transplant and Landscaping Softworks on At grade Road	131	75	26-Mar-18 A	29-Apr-19	-188					Trans
S3-1000			48		23-Mar-19	-125			-	ant and Landscaping Softworks on Via	
	Transplant and Landscaping Softworks on Viaduct or other remaining area	48	48	21-Jan-19*	23-Mar-19	-125			Transpla	ant and Landscaping Softworks on Via	duct or other
	tablishment Works for Landscape Softworks under Section 3A								_		
S4A-1000	Establishment Works at NBZ1	365	365	27-Mar-19	25-Mar-20	-206			·; —		

3MPR066_

Page 6 of 6

_20-Jan-19

Project Baseline Bar