

Appendix A Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2019					
							Feb	Mar	Apr	May	Jun	Jul
3-Month Rolling Programme 2019-3-21 (Based on UMP06C)												
Key Dates (Contractual)												
KD-0400a	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A (Prel. EOT by Claim 56, 58)	0	0		20-May-19*	0						
KD-0500	KD4A: Section 3A - Landscape Softworks in NBZ1 (Potential EOT by Incident Weather)	0	0		20-Apr-19*	-183						
KD-0800	KD6: Section 5 - Preservation and Protection of Trees (Potential EOT by Incident Weather)	0	0		20-May-19*	-111						
Key Dates (Forecast)												
KD-0405	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A	0	0		20-May-19	0						
KD-0505	KD4A: Section 3A - Landscape Softworks in NBZ1	0	0		20-May-19	-214						
KD-0805	KD6: Section 5 - Preservation and Protection of Trees	0	0		20-May-19	-111						
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)												
Fanling Highway South Portion between CH6935 and CH7470												
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)												
Noise Barrier												
FHW-1110b	Noise Barrier NB6 and NB7 - Remaining Stem Wall (28m, maintain access for extension of NB 70, VO199)	30	177	16-Aug-18 A	22-Nov-19	125						
FHW-1140c	Noise Barrier NB70 - Footing (extended 10m under VO199)	153	153	23-Apr-19*	25-Oct-19	143						
At-Grade Roadworks (195m)												
FHW-1350b	Road Pavement (FLH NB 1st lane and Hard Shoulder)	138	138	23-Apr-19*	08-Oct-19	164						
Fanling Highway Zone 2 between CH7130 and CH7290												
Noise Barrier												
FHW-2340b	Noise Barrier NB67-2 - Cap ID4-1A_1 and Cap ID4-1A_2 head beam (affected by Tau Pass, VO 191)	15	15	23-Apr-19*	10-May-19	241						
FHW-2370c	Access Ramp at Tau Pass - Additional Mini-Piling (3 nos.) (under VO191)	34	34	23-Apr-19*	03-Jun-19	268						
FHW-2370d	Access Ramp at Tau Pass - Pile caps and other structures (under VO191)	48	37	07-Mar-19 A	06-Jun-19	265						
At-Grade Roadworks (160m)												
FHW-2240	Permanent Street Light Installation (due to Claim No. 63)	21	21	20-Jun-18 A	18-May-19	270						
FHW-2250	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	11	11	20-May-19*	31-May-19	270						
FHW-2350a	Road Drainage and Pavement (near NB67-2, MN7.9 to MN7.11)	58	33	29-Mar-18 A	01-Jun-19	269						
FHW-2350b	Installation of Drain pipe and Manholes (MN7.12 & MN7.12A) (affected by Tau Pass under VO191)	29	157	26-Nov-18 A	30-Oct-19	145						
FHW-2350c	Road Drainage and Pavement (near NB67-2, MN7.12 & MN7.12A) (affected by Tau Pass, VO not yet issued)	46	46	11-May-19*	06-Jul-19	241						
Fanling Highway Zone 3 between CH7290 and CH7380												
Noise Barrier												
FHW-3340	Noise Barrier NB69 - Pile cap/ Footing and Stem Wall adjacent to NB lane (108m)	77	35	16-Oct-17 A	04-Jun-19	249						
At-Grade Roadworks (130m)												
FHW-3240	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	10	10	31-Aug-18 A	04-May-19	292						
FHW-3350a	Road Drainage (FLH NB hard shoulder, next to NB69)	61	50	26-Feb-18 A	22-Jun-19	227						
FHW-3350b	Road Formation and Pavement (FLH NB 1st lane and HS next to NB69, due to Tau Pass under VO191)	25	25	24-Jun-19*	23-Jul-19	227						
Fanling Highway North Portion between CH7470 and CH7925												
Fanling Highway Zone 4 between CH7380 and CH7470												
At-Grade Roadworks (90m)												
FHW-4150	Road Pavement (FLH SB 1st lane) by re-surfacing (due to Claim No. 63)	15	33	10-Sep-18 A	01-Jun-19	269						
FHW-4150a	Road Drainage and Road Pavement (FLH H.S., Merging Lane)(due to Claim No. 63)	48	48	10-Sep-18 A	20-Jun-19	254						
FHW-4330c	Construction of FL/RW2 (mass concrete wall, VO not yet received)	38	38	27-Aug-18 A	08-Jun-19	259						
FHW-4330d	Remaining Gullies and Road Pavement after Construction of FL/RW2 (VO not yet received)	25	25	16-May-19*	14-Jun-19	259						

- █ Actual Work
- █ Remaining Work
- █ Summary Bar
- █ Critical Remaining Work
- ◆ ◆ Milestone
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme
3MPR069 _____ **Page 1 of 5** _____ **20-Apr-19**

3-Month Rolling Programme updated to 2019-4-20			
Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2019							
							Feb	Mar	Apr	May	Jun	Jul		
FHW-4330e	Road Drainage MN9.1 - MN9.3	24	0	23-Aug-18 A	23-Mar-19	302							Road Drainage MN9.1 - MN9.3, Road Drainage MN9.1 - MN9.3	
Fanning Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)														
Kiu Tau Footbridge Re-provision (East)														
FHW-5070	Installation of Lighting Facilities (affect by design change which is under VO)	21	46	20-Jun-18 A	18-Jun-19	256							Installation of Lighting Facilities	
FHW-5090	Erection of Pillar Box (affect by design change which is under VO)	30	0	28-Feb-19 A	29-Mar-19 A								Erection of Pillar Box (affect by design change which is under VO)	
FHW-5100	Power Cable Laying Works (affect by design change which is under VO)	36	36	23-Apr-19*	05-Jun-19	229							Power Cable Laying Works (affect by design change which is under VO)	
FHW-5110	Permanent Power Supply Connection (affect by design change which is under VO)	10	10	06-Jun-19	18-Jun-19	256							Permanent Power Supply Connection	
FHW-5110a	Installation of Drainage Pipe	32	22	10-Sep-18 A	20-May-19	280							Installation of Drainage Pipe, Installation of Drainage Pipe	
FHW-5110b	Laying of Floor Tiles (affect by design change which is under VO)	72	12	28-Jun-18 A	07-May-19	290							Laying of Floor Tiles (affect by design change which is under VO), Laying of Floor Tiles (affect by design change which is under VO)	
FHW-5110c	Installation of Suspended Ceiling (affect by design change which is under VO)	104	12	21-May-18 A	07-May-19	290							Installation of Suspended Ceiling (affect by design change which is under VO), Installation of Suspended Ceiling (affect by design change which is under VO)	
Provision of BFA Facilities (Lift)														
FHW-L-104	Permanent Power Supply (affect by design change which is under VO)	10	10	06-Jun-19*	18-Jun-19	229							Permanent Power Supply (affect by design change which is under VO)	
FHW-L-106	Testing & Commissioning (affect by design change which is under VO)	27	27	19-Jun-19*	20-Jul-19	229							Testing & Commissioning (affect by design change which is under VO)	
Works at existing TWSRE														
FHW-5490	Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72)(due to claim)	2	2	25-May-19*	27-May-19	274							Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72)(due to claim)	
FHW-5500	Road Drainage (MN10.1-10.3A), Road Pavement and TCSS duct laying (Merging lane next to NB73)	31	44	21-Apr-18 A	15-Jun-19	258							Road Drainage (MN10.1-10.3A), Road Drainage (MN10.1-10.3A)	
At-Grade Road Works (130m)														
FHW-5130	Road Pavement (FLH SB 1st lane) by re-surfacing (due to claim 63)	15	18	10-Sep-18 A	15-May-19	284							Road Pavement (FLH SB 1st lane) by re-surfacing (due to claim 63), Road Pavement (FLH SB 1st lane) by re-surfacing (due to claim 63)	
FHW-5330a	Road Drainage (MN10.1-10.3A, gullies affected by Slope F18)	60	15	16-Dec-17 A	10-May-19	287							Road Drainage (MN10.1-10.3A, gullies affected by Slope F18), Road Drainage (MN10.1-10.3A)	
FHW-5330c	Fill Replacement Works 3SW-DF18 next to FLH NB (further modified by VO not yet received)	73	24	01-Aug-18 A	22-May-19	278							Fill Replacement Works 3SW-DF18 next to FLH NB (further modified by VO not yet received)	
FHW-5330d	Remaining Gullies, road formation and TCSS duct laying (log on effect by Slope F18 under VO)	25	0	23-Jan-19 A	26-Mar-19 A								Remaining Gullies, road formation and TCSS duct laying (log on effect by Slope F18 under VO)	
FHW-5330e	Road Pavement (log on effect by Slope F18 under VO)	14	14	23-Apr-19*	09-May-19	288							Road Pavement (log on effect by Slope F18 under VO)	
Fanning Highway Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)														
At-Grade Roadworks (60m)														
FHW-6330a	Road Drainage and Road Formation (FLH NB hard shoulder)	60	18	16-Dec-17 A	15-May-19	284							Road Drainage and Road Formation (FLH NB hard shoulder), Road Drainage and Road Formation (FLH NB hard shoulder)	
Fanning Highway Zone 7 between CH7660 and CH7925 at NBZ (Section 1B)														
At-Grade Roadworks (265m)														
FHW-7330	Road Pavement (FLH NB 3rd lane at NBZ joint with CSHK) by re-surfacing	24	35	20-Aug-18 A	04-Jun-19	267							Road Pavement (FLH NB 3rd lane at NBZ joint with CSHK) by re-surfacing	
FHW-7340	Road Pavement, Central Barrier (FLH NB 4th lane) by re-surfacing	24	24	20-Aug-18 A	22-May-19	278							Road Pavement, Central Barrier (FLH NB 4th lane) by re-surfacing, Road Pavement, Central Barrier (FLH NB 4th lane) by re-surfacing	
Remaining Works for Noise Barrier along widened Fanning Highway														
FHW-NB-150	Installation of Steelworks & Panel for NB72 & NB73 (248m), adjacent to FLH SB lanes at Zones 4, 5 & 6	16	16	23-Apr-19	11-May-19	286							Installation of Steelworks & Panel for NB72 & NB73 (248m), adjacent to FLH SB lanes at Zones 4, 5 & 6	
FHW-NB-320	Installation of Steelworks & Panel for NB67-2 (85m), adjacent to FLH NB lanes at Zones 2 & 3	14	14	23-Apr-19*	09-May-19	270							Installation of Steelworks & Panel for NB67-2 (85m), adjacent to FLH NB lanes at Zones 2 & 3	
FHW-NB-330	Installation of Steelworks & Panel for NB69 (109m), adjacent to FLH NB lanes near LR1 at Zone 3	18	18	05-Jun-19*	26-Jun-19	249							Installation of Steelworks & Panel for NB69 (109m), adjacent to FLH NB lanes near LR1 at Zone 3	
Section II - Remainder of the Works (KD-3)														
At Grade Link Road at Fanning Highway Interchange														
Link Road 1 (near Abutment AB1)														
FHI-LR1-1020	Backfilling works of abutment, Gully and Profile Barrier at Abutment AB1	20	0	28-May-18 A	03-Apr-19 A								Backfilling works of abutment, Gully and Profile Barrier at Abutment AB1	
Noise Barrier														
FHI-LR1-1091	Noise Barrier NB67-1 - Remaining ground beam of Bay 3 (allow access from TWSRW)	7	7	23-Apr-19*	30-Apr-19	295							Noise Barrier NB67-1 - Remaining ground beam of Bay 3 (allow access from TWSRW)	
Link Road 2 (near Abutment AA1)														
FHI-LR2-2040	3SW-D/FR32 Bay 3213 (including temporary works)	35	0	11-Mar-19 A	20-Mar-19 A								3SW-D/FR32 Bay 3213 (including temporary works)	

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme
3MPR069 **Page 2 of 5** **20-Apr-19**

3-Month Rolling Programme updated to 2019-4-20

Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Activity ID	Activity Name	OD	RD	Start	Finish	IF	2019															
							Feb	Mar	Apr	May	Jun	Jul										
FHI-LR2-2050	Road Pavement and Drainage next to Abutment (after completion of NB73 Bay 12&13 Stem Wall)	20	20	23-Mar-19 A	17-May-19	282																
FHI-LR2-2050	Road Formation, Road Drainage and Pavement (SMH1302 - 1303 & MY2.4 - 2.5) at grade	72	72	01-Mar-18 A	19-Jul-19	230																
FHW-SG-103I	Fabrication and Delivery of Sign Gantry DS11	99	26	28-Dec-17 A	24-May-19	276																
FHW-SG-104I	Erection of Sign Gantry FADS11 and DS64 (include On-site Fabrication)	15	15	23-Apr-19	10-May-19	287																
Link Road 3 (near Abutment AD1)																						
FHI-LR3-3020	Permanent Fill Slope, Construction of Gullies and Profile Barriers	48	35	25-Apr-18 A	04-Jun-19	242																
FHI-LR3-3030	Road Pavement	1	1	05-Jun-19*	05-Jun-19	242																
FHI-LR3-3040	Other Civil Works for TCSS duct laying - along Link Road 3	25	25	05-Jun-19	05-Jul-19	242																
Link Road 4 (near Abutment AC1)																						
FHI-LR4-4030	Road Formation, Road Drainage, TCSS ducting and Pavement	55	35	27-Nov-17 A	04-Jun-19	223																
FHI-LR4-4040	Remaining Section of Carriageway connect to FLH	44	44	05-Jun-19*	27-Jul-19	223																
Viaduct - Pavement, Street Furnitures, Lighting inside Internal Voids and Others																						
RS-1020b	Other Street Furniture including Sign Gantry, NB, Handrail, traffic signs, etc, for Bridge A, B, C and D	112	0	26-Feb-18 A	20-Apr-19 A																	
RS-1110	Final Pavement and Road Marking	12	0	01-Mar-19 A	19-Apr-19 A																	
WSD Works																						
DN450 Fire Mains (CHA)																						
WA-1010c	Pipe Laying - CHA 38 - 113 (DN450) near Ext. TWSRW, 20m	11	102	16-Apr-18 A	23-Aug-19	102																
WA-1020	Pipe Laying - CHA 113 - 135 (DN450) near Ext. TWSRW, 20m	102	102	23-Apr-19*	23-Aug-19	187																
WA-1030	Pipe Laying - CHA 135 - 160 (DN450) near Ext. TWSRW, 25m	19	102	18-Apr-18 A	23-Aug-19*	200																
WA-1110a	Pipe Laying - CHA 185 - 228 (DN450) near Ext. TWSRW, 43m	24	24	23-Apr-19*	22-May-19	278																
WA-1130b	Pipe Laying - CHA 373 - 380 (DN450) near Ext. TWSRW, 7m	18	18	23-Apr-19*	15-May-19	271																
WA-1130c	Pipe Laying - CHA 380 - 388 (DN450) near Ext. TWSRW, 8m	12	12	23-Apr-19*	07-May-19	277																
WA-3040	Pipe Laying - CHA 810 - 835 (DN450) along Ext. TWSRW SB, 25m (NBZ)	74	74	23-Apr-19*	22-Jul-19	215																
WA-3050	Pipe Laying - CHA 835 - 880 (DN450) along Ext. TWSRW SB, 45m (NBZ)	74	74	23-Apr-19*	22-Jul-19	215																
WA-3060	Pipe Laying - CHA 880 - 925 (DN450) along Ext. TWSRW SB, 45m (NBZ)	68	68	23-Apr-19*	15-Jul-19	119																
WA-3080	Pipe Laying - CHA 925 - 972 (DN450) along Ext. TWSRW SB (Stage2), 47m (NBZ)	102	102	16-Jul-19*	14-Nov-19	119																
WA-4200	Pressure Test for CHA (CHA 380 - 810)	13	13	08-May-19*	23-May-19	277																
DN1200 Water Mains (CHC)																						
WC-1030	Construction of IT inspection tee chamber(s) near the Jacking Pits	47	47	10-May-18 A	19-Jun-19	255																
DN2200 Water Mains (CHF)																						
WF-4000	Modification of Existing DN2200 DAV Chamber at FLH NB near Kiu Tau Footbridge (covered by VO no.50)	35	35	23-Apr-19*	04-Jun-19	267																
Existing Nam Wa Po Trunk Sewage Pumping Station (PST3)																						
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	80	74	25-Nov-16 A	22-Jul-19	228																
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)																						
TWSRW Zone 5 between CH376 and CH520																						
Construction of Retaining Structures																						
TWSRW-512I	Remaining works incl. railing, u-channel on top of Bored Pile Wall (wait for VO)	22	22	25-Jun-18 A	20-May-19	280																
TWSRW-515I	Slope Works and Retaining Wall of FL-C2 (covered by VO183)	60	25	01-Dec-17 A	23-May-19	277																
At-Grade Roadworks																						

- █ Actual Work
- █ Remaining Work
- █ Summary Bar
- █ Critical Remaining Work
- ◆ Milestone
- █ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme
3MPR069 _____ **Page 3 of 5** _____ **20-Apr-19**

3-Month Rolling Programme updated to 2019-4-20

Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2019							
							Feb	Mar	Apr	May	Jun	Jul		
TWSRW-511	Retaining Wall RW9 - Bay 9002 & 9003 (covered by VO No.116)	45	26	05-Feb-16 A	24-May-19	276							Retaining Wall RW9 - Bay 9002 & 9003 (covered by VO No.116)	
TWSRW-512	Filling Works between Retaining Wall RW7 and RW8	192	39	07-Jun-16 A	10-Jun-19	263							Filling Works between Retaining Wall RW7 and RW8	
TWSRW-512	Road Pavement and remaining works of Vehicular Access to Lot 81	27	27	12-Jul-18 A	25-May-19	260							Road Pavement and remaining works of Vehicular Access to Lot 81	
TWSRW-516	Construction of Extended Podium near RW7 incl. filling works & slope protection (covered by VO No.100)	85	48	27-Oct-16 A	20-Jun-19	254							Construction of Extended Podium near RW7 incl. filling works & slope protection (covered by VO No.100)	
TWSRW-517	Construction of Pavilion (covered by VO No.137)	49	49	10-Aug-18 A	21-Jun-19	253							Construction of Pavilion	
TWSRW Zone 7 between CH530 and CH640														
At-Grade Roadworks														
TWSRW-719	Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl. Zone 6 & Zone 7)	44	44	23-Apr-19*	15-Jun-19	242							Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl. Zone 6 & Zone 7)	
TWSRW Zone 8 between CH640 and CH695														
At-Grade Roadworks														
TWSRW-812	Remaining Road Drainage, Road Formation, Road Pavement and Footpath	60	60	23-Apr-19*	05-Jul-19	242							Remaining Road Drainage, Road Formation, Road Pavement and Footpath	
Remainder of the Works														
TWSRW-9020	Filling Works to the abandoned section of TWSRW and modify existing sewerage manhole	75	75	23-Apr-19*	23-Jul-19	227							Filling Works to the abandoned section of TWSRW and modify existing sewerage manhole	
Utilities Laying Works														
UU-1010A	Utilities Duct Laying in Area 1, Phase2, CLP - 132kV(150mVA), approx.30m at interface section	16	12	10-Jan-18 A	07-May-19	166							Utilities Duct Laying in Area 1, Phase2, CLP - 132kV(150mVA), approx.30m at interface section	
UU-1010B	Utilities Duct Laying in Area 1, Phase2, Towngas - DN600, approx.20m at interface section	58	58	26-Jun-19	02-Sep-19	166							Utilities Duct Laying in Area 1, Phase2, Towngas - DN600, approx.20m at interface section	
UU-1030	Utilities Duct Laying in Area 3, Phase1 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	7	7	20-Apr-19*	26-Apr-19	245							Utilities Duct Laying in Area 3, Phase1 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	
UU-1030A	Utilities Duct Laying in Area 3, Phase2, CLP - 132kV(150mVA), approx. 30m	27	49	10-Jan-18 A	21-Jun-19	156							Utilities Duct Laying in Area 3, Phase2, CLP - 132kV(150mVA), approx. 30m	
UU-1040A	Utilities Duct Laying in Area 4, Phase2, Towngas - DN600 & DN400, approx. 50m (by their own TTA)	121	50	15-Sep-16 A	22-Jun-19	122							Utilities Duct Laying in Area 4, Phase2, Towngas - DN600 & DN400, approx. 50m (by their own TTA)	
UU-1040B	Utilities Duct Laying in Area 4, Phase2, CLP - 132kV(150mVA), approx. 50m (by their own TTA)	33	33	24-Jun-19	01-Aug-19	122							Utilities Duct Laying in Area 4, Phase2, CLP - 132kV(150mVA), approx. 50m (by their own TTA)	
Switch-Over of Existing Utilities														
UU-SO-2520	Switch-over Works (CLP 11kV)	16	16	20-Apr-19*	05-May-19	349							Switch-over Works (CLP 11kV)	
UU-SO-3500	Switch-over Works (Towngas, DN400)	30	30	23-Jun-19*	22-Jul-19	271							Switch-over Works (Towngas, DN400)	
Remaining Works for Noise Barrier along realigned TWSRW														
TWSRW-NB-1	Noise Barrier Steelworks & Panel for NB2 at Zone 5	15	15	27-May-19*	13-Jun-19	260							Noise Barrier Steelworks & Panel for NB2 at Zone 5	
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)														
TWSRE Zone 1 between CH100 and CH270														
At-Grade Roadworks														
TWSRE-1180	Road Formation, Kerb and Pavement (Incl. FL/F8A, FL/F9)	24	0	11-Oct-17 A	13-Mar-19 A								Road Formation, Kerb and Pavement (Incl. FL/F8A, FL/F9)	
TWSRE-1190	Drainage Works on Permanent Cycle Track (under VO159)	80	0	15-Jan-18 A	20-Mar-19 A								Drainage Works on Permanent Cycle Track (under VO159)	
TWSRE-1200	Road Pavement on Permanent Cycle Track	32	0	09-Apr-19 A	17-May-19 A								Road Pavement on Permanent Cycle Track	
TWSRE Zone 2 between CH270 and CH380														
At-Grade Roadworks														
TWSRE-2100	Road Formation, Kerb and Pavement	20	0	23-Oct-17 A	08-Mar-19 A								Road Formation, Kerb and Pavement	
TWSRE-2110	Drainage Works on Permanent Cycle Track (under VO159)	80	0	26-Mar-18 A	28-Jun-19 A								Drainage Works on Permanent Cycle Track (under VO159)	
TWSRE-2120	Road Pavement on Permanent Cycle Track	33	0	22-Mar-19 A	12-Apr-19 A								Road Pavement on Permanent Cycle Track	
TWSRE Zone 3 between CH380 and CH456														
At-Grade Roadworks														
TWSRE-3050	Drainage Works on Permanent Cycle Track (under VO159)	45	0	03-Apr-18 A	15-Mar-19 A								Drainage Works on Permanent Cycle Track (under VO159)	
TWSRE-3060	Road Pavement on Permanent Cycle Track	40	0	21-Mar-19 A	19-Apr-19 A								Road Pavement on Permanent Cycle Track	
Remaining Works for Noise Barrier along realigned TWSR East														

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme
3MPR069 **Page 4 of 5** **20-Apr-19**

3-Month Rolling Programme updated to 2019-4-20

Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2019					
							Feb	Mar	Apr	May	Jun	Jul
TWSRE-NB-12	Installation of Steelwork & Transparent Panel - Noise Barrier NB3 (254m)	35	0	09-Jun-17 A	10-Apr-19 A		Installation of Steelwork & Transparent Panel - Noise Barrier NB3 (254m)					
Landscaping & Establishment Works (KD-4, 4A, 5, 5A, 6)												
Section 3A - Landscaping Softworks in NBZ1												
S3A-1000	Transplant and Landscaping Softworks in NBZ1	50	0	14-Feb-19 A	29-Mar-19 A		Transplant and Landscaping Softworks in NBZ1					
Section 3 - Remainder of Landscaping Softworks Not Included in Section 3A												
S3-1000	Transplant and Landscaping Softworks on At grade Road	131	22	26-Mar-18 A	20-May-19	-168	Transplant and Landscaping Softworks on At grade Road, Transplant and Landscaping Softworks on Viaduct or other remaining area					
S3-1010	Transplant and Landscaping Softworks on Viaduct or other remaining area	48	0	28-Nov-18 A	20-Feb-19 A		Transplant and Landscaping Softworks on Viaduct or other remaining area					
Section 4A: Establishment Works for Landscape Softworks under Section 3A												
S4A-1000	Establishment Works at NBZ1	365	365	23-Mar-19 A	18-Apr-20	-230	Establishment Works at NBZ1					
Section 4: Establishment Works for Landscape Softworks under Section 3												
S4-1000	Establishment Works for Remaining Part of Site	365	365	13-Mar-19 A	18-Apr-20	-228	Establishment Works for Remaining Part of Site					
Section 5: Preservation and Protection of Trees												
S5-1000	Preservation and Protection of Trees	0	0		20-May-19	-83	◆ Preservation and Protection of Trees					

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3
3-Month Rolling Programme
 3MPR069 _____ Page 5 of 5 _____ 20-Apr-19

3-Month Rolling Programme updated to 2019-4-20

Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH