

Appendix A

Construction Programme

Activity ID	Activity Name	OD	RD	Start	Finish	IF	Feb	Mar	Apr	May	Jun	Jul
2019												
3-Month Rolling Programme 2019-3-21 (Based on UMP06C)												
Key Dates (Contractual)												
KD-0400a	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A (Prel. EOT by Claim 56, 58)	0	0		20-May-19*	0				◆ KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A (Prel. EOT by Claim 56, 58)		
KD-0500	KD4A: Section 3A - Landscape Softworks in NBZ1 (Potential EOT by Indemnet Weather)	0	0		20-Apr-19*	-183				◆ KD4A: Section 3A - Landscape Softworks in NBZ1 (Potential EOT by Indemnet Weather)		
KD-0800	KD6: Section 5 - Preservation and Protection of Ties (Potential EOT by Indemnet Weather)	0	0		20-May-19*	-111				◆ KD6: Section 5 - Preservation and Protection of Ties (Potential EOT by Indemnet Weather)		
Key Dates (Forecast)												
KD-0405	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A	0	0		20-May-19	0				◆ KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A		
KD-0505	KD4A: Section 3A - Landscape Softworks in NBZ1	0	0		20-May-19	-214				◆ KD4A: Section 3A - Landscape Softworks in NBZ1		
KD-0805	KD6: Section 5 - Preservation and Protection of Ties	0	0		20-May-19	-111				◆ KD6: Section 5 - Preservation and Protection of Ties		
Section A & B - Failing Highway Widening (KD-1 & KD-2)												
Failing Highway South Portion between CH6935 and CH7470												
Failing Highway Zone 1 between CH6935 and CH7130 (within SBZ2)												
Noise Barrier												
FHW-1110b	Noise Barrier NB67-2 - Remaining Stem Wall (28m, maintain access for extension of NB 70, VO199)	30	177	16-Aug-18 A	22-Nov-19	125						
FHW-1140c	Noise Barrier NB70 - Footing (extended 10m under VO199)	153	153	23-Apr-19*	25-Oct-19	143						
At-Grade Roadworks (185m)												
FHW-1350b	Road Pavement (FLH NB 1st lane and Hard Shoulder)	138	138	23-Apr-19*	08-Oct-19	164						
Failing Highway Zone 2 between CH7130 and CH7290												
Noise Barrier												
FHW-2240b	Noise Barrier NB67-2 - Cap (IDA-1A_1 and Cap IDA-1A_2 head beam (affiliated by Tau Pass, VO 191))	15	15	23-Apr-19*	10-May-19	241						
FHW-2370c	Access Ramp at Tau Pass - Additional Mini-Piling (3 nos.) (under VO191)	34	34	23-Apr-19*	03-Jun-19	268						
FHW-2370d	Access Ramp at Tau Pass - Pile caps and other structures (under VO191)	48	37	07-Mar-19 A	06-Jun-19	265						
At-Grade Roadworks (160m)												
FHW-2240	Permanent Street Light Installation (due to Claim No. 63)	21	21	20-Jun-18 A	18-May-19	270						
FHW-2250	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	11	11	20-May-19*	31-May-19	270						
FHW-2350a	Road Drainage and Pavement (near NB67-2, MN7.9 to MN7.11)	58	33	29-Mar-18 A	01-Jun-19	269						
FHW-2350b	Installation of Drain pipe and Manholes (MN7.12 & MN7.12A) (affiliated by Tau Pass under VO191)	29	157	26-Nov-18 A	30-Oct-19	145						
FHW-2350c	Road Drainage and Pavement (near NB67-2, MN7.12 & MN7.12A) (affiliated by Tau Pass, VO not yet issued)	46	46	11-May-19*	06-Jul-19	241						
Failing Highway Zone 3 between CH7290 and CH7380												
Noise Barrier												
FHW-3340	Noise Barrier NB69 - Pile cap/ Footing and Stem Wall adjacent to NB lane (108m)	77	35	16-Oct-17 A	04-Jun-19	249						
At-Grade Roadworks (30m)												
FHW-3240	Road Pavement on FLH SB 4th lane after Removal of Temp. Street Light (due to Claim No. 63)	10	10	31-Aug-18 A	04-May-19	292						
FHW-3350a	Road Drainage (FLH NB hard shoulder, next to NB69)	61	50	26-Feb-18 A	22-Jun-19	227						
FHW-3350b	Road Formation and Pavement (FLH NB 1st lane and HS next to NB69, due to Tau Pass under VO191)	25	25	24-Jun-19*	23-Jul-19	227						
Failing Highway North Portion between CH7470 and CH7925												
At-Grade Roadworks (90m)												
FHW-4150	Road Pavement (FLH SB 1st lane) by resurfacing (due to Claim No. 63)	15	33	10-Sep-18 A	01-Jun-19	269						
FHW-4150a	Road Drainage and Road Pavement (FLH HS, Merging Lane)(due to Claim No. 63)	48	48	10-Sep-18 A	20-Jun-19	254						
FHW-4330c	Construction of FLRW2 (mass concrete wall, VO not yet resaved)	38	38	27-Aug-18 A	08-Jun-19	259						
FHW-4330d	Remaining Gullies and Road Pavement after Construction of FLRW2 (VO not yet received)	25	25	16-May-19*	14-Jun-19	259						
						3-Month Rolling Programme updated to 2019-4-20						
						3-Month Rolling Programme						
						Date	Revision	Checked	Approved			
						20-Apr-19	Revision 0	FC	DH			

Activity ID	Activity Name	OD	RD	Start	Finish	IF	Feb	Mar	Apr	May	Jun	Jul
FWH-4330a	Road Drainage MNB.1 - MNB.3	24	0	23-Aug-18 A	23-Apr-19	302				Road Drainage MNB.1 - MNB.3, Road Drainage MNB.1 - MNB.3		
Failing Highway Zone 5 between CH760 and CH7600 (Provision of Ku Tau Footbridge)												
FWH-5070	Installation of Lighting Facilities (affected by design change which is under VO)	21	46	20-Jun-18 A	18-Jun-19	256						Installation of Lighting Facilities
FWH-5090	Erection of Pillar Box (affected by design change which is under VO)	30	0	28-Feb-19 A	29-Mar-19 A							Erection of Pillar Box (affected by design change which is under VO)
FWH-5100	Power Cable Laying Works (affected by design change which is under VO)	36	36	23-Apr-19*	05-Jun-19	229						Power Cable Laying Works (affected by design change which is under VO)
FWH-5110	Permanent Power Supply Connection (affected by design change which is under VO)	10	10	06-Jun-19	18-Jun-19	256						Permanent Power Supply Connection
FWH-5110a	Installation of Drainage Pipe	32	22	10-Sep-18 A	20-May-19	280						Installation of Drainage Pipe
FWH-5110b	Laying of Floor Tiles (affected by design change which is under VO)	72	12	28-Jun-18 A	07-May-19	290						Laying of Floor Tiles (affected by design change which is under VO)
FWH-5110c	Installation of Suspended Ceiling (affected by design change which is under VO)	104	12	21-May-18 A	07-May-19	290						Installation of Suspended Ceiling (affected by design change which is under VO)
Provision of BFA Facilities (LIT)												
FWH-L-104	Permanent Power Supply (affected by design change which is under VO)	10	10	06-Jun-19*	18-Jun-19	229						Permanent Power Supply (affected by design change which is under VO)
FWH-L-106	Testing & Commissioning (affected by design change which is under VO)	27	27	19-Jun-19*	20-Jul-19	229						
Works at existing TWSRE												
FWH-5490	Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72) (due to dam)	2	2	25-May-19*	27-May-19	274						Road Drainage, Pavement and TCSS duct laying (Merging lane next to NB72) (due to dam)
FWH-5500	Road Drainage (MS 0.1-10.3A), Road Pavement and TCSS duct laying (Merging lane next to NB73)	31	44	21-Apr-18 A	15-Jun-19	258						Road Drainage (MS 0.1-10.3A), Road Pavement and TCSS duct laying (Merging lane next to NB73)
At-Grade Road Works (50m)												
FWH-5130	Road Pavement (FLH SB 1st lane) by resurfacing (due to dam 63)	15	18	10-Sep-18 A	15-May-19	284						Road Pavement (FLH SB 1st lane) by resurfacing (due to dam 63)
FWH-5330a	Road Drainage (MNB.1-10.3A, gullies affected by Slope F18)	60	15	16-Dec-17 A	10-May-19	287						Road Drainage (MNB.1-10.3A, gullies affected by Slope F18)
FWH-5330c	Fill Replacement Works SSW-DF18 next to FLH NB (further modified by received)	73	24	01-Aug-18 A	22-May-19	278						Fill Replacement Works SSW-DF18 next to FLH NB (further modified by received)
FWH-5330d	Remaining Gullies, road formation and TCSS duct laying (log on effect by Slope F18 under VO)	25	0	23-Jan-19 A	26-Mar-19 A							Remaining Gullies, road formation and TCSS duct laying (log on effect by Slope F18 under VO)
FWH-5330e	Road Pavement (log on effect by Slope F18 under VO)	14	14	23-Apr-19*	09-May-19	288						Road Pavement (log on effect by Slope F18 under VO)
Failing Highway Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)												
FWH-6330a	Road Drainage and Road Formation (FLH NB hard shoulder)	60	18	16-Dec-17 A	15-May-19	284						Road Drainage and Road Formation (FLH NB hard shoulder)
Failing Highway Zone 7 between CH7660 and CH7625 at NBZ (Section 1B)												
FWH-7330	Road Pavement (FLH NB 3rd lane at NBZ joint with CSHK) by resurfacing	24	35	20-Aug-18 A	04-Jun-19	267						Road Pavement (FLH NB 3rd lane at NBZ joint with CSHK) by resurfacing
FWH-7340	Road Pavement, Central Barrier (FLH NB 4th lane) by resurfacing	24	24	20-Aug-18 A	22-May-19	278						Road Pavement, Central Barrier (FLH NB 4th lane) by resurfacing
Remaining Works for Noise Barrier along widened Failing Highway												
FWH-NB-150	Installation of Steelworks & Panel for NB72 & NB73 (248m), adjacent to FLH SB lanes at Zones 4, 5 & 6	16	16	23-Apr-19	11-May-19	266						Installation of Steelworks & Panel for NB72 & NB73 (248m), adjacent to FLH SB lanes at Zones 4, 5 & 6
FWH-NB-320	Installation of Steelworks & Panel for NB67-2 (85m), adjacent to FLH NB lanes at Zones 2 & 3	14	14	23-Apr-19*	09-May-19	270						Installation of Steelworks & Panel for NB67-2 (85m), adjacent to FLH NB lanes at Zones 2 & 3
FWH-NB-330	Installation of Steelworks & Panel for NB69 (109m), adjacent to FLH NB lanes near LR1 at Zone 3	18	18	05-Jun-19*	26-Jun-19	249						Installation of Steelworks & Panel for NB69 (109m), adjacent to FLH NB lanes near LR1 at Zone 3
Section II - Remainder of the Works (KD-3)												
At Grade Link Road at Failing Highway Interchange												
FWH-LR1-1020	Backfilling works of abutment, Gully and Profile Barrier at Abutment AB1	20	0	28-May-18 A	03-Apr-19 A							Backfilling works of abutment, Gully and Profile Barrier at Abutment AB1
Noise Barrier												
FWH-LR1-09	Noise Barrier NB67-1 - Remaining ground beam of Bay 3 (allow access from TWSRW)	7	7	23-Apr-19*	30-Apr-19	295						Noise Barrier NB67-1 - Remaining ground beam of Bay 3 (allow access from TWSRW)
FWH-LR2-2040	SSW-DIFR22 Bay 3213 (including temporary works)	35	0	11-Mar-19 A	20-Mar-19 A							SSW-DIFR22 Bay 3213 (including temporary works)
3-Month Rolling Programme												
							3-Month Rolling Programme updated to 2019-4-20					
							Date	Revision	Checked	Approved		
							20-Apr-19	Revision 0	FC	DH		

Activity ID	Activity Name	OD	HD	Start	Finish	IF	Feb	Mar	Apr	May	Jun	Jul
FHLR2-2050	Road Pavement and Drainage next to Abutment (after completion of NB73 Bay 12&13 Stem Wall)	20	20	23-Mar-19 A	17-May-19	282				Road Pavement and Drainage next to Abutment (after completion of NB73 Bay 12&13 Stem Wall)		
FHLR2-2050	Road Formation, Road Drainage and Pavement (SMH1002 - 1303 & MV2.4 - 2.5) at grade	72	72	01-Mar-18 A	19-Jul-19	230						
FHW-SG-103	Fabrication and Delivery of Sign Gantry DS11	99	26	28-Dec-17 A	24-May-19	276				Fabrication and Delivery of Sign Gantry DS11, Fabrication and Delivery of Sign Gantry DS11 and DS84 (Include On-site Fabrication)		
FHW-SG-104	Erection of Sign Gantry RDS11 and DS84 (Include On-site Fabrication)	15	15	23-Apr-19	10-May-19	287						
Link Road 3 (near Abutment AD1)												
FHLR3-3020	Permanent Fill Slope, Construction of Gullies and Profile Barriers	48	35	25-Apr-18 A	04-Jun-19	242					Permanent Fill Slope, Construction of Gullies and Profile Barriers	
FHLR3-3030	Road Pavement	1	1	05-Jun-19*	05-Jun-19	242					Road Pavement	
FHLR3-3040	Other Civil Works for TCSS duct laying - along Link Road 3	25	25	05-Jun-19	05-Jul-19	242						
Link Road 4 (near Abutment ACT)												
FHLR4-4030	Road Formation, Road Drainage, TCSS ducting and Pavement	55	35	27-Nov-17 A	04-Jun-19	223						
FHLR4-4040	Remaining Section of Carriageway connect to FLH	44	44	05-Jun-19*	27-Jul-19	223						
Vaduct - Pavement, Street Furniture, Lighting Inside Internal Voids and Others												
RS-1020b	Other Street Furniture including Sign Gantry, NB, Handrail, traffic signs, etc. for Bridge A, B, C and D	112	0	26-Feb-18 A	20-Apr-19 A					Other Street Furniture including Sign Gantry, NB, Handrail, traffic signs, etc. for Bridge A, B, C and D		
RS-1110	Final Pavement and Road Marking	12	0	01-Mar-19 A	19-Apr-19 A					Final Pavement and Road Marking		
WSD Works												
DN450 Fire Mains (CHA)												
WA-1010c	Pipe Laying - CHA 38 - 113 (DN450) near Ext. TWSRW, 20m	11	102	16-Apr-18 A	23-Aug-19	102						
WA-1020	Pipe Laying - CHA 113 - 135 (DN450) near Ext. TWSRW, 20m	102	102	23-Apr-19*	23-Aug-19	187						
WA-1030	Pipe Laying - CHA 135 - 160 (DN450) near Ext. TWSRW, 25m	19	102	18-Apr-18 A	23-Aug-19*	200						
WA-1110a	Pipe Laying - CHA 185 - 228 (DN450) near Ext. TWSRW, 43m	24	24	23-Apr-19*	22-May-19	278				Pipe Laying - CHA 185 - 228 (DN450) near Ext. TWSRW, 43m		
WA-1130b	Pipe Laying - CHA 373 - 380 (DN450) near Ext. TWSRW, 7m	18	18	23-Apr-19*	15-May-19	271				Pipe Laying - CHA 373 - 380 (DN450) near Ext. TWSRW, 7m		
WA-1130c	Pipe Laying - CHA 380 - 388 (DN450) near Ext. TWSRW, 8m	12	12	23-Apr-19*	07-May-19	277				Pipe Laying - CHA 380 - 388 (DN450) near Ext. TWSRW, 8m		
WA-3040	Pipe Laying - CHA 810 - 835 (DN450) along Ext. TWSRW SB, 25m (NEZ)	74	74	23-Apr-19*	22-Jul-19	215						
WA-3050	Pipe Laying - CHA 835 - 860 (DN450) along Ext. TWSRW SB, 45m (NEZ)	74	74	23-Apr-19*	22-Jul-19	215						
WA-3060	Pipe Laying - CHA 880 - 925 (DN450) along Ext. TWSRW SB, 45m (NEZ)	68	68	23-Apr-19*	15-Jul-19	119						
WA-3080	Pipe Laying - CHA 925 - 972 (DN450) along Ext. TWSRW SB (Stage 2), 47m (NEZ)	102	102	16-Jul-19*	14-Nov-19	119						
WA-4200	Pressure Test for CHA (CHA 380 - 810)	13	13	09-May-19*	23-May-19	277				Pressure Test for CHA (CHA 380 - 810)		
DN1200 Water Mains (CHC)												
WC-1030	Construction of IT inspection tee chamber(s) near the Jacking Pits	47	47	10-May-18 A	19-Jun-19	255					Construction of IT inspection	
DN2200 Water Mains (CHF)												
WF-4000	Modification of Existing DN2200 DAN Chamber at FLH NB near Ku Tau Footbridge (covered by VO10030)	35	35	23-Apr-19*	04-Jun-19	267					Modification of Existing DN2200 DAN Chamber at	
Existing Nam Wo Tsang Sewage Pumping Station (PST3)												
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	80	74	25-Nov-16 A	22-Jul-19	228						
Stage 1A - Realignment of Tai Wo Services Road West (KD-7)												
Construction of Retaining Structures												
TWSRW-5121	Remaining works incl. railing, u-channel on top of Bored Pile Wall (wall for VO)	22	22	25-Jun-18 A	20-May-19	280				Remaining works incl. railing, u-channel on top of Bored Pile Wall (wall for VO)		
TWSRW-5151	Slope Works and Retaining Wall of FL-C2 (covered by VO183)	60	25	01-Dec-17 A	23-May-19	277				Slope Works and Retaining Wall of FL-C2 (covered by VO183), Slope		
All-Grade Roadworks												

Actual Work

Remaining Work

Summary Bar

Critical Remaining Work

Milestone

Project Baseline Bar

3-Month Rolling Programme updated to 2019-4-20

Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Activity ID	Activity Name	OD	RD	Start	Finish	IF	Feb	Mar	Apr	May	Jun	Jul
TWSRW-511	Retaining Wall RW9 - Bay 9002 & 9003 (covered by VO No.116)	45	26	05-Feb-16 A	24-May-19	276						
TWSRW-512	Filling Works between Retaining Wall RW7 and RW8	192	39	07-Jun-16 A	10-Jun-19	263						
TWSRW-512	Road Pavement and remaining works of Vehicular Access to Lot 81	27	27	12-Jul-18 A	25-May-19	260						
TWSRW-516	Construction of Extended Podium near RW7 incl. filling works & slope protection (covered by VO No.105)	85	48	27-Oct-16 A	20-Jun-19	254						
TWSRW-517	Construction of PavMon (covered by VO No.137)	49	49	10-Aug-18 A	21-Jun-19	253						
TWSRW Zone 7 between CH30 and CH40												
At-Grade Roadworks												
TWSRW-7191	Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl. Zone 6 & Zone 7)	44	44	23-Apr-19*	15-Jun-19	242						
TWSRW Zone 8 between CH40 and CH65												
At-Grade Roadworks												
TWSRW-8121	Remaining Road Drainage, Road Formation, Road Pavement and Footpath	60	60	23-Apr-19*	05-Jul-19	242						
Remainder of the Works												
TWSRW-9020	Filling Works to the abandoned section of TWSRW and modify existing sewerage manhole	75	75	23-Apr-19*	23-Jul-19	227						
Utilities Laying Works												
ULU-100A	Utilities Duct Laying in Area 1, Phase 2, CLP - 132kV(150mVA), approx.30m at interface section	16	12	10-Jan-18 A	07-May-19	166						
ULU-1010B	Utilities Duct Laying in Area 1, Phase 2, Towngas - DN600, approx.20m at interface section	58	58	26-Jun-19	02-Sep-19	166						
ULU-1030	Utilities Duct Laying in Area 3, Phase 1 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	7	7	20-Apr-19*	26-Apr-19	245						
ULU-1030A	Utilities Duct Laying in Area 3, Phase 2, CLP - 132kV(150mVA), approx. 30m	27	49	10-Jan-18 A	21-Jun-19	156						
ULU-1040A	Utilities Duct Laying in Area 4, Phase 2, Towngas - DN600 & DN400, approx. 50m (by their own TTA)	121	50	15-Sep-16 A	22-Jun-19	122						
ULU-1040B	Utilities Duct Laying in Area 4, Phase 2, CLP - 132kV(150mVA), approx. 50m (by their own TTA)	33	33	24-Jun-19	01-Aug-19	122						
Switch-Over of Existing Utilities												
ULU-SO-2520	Switch-over Works (CLP 11kV)	16	16	20-Apr-19*	05-May-19	349						
ULU-SO-3500	Switch-over Works (Towngas, DN400)	30	30	23-Jun-19*	22-Jul-19	271						
Remaining Works for Noise Barrier along realigned TWSRW												
TWSRW-NB-1	Noise Barrier Steelworks & Panel for NB2 at Zone 5	15	15	27-May-19*	13-Jun-19	260						
Stage IVA & IAB - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
TWSRE Zone 1 between CH10 and CH20												
At-Grade Roadworks												
TWSRE-1180	Road Formation, Kerb and Pavement (Incl. FL/FBA, FL/F9)	24	0	11-Oct-17 A	13-Mar-19 A							
TWSRE-1190	Drainage Works on Permanent Cycle Track (under VO159)	80	0	15-Jan-18 A	20-Mar-19 A							
TWSRE-1200	Road Pavement on Permanent Cycle Track	32	0	09-Apr-19 A	17-May-19 A							
TWSRE Zone 2 between CH20 and CH60												
At-Grade Roadworks												
TWSRE-2100	Road Formation, Kerb and Pavement	20	0	23-Oct-17 A	08-Mar-19 A							
TWSRE-2110	Drainage Works on Permanent Cycle Track (under VO159)	80	0	26-Mar-18 A	28-Jun-19 A							
TWSRE-2120	Road Pavement on Permanent Cycle Track	33	0	22-Mar-19 A	12-Apr-19 A							
TWSRE Zone 3 between CH60 and CH66												
At-Grade Roadworks												
TWSRE-3050	Drainage Works on Permanent Cycle Track (under VO159)	45	0	03-Apr-18 A	15-Mar-19 A							
TWSRE-3060	Road Pavement on Permanent Cycle Track	40	0	21-Mar-19 A	19-Apr-19 A							
Remaining Works for Noise Barrier along realigned TWSRE East												

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR069

Page 4 of 5

20-Apr-19

3-Month Rolling Programme updated to 2019-4-20

Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Activity ID	Activity Name	OD	RD	Start	Finish	IF	Feb	Mar	Apr	May	Jun	Jul
TWSRE-NB-12	Installation of Stockwork & Transparent Panel - Noise Barrier NB3 (254m)	35	0	09-Jun-17 A	10-Apr-19 A							
Landscaping & Establishment Works (KD-4, 4A, 5, 5A, 6)												
Section 3A - Landscaping Softworks in NBZ1												
SSA-1000	Transplant and Landscaping Softworks in NBZ1	50	0	14-Feb-19 A	29-Mar-19 A							
Section 3 - Remainder of Landscaping Softworks Not Included in Section 3A												
SS-1000	Transplant and Landscaping Softworks on At grade Road	131	22	26-Mar-18 A	20-May-19	-168						
SS-1010	Transplant and Landscaping Softworks on Viaduct or other remaining area	48	0	28-Nov-18 A	20-Feb-19 A							
Section 4A: Establishment Works for Landscape Softworks under Section 3A												
SAA-1000	Establishment Works at NBZ1	365	365	23-Mar-19 A	18-Apr-20	-230						
Section 4: Establishment Works for Landscape Softworks under Section 3												
SA-1000	Establishment Works for Remaining Part of Site	365	365	13-Mar-19 A	18-Apr-20	-228						
Section 5: Preservation and Protection of Trees												
SS-1000	Preservation and Protection of Trees	0	0		20-May-19	-83						

3-Month Rolling Programme updated to 2019-4-20			
Date	Revision	Checked	Approved
20-Apr-19	Revision 0	FC	DH

Actual Work

Remaining Work

Summary Bar

Critical Remaining Work

Milestone

Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR069

Page 5 of 5

20-Apr-19