


Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		2014	
						Nov	Dec	Jan	Feb
<b>HY/2012/06: Works Programme Rev.2 (1311)</b>									
<b>KEY DATES</b>									
KD03c	KD-3c (165d) - Comprises all works in SA324A	0		29-Dec-13*	0		29-Dec-13*	♥	KD-3c (165d) - Comprises all works in S
<b>SITE POSSESSIONS</b>									
<b>Site Areas for Site Offices</b>									
POSSA301	Site Area SA301 (0d)	0	20-Nov-13		2276		♥	Site Area SA301 (0d)	
<b>Site Areas under Zone 2</b>									
POSSA328	Site Area SA328 (90d)	0	20-Nov-13		-35		♥	Site Area SA328 (90d)	
POSSA329	Site Area SA329 (90d)	0	20-Nov-13		-35		♥	Site Area SA329 (90d)	
POSSA327	Site Area SA327 (180d)	0	14-Jan-14		2				♥ Site Area SA327 (180d)
POSSA325	Site Area SA325 (180d)	0	14-Jan-14		2				♥ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0	14-Jan-14		2				♥ Site Area SA326 (180d)
<b>Tai Wo Service Road West</b>									
<b>Existin Houses Site Formation Works (SA320A, SA322A,SA322B)</b>									
POSSA320A	Site Area SA320A (120d)	0	20-Nov-13		8		♥	Site Area SA320A (120d)	
POSSA322A	Site Area SA322A (180d)	0	14-Jan-14		0				♥ Site Area SA322A (180d)
POSSA322B	Site Area SA322B (180d)	0	14-Jan-14		0				♥ Site Area SA322B (180d)
<b>Area of Shrine (SA324)</b>									
POSSA324	Site Area SA324 (180d)	0	14-Jan-14		0				♥ Site Area SA324 (180d)
<b>Village Site Areas of TWSWR</b>									
POSSA321	Site Area SA321 (120d)	0	20-Nov-13		8		♥	Site Area SA321 (120d)	
POSSA322	Site Area SA322 (120d)	0	20-Nov-13		8		♥	Site Area SA322 (120d)	
<b>Area of Existing NB &amp; SB Road</b>									
POSSA320	Site Area SA320 (0d)	0	20-Nov-13		-107		♥	Site Area SA320 (0d)	
POSSA320B	Site Area SA320B (0d)	0	20-Nov-13		8		♥	Site Area SA320B (0d)	
<b>Site Areas under Zone 4</b>									
POSSA342A	Site Area SA342A (90d)	0	20-Nov-13		-35		♥	Site Area SA342A (90d)	
POSSA341	Site Area SA341 (90d)	0	20-Nov-13		43		♥	Site Area SA341 (90d)	
POSSA342	Site Area SA342 (90d)	0	20-Nov-13		-35		♥	Site Area SA342 (90d)	
POSSA340	Site Area SA340 (0d)	0	20-Nov-13		-35		♥	Site Area SA340 (0d)	
POSSA346	Site Area SA346 (0d)	0	20-Nov-13		-54		♥	Site Area SA346 (0d)	
POSSA345	Site Area SA345 (0d)	0	20-Nov-13		2276		♥	Site Area SA345 (0d)	
POSSA343A	Site Area SA343A (180d)	0	14-Jan-14		0				♥ Site Area SA343A (180d)
POSSA343	Site Area SA343 (180d)	0	14-Jan-14		0				♥ Site Area SA343 (180d)
<b>MAJOR PRELIMINARIES</b>									
PR.1090	Application of Expressway Works Permit by Engineer	30	20-Nov-13	19-Dec-13	26				Application of Expressway Works Permit by Eng
PR.1015	Working Drawings/Contract Documents from Engineer	0	20-Nov-13		-96				Working Drawings/Contract Documents from Engineer
PR.1100	Approval of Tree Felling from Engineer and Relevant Parties	28	18-Dec-13	14-Jan-14	-91				Approval of Tree Felling from
<b>Major Technical Submissions</b>									
TS.1170	Submission of Tree Survey Report	28	20-Nov-13	17-Dec-13	-91				Submission of Tree Survey Report
TS.1180	Condition Reports of Existing Man Ching Lun Tong	28	18-Dec-13	14-Jan-14	-21				Condition Reports of Existir
TS.1210	Condition Reports of Existing Boundary Wall	28	10-Jan-14	06-Feb-14	0				Condition
TS.1190	Condition Reports of Shrine	28	15-Jan-14	11-Feb-14	-21				Conve
<b>Engineer's Approval</b>									
EA.2030	Proposed & Approval of Filling Materials by Engineer	48	20-Nov-13	22-Jan-14	-96				Proposed & Approva
EA.2000	Approval for Box Culvert Extension related	14	13-Dec-13	31-Dec-13	-80				Approval for Box Culvert Extension rela
EA.1020	Approval of Design for Fall Arrest System	14	09-Jan-14	22-Jan-14	2212				Approval of Design fr
EA.1030	Approval of Design for Translucent Panel System	14	24-Jan-14	06-Feb-14	2197				Approva
EA.1040	Approval of Design for Corrugated Roof & Decking System	14	24-Jan-14	06-Feb-14	2197				Approva
<b>MAJOR DESIGN WORKS</b>									
<b>Contractor's Design</b>									
DS.1060	Method/Design for Irrigation System	90	20-Nov-13	10-Mar-14	380				
DS.1070	Method/Design for Box Culvert Extension related	20	20-Nov-13	12-Dec-13	-80				Method/Design for Box Culvert Extension related
DS.1020	Contractor's Method for Fall Arrest System	50	20-Nov-13	08-Jan-14	-58				Contractor's Method for Fall Arre
DS.1030	Contractor's Design for Translucent Panel System	65	20-Nov-13	23-Jan-14	-67				Contractor's Design
DS.1040	Contractor's Method for Corrugated Roof & Decking System	65	20-Nov-13	23-Jan-14	480				Contractor's Method
DS.1050	Contractor's Method Batch Noise Barrier	90	20-Nov-13	10-Mar-14	-99				
DS.1000	Contractor's Method/Design for Irrigation Systems	65	05-Jan-14	10-Mar-14	527				
<b>UU Design</b>									
DS.1080	Design agreement bet. CRE & CLP Alignment Design	200	20-Nov-13	11-Sep-14	-96				
DS.1090	Design Agreement bet. CRE & Gasmain Alignment Design	323	20-Nov-13	17-Feb-15	-96				
DS.1100	Design Agreement bet. CRE & PCCW/NWT/TNT/CATV	374	20-Nov-13	04-May-15	-96				
<b>Major Procurements/Manufacturing</b>									
PRO.1000	Procurement for Water Main Materials	129	20-Nov-13	28-Mar-14	-71				
PRO.1020	Bridge Works: Movement Joints	150	20-Nov-13	07-Jul-14	-96				
PRO.1030	Bridge Works: Bearings	150	20-Nov-13	07-Jul-14	-54				
PRO.1050	Procurement of Filling Materials (Rocks or Sand)	30	23-Jan-14	03-Mar-14	-96				
<b>Lead Time for Express Way Permit/Change Access/Exit Points</b>									
HW.1035	Processing time allowance for Gazetting Express Wai Changes ...	156	23-Nov-13	27-Apr-14	-107				
<b>CONSTRUCTION WORKS</b>									
<b>WORKS IN ZONE 2 (CH5880 to CH6930)</b>									
<b>ZONE 2: PHASE I: SOUTH BUFFER ZONE 1 (CH6700 to CH6930)</b>									
<b>Works for Proposed TWR West NB</b>									




Project File: HY/2012/06: Works Programme Rev.2 (1311)  
 Data Date: 20-Nov-13  
 Page 1 of 3

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Months Rolling Programme**



Date	Revision	C...	Ap...
17-O...	Initial Work Prog...		

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		2014	
						Nov	Dec	Jan	Feb
Z2.P1.0210	Site clearance	12	20-Nov-13	05-Dec-13	-28		Site clearance		
Z2.P1.0320	Existing trees felling	25	15-Jan-14	15-Feb-14	-69				
Z2.P1.0430	Trial pit excavation	45	24-Jan-14	21-Mar-14	-51				
<b>Temporary Works Construction</b>									
Z2.P1.1050	For diversion of existing TWR west n/b to temporary road	23	17-Feb-14	15-Mar-14	-69				
<b>KAU LUNG HANG VEHICULAR BRIDGE</b>									
<b>Offsite Beam Fabrication</b>									
Z2.KLH.1180	Pre-stress beam fabrication (30 beams)	200	30-Dec-13	17-Oct-14	150				
<b>DECK WORK 1</b>									
Z2.KLH.1075	Initial Site Survey & Mobilization	42	20-Nov-13	15-Jan-14	3			Initial Site Survey & Mobilization	
Z2.KLH.1080	Site clearance	25	30-Dec-13	29-Jan-14	9			Site clearance	
Z2.KLH.1090	Existing trees felling	33	15-Jan-14	26-Feb-14	-29				
Z2.KLH.1100	Trial pit excavation	14	30-Jan-14	17-Feb-14	9				
<b>West Abutment, Pier VBP1, VBP2</b>									
Z2.KLH.1000	Pre-drilling work	20	18-Feb-14	13-Mar-14	-29				
<b>DECK WORK 2</b>									
<b>Pier VBP5</b>									
Z2.KLH.1190	Trial pit excavation	12	25-Nov-13	09-Dec-13	139		Trial pit excavation		
Z2.KLH.1200	Pre-drilling work	5	07-Dec-13	12-Dec-13	139		Pre-drilling work		
<b>DECK WORK 3</b>									
Z2.KLH.1270	Site clearance	16	20-Nov-13	10-Dec-13	4		Site clearance		
<b>RAMP R1</b>									
Z2.KLH.1400	Site clearance	16	25-Nov-13	13-Dec-13	-29		Site clearance		
Z2.KLH.1410	Existing trees felling	22	15-Jan-14	12-Feb-14	-56				
Z2.KLH.1420	Trial pit excavation	11	21-Jan-14	05-Feb-14	-56				
Z2.KLH.1430	Pre-drilling work	45	06-Feb-14	01-Apr-14	-56				
<b>NAM WAH PO FOOTBRIDGE DEMOLITION WORKS</b>									
<b>Portion of Footpath - TWR West &amp; Deck Level of TWSR West</b>									
Z2.NWP.0500	Site Clearance	20	20-Nov-13	14-Dec-13	-17		Site Clearance		
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	25	16-Dec-13	18-Jan-14	-17			Modification of Existing	
Z2.NWP.1010	Removal of Existing Staircase Portion	26	20-Jan-14	21-Feb-14	-17				
<b>ZONE 2: Phase II : NON- SOUTH BUFFER ZONE 1 (CH5880 to CH6700)</b>									
<b>SA324A (Section 3c of Works)</b>									
Z2.P2N.1570	Pre-Handover Inspection	7	16-Dec-13	24-Dec-13	0			Pre-Handover Inspection	
Z2.P2N.1580	Handover inspection	1	27-Dec-13	27-Dec-13	0			Handover inspection	
<b>Area About Existing Extended Box Culvert ID3</b>									
<b>Noise Barrier Crossing of Existing Box Culvert ID3</b>									
Z2.P2N.1355	Site Clearance	7	30-Dec-13	07-Jan-14*	-80			Site Clearance	
Z2.P2N.1358	Trial Pit	10	08-Jan-14	18-Jan-14	-80			Trial Pit	
Z2.P2N.1360	Pre-drilling work	20	20-Jan-14	14-Feb-14	-80				
<b>SA321, SA320A, SA322</b>									
Z2.P2N.1390	Site clearance	14	20-Nov-13	07-Dec-13	6		Site clearance		
Z2.P2N.1400	Existing trees felling	30	09-Dec-13	17-Jan-14	6			Existing trees felling	
Z2.P2N.1410	Trial pits excavation	30	18-Jan-14	26-Feb-14	6				
<b>Extension of Existing Culvert ID1</b>									
Z2.P2N.1430	Submission of method statement to Engineer	46	20-Nov-13	20-Jan-14	-89			Submission of method	
Z2.P2N.1440	Consent from Engineer	28	21-Jan-14	26-Feb-14	-89				
<b>SA322B, SA322A, SA324</b>									
<b>Within SA324</b>									
Z2.P2N.1660	Site clearance	9	14-Jan-14	23-Jan-14	0			Site clearance	
Z2.P2N.1670	Existing trees felling	21	24-Jan-14	20-Feb-14	0				
<b>Extension of Existing Culvert ID2</b>									
Z2.P2N.1790	Consent from Engineer	20	20-Nov-13	14-Dec-13	20		Consent from Engineer		
Z2.P2N.1780	Submission of method statement to Engineer	46	21-Jan-14	19-Mar-14	-67				
<b>SECTION 3a Works</b>									
<b>SA322A (RE-SITE Houses) &amp; SA322B</b>									
<b>General</b>									
Z2.P2N.1010	Submission of contractor's design for site formation	28	21-Nov-13	30-Dec-13	0			Submission of contractor's design for si	
Z2.P2N.1030	Submission of DIA & SIA report to DSD	14	10-Dec-13	30-Dec-13	0			Submission of DIA & SIA report to DSD	
Z2.P2N.1040	Consent from DSD	21	31-Dec-13	24-Jan-14	0			Consent from DSD	
Z2.P2N.1020	Approval of contractor's Design by Engineer	14	09-Jan-14	24-Jan-14	0			Approval of contrac	
Z2.P2N.1050	Temporary access road construction	21	14-Jan-14	10-Feb-14	0			Temp	
Z2.P2N.1060	Site clearance	10	14-Jan-14	24-Jan-14	0			Site clearance	
Z2.P2N.1045	Condition survey of existing villiage houses	9	14-Jan-14	23-Jan-14	1			Condition survey of	
Z2.P2N.1070	SA322A: Tree Removal Works	14	27-Jan-14	13-Feb-14	0			SA	
Z2.P2N.1080	Site fomration works (Demolition of existing villiage houses with ...	46	03-Feb-14	28-Mar-14	0				
<b>Noise Barrer</b>									
Z2.P2N.1120	Pre-drilling work for proposed noise barrier	17	03-Feb-14	21-Feb-14	1				
Z2.P2N.1130	Mini-pile installation for proposed noise barrier (LHS of northern...)	58	14-Feb-14	12-May-14	1				
<b>SA325, SA326 &amp; SA327</b>									
Z2.P2N.1150	Site clearance	20	14-Jan-14	08-Feb-14	2			Site cle	
Z2.P2N.1160	Existing trees felling	50	10-Feb-14	15-Apr-14	2				
<b>DSD Trunk Sewer &amp; Associated Manhole Construction</b>									
Z2.UU.1000	DSD: Determination of sewer, drainage pipe and watermain ali...	113	20-Nov-13	23-Apr-14	-15				
<b>Along Existing MTRC Railway Track</b>									
Z2.P2.1120	Trial pits excavation	34	05-Dec-13	18-Jan-14	19			Trial pits excavation	
Z2.P2.1130	Existing trees felling	59	20-Jan-14	03-Apr-14	19				
<b>Tai Hang Footbridge Construction</b>									
<b>Physical Construction Works</b>									
<b>Pre-Drilling Works</b>									




Project File: HY/2012/06: Works Programme Rev.2 (1311)  
 Data Date: 20-Nov-13  
 Page 2 of 3

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Months Rolling Programme**



Date	Revision	C...	Ap...
17-O...	Initial Work Prog...		

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		2014	
						Nov	Dec	Jan	Feb
Z2.THF.1140	Near MTRC rail track	16	20-Nov-13	10-Dec-13	-10				
<b>Tai Wo Footbridge Construction</b>									
<b>Demolition of Designated Portion of Existing Tai Wo Footbridge</b>									
<b>Portion Above Existing Tai Wo Service Road West</b>									
Z2.TWF.1030	Modification of existing planter or road kerb line	17	18-Dec-13	11-Jan-14	10				
Z2.TWF.1040	Temporary steel ramp construction	68	13-Jan-14	09-Apr-14	10				
<b>Construction Works of New Tai Wo Footbridge</b>									
<b>Pre-drilling Works</b>									
<b>Near MTRC Rail Track</b>									
Z2.TWF.1150	Trial pit excavation	12	25-Nov-13	09-Dec-13	173				
Z2.TWF.1160	Tree felling	10	10-Dec-13	20-Dec-13	173				
Z2.TWF.1170	Pre-drilling work	7	23-Dec-13	03-Jan-14	173				
<b>WORKS IN ZONE 4 (CH7925 to CH87020)</b>									
<b>Existing Verge Bet. TWSR West &amp; NB Highway</b>									
Z4.TWS.1020	Tree felling	24	15-Jan-14	14-Feb-14	-60				
Z4.TWS.1030	Site clearance	7	15-Feb-14	24-Feb-14	-60				
<b>TWSR East &amp; Existing Petrol Station</b>									
<b>DN600 &amp; DN1200 Mild Steel Water Pipes Laying</b>									
Z4.TWS.1300	Material submission	8	20-Nov-13 A	29-Nov-13	-77				
Z4.TWS.1310	Consent from Engineer	14	30-Nov-13	13-Dec-13	-99				
Z4.TWS.1320	Lead time for mild steel pipe delivery	120	14-Dec-13	12-Apr-14	-99				
<b>Works Along Petrol Station</b>									
Z4.TWS.1150	Consent from Engineer	14	20-Nov-13	03-Dec-13	-37				
Z4.TWS.1260	Trial pit excavation	37	20-Nov-13	09-Jan-14	-19				
Z4.TWS.1170	Temporary access road construction	10	04-Dec-13	14-Dec-13	-29				
Z4.TWS.1200	Construction of temporary filling platform by placing of concrete ...	34	16-Dec-13	30-Jan-14	-29				
Z4.TWS.1112	SA342 & SA342A: Site Clearance	60	10-Jan-14	25-Mar-14	-65				
Z4.TWS.1280	Determination of water pipes alignment	14	10-Jan-14	27-Jan-14	-19				
Z4.TWS.1250	Tree felling	56	15-Jan-14	25-Mar-14	-65				
Z4.TWS.1160	Removal of existing high mast lighting	17	03-Feb-14	21-Feb-14	124				
Z4.TWS.1190	Provision of temporary footbridge and diversion of existing pede...	30	03-Feb-14	10-Mar-14	-1				
<b>Existing Pit -Near RW76 (Exising Nullah)</b>									
Z4.PT.1000	Site clearance & Tree Survey	23	20-Nov-13	18-Dec-13	-41				
Z4.PT.1010	Tree felling	12	15-Jan-14	29-Jan-14	-59				
Z4.PT.1015	Tree Transplant	30	15-Jan-14	21-Feb-14	-41				
<b>Retaining Wall Construction</b>									
Z4.RW.1000	RW76	45	30-Jan-14	26-Mar-14	-59				
<b>Wo Hop Shek Footbridge Construction</b>									
<b>Pre-Construction Works at WHS West Side</b>									
Z4.WHS.1020	Construction of temporary access road	30	03-Dec-13	11-Jan-14	-16				
Z4.WHS.1030	Transplant or Tree felling	25	13-Jan-14	13-Feb-14	-16				
Z4.WHS.1040	Temporary works platform filling	25	14-Feb-14	15-Mar-14	-16				
<b>Construction of Wo Hop Shek Foot Bridge</b>									
<b>Pre-Drilling Works</b>									
<b>Other Areas</b>									
Z4.WHS.1090	Near existing slip road of Jockey Club Road	15	03-Feb-14	19-Feb-14	-29				
<b>Temporary Diversion Road Construction</b>									
<b>Temp. Rd. for Existg Petrol Station &amp; Tai Wo Service Rd East nr Pro. HKY Footbridge</b>									
Z4.TTA.1010	Tree felling at existing verge area	30	15-Jan-14	21-Feb-14	40				



Project File: HY/2012/06: Works Programme Rev.2 (1311)  
 Data Date: 20-Nov-13  
 Page 3 of 3

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Months Rolling Programme**



Date	Revision	C...	Ap...
17-O...	Initial Work Prog...		