

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								2013	Jan	Feb	Mar	Apr
Contract Condition												
General												
Contract Condition												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Mar-14*		0					◆ Site Area SA320 (0d)
POSSA320A	Site Area SA320A (120d)	0%	0	0	14-Mar-14*		0					◆ Site Area SA320A (120d)
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Mar-14*		0					◆ Site Area SA320B (0d)
POSSA321	Site Area SA321 (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA321 (120d)
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA322 (120d)
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	28-Feb-14*		0					◆ Site Area SA340 (0d)
POSSA343	Site Area SA343 (180d)	0%	0	0	20-Jan-14*		-6					◆ Site Area SA343 (180d)
POSSA343A	Site Area SA343A (180d)	0%	0	0	20-Jan-14*		-6					◆ Site Area SA343A (180d)
POSSA345	Site Area SA345 (0d)	0%	0	0	28-Feb-14*		0					◆ Site Area SA345 (0d)
Z1.1000	Instruction by The Engineer to Commence Work (Section Subject to Excision-424d)(SA310)	2.06%	238	243	18-Jul-13 A	14-Sep-14	1524					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1242	Pending for design brief from Village/Engineer	7.77%	1816	1969	18-Jul-13 A	24-Mar-20	0					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	20-Jan-14	09-Apr-14	11					
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	10-Apr-14	30-Oct-14	1188					
Z2.P2N.1260	Demolition of existing SHRINE	0%	30	30	10-Apr-14	20-May-14	11					
NB47 (Ch.5880-5930)-TWSR West Side												
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	49					
NB47A (Ch.5950-5975)-TWSR West Side												
Noise Barrier Works												
NB00300	NB47A - ID 1-1 piling (0.19m -24no)-1 rigs	0%	72	72	20-Jan-14	26-Apr-14	27					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	19					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-10					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-35					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	16					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	01-Mar-14	01-Apr-14	-132					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	21	21	02-Apr-14	30-Apr-14	-132					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-81					

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Crit. Milestone

Project File: HY/2012/06: IWP Rev. 4 (1401)
 Layout: 3 Month Rolling Program
 Page 1 of 3
 Primavera Systems, Inc.

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

3 Month Rolling Program(20-Jan-14)

Date	Revision	C...	App...
07...	IWP Rev 4		




Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014					
								2013	Jan	Feb	Mar	Apr	
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Jan-14	09-Apr-14	821						
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	22-Mar-14	30-Apr-14	821						
New Tai Wo Footbridge													
General													
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	32						
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Jan-14	20-May-14	1008						
Temporary Tai Wo Footbridge													
Design Works													
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Jan-14	29-Mar-14	387						
TWFB-T1010	Design preparation	0%	90	90	31-Mar-14	22-Jul-14	387						
Demolition of Existing Tai Wo Footbridge													
TWSR-West/ FL Highway NB Side Section													
TWFB-DE0900	Site Clearance	0%	30	30	01-Mar-14	04-Apr-14	799						
Noise Barrier Along Fanling Highway S/B													
NB51 (Ch.5935-6055)-FH S/B Side													
Noise Barrier Works													
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Mar-14	12-Mar-14	510						
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	13-Mar-14	14-Apr-14	510						
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	15-Apr-14	14-May-14	510						
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02870	Coordinate with MTRC for Precautionary Measure	50%	30	60	13-Nov-13 A	04-Mar-14	-109						
NB02880	Precautionary Measure installation	0%	26	26	05-Mar-14	03-Apr-14	-109						
NB02940	NB61A D2-3 (50-75m), 18nos Predrilling	0%	18	18	04-Apr-14	29-Apr-14	31						
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	04-Apr-14	10-May-14	-109						
Other Works													
Site Clearance & Demolition of Existing Structure													
Contract Condition													
MCLT1000	Engineer Excise Section 3b Option	51.67%	174	360	18-Jul-13 A	12-Jul-14	27						
General													
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	11-Apr-14	21-May-14	-131						
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)													
General													
General													
General													
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	102						
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-50						
Noise Barrier Along TWSR-West and Laying New Utilities													
NB64 (Ch.6860-6920)-TWSR West Side													
Noise Barrier Works													
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-105						
Bridge Construction													
Kau Lung Hang Vehicular Bridge													
General													
Z2.KLH.1070	Consent from Engineer	64.29%	10	28	28-Nov-13 A	30-Jan-14	53						
Demolition of Existing Nam Wa Po Footbridge													
General													
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	493						
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)													
Site Formation													
Site Formation Works													
Site Formation Work													
Z4SF1040	Construct earth bund	0%	19	12	20-Jan-14 A	19-Feb-14	-112						
Z4SF1050	Remove existing unsuitable material	0%	12	12	20-Feb-14	05-Mar-14	-112						
Z4SF1060	Backfilling up to formation level for Drainage work	0%	30	30	06-Mar-14	10-Apr-14	-112						
Z4SF1065	Drainage Work	0%	30	30	11-Apr-14	21-May-14	-112						
Retaining Wall W76													

Remaining Level o...
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 4 (1401)
 Layout: 3 Month Rolling Program
 Page 2 of 3
 Primavera Systems, Inc.

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Jan-14)

Date	Revision	C...	App...
07...	IWP Rev 4		



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014					
								2013	Jan	Feb	Mar	Apr	
Structure Works													
RW761080	Base slab - W76 (~7m high)	0%	12	12	06-Mar-14	19-Mar-14	-104						
RW761085	Wall construction - W76 (~7m high)	0%	40	40	20-Mar-14	12-May-14	-104						
Bridge Construction													
New Ho Ka Yuen Footbridge													
General													
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	28-Feb-14	03-Apr-14	-146						
HKY1025	Site Clearance (TWSR-E side)(SA346)	66.67%	10	30	27-Nov-13 A	30-Jan-14	-68						
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Jan-14	09-Apr-14	8						
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	22-Mar-14	30-Apr-14	8						
TWSR-West/ FL Highway NB Side Section													
HKY1140	HKYP6 - Predrilling	0%	24	24	04-Apr-14	08-May-14	-146						
TWSR-East FL Highway S/B Side Section													
HKY1490	Temp Access Formation	0%	45	45	10-Feb-14	02-Apr-14	-68						
HKY1500	HKYAB1 - Predrilling	0%	12	12	04-Apr-14	22-Apr-14	-69						
HKY1810	HKYAB2 - Predrilling	25%	25	33	14-Jan-14 A	10-Mar-14	-48						
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	03-Apr-14	26-Jun-14	-17						
Demolition of Existing Ho Ka Yuen Footbridge													
TWSR-West/ FL Highway NB Side Section													
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	04-Apr-14	26-Jul-14	-29						
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	04-Apr-14	03-Jun-14	17						
ZONE 4 (Ch. 7925 to 8700)													
Noise Barrier Along TWSR-West and Laying New Utilities													
NB75 (Ch. 7930-8090)-FH N/B Side													
Noise Barrier Works													
NB4040	NB75 -Pre-drilling (Ch7930-7990)	0%	60	60	28-Feb-14	15-May-14	-177						
Bridge Construction													
New Wo Hop Shek Pedestrian & Cycle Bridge													
General													
WHS1000	Site Clearance (Main bridge area SA344)	0%	30	30	20-Jan-14	04-Mar-14	846						
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	28-Feb-14	25-Apr-14	425						
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Jan-14	09-Apr-14	480						
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	22-Mar-14	30-Apr-14	480						
Crossing Fanling Highway Section													
WHS1440	WHSP1 - Predrilling	0%	18	18	05-Mar-14	25-Mar-14	846						
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	18	18	26-Mar-14	16-Apr-14	846						
WHS1460	WHSP1 - Pile Test	0%	28	28	17-Apr-14	14-May-14	1059						
TWSR-East FL Highway S/B Side Section													
WHS2042	Tree felling	78%	7	30	20-Dec-13 A	07-Mar-14	-119						
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	07-Mar-14	28-Apr-14	-119						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41002	TTA approval period	0%	90	90	20-Jan-14	19-Apr-14	-186						
Other Works													
Retaining Wall W77A													
TWSR-East FL Highway S/B Side Section													
RWZ4.1050	Site Clearance	0%	30	30	28-Feb-14	03-Apr-14	-44						
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	04-Apr-14	20-Jun-14	-44						
Retaining Wall W77B													
TWSR-East FL Highway S/B Side Section													
RWZ4.1092	Site Clearance	0%	30	30	04-Apr-14	15-May-14	61						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Jan-14	04-Sep-14	601						

Remaining Level o...
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 4 (1401)
 Layout: 3 Month Rolling Program
 Page 3 of 3
 Primavera Systems, Inc.

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
 3 Month Rolling Program(20-Jan-14)

Date	Revision	C...	App...
07...	IWP Rev 4		

