

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Feb	Mar	Apr	May	
Contract Condition												
General												
Contract Condition												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320 (0d)
POSSA320A	Site Area SA320A (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320A (120d)
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320B (0d)
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA322 (120d)
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA340 (0d)
POSSA343	Site Area SA343 (180d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA343 (180d)
POSSA343A	Site Area SA343A (180d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA343A (180d)
POSSA345	Site Area SA345 (0d)	0%	0	0	28-Feb-14*		0					◆ Site Area SA345 (0d)
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	12-Mar-14	-10					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	13-Mar-14	28-May-14	-10					
NB47 (Ch.5880-5930)-TWSR West Side												
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10250	Sheet Piling & Excavation(-6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94					
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9					
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	20-Feb-14	22-Mar-14	-31					
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	24-Mar-14	09-Jun-14	52					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation(-7m below ground) (along NB63)	0%	21	21	01-Apr-14	29-Apr-14	-38					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	30-Apr-14	22-May-14	-38					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10950	Construct Pipe jacking pits	0%	60	60	30-Apr-14	12-Jul-14	175					
Bridge Construction												

<p> Remaining Level o... Actual Level of Effort Actual Work Remaining Work Critical Remaining ... Milestone Crit. Milestone </p>	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 1 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)			Date	Revision	C..	Ap...
		07...	IWP Rev 4					
28...	IWP Rev 5							

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Feb	Mar	Apr	May	
New Tai Hang Footbridge												
General												
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-89					
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Feb-14	07-May-14	802					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	15-Apr-14	24-May-14	802					
TWSR-East FL Highway S/B Side Section												
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	13-May-14	05-Jul-14	-89					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	15					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Feb-14	12-Jun-14	989					
TWSR-West/ FL Highway NB Side Section												
TWFB1310	TWAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Feb-14	25-Apr-14	368					
TWFB-T1010	Design preparation	0%	90	90	26-Apr-14	13-Aug-14	368					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway NB Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	01-Apr-14	12-May-14	773					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484					
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02870	Coordinate with MTRC for Precautionary Measure	70%	18	60	13-Nov-13 A	12-Mar-14	-116					
NB02880	Precautionary Measure installation	0%	26	26	13-Mar-14	12-Apr-14	-116					
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	14-Apr-14	09-May-14	24					
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	10-May-14	30-May-14	24					
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	14-Apr-14	19-May-14	-116					
Other Works												
Site Clearance & Demolition of Existing Structure												
General												
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	17-Mar-14	24-Apr-14	-110					
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	25-Apr-14	29-May-14	-110					
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	14-May-14	29-May-14	-110					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11					
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	20-Mar-14	19					
Demolition of Existing Nam Wa Po Footbridge												
General												

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 2 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)		Date: 07... IWP Rev 4 Date: 28... IWP Rev 5 C... Ap...
--	--	---	--	---

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Feb	Mar	Apr	May
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79				
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Site Formation											
Site Formation Works											
Site Formation Work											
Z4SF1060	Backfilling up to formation level for Drainage work	0%	30	30	20-Feb-14	26-Mar-14	-100				
Z4SF1065	Drainage Work	0%	30	30	27-Mar-14	07-May-14	-100				
Z4SF1070	Backfilling (~20000m3)	0%	180	180	08-May-14	09-Dec-14	-100				
Retaining Wall W76											
Structure Works											
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Feb-14	05-Mar-14	-92				
RW761085	Wall construction - W76 (~7m high)	0%	40	40	06-Mar-14	25-Apr-14	-92				
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	27-Feb-14	02-Apr-14	-68				
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Feb-14	07-May-14	-11				
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	15-Apr-14	24-May-14	-11				
TWSR-West/ FL Highway NB Side Section											
HKY1140	HKYP6 - Predrilling	0%	24	24	03-Apr-14	07-May-14	126				
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	08-May-14	05-Jun-14	126				
HKY1172	HKYP1 - Predrilling	0%	12	12	08-May-14	21-May-14	147				
HKY1220	HKYAB3 - Predrilling	0%	12	12	08-May-14	21-May-14	180				
TWSR-East FL Highway S/B Side Section											
HKY1490	Temp Access formation	60%	18	45	10-Feb-14 A	12-Mar-14	-50				
HKY1500	HKYAB1 - Predrilling	0%	12	12	03-Apr-14	17-Apr-14	-68				
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	15-May-14	28-May-14	19				
HKY1770	HKYP5 - Predrilling	0%	12	12	20-Feb-14	05-Mar-14	165				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-Feb-14	14-May-14	19				
HKY1830	HKYAB2 - Pile Test	0%	28	28	15-May-14	11-Jun-14	98				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway NB Side Section											
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	03-Apr-14	25-Jul-14	-28				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	03-Apr-14	31-May-14	18				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB77 (Ch.8090-8450)-FH N/B Side											
Noise Barrier Works											
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	27-Feb-14	26-Jun-14	-35				
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	29-Apr-14	22-Aug-14	-29				
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	27-Feb-14	24-Apr-14	426				
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Feb-14	07-May-14	461				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	15-Apr-14	24-May-14	461				
TWSR-West/ FL Highway N/B Side Section											
WHS1150	WHSP2 - Predrilling	0%	24	24	12-May-14	09-Jun-14	426				
WHS1230	WHSAB1 - Predrilling	0%	12	12	25-Apr-14	10-May-14	426				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	12-May-14	24-May-14	453				
Crossing Fanling Highway Section											
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	18	18	20-Feb-14	12-Mar-14	875				
WHS1460	WHSP1 - Pile Test	0%	28	28	13-Mar-14	09-Apr-14	1094				

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 3 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...											
07...	IWP Rev 4														
28...	IWP Rev 5														

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Feb	Mar	Apr	May
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	10-Apr-14	16-Jun-14	875				
TWSR-East FL Highway S/B Side Section											
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	27-Feb-14	15-Apr-14	-111				
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	16-Apr-14	03-May-14	-111				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	05-May-14	23-May-14	-111				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	27-Feb-14	26-May-14	-104				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1050	Site Clearance	0%	30	30	27-Feb-14	02-Apr-14	-43				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	03-Apr-14	19-Jun-14	-43				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1092	Site Clearance	0%	30	30	03-Apr-14	14-May-14	62				
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0900	Site Clearance	0%	30	30	15-May-14	19-Jun-14	92				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Feb-14	27-Sep-14	582				

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 4 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)		<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...												
07...	IWP Rev 4															
28...	IWP Rev 5															