

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Mar	Apr	May	Jun	
<b>Contract Condition</b>												
<b>General</b>												
<b>Contract Condition</b>												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Apr-14*		0					
POSSA320A	Site Area SA320A (120d)	0%	0	0	01-Apr-14*		0					
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Apr-14*		0					
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					
POSSA322A	Site Area SA322A (180d)	0%	0	0	13-Jun-14*		0					
POSSA322B	Site Area SA322B (180d)	0%	0	0	13-Jun-14*		0					
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					
POSSA340	Site Area SA340 (0d)	0%	0	0	01-Apr-14*		0					
POSSA343	Site Area SA343 (180d)	0%	0	0	20-Mar-14*		-16					
POSSA343A	Site Area SA343A (180d)	0%	0	0	20-Mar-14*		-16					
<b>ZONE 2 (Ch. 5880 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Demolition Work</b>												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	10-Apr-14	-34					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	11-Apr-14	26-Jun-14	-34					
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	09-Jun-14	14-Jul-14	-94					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94					
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94					
TSZ10270	Backfill up to NB47 footing level	0%	16	16	20-May-14	07-Jun-14	-94					
TSZ10280	Watermain installation (along NB47)	0%	26	26	09-Jun-14	09-Jul-14	-92					
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9					
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9					
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	13-Jun-14	27-Aug-14	76					
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21					
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6					
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55					
NB00810	NB57 piling (0.19m -82no)	0%	123	123	24-May-14	20-Oct-14	-55					
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00870	NB58 -Pre-drilling	0%	22	22	03-Jun-14	27-Jun-14	184					
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42					

	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 1 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> 3 Month Rolling Program(20-Mar-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...											
07...	IWP Rev 4														
28...	IWP Rev 5														


Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	03-Jun-14	21-Nov-14	-42				
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	20-Mar-14	24-Apr-14	-55				
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	25-Apr-14	08-Jul-14	28				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	21	21	25-Apr-14	21-May-14	-55				
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	22-May-14	12-Jun-14	-55				
TSZ10320	Backfill up to NB63 footing level	0%	34	34	13-Jun-14	23-Jul-14	-55				
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>											
TSZ10950	Construct Pipe jacking pits	0%	60	60	22-May-14	01-Aug-14	158				
<b>Bridge Construction</b>											
<b>New Tai Hang Footbridge</b>											
<b>General</b>											
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-89				
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Mar-14	05-Jun-14	778				
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	19-May-14	23-Jun-14	778				
<b>TWSR-East FL Highway S/B Side Section</b>											
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	13-May-14	05-Jul-14	-89				
<b>New Tai Wo Footbridge</b>											
<b>General</b>											
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	15				
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Mar-14	11-Jul-14	965				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB1270	TWP4, TWP5 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	62				
TWFB1310	TWAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15				
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	14-Jun-14	16-Aug-14	15				
<b>Temporary Tai Wo Footbridge</b>											
<b>Design Works</b>											
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Mar-14	26-May-14	344				
TWFB-T1010	Design preparation	0%	90	90	27-May-14	11-Sep-14	344				
<b>Demolition of Existing Tai Wo Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB-DE0900	Site Clearance	0%	30	30	01-Apr-14	12-May-14	773				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484				
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484				
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	21-May-14	14-Jun-14	484				
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	16-Jun-14	30-Sep-14	484				
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	01-Apr-14	25-Apr-14	34				
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	26-Apr-14	19-May-14	34				
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	20-Mar-14	23-Apr-14	-96				
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	70	70	24-Apr-14	18-Jul-14	-96				
<b>Other Works</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>General</b>											
Z2.P2N.0990	Pending for Govt compensation negotiation with village complete	0%	0	0	20-Mar-14		-113				◆ Pending for Govt compensation negotiation with village complete
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	20-Mar-14	28-Apr-14	-113				
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	29-Apr-14	03-Jun-14	-113				
Z2.P2N.1020	Approval of contractor's Design by Engineer	0%	14	14	12-Jun-14	27-Jun-14	-113				
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	17-May-14	03-Jun-14	-113				

Remaining Level o...  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining ...  
 Milestone  
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1403)  
 Layout: 3 Month Rolling Program  
 Page 2 of 4  
 Primavera Systems, Inc.

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Mar-14)**

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		




Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
Z2.P2N.1040	Consent from DSD	0%	21	21	04-Jun-14	27-Jun-14	-113				
Z2.P2N.1050	Temporary access road construction	0%	21	21	13-Jun-14	08-Jul-14	-110				
Z2.P2N.1060	Site clearance	0%	10	10	13-Jun-14	24-Jun-14	-110				
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>											
<b>General</b>											
<b>General</b>											
<b>General</b>											
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11				
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11				
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116				
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116				
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>NB64 (Ch.6860-6920)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128				
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128				
<b>Bridge Construction</b>											
<b>Kau Lung Hang Vehicular Bridge</b>											
<b>General</b>											
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	22-Apr-14	-5				
<b>KLH Bridge - West Ramp</b>											
Z2.KLH.0900	West Abutment- Pre-drilling work	0%	20	20	18-Jun-14	11-Jul-14	11				
<b>KLH Bridge - Deck 3</b>											
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	18-Jun-14	11-Jul-14	-116				
<b>KLH Bridge - Deck 2</b>											
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	18-Jun-14	09-Aug-14	37				
<b>Demolition of Existing Nam Wa Po Footbridge</b>											
<b>General</b>											
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79				
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79				
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	30-May-14	30-Jun-14	-79				
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>											
<b>Site Formation</b>											
<b>Site Formation Works</b>											
<b>Site Formation Work</b>											
Z4SF1060	Backfilling up to formation level for Drainage work	53.33%	14	30	20-Feb-14 A	04-Apr-14	-108				
Z4SF1065	Drainage Work	0%	30	30	07-Apr-14	16-May-14	-108				
Z4SF1070	Backfilling (~20000m3)	0%	180	180	17-May-14	18-Dec-14	-108				
<b>Retaining Wall W76</b>											
<b>Structure Works</b>											
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Mar-14	02-Apr-14	4				
RW761085	Wall construction - W76 (~7m high)	0%	40	40	03-Apr-14	26-May-14	4				
<b>Bridge Construction</b>											
<b>New Ho Ka Yuen Footbridge</b>											
<b>General</b>											
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	01-Apr-14	12-May-14	-96				
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Mar-14	05-Jun-14	-35				
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	19-May-14	23-Jun-14	-35				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1140	HKYP6 - Predrilling	0%	24	24	13-May-14	10-Jun-14	98				
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	11-Jun-14	09-Jul-14	98				
HKY1172	HKYP1 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	119				
HKY1220	HKYAB3 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	152				
<b>TWSR-East FL Highway S/B Side Section</b>											
HKY1500	HKYAB1 - Predrilling	0%	12	12	13-May-14	26-May-14	-96				

Remaining Level o...  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining ...  
 Milestone  
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1403)  
 Layout: 3 Month Rolling Program  
 Page 3 of 4  
 Primavera Systems, Inc.

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Mar-14)**

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	13-Jun-14	26-Jun-14	-5				
HKY1770	HKYP5 - Predrilling	0%	12	12	20-Mar-14	02-Apr-14	141				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-Mar-14	12-Jun-14	-5				
HKY1830	HKYAB2 - Pile Test	0%	28	28	13-Jun-14	10-Jul-14	69				
<b>Demolition of Existing Ho Ka Yuen Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	13-May-14	27-Aug-14	-56				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	13-May-14	05-Jul-14	-10				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>NB77 (Ch.8090-8450)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	01-Apr-14	30-Jul-14	-63				
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	04-Jun-14	25-Sep-14	-57				
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedestrian &amp; Cycle Bridge</b>											
<b>General</b>											
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	01-Apr-14	29-May-14	398				
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Mar-14	05-Jun-14	437				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	19-May-14	23-Jun-14	437				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
WHS1150	WHSP2 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	398				
WHS1230	WHSAB1 - Predrilling	0%	12	12	30-May-14	13-Jun-14	398				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	14-Jun-14	27-Jun-14	425				
<b>Crossing Fanling Highway Section</b>											
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	32	18	03-Mar-14A	30-Apr-14	837				
WHS1460	WHSP1 - Pile Test	0%	28	28	01-May-14	28-May-14	1045				
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	29-May-14	30-Jul-14	838				
<b>TWSR-East FL Highway S/B Side Section</b>											
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	01-Apr-14	23-May-14	-139				
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	24-May-14	07-Jun-14	-139				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	09-Jun-14	26-Jun-14	-139				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	01-Apr-14	28-Jun-14	-132				
<b>Other Works</b>											
<b>Retaining Wall W77A</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1050	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-71				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	13-May-14	23-Jul-14	-71				
<b>Retaining Wall W77B</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1092	Site Clearance	0%	30	30	13-May-14	17-Jun-14	34				
<b>Retaining Wall W78</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.0900	Site Clearance	0%	30	30	18-Jun-14	23-Jul-14	64				
<b>TCSS Works</b>											
<b>TCSS Pre-Construction Works</b>											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Mar-14	28-Oct-14	558				

<p>                 Remaining Level o...                  Actual Level of Effort                  Actual Work                  Remaining Work                  Critical Remaining ...                  Milestone                  Crit. Milestone             </p>	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 4 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> 3 Month Rolling Program(20-Mar-14)		Date 07... IWP Rev 4 28... IWP Rev 5	Revision C.. Ap...
--	--	---	--	--	--------------------------