

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								May	Jun	Jul	Aug
Contract Condition											
General											
Contract Condition											
Contract Condition											
POSSA310	Site Area SA310 (395d)	0%	0	0	17-Aug-14*		0				
POSSA323A	Site Area SA323A (360d)	0%	0	0	13-Jul-14*		0				◆ Site Area SA323A (360d)
POSSA323B	Site Area SA323B (360d)	0%	0	0	13-Jul-14*		0				◆ Site Area SA323B (360d)
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Jul-14*		0				◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Jul-14*		0				◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Aug-14*		0				◆ Site Area SA326 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	21-May-14*		0				◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Jun-14*		0				◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	20-May-14*		-15				◆ Site Area SA340 (0d)
Partial Possession Status											
Contract Condition											
Contract Condition											
POSSA320-110	SA320B/ID-1	0%	0	0	20-May-14*		-30				◆ SA320B/ID-1
POSSA320-120	SA320B/322	0%	0	0	20-May-14*		-30				◆ SA320B/322
POSSA320-130	SA320B/322A	0%	0	0	20-May-14*		-94				◆ SA320B/322A
POSSA320-150	SA320/324	0%	0	0	20-May-14*		-98				◆ SA320/324
POSSA320-160	SA320/ID-2	0%	0	0	20-May-14*		-21				◆ SA320/ID-2
POSSA320-170	SA320/325	0%	0	0	20-May-14*		-21				◆ SA320/325
POSSA320-190	SA320/327	0%	0	0	20-May-14*		-114				◆ SA320/327
POSSA320-200	SA320/328	0%	0	0	20-May-14*		-126				◆ SA320/328
POSSA320-210	SA320/ South bound	0%	0	0	20-May-14*		-242				◆ SA320/ South bound
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Layir											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ10100	Site clearance	0%	30	30	18-Aug-14		31				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Layir											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14 A		-80				
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	11-Jun-14		-80				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00355	NB48 - Pre-drilling	25.93%	20	27	07-May-14 A		-20				
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	13-Jun-14		-20				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00545	NB49B - Pre-drilling	0%	22	22	02-Jul-14		-92				
NB00550	NB49B piling (0.19m -22no)	0%	33	33	28-Jul-14		-92				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	28-Jul-14		-77				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											
NB00800	NB57 -Pre-drilling	0%	40	40	02-Jul-14		-126				
NB00810	NB57 piling (0.19m -82no)	0%	123	123	18-Aug-14		-126				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB4560	NB63 - ID3-1 Footing & Wall Structure (Deleted notified on 14-5, VO issued accordingly)	0%	60	60	20-May-14		16				
Bridge Construction											

	Project ID: DWP Rev 01 (1405)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-May-14)		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 1 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								May	Jun	Jul	Aug	
New Tai Hang Footbridge												
General												
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-May-14	30-Jul-14	698					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	14-Jul-14	16-Aug-14	698					
THBF0340	Structure steel procurement (THFB)	0%	150	150	16-Aug-14	13-Jan-15	871					
TWSR-West/ FL Highway N/B Side Section												
THBF0110	THP5 - Predrilling	0%	12	12	04-Jun-14	17-Jun-14	-14					
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	18-Jun-14	16-Jul-14	-14					
THBF0130	THP5 - Pile Test	0%	28	28	17-Jul-14	13-Aug-14	1092					
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	31-Jul-14	22-Sep-14	873					
THBF0150	THP8, THP9, - Predrilling	0%	12	12	18-Jun-14	02-Jul-14	-5					
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	17-Jul-14	13-Aug-14	-14					
THBF0170	THP8, THP9 - Pile Test	0%	28	28	14-Aug-14	10-Sep-14	1190					
THBF0190	THAB3 - Predrilling	0%	12	12	20-May-14	03-Jun-14	-14					
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	04-Jun-14	17-Jun-14	-14					
THBF0210	THAB3 - Pile Test	0%	28	28	18-Jun-14	15-Jul-14	1216					
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	02-Jul-14	05-Aug-14	976					
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	06-Aug-14	05-Sep-14	976					
THBF0240	THP6, THP7 - Predrilling	0%	24	24	04-Aug-14	30-Aug-14	706					
THBF0280	THAB2 - Predrilling	0%	27	27	03-Jul-14	02-Aug-14	-5					
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	14-Aug-14	18-Oct-14	-14					
TWSR-East FL Highway S/B Side Section												
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	20-May-14	12-Jul-14	778					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	0%	30	30	02-Jul-14	05-Aug-14	-56					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-May-14	03-Sep-14	919					
TWFB1030	Structure steel Shop drawing approval (TWFB)	0%	30	30	18-Aug-14	22-Sep-14	919					
TWSR-West/ FL Highway N/B Side Section												
TWFB1310	TWAB1 - Predrilling	0%	27	27	06-Aug-14	05-Sep-14	-56					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1000	Procurement of Temporary bridge Design consultant	50%	26	52	24-Mar-14 A	19-Jun-14	324					
TWFB-T1010	Design preparation	0%	90	90	20-Jun-14	07-Oct-14	324					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway N/B Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	20-May-14	24-Jun-14	737					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-May-14	13-Jun-14	485					
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	14-Jun-14	29-Sep-14	485					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P A)												
Noise Barrier Works												
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	35	26	22-Apr-14 A	30-Jun-14	-151					
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	70	70	02-Jul-14	22-Sep-14	-151					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
MCLT1000	Engineer Excise Section 3b Option	0%	0	0		12-Jul-14*	0					
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	150	150	14-Jul-14	10-Jan-15	6					
South Buffer Zone 1 (SBZ1) (within Zon												
General												
General												
General												

	Project ID:DWP Rev 01 (1405)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-May-14)		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
Page 2 of 5				26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								May	Jun	Jul	Aug
POSSA328a	Tree Felling/Transplant	0%	30	30	21-May-14	25-Jun-14	-26				
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	26-Jun-14	31-Jul-14	-26				
POSSA329a	Tree Felling/Transplant	0%	30	30	03-Jun-14	08-Jul-14	-53				
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	09-Jul-14	12-Aug-14	-53				
Noise Barrier Along TWSR-West and Layir		0%	125	125	21-May-14	18-Oct-14	-165				
NB64 & NB64A (Ch.6860-6920)-TWSR West Side		0%	125	125	21-May-14	18-Oct-14	-165				
Noise Barrier Works		0%	125	125	21-May-14	18-Oct-14	-165				
NB001000	NB64 & NB64A - Pre-drilling	0%	35	35	21-May-14	02-Jul-14	-165				
NB001010	NB64 & NB64A - piling (0.19m - 78no)	0%	90	90	03-Jul-14	18-Oct-14	-165				
Bridge Construction		39.57%	139	230	28-Nov-13 A	03-Nov-14	89				
Kau Lung Hang Vehicular Bridge		39.57%	139	230	28-Nov-13 A	03-Nov-14	89				
General		10.71%	25	28	28-Nov-13 A	18-Jun-14	10				
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	18-Jun-14	10				
KLH Bridge - West Ramp		0%	20	20	01-Aug-14	23-Aug-14	-26				
Z2.KLH.0900	West Abutment - Pre-drilling work	0%	20	20	01-Aug-14	23-Aug-14	-26				
KLH Bridge - Deck 3		39.57%	139	230	28-Mar-14 A	03-Nov-14	89				
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	13-Aug-14	04-Sep-14	-53				
Z2.KLH.1790	East Abutment - Pre-bored H-pile piling works (13 Nos.)	12.82%	34	39	28-Mar-14 A	28-Jun-14	-1				
Z2.KLH.1800	East Abutment - Pile testing	0%	30	30	30-Jun-14	04-Aug-14	-1				
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	05-Aug-14	03-Nov-14	-1				
Z2.KLH.1830	VBP7 - Pre-bored H-pile piling works (7 Nos.)	0%	35	21	09-Apr-14 A	30-Jun-14	163				
Z2.KLH.1840	VBP7 - Pile testing	0%	30	30	02-Jul-14	05-Aug-14	163				
Z2.KLH.1860	VBP8 - Pre-drilling work	0%	10	10	20-May-14	30-May-14	80				
Z2.KLH.1870	VBP8 - Pre-bored H-pile piling works (6 Nos.)	0%	18	18	30-Jun-14	21-Jul-14	56				
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	22-Jul-14	25-Aug-14	56				
KLH Bridge - Deck 2		0%	45	45	13-Aug-14	07-Oct-14	-10				
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	13-Aug-14	07-Oct-14	-10				
Demolition of Existing Nam Wa Po Footbridge		0%	116	116	21-May-14	08-Oct-14	-116				
General		0%	116	116	21-May-14	08-Oct-14	-116				
Z2.NWP.0500	Site Clearance	0%	20	20	21-May-14	13-Jun-14	-116				
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	14-Jun-14	14-Jul-14	-116				
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	15-Jul-14	13-Aug-14	-116				
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	0%	45	45	14-Aug-14	08-Oct-14	-116				
North Buffer Zone 2 (NBZ2) (within Zone 2)		0%	197	197	01-Feb-14 A	13-Jan-15	-79				
Site Formation		0%	180	180	10-May-14 A	20-Dec-14	-108				
Site Formation Works		0%	180	180	10-May-14 A	20-Dec-14	-108				
Site Formation Work		0%	180	180	10-May-14 A	20-Dec-14	-108				
Z4SF1065	Drainage Work	26.67%	22	30	10-May-14 A	14-Jun-14	-50				
Z4SF1070	Backfilling (~20000m3)	0%	180	180	10-May-14 A	20-Dec-14	-108				
Retaining Wall W76		0%	52	52	20-May-14	21-Jul-14	-70				
Structure Works		0%	52	52	20-May-14	21-Jul-14	-70				
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-May-14	03-Jun-14	-70				
RW761085	Wall construction - W76 (~7m high)	0%	40	40	04-Jun-14	21-Jul-14	-70				
Bridge Construction		0%	197	197	01-Feb-14 A	13-Jan-15	-79				
New Ho Ka Yuen Footbridge		0%	197	197	05-May-14 A	13-Jan-15	-79				
General		0%	197	197	05-May-14 A	13-Jan-15	-79				
HKY1020	Site Clearance (TWSR-W side)	73.33%	8	30	05-May-14 A	28-May-14	-115				
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-May-14	30-Jul-14	-81				
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	14-Jul-14	16-Aug-14	-81				
HKY1050	Structure steel procurement (HKYB)	0%	150	150	16-Aug-14	13-Jan-15	-96				
TWSR-West/ FL Highway N/B Side Section		0%	0	0	22-May-14	22-May-14	0				
HKY1130	Soil Nail besides P6 & AB3 - VO detail available	0%	0	0	22-May-14*		0				
TWSR-East FL Highway S/B Side Section		0%	90	90	20-May-14	03-Sep-14	17				
HKY1500	HKYAB1 - Predrilling	0%	12	12	29-May-14	12-Jun-14	1				

Remaining Level o...
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone
 Crit. Milestone


Project ID: DWP Rev 01 (1405)
 Layout: 3 Month Rolling Program
 Page 3 of 5

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-May-14)

Date	Revision	C...
22-Jan-14	IWP Rev 4	
26-Feb-14	IWP Rev 5	
13-May-14	WP Rev 1	



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								May	Jun	Jul	Aug	
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	07-Aug-14	20-Aug-14	-45					
HKY1770	HKYP5 - Predrilling	0%	12	12	20-May-14	03-Jun-14	95					
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-May-14	06-Aug-14	-45					
HKY1830	HKYAB2 - Pile Test	0%	28	28	07-Aug-14	03-Sep-14	14					
Demolition of Existing Ho Ka Yuen Footbridge		20.59%	108	136	01-Feb-14 A	25-Sep-14	-79					
TWSR-West/ FL Highway N/B Side Section		20.59%	108	136	01-Feb-14 A	25-Sep-14	-79					
HKY1875	Design and Procurement of Temp Ramp	85%	18	120	01-Feb-14 A	10-Jun-14	-125					
HKY1877	Notified Soil nail is required for AB3 & P6, decide start Temp Ramp first start	0%	0	0	22-May-14*		0					
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	11-Jun-14	25-Sep-14	-125					
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	29-May-14	22-Jul-14	-24					
ZONE 4 (Ch. 7925 to 8700)		1.99%	197	201	03-Mar-14 A	13-Jan-15	744					
Bridge Construction		1.99%	197	201	03-Mar-14 A	13-Jan-15	744					
New Wo Hop Shek Pedstrian & Cycle Bridge		1.99%	197	201	03-Mar-14 A	13-Jan-15	744					
General		0%	197	197	20-May-14	13-Jan-15	362					
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	20-May-14	12-Jul-14	369					
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-May-14	30-Jul-14	371					
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	14-Jul-14	16-Aug-14	371					
WHS1040	Structure steel procurement (WHSB)	0%	150	150	16-Aug-14	13-Jan-15	460					
TWSR-West/ FL Highway N/B Side Section		0%	101	101	20-May-14	17-Sep-14	840					
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	11-Aug-14	06-Sep-14	369					
WHS1230	WHSAB1 - Predrilling	0%	12	12	14-Jul-14	26-Jul-14	369					
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	28-Jul-14	09-Aug-14	369					
WHS1250	WHSAB1 - Pile Test	0%	28	28	09-Aug-14	06-Sep-14	1063					
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-May-14	10-Jun-14	485					
WHS1896	WHSP3 - Pile Test	0%	28	28	11-Jun-14	08-Jul-14	597					
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	09-Jul-14	12-Aug-14	478					
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	11-Jun-14	02-Jul-14	505					
WHS1920	WHSP4 - Pile Test	0%	28	28	03-Jul-14	30-Jul-14	629					
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	13-Aug-14	17-Sep-14	478					
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	03-Jul-14	23-Jul-14	514					
WHS1960	WHSP5 - Pile Test	0%	28	28	24-Jul-14	20-Aug-14	644					
Crossing Fanling Highway Section		4.82%	79	83	03-Mar-14 A	21-Aug-14	817					
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	77.78%	4	18	03-Mar-14 A	23-May-14	817					
WHS1460	WHSP1 - Pile Test	0%	28	28	24-May-14	20-Jun-14	1020					
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	21-Jun-14	21-Aug-14	817					
TWSR-East FL Highway S/B Side Section		0%	133	133	20-May-14	27-Oct-14	703					
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	20-May-14	03-Jun-14	388					
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	04-Jun-14	21-Jun-14	388					
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	21-Jun-14	19-Jul-14	916					
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	23-Jun-14	14-Aug-14	388					
WHS2080	North Abutment Wall (AW1) - pile cap & abutment wall	0%	60	60	15-Aug-14	27-Oct-14	703					
Slip Road Y Construction		0%	95	95	31-Jul-14	21-Nov-14	-76					
Drainage & Road Works		0%	95	95	31-Jul-14	21-Nov-14	-156					
TWSR-East FL Highway S/B Side Section		0%	95	95	31-Jul-14	21-Nov-14	-156					
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4 TTA-Stage 1)	0%	95	95	31-Jul-14	21-Nov-14	-156					
Underground Utility Works		0%	70	70	31-Jul-14	23-Oct-14	-51					
DN600 and DN900 Water main		0%	70	70	31-Jul-14	23-Oct-14	-51					
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4 TTA-Stage 1)	0%	70	70	31-Jul-14	23-Oct-14	-51					
Fanling Highway Construction		0%	160	160	20-May-14	27-Nov-14	-166					
Drainage & Road Works		0%	160	160	20-May-14	27-Nov-14	-166					
TWSR-East FL Highway S/B Side Section		0%	160	160	20-May-14	27-Nov-14	-166					
RDZ41004	Site Clearance & Tree Felling	0%	60	60	20-May-14	30-Jul-14	-166					
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 TTA-Stage 1)	0%	100	100	31-Jul-14	27-Nov-14	-166					



Project ID: DWP Rev 01 (1405)
 Layout: 3 Month Rolling Program
 Page 4 of 5

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
 3 Month Rolling Program(20-May-14)

Date	Revision	C...
22-Jan-14	IWP Rev 4	
26-Feb-14	IWP Rev 5	
13-May-14	WP Rev 1	



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								May	Jun	Jul	Aug	
Other Works												
Retaining Wall W77A												
TWSR-East FL Highway S/B Side Section												
RWZ4.1050	Site Clearance	40%	18	30	05-May-14 A	10-Jun-14	428					
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	11-Jun-14	20-Aug-14	428					
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	15-Aug-14	09-Oct-14	388					
Retaining Wall W77B												
TWSR-East FL Highway S/B Side Section												
RWZ4.1092	Site Clearance	0%	30	30	11-Jun-14	16-Jul-14	533					
Retaining Wall W78												
TWSR-East FL Highway S/B Side Section												
RWZ4.0900	Site Clearance	0%	30	30	17-Jul-14	20-Aug-14	563					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-May-14	20-Dec-14	512					

	Project ID: DWP Rev 01 (1405)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-May-14)		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 5 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	