

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Jun	Jul	Aug	Sep	
Contract Condition												
General												
Contract Condition												
Contract Condition												
POSSA323A	Site Area SA323A (360d)	0%	0	0	13-Jul-14*		0					
POSSA323B	Site Area SA323B (360d)	0%	0	0	13-Jul-14*		0					
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Jul-14*		0					
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Aug-14*		0					
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Aug-14*		0					
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Sep-14*		0					
POSSA328	Site Area SA328 (90d)	0%	0	0	15-Jul-14*		0					
POSSA329	Site Area SA329 (90d)	0%	0	0	15-Jul-14*		0					
POSSA340	Site Area SA340 (0d)	0%	0	0	01-Jul-14*		0					
Z1.1000	Instruction by The Engineer to Commence Work (Section Subject to Excision-424d)(SA310)	0%	0	0		14-Sep-14*	0					14-Sep-14* ◆ Ins

ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ10100	Site clearance	6.67%	28	30	30-May-14 A	23-Jul-14	109					
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	18-Aug-14	11-Oct-14	187					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10100	Sheet Piling & Excavation (~5m below ground) (along NB42)	0%	21	21	24-Jul-14	16-Aug-14	172					
TSZ10130	Watermain installation (along NB42)	0%	30	30	18-Aug-14	22-Sep-14	172					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	14-Aug-14	18-Sep-14	109					
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	19-Sep-14	02-Nov-14	1470					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	24-Jul-14	13-Aug-14	109					
TSZ10180	Watermain installation (along NB42A)	0%	20	20	19-Sep-14	14-Oct-14	109					
Underground Utility Works												
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	24	24	19-Sep-14	18-Oct-14	125					

ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14 A	11-Jul-14	-106					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	12-Jul-14	20-Sep-14	-106					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	7.41%	75	81	14-Jun-14 A	17-Sep-14	-20					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	18-Sep-14	14-Oct-14	-20					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00545	NB49B - Pre-drilling	0%	22	22	02-Jul-14	26-Jul-14	-38					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	28-Jul-14	03-Sep-14	-38					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued accordingly)	0%	0	0	28-Jul-14	28-Jul-14	-29					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Aug-14	17-Sep-14	-152					
NB00810	NB57 piling (0.19m -82no)	0%	123	123	18-Sep-14	13-Feb-15	-152					
NB63 (Ch.6610-6700)-TWSR West Side												

	Project ID: DWP Rev 01 (1406)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jun-14)</p>		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 1 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Jun	Jul	Aug	Sep	
Noise Barrier Works												
NB4560	NB63 - ID3-1 Footing & Wall Structure	3.33%	58	60	14-Jun-14A	27-Aug-14	-8					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	01-Sep-14	15-Sep-14	-135					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Sep-14	08-Oct-14	-135					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Sep-14	26-Nov-14	61					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Jun-14	29-Aug-14	672					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	13-Aug-14	17-Sep-14	672					
THBF0340	Structure steel procurement (THFB)	0%	150	150	18-Sep-14	14-Feb-15	839					
TWSR-West/ FL Highway N/B Side Section												
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	05-Jul-14	01-Aug-14	-28					
THBF0130	THP5 - Pile Test	0%	28	28	02-Aug-14	29-Aug-14	1076					
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	16-Aug-14	10-Oct-14	859					
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	02-Aug-14	29-Aug-14	-28					
THBF0170	THP8, THP9 - Pile Test	0%	28	28	30-Aug-14	26-Sep-14	1174					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	13-Sep-14	20-Oct-14	941					
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	20-Jun-14	04-Jul-14	-28					
THBF0210	THAB3 - Pile Test	0%	28	28	05-Jul-14	01-Aug-14	1199					
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	19-Jul-14	22-Aug-14	961					
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	23-Aug-14	24-Sep-14	961					
THBF0240	THP6, THP7 - Predrilling	37.5%	15	24	10-Jun-14A	08-Jul-14	752					
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	30-Aug-14	04-Nov-14	-28					
TWSR-East FL Highway S/B Side Section												
THBF0435	Pending for RE & WSD information for C350 location	0%	5	5	01-May-14 A	25-Jun-14	792					
THBF0440	THAB1 - Predrilling	0%	12	12	09-Jul-14	22-Jul-14	782					
THBF0490	THP2 - Predrilling	0%	12	12	23-Jul-14	05-Aug-14	782					
THBF0700	THP3 - Predrilling	0%	6	6	06-Aug-14	12-Aug-14	800					
THBF0740	THP4 - Predrilling	0%	6	6	13-Aug-14	19-Aug-14	810					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	0%	30	30	01-Aug-14	04-Sep-14	-82					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Jun-14	07-Oct-14	893					
TWFB1030	Structure steel Shop drawing approval (TWFB)	0%	30	30	18-Sep-14	24-Oct-14	893					
TWSR-West/ FL Highway N/B Side Section												
TWFB1310	TWAB1 - Predrilling	0%	27	27	05-Sep-14	09-Oct-14	-82					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1010	Design preparation	0%	90	90	20-Jun-14	07-Oct-14	324					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway N/B Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	20-Jun-14	25-Jul-14	711					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Jun-14	15-Jul-14	459					
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	16-Jul-14	31-Oct-14	459					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	79	70	02-Jun-14A	22-Sep-14	-151					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												

	Project ID: DWP Rev 01 (1406)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Jun-14)		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
Page 2 of 5				26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Jun	Jul	Aug	Sep	
MCLT1000	Engineer Excise Section 3b Option	0%	0	0		12-Jul-14*	0					12-Jul-14* ◆ Engineer Excise Section 3b Option
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	150	150	14-Jul-14	10-Jan-15	6					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA328a	Tree Felling/Transplant	0%	30	30	15-Jul-14	18-Aug-14	-71					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	19-Aug-14	23-Sep-14	-71					
POSSA329a	Tree Felling/Transplant	0%	30	30	15-Jul-14	18-Aug-14	-88					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	19-Aug-14	23-Sep-14	-88					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB000900	Pending for Tree felling permit in area SA328 (RF132)	0%	35	5	10-Feb-14 A	31-Jul-14	-190					
NB001000	NB64 & NB64A - Pre-drilling	60%	14	35	15-May-14 A	31-Jul-14	-190					
NB001010	NB64 & NB64A - piling (0.19m - 78no)	0%	90	90	01-Aug-14	17-Nov-14	-190					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	19-Jul-14	-16					
KLH Bridge - Ramp R1												
Z2.KLH.1430	Ramp R1 - Pre-drilling work (R1P1-P3)	0%	27	27	15-May-14 A	31-Jul-14	92					
KLH Bridge - Deck 3												
Z2.KLH.1790	East Abutment - Pre-bored H-pile piling works (13 Nos.)	79.49%	8	39	28-Mar-14 A	28-Jun-14	-1					
Z2.KLH.1800	East Abutment - Pile testing	0%	30	30	30-Jun-14	04-Aug-14	-1					
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	05-Aug-14	03-Nov-14	-1					
Z2.KLH.1830	VBP7 - Pre-bored H-pile piling works (7 Nos.)	0%	35	21	09-Apr-14 A	31-Jul-14	137					
Z2.KLH.1840	VBP7 - Pile testing	0%	30	30	01-Aug-14	04-Sep-14	137					
Z2.KLH.1870	VBP8 - Pre-bored H-pile piling works (6 Nos.)	0%	29	18	03-May-14 A	24-Jul-14	53					
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	25-Jul-14	28-Aug-14	53					
Demolition of Existing Nam Wa Po Footbridge												
General												
Z2.NWP.0500	Site Clearance	0%	20	20	15-Jul-14	06-Aug-14	-161					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	07-Aug-14	04-Sep-14	-161					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	05-Sep-14	08-Oct-14	-161					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Site Formation												
Site Formation Works												
Site Formation Work												
Z4SF1065	Drainage Work	0%	34	30	10-May-14 A	30-Jul-14	-88					
Z4SF1070	Backfilling (~20000m3)	14.44%	154	180	10-May-14 A	20-Dec-14	-108					
Retaining Wall W76												
Structure Works												
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Jun-14	04-Jul-14	-66					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	05-Jul-14	20-Aug-14	-66					
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Jun-14	29-Aug-14	-107					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	13-Aug-14	17-Sep-14	-107					
HKY1050	Structure steel procurement (HKYB)	0%	150	150	18-Sep-14	14-Feb-15	-128					
TWSR-West/ FL Highway NB Side Section												
HKY1130	Soil Nail besides P6 & AB3 - VO detail available	0%	0	0	20-Jun-14*		-24					◆ Soil Nail besides P6 & AB3 - VO detail available
TWSR-East FL Highway S/B Side Section												
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	01-Sep-14	15-Sep-14	-66					
HKY1520	HKYAB1 - Pile Test	0%	28	28	16-Sep-14	13-Oct-14	-4					

	Project ID: DWP Rev 01 (1406)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jun-14)</p>		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 3 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Jun	Jul	Aug	Sep
HKY1560	HKYP3 - Pre-bored H pile (8 nos)	0%	24	24	16-Sep-14	15-Oct-14	-66				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	7.58%	61	66	10-Jun-14 A	30-Aug-14	-66				
HKY1830	HKYAB2 - Pile Test	0%	28	28	30-Aug-14	27-Sep-14	-10				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1880	Construct Temp Ramp for existing HKY footbridge	8.89%	82	90	11-Jun-14 A	25-Sep-14	-125				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	20-Jun-14	12-Aug-14	-42				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Jun-14	29-Aug-14	345				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	13-Aug-14	17-Sep-14	345				
WHS1040	Structure steel procurement (WHSB)	0%	150	150	18-Sep-14	14-Feb-15	428				
TWSR-West/ FL Highway N/B Side Section											
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	05-Jul-14	01-Aug-14	400				
WHS1170	WHSP2 - Pile Test	0%	28	28	02-Aug-14	29-Aug-14	494				
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	16-Aug-14	10-Oct-14	400				
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	02-Aug-14	22-Aug-14	431				
WHS1210	WHSP6 - Pile Test	0%	28	28	23-Aug-14	19-Sep-14	538				
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	23-Aug-14	13-Sep-14	454				
WHS1226	WHSP7 - Pile Test	0%	28	28	13-Sep-14	11-Oct-14	573				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Jun-14	04-Jul-14	400				
WHS1250	WHSAB1 - Pile Test	0%	28	28	05-Jul-14	01-Aug-14	1099				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	19-Jul-14	22-Aug-14	879				
WHS1270	WHSAB1 - Backfilling (-4m)	0%	27	27	23-Aug-14	24-Sep-14	879				
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Jun-14	11-Jul-14	459				
WHS1896	WHSP3 - Pile Test	0%	28	28	12-Jul-14	08-Aug-14	566				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	09-Aug-14	13-Sep-14	451				
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	12-Jul-14	01-Aug-14	479				
WHS1920	WHSP4 - Pile Test	0%	28	28	02-Aug-14	29-Aug-14	599				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	15-Sep-14	21-Oct-14	451				
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	02-Aug-14	22-Aug-14	488				
WHS1960	WHSP5 - Pile Test	0%	28	28	23-Aug-14	19-Sep-14	614				
Crossing Fanling Highway Section											
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	18-Jun-14 A	20-Aug-14	818				
TWSR-East FL Highway S/B Side Section											
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	20-Jun-14	04-Jul-14	362				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	05-Jul-14	23-Jul-14	362				
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	24-Jul-14	20-Aug-14	884				
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	24-Jul-14	15-Sep-14	362				
WHS2080	North Abutment Wall (AW1) - pile cap & abutment wall	0%	60	60	16-Sep-14	26-Nov-14	677				
Slip Road Y Construction											
Underground Utility Works											
DN600 and DN900 Water main											
DN0910	Design Information available for construction - DN600 Stage 1 (Vertical Alignment)	0%	0	0	20-Jun-14		-374				
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4 TTA-Stage 1)	0%	70	70	11-Jul-14	03-Oct-14	-391				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1015	Temp. road work for TTA for DN600	34.62%	17	26	11-Jun-14 A	10-Jul-14	-391				
W76A1032	W76A construction (bay 1-2 & 11-13)	28%	54	75	19-May-14 A	22-Aug-14	-212				
W76A1035	W76A backfilling work (bay 1-2 & 11-13)	0%	26	26	23-Aug-14	23-Sep-14	-212				
Fanling Highway Construction											

	Project ID: DWP Rev 01 (1406)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jun-14)</p>		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 4 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Jun	Jul	Aug	Sep	
Drainage & Road Works												
TWSR-East FL Highway S/B Side Section												
RDZ41004	Site Clearance & Tree Felling	43.33%	34	60	20-May-14 A	30-Jul-14	-166					
Other Works												
Retaining Wall W77A												
TWSR-East FL Highway S/B Side Section												
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Jun-14	29-Aug-14	420					
RWZ4.1070	Backfilling (0-3m) - RW77A(Ch.50-130)	0%	30	30	30-Aug-14	07-Oct-14	675					
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	16-Sep-14	08-Nov-14	362					
Retaining Wall W77B												
TWSR-East FL Highway S/B Side Section												
RWZ4.1092	Site Clearance	0%	30	30	20-Jun-14	25-Jul-14	525					
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch0-40)	0%	60	60	30-Aug-14	11-Nov-14	495					
Retaining Wall W78												
TWSR-East FL Highway S/B Side Section												
RWZ4.0900	Site Clearance	0%	30	30	26-Jul-14	29-Aug-14	555					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Jun-14	23-Jan-15	486					

	Project ID: DWP Rev 01 (1406)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jun-14)</p>		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 5 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	