

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Aug	Sep	Oct	Nov	
Contract Condition												
General												
Contract Condition												
POSSA310	Site Area SA 310 (395d)	0%	0	0	20-Aug-14*		-4		◆ Site Area SA 310 (395d)			
POSSA320	Site Area SA320 (0d)	0%	0	0	25-Aug-14*		0		◆ Site Area SA320 (0d)			
POSSA323	Site Area SA323 (360d)	0%	0	0	30-Sep-14*		0			◆ Site Area SA323 (360d)		
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Aug-14*		-38		◆ Site Area SA323A (360d) (not required)			
POSSA323B	Site Area SA323B (360d)	0%	0	0	29-Aug-14*		0		◆ Site Area SA323B (360d)			
POSSA325	Site Area SA325 (180d)	0%	0	0	25-Aug-14*		0		◆ Site Area SA325 (180d)			
POSSA326	Site Area SA326 (180d)	0%	0	0	25-Aug-14*		0		◆ Site Area SA326 (180d)			
POSSA328	Site Area SA328 (90d)	0%	0	0	29-Aug-14*		0		◆ Site Area SA328 (90d)			
Z1.1000	Instruction by The Engineer to Commence Work (Section Subject	0%	0	0		14-Sep-14	0		◆ 14-Sep-14* ◆ Instruction by The Engineer to Commence Work (Section			
Partial Possession Status												
Contract Condition												
Contract Condition												
POSSA320-140	SA320/ 323	0%	0	0	25-Aug-14		-8		◆ SA320/ 323			
POSSA320-180	SA320/ 326	0%	0	0	25-Aug-14		-112		◆ SA320/ 326			
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ10100	Site clearance (Additional Transplant - pending for VO)	6.67%	28	30	30-May-14 A	22-Sep-14	58					
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	20-Oct-14	10-Dec-14	136					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10100	Sheet Piling & Excavation (~5m below ground) (along NB42)	0%	21	21	23-Sep-14	18-Oct-14	121					
TSZ10130	Watermain installation (along NB42)	0%	30	30	20-Oct-14	22-Nov-14	121					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	16-Oct-14	19-Nov-14	58					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	23-Sep-14	15-Oct-14	58					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	90%	3	30	01-Jan-14 A	22-Aug-14	-142					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	23-Aug-14	04-Nov-14	-142					
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	05-Nov-14	02-Jun-15	1019					
Z2.P2N.1260	Demolition of existing SHRINE	0%	30	30	05-Nov-14	09-Dec-14	-142					
Z2.P2N.1270	Condition survey	0%	5	5	24-Sep-14	30-Sep-14	90					
Z2.P2N.1300	Condition survey	0%	6	6	23-Sep-14	30-Sep-14	-32					
Z2.P2N.1310	Existing trees felling	0%	25	25	30-Sep-14	30-Oct-14	-32					
Z2.P2N.1320	Demolition of villiage houses	0%	26	26	30-Sep-14	31-Oct-14	-32					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	70.37%	24	81	14-Jun-14 A	17-Sep-14	-20					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	18-Sep-14	14-Oct-14	-20					
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	15-Oct-14	04-Nov-14	-20					
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	05-Nov-14	11-Dec-14	-20					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00485	NB49 - Pre-drilling	0%	50	50	01-Nov-14	31-Dec-14	-32					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00545	NB49B - Pre-drilling (Deleted notified in July-14, VO issued	0%	22	22	20-Aug-14	15-Sep-14	-80					
NB00550	NB49B piling (0.19m -22no) (Deleted notified in July-14, VO	0%	33	33	16-Sep-14	25-Oct-14	-80					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued	0%	0	0	16-Sep-14	16-Sep-14	-71					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00805	Pending for design information (RFI/00088)	0%	14	5	17-Jul-14 A	02-Sep-14	-173					
NB00810	NB57 piling (0.19m -82no)	0%	123	123	03-Sep-14	30-Jan-15	-140					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00870	NB58 -Pre-drilling (2 nos after remove Hse 103 wall)	0%	179	22	30-Jul-14 A	31-Mar-15	-39					

Remaining Level of Effort
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone
 Crit. Milestone

Project ID: DWP Rev 01 (1408)
 Layout: 3 Month Rolling Program
 Page 1 of 4

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Aug-14)



Date	Revision	C.	App...
22-Jan-14	IWP Rev 4		
26-Feb-14	IWP Rev 5		
13-May-...	WP Rev 1		
30-Jun-14	WP Rev...		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Aug	Sep	Oct	Nov	
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00940	NB59 -Pre-drilling	0%	47	47	05-May-14 A	16-Oct-14	-155					
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	17-Oct-14	17-Apr-15	-155					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB01020	NB63 - Footing & Wall Structure	0%	60	60	18-Nov-14	29-Jan-15	-135					
NB4560	NB63 - ID3-1 Footing & Wall Structure	88.33%	7	60	14-Jun-14 A	27-Aug-14	-8					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	22	12	23-Jul-14 A	15-Sep-14	-135					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Sep-14	08-Oct-14	-135					
TSZ10320	Backfill up to NB63 footing level	0%	34	34	09-Oct-14	17-Nov-14	-135					
TSZ10330	Watermain installation (along NB63)	0%	30	30	18-Nov-14	22-Dec-14	-135					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Sep-14	26-Nov-14	61					
Box Culvert Extension ID1												
Structure Works												
ID1-0100	Box Culvert Extension ID1 structure	0%	118	118	01-Nov-14	30-Mar-15	-118					
Box Culvert Extension ID2												
Structure Works												
ID2-0100	Box Culvert Extension ID2 structure	0%	118	118	01-Nov-14	30-Mar-15	-118					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Aug-14	31-Oct-14	621					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	15-Oct-14	18-Nov-14	621					
THBF0340	Structure steel procurement (THFB)	0%	150	150	19-Nov-14	17-Apr-15	777					
TWSR-West/ FL Highway N/B Side Section												
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	03-Sep-14	03-Oct-14	-79					
THBF0130	THP5 - Pile Test	0%	28	28	04-Oct-14	31-Oct-14	1013					
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	18-Oct-14	09-Dec-14	808					
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	04-Oct-14	31-Oct-14	-79					
THBF0170	THP8, THP9 - Pile Test	0%	28	28	01-Nov-14	28-Nov-14	1111					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	15-Nov-14	19-Dec-14	889					
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	20-Aug-14	02-Sep-14	-79					
THBF0210	THAB3 - Pile Test	0%	28	28	03-Sep-14	30-Sep-14	1139					
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	17-Sep-14	23-Oct-14	911					
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	24-Oct-14	24-Nov-14	911					
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	01-Nov-14	06-Jan-15	-79					
TWSR-East FL Highway S/B Side Section												
THBF0440	THAB1 - Predrilling	0%	12	12	20-Aug-14	02-Sep-14	746					
THBF0490	THP2 - Predrilling	0%	12	12	03-Sep-14	17-Sep-14	746					
THBF0700	THP3 - Predrilling	0%	6	6	18-Sep-14	24-Sep-14	764					
THBF0740	THP4 - Predrilling	0%	6	6	25-Sep-14	03-Oct-14	774					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	0%	30	30	25-Aug-14	29-Sep-14	-75					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Aug-14	05-Dec-14	842					
TWFB1030	Structure steel Shop drawing approval (TWFB)	0%	30	30	19-Nov-14	23-Dec-14	842					
TWSR-West/ FL Highway N/B Side Section												
TWFB1210	TWAB2 - Predrilling	0%	12	12	30-Sep-14	15-Oct-14	133					
TWFB1310	TWAB1 - Predrilling	0%	27	27	27-Jun-14 A	20-Sep-14	-68					
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	30-Sep-14	03-Dec-14	-75					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1010	Design preparation	0%	90	90	20-Aug-14	05-Dec-14	273					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway N/B Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	20-Aug-14	24-Sep-14	660					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Aug-14	13-Sep-14	408					
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	15-Sep-14	02-Jan-15	408					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03020	NB61A (75-190m) - Footing & Wall Structure	24.29%	53	70	02-Jun-14 A	23-Oct-14	-190					
NB03030	NB61A (75-190m)- backfilling	0%	80	80	24-Oct-14	28-Jan-15	-190					
NB03040	NB61A (75-190m) - NB production	0%	45	45	24-Oct-14	07-Dec-14	1435					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	183	150	21-Jul-14 A	08-Apr-15	-59					
General												
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	10-Oct-14	13-Nov-14	-277					

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Aug	Sep	Oct	Nov	
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	14-Nov-14	16-Dec-14	-277					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA328a	Tree Felling/ Transplant (SA328)	0%	30	30	29-Aug-14	06-Oct-14	-110					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	07-Oct-14	10-Nov-14	-110					
POSSA329a	Tree Felling/ Transplant (SA329)	26.67%	22	30	19-Jul-14 A	15-Sep-14	-77					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	16-Sep-14	22-Oct-14	-77					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001000	NB64 & NB64A -Pre-drilling	37.14%	22	35	15-May-14 A	15-Sep-14	-228					
NB001010	NB64 & NB64A -piling (0.19m -78no)	0%	90	90	16-Sep-14	03-Jan-15	-228					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	18-Sep-14	-67					
KLH Bridge - West Ramp												
Z2.KLH.0900	West Abutment- Pre-drilling work	0%	20	20	11-Nov-14	03-Dec-14	-110					
KLH Bridge - Ramp R1												
Z2.KLH.1430	Ramp R1 - Pre-drilling work (R1P1-P3)	0%	27	27	15-May-14 A	20-Sep-14	49					
KLH Bridge - Deck 3												
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	23-Oct-14	14-Nov-14	-77					
Z2.KLH.1330	VBP6 - Diversion of TWSR east to temporary diversion work	0%	1	1	15-Nov-14	15-Nov-14	-77					
Z2.KLH.1340	VBP6 - Pre-drilling work	0%	5	5	17-Nov-14	21-Nov-14	-77					
Z2.KLH.1800	East Abutment - Pile testing	0%	30	30	20-Aug-14	24-Sep-14	-44					
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	25-Sep-14	23-Dec-14	-44					
Z2.KLH.1840	VBP7- Pile testing	0%	30	30	20-Aug-14	24-Sep-14	121					
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	20-Aug-14	24-Sep-14	31					
KLH Bridge - Deck 2												
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	23-Oct-14	13-Dec-14	-50					
KLH Bridge - Ramp R2												
Z2.KLH.1510	Ramp R2 - Pre-drilling work	0%	28	28	06-Feb-14 A	20-Oct-14	114					
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	0%	54	54	27-Jun-14 A	29-Nov-14	114					
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		30-Sep-14	0					
30-Sep-14* ♦ Land Possession for House 190B												
Demolition of Existing Nam Wa Po Footbridge												
General												
Z2.NWP.0500	Site Clearance	0%	20	20	29-Aug-14	22-Sep-14	-200					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	23-Sep-14	23-Oct-14	-200					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	24-Oct-14	22-Nov-14	-200					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Site Formation												
Site Formation Works												
Site Formation Work												
Z4SF1070	Backfilling (~20000m3)	43.33%	102	180	10-May-14 A	19-Dec-14	-107					
Retaining Wall W76												
Structure Works												
RW761080	Base slab - W76 (~7m high)	0%	22	22	20-Aug-14	15-Sep-14	-97					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	16-Sep-14	03-Nov-14	-97					
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1030	Structure steel Shop drawing submission (HKYB)	95%	3	60	20-Jun-14 A	22-Aug-14	-101					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	20-Aug-14	24-Sep-14	-113					
HKY1050	Structure steel procurement (HKYB)	0%	150	150	25-Sep-14	21-Feb-15	-135					
TWSR-West/ FL Highway N/B Side Section												
HKY1135	Soil nail works	0%	50	50	11-Sep-14	10-Nov-14	-112					
HKY1140	HKYP6 - Predrilling	0%	24	24	11-Nov-14	08-Dec-14	-112					
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		18-Nov-14	-83					
HKY1320	HKYAB4 - Predrilling	0%	24	24	19-Nov-14	16-Dec-14	-83					
TWSR-East FL Highway S/B Side Section												
HKY1520	HKYAB1 - Pile Test	0%	28	28	20-Aug-14	16-Sep-14	23					
HKY1530	HKYAB1 - pile cap & abutment wall	0%	30	30	03-Sep-14	10-Oct-14	19					
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	11-Oct-14	03-Nov-14	19					
HKY1570	HKYP3 - Pile Test	0%	28	28	20-Aug-14	16-Sep-14	31					
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	0%	45	45	03-Sep-14	28-Oct-14	24					
HKY1750	HKYP4 - Pile Test	0%	28	28	20-Aug-14	16-Sep-14	-2					
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	0%	45	45	17-Sep-14	10-Nov-14	-2					
HKY1780	HKYP5 - Pre-bored H pile (8 nos)	87.5%	3	24	22-Jul-14 A	22-Aug-14	51					
HKY1790	HKYP5 - Pile Test	0%	28	28	23-Aug-14	19-Sep-14	63					
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	0%	45	45	11-Nov-14	05-Jan-15	-2					
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	72.73%	18	66	10-Jun-14 A	10-Sep-14	-17					
HKY1830	HKYAB2 - Pile Test	0%	28	28	11-Sep-14	08-Oct-14	-21					

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Aug	Sep	Oct	Nov
HKY1840	HKYAB2 - pile cap & abutment wall	0%	60	60	09-Oct-14	17-Dec-14	-16				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1880	Construct Temp Ramp for existing HKY footbridge	80%	18	90	11-Jun-14 A	10-Sep-14	-112				
HKY1890	Pedestrian diversion	0%	1	1	11-Sep-14	11-Sep-14	-67				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	35	35	20-Aug-14	30-Sep-14	-83				
HKY1910	Demolish existing ramp & staircase at TWSR-W	0%	40	40	03-Oct-14	18-Nov-14	-83				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1020	Structure steel Shop drawing submission (WHSB)	91.43%	3	35	21-Jul-14 A	22-Aug-14	351				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	20-Aug-14	24-Sep-14	339				
WHS1040	Structure steel procurement (WHSB)	0%	150	150	25-Sep-14	21-Feb-15	421				
TWSR-West/ FL Highway N/B Side Section											
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	03-Sep-14	03-Oct-14	349				
WHS1170	WHSP2 - Pile Test	0%	28	28	04-Oct-14	31-Oct-14	431				
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	18-Oct-14	09-Dec-14	349				
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	04-Oct-14	24-Oct-14	380				
WHS1210	WHSP6 - Pile Test	0%	28	28	25-Oct-14	21-Nov-14	475				
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	25-Oct-14	14-Nov-14	403				
WHS1226	WHSP7 - Pile Test	0%	28	28	15-Nov-14	12-Dec-14	511				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Aug-14	02-Sep-14	349				
WHS1250	WHSAB1 - Pile Test	0%	28	28	03-Sep-14	30-Sep-14	1039				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	17-Sep-14	23-Oct-14	829				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	24-Oct-14	24-Nov-14	829				
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Aug-14	10-Sep-14	408				
WHS1896	WHSP3 - Pile Test	0%	28	28	11-Sep-14	08-Oct-14	505				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	09-Oct-14	12-Nov-14	402				
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	11-Sep-14	03-Oct-14	428				
WHS1920	WHSP4 - Pile Test	0%	28	28	04-Oct-14	31-Oct-14	536				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	13-Nov-14	17-Dec-14	402				
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	04-Oct-14	24-Oct-14	437				
WHS1960	WHSP5 - Pile Test	0%	28	28	25-Oct-14	21-Nov-14	551				
Crossing Fanling Highway Section											
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	60	52	18-Jun-14 A	31-Oct-14	759				
TWSR-East FL Highway S/B Side Section											
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	22	22	20-Aug-14	15-Sep-14	317				
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	16-Sep-14	13-Oct-14	763				
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	16-Sep-14	08-Nov-14	317				
WHS2080	North Abutment Wall (AW1) - pile cap & abutment wall	0%	60	60	10-Nov-14	21-Jan-15	577				
Slip Road Y Construction											
Underground Utility Works											
DN600 and DN900 Watermain											
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4	15.71%	59	70	19-Aug-14 A	30-Oct-14	-414				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1018	Temp. road work for TTA for W76A	0%	26	26	31-Oct-14	29-Nov-14	-414				
W76A1032	W76A construction (bay 1-2 & 11-13)	96%	3	75	19-May-14 A	22-Aug-14	-212				
W76A1035	W76A backfilling work (bay 1-2 & 11-13)	0%	26	26	23-Aug-14	23-Sep-14	-212				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Aug-14	31-Oct-14	369				
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	01-Nov-14	05-Dec-14	624				
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	10-Nov-14	03-Jan-15	317				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1092	Site Clearance	86.67%	4	30	21-Jul-14 A	23-Aug-14	500				
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	01-Nov-14	13-Jan-15	444				
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0900	Site Clearance	0%	30	30	25-Aug-14	29-Sep-14	530				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Aug-14	01-Apr-15	435				