

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015
								Oct	Nov	Dec	Jan	
Contract Condition												
General												
Contract Condition												
POSSA310	Site Area SA 310 (395d)	0%	0	0	20-Oct-14*		-65					◆ Site Area SA 310 (395d)
POSSA320	Site Area SA320 (0d)	0%	0	0	20-Oct-14*		-56					◆ Site Area SA320 (0d)
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Jan-15*		0					◆ Site Area SA32
POSSA321	Site Area SA321 (120d)	0%	0	0	01-Jan-15*		0					◆ Site Area SA32
POSSA322A	Site Area SA322A (180d)	0%	0	0	01-Jan-15*		0					◆ Site Area SA32
POSSA322B	Site Area SA322B (180d)	0%	0	0	01-Jan-15*		0					◆ Site Area SA32
POSSA323	Site Area SA323 (360d)	0%	0	0	20-Oct-14*		-20					◆ Site Area SA323 (360d)
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Oct-14*		-99					◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Jan-15*		0					◆ Site Area SA32
Partial Possession Status												
Contract Condition												
Contract Condition												
POSSA320-180	SA320/ 326	0%	0	0	20-Oct-14		-157					◆ SA320/326
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ10100	Site clearance (Additional Transplant - pending for VO)	6.67%	28	30	30-May-14 A	20-Nov-14	9					
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	16-Dec-14	09-Feb-15	87					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10100	Sheet Piling & Excavation (~5m below ground) (along NB42)	0%	21	21	21-Nov-14	15-Dec-14	72					
TSZ10130	Watermain installation (along NB42)	0%	30	30	16-Dec-14	22-Jan-15	72					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	12-Dec-14	19-Jan-15	9					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	21-Nov-14	11-Dec-14	9					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1245	Method statement submission/ approval	36.67%	38	60	24-Jul-14 A	02-Dec-14	995					
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	03-Dec-14	02-Jul-15	995					
Z2.P2N.1320	Demolition of villiage houses	0%	26	26	15-Sep-14 A	18-Nov-14	-47					
NB47 (Ch.5880-5930)-TWSR West Side												
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	02-Jan-15	22-Jan-15	-317					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	02-Jan-15	25-Mar-15	-91					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	20-Oct-14	12-Nov-14	-45					
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	13-Nov-14	03-Dec-14	-45					
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	04-Dec-14	13-Jan-15	-45					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	14-Jan-15	17-Feb-15	-35					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00485	NB49 - Pre-drilling	0%	50	50	19-Nov-14	19-Jan-15	-47					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued)	0%	0	0	20-Oct-14	20-Oct-14	-48					
NB00665	NB54 -Pre-drilling	0%	24	24	20-Oct-14	15-Nov-14	-48					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00730	NB54A -Pre-drilling	0%	48	36	26-Feb-14 A	13-Dec-14	-2					
NB00740	NB54A piling (0.19m -72no)	0%	108	108	05-May-14 A	05-Mar-15	-2					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00810	NB57 piling (0.19m -82no)	41.46%	72	123	09-Oct-14 A	14-Jan-15	-126					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10700	Sheet Piling & Excavation (~5m below ground) (along NB57)	0%	21	21	15-Jan-15	07-Feb-15	-126					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00875	Pending for RSS revised detail of NB58 - piling	0%	14	14	03-Sep-14 A	04-Nov-14	1937					
NB59 (Ch.6490-6590)-TWSR West Side												

	Project ID: DWP Rev 01 (1410)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Oct-14)</p>		Date	Revision	C.	App...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4		
Page 1 of 5				26-Feb-14	IWP Rev 5		
				13-May...	WP Rev 1		
				30-Jun-14	WP Rev...		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015
								Oct	Nov	Dec	Jan	
Noise Barrier Works												
NB00940	NB59 -Pre-drilling	29.79%	33	47	05-May-14 A	26-Nov-14	-190					
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	27-Nov-14	30-May-15	-190					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB01020	NB63 - Footing & Wall Structure	43.33%	34	60	23-Jun-14 A	27-Nov-14	-174					
NB01040	NB63 - NB production	0%	45	45	28-Nov-14	11-Jan-15	1400					
NB4560	NB63 - ID3-1 Footing & Wall Structure	66.67%	20	60	14-Jun-14 A	11-Nov-14	-160					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	02-Jan-15	15-Jan-15	-201					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Jan-15	05-Feb-15	-201					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Jan-15	07-Apr-15	-39					
Box Culvert Extension ID1												
Structure Works												
ID1-0100	Box Culvert Extension ID1 structure	0%	118	118	20-Oct-14 A	30-Mar-15	-118					
Box Culvert Extension ID2												
Structure Works												
ID2-0100	Box Culvert Extension ID2 structure	0%	118	118	20-Oct-14 A	30-Mar-15	-118					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Oct-14	30-Dec-14	572					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	11-Dec-14	17-Jan-15	572					
THBF0340	Structure steel procurement (THFB)	0%	150	150	17-Jan-15	16-Jun-15	717					
TWSR-West/ FL Highway N/B Side Section												
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	03-Nov-14	29-Nov-14	-128					
THBF0130	THP5 - Pile Test	0%	28	28	29-Nov-14	27-Dec-14	956					
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	15-Dec-14	07-Feb-15	759					
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	01-Dec-14	30-Dec-14	-128					
THBF0170	THP8, THP9 - Pile Test	0%	28	28	31-Dec-14	27-Jan-15	1051					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	14-Jan-15	17-Feb-15	841					
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	20-Oct-14	01-Nov-14	-128					
THBF0210	THAB3 - Pile Test	0%	28	28	01-Nov-14	29-Nov-14	1079					
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	17-Nov-14	20-Dec-14	861					
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	22-Dec-14	24-Jan-15	861					
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	31-Dec-14	12-Mar-15	-128					
TWSR-East FL Highway S/B Side Section												
THBF0440	THAB1 - Predrilling	0%	12	12	20-Oct-14	01-Nov-14	697					
THBF0490	THP2 - Predrilling	0%	12	12	03-Nov-14	15-Nov-14	697					
THBF0700	THP3 - Predrilling	0%	6	6	17-Nov-14	22-Nov-14	715					
THBF0740	THP4 - Predrilling	0%	6	6	24-Nov-14	29-Nov-14	725					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	73.33%	8	30	25-Aug-14 A	28-Oct-14	-98					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Oct-14	04-Feb-15	793					
TWFB1030	Structure steel Shop drawing approval (TWFB)	0%	30	30	19-Jan-15	02-Mar-15	793					
TWSR-West/ FL Highway N/B Side Section												
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	0%	42	42	03-Jan-15	28-Feb-15	-81					
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	29-Oct-14	02-Jan-15	-98					
TWFB1330	TWAB1 - Pile Test	0%	28	28	03-Jan-15	30-Jan-15	-121					
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	17-Jan-15	28-Feb-15	-99					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1010	Design preparation	0%	90	90	20-Oct-14	04-Feb-15	224					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway N/B Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	20-Oct-14	22-Nov-14	611					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Oct-14	12-Nov-14	359					
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	13-Nov-14	09-Mar-15	359					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03030	NB61A (75-190m)- backfilling	0%	80	80	18-Oct-14 A	23-Jan-15	-186					
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Oct-14	03-Dec-14	1439					
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Dec-14	09-Dec-14	1154					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
MCLT1040	Engineer approval	0%	12	12	16-Sep-14 A	01-Nov-14	-79					
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	12	12	03-Nov-14	15-Nov-14	-79					
MCLT1060	Design available for construction	0%	0	0		15-Nov-14	-79					

15-Nov-14 ♦ Design available for construction

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015
								Oct	Nov	Dec	Jan	
MCLT1070	Method Statement submission & Demolish House for New MCLT	0%	40	40	20-Oct-14	04-Dec-14	1911					
MCLT1080	Construct New MCLT (Structure)	0%	60	60	17-Nov-14	28-Jan-15	-79					
General												
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	26.67%	22	30	10-Oct-14 A	13-Nov-14	-277					
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	14-Nov-14	16-Dec-14	-277					
Z2.P2N.1020	Approval of contractor's Design by Engineer	0%	14	14	27-Dec-14	13-Jan-15	-277					
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	01-Dec-14	16-Dec-14	-277					
Z2.P2N.1040	Consent from DSD	0%	21	21	17-Dec-14	13-Jan-15	-277					
Z2.P2N.1050	Temporary access road construction	0%	21	21	02-Jan-15	26-Jan-15	-277					
Z2.P2N.1060	Site clearance	0%	10	10	02-Jan-15	13-Jan-15	-277					
Z2.P2N.1070	SA322A: Tree Removal Works	0%	14	14	14-Jan-15	29-Jan-15	-277					
Z2.P2N.1080	Site fomration works (Demolition of existing villiage houses with log no.	0%	50	50	19-Jan-15	25-Mar-15	-277					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	20-Oct-14	22-Nov-14	-104					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB63A (Ch.6710-6840)-TWSR West Side												
Noise Barrier Works												
NB01090	NB63A-1 - NB production	0%	45	45	20-Oct-14	03-Dec-14	799					
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2)	0%	30	30	20-Oct-14	22-Nov-14	100					
NB01140	NB63A-2 - NB production	0%	45	45	22-Nov-14	06-Jan-15	765					
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9)	0%	50	50	24-Nov-14	23-Jan-15	100					
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001010	NB64 & NB64A -piling (0.19m -78no)	0%	90	90	20-Oct-14	04-Feb-15	-145					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	17-Nov-14	-57					
KLH Bridge - West Ramp												
Z2.KLH.0910	West Abutment- pre-bored H-pile piling works (13nos)	12.82%	34	39	15-Oct-14 A	27-Nov-14	-66					
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	0%	90	90	28-Nov-14	24-Mar-15	-66					
KLH Bridge - Deck 1												
Z2.KLH.1010	Pier VBP1- Pre-bored H-pile piling works (6 Nos.)	0%	18	18	23-Oct-14 A	08-Nov-14	62					
Z2.KLH.1012	Pier VBP1- Pile testing	0%	28	28	10-Nov-14	11-Dec-14	62					
Z2.KLH.1018	Pier VBP2- Pre-bored H-pile piling works (8 Nos.)	0%	24	24	10-Nov-14	06-Dec-14	138					
Z2.KLH.1020	Pier VBP2- Pile testing	0%	28	28	08-Dec-14	12-Jan-15	138					
KLH Bridge - Ramp R1												
Z2.KLH.1440	Ramp R1 - Pre-bored H-pile piling works (R1P1-P3) (9 Nos.)	0%	27	27	30-Sep-14 A	28-Nov-14	233					
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	28-Nov-14	16-Jan-15	233					
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	17-Jan-15	12-Mar-15	233					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	45	45	20-Oct-14	10-Dec-14	312					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	11-Dec-14	17-Jan-15	312					
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	90	90	19-Jan-15	15-May-15	312					
KLH Bridge - Deck 3												
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	24-Nov-14	16-Dec-14	-104					
Z2.KLH.1330	VBP6 - Diversion of TWSR east to temporary diversion work	0%	1	1	17-Dec-14	17-Dec-14	-104					
Z2.KLH.1340	VBP6 - Pre-drilling work	0%	5	5	18-Dec-14	23-Dec-14	-104					
Z2.KLH.1350	VBP6 - Pre-bored H-pile piling works (12 Nos.)	0%	60	60	24-Dec-14	14-Mar-15	-104					
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	20-Oct-14 A	17-Jan-15	-63					
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	19-Jan-15	27-Apr-15	-63					
KLH Bridge - Deck 2												
Z2.KLH.1142	Deck 2 precast concrete beam Shop drawing submission & approval	0%	150	150	02-Jan-15	31-May-15	17					
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	24-Nov-14	17-Jan-15	-41					
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	0%	80	80	19-Jan-15	04-May-15	-41					
KLH Bridge - Ramp R2												
Z2.KLH.1510	Ramp R2 - Pre-drilling work	10.71%	25	28	06-Feb-14 A	17-Nov-14	90					
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	0%	54	54	27-Jun-14 A	30-Dec-14	90					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	27-Dec-14	30-May-15	90					
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		20-Oct-14*	-14					
20-Oct-14* ♦ Land Possession for House 190B												
Demolition of Existing Nam Wa Po Footbridge												
General												
Z2.NWP.0500	Site Clearance	0%	26	20	29-Aug-14 A	18-Nov-14	-137					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	19-Nov-14	17-Dec-14	-137					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	18-Dec-14	20-Jan-15	-137					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Site Formation												
Site Formation Works												
Site Formation Work												
Z4SF1070	Backfilling (~2000m3)	70.56%	53	180	10-May-14 A	19-Dec-14	-107					
Retaining Wall W76												

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Oct	Nov	Dec	2015 Jan	
Structure Works												
RW761085	Wall construction - W76 (~7m high)	10%	36	40	03-Oct-14 A	29-Nov-14	-105					
Z4SF1090	Watermains installation	0%	21	21	20-Dec-14	16-Jan-15	-107					
Z4SF1100	Firemain installation	0%	21	21	20-Dec-14	16-Jan-15	-107					
Z4SF1110	Backfilling up to road finishes level	0%	30	30	17-Jan-15	28-Feb-15	-107					
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1040	Structure steel Shop drawing approval (HKYB)	86.67%	4	30	25-Aug-14 A	23-Oct-14	-136					
HKY1050	Structure steel procurement (HKYB)	0%	150	150	24-Oct-14	22-Mar-15	-164					
TWSR-West/ FL Highway N/B Side Section												
HKY1135	Soil nail works	0%	50	50	20-Oct-14	16-Dec-14	-119					
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	17-Dec-14	16-Jan-15	-119					
HKY1160	HKYP6 - Pile Test	0%	28	28	17-Jan-15	13-Feb-15	-42					
HKY1172	HKYP1 - Predrilling	0%	12	12	20-Oct-14	01-Nov-14	38					
HKY1174	HKYP1 - Pre-bored H pile (4 nos)	0%	12	12	17-Jan-15	30-Jan-15	-12					
HKY1220	HKYAB3 - Predrilling	0%	12	12	20-Oct-14	01-Nov-14	-57					
HKY1230	HKYAB3 - Pre-bored H pile (4 nos)	0%	12	12	17-Jan-15	30-Jan-15	-119					
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		02-Dec-14	-95					
HKY1280	HKYP7 - Predrilling	0%	18	18	03-Jan-15	23-Jan-15	-63					
HKY1320	HKYAB4 - Predrilling	0%	24	24	03-Dec-14	02-Jan-15	-95					
TWSR-East FL Highway S/B Side Section												
HKY1530	HKYAB1 - pile cap & abutment wall	0%	30	30	20-Oct-14	22-Nov-14	-18					
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	24-Nov-14	16-Dec-14	-18					
HKY1570	HKYP3 - Pile Test	0%	28	28	20-Oct-14	16-Nov-14	-30					
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	0%	45	45	03-Nov-14	24-Dec-14	-25					
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	0%	45	45	11-Dec-14	04-Feb-15	-28					
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	0%	45	45	18-Sep-14 A	10-Dec-14	-28					
HKY1830	HKYAB2 - Pile Test	0%	31	28	19-Sep-14 A	19-Nov-14	-63					
HKY1840	HKYAB2 - pile cap & abutment wall	0%	60	60	20-Nov-14	31-Jan-15	-52					
Demolition of Existing Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway N/B Side Section												
HKY1910	Demolish existing ramp & staircase at TWSR-W	5%	38	40	17-Oct-14 A	02-Dec-14	-95					
TWSR-East Construction												
NB74 (Ch.7930-7980)-FH S/B Side												
Noise Barrier Works												
NB4005	NB74 - Footing & Wall Structure	0%	70	70	20-Dec-14	23-Mar-15	205					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB75 (Ch.7930-8090)-FH N/B Side												
Noise Barrier Works												
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	03-Nov-14	29-Nov-14	38					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1030	Structure steel Shop drawing approval (WHSB)	90%	3	30	23-Aug-14 A	22-Oct-14	317					
WHS1040	Structure steel procurement (WHSB)	0%	150	150	23-Oct-14	21-Mar-15	393					
TWSR-West/ FL Highway N/B Side Section												
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	03-Nov-14	29-Nov-14	300					
WHS1170	WHSP2 - Pile Test	0%	28	28	29-Nov-14	27-Dec-14	374					
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	15-Dec-14	07-Feb-15	300					
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	01-Dec-14	20-Dec-14	331					
WHS1210	WHSP6 - Pile Test	0%	28	28	20-Dec-14	17-Jan-15	418					
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	22-Dec-14	14-Jan-15	354					
WHS1226	WHSP7 - Pile Test	0%	28	28	15-Jan-15	11-Feb-15	450					
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Oct-14	01-Nov-14	300					
WHS1250	WHSAB1 - Pile Test	0%	28	28	01-Nov-14	29-Nov-14	979					
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	17-Nov-14	20-Dec-14	779					
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	22-Dec-14	24-Jan-15	779					
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Oct-14	08-Nov-14	359					
WHS1896	WHSP3 - Pile Test	0%	28	28	08-Nov-14	06-Dec-14	446					
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	08-Dec-14	14-Jan-15	351					
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	10-Nov-14	29-Nov-14	379					
WHS1920	WHSP4 - Pile Test	0%	28	28	29-Nov-14	27-Dec-14	479					
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	15-Jan-15	18-Feb-15	351					
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	01-Dec-14	20-Dec-14	388					
WHS1960	WHSP5 - Pile Test	0%	28	28	20-Dec-14	17-Jan-15	494					
Crossing Fanling Highway Section												
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	3.85%	50	52	18-Jun-14 A	16-Dec-14	720					
TWSR-East FL Highway S/B Side Section												
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	20-Oct-14	10-Dec-14	290					
WHS2080	North Abutment Wall (AW1) - pile cap & abutment wall	0%	60	60	11-Dec-14	02-Mar-15	550					

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015
								Oct	Nov	Dec	Jan	
Slip Road Y Construction												
Underground Utility Works												
DN600 and DN900 Watermain												
DN0990	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4	0%	20	20	31-Oct-14	22-Nov-14	-437					
DN1030	DN600 & DN900 watermain laying (Ch7925-8050)(SA346)	0%	120	120	20-Dec-14	26-May-15	-85					
VO - Wall 76A Construction												
Retaining Wall W76A												
TWSR-East FL Highway S/B Side Section												
W76A1016	W76A construction (bay 3, 4, 6-7)	79.17%	10	48	20-Aug-14 A	30-Oct-14	-437					
W76A1017	W76A backfilling work (bay 3, 4, 6-7)	0%	25	25	24-Nov-14	22-Dec-14	-437					
W76A1018	Temp. road work for TTA for W76A (TTA-2)	0%	26	26	23-Dec-14	24-Jan-15	-437					
Other Works												
Retaining Wall W77A												
TWSR-East FL Highway S/B Side Section												
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Oct-14	30-Dec-14	320					
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	31-Dec-14	04-Feb-15	575					
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	11-Dec-14	04-Feb-15	290					
Retaining Wall W77B												
TWSR-East FL Highway S/B Side Section												
RWZ4.1092	Site Clearance	86.67%	4	30	21-Jul-14 A	23-Oct-14	451					
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	31-Dec-14	19-Mar-15	395					
Retaining Wall W78												
TWSR-East FL Highway S/B Side Section												
RWZ4.0900	Site Clearance	0%	30	30	24-Oct-14	27-Nov-14	481					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Oct-14	03-Jun-15	386					