

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Nov	Dec	Jan	Feb	Nov	Dec	Jan	Feb
Contract Condition															
General															
Contract Condition															
Contract Condition															
POSSA310	Site Area SA 310 (395d)	0%	0	0	20-Nov-14*		-96								
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Jan-15*		0								
POSSA321	Site Area SA321 (120d)	0%	0	0	01-Jan-15*		0								
POSSA322A	Site Area SA322A (180d)	0%	0	0	01-Jan-15*		0								
POSSA322B	Site Area SA322B (180d)	0%	0	0	01-Jan-15*		0								
POSSA323	Site Area SA323 (360d)	0%	0	0	20-Nov-14*		-51								
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Nov-14*		-130								
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Jan-15*		0								
Partial Possession Status															
Contract Condition															
Contract Condition															
POSSA320-180	SA320/326	0%	0	0	20-Nov-14		-184								
ZONE 1 (Ch. 5640 to 5880)															
Noise Barrier Along TWSR-West and Laying New Utilities															
Site Clearance & Demolition of Existing Structure															
General															
ADVZ10100	Site clearance (Additional Transplant - pending for VO)	6.67%	28	30	30-May-14 A	22-Dec-14	-18								
NB42 (Ch.5640-5740)-TWSR West Side															
Noise Barrier Works															
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	20-Jan-15	20-Mar-15	60								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10100	Sheet Piling & Excavation(~5m below ground) (along NB42)	0%	21	21	23-Dec-14	19-Jan-15	45								
TSZ10130	Watermain installation (along NB42)	0%	30	30	20-Jan-15	03-Mar-15	45								
NB42A (Ch.5750-5810)-TWSR West Side															
Noise Barrier Works															
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	16-Jan-15	27-Feb-15	-18								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10150	Sheet Piling & Excavation(~5m below ground) (along NB42A)	0%	18	18	23-Dec-14	15-Jan-15	-18								
ZONE 2 (Ch. 5880 to 6930)															
Noise Barrier Along TWSR-West and Laying New Utilities															
Site Clearance & Demolition of Existing Structure															
Demolition Work															
Z2.P2N.1245	Method statement submission/ approval	80%	12	60	24-Jul-14 A	03-Dec-14	994								
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	04-Dec-14	03-Jul-15	994								
NB47 (Ch.5880-5930)-TWSR West Side															
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10250	Sheet Piling & Excavation(~6m below ground) (along NB47)	0%	18	18	02-Jan-15	22-Jan-15	-317								
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	23-Jan-15	12-Feb-15	-317								
TSZ10270	Backfill up to NB47 footing level	0%	16	16	13-Feb-15	11-Mar-15	-317								
NB48 (Ch.5995-6120)-TWSR West Side															
Noise Barrier Works															
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	02-Jan-15	25-Mar-15	-91								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10400	Sheet Piling & Excavation(~5m below ground) (along NB48, 0-60m)	0%	21	21	20-Nov-14	13-Dec-14	-72								
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	15-Dec-14	07-Jan-15	-72								
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	08-Jan-15	13-Feb-15	-72								
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	14-Feb-15	28-Mar-15	-62								
NB49 (Ch.6145-6215)-TWSR West Side															
Noise Barrier Works															
NB00485	NB49 - Pre-drilling	34%	33	50	03-Nov-14 A	30-Dec-14	-31								
NB54 (Ch.6240-6280)-TWSR West Side															
Noise Barrier Works															
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued)	0%	0	0	20-Nov-14	20-Nov-14	-51								
NB00665	NB54 -Pre-drilling	0%	24	24	15-Nov-14 A	17-Dec-14	-75								
NB54A (Ch.6290-6350)-TWSR West Side															
Noise Barrier Works															
NB00730	NB54A -Pre-drilling	41.67%	21	36	26-Feb-14 A	13-Dec-14	-2								
NB00740	NB54A piling (0.19m -72no)	6.48%	101	108	05-May-14 A	28-Mar-15	-22								
NB57 (Ch.6365-6445)-TWSR West Side															
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10700	Sheet Piling & Excavation(~5m below ground) (along NB57)	0%	21	21	20-Nov-14	13-Dec-14	-81								
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	15-Dec-14	07-Jan-15	-81								
TSZ10720	Backfill up to NB57 footing level	0%	20	20	08-Jan-15	30-Jan-15	-81								
TSZ10730	Watermain installation (along NB57)	0%	30	30	31-Jan-15	14-Mar-15	-39								
NB58 (Ch.6445-6480)-TWSR West Side															
Noise Barrier Works															
NB00875	Pending for RSS revised detail of NB58 - piling	0%	14	14	03-Sep-14 A	05-Dec-14	1907								
NB59 (Ch.6490-6590)-TWSR West Side															

Project ID: DWP Rev 01 (1411)
 Layout: 3 Month Rolling Program
 Page 1 of 4

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Nov-14)



Date	Revision	C.	App...
22-Jan-14	IWP Rev 4		
26-Feb-14	IWP Rev 5		
13-May...	WP Rev 1		
30-Jun-14	WP Rev...		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Nov		Dec		Jan		Feb	
Noise Barrier Works															
NB00950	NB59 - piling (0.19m-94no)	0%	144	144	20-Nov-14	22-May-15	-184								
NB63 (Ch.6610-6700)-TWSR West Side															
Noise Barrier Works															
NB01020	NB63 - Footing & Wall Structure	43.33%	34	60	23-Jun-14 A	31-Dec-14	-201								
NB01040	NB63 - NB production	0%	45	45	01-Jan-15	14-Feb-15	1366								
NB4560	NB63 - ID3-1 Footing & Wall Structure	66.67%	20	60	14-Jun-14 A	12-Dec-14	-187								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	02-Jan-15	15-Jan-15	-201								
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Jan-15	05-Feb-15	-201								
TSZ10330	Watermain installation (along NB63)	0%	30	30	06-Feb-15	20-Mar-15	-201								
DSD Southern Trunk Sewer - Trenchless Construction															
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Jan-15	07-Apr-15	-39								
Box Culvert Extension ID1															
Structure Works															
ID1-0100	Box Culvert Extension ID1 structure	13.56%	102	118	20-Oct-14 A	30-Mar-15	-118								
Box Culvert Extension ID2															
Structure Works															
ID2-0100	Box Culvert Extension ID2 structure	13.56%	102	118	20-Oct-14 A	30-Mar-15	-118								
Bridge Construction															
New Tai Hang Footbridge															
General															
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Nov-14	31-Jan-15	545								
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	15-Jan-15	18-Feb-15	545								
THBF0340	Structure steel procurement (THFB)	0%	150	150	19-Feb-15	18-Jul-15	685								
TWSR-West/ FL Highway N/B Side Section															
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	04-Dec-14	03-Jan-15	-155								
THBF0130	THP5 - Pile Test	0%	28	28	03-Jan-15	31-Jan-15	921								
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	19-Jan-15	19-Mar-15	732								
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	05-Jan-15	31-Jan-15	-155								
THBF0170	THP8, THP9 - Pile Test	0%	28	28	31-Jan-15	28-Feb-15	1019								
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	16-Feb-15	30-Mar-15	813								
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	20-Nov-14	03-Dec-14	-155								
THBF0210	THAB3 - Pile Test	0%	28	28	04-Dec-14	31-Dec-14	1047								
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	18-Dec-14	24-Jan-15	834								
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	26-Jan-15	05-Mar-15	834								
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	02-Feb-15	16-Apr-15	-155								
TWSR-East FL Highway S/B Side Section															
THBF0440	THAB1 - Predrilling	0%	12	12	20-Nov-14	03-Dec-14	670								
THBF0490	THP2 - Predrilling	0%	12	12	04-Dec-14	17-Dec-14	670								
THBF0700	THP3 - Predrilling	0%	6	6	18-Dec-14	24-Dec-14	688								
THBF0740	THP4 - Predrilling	0%	6	6	27-Dec-14	03-Jan-15	698								
New Tai Wo Footbridge															
General															
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Nov-14	16-Mar-15	766								
TWSR-West/ FL Highway N/B Side Section															
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	0%	42	42	26-Jan-15	23-Mar-15	-100								
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	20-Nov-14	24-Jan-15	-117								
TWFB1330	TWAB1 - Pile Test	0%	28	28	24-Jan-15	21-Feb-15	-143								
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	09-Feb-15	23-Mar-15	-118								
Temporary Tai Wo Footbridge															
Design Works															
TWFB-T1010	Design preparation	0%	90	90	20-Nov-14	16-Mar-15	197								
Demolition of Existing Tai Wo Footbridge															
TWSR-West/ FL Highway N/B Side Section															
TWFB-DE0900	Site Clearance	0%	30	30	01-Nov-14 A	24-Dec-14	584								
Noise Barrier Along Fanling Highway S/B															
NB51 (Ch.5935-6055)-FH S/B Side															
Noise Barrier Works															
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Nov-14	13-Dec-14	332								
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	15-Dec-14	13-Apr-15	332								
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02830	NB61 (50-160m) - Footing & Wall Structure	0%	80	80	19-Jul-14 A	04-Mar-15	141								
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02960	NB61A ID2-3 (50-75m)- Sheet piling & Excavation	0%	10	10	20-Nov-14	01-Dec-14	932								
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	0%	70	70	02-Dec-14	04-Mar-15	932								
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Nov-14	03-Jan-15	1408								
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Jan-15	09-Jan-15	1130								
Other Works															
Site Clearance & Demolition of Existing Structure															
Contract Condition															
MCLT1040	Engineer approval	0%	12	12	16-Sep-14 A	03-Dec-14	-106								
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	12	12	04-Dec-14	17-Dec-14	-106								
MCLT1060	Design available for construction	0%	0	0		17-Dec-14	-106								

17-Dec-14 ♦ Design available for construction

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015				
								Nov		Dec		Jan		Feb		
MCLT1070	Method Statement submission & Demolish House for New MCLT	0%	40	40	20-Nov-14	08-Jan-15	1881									
MCLT1080	Construct New MCLT (Structure)	0%	60	60	18-Dec-14	09-Mar-15	-106									
General																
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	13-Dec-14	17-Jan-15	-277									
Z2.P2N.1050	Temporary access road construction	0%	21	21	02-Jan-15	26-Jan-15	-277									
Z2.P2N.1060	Site clearance	0%	10	10	02-Jan-15	13-Jan-15	-277									
Z2.P2N.1070	SA322A: Tree Removal Works	0%	14	14	14-Jan-15	29-Jan-15	-277									
Z2.P2N.1080	Site formation works (Demolition of existing villiage houses with log no.	0%	50	50	19-Jan-15	25-Mar-15	-277									
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)																
Noise Barrier Along TWSR-West and Laying New Utilities																
NB63A (Ch.6710-6840)-TWSR West Side																
Noise Barrier Works																
NB01090	NB63A-1 - NB production	0%	45	45	20-Nov-14	03-Jan-15	768									
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2)	0%	30	30	20-Nov-14	24-Dec-14	73									
NB01140	NB63A-2 - NB production	0%	45	45	25-Dec-14	07-Feb-15	733									
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9)	0%	50	50	27-Dec-14	04-Mar-15	73									
NB64 & NB64A (Ch.6860-6920)-TWSR West Side																
Noise Barrier Works																
NB001010	NB64 & NB64A -piling (0.19m -78no)	0%	90	90	17-Nov-14 A	16-Mar-15	-172									
Bridge Construction																
Kau Lung Hang Vehicular Bridge																
KLH Bridge - West Ramp																
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	0%	90	90	20-Nov-14	16-Mar-15	-59									
KLH Bridge - Deck 1																
Z2.KLH.1012	Pier VBP1- Pile testing	0%	28	28	20-Nov-14	22-Dec-14	53									
Z2.KLH.1018	Pier VBP2- Pre-bored H-pile piling works (8 Nos.)	0%	24	24	20-Nov-14 A	17-Dec-14	129									
Z2.KLH.1020	Pier VBP2- Pile testing	0%	28	28	18-Dec-14	22-Jan-15	129									
KLH Bridge - Ramp R1																
Z2.KLH.1440	Ramp R1 - Pre-bored H-pile piling works (R1P1-P3) (9 Nos.)	70.37%	8	27	30-Sep-14 A	28-Nov-14	232									
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	29-Nov-14	17-Jan-15	232									
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	19-Jan-15	13-Mar-15	232									
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	45	45	20-Nov-14	14-Jan-15	285									
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	15-Jan-15	18-Feb-15	285									
KLH Bridge - Deck 3																
Z2.KLH.1350	VBP6 - Pre-bored H-pile piling works (12 Nos.)	0%	60	60	20-Nov-14	31-Jan-15	-75									
Z2.KLH.1360	VBP6 - Pile cap, pier construction	0%	90	90	02-Feb-15	30-May-15	-75									
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	36%	48	75	20-Oct-14 A	17-Jan-15	-63									
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	19-Jan-15	27-Apr-15	-63									
KLH Bridge - Deck 2																
Z2.KLH.1142	Deck 2 precast concrete beam Shop drawing submission & approval	0%	150	150	20-Nov-14	18-Apr-15	60									
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	0%	80	80	20-Nov-14	04-Mar-15	7									
KLH Bridge - Ramp R2																
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	38.89%	33	54	27-Jun-14 A	02-Jan-15	88									
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	30-Dec-14	02-Jun-15	88									
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		20-Nov-14	-41									
20-Nov-14* ♦ Land Possession for House 190B																
Demolition of Existing Nam Wa Po Footbridge																
General																
Z2.NWP.0500	Site Clearance	0%	26	20	29-Aug-14 A	19-Dec-14	-164									
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	20-Dec-14	21-Jan-15	-164									
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	22-Jan-15	28-Feb-15	-164									
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)																
Site Formation																
Site Formation Works																
Site Formation Work																
Z4SF1070	Backfilling (~20000m3)	70.56%	53	180	10-May-14 A	02-Feb-15	-142									
Retaining Wall W76																
Structure Works																
RW761085	Wall construction - W76 (~7m high)	0%	46	40	03-Oct-14 A	15-Jan-15	-142									
Z4SF1090	Watermains installation	0%	21	21	03-Feb-15	06-Mar-15	-142									
Z4SF1100	Firemain installation	0%	21	21	03-Feb-15	06-Mar-15	-142									
Bridge Construction																
New Ho Ka Yuen Footbridge																
General																
HKY1040	Structure steel Shop drawing approval (HKYB)	86.67%	4	30	25-Aug-14 A	24-Nov-14	-163									
HKY1050	Structure steel procurement (HKYB)	0%	150	150	25-Nov-14	23-Apr-15	-196									
TWSR-West/ FL Highway N/B Side Section																
HKY1135	Soil nail works	0%	50	50	20-Nov-14	20-Jan-15	-146									
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	21-Jan-15	17-Feb-15	-146									
HKY1160	HKYP6 - Pile Test	0%	28	28	18-Feb-15	17-Mar-15	-74									
HKY1172	HKYP1 - Predrilling	0%	12	12	20-Nov-14	03-Dec-14	11									
HKY1174	HKYP1 - Pre-bored H pile (4 nos)	0%	12	12	18-Feb-15	11-Mar-15	-39									
HKY1220	HKYAB3 - Predrilling	0%	12	12	20-Nov-14	03-Dec-14	-84									
HKY1230	HKYAB3 - Pre-bored H pile (4 nos)	0%	12	12	18-Feb-15	11-Mar-15	-146									
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		20-Nov-14	-84									
HKY1280	HKYP7 - Predrilling	0%	18	18	18-Dec-14	10-Jan-15	-52									
20-Nov-14 ♦ Existing HKY bridge structure removed (TWSR-W)																

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Nov		Dec		Jan		Feb	
HKY1320	HKYAB4 - Predrilling	0%	24	24	20-Nov-14	17-Dec-14	-84								
TWSR-East FL Highway S/B Side Section															
HKY1530	HKYAB1 - pile cap & abutment wall	0%	30	30	20-Nov-14	24-Dec-14	-45								
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	27-Dec-14	20-Jan-15	-45								
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	0%	45	45	20-Nov-14	14-Jan-15	-40								
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	60%	18	45	15-Oct-14 A	10-Dec-14	17								
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	0%	45	45	18-Sep-14 A	14-Jan-15	-10								
HKY1840	HKYAB2 - pile cap & abutment wall	0%	60	60	01-Nov-14 A	31-Jan-15	-52								
HKY1850	HKYAB2 - Backfilling (~4m)	0%	27	27	02-Feb-15	12-Mar-15	-52								
TWSR-East Construction															
NB74 (Ch.7930-7980)-FH S/B Side															
Noise Barrier Works															
NB4005	NB74 - Footing & Wall Structure	0%	70	70	03-Feb-15	07-May-15	170								
ZONE 4 (Ch. 7925 to 8700)															
Noise Barrier Along TWSR-West and Laying New Utilities															
NB75 (Ch.7930-8090)-FH N/B Side															
Noise Barrier Works															
NB4100	NB75 - Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	04-Dec-14	03-Jan-15	11								
Bridge Construction															
New Wo Hop Shek Pedstrian & Cycle Bridge															
General															
WHS1030	Structure steel Shop drawing approval (WHSB)	90%	3	30	23-Aug-14 A	22-Nov-14	290								
WHS1040	Structure steel procurement (WHSB)	0%	150	150	22-Nov-14	21-Apr-15	362								
TWSR-West/ FL Highway N/B Side Section															
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	04-Dec-14	03-Jan-15	273								
WHS1170	WHSP2 - Pile Test	0%	28	28	03-Jan-15	31-Jan-15	339								
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	19-Jan-15	19-Mar-15	273								
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	05-Jan-15	24-Jan-15	304								
WHS1210	WHSP6 - Pile Test	0%	28	28	24-Jan-15	21-Feb-15	383								
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	26-Jan-15	14-Feb-15	327								
WHS1226	WHSP7 - Pile Test	0%	28	28	14-Feb-15	14-Mar-15	419								
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Nov-14	03-Dec-14	273								
WHS1250	WHSAB1 - Pile Test	0%	28	28	04-Dec-14	31-Dec-14	947								
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	18-Dec-14	24-Jan-15	752								
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	26-Jan-15	05-Mar-15	752								
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Nov-14	10-Dec-14	332								
WHS1896	WHSP3 - Pile Test	0%	28	28	11-Dec-14	07-Jan-15	414								
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	08-Jan-15	11-Feb-15	327								
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	11-Dec-14	03-Jan-15	352								
WHS1920	WHSP4 - Pile Test	0%	28	28	03-Jan-15	31-Jan-15	444								
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	12-Feb-15	26-Mar-15	327								
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	05-Jan-15	24-Jan-15	361								
WHS1960	WHSP5 - Pile Test	0%	28	28	24-Jan-15	21-Feb-15	459								
Crossing Fanling Highway Section															
WHS1470	WHS1 - Pile cap, Pier and Pier Head	3.85%	50	52	18-Jun-14 A	20-Jan-15	693								
TWSR-East FL Highway S/B Side Section															
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	20-Nov-14	14-Jan-15	263								
WHS2080	North Abutment Wall (AW1) -pile cap & abutment wall	0%	60	60	15-Jan-15	02-Apr-15	523								
Slip Road Y Construction															
Underground Utility Works															
DN600 and DN900 Watermain															
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4	0%	50	50	22-Jan-15	28-Mar-15	-434								
DN1030	DN600 & DN900 watermain laying (Ch7925-8050)(SA346)	0%	120	120	03-Feb-15	08-Jul-15	-120								
VO - Wall 76A Construction															
Retaining Wall W76A															
TWSR-East FL Highway S/B Side Section															
W76A1017	W76A backfilling work (bay 3, 4, 6-7)	0%	25	25	14-Nov-14 A	18-Dec-14	-434								
W76A1018	Temp. road work for TTA for W76A (TTA-2)	0%	26	26	19-Dec-14	21-Jan-15	-434								
Other Works															
Retaining Wall W77A															
TWSR-East FL Highway S/B Side Section															
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Nov-14	31-Jan-15	293								
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	02-Feb-15	16-Mar-15	548								
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	15-Jan-15	16-Mar-15	263								
Retaining Wall W77B															
TWSR-East FL Highway S/B Side Section															
RWZ4.1092	Site Clearance	86.67%	4	30	21-Jul-14 A	24-Nov-14	424								
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	02-Feb-15	23-Apr-15	368								
Retaining Wall W78															
TWSR-East FL Highway S/B Side Section															
RWZ4.0900	Site Clearance	0%	30	30	25-Nov-14	31-Dec-14	454								
TCSS Works															
TCSS Pre-Construction Works															
TCSS0100	Acquire Design Criteria from Drawings & procurement	0%	180	180	20-Nov-14	07-Jul-15	359								