

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015						
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar			
Contract Condition																		
General																		
Contract Condition																		
POSSA322A	Site Area SA322A (180d)	0%	0	0	01-Jan-15*		0											
POSSA322B	Site Area SA322B (180d)	0%	0	0	01-Jan-15*		0											
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Dec-14*		-160											
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Jan-15*		0											
ZONE 1 (Ch. 5640 to 5880)																		
Noise Barrier Along TWSR-West and Laying New Utilities																		
Site Clearance & Demolition of Existing Structure																		
General																		
ADVZ10100	Site clearance (Additional Transplant - pending for VO)	6.67%	28	30	30-May-14 A	24-Jan-15	-44											
NB42 (Ch.5640-5740)-TWSR West Side																		
Noise Barrier Works																		
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	27-Feb-15	23-Apr-15	34											
DSD Southern Trunk Sewer, Water Main Fire Main Works																		
TSZ10100	Sheet Piling & Excavation (~5m below ground) (along NB42)	0%	21	21	26-Jan-15	18-Feb-15	19											
TSZ10130	Watermain installation (along NB42)	0%	30	30	27-Feb-15	02-Apr-15	19											
NB42A (Ch.5750-5810)-TWSR West Side																		
Noise Barrier Works																		
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	16-Feb-15	30-Mar-15	-44											
DSD Southern Trunk Sewer, Water Main Fire Main Works																		
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	26-Jan-15	14-Feb-15	-44											
ZONE 2 (Ch. 5880 to 6930)																		
Noise Barrier Along TWSR-West and Laying New Utilities																		
Site Clearance & Demolition of Existing Structure																		
Demolition Work																		
Z2.P2N.1245	Method statement submission/ approval	80%	12	60	24-Jul-14 A	06-Jan-15	968											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	07-Jan-15	03-Aug-15	968											
NB47 (Ch.5880-5930)-TWSR West Side																		
Noise Barrier Works																		
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	03-Mar-15	09-Apr-15	-309											
DSD Southern Trunk Sewer, Water Main Fire Main Works																		
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	20-Dec-14	13-Jan-15	-309											
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	14-Jan-15	03-Feb-15	-309											
TSZ10270	Backfill up to NB47 footing level	0%	16	16	04-Feb-15	02-Mar-15	-309											
TSZ10280	Watermain installation (along NB47)	0%	26	26	03-Mar-15	01-Apr-15	-307											
NB48 (Ch.5995-6120)-TWSR West Side																		
Noise Barrier Works																		
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	02-Jan-15	25-Mar-15	-91											
DSD Southern Trunk Sewer, Water Main Fire Main Works																		
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	20-Dec-14	16-Jan-15	-98											
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	17-Jan-15	06-Feb-15	-98											
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	07-Feb-15	24-Mar-15	-98											
NB49 (Ch.6145-6215)-TWSR West Side																		
Noise Barrier Works																		
NB00485	NB49 - Pre-drilling	86%	7	50	03-Nov-14 A	30-Dec-14	-31											
NB54 (Ch.6240-6280)-TWSR West Side																		
Noise Barrier Works																		
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued)	0%	0	0	20-Dec-14	20-Dec-14	-77											
NB00665	NB54 -Pre-drilling	0%	24	24	15-Nov-14 A	20-Jan-15	-101											
NB54A (Ch.6290-6350)-TWSR West Side																		
Noise Barrier Works																		
NB00730	NB54A -Pre-drilling	41.67%	21	36	26-Feb-14 A	16-Jan-15	-8											
NB00740	NB54A piling (0.19m -72no)	30.56%	75	108	05-May-14 A	28-Mar-15	-22											
NB57 (Ch.6365-6445)-TWSR West Side																		
DSD Southern Trunk Sewer, Water Main Fire Main Works																		
TSZ10700	Sheet Piling & Excavation (~5m below ground) (along NB57)	0%	21	21	15-Dec-14 A	16-Jan-15	-107											
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	17-Jan-15	06-Feb-15	-107											
TSZ10720	Backfill up to NB57 footing level	0%	20	20	07-Feb-15	10-Mar-15	-107											
TSZ10730	Watermain installation (along NB57)	0%	30	30	11-Mar-15	17-Apr-15	-65											
NB58 (Ch.6445-6480)-TWSR West Side																		
Noise Barrier Works																		
NB00875	Pending for RSS revised detail of NB58 - piling	0%	14	14	03-Sep-14 A	08-Jan-15	1820											
NB00880	NB58 - piling (0.19m -44no)	0%	66	66	15-Dec-14 A	18-Mar-15	38											
NB59 (Ch.6490-6590)-TWSR West Side																		
Noise Barrier Works																		
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	20-Dec-14	24-Jun-15	-210											
NB63 (Ch.6610-6700)-TWSR West Side																		
Noise Barrier Works																		

	Project ID: DWP Rev 01 (1412)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Dec-14)</p>		Date	Revision	C.	App...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4		
Page 1 of 5				26-Feb-14	IWP Rev 5		
				13-May-...	WP Rev 1		
				30-Jun-14	WP Rev...		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015						
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar			
NB01040	NB63 - NB production	0%	45	45	20-Dec-14	02-Feb-15	1378											
DSD Southern Trunk Sewer, Water Main Fire Main Works																		
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	02-Jan-15	15-Jan-15	-201											
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Jan-15	05-Feb-15	-201											
TSZ10330	Watermain installation (along NB63)	0%	30	30	06-Feb-15	20-Mar-15	-201											
DSD Southern Trunk Sewer - Trenchless Construction																		
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Jan-15	07-Apr-15	-39											
Box Culvert Extension ID1																		
Structure Works																		
ID1-0100	Box Culvert Extension ID1 structure	34.75%	77	118	20-Oct-14 A	31-Mar-15	-119											
Box Culvert Extension ID2																		
Structure Works																		
ID2-0100	Box Culvert Extension ID2 structure	34.75%	77	118	20-Oct-14 A	31-Mar-15	-119											
Bridge Construction																		
New Tai Hang Footbridge																		
General																		
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Dec-14	11-Mar-15	519											
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	14-Feb-15	28-Mar-15	519											
TWSR-West/ FL Highway N/B Side Section																		
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	13-Nov-14 A	20-Jan-15	718											
THBF0130	THP5 - Pile Test	0%	28	28	21-Jan-15	17-Feb-15	904											
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	04-Feb-15	08-Apr-15	718											
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	08-Nov-14 A	20-Jan-15	823											
THBF0170	THP8, THP9 - Pile Test	0%	28	28	21-Jan-15	17-Feb-15	1030											
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	04-Feb-15	18-Mar-15	823											
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	08-Nov-14 A	06-Jan-15	809											
THBF0210	THAB3 - Pile Test	0%	28	28	07-Jan-15	03-Feb-15	1013											
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	21-Jan-15	04-Mar-15	808											
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	05-Mar-15	08-Apr-15	808											
THBF0250	THP6, THP7 - Pre-bored H pile (14 nos)	0%	42	42	17-Nov-14 A	10-Feb-15	614											
THBF0260	THP6, THP7 - Pile Test	0%	28	28	11-Feb-15	10-Mar-15	901											
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	27-Feb-15	02-Apr-15	720											
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	12-Dec-14 A	04-Mar-15	-121											
THBF0300	THAB2 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	-155											
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	19-Mar-15	25-Apr-15	-123											
TWSR-East FL Highway S/B Side Section																		
THBF0440	THAB1 - Predrilling	0%	12	12	20-Dec-14	06-Jan-15	644											
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	11-Feb-15	04-Mar-15	614											
THBF0460	THAB1 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	800											
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	19-Mar-15	25-Apr-15	638											
THBF0490	THP2 - Predrilling	0%	12	12	07-Jan-15	20-Jan-15	644											
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	05-Mar-15	01-Apr-15	614											
THBF0700	THP3 - Predrilling	0%	6	6	21-Jan-15	27-Jan-15	662											
THBF0740	THP4 - Predrilling	0%	6	6	28-Jan-15	03-Feb-15	672											
New Tai Wo Footbridge																		
General																		
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Dec-14	18-Apr-15	740											
TWSR-West/ FL Highway N/B Side Section																		
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	0%	42	42	05-Mar-15	25-Apr-15	-126											
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	20-Dec-14	04-Mar-15	-143											
TWFB1330	TWAB1 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	-182											
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	19-Mar-15	25-Apr-15	-144											
Temporary Tai Wo Footbridge																		
Design Works																		
TWFB-T1010	Design preparation	43.33%	51	90	01-Nov-14 A	28-Feb-15	210											
TWFB-T1020	Engineer Comment	0%	26	26	02-Mar-15	31-Mar-15	210											
Demolition of Existing Tai Wo Footbridge																		
TWSR-West/ FL Highway N/B Side Section																		
TWFB-DE0900	Site Clearance	0%	30	30	01-Nov-14 A	27-Jan-15	558											
Noise Barrier Along Fanling Highway S/B																		
NB51 (Ch.5935-6055)-FH S/B Side																		
Noise Barrier Works																		
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Dec-14	16-Jan-15	306											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	17-Jan-15	14-May-15	306											
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)																		
Noise Barrier Works																		
NB02610	Coordinate with MTRC for Precautionary Measure	0%	60	60	21-Jan-15	11-Apr-15	381											
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)																		
Noise Barrier Works																		
NB02710	NB56 - Footing & Wall Structure	0%	60	60	20-Dec-14	11-Mar-15	381											
NB02720	NB56- backfilling	0%	50	50	12-Mar-15	13-May-15	381											
NB02730	NB56 - NB production	0%	45	45	12-Mar-15	25-Apr-15	1296											
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)																		
Noise Barrier Works																		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015		
								Dec	Jan	Feb	Mar			
NB02830	NB61 (50-160m) - Footing & Wall Structure	28.75%	57	80	19-Jul-14 A	07-Mar-15	929	[Gantt bar: Dec 19-14 to Mar 07-15]						
NB02840	NB61 (50-160m) - backfilling	0%	50	50	09-Mar-15	09-May-15	929					[Gantt bar: Mar 09-15 to May 09-15]		
NB02850	NB61 (50-160m) - NB production	0%	45	45	07-Mar-15	21-Apr-15	1300					[Gantt bar: Mar 07-15 to Apr 21-15]		
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02960	NB61A ID2-3 (50-75m)- Sheet piling & Excavation	0%	10	10	20-Dec-14	03-Jan-15	906	[Gantt bar: Dec 20-14 to Jan 03-15]						
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	0%	70	70	05-Jan-15	07-Apr-15	906	[Gantt bar: Jan 05-15 to Apr 07-15]						
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Dec-14	02-Feb-15	1378	[Gantt bar: Dec 20-14 to Feb 02-15]						
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	03-Feb-15	07-Feb-15	1105					[Gantt bar: Feb 03-15 to Feb 07-15]		
Other Works														
Site Clearance & Demolition of Existing Structure														
Contract Condition														
MCLT1030	Design Preparation	46.15%	14	26	06-Aug-14 A	08-Jan-15	-146	[Gantt bar: Aug 06-14 to Jan 08-15]						
MCLT1040	Engineer approval	0%	12	12	09-Jan-15	22-Jan-15	-146					[Gantt bar: Jan 09-15 to Jan 22-15]		
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	12	12	23-Jan-15	05-Feb-15	-146					[Gantt bar: Jan 23-15 to Feb 05-15]		
MCLT1060	Design available for construction	0%	0	0		05-Feb-15	-146					05-Feb-15 ♦ Design available for construction		
MCLT1070	Method Statement submission & Demolish House for New MCLT	0%	40	40	20-Dec-14	07-Feb-15	1794	[Gantt bar: Dec 20-14 to Feb 07-15]						
MCLT1080	Construct New MCLT (Structure)	0%	60	60	06-Feb-15	28-Apr-15	-146					[Gantt bar: Feb 06-15 to Apr 28-15]		
General														
Z2.P2N.1010	Submission of contractor's design for site formation	28.57%	20	28	13-Dec-14 A	17-Jan-15	-277	[Gantt bar: Dec 13-14 to Jan 17-15]						
Z2.P2N.1050	Temporary access road construction	0%	21	21	02-Jan-15	26-Jan-15	-277					[Gantt bar: Jan 02-15 to Jan 26-15]		
Z2.P2N.1060	Site clearance	0%	10	10	02-Jan-15	13-Jan-15	-277					[Gantt bar: Jan 02-15 to Jan 13-15]		
Z2.P2N.1070	SA322A: Tree Removal Works	0%	14	14	14-Jan-15	29-Jan-15	-277					[Gantt bar: Jan 14-15 to Jan 29-15]		
Z2.P2N.1080	Site fomration works (Demolition of existing villiage houses with log no.	0%	50	50	19-Jan-15	25-Mar-15	-277					[Gantt bar: Jan 19-15 to Mar 25-15]		
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)														
Noise Barrier Along TWSR-West and Laying New Utilities														
NB63A (Ch.6710-6840)-TWSR West Side														
Noise Barrier Works														
NB01090	NB63A-1 - NB production	0%	45	45	20-Dec-14	02-Feb-15	738	[Gantt bar: Dec 20-14 to Feb 02-15]						
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2)	0%	30	30	20-Dec-14	27-Jan-15	47	[Gantt bar: Dec 20-14 to Jan 27-15]						
NB01140	NB63A-2 - NB production	0%	45	45	28-Jan-15	13-Mar-15	699					[Gantt bar: Jan 28-15 to Mar 13-15]		
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9)	0%	50	50	28-Jan-15	07-Apr-15	47					[Gantt bar: Jan 28-15 to Apr 07-15]		
NB64 & NB64A (Ch.6860-6920)-TWSR West Side														
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10900	Sheet Piling & Excavation (~5m below ground) (along NB64)	0%	21	21	20-Dec-14	16-Jan-15	-108	[Gantt bar: Dec 20-14 to Jan 16-15]						
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	17-Jan-15	06-Feb-15	-108					[Gantt bar: Jan 17-15 to Feb 06-15]		
TSZ10920	Backfill up to NB64 footing level	0%	32	32	07-Feb-15	24-Mar-15	-108					[Gantt bar: Feb 07-15 to Mar 24-15]		
Bridge Construction														
Kau Lung Hang Vehicular Bridge														
KLH Bridge - West Ramp														
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	28.89%	64	90	20-Nov-14 A	16-Mar-15	-59	[Gantt bar: Nov 20-14 to Mar 16-15]						
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)	0%	140	140	17-Mar-15	03-Sep-15	-59					[Gantt bar: Mar 17-15 to Sep 03-15]		
KLH Bridge - Deck 1														
Z2.KLH.1012	Pier VBP1- Pile testing	0%	28	28	20-Dec-14	24-Jan-15	27	[Gantt bar: Dec 20-14 to Jan 24-15]						
Z2.KLH.1014	Pier VBP1- Pile caps, pier and pier head construction	0%	90	90	17-Mar-15	07-Jul-15	-9					[Gantt bar: Mar 17-15 to Jul 07-15]		
Z2.KLH.1020	Pier VBP2- Pile testing	7.14%	26	28	18-Dec-14 A	22-Jan-15	129	[Gantt bar: Dec 18-14 to Jan 22-15]						
KLH Bridge - Ramp R1														
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	20-Dec-14	07-Feb-15	214	[Gantt bar: Dec 20-14 to Feb 07-15]						
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	09-Feb-15	07-Apr-15	214					[Gantt bar: Feb 09-15 to Apr 07-15]		
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	45	45	20-Dec-14	13-Feb-15	259	[Gantt bar: Dec 20-14 to Feb 13-15]						
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	14-Feb-15	28-Mar-15	259					[Gantt bar: Feb 14-15 to Mar 28-15]		
KLH Bridge - Deck 3														
Z2.KLH.1350	VBP6 - Pre-bored H-pile piling works (12 Nos.)	0%	60	60	22-Dec-14 A	11-Mar-15	-101	[Gantt bar: Dec 22-14 to Mar 11-15]						
Z2.KLH.1360	VBP6 - Pile cap, pier construction	0%	90	90	12-Mar-15	02-Jul-15	-101					[Gantt bar: Mar 12-15 to Jul 02-15]		
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	36%	48	75	20-Oct-14 A	17-Feb-15	-89	[Gantt bar: Oct 20-14 to Feb 17-15]						
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	18-Feb-15	29-May-15	-89					[Gantt bar: Feb 18-15 to May 29-15]		
KLH Bridge - Deck 2														
Z2.KLH.1142	Deck 2 precast concrete beam Shop drawing submission & approval	0%	150	150	20-Dec-14	18-May-15	30	[Gantt bar: Dec 20-14 to May 18-15]						
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	0%	80	80	20-Dec-14	07-Apr-15	-19	[Gantt bar: Dec 20-14 to Apr 07-15]						
KLH Bridge - Ramp R2														
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	20.37%	43	54	27-Jun-14 A	11-Feb-15	54	[Gantt bar: Jun 27-14 to Feb 11-15]						
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	09-Feb-15	14-Jul-15	54					[Gantt bar: Feb 09-15 to Jul 14-15]		
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		20-Dec-14	-67					20-Dec-14* ♦ Land Possession for House 190B		
Demolition of Existing Nam Wa Po Footbridge														
General														
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	84.44%	7	45	20-Oct-14 A	30-Dec-14	-75	[Gantt bar: Oct 20-14 to Dec 30-14]						
Z2.NWP.1030	Diversion of Existing Pedestrian to Temp. Steel Ramp	0%	1	1	31-Dec-14	31-Dec-14	-75					[Gantt bar: Dec 31-14 to Dec 31-14]		
Z2.NWP.1050	Removal of Existing Ramp Portion and Deck Above Existing TWSR	0%	30	30	02-Jan-15	05-Feb-15	-75					[Gantt bar: Jan 02-15 to Feb 05-15]		
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)														
Site Formation														
Site Formation Works														
Site Formation Work														
Z4SF1070	Backfilling (~20000m3)	66.67%	60	180	10-May-14 A	11-Mar-15	-167	[Gantt bar: May 10-14 to Mar 11-15]						

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Dec		Jan		Feb		Mar	
Retaining Wall W76															
Structure Works															
RW761085	Wall construction - W76 (~7m high)	0%	46	40	03-Oct-14 A	14-Feb-15	-153								
Z4SF1090	Watermains installation	0%	21	21	12-Mar-15	08-Apr-15	-167								
Z4SF1100	Firemain installation	0%	21	21	12-Mar-15	08-Apr-15	-167								
Bridge Construction															
New Ho Ka Yuen Footbridge															
General															
HKY1040	Structure steel Shop drawing approval (HKYB)	86.67%	4	30	25-Aug-14 A	24-Dec-14	-189								
HKY1050	Structure steel procurement (HKYB)	0%	150	150	25-Dec-14	23-May-15	-226								
TWSR-West/ FL Highway N/B Side Section															
HKY1135	Soil nail works	0%	50	50	13-Dec-14 A	27-Feb-15	-172								
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	28-Feb-15	27-Mar-15	-172								
HKY1172	HKYP1 - Predrilling	0%	12	12	20-Dec-14	06-Jan-15	-15								
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		20-Dec-14	-110								
HKY1280	HKYP7 - Predrilling	0%	18	18	21-Jan-15	10-Feb-15	-78								
HKY1320	HKYAB4 - Predrilling	0%	24	24	20-Dec-14	20-Jan-15	-110								
TWSR-East FL Highway S/B Side Section															
HKY1530	HKYAB1 - pile cap & abutment wall	86.67%	4	30	24-Nov-14 A	24-Dec-14	-45								
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	27-Dec-14	20-Jan-15	-45								
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	57.78%	19	45	24-Nov-14 A	14-Jan-15	-40								
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	60%	18	45	15-Oct-14 A	13-Jan-15	-9								
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	55.56%	20	45	18-Sep-14 A	15-Jan-15	-11								
HKY1840	HKYAB2 - pile cap & abutment wall	43.33%	34	60	01-Nov-14 A	31-Jan-15	-52								
HKY1850	HKYAB2 - Backfilling (~4m)	0%	27	27	02-Feb-15	12-Mar-15	-52								
TWSR-East Construction															
NB74 (Ch.7930-7980)-FH S/B Side															
Noise Barrier Works															
NB4005	NB74 - Footing & Wall Structure	0%	70	70	12-Mar-15	06-Jun-15	145								
ZONE 4 (Ch. 7925 to 8700)															
Noise Barrier Along TWSR-West and Laying New Utilities															
NB75 (Ch.7930-8090)-FH N/B Side															
Noise Barrier Works															
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	07-Jan-15	03-Feb-15	-15								
Bridge Construction															
New Wo Hop Shek Pedstrian & Cycle Bridge															
General															
WHS1030	Structure steel Shop drawing approval (WHSB)	90%	3	30	23-Aug-14 A	23-Dec-14	264								
WHS1040	Structure steel procurement (WHSB)	0%	150	150	24-Dec-14	22-May-15	331								
TWSR-West/ FL Highway N/B Side Section															
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	07-Jan-15	03-Feb-15	247								
WHS1170	WHSP2 - Pile Test	0%	28	28	04-Feb-15	03-Mar-15	308								
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	18-Feb-15	22-Apr-15	247								
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	04-Feb-15	04-Mar-15	278								
WHS1210	WHSP6 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	344								
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	05-Mar-15	25-Mar-15	301								
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Dec-14	06-Jan-15	247								
WHS1250	WHSAB1 - Pile Test	0%	28	28	07-Jan-15	03-Feb-15	913								
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	21-Jan-15	04-Mar-15	726								
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	05-Mar-15	08-Apr-15	726								
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Dec-14	13-Jan-15	306								
WHS1896	WHSP3 - Pile Test	0%	28	28	14-Jan-15	10-Feb-15	380								
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	11-Feb-15	25-Mar-15	298								
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	14-Jan-15	03-Feb-15	326								
WHS1920	WHSP4 - Pile Test	0%	28	28	04-Feb-15	03-Mar-15	413								
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	04-Feb-15	04-Mar-15	335								
WHS1960	WHSP5 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	420								
Crossing Fanling Highway Section															
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	3.85%	50	52	18-Jun-14 A	27-Feb-15	667								
TWSR-East FL Highway S/B Side Section															
WHS2075	North Abutment Wall (AW1) - Temp Shoring	57.78%	19	45	24-Nov-14 A	14-Jan-15	263								
WHS2080	North Abutment Wall (AW1) -pile cap & abutment wall	0%	60	60	15-Jan-15	02-Apr-15	523								
Slip Road Y Construction															
Underground Utility Works															
DN600 and DN900 Watermain															
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4)	84%	8	50	21-Nov-14 A	31-Dec-14	-355								
DN1030	DN600 & DN900 watermain laying (Ch7925-8050)(SA346)	0%	120	120	12-Mar-15	06-Aug-15	-145								
VO - Wall 76A Construction															
Retaining Wall W76A															
TWSR-East FL Highway S/B Side Section															
W76A1018	Temp. road work for TTA for W76A (TTA-2)	0%	26	26	20-Dec-14	22-Jan-15	-373								
W76A1019	Shift to TTA-1	0%	1	1	23-Jan-15	23-Jan-15	-373								
W76A1020	W76A construction (bay 4,5,9)	0%	36	36	24-Jan-15	14-Mar-15	-373								

