

| Activity ID   | Activity Name  | Duration % complete | Remaining Duration | Original Duration | Start       | Finish    | Total Float | 2015 |     |     |     |  |  |
|---|--|---------------------|--------------------|-------------------|-------------|-----------|-------------|------|-----|-----|-----|--|--|
|   |  |                     |                    |                   |             |           |             | Feb  | Mar | Apr | May |  |  |
| <b>Contract Condition</b>                                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>General</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Contract Condition</b>                                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| POSSA323A   | Site Area SA323A (360d) (not required)                                   | 0%                  | 0                  | 0                 | 20-Feb-15*  |           | -222        |      |     |     |     |  |  |
| POSSA327  | Site Area SA327 (180d)   | 0%                  | 0                  | 0                 | 20-Feb-15*  |           | -50         |      |     |     |     |  |  |
| <b>ZONE 1 (Ch. 5640 to 5880)</b>                              |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Along TWSR-West and Laying New Utilities</b> |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>NB42 (Ch.5640-5740)-TWSR West Side</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00110   | NB42 (Ch5640-5740) - Footing & Wall Structure                            | 0%                  | 45                 | 45                | 13-Feb-15 A | 23-Apr-15 | 34          |      |     |     |     |  |  |
| NB00120   | NB42 (Ch5640-5740) - NB production                                       | 0%                  | 45                 | 45                | 24-Apr-15   | 07-Jun-15 | 1253        |      |     |     |     |  |  |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| TSZ10130  | Watermain installation (along NB42)                                      | 0%                  | 30                 | 30                | 27-Feb-15   | 02-Apr-15 | 19          |      |     |     |     |  |  |
| TSZ10140  | Firemain installation (along NB42)                                       | 0%                  | 30                 | 30                | 07-Apr-15   | 12-May-15 | 19          |      |     |     |     |  |  |
| <b>Underground Utility Works</b>                              |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| UUZ10100  | Utility cable laying by Utility companies (Along NB42)                   | 0%                  | 48                 | 48                | 13-May-15   | 10-Jul-15 | 19          |      |     |     |     |  |  |
| <b>NB42A (Ch.5750-5810)-TWSR West Side</b>                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00190   | NB42A (Ch5750-5810) - Footing & Wall Structure                           | 0%                  | 30                 | 30                | 20-Mar-15   | 27-Apr-15 | -65         |      |     |     |     |  |  |
| NB00200   | NB42A (Ch5750-5810) - NB production                                      | 0%                  | 45                 | 45                | 28-Apr-15   | 11-Jun-15 | 1249        |      |     |     |     |  |  |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| TSZ10150  | Sheet Piling & Excavation (~5m below ground) (along NB42A)               | 0%                  | 18                 | 18                | 27-Feb-15   | 19-Mar-15 | -65         |      |     |     |     |  |  |
| TSZ10180  | Watermain installation (along NB42A)                                     | 0%                  | 20                 | 20                | 28-Apr-15   | 21-May-15 | -65         |      |     |     |     |  |  |
| <b>Underground Utility Works</b>                              |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| UUZ10110  | Utility cable laying by Utility companies (Along NB42A)                  | 0%                  | 24                 | 24                | 28-Apr-15   | 27-May-15 | -49         |      |     |     |     |  |  |
| <b>ZONE 2 (Ch. 5880 to 6930)</b>                              |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Along TWSR-West and Laying New Utilities</b> |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Site Clearance &amp; Demolition of Existing Structure</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Demolition Work</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| Z2.P2N.1250   | Construction of proposed SHRINE  | 0%                  | 165                | 165               | 27-Feb-15   | 15-Sep-15 | 931         |      |     |     |     |  |  |
| <b>NB47 (Ch.5880-5930)-TWSR West Side</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00270   | NB47 (Ch5880-5930)- Footing & Wall Structure                             | 0%                  | 30                 | 30                | 23-Apr-15   | 29-May-15 | -350        |      |     |     |     |  |  |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| TSZ10250  | Sheet Piling & Excavation (~6m below ground) (along NB47)                | 44.44%              | 10                 | 18                | 21-Feb-15 A | 10-Mar-15 | -350        |      |     |     |     |  |  |
| TSZ10260  | DSD Trunk Sewer laying (along NB47)                                      | 0%                  | 18                 | 18                | 11-Mar-15   | 31-Mar-15 | -350        |      |     |     |     |  |  |
| TSZ10270  | Backfill up to NB47 footing level  | 0%                  | 16                 | 16                | 01-Apr-15   | 22-Apr-15 | -350        |      |     |     |     |  |  |
| TSZ10280  | Watermain installation (along NB47)                                      | 0%                  | 26                 | 26                | 23-Apr-15   | 23-May-15 | -348        |      |     |     |     |  |  |
| <b>NB47A (Ch.5950-5975)-TWSR West Side</b>                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00300   | NB47A - ID1-1 piling (0.19m -24no)                                       | 0%                  | 50                 | 50                | 27-Feb-15   | 29-Apr-15 | -262        |      |     |     |     |  |  |
| NB00335   | Backfilling (Along NB47A-above ID1)                                      | 0%                  | 25                 | 25                | 01-Apr-15   | 04-May-15 | 149         |      |     |     |     |  |  |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| TSZ10560  | Watermain & Firemain installation (Along NB47A-above ID1)                | 0%                  | 28                 | 28                | 27-Feb-15   | 31-Mar-15 | 149         |      |     |     |     |  |  |
| <b>Underground Utility Works</b>                              |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| UUZ20240  | Utility cable laying by Utility companies (Along NB47A-above)            | 0%                  | 12                 | 12                | 27-Feb-15   | 12-Mar-15 | 165         |      |     |     |     |  |  |
| <b>NB48 (Ch.5995-6120)-TWSR West Side</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00420   | NB48 (NB48/5-10) piling (0.19m -64no)                                    | 0%                  | 96                 | 96                | 27-Feb-15   | 25-Jun-15 | -68         |      |     |     |     |  |  |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| TSZ10400  | Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)         | 0%                  | 21                 | 21                | 27-Feb-15   | 23-Mar-15 | -147        |      |     |     |     |  |  |
| TSZ10410  | DSD Trunk Sewer laying (along NB48, 0-60m)                               | 0%                  | 18                 | 18                | 24-Mar-15   | 16-Apr-15 | -147        |      |     |     |     |  |  |
| TSZ10420  | Backfill up to NB48, 0-60m footing level                                 | 0%                  | 32                 | 32                | 17-Apr-15   | 26-May-15 | -147        |      |     |     |     |  |  |
| <b>NB49 (Ch.6145-6215)-TWSR West Side</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00490   | NB49 piling (0.19m -96no)  | 51.04%              | 47                 | 96                | 12-Jan-15 A | 25-Apr-15 | -24         |      |     |     |     |  |  |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| TSZ10500  | Sheet Piling & Excavation (~7m below ground) (along NB49)                | 0%                  | 14                 | 14                | 27-Apr-15   | 13-May-15 | -24         |      |     |     |     |  |  |
| TSZ10510  | DSD Trunk Sewer laying (along NB49)                                      | 0%                  | 12                 | 12                | 14-May-15   | 28-May-15 | -24         |      |     |     |     |  |  |
| <b>NB54 (Ch.6240-6280)-TWSR West Side</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00605   | NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5. VO issued)          | 0%                  | 0                  | 0                 | 27-Feb-15   | 27-Feb-15 | -126        |      |     |     |     |  |  |
| NB00610   | NB54 - ID2-1 piling (0.19m -18no)- (Deleted notified on 14-5. VO issued) | 0%                  | 0                  | 0                 | 27-Feb-15   | 27-Feb-15 | -126        |      |     |     |     |  |  |
| NB00620   | NB54 - ID2-1 Sheet piling & excavation (~3m)                             | 0%                  | 18                 | 18                | 27-Feb-15   | 19-Mar-15 | -10         |      |     |     |     |  |  |
| NB00630   | NB54 - ID2-1 Footing & Wall Structure                                    | 0%                  | 60                 | 60                | 20-Mar-15   | 03-Jun-15 | -10         |      |     |     |     |  |  |
| NB00665   | NB54 -Pre-drilling   | 20.83%              | 19                 | 24                | 15-Nov-14 A | 20-Mar-15 | -145        |      |     |     |     |  |  |
| NB00670   | NB54 piling (0.19m -24no)-1 rigs   | 0%                  | 72                 | 72                | 21-Mar-15   | 18-Jun-15 | -145        |      |     |     |     |  |  |
| <b>NB54A (Ch.6290-6350)-TWSR West Side</b>                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| <b>Noise Barrier Works</b>                                    |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |
| NB00740   | NB54A piling (0.19m -72no)   | 65.74%              | 37                 | 108               | 05-May-14 A | 14-Apr-15 | -33         |      |     |     |     |  |  |
| <b>NB57 (Ch.6365-6445)-TWSR West Side</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |  |  |

|  |                                 |   |  |           |           |      |
|--|---------------------------------|---|--|-----------|-----------|------|
|  | Project ID: DWP Rev 01 (1502)   | <p align="center"><b>Contract No. HY/2012/06</b></p> <p align="center"><b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b></p> <p align="center"><b>3 Month Rolling Program(20-Feb-15)</b></p> |  | Date      | Revision  | C... |
|  | Layout: 3 Month Rolling Program |   |  | 22-Jan-14 | IWP Rev 4 |      |
|  | Page 1 of 5                     |   |  | 26-Feb-14 | IWP Rev 5 |      |
|  |                                 |   |  | 13-May-14 | WP Rev 1  |      |
|  |                                 |   |  | 30-Jun-14 | WP Rev 1A |      |

| Activity ID   | Activity Name   | Duration % complete | Planning duration | Original duration | Start       | Finish    | Total Float | 2015 |     |     |     |     |                 |
|---|---|---------------------|-------------------|-------------------|-------------|-----------|-------------|------|-----|-----|-----|-----|-----------------|
|   |   |                     |                   |                   |             |           |             | Jan  | Feb | Mar | Apr | May |                 |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b> |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TSZ10700  | Sheet Piling & Excavation (~5m below ground) (along NB57)   | 0%                  | 21                | 21                | 15-Dec-14 A | 23-Mar-15 | -156        |      |     |     |     |     |                 |
| TSZ10710  | DSD Trunk Sewer laying (along NB57)                         | 0%                  | 18                | 18                | 24-Mar-15   | 16-Apr-15 | -156        |      |     |     |     |     |                 |
| TSZ10720  | Backfill up to NB57 footing level                           | 0%                  | 20                | 20                | 17-Apr-15   | 11-May-15 | -156        |      |     |     |     |     |                 |
| TSZ10730  | Watermain installation (along NB57)                         | 0%                  | 30                | 30                | 12-May-15   | 16-Jun-15 | -114        |      |     |     |     |     |                 |
| <b>NB59 (Ch.6490-6590)-TWSR West Side</b>                   |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b> |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TSZ10800  | Sheet Piling & Excavation (~5m below ground) (along NB59)   | 0%                  | 28                | 28                | 27-Feb-15   | 31-Mar-15 | -115        |      |     |     |     |     |                 |
| TSZ10810  | DSD Trunk Sewer laying (along NB59)                         | 0%                  | 30                | 30                | 01-Apr-15   | 09-May-15 | -115        |      |     |     |     |     |                 |
| TSZ10820  | Backfill up to NB59 footing level                           | 0%                  | 36                | 36                | 11-May-15   | 23-Jun-15 | -115        |      |     |     |     |     |                 |
| <b>NB63 (Ch.6610-6700)-TWSR West Side</b>                   |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| <b>Noise Barrier Works</b>                                  |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| NB01030   | NB63 - backfilling  | 0%                  | 50                | 50                | 28-Apr-15   | 27-Jun-15 | -152        |      |     |     |     |     |                 |
| NB01040   | NB63 - NB production  | 0%                  | 45                | 45                | 20-Feb-15   | 05-Apr-15 | 1316        |      |     |     |     |     |                 |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b> |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TSZ10300  | Sheet Piling & Excavation (~7m below ground) (along NB63)   | 0%                  | 12                | 12                | 27-Feb-15   | 12-Mar-15 | -80         |      |     |     |     |     |                 |
| TSZ10310  | DSD Trunk Sewer laying (along NB63)                         | 0%                  | 18                | 18                | 13-Mar-15   | 02-Apr-15 | 1693        |      |     |     |     |     |                 |
| TSZ10330  | Watermain installation (along NB63)                         | 0%                  | 30                | 30                | 07-Apr-15   | 12-May-15 | 1693        |      |     |     |     |     |                 |
| TSZ10340  | Firemain installation (along NB63)                          | 0%                  | 30                | 30                | 13-May-15   | 17-Jun-15 | 1693        |      |     |     |     |     |                 |
| <b>DSD Southern Trunk Sewer - Trenchless Construction</b>   |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TSZ10950  | Construct Pipe jacking pits                                 | 0%                  | 60                | 60                | 13-Mar-15   | 27-May-15 | -80         |      |     |     |     |     |                 |
| <b>Underground Utility Works</b>                            |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| UZZ20230  | Utility cable laying by Utility companies (Along NB63-100m) | 0%                  | 48                | 48                | 27-Dec-14 A | 27-Apr-15 | -152        |      |     |     |     |     |                 |
| <b>Bridge Construction</b>                                  |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| <b>New Tai Hang Footbridge</b>                              |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| <b>General</b>  |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| THBF0330  | Structure steel Shop drawing submission (THFB)              | 0%                  | 60                | 60                | 27-Feb-15   | 12-May-15 | 470         |      |     |     |     |     |                 |
| THBF0335  | Structure steel Shop drawing approval (THFB)                | 0%                  | 30                | 30                | 24-Apr-15   | 30-May-15 | 470         |      |     |     |     |     |                 |
| <b>TWSR-West/ FL Highway N/B Side Section</b>               |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| THBF0130  | THP5 - Pile Test  | 0%                  | 28                | 28                | 20-Feb-15   | 19-Mar-15 | 874         |      |     |     |     |     |                 |
| THBF0140  | THP5 - Pile cap, Pier and Pier Head                         | 0%                  | 45                | 45                | 06-Mar-15   | 30-Apr-15 | 699         |      |     |     |     |     |                 |
| THBF0160  | THP8, THP9 - Pre-bored H pile (8 nos)                       | 50%                 | 12                | 24                | 08-Nov-14 A | 12-Mar-15 | 786         |      |     |     |     |     |                 |
| THBF0170  | THP8, THP9 - Pile Test                                      | 0%                  | 28                | 28                | 13-Mar-15   | 09-Apr-15 | 979         |      |     |     |     |     |                 |
| THBF0180  | THP8, THP9 - Pile cap, Pier and Pier Head                   | 0%                  | 30                | 30                | 27-Mar-15   | 05-May-15 | 786         |      |     |     |     |     |                 |
| THBF0210  | THAB3 - Pile Test   | 0%                  | 28                | 28                | 20-Feb-15   | 19-Mar-15 | 969         |      |     |     |     |     |                 |
| THBF0220  | THAB3 - pile cap & abutment wall                            | 0%                  | 30                | 30                | 06-Mar-15   | 13-Apr-15 | 777         |      |     |     |     |     |                 |
| THBF0230  | THAB3 - Backfilling (~4m)                                   | 0%                  | 27                | 27                | 14-Apr-15   | 15-May-15 | 777         |      |     |     |     |     |                 |
| THBF0235  | Steel Staircase ready for erection (THFB-TWSR-W side)       | 0%                  | 0                 | 0                 |             | 15-May-15 | 777         |      |     |     |     |     | 15-May-15 ♦ Ste |
| THBF0250  | THP6, THP7 - Pre-bored H pile (14 nos)                      | 54.76%              | 19                | 42                | 17-Nov-14 A | 20-Mar-15 | 588         |      |     |     |     |     |                 |
| THBF0260  | THP6, THP7 - Pile Test                                      | 0%                  | 28                | 28                | 21-Mar-15   | 17-Apr-15 | 863         |      |     |     |     |     |                 |
| THBF0270  | THP6, THP7 - Pile cap, Pier and Pier Head                   | 0%                  | 30                | 30                | 07-Apr-15   | 12-May-15 | 690         |      |     |     |     |     |                 |
| THBF0290  | THAB2 - Pre-bored H pile (18 nos)                           | 81.48%              | 10                | 54                | 12-Dec-14 A | 10-Mar-15 | -126        |      |     |     |     |     |                 |
| THBF0300  | THAB2 - Pile Test   | 0%                  | 28                | 28                | 11-Mar-15   | 07-Apr-15 | -161        |      |     |     |     |     |                 |
| THBF0310  | THAB2 - pile cap & abutment wall                            | 0%                  | 30                | 30                | 25-Mar-15   | 02-May-15 | -128        |      |     |     |     |     |                 |
| THBF0320  | THAB2 - Backfilling (~3m)                                   | 0%                  | 20                | 20                | 04-May-15   | 27-May-15 | 678         |      |     |     |     |     |                 |
| <b>TWSR-East FL Highway S/B Side Section</b>                |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| THBF0440  | THAB1 - Predrilling   | 0%                  | 12                | 12                | 27-Feb-15   | 12-Mar-15 | 595         |      |     |     |     |     |                 |
| THBF0450  | THAB1 - Pre-bored H pile (4 nos)                            | 0%                  | 12                | 12                | 21-Mar-15   | 07-Apr-15 | 588         |      |     |     |     |     |                 |
| THBF0460  | THAB1 - Pile Test   | 0%                  | 28                | 28                | 08-Apr-15   | 05-May-15 | 766         |      |     |     |     |     |                 |
| THBF0470  | THAB1 - pile cap & abutment wall                            | 0%                  | 30                | 30                | 22-Apr-15   | 28-May-15 | 612         |      |     |     |     |     |                 |
| THBF0490  | THP2 - Predrilling  | 0%                  | 12                | 12                | 13-Mar-15   | 26-Mar-15 | 595         |      |     |     |     |     |                 |
| THBF0500  | THP2 - Pre-bored H pile (8 nos)                             | 0%                  | 24                | 24                | 08-Apr-15   | 06-May-15 | 588         |      |     |     |     |     |                 |
| THBF0510  | THP2 - Pile Test  | 0%                  | 28                | 28                | 07-May-15   | 03-Jun-15 | 798         |      |     |     |     |     |                 |
| THBF0700  | THP3 - Predrilling  | 0%                  | 6                 | 6                 | 27-Mar-15   | 02-Apr-15 | 613         |      |     |     |     |     |                 |
| THBF0710  | THP3 - Pre-bored H pile (4 nos)                             | 0%                  | 16                | 16                | 07-May-15   | 26-May-15 | 588         |      |     |     |     |     |                 |
| THBF0740  | THP4 - Predrilling  | 0%                  | 6                 | 6                 | 07-Apr-15   | 13-Apr-15 | 623         |      |     |     |     |     |                 |
| <b>New Tai Wo Footbridge</b>                                |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| <b>General</b>  |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TWFB1020  | Structure steel Shop drawing submission (TWFB)              | 0%                  | 90                | 90                | 27-Feb-15   | 17-Jun-15 | 691         |      |     |     |     |     |                 |
| <b>TWSR-West/ FL Highway N/B Side Section</b>               |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TWFB1280  | TWP4, TWP5 - Pre-bored H pile (14 nos)                      | 0%                  | 42                | 42                | 06-May-15   | 25-Jun-15 | -175        |      |     |     |     |     |                 |
| TWFB1320  | TWAB1 - Pre-bored H pile (18 nos)                           | 0%                  | 54                | 54                | 27-Feb-15   | 05-May-15 | -192        |      |     |     |     |     |                 |
| TWFB1330  | TWAB1 - Pile Test   | 0%                  | 28                | 28                | 06-May-15   | 02-Jun-15 | -244        |      |     |     |     |     |                 |
| <b>Temporary Tai Wo Footbridge</b>                          |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| <b>Design Works</b>   |   |                     |                   |                   |             |           |             |      |     |     |     |     |                 |
| TWFB-T1010  | Design preparation  | 87.78%              | 11                | 90                | 01-Nov-14 A | 11-Mar-15 | 201         |      |     |     |     |     |                 |
| TWFB-T1020  | Engineer Comment  | 0%                  | 26                | 26                | 12-Mar-15   | 14-Apr-15 | 201         |      |     |     |     |     |                 |
| TWFB-T1030  | Design amendment  | 0%                  | 26                | 26                | 15-Apr-15   | 15-May-15 | 201         |      |     |     |     |     |                 |

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone
- ◆ Crit. Milestone

Project ID: DWP Rev 01 (1502)  
 Layout: 3 Month Rolling Program  
 Page 2 of 5

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Feb-15)**



| Date      | Revision  | C... |
|-----------|-----------|------|
| 22-Jan-14 | IWP Rev 4 |      |
| 26-Feb-14 | IWP Rev 5 |      |
| 13-May-14 | WP Rev 1  |      |
| 30-Jun-14 | WP Rev 1A |      |

| Activity ID  | Activity Name  | Duration % complete | Remaining Duration | Original Duration | Start       | Finish    | Total Float | 2015 |     |     |     |   |
|--|--|---------------------|--------------------|-------------------|-------------|-----------|-------------|------|-----|-----|-----|---|
|  |  |                     |                    |                   |             |           |             | Feb  | Mar | Apr | May |   |
| TWFB-T1040   | Design Available   | 0%                  | 0                  | 0                 |             | 15-May-15 | 201         |      |     |     |     | 15-May-15 ◆ De                                |
| <b>Construction Works</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| TWFB-T1045   | Sub-contractor procurement                               | 0%                  | 52                 | 52                | 16-May-15   | 18-Jul-15 | 201         |      |     |     |     |   |
| <b>Demolition of Existing Tai Wo Footbridge</b>                    |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>TWSR-West/ FL Highway N/B Side Section</b>                      |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| TWFB-DE0900  | Site Clearance   | 0%                  | 30                 | 30                | 01-Nov-14 A | 02-Apr-15 | 509         |      |     |     |     |   |
| <b>Noise Barrier Along Fanling Highway S/B</b>                     |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>NB51 (Ch.5935-6055)-FH S/B Side</b>                             |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB02280  | NB51 ID1-3 (0-25m) - Footing & Wall Structure            | 5.56%               | 85                 | 90                | 13-Feb-15 A | 11-Jun-15 | 283         |      |     |     |     |   |
| <b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>        |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB02420  | Coordinate with MTRC for Precautionary Measure           | 0%                  | 60                 | 60                | 27-Feb-15   | 12-May-15 | 447         |      |     |     |     |   |
| NB02430  | Precautionary Measure installation                       | 0%                  | 26                 | 26                | 13-May-15   | 12-Jun-15 | 447         |      |     |     |     |   |
| <b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>         |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB02640  | NB55 - Footing & Wall Structure                          | 31.67%              | 41                 | 60                | 07-Nov-14 A | 18-Apr-15 | 479         |      |     |     |     |   |
| NB02650  | NB55- backfilling  | 0%                  | 50                 | 50                | 20-Apr-15   | 18-Jun-15 | 479         |      |     |     |     |   |
| NB02660  | NB55 - NB production                                     | 0%                  | 45                 | 45                | 18-Apr-15   | 02-Jun-15 | 1258        |      |     |     |     |   |
| <b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>         |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB02710  | NB56 - Footing & Wall Structure                          | 43.33%              | 34                 | 60                | 20-Dec-14 A | 10-Apr-15 | 1021        |      |     |     |     |   |
| NB02720  | NB56- backfilling  | 0%                  | 50                 | 50                | 11-Apr-15   | 10-Jun-15 | 1699        |      |     |     |     |   |
| NB02730  | NB56 - NB production                                     | 0%                  | 45                 | 45                | 11-Apr-15   | 25-May-15 | 1266        |      |     |     |     |   |
| <b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>         |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB02770  | NB61 (0-50m) - Sheet piling & Excavation                 | 0%                  | 18                 | 18                | 30-Apr-15   | 21-May-15 | 937         |      |     |     |     |   |
| NB02840  | NB61 (50-160m) - backfilling                             | 0%                  | 50                 | 50                | 27-Feb-15   | 29-Apr-15 | 937         |      |     |     |     |   |
| NB02850  | NB61 (50-160m) - NB production                           | 0%                  | 45                 | 45                | 20-Feb-15   | 05-Apr-15 | 1316        |      |     |     |     |   |
| NB02860  | NB61 (50-160m) - NB post & panel installation            | 0%                  | 5                  | 5                 | 07-Apr-15   | 11-Apr-15 | 1061        |      |     |     |     |   |
| <b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>        |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB02910  | NB61A (0-50m)- backfilling                               | 60%                 | 20                 | 50                | 20-Jan-15 A | 21-Mar-15 | 1763        |      |     |     |     |   |
| NB02920  | NB61A (0-50m) - NB production                            | 0%                  | 45                 | 45                | 20-Feb-15   | 05-Apr-15 | 1316        |      |     |     |     |   |
| NB02930  | NB61A (0-50m) - NB post & panel installation             | 0%                  | 5                  | 5                 | 07-Apr-15   | 11-Apr-15 | 1061        |      |     |     |     |   |
| NB02960  | NB61A ID2-3 (50-75m)- Sheet piling & Excavation          | 0%                  | 10                 | 10                | 21-Jan-15 A | 10-Mar-15 | 961         |      |     |     |     |   |
| NB02970  | NB61A ID2-3 (50-75m) - Footing & Wall Structure          | 0%                  | 70                 | 70                | 11-Mar-15   | 05-Jun-15 | 961         |      |     |     |     |   |
| NB03040  | NB61A (75-190m) - NB production                          | 0%                  | 45                 | 45                | 20-Feb-15   | 05-Apr-15 | 1316        |      |     |     |     |   |
| NB03050  | NB61A (75-190m) - NB post & panel installation           | 0%                  | 5                  | 5                 | 07-Apr-15   | 11-Apr-15 | 1061        |      |     |     |     |   |
| <b>Other Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Site Clearance &amp; Demolition of Existing Structure</b>       |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Contract Condition</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| MCLT1030   | Design Preparation                                       | 46.15%              | 14                 | 26                | 06-Aug-14 A | 14-Mar-15 | 928         |      |     |     |     |   |
| MCLT1040   | Engineer approval  | 0%                  | 12                 | 12                | 16-Mar-15   | 28-Mar-15 | 928         |      |     |     |     |   |
| MCLT1050   | Apply cert for exemption by DLO by Engineer              | 0%                  | 12                 | 12                | 30-Mar-15   | 15-Apr-15 | 928         |      |     |     |     |   |
| MCLT1060   | Design available for construction                        | 0%                  | 0                  | 0                 |             | 15-Apr-15 | 928         |      |     |     |     | 15-Apr-15 ◆ Design available for construction |
| MCLT1080   | Construct New MCLT (Structure)                           | 0%                  | 60                 | 60                | 16-Apr-15   | 27-Jun-15 | 928         |      |     |     |     |   |
| <b>TCSS Works</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>G54</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| TCSS1500   | Slow lane footing - G54 (NB61)                           | 0%                  | 0                  | 0                 |             | 29-Apr-15 | 1016        |      |     |     |     | 29-Apr-15 ◆ Slow lane footing -               |
| <b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b> |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Along TWSR-West and Laying New Utilities</b>      |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>NB63A (Ch.6710-6840)-TWSR West Side</b>                         |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Noise Barrier Works</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| NB01090  | NB63A-1 - NB production                                  | 0%                  | 45                 | 45                | 20-Feb-15   | 05-Apr-15 | 676         |      |     |     |     |   |
| NB01120  | NB63A-2 - Footing & Wall Structure (ch10.7-24.2)         | 0%                  | 30                 | 30                | 27-Feb-15   | 02-Apr-15 | -2          |      |     |     |     |   |
| NB01140  | NB63A-2 - NB production                                  | 0%                  | 45                 | 45                | 03-Apr-15   | 17-May-15 | 634         |      |     |     |     |   |
| NB01170  | NB63A-3 - Footing & Wall Structure (ch24.2-86.9)         | 0%                  | 50                 | 50                | 07-Apr-15   | 05-Jun-15 | -2          |      |     |     |     |   |
| <b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>              |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>        |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| TSZ10900   | Sheet Piling & Excavation(-5m below ground) (along NB64) | 0%                  | 21                 | 21                | 27-Feb-15   | 23-Mar-15 | -157        |      |     |     |     |   |
| TSZ10910   | DSD Trunk Sewer laying (along NB64)                      | 0%                  | 18                 | 18                | 24-Mar-15   | 16-Apr-15 | -157        |      |     |     |     |   |
| TSZ10920   | Backfill up to NB64 footing level                        | 0%                  | 32                 | 32                | 17-Apr-15   | 26-May-15 | -157        |      |     |     |     |   |
| <b>Bridge Construction</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>Kau Lung Hang Vehicular Bridge</b>                              |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| <b>KLH Bridge - West Ramp</b>                                      |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| Z2.KLH.1002  | West Abutment- Pile cap & Structural Wall                | 25.56%              | 67                 | 90                | 20-Dec-14 A | 20-May-15 | -111        |      |     |     |     |   |
| <b>KLH Bridge - Deck 1</b>   |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| Z2.KLH.1014  | Pier VBP1- Pile caps, pier and pier head construction    | 0%                  | 90                 | 90                | 11-Feb-15 A | 17-Jun-15 | 6           |      |     |     |     |   |
| <b>KLH Bridge - Ramp R1</b>  |  |                     |                    |                   |             |           |             |      |     |     |     |   |
| Z2.KLH.1450  | Ramp R1 - Pile caps and pier construction (R1P1)         | 0%                  | 40                 | 40                | 27-Feb-15   | 17-Apr-15 | 165         |      |     |     |     |   |

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Crit. Milestone


Project ID: DWP Rev 01 (1502)  
 Layout: 3 Month Rolling Program  
 Page 3 of 5

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Feb-15)**

| Date      | Revision  | C... |
|-----------|-----------|------|
| 22-Jan-14 | IWP Rev 4 |      |
| 26-Feb-14 | IWP Rev 5 |      |
| 13-May-14 | WP Rev 1  |      |
| 30-Jun-14 | WP Rev 1A |      |



| Activity ID  | Activity Name   | Duration % complete | Planned Duration | Original Duration | Start       | Finish    | Total Float | 2015 |     |     |     |  |
|--|---|---------------------|------------------|-------------------|-------------|-----------|-------------|------|-----|-----|-----|--|
|  |   |                     |                  |                   |             |           |             | Feb  | Mar | Apr | May |  |
| Z2.KLH.1660  | Ramp R1 - Pile caps and pier construction (R1P2)              | 0%                  | 40               | 40                | 18-Apr-15   | 05-Jun-15 | 165         |      |     |     |     |  |
| Z2.KLH.1710  | Ramp R1 - Abutment R1 - base slab & wall                      | 0%                  | 45               | 45                | 27-Feb-15   | 23-Apr-15 | 210         |      |     |     |     |  |
| Z2.KLH.1720  | Ramp R1 - Abutment R1 - Top slab                              | 0%                  | 30               | 30                | 24-Apr-15   | 30-May-15 | 210         |      |     |     |     |  |
| <b>KLH Bridge - Deck 3</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| Z2.KLH.1360  | VBP6 - Pile cap, pier construction                            | 0%                  | 90               | 90                | 27-Feb-15   | 17-Jun-15 | -90         |      |     |     |     |  |
| Z2.KLH.1810  | East Abutment - Pile caps, abutment wall construction         | 70.67%              | 22               | 75                | 20-Oct-14 A | 24-Mar-15 | -112        |      |     |     |     |  |
| Z2.KLH.1890  | VBP8 - Pile caps, pier and pier head construction             | 0%                  | 75               | 75                | 25-Mar-15   | 26-Jun-15 | -112        |      |     |     |     |  |
| <b>KLH Bridge - Deck 2</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| Z2.KLH.1144  | Deck 2 Precast concrete beam production (30 beams)            | 0%                  | 150              | 150               | 01-Apr-15   | 28-Aug-15 | 78          |      |     |     |     |  |
| Z2.KLH.1158  | VBP4-Pre-drilling work  | 0%                  | 15               | 15                | 16-Mar-15   | 01-Apr-15 | 68          |      |     |     |     |  |
| Z2.KLH.1160  | VBP4- Pre-bored H-pile piling works (9 Nos.)                  | 0%                  | 27               | 27                | 31-Mar-15   | 05-May-15 | 68          |      |     |     |     |  |
| Z2.KLH.1170  | VBP4- Pile cap, pier & pier head construction                 | 0%                  | 80               | 80                | 04-May-15   | 07-Aug-15 | 68          |      |     |     |     |  |
| Z2.KLH.1222  | VBP5 - Backfilling & Road Work for TTA for VBP4               | 0%                  | 14               | 14                | 27-Feb-15 A | 14-Mar-15 | 68          |      |     |     |     |  |
| Z2.KLH.1255  | Relocate MTRC OHL for deck construction                       | 0%                  | 30               | 30                | 14-May-15   | 18-Jun-15 | -79         |      |     |     |     |  |
| <b>KLH Bridge - Ramp R2</b>  |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| Z2.KLH.1520  | Ramp R2 - Pre-bored H-pile piling works (18 Nos.)             | 20.37%              | 43               | 54                | 27-Jun-14 A | 21-Apr-15 | 5           |      |     |     |     |  |
| Z2.KLH.1530  | Ramp R2 - Pile cap, abutment and pier construction            | 0%                  | 120              | 120               | 18-Apr-15   | 09-Sep-15 | 5           |      |     |     |     |  |
| Z2.KLH.1590  | Land Possession for House 190B                                | 0%                  | 0                | 0                 |             | 27-Feb-15 | -116        |      |     |     |     |  |
| 27-Feb-15* ◆ Land Possession for House 190B                          |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Demolition of Existing Nam Wa Po Footbridge</b>                   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>General</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| Z2.NWP.1020  | Temp. Steel Ramp, Pier, Deck Construction                     | 82.22%              | 8                | 45                | 20-Oct-14 A | 07-Mar-15 | -125        |      |     |     |     |  |
| Z2.NWP.1030  | Diversion of Existing Pedestrian to Temp. Steel Ramp          | 0%                  | 1                | 1                 | 09-Mar-15   | 09-Mar-15 | -125        |      |     |     |     |  |
| Z2.NWP.1050  | Removal of Existing Ramp Portion and Deck Above Existing TWSR | 0%                  | 30               | 30                | 10-Mar-15   | 16-Apr-15 | -125        |      |     |     |     |  |
| <b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b> |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Site Formation</b>  |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Site Formation Works</b>  |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Site Formation Work</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| Z4SF1070   | Backfilling (~20000m3)  | 84.44%              | 28               | 180               | 10-May-14 A | 31-Mar-15 | -184        |      |     |     |     |  |
| <b>Retaining Wall W76</b>  |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Structure Works</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| Z4SF1090   | Watermains installation                                       | 0%                  | 21               | 21                | 01-Apr-15   | 28-Apr-15 | -184        |      |     |     |     |  |
| Z4SF1100   | Firemain installation   | 0%                  | 21               | 21                | 01-Apr-15   | 28-Apr-15 | -184        |      |     |     |     |  |
| Z4SF1110   | Backfilling up to road finishes level                         | 0%                  | 30               | 30                | 29-Apr-15   | 04-Jun-15 | -184        |      |     |     |     |  |
| <b>Bridge Construction</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>New Ho Ka Yuen Footbridge</b>                                     |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>General</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| HKY1050  | Structure steel procurement (HKYB)                            | 38%                 | 93               | 150               | 10-Dec-14 A | 23-May-15 | -226        |      |     |     |     |  |
| <b>TWSR-West/ FL Highway N/B Side Section</b>                        |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| HKY1150  | HKYP6 - Pre-bored H pile (8 nos)                              | 0%                  | 24               | 24                | 27-Feb-15   | 26-Mar-15 | -171        |      |     |     |     |  |
| HKY1160  | HKYP6 - Pile Test   | 0%                  | 28               | 28                | 27-Mar-15   | 23-Apr-15 | -111        |      |     |     |     |  |
| HKY1170  | HKYP6 - Pile cap, Pier and Pier Head                          | 0%                  | 45               | 45                | 10-Apr-15   | 03-Jun-15 | -82         |      |     |     |     |  |
| HKY1172  | HKYP1 - Predrilling   | 0%                  | 12               | 12                | 27-Feb-15   | 12-Mar-15 | -64         |      |     |     |     |  |
| HKY1174  | HKYP1 - Pre-bored H pile (4 nos)                              | 0%                  | 12               | 12                | 27-Mar-15   | 13-Apr-15 | -64         |      |     |     |     |  |
| HKY1176  | HKYP1 - Pile Test   | 0%                  | 28               | 28                | 14-Apr-15   | 11-May-15 | -73         |      |     |     |     |  |
| HKY1230  | HKYAB3 - Pre-bored H pile (4 nos)                             | 0%                  | 12               | 12                | 27-Mar-15   | 13-Apr-15 | -171        |      |     |     |     |  |
| HKY1240  | HKYAB3 - Pile Test  | 0%                  | 28               | 28                | 14-Apr-15   | 11-May-15 | -94         |      |     |     |     |  |
| HKY1250  | HKYAB3 - pile cap & abutment wall                             | 0%                  | 30               | 30                | 28-Apr-15   | 03-Jun-15 | -70         |      |     |     |     |  |
| HKY1275  | Existing HKY bridge structure removed (TWSR-W)                | 0%                  | 0                | 0                 |             | 27-Feb-15 | -25         |      |     |     |     |  |
| 27-Feb-15 ◆ Existing HKY bridge structure removed (TWSR-W)           |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| HKY1330  | HKYAB4 - Pre-bored H pile (16 nos)                            | 0%                  | 48               | 48                | 14-Apr-15   | 10-Jun-15 | -171        |      |     |     |     |  |
| <b>TWSR-East FL Highway S/B Side Section</b>                         |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| HKY1540  | HKYAB1 - Backfilling (~3m)                                    | 0%                  | 20               | 20                | 27-Feb-15   | 21-Mar-15 | -90         |      |     |     |     |  |
| HKY1580  | HKYP3 - Pile cap, Pier and Pier Head                          | 95.56%              | 2                | 45                | 24-Nov-14 A | 28-Feb-15 | -72         |      |     |     |     |  |
| HKY1760  | HKYP4 - Pile cap, Pier and Pier Head                          | 0%                  | 54               | 45                | 15-Oct-14 A | 05-May-15 | -94         |      |     |     |     |  |
| HKY1800  | HKYP5 - Pile cap, Pier and Pier Head                          | 0%                  | 51               | 45                | 18-Sep-14 A | 30-Apr-15 | -91         |      |     |     |     |  |
| HKY1850  | HKYAB2 - Backfilling (~4m)                                    | 0%                  | 27               | 27                | 27-Feb-15   | 30-Mar-15 | -67         |      |     |     |     |  |
| <b>TWSR-East Construction</b>  |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>NB74 (Ch.7930-7980)-FH S/B Side</b>                               |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Noise Barrier Works</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| NB4005   | NB74 - Footing & Wall Structure                               | 0%                  | 70               | 70                | 01-Apr-15   | 27-Jun-15 | 128         |      |     |     |     |  |
| <b>ZONE 4 (Ch. 7925 to 8700)</b>                                     |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Noise Barrier Along TWSR-West and Laying New Utilities</b>        |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>NB75 (Ch.7930-8090)-FH N/B Side</b>                               |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>Noise Barrier Works</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| NB4100   | NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)                     | 0%                  | 24               | 24                | 13-Mar-15   | 13-Apr-15 | -64         |      |     |     |     |  |
| NB4110   | NB75 - piling (NB75/06, 0.19m -8no)-with HKY-P1               | 0%                  | 24               | 24                | 14-Apr-15   | 12-May-15 | -64         |      |     |     |     |  |
| <b>Bridge Construction</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>                  |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| <b>General</b>   |   |                     |                  |                   |             |           |             |      |     |     |     |  |
| WHS1040  | Structure steel procurement (WHSB)                            | 38.67%              | 92               | 150               | 10-Dec-14 A | 22-May-15 | 331         |      |     |     |     |  |



Project ID:DWP Rev 01 (1502)  
 Layout: 3 Month Rolling Program  
 Page 4 of 5

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Feb-15)**



| Date      | Revision  | C... |
|-----------|-----------|------|
| 22-Jan-14 | IWP Rev 4 |      |
| 26-Feb-14 | IWP Rev 5 |      |
| 13-May-14 | WP Rev 1  |      |
| 30-Jun-14 | WP Rev 1A |      |

| Activity ID                                   | Activity Name                                       | Duration % complete | Planning duration | Original duration | Start       | Finish    | Total Float | 2015 |     |     |                                    |
|---|---|---------------------|-------------------|-------------------|-------------|-----------|-------------|------|-----|-----|------------------------------------|
|   |   |                     |                   |                   |             |           |             | Feb  | Mar | Apr | May                                |
| <b>TWSR-West/ FL Highway N/B Side Section</b> |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| WHS1160                                       | WHSP2 - Pre-bored H pile (8 nos)                    | 0%                  | 24                | 24                | 13-Mar-15   | 13-Apr-15 | 198         |      |     |     |                                    |
| WHS1170                                       | WHSP2 - Pile Test                                   | 0%                  | 28                | 28                | 14-Apr-15   | 11-May-15 | 239         |      |     |     |                                    |
| WHS1180                                       | WHSP2 - Pile cap, Pier and Pier Head                | 0%                  | 45                | 45                | 28-Apr-15   | 22-Jun-15 | 198         |      |     |     |                                    |
| WHS1200                                       | WHSP6 - Pre-bored H pile (6 nos)                    | 0%                  | 18                | 18                | 14-Apr-15   | 05-May-15 | 229         |      |     |     |                                    |
| WHS1210                                       | WHSP6 - Pile Test                                   | 0%                  | 28                | 28                | 06-May-15   | 02-Jun-15 | 282         |      |     |     |                                    |
| WHS1224                                       | WHSP7 - Pre-bored H pile (6 nos)                    | 0%                  | 18                | 18                | 06-May-15   | 27-May-15 | 252         |      |     |     |                                    |
| WHS1240                                       | WHSAB1 - Pre-bored H pile (4 nos)                   | 0%                  | 12                | 12                | 27-Feb-15   | 12-Mar-15 | 198         |      |     |     |                                    |
| WHS1250                                       | WHSAB1 - Pile Test                                  | 0%                  | 28                | 28                | 13-Mar-15   | 09-Apr-15 | 848         |      |     |     |                                    |
| WHS1260                                       | WHSAB1 - pile cap & abutment wall                   | 0%                  | 30                | 30                | 27-Mar-15   | 05-May-15 | 677         |      |     |     |                                    |
| WHS1270                                       | WHSAB1 - Backfilling (~4m)                          | 0%                  | 27                | 27                | 06-May-15   | 06-Jun-15 | 677         |      |     |     |                                    |
| WHS1894                                       | WHSP3 - Pre-bored H pile (6 nos)                    | 0%                  | 18                | 18                | 27-Feb-15   | 19-Mar-15 | 257         |      |     |     |                                    |
| WHS1896                                       | WHSP3 - Pile Test                                   | 0%                  | 28                | 28                | 20-Mar-15   | 16-Apr-15 | 315         |      |     |     |                                    |
| WHS1898                                       | WHSP3 - Pile cap, Pier and Pier Head                | 0%                  | 30                | 30                | 17-Apr-15   | 22-May-15 | 252         |      |     |     |                                    |
| WHS1910                                       | WHSP4 - Pre-bored H pile (6 nos)                    | 0%                  | 18                | 18                | 20-Mar-15   | 13-Apr-15 | 277         |      |     |     |                                    |
| WHS1920                                       | WHSP4 - Pile Test                                   | 0%                  | 28                | 28                | 14-Apr-15   | 11-May-15 | 344         |      |     |     |                                    |
| WHS1950                                       | WHSP5 - Pre-bored H pile (6 nos)                    | 0%                  | 18                | 18                | 14-Apr-15   | 05-May-15 | 286         |      |     |     |                                    |
| WHS1960                                       | WHSP5 - Pile Test                                   | 0%                  | 28                | 28                | 06-May-15   | 02-Jun-15 | 358         |      |     |     |                                    |
| <b>Crossing Fanling Highway Section</b>       |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| WHS1470                                       | WHSP1 - Pile cap, Pier and Pier Head                | 1.92%               | 51                | 52                | 18-Jun-14 A | 30-Apr-15 | 617         |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| WHS2080                                       | North Abutment Wall (AW1) -pile cap & abutment wall | 51.67%              | 29                | 60                | 31-Jan-15 A | 01-Apr-15 | 524         |      |     |     |                                    |
| WHS2090                                       | North Abutment Wall (AW1) - Backfilling (~6m)       | 0%                  | 60                | 60                | 02-Apr-15   | 16-Jun-15 | 524         |      |     |     |                                    |
| <b>Slip Road Y Construction</b>               |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>Drainage &amp; Road Works</b>              |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| RDZ41000                                      | Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4        | 0%                  | 95                | 95                | 15-Apr-15   | 07-Aug-15 | -361        |      |     |     |                                    |
| <b>Underground Utility Works</b>              |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>DN600 and DN900 Watermain</b>              |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| DN1030  | DN600 & DN900 watermain laying (Ch7925-8050)(SA346) | 38.33%              | 74                | 120               | 15-Nov-14 A | 29-May-15 | -88         |      |     |     |                                    |
| <b>VO - Wall 76A Construction</b>             |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>Retaining Wall W76A</b>                    |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| W76A1020                                      | W76A construction (bay 9)                           | 0%                  | 12                | 12                | 27-Feb-15   | 12-Mar-15 | -371        |      |     |     |                                    |
| W76A1030                                      | W76A backfilling work (bay 4,5,9)                   | 0%                  | 25                | 25                | 13-Mar-15   | 14-Apr-15 | -371        |      |     |     |                                    |
| W76A1040                                      | Stage 1 road work ready to start                    | 0%                  | 0                 | 0                 | 15-Apr-15   |           | -371        |      |     |     | ◆ Stage 1 road work ready to start |
| W76A1050                                      | Drainage work for Caltex access road                | 0%                  | 150               | 150               | 15-Apr-15   | 13-Oct-15 | 759         |      |     |     |                                    |
| <b>Fanling Highway Construction</b>           |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>Drainage &amp; Road Works</b>              |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| RDZ41005                                      | Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  | 0%                  | 100               | 100               | 15-Apr-15   | 13-Aug-15 | -371        |      |     |     |                                    |
| <b>Other Works</b>                            |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>Retaining Wall W77A</b>                    |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| RWZ4.1060                                     | Base slab & Wall (0-3m high)- RW77A (Ch.50-130)     | 0%                  | 60                | 60                | 27-Feb-15   | 12-May-15 | 218         |      |     |     |                                    |
| RWZ4.1070                                     | Backfilling (0-3m) - RW77A (Ch.50-130)              | 0%                  | 30                | 30                | 13-May-15   | 17-Jun-15 | 473         |      |     |     |                                    |
| RWZ4.1075                                     | Temp Shoring & Excavation                           | 0%                  | 45                | 45                | 27-Feb-15   | 23-Apr-15 | 233         |      |     |     |                                    |
| RWZ4.1080                                     | Base slab & Wall (3-7m high)- RW77A (Ch.0-50)       | 0%                  | 90                | 90                | 13-May-15   | 28-Aug-15 | 218         |      |     |     |                                    |
| <b>Retaining Wall W77B</b>                    |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| RWZ4.1100                                     | Base slab & Wall (0-3m high)- RW77B (Ch 0-40)       | 0%                  | 60                | 60                | 13-May-15   | 24-Jul-15 | 293         |      |     |     |                                    |
| <b>Retaining Wall W78</b>                     |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TWSR-East FL Highway S/B Side Section</b>  |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| RWZ4.0900                                     | Site Clearance                                      | 0%                  | 30                | 30                | 27-Feb-15   | 02-Apr-15 | 383         |      |     |     |                                    |
| <b>TCSS Works</b>                             |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| <b>TCSS Pre-Construction Works</b>            |   |                     |                   |                   |             |           |             |      |     |     |                                    |
| TCSS0100                                      | Acquire Design Criteria from Drawing & procurement  | 0%                  | 180               | 180               | 27-Feb-15   | 05-Oct-15 | 284         |      |     |     |                                    |

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Crit. Milestone

Project ID: DWP Rev 01 (1502)  
 Layout: 3 Month Rolling Program  
 Page 5 of 5

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Feb-15)**



| Date      | Revision  | C... |
|-----------|-----------|------|
| 22-Jan-14 | IWP Rev 4 |      |
| 26-Feb-14 | IWP Rev 5 |      |
| 13-May-14 | WP Rev 1  |      |
| 30-Jun-14 | WP Rev 1A |      |