

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								May	Jun	Jul	Aug
Contract Condition											
General											
Contract Condition											
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-May-15*		-311				◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-May-15*		-139				◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	18-Jul-15*		0				◆ Site Area SA327A (730d)
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB42 (Ch.5640-5740)-TWSR West Side											
Noise Barrier Works											
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure - 8 bays	77.78%	10	45	13-Feb-15 A	01-Jun-15	77				
NB00120	NB42 (Ch5640-5740) - NB production	0%	45	45	02-Jun-15	16-Jul-15	1403				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10130	Watermain installation (along NB42)	0%	30	30	02-Jun-15	08-Jul-15	77				
TSZ10140	Firemain installation (along NB42)	0%	30	30	09-Jul-15	12-Aug-15	77				
Underground Utility Works											
UUZ10100	Utility cable laying by Utility companies (Along NB42)	0%	38	38	13-Aug-15	25-Sep-15	77				
NB42A (Ch.5750-5810)-TWSR West Side											
Noise Barrier Works											
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure - 5 bays	0%	30	30	13-Apr-15 A	25-Jun-15	115				
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	13-Aug-15	26-Aug-15	115				
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	26-Jun-15	09-Aug-15	1379				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10180	Watermain installation (along NB42A)	0%	20	20	26-Jun-15	20-Jul-15	115				
TSZ10190	Firemain installation (along NB42A)	0%	20	20	21-Jul-15	12-Aug-15	115				
Underground Utility Works											
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	20	20	26-Jun-15	20-Jul-15	135				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-May-15	04-Dec-15	997				
NB47 (Ch.5880-5930)-TWSR West Side											
Noise Barrier Works											
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	64.29%	10	28	11-Mar-15 A	01-Jun-15	103				
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	02-Jun-15	16-Jul-15	1378				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	02-Jun-15	23-Jun-15	103				
TSZ10270	Backfill up to NB47 footing level	0%	6	6	24-Jun-15	30-Jun-15	103				
TSZ10280	Watermain installation (along NB47)	0%	26	26	02-Jul-15	31-Jul-15	103				
TSZ10290	Firemain installation (along NB47)	0%	26	26	01-Aug-15	31-Aug-15	103				
Underground Utility Works											
UUZ20100	Utility cable laying by Utility companies (Along NB47)	0%	20	20	21-Apr-15 A	12-Jun-15	169				
NB47A (Ch.5950-5975)-TWSR West Side											
Noise Barrier Works											
NB00330	NB47A - backfilling	0%	12	12	02-Jul-15	15-Jul-15	231				
NB00335	Backfilling (Along NB47A-above ID1)	0%	12	12	24-Jun-15	08-Jul-15	237				
NB00340	NB47A - NB production	0%	45	45	20-May-15	03-Jul-15	1391				
NB00350	NB47A - NB post & panel installation	0%	5	5	16-Jul-15	21-Jul-15	1111				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10350	Sheet Piling & Excavation (~5m below ground) (along NB47A)	50%	6	12	05-May-15 A	27-May-15	64				
TSZ10380	Watermain installation (along NB47A)	0%	14	14	28-May-15	12-Jun-15	231				
TSZ10390	Firemain installation (along NB47A)	0%	14	14	13-Jun-15	30-Jun-15	231				
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	0%	28	28	20-May-15	23-Jun-15	237				
Underground Utility Works											
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	10	10	20-May-15	01-Jun-15	255				
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	0%	10	10	20-May-15	01-Jun-15	255				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00380	NB48 (Ch5995-6060) - Footing & Wall Structure - 4 bays	0%	40	40	18-Apr-15 A	08-Jul-15	165				
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	09-Jul-15	22-Aug-15	1341				
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	0%	40	40	21-Jul-15	04-Sep-15	155				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	02-May-15 A	13-Jun-15	160				
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	15-Jun-15	07-Jul-15	160				
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	6	6	08-Jul-15	14-Jul-15	160				
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	15-Jul-15	18-Aug-15	160				

	Project ID: DWP Rev 02 (1505)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-May-15)</p>		Date	Revi...	C	Approved
	Layout: 3 Month Rolling Program			22-J...	IWP...		
Page 1 of 6				26-...	IWP...		
				13-...	WP ...		
				30-J...	WP ...		
					WP ...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								May	Jun	Jul	Aug
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	19-Aug-15	22-Sep-15	160				
TSZ10450	Sheet Piling & Excavation (~5m below ground) (along NB48,	0%	26	26	20-May-15	19-Jun-15	137				
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	22-Jun-15	13-Jul-15	155				
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	14-Jul-15	20-Jul-15	155				
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	21-Jul-15	19-Aug-15	163				
Underground Utility Works											
UZZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	09-Jul-15	05-Aug-15	201				
NB49 (Ch.6145-6215)-TWSR West Side											
Noise Barrier Works											
NB00510	NB49 - Footing & Wall Structure - 5 bays	0%	52	52	18-May-15 A	22-Jul-15	182				
NB00530	NB49 - NB production	0%	45	45	23-Jul-15	05-Sep-15	1327				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	22-Jun-15	08-Jul-15	137				
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	09-Jul-15	22-Jul-15	137				
TSZ10520	Backfill up to NB49 footing level	0%	6	6	23-Jul-15	29-Jul-15	137				
TSZ10530	Watermain installation (along NB49)	0%	20	20	30-Jul-15	21-Aug-15	137				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00550	NB49B piling (0.19m -20no)- rigs 1&2	0%	21	21	11-Jun-15	07-Jul-15	162				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00620	NB54 - ID2-1 Sheet piling & excavation (~3m)	0%	18	18	11-Jun-15	03-Jul-15	45				
NB00630	NB54 - ID2-1 Footing & Wall Structure - 2 bays	0%	60	60	04-Jul-15	11-Sep-15	45				
NB00670	NB54 piling (0.19m -16no) - rigs 1&2	18.18%	18	22	16-Mar-15 A	10-Jun-15	45				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10600	Sheet Piling & Excavation (~5m below ground) (along NB54)	0%	14	14	04-Jul-15	20-Jul-15	64				
TSZ10610	DSD Trunk Sewer laying (along NB54 except ID2-1 section)	0%	21	21	21-Jul-15	13-Aug-15	64				
TSZ10620	Backfill up to NB54 footing level	0%	6	6	14-Aug-15	20-Aug-15	64				
NB54A (Ch.6290-6350)-TWSR West Side											
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10650	Sheet Piling & Excavation (~5m below ground) (along NB54A)	0%	26	26	20-May-15	19-Jun-15	55				
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	22-Jun-15	13-Jul-15	151				
TSZ10670	Backfill up to NB54A footing level	0%	6	6	14-Jul-15	20-Jul-15	151				
TSZ10680	Watermain installation (along NB54A)	0%	30	30	21-Jul-15	24-Aug-15	155				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											
NB00830	NB57 - Footing & Wall Structure - 7 bays	73.68%	60	228	15-Dec-14 A	12-Nov-15	119				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	04-Aug-15	24-Aug-15	119				
TSZ10774	Completion NB57 Bay 1 and preparation works	44.44%	10	18	02-May-15 A	01-Jun-15	119				
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	02-Jun-15	03-Aug-15	119				
NB58 (Ch.6445-6480)-TWSR West Side											
Noise Barrier Works											
NB00900	NB58 - Footing & Wall Structure - 3 bays	0%	50	50	24-Jul-15	19-Sep-15	142				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	0%	21	21	28-May-15	22-Jun-15	64				
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18	23-Jun-15	14-Jul-15	64				
TSZ10780	Watermain installation (along NB58)	0%	20	20	15-Jul-15	06-Aug-15	64				
TSZ10790	Firemain installation (along NB58)	0%	20	20	07-Aug-15	29-Aug-15	64				
NB59 (Ch.6490-6590)-TWSR West Side											
Noise Barrier Works											
NB00970	NB59 - Footing & Wall Structure - 9 bays	12%	88	100	02-May-15 A	02-Sep-15	139				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10810	DSD Trunk Sewer laying (along NB59)	0%	30	30	08-Apr-15 A	25-Jun-15	149				
TSZ10820	Backfill up to NB59 footing level	0%	6	6	26-Jun-15	03-Jul-15	149				
TSZ10830	Watermain installation (along NB59)	0%	30	30	04-Jul-15	07-Aug-15	149				
TSZ10840	Firemain installation (along NB59)	0%	30	30	08-Aug-15	11-Sep-15	149				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB01040	NB63 - NB production	0%	45	45	20-May-15	03-Jul-15	1391				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	20-May-15	03-Jun-15	175				
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	04-Jun-15	25-Jun-15	175				
TSZ10330	Watermain installation (along NB63)	0%	30	30	26-Jun-15	31-Jul-15	175				
TSZ10340	Firemain installation (along NB63)	0%	30	30	01-Aug-15	04-Sep-15	175				
DSD Southern Trunk Sewer - Trenchless Construction											
TSZ10950	Construct Pipe jacking pits	63.33%	22	60	15-Apr-15 A	15-Jun-15	79				
TSZ10960	DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless	0%	120	120	16-Jun-15	07-Nov-15	79				
Underground Utility Works											
UZZ20230	Utility cable laying by Utility companies (Along NB63~100m)	62.38%	38	101	27-Dec-14 A	06-Jul-15	227				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	04-Dec-14 A	25-Jun-15	252				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								May	Jun	Jul	Aug
THBF0340	Structure steel procurement (THFB)	0%	150	150	26-Jun-15	22-Nov-15	317				
TWSR-West/ FL Highway N/B Side Section											
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	20-May-15	14-Jul-15	480				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	20-May-15	25-Jun-15	555				
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	20-May-15	25-Jun-15	528				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	26-Jun-15	28-Jul-15	528				
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		28-Jul-15	528				28-Jul-15 ♦ Steel Staircase rea
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	20-May-15	25-Jun-15	465				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	20-May-15	25-Jun-15	445				
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	26-Jun-15	20-Jul-15	445				
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		20-Jul-15	445				20-Jul-15 ♦ Steel Ramp ready for erec
TWSR-East FL Highway S/B Side Section											
THBF0440	THAB1 - Predrilling	75%	3	12	20-Mar-15 A	22-May-15	367				
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	18-Jun-15	03-Jul-15	346				
THBF0460	THAB1 - Pile Test	0%	28	28	04-Jul-15	31-Jul-15	475				
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	18-Jul-15	21-Aug-15	382				
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	04-Jul-15	31-Jul-15	346				
THBF0510	THP2 - Pile Test	0%	28	28	01-Aug-15	28-Aug-15	509				
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	01-Aug-15	19-Aug-15	346				
New Tai Wo Footbridge											
General											
TWFB1030	Structure steel Shop drawing approval (TWFB)	0%	30	30	04-Dec-14 A	25-Jun-15	89				
TWFB1040	Structure steel procurement (TWFB)	0%	150	150	26-Jun-15	22-Nov-15	108				
TWSR-West/ FL Highway N/B Side Section											
TWFB1140	TWP1 - Pre-bored H pile (8 nos)	0%	24	24	22-Apr-15 A	17-Jun-15	140				
TWFB1150	TWP1 - Pile Test	0%	28	28	18-Jun-15	15-Jul-15	169				
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	02-Jul-15	22-Aug-15	142				
TWFB1220	TWAB2 - Pre-bored H pile (4 nos)	33.33%	8	12	18-Apr-15 A	29-May-15	145				
TWFB1230	TWAB2 - Pile Test	0%	28	28	30-May-15	26-Jun-15	175				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	13-Jun-15	20-Jul-15	145				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	21-Jul-15	20-Aug-15	995				
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	4.76%	40	42	11-May-15 A	08-Jul-15	201				
TWFB1290	TWP4, TWP5 - Pile Test	0%	28	28	09-Jul-15	05-Aug-15	251				
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	0%	30	30	23-Jul-15	26-Aug-15	198				
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	25.93%	40	54	27-Apr-15 A	08-Jul-15	183				
TWFB1330	TWAB1 - Pile Test	0%	28	28	09-Jul-15	05-Aug-15	230				
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	23-Jul-15	26-Aug-15	183				
TWSR-East FL Highway S/B Side Section											
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	20-May-15	14-Jul-15	955				
TWFB1540	TWP3 - Predrilling	0%	12	12	15-Jul-15	28-Jul-15	955				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	0%	60	60	22-Jun-15*	31-Aug-15	253				
Construction Works											
TWFB-T1050	TTA for Temp ramp working space	0%	30	30	20-May-15 A	25-Jun-15	11				
TWFB-T1060	Erect Temp Ramp	0%	90	90	26-Jun-15	12-Oct-15	11				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	15-Jul-15	12-Sep-15	64				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-May-15	04-Sep-15	364				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02420	Coordinate with MTRC for Precautionary Measure	41.67%	35	60	20-Apr-15 A	02-Jul-15	834				
NB02430	Precautionary Measure installation	0%	26	26	03-Jul-15	01-Aug-15	834				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	03-Aug-15	13-Aug-15	928				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	14-Aug-15	14-Sep-15	928				
NB02570	NB53 (125-180m) - Footing & Wall Structure	23.33%	46	60	23-Mar-15 A	15-Jul-15	799				
NB02580	NB53 (125-180m)- backfilling	0%	50	50	16-Jul-15	11-Sep-15	799				
NB02590	NB53 (125-180m) - NB production	0%	45	45	16-Jul-15	29-Aug-15	1334				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	84.11%	24	151	07-Nov-14 A	17-Jun-15	952				
NB02650	NB55- backfilling	0%	50	50	18-Jun-15	17-Aug-15	952				
NB02660	NB55 - NB production	0%	45	45	18-Jun-15	01-Aug-15	1362				
NB02670	NB55 - NB post & panel installation	0%	5	5	03-Aug-15	07-Aug-15	1096				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02720	NB56- backfilling	50%	25	50	20-Apr-15 A	18-Jun-15	1488				
NB02730	NB56 - NB production	0%	45	45	20-May-15	03-Jul-15	1391				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								May	Jun	Jul	Aug
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15	1121				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-May-15	10-Jun-15	1044				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	11-Jun-15	10-Aug-15	1044				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	11-Aug-15	09-Oct-15	1044				
NB02800	NB61 (0-50m) - NB production	0%	45	45	11-Aug-15	24-Sep-15	1308				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-May-15	03-Jul-15	1391				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15	1121				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-May-15	03-Jul-15	1391				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15	1121				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	54.29%	32	70	01-Apr-15 A	27-Jun-15	1090				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	29-Jun-15	22-Jul-15	1105				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	27-Jun-15	11-Aug-15	1352				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	11-Aug-15	17-Aug-15	1088				
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-May-15	03-Jul-15	1391				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15	1121				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1030	Design Preparation	92.82%	14	195	06-Aug-14 A	05-Jun-15	19				
MCLT1040	Engineer approval	0%	12	12	06-Jun-15	19-Jun-15	19				
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	06-Jun-15	06-Jun-15	31				
MCLT1060	Design available for construction	0%	0	0	22-Jun-15		19				◆ Design available for construction
MCLT1080	Construct New MCLT (Structure)	0%	90	90	22-Jun-15	07-Oct-15	19				
TCSS Works											
G54											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-May-15	1012				20-May-15 ◆ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB63A (Ch.6710-6840)-TWSR West Side											
Noise Barrier Works											
NB01090	NB63A-1 - NB production	0%	45	45	20-May-15	03-Jul-15	787				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	0%	26	26	15-Aug-15	14-Sep-15	9				
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	0%	59	30	19-May-15 A	30-Jul-15	194				
NB001050	NB64 & NB64A-NB production	0%	45	45	31-Jul-15	13-Sep-15	715				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10900	Sheet Piling & Excavation (~5m below ground) (along NB64)	0%	21	21	16-Apr-15 A	13-Jun-15	196				
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	15-Jun-15	07-Jul-15	196				
TSZ10920	Backfill up to NB64 footing level	0%	6	6	08-Jul-15	14-Jul-15	196				
TSZ10930	Watermain installation (along NB64)	0%	30	30	15-Jul-15	18-Aug-15	196				
TSZ10940	Firemain installation (along NB64)	0%	30	30	19-Aug-15	22-Sep-15	196				
Underground Utility Works											
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	31-Jul-15	27-Aug-15	194				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	76.11%	27	113	20-Dec-14 A	22-Jun-15	92				
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	0%	20	20	23-Jun-15	16-Jul-15	92				
Z2.KLH.1230	West Ramp - Road Slab	0%	90	90	17-Jul-15	02-Nov-15	102				
Advance Works for VBP3 construction											
Z2.KLH.1280	Pier VBP3 complete and road reinstatement work	0%	12	12	01-Aug-15	14-Aug-15	9				
Z2.KLH.1290	Affected NB construction at TWSR-W resume	0%	0	0	15-Aug-15		9				◆ Aff
KLH Bridge - Deck 1											
Z2.KLH.1014	Pier VBP1- Pile caps, pier and pier head construction	65.56%	31	90	11-Feb-15 A	26-Jun-15	108				
Z2.KLH.1022	Pier VBP2- Pile caps, pier and pier head construction	60.92%	34	87	03-Mar-15 A	30-Jun-15	105				
Z2.KLH.1045	Pier VBP3 Pile test	39.29%	17	28	09-May-15 A	09-Jun-15	28				
Z2.KLH.1047	Pending for Town gas diversion, due to VBP3 resizing VO	0%	8	5	15-May-15 A	29-May-15	9				
Z2.KLH.1050	Pier VBP3 Pile caps, pier and pier head construction	0%	52	52	30-May-15	31-Jul-15	9				
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	0%	100	100	17-Jul-15	13-Nov-15	92				
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	0%	100	100	02-Jul-15	29-Oct-15	105				
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	38	38	01-Aug-15	14-Sep-15	141				
KLH Bridge - Ramp R1											
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	20-May-15	08-Jul-15	28				
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	09-Jul-15	24-Aug-15	28				
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	09-Jul-15	29-Aug-15	108				
KLH Bridge - Deck 3											
Z2.KLH.1360	VBP6 - Pile cap, pier construction	71.25%	23	80	26-Feb-15 A	16-Jun-15	13				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								May	Jun	Jul	Aug
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	19-Aug-15	04-Dec-15	122				
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	19-Aug-15	04-Dec-15	122				
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	97.33%	4	150	20-Oct-14 A	23-May-15	193				
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	0%	75	75	18-May-15 A	18-Aug-15	43				
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	20-May-15	18-Aug-15	122				
KLH Bridge - Deck 2											
Z2.KLH.1144	Deck 2 Precast concrete beam production (10 beams)	37.35%	52	83	16-Mar-15 A	10-Jul-15	20				
Z2.KLH.1146	Deck 2 Precast concrete beam available on site	0%	0	0		16-Jul-15	12				16-Jul-15 ♦ Deck 2 Precast concrete bear
Z2.KLH.1157	TTA for VBP4	65.38%	9	26	20-Apr-15 A	30-May-15	71				
Z2.KLH.1158	VBP4-Pre-drilling work	0%	15	15	01-Jun-15	17-Jun-15	71				
Z2.KLH.1160	VBP4- Pre-bored H-pile piling works (9 Nos.)	0%	27	27	16-Jun-15	18-Jul-15	71				
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	0%	80	80	17-Jul-15	20-Oct-15	71				
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	77.5%	18	80	27-Feb-15 A	10-Jun-15	18				
Z2.KLH.1222	VBP5 - Backfilling & Road Work for TTA for VBP4	0%	14	14	11-Jun-15	27-Jun-15	326				
Z2.KLH.1255	Relocate MTRC OHL for deck construction	0%	30	30	10-Jun-15	16-Jul-15	12				
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	0%	30	30	17-Jul-15	23-Sep-15	6				
KLH Bridge - East Ramp											
Z2.KLH.1410	East Ramp - excavation	0%	42	18	08-Apr-15 A	10-Jul-15	263				
Z2.KLH.1420	East Ramp base slab & Abutment wall	0%	90	90	12-May-15 A	04-Sep-15	155				
KLH Bridge - Ramp R2											
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-May-15	17-Jun-15	1112				
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	18-Jun-15	20-Jul-15	1112				
Z2.KLH.1525	Ramp R2 - mini piling (0.32m-30nos) works - R2P4-5 & R2	51.11%	22	45	19-Mar-15 A	15-Jun-15	66				
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	16-Jun-15	07-Nov-15	66				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Site Formation											
Retaining Wall W76											
Structure Works											
Z4SF1090	Watermains installation	80%	8	40	10-Mar-15 A	29-May-15	6				
Z4SF1110	Backfilling up to road finishes level	0%	12	12	30-May-15	12-Jun-15	6				
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1050	Structure steel procurement (HKYB)	79.39%	34	165	10-Dec-14 A	22-Jun-15	164				
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	23-Jun-15	28-Jul-15	192				
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	29-Jul-15		192				♦ Steel Staircase &
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	0%	40	40	23-Jun-15	08-Aug-15	137				
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	10-Aug-15		137				♦ Steel S
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	23-Jun-15	20-Aug-15	238				
HKY1210	HKY footbridge design available for FLHY & TWSR-W section	81.88%	25	138	28-Oct-14 A	18-Jun-15	178				
TWSR-West/ FL Highway N/B Side Section											
HKY1278	HKYP7 - Remove existing structure	0%	30	30	20-May-15	25-Jun-15	52				
HKY1290	HKYP7 - Pre-bored H pile (6 nos)	0%	18	18	18-Jul-15	07-Aug-15	34				
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	0%	30	30	08-Aug-15	11-Sep-15	34				
HKY1330	HKYAB4 - Pre-bored H pile (16 nos)	0%	48	48	12-May-15 A	17-Jul-15	16				
HKY1340	HKYAB4 - Pile Test	0%	28	28	18-Jul-15	14-Aug-15	19				
HKY1350	HKYAB4 - pile cap & abutment wall	0%	30	30	15-Aug-15	18-Sep-15	16				
TWSR-East FL Highway S/B Side Section											
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	82.11%	22	123	24-Nov-14 A	15-Jun-15	182				
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	10-Aug-15	12-Sep-15	137				
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	86.25%	22	160	15-Oct-14 A	15-Jun-15	212				
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	85.99%	22	157	15-Oct-14 A	15-Jun-15	212				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-East FL Highway S/B Side Section											
HKY1950	Erection of Temp Ramp at TWSR-E Existing Staircase location	50%	40	80	30-Mar-15 A	08-Jul-15	0				
HKY1960	Demolish existing TWSR-E existing Ramp	0%	60	60	09-Jul-15	16-Sep-15	0				
TWSR-East Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
TWSRE1000	Road work for New TWSR-East	0%	150	150	13-Jun-15	10-Dec-15	6				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1040	Structure steel procurement (WHSB)	79.88%	33	164	10-Dec-14 A	21-Jun-15	87				
WHS1050	Steel Ramp prefabrication (WHSB)	0%	50	50	22-Jun-15	19-Aug-15	74				
WHS1070	Steel Staircase prefabrication (WHSB)	0%	40	40	22-Jun-15	07-Aug-15	159				
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	08-Aug-15		159				♦ Steel Sta
TWSR-West/ FL Highway N/B Side Section											
WHS1170	WHSP2 - Pile Test	0%	28	28	20-May-15	16-Jun-15	14				
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	03-Jun-15	27-Jul-15	12				
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	18-Jul-15	08-Sep-15	12				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								May	Jun	Jul	Aug
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	20-May-15	25-Jun-15	168				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	26-Jun-15	28-Jul-15	168				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	20-May-15	25-Jun-15	60				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	26-Jun-15	31-Jul-15	60				
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	01-Aug-15	04-Sep-15	60				
Crossing Fanling Highway Section											
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	86.67%	34	255	18-Jun-14 A	30-Jun-15	101				
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	28-Jul-15	12-Nov-15	79				
TWSR-East FL Highway S/B Side Section											
WHS2090	North Abutment Wall (AW1) - Backfilling (~6m)	20%	48	60	02-Apr-15 A	17-Jul-15	87				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4	68.82%	29	93	02-Mar-15 A	24-Jun-15	4				
RDZ41010	Construct Slip Rd Y (Ch8100-8250)(SA342) (Z4	0%	95	95	25-Jun-15	16-Oct-15	4				
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	0%	70	70	10-Jul-15	30-Sep-15	81				
Underground Utility Works											
DN600 and DN900 Watermain											
DN1010	DN600 & DN900 watermain laying (Ch8100-8250)(SA342) (near Z4	0%	75	75	25-Jun-15	21-Sep-15	16				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1020	W76A construction (bay 9)	0%	12	12	27-May-15	09-Jun-15	0				
W76A1026	WSD installation for Caltex (CS)	0%	5	5	20-May-15	26-May-15	0				
W76A1030	W76A backfilling work (bay 4,5,9)	0%	7	7	10-Jun-15	17-Jun-15	0				
W76A1050	Drainage work for Caltex access road	0%	150	150	18-Jun-15	15-Dec-15	870				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
HKY1412	Construct temp road for TWSR-East & FH S/B diversion	0%	21	21	13-Jun-15	09-Jul-15	81				
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4	68.09%	30	94	02-Mar-15 A	25-Jun-15	0				
RDZ41015	Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4	0%	98	98	26-Jun-15	22-Oct-15	0				
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	10-Jul-15	17-Sep-15	145				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	30%	42	60	27-Feb-15 A	10-Jul-15	284				
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	11-Jul-15	14-Aug-15	359				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	11-Jul-15	18-Sep-15	284				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	22.78%	139	180	27-Feb-15 A	04-Nov-15	379				
DS50											
TCSS1590	Slow lane footing -DS50 (NB74)	0%	0	0		20-May-15	892				
FADS8											
TCSS1620	Slow lane footing - FADS8 (CH8220, S/B)	0%	30	30	26-Jun-15	31-Jul-15	862				

20-May-15 ◆ Slow lane footing -DS50 (NB74)