

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Aug	Sep	Oct	Nov
Contract Condition											
General											
Contract Condition											
KD16	KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road East	0%	0	0		16-Oct-15*	62				16-Oct-15* ◆ KD-16 (883d) - N2: Connectio
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Aug-15		1784				◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Aug-15*		-231				◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Aug-15*		-33				◆ Site Area SA327A (730d)
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB42 (Ch.5640-5740)-TWSR West Side											
Noise Barrier Works											
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure - 8 bays	70.89%	23	79	13-Feb-15 A	15-Sep-15	106				
NB00120	NB42 (Ch5640-5740) - NB production	0%	45	45	16-Sep-15	30-Oct-15	1297				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10130	Watermain installation (along NB42)	0%	30	30	16-Sep-15	23-Oct-15	106				
TSZ10140	Firemain installation (along NB42)	0%	30	30	24-Oct-15	27-Nov-15	106				
Underground Utility Works											
UUZ10100	Utility cable laying by Utility companies (Along NB42)	0%	38	38	16-Sep-15	02-Nov-15	128				
NB42A (Ch.5750-5810)-TWSR West Side											
Noise Barrier Works											
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure - 5 bays	64.62%	23	65	13-Apr-15 A	15-Sep-15	108				
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	16-Sep-15	30-Oct-15	1297				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	16-Sep-15	08-Oct-15	108				
TSZ10180	Watermain installation (along NB42A)	0%	20	20	09-Oct-15	02-Nov-15	108				
TSZ10190	Firemain installation (along NB42A)	0%	20	20	03-Nov-15	25-Nov-15	108				
Underground Utility Works											
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	20	20	16-Sep-15	10-Oct-15	146				
NB47B (Ch.5820-5880)-TWSR West Side											
Noise Barrier Works											
NB00230	NB47B (Ch5820-5880) - Footing & Wall Structure - 4 bays	0%	30	30	14-Jul-15 A	23-Sep-15	119				
NB00235	NB47B (Ch5820-5880) - backfilling	0%	12	12	13-Nov-15	26-Nov-15	119				
NB00240	NB47B (Ch5820-5880) - NB production	0%	45	45	24-Sep-15	07-Nov-15	1289				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10230	Watermain installation (along NB47B)	0%	20	20	24-Sep-15	19-Oct-15	119				
TSZ10240	Firemain installation (along NB47B)	0%	20	20	20-Oct-15	12-Nov-15	119				
Underground Utility Works											
UUZ10120	Utility cable laying by Utility companies (Along NB47B)	0%	20	20	24-Sep-15	19-Oct-15	139				
Noise Barrier Along Fanling Highway S/B											
NB44 (Ch.5700-5760)-FH S/B Side											
Noise Barrier Works											
NB01385	NB44 - Excavation & Footing & Wall Structure (1 bays)	0%	50	50	16-Sep-15	16-Nov-15	945				
NB01390	NB44 - NB production	0%	45	45	17-Nov-15	31-Dec-15	1235				
NB45 (Ch.5760-5820)-FH S/B Side											
Noise Barrier Works											
NB01435	NB45 - Excavation & Footing & Wall Structure (2 bays)	0%	50	50	17-Nov-15	16-Jan-16	945				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Aug-15	15-Mar-16	921				
NB47 (Ch.5880-5930)-TWSR West Side											
Noise Barrier Works											
NB00270	NB47 (Ch5880-5930) - Footing & Wall Structure - 5 bays	68.18%	35	110	11-Mar-15 A	30-Sep-15	13				
NB00280	NB47 (Ch5880-5930) - NB production	0%	45	45	01-Oct-15	14-Nov-15	1257				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	42	18	17-Aug-15 A	09-Oct-15	13				
TSZ10270	Backfill up to NB47 footing level	0%	6	6	10-Oct-15	16-Oct-15	13				
TSZ10280	Watermain installation (along NB47)	0%	26	26	17-Oct-15	17-Nov-15	13				
TSZ10290	Firemain installation (along NB47)	0%	26	26	18-Nov-15	17-Dec-15	13				
NB47A (Ch.5950-5975)-TWSR West Side											
Noise Barrier Works											
NB00330	NB47A - backfilling	0%	12	12	22-Sep-15	07-Oct-15	161				
NB00335	Backfilling (Along NB47A-above ID1)	0%	12	12	22-Sep-15	07-Oct-15	161				
NB00340	NB47A - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299				
NB00350	NB47A - NB post & panel installation	0%	5	5	08-Oct-15	13-Oct-15	1041				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10380	Watermain installation (along NB47A)	0%	14	14	24-Aug-15 A	04-Sep-15	161				
TSZ10390	Firemain installation (along NB47A)	0%	14	14	05-Sep-15	21-Sep-15	161				
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	0%	28	28	25-Aug-15 A	21-Sep-15	161				

	Project ID: DWP Rev 02 (1508)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Aug-15)</p>		Date	Revi...	C	Approved
	Layout: 3 Month Rolling Program			22-J...	IWP...		
Page 1 of 6				26-...	IWP...		
				13-...	WP ...		
				30-J...	WP ...		
					WP ...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Aug	Sep	Oct	Nov	
Underground Utility Works												
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	10	10	20-Aug-15	31-Aug-15	179					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	0%	10	10	20-Aug-15	31-Aug-15	179					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00380	NB48 (Ch5995-6060) - Footing & Wall Structure - 4 bays	75%	23	92	18-Apr-15 A	15-Sep-15	101					
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	16-Sep-15	30-Oct-15	1272					
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	0%	45	45	16-Oct-15	08-Dec-15	77					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	20-Aug-15	09-Sep-15	105					
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	6	6	10-Sep-15	16-Sep-15	105					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	17-Sep-15	24-Oct-15	105					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	26-Oct-15	28-Nov-15	105					
TSZ10450	Sheet Piling & Excavation (~5m below ground) (along NB48)	11.54%	23	26	05-Aug-15 A	15-Sep-15	64					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	16-Sep-15	08-Oct-15	77					
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	09-Oct-15	15-Oct-15	77					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	16-Oct-15	16-Nov-15	90					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	17-Nov-15	16-Dec-15	90					
Underground Utility Works												
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	16-Sep-15	15-Oct-15	142					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00508	VO for using silent piler & silent piler mobilisation	27.78%	13	18	16-Jul-15 A	03-Sep-15	20					
NB00510	NB49 - Footing & Wall Structure - 5 bays	0%	54	54	04-Sep-15	09-Nov-15	20					
NB00530	NB49 - NB production	0%	45	45	10-Nov-15	24-Dec-15	1217					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	10-Nov-15	25-Nov-15	20					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00550	NB49B piling (0.19m -20no)- rigs 1&2	0%	21	21	07-Sep-15*	02-Oct-15	0					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00690	NB54 - Footing & Wall Structure - 2 bays	0%	60	60	09-Oct-15	18-Dec-15	68					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10600	Sheet Piling & Excavation (~5m below ground) (along NB54)	0%	14	14	20-Aug-15	04-Sep-15	68					
TSZ10610	DSD Trunk Sewer laying (along NB54 except ID2-1 section)	0%	21	21	05-Sep-15	30-Sep-15	68					
TSZ10620	Backfill up to NB54 footing level	0%	6	6	02-Oct-15	08-Oct-15	68					
TSZ10630	Watermain installation (along NB54)	0%	30	30	09-Oct-15	13-Nov-15	88					
TSZ10640	Firemain installation (along NB54)	0%	30	30	14-Nov-15	18-Dec-15	88					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00760	NB54A - Footing & Wall Structure - 6 bays	0%	40	40	01-Aug-15 A	07-Oct-15	125					
NB00780	NB54A - NB production	0%	45	45	08-Oct-15	21-Nov-15	1250					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10650	Sheet Piling & Excavation (~5m below ground) (along NB54A)	38.46%	16	26	13-Jul-15 A	07-Sep-15	46					
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	08-Sep-15	29-Sep-15	89					
TSZ10670	Backfill up to NB54A footing level	0%	6	6	30-Sep-15	07-Oct-15	89					
TSZ10680	Watermain installation (along NB54A)	0%	30	30	08-Oct-15	12-Nov-15	89					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	13-Nov-15	17-Dec-15	89					
Underground Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	08-Oct-15	05-Nov-15	125					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00830	NB57 - Footing & Wall Structure - 7 bays	80.52%	60	308	15-Dec-14 A	03-Mar-16	34					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	14-Nov-15	04-Dec-15	34					
TSZ10774	Completion NB57 Bay 1 & 2 and preparation works	71.64%	19	67	02-May-15 A	10-Sep-15	34					
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	11-Sep-15	13-Nov-15	34					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00900	NB58 - Footing & Wall Structure - 3 bays	0%	50	50	10-Oct-15	08-Dec-15	77					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	0%	21	21	20-Aug-15	12-Sep-15	0					
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18	14-Sep-15	06-Oct-15	0					
TSZ10780	Watermain installation (along NB58)	0%	20	20	07-Oct-15	30-Oct-15	0					
TSZ10790	Firemain installation (along NB58)	0%	20	20	31-Oct-15	23-Nov-15	0					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00970	NB59 - Footing & Wall Structure - 9 bays	39.81%	62	103	02-May-15 A	03-Nov-15	89					
NB00990	NB59 - NB production	0%	45	45	04-Nov-15	18-Dec-15	1211					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10810	DSD Trunk Sewer laying (along NB59)	83.52%	15	91	08-Apr-15 A	05-Sep-15	88					
TSZ10820	Backfill up to NB59 footing level	0%	6	6	07-Sep-15	12-Sep-15	88					
TSZ10830	Watermain installation (along NB59)	0%	30	30	14-Sep-15	20-Oct-15	88					
TSZ10840	Firemain installation (along NB59)	0%	30	30	22-Oct-15	25-Nov-15	88					
Underground Utility Works												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Aug	Sep	Oct	Nov	
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	0%	38	38	04-Nov-15	17-Dec-15	89					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB01040	NB63 - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	20-Jul-15 A	02-Sep-15	99					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	03-Sep-15	23-Sep-15	99					
TSZ10330	Watermain installation (along NB63)	0%	30	30	24-Sep-15	31-Oct-15	99					
TSZ10340	Firemain installation (along NB63)	0%	30	30	02-Nov-15	05-Dec-15	99					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10960	DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless	75%	10	40	22-Jun-15 A	31-Aug-15	117					
TSZ10970	Both end manholes construction & trench sewer connection	0%	60	60	01-Sep-15	12-Nov-15	117					
TSZ10980	Backfilling of jacking pits	0%	32	32	13-Nov-15	19-Dec-15	135					
TSZ11025	Town gas pipe jacking work	0%	101	101	31-Aug-15*	31-Dec-15	77					
TSZ11035	DSD trunk sewer along NB63	83.33%	10	60	10-Jul-15 A	31-Aug-15	227					
Underground Utility Works												
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	91.95%	12	149	27-Dec-14 A	02-Sep-15	177					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0335	Structure steel Shop drawing approval (THFB)	83.78%	30	185	04-Dec-14 A	23-Sep-15	176					
THBF0340	Structure steel procurement (THFB)	0%	150	150	24-Sep-15	20-Feb-16	227					
TWSR-West/ FL Highway N/B Side Section												
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	20-Aug-15	13-Oct-15	404					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	62	30	13-Jul-15 A	03-Nov-15	447					
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	20-Aug-15	23-Sep-15	452					
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	24-Sep-15	28-Oct-15	452					
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		03-Nov-15	447				03-Nov-15	◆ Steel Staircase
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	20-Aug-15	23-Sep-15	389					
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	20-Aug-15	23-Sep-15	369					
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	24-Sep-15	19-Oct-15	369					
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		19-Oct-15	369				19-Oct-15	◆ Steel Ramp ready for erection
TWSR-East FL Highway S/B Side Section												
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	01-Sep-15	14-Sep-15	22					
THBF0460	THAB1 - Pile Test	0%	28	28	15-Sep-15	12-Oct-15	62					
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	29-Sep-15	04-Nov-15	51					
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	05-Nov-15	27-Nov-15	51					
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	15-Sep-15	14-Oct-15	22					
THBF0510	THP2 - Pile Test	0%	28	28	15-Oct-15	11-Nov-15	93					
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	15-Oct-15	03-Nov-15	22					
THBF0720	THP3 - Pile Test	0%	28	28	04-Nov-15	01-Dec-15	414					
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	18-Nov-15	12-Jan-16	330					
THBF0750	THP4 - Pre-bored H pile (4 nos)	0%	16	16	04-Nov-15	21-Nov-15	22					
Lift at TWSR-W Side												
L1556	Lift contractor sub-letting	0%	90	90	20-Aug-15	05-Dec-15	71					
L1600	CLP Power available (by CLP)	0%	365	365	20-Aug-15	18-Aug-16	267					
Lift at FLHY S/B												
L1450	CLP Power available (by CLP)	0%	365	365	20-Aug-15	18-Aug-16	271					
New Tai Wo Footbridge												
General												
TWFB1030	Structure steel Shop drawing approval (TWFB)	83.78%	30	185	04-Dec-14 A	23-Sep-15	1409					
TWFB1040	Structure steel procurement (TWFB)	0%	150	150	22-Aug-15 A	16-Jan-16	53					
TWSR-West/ FL Highway N/B Side Section												
TWFB1150	TWP1 - Pile Test	0%	28	28	20-Aug-15	16-Sep-15	106					
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	03-Sep-15	28-Oct-15	88					
TWFB1230	TWAB2 - Pile Test	0%	28	28	20-Aug-15	16-Sep-15	93					
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	03-Sep-15	09-Oct-15	77					
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	10-Oct-15	11-Nov-15	927					
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		11-Nov-15	927				11-Nov-15	◆ Steel Staircase
TWFB1290	TWP4, TWP5 - Pile Test	0%	28	28	20-Aug-15	16-Sep-15	209					
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	0%	30	30	03-Sep-15	09-Oct-15	162					
TWFB1330	TWAB1 - Pile Test	0%	28	28	20-Aug-15	16-Sep-15	188					
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	03-Sep-15	09-Oct-15	147					
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	10-Oct-15	03-Nov-15	158					
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		03-Nov-15	158				03-Nov-15	◆ Steel Ramp ready for erection
TWSR-East FL Highway S/B Side Section												
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	20-Aug-15	13-Oct-15	836					
TWFB1540	TWP3 - Predrilling	0%	12	12	14-Oct-15	28-Oct-15	836					
Lift at TWSR-W Side												
L1630	TWB (W) - Pre-bored H pile (4 nos)	44.44%	10	18	15-Aug-15 A	31-Aug-15	22					
L1640	Pile test	0%	30	30	01-Sep-15	07-Oct-15	739					
L1650	Temp work & Pile cap	0%	45	45	08-Oct-15	30-Nov-15	739					
L1720	Lift contractor sub-letting	0%	90	90	20-Aug-15	05-Dec-15	622					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Aug	Sep	Oct	Nov
L1780	CLP Power available (by CLP)	0%	700	700	20-Aug-15	19-Jul-17	606				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	41.67%	35	60	20-Jul-15 A	30-Sep-15	93				
TWFB-T1020	Engineer Comment	0%	26	26	02-Oct-15	02-Nov-15	93				
TWFB-T1030	Design amendment	0%	26	26	03-Nov-15	02-Dec-15	93				
Construction Works											
TWFB-T1060	Erect Temp Ramp	51.11%	44	90	18-Jul-15 A	12-Oct-15	11				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1130	Demolish existing ramp & staircase at TWSR-W	0%	30	30	13-Oct-15	17-Nov-15	11				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	07-Oct-15	07-Dec-15	0				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Aug-15	05-Dec-15	608				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Aug-15	18-Sep-15	793				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	19-Sep-15	22-Oct-15	793				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	23-Oct-15	04-Jan-16	793				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	05-Oct-15	15-Oct-15	876				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	16-Oct-15	17-Nov-15	876				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	18-Nov-15	11-Dec-15	876				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	05-Oct-15	09-Oct-15	1044				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	88.12%	24	202	07-Nov-14 A	16-Sep-15	876				
NB02650	NB55- backfilling	0%	50	50	17-Sep-15	17-Nov-15	876				
NB02660	NB55 - NB production	0%	45	45	17-Sep-15	31-Oct-15	1271				
NB02670	NB55 - NB post & panel installation	0%	5	5	02-Nov-15	06-Nov-15	1021				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299				
NB02740	NB56 - NB post & panel installation	0%	5	5	05-Oct-15	09-Oct-15	1044				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Aug-15	09-Sep-15	968				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	10-Sep-15	10-Nov-15	968				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	11-Nov-15	11-Jan-16	968				
NB02800	NB61 (0-50m) - NB production	0%	45	45	11-Nov-15	25-Dec-15	1216				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	05-Oct-15	09-Oct-15	1044				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	05-Oct-15	09-Oct-15	1044				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	66.67%	32	96	01-Apr-15 A	25-Sep-15	1014				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	26-Sep-15	22-Oct-15	1029				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	26-Sep-15	09-Nov-15	1262				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	10-Nov-15	14-Nov-15	1014				
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Aug-15	03-Oct-15	1299				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Oct-15	09-Oct-15	1044				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Aug-15	20-Aug-15	1439				
MCLT1080	Construct New MCLT (Structure)	30%	63	90	21-Jul-15 A	04-Nov-15	16				
MCLT1090	New MCLT - finishes works	0%	90	90	05-Nov-15	01-Mar-16	16				
TCSS Works											
G54											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Aug-15	936				20-Aug-15 ♦ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB63A (Ch.6710-6840)-TWSR West Side											
Noise Barrier Works											
NB01090	NB63A-1 - NB production	0%	45	45	20-Aug-15	03-Oct-15	695				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	0%	26	26	04-Nov-15	03-Dec-15	0				
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	45%	33	60	19-May-15 A	26-Sep-15	108				
NB001050	NB64 & NB64A -NB production	0%	45	45	26-Sep-15	10-Nov-15	657				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	29-Sep-15	20-Oct-15	108				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Aug	Sep	Oct	Nov
TSZ10920	Backfill up to NB64 footing level	0%	6	6	22-Oct-15	28-Oct-15	108				
TSZ10930	Watermain installation (along NB64)	0%	30	30	29-Oct-15	02-Dec-15	108				
Underground Utility Works											
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	29-Sep-15	28-Oct-15	144				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	20%	20	25	15-Jun-15 A	11-Sep-15	36				
Z2.KLH.1230	West Ramp - Road Slab	0%	90	90	12-Sep-15	31-Dec-15	46				
Advance Works for VBP3 construction											
Z2.KLH.1280	Pier VBP3 complete and road reinstatement work	0%	12	12	20-Oct-15	03-Nov-15	0				
Z2.KLH.1290	Affected NB construction at TWSR-W resume	0%	0	0	04-Nov-15		0				◆ Affected NB
KLH Bridge - Deck 1											
Z2.KLH.1022	Pier VBP2- Pile caps, pier and pier head construction	96.75%	4	123	03-Mar-15 A	24-Aug-15	52				
Z2.KLH.1050	Pier VBP3 Pile caps, pier and pier head construction	3.85%	50	52	30-May-15 A	19-Oct-15	0				
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	0%	100	100	12-Sep-15	13-Jan-16	36				
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	0%	100	100	25-Aug-15	22-Dec-15	52				
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	38	38	20-Oct-15	03-Dec-15	68				
KLH Bridge - Ramp R1											
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	12.5%	35	40	02-Jul-15 A	30-Sep-15	202				
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	12.5%	35	40	02-Jul-15 A	30-Sep-15	162				
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	02-Oct-15	18-Nov-15	162				
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	02-Oct-15	24-Nov-15	202				
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	45	45	19-Nov-15	13-Jan-16	162				
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	62	45	22-Jun-15 A	03-Nov-15	100				
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	04-Nov-15	08-Dec-15	100				
KLH Bridge - Deck 3											
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	02-Nov-15	26-Feb-16	54				
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	90	90	02-Oct-15	19-Jan-16	7				
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	02-Nov-15	26-Feb-16	54				
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	53.95%	35	76	18-May-15 A	30-Sep-15	7				
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	20%	60	75	20-Jul-15 A	31-Oct-15	54				
KLH Bridge - Deck 2											
Z2.KLH.1160	VBP4- Pre-bored H-pile piling works (9 Nos.)	62.96%	10	27	28-Jul-15 A	31-Aug-15	27				
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	0%	80	80	29-Aug-15	03-Dec-15	27				
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	0%	12	12	29-Aug-15	12-Dec-15	-6				
KLH Bridge - East Ramp											
Z2.KLH.1410	East Ramp - excavation	71.07%	35	121	08-Apr-15 A	30-Sep-15	187				
Z2.KLH.1420	East Ramp base slab & Abutment wall	30.08%	86	123	12-May-15 A	01-Dec-15	76				
KLH Bridge - Ramp R2											
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	21-Sep-15*	20-Oct-15	1009				
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	22-Oct-15	20-Nov-15	1009				
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	10-Oct-15	11-Mar-16	-30				
Lift at TWSR-W Side											
L01093	Lift contractor sub-letting	0%	90	90	10-Aug-15 A	05-Dec-15	636				
L01140	CLP Power available (by CLP)	0%	0	0	20-Aug-15	20-Aug-15	1322				
Lift at FLHY S/B											
L01160	Piling Rig mobilisation & set up period	42.31%	15	26	10-Aug-15 A	05-Sep-15	-30				
L01170	KLH (E) lift - pile (9 nos)	0%	27	27	07-Sep-15	09-Oct-15	-30				
L01300	CLP Power available (by CLP)	0%	365	365	20-Aug-15	18-Aug-16	964				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Site Formation											
Retaining Wall W76											
Structure Works											
Z4SF1110	Backfilling up to road finishes level	74.19%	8	31	22-Jun-15 A	28-Aug-15	71				
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	20-Aug-15	23-Sep-15	143				
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	24-Sep-15		143				◆ Steel Staircase & Ramp available on site (HKYB-
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	0%	40	40	20-Aug-15	07-Oct-15	88				
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	08-Oct-15		88				◆ Steel Staircase & Ramp available on
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	20-Aug-15	19-Oct-15	189				
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	20-Oct-15		189				◆ Steel Bridge available on
TWSR-West/ FL Highway N/B Side Section											
HKY1278	HKYP7 - ELS & Remove existing structure	42.19%	37	64	20-Jul-15 A	03-Oct-15	0				
HKY1288	TMLG additional stop work period	0%	26	26	08-Oct-15*	07-Nov-15	0				
HKY1290	HKYP7 - Pre-bored H pile (6 nos)	0%	18	18	09-Nov-15	28-Nov-15	-29				
TWSR-East FL Highway S/B Side Section											
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	08-Oct-15	12-Nov-15	88				
HKY1600	Finishes Work	0%	30	30	13-Nov-15	17-Dec-15	163				
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	72.73%	60	220	15-Oct-14 A	31-Oct-15	98				
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	13-Nov-15	20-Feb-16	88				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-East FL Highway S/B Side Section											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Aug	Sep	Oct	Nov
HKY1960	Demolish existing TWSR-E existing Ramp	37.84%	23	37	05-Aug-15 A	15-Sep-15	1				
HKY1970	1 lane of slip road Y space available	0%	0	0		15-Sep-15	1				15-Sep-15 ♦ 1 lane of slip road Y space available
TWSR-East Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
TWSRE1000	Road work for New TWSR-East	68.83%	48	154	15-May-15 A	16-Oct-15	52				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1040	Structure steel procurement (WHSB)	98.46%	3	195	10-Dec-14 A	22-Aug-15	26				
WHS1050	Steel Ramp prefabrication (WHSB)	0%	50	50	24-Aug-15	23-Oct-15	22				
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	24-Oct-15		22				♦ Steel Ramp available
WHS1070	Steel Staircase prefabrication (WHSB)	0%	40	40	24-Aug-15	10-Oct-15	107				
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	12-Oct-15		107				♦ Steel Staircase available on site
TWSR-West/ FL Highway N/B Side Section											
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	17-Aug-15 A	13-Oct-15	0				
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	24-Sep-15	18-Nov-15	0				
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	20-Aug-15	13-Oct-15	30				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	14-Oct-15	18-Nov-15	48				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	19-Nov-15	19-Dec-15	48				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	35	30	02-Jul-15 A	30-Sep-15	10				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	35	30	02-Jul-15 A	30-Sep-15	10				
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	02-Oct-15	06-Nov-15	10				
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		18-Nov-15	0				18-Nov-15 ♦
WHS1990	Erect 1st half ramp	0%	60	60	19-Nov-15	30-Jan-16	0				
Crossing Fanling Highway Section											
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	14-Oct-15	30-Jan-16	15				
TWSR-East FL Highway S/B Side Section											
WHS2090	North Abutment Wall (AW1) - Backfilling (~6m)	58.82%	35	85	02-Apr-15 A	30-Sep-15	25				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4	60.22%	37	93	02-Mar-15 A	03-Oct-15	15				
RDZ41010	Construct Slip Rd Y (Ch8100-8250)(SA342) (Z4	61.05%	37	95	13-Jul-15 A	03-Oct-15	15				
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	0%	70	70	23-Sep-15	16-Dec-15	71				
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	0%	120	120	16-Sep-15	18-Feb-16	1				
Underground Utility Works											
DN600 and DN900 Watermain											
DN1040	DN600 & DN900 watermain laying(Ch8370-8650)(SA340) (near	0%	62	62	20-Aug-15	03-Nov-15	44				
DN1050	DN600 & DN900 watermain laying complete (except DN600 lapping	0%	0	0		03-Nov-15	44				03-Nov-15 ♦ DN600 & DN
DN1054	Watermain (DN900/1200) changeover for DN600 Works	0%	6	6	04-Nov-15	10-Nov-15	44				
DN1056	Laying DN600 section after DN900 changeover Works	0%	52	52	11-Nov-15	13-Jan-16	44				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1020	W76A construction (bay 9)	0%	12	12	27-Jun-15 A	02-Sep-15	27				
W76A1030	W76A backfilling work (bay 4,5,9)	0%	7	7	03-Sep-15	10-Sep-15	27				
W76A1050	Drainage work for Caltex access road	0%	150	150	11-Sep-15	19-Mar-16	799				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
HKY1412	Construct temp road for TWSR-East & FH S/B diversion	0%	21	21	29-Aug-15	22-Sep-15	71				
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4	75%	30	120	02-Mar-15 A	23-Sep-15	22				
RDZ41015	Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4	58.33%	30	72	12-May-15 A	23-Sep-15	22				
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	23-Sep-15	04-Dec-15	81				
RDZ41030	Realign Temp Road from TWSR-E to Petrol station (Z4 TTA-Stage 3)	0%	45	45	05-Oct-15	26-Nov-15	15				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	85.82%	19	134	27-Feb-15 A	10-Sep-15	232				
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	11-Sep-15	17-Oct-15	307				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	11-Sep-15	23-Nov-15	232				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	58.05%	86	205	27-Feb-15 A	01-Dec-15	356				
DS50											
TCSS1590	Slow lane footing -DS50 (NB74)	0%	0	0		20-Aug-15	816				20-Aug-15 ♦ Slow lane footing -DS50 (NB74)
FADS8											
TCSS1620	Slow lane footing - FADS8 (CH8220, S/B)	0%	30	30	24-Sep-15	31-Oct-15	786				