

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
Contract Condition											
General											
Contract Condition											
Contract Condition											
KD16	KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road East	0%	0	0		16-Oct-15*	62				16-Oct-15* ◆ KD-16 (883d) - N2: Connection of realigned Tai Wo Servi
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Sep-15		1749				◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Sep-15*		-262				◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Sep-15*		-64				◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	30-Nov-15*		0				◆ Site Area SA345
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB42 (Ch.5640-5740)-TWSR West Side											
Noise Barrier Works											
NB00111	TTA application for road closure	0%	14	14	21-Sep-15	08-Oct-15	88				
NB00114	NB42 (bay 303) - Footing & Wall Structure - 1 bays - VO	0%	45	45	09-Oct-15	01-Dec-15	89				
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	19-Dec-15	05-Jan-16	88				
NB00120	NB42 (Ch5640-5740) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1293				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10130	Watermain installation (along NB42)	0%	30	30	09-Oct-15	13-Nov-15	88				
TSZ10140	Firemain installation (along NB42)	0%	30	30	14-Nov-15	18-Dec-15	88				
Underground Utility Works											
UUZ10100	Utility cable laying by Utility companies (Along NB42)	0%	38	38	23-Sep-15 A	06-Nov-15	124				
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	0%	14	14	02-Dec-15	17-Dec-15	89				
NB42A (Ch.5750-5810)-TWSR West Side											
Noise Barrier Works											
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	01-Dec-15	14-Dec-15	104				
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1293				
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	15-Dec-15	19-Dec-15	1004				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	21-Sep-15	13-Oct-15	104				
TSZ10180	Watermain installation (along NB42A)	0%	20	20	14-Oct-15	06-Nov-15	104				
TSZ10190	Firemain installation (along NB42A)	0%	20	20	07-Nov-15	30-Nov-15	104				
Underground Utility Works											
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	20	20	21-Sep-15	15-Oct-15	142				
NB47B (Ch.5820-5880)-TWSR West Side											
Noise Barrier Works											
NB00231	Stop works by Landload nearby	0%	5	5	21-Aug-15 A	25-Sep-15	98				
NB00233	NB47B (bay 311A)- Footing & Wall Structure - VO	0%	45	45	26-Sep-15	20-Nov-15	98				
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	08-Dec-15	21-Dec-15	98				
NB00240	NB47B (Ch5820-5880) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1293				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10230	Watermain installation (along NB47B)	0%	20	20	21-Sep-15 A	15-Oct-15	122				
TSZ10240	Firemain installation (along NB47B)	0%	20	20	16-Oct-15	09-Nov-15	122				
Underground Utility Works											
UUZ10120	Utility cable laying by Utility companies (Along NB47B)	0%	20	20	17-Sep-15 A	15-Oct-15	142				
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	0%	14	14	21-Nov-15	07-Dec-15	98				
Noise Barrier Along Fanling Highway S/B											
NB44 (Ch.5700-5760)-FH S/B Side											
Noise Barrier Works											
NB01385	NB44 - Excavation & Footing & Wall Structure (1 bays)	0%	50	50	21-Nov-15	21-Jan-16	941				
NB45 (Ch.5760-5820)-FH S/B Side											
Noise Barrier Works											
NB01435	NB45 - Excavation & Footing & Wall Structure (2 bays)	0%	50	50	01-Sep-15 A	20-Nov-15	941				
NB01440	NB45 - NB production	0%	45	45	21-Nov-15	04-Jan-16	1231				
NB46 (Ch.5820-5880)-FH S/B Side											
Noise Barrier Works											
NB01490	NB46 - NB production	0%	45	45	21-Nov-15	04-Jan-16	1231				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	21-Sep-15	20-Apr-16	894				
NB47 (Ch.5880-5930)-TWSR West Side											
Noise Barrier Works											
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	90.42%	16	167	11-Mar-15 A	10-Oct-15	5				
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	10-Oct-15	24-Nov-15	1247				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10260	DSD Trunk Sewer laying (along NB47)	37.78%	28	45	17-Aug-15 A	26-Oct-15	0				
TSZ10270	Backfill up to NB47 footing level	0%	6	6	27-Oct-15	02-Nov-15	0				
TSZ10280	Watermain installation (along NB47)	0%	26	26	03-Nov-15	02-Dec-15	0				
TSZ10290	Firemain installation (along NB47)	0%	26	26	03-Dec-15	05-Jan-16	0				

	Project ID: DWP Rev 02 (1509)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Sep-15)		Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program			13-Mar...	WP Rev 1		
	Page 1 of 6			30-Jun...	WP Rev...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Sep	Oct	Nov	Dec	
NB47A (Ch.5950-5975)-TWSR West Side												
Noise Barrier Works												
NB00330	NB47A - backfilling	0%	12	12	07-Sep-15 A	06-Oct-15	162					
NB00335	Backfilling (Along NB47A-above ID1)	0%	12	12	06-Oct-15	19-Oct-15	151					
NB00340	NB47A - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268					
NB00350	NB47A - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10380	Watermain installation (along NB47A)	0%	14	11	24-Aug-15 A	08-Oct-15	160					
TSZ10390	Firemain installation (along NB47A)	0%	14	14	09-Oct-15	26-Oct-15	1381					
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	54.17%	11	24	25-Aug-15 A	05-Oct-15	151					
Underground Utility Works												
UZZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	10	10	21-Sep-15	03-Oct-15	164					
UZZ20240	Utility cable laying by Utility companies (Along NB47A-above	0%	10	10	21-Sep-15	03-Oct-15	152					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00380	NB48 (Ch5995-6060) - Footing & Wall Structure - 4 bays	87.2%	16	125	18-Apr-15 A	10-Oct-15	81					
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	10-Oct-15	24-Nov-15	1247					
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	0%	45	45	18-Nov-15	12-Jan-16	50					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	26	18	28-Aug-15 A	23-Oct-15	70					
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	6	6	24-Oct-15	30-Oct-15	70					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	31-Oct-15	04-Dec-15	70					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	05-Dec-15	12-Jan-16	70					
TSZ10450	Sheet Piling & Excavation (~5m below ground) (along NB48)	36.11%	23	36	05-Aug-15 A	19-Oct-15	37					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	20-Oct-15	10-Nov-15	50					
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	11-Nov-15	17-Nov-15	50					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	18-Nov-15	17-Dec-15	63					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	18-Dec-15	20-Jan-16	63					
Underground Utility Works												
UZZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	12-Oct-15	09-Nov-15	122					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00510	NB49 - Footing & Wall Structure - 5 bays	0%	54	54	21-Sep-15	25-Nov-15	6					
NB00530	NB49 - NB production	0%	45	45	26-Nov-15	09-Jan-16	1201					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	26-Nov-15	11-Dec-15	6					
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	12-Dec-15	28-Dec-15	6					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00550	NB49B piling (0.19m -20no)- rigs 1&2	0%	21	21	15-Oct-15*	09-Nov-15	0					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00690	NB54 - Footing & Wall Structure - 2 bays	0%	60	60	09-Sep-15 A	04-Jan-16	57					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10600	Sheet Piling & Excavation (~5m below ground) (along NB54)	42.86%	8	14	20-Aug-15 A	30-Sep-15	57					
TSZ10610	DSD Trunk Sewer laying (along NB54 except ID2-1 section)	0%	21	21	02-Oct-15	27-Oct-15	57					
TSZ10620	Backfill up to NB54 footing level	0%	6	6	28-Oct-15	03-Nov-15	57					
TSZ10630	Watermain installation (along NB54)	0%	30	30	04-Nov-15	08-Dec-15	67					
TSZ10640	Firemain installation (along NB54)	0%	30	30	09-Dec-15	15-Jan-16	67					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00760	NB54A - Footing & Wall Structure - 6 bays	28.57%	40	56	01-Aug-15 A	09-Nov-15	98					
NB00780	NB54A - NB production	0%	45	45	10-Nov-15	24-Dec-15	1217					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10650	Sheet Piling & Excavation (~5m below ground) (along NB54A)	83.67%	8	49	13-Jul-15 A	30-Sep-15	27					
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	02-Oct-15	23-Oct-15	70					
TSZ10670	Backfill up to NB54A footing level	0%	6	6	24-Oct-15	30-Oct-15	70					
TSZ10680	Watermain installation (along NB54A)	0%	30	30	31-Oct-15	04-Dec-15	70					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	05-Dec-15	12-Jan-16	70					
Underground Utility Works												
UZZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	10-Nov-15	07-Dec-15	98					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00830	NB57 - Footing & Wall Structure - 7 bays	82.91%	60	351	15-Dec-14 A	09-Apr-16	6					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	17-Dec-15	09-Jan-16	6					
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	16-Oct-15	16-Dec-15	6					
TSZ10785	PCCW drawpit by Pccw	0%	20	20	11-Sep-15 A	15-Oct-15	6					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00900	NB58 - Footing & Wall Structure - 3 bays	0%	65	50	15-Sep-15 A	08-Dec-15	77					
NB00920	NB58 - NB production	0%	45	45	09-Dec-15	22-Jan-16	1188					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	0%	21	21	15-Sep-15 A	16-Oct-15	0					
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18	17-Oct-15	07-Nov-15	0					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
TSZ10780	Watermain installation (along NB58)	0%	20	20	09-Nov-15	01-Dec-15	0				
TSZ10790	Firemain installation (along NB58)	0%	20	20	02-Dec-15	24-Dec-15	0				
NB59 (Ch.6490-6590)-TWSR West Side											
Noise Barrier Works											
NB00970	NB59 - Footing & Wall Structure - 9 bays	77.12%	35	153	02-May-15 A	03-Nov-15	89				
NB00990	NB59 - NB production	0%	45	45	04-Nov-15	18-Dec-15	1211				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10810	DSD Trunk Sewer laying (along NB59)	74.6%	32	126	08-Apr-15 A	30-Oct-15	44				
TSZ10820	Backfill up to NB59 footing level	0%	6	6	31-Oct-15	06-Nov-15	44				
TSZ10830	Watermain installation (along NB59)	0%	30	30	07-Nov-15	11-Dec-15	44				
TSZ10840	Firemain installation (along NB59)	0%	30	30	12-Dec-15	19-Jan-16	44				
Underground Utility Works											
UZZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	0%	38	38	04-Nov-15	17-Dec-15	89				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB01040	NB63 - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	24	18	24-Sep-15 A	20-Oct-15	78				
TSZ10330	Watermain installation (along NB63)	0%	30	30	22-Oct-15	25-Nov-15	78				
TSZ10340	Firemain installation (along NB63)	0%	30	30	26-Nov-15	02-Jan-16	78				
DSD Southern Trunk Sewer - Trenchless Construction											
TSZ10970	Both end manholes construction & trench sewer connection	28.33%	43	60	07-Sep-15 A	12-Nov-15	97				
TSZ10980	Backfilling of jacking pits	0%	32	32	13-Nov-15	19-Dec-15	135				
TSZ11020	Watermain & Firemain installation above Trunk Sewer	0%	50	50	13-Nov-15	13-Jan-16	97				
TSZ11035	DSD trunk sewer along NB63	82.22%	8	45	10-Jul-15 A	30-Sep-15	202				
Underground Utility Works											
UZZ20230	Utility cable laying by Utility companies (Along NB63-100m)	82.91%	34	199	27-Dec-14 A	02-Nov-15	128				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0335	Structure steel Shop drawing approval (THFB)	98.72%	3	235	04-Dec-14 A	23-Sep-15	176				
THBF0340	Structure steel procurement (THFB)	0%	150	150	24-Sep-15	20-Feb-16	227				
TWSR-West/ FL Highway N/B Side Section											
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	21-Sep-15	14-Nov-15	297				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	34.74%	62	95	13-Jul-15 A	04-Dec-15	420				
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	21-Sep-15	28-Oct-15	425				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	29-Oct-15	28-Nov-15	425				
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		04-Dec-15	420				04-Dec-15 ♦ Steel Staircase
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	16-Nov-15	19-Dec-15	317				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	16-Nov-15	19-Dec-15	297				
TWSR-East FL Highway S/B Side Section											
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	21-Sep-15	06-Oct-15	33				
THBF0460	THAB1 - Pile Test	0%	28	28	07-Oct-15	03-Nov-15	40				
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	22-Oct-15	25-Nov-15	33				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	26-Nov-15	18-Dec-15	33				
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	12-Oct-15	09-Nov-15	55				
THBF0510	THP2 - Pile Test	0%	28	28	10-Nov-15	07-Dec-15	67				
THBF0520	THP2 - Pile cap, Pier and Pier Head	0%	45	45	19-Dec-15	22-Feb-16	33				
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	09-Sep-15 A	10-Oct-15	55				
THBF0720	THP3 - Pile Test	0%	28	28	10-Oct-15	07-Nov-15	438				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	10-Nov-15	04-Jan-16	337				
THBF0750	THP4 - Pre-bored H pile (4 nos)	0%	16	16	12-Oct-15	30-Oct-15	68				
THBF0760	THP4 - Pile Test	0%	28	28	31-Oct-15	27-Nov-15	380				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	14-Nov-15	08-Jan-16	303				
Lift at TWSR-W Side											
L1470	Pre-bored H Piling Rig mobilisation & set up period	0%	12	12	31-Oct-15	13-Nov-15	68				
L1480	THB (W) - Pre-bored H pile (4 nos)	0%	18	18	14-Nov-15	04-Dec-15	68				
L1490	Pile test	0%	30	30	05-Dec-15	12-Jan-16	113				
L1556	Lift contractor sub-letting	0%	90	90	21-Sep-15	09-Jan-16	44				
L1600	CLP Power available (by CLP)	0%	365	365	20-Sep-15	18-Sep-16	236				
Lift at FLHY S/B											
L1450	CLP Power available (by CLP)	0%	365	365	20-Sep-15	18-Sep-16	240				
New Tai Wo Footbridge											
General											
TWFB1030	Structure steel Shop drawing approval (TWFB)	87.23%	30	235	04-Dec-14 A	28-Oct-15	1379				
TWFB1040	Structure steel procurement (TWFB)	19.59%	119	148	22-Aug-15 A	16-Jan-16	88				
TWSR-West/ FL Highway N/B Side Section											
TWFB1150	TWP1 - Pile Test	0%	28	28	20-Sep-15	17-Oct-15	248				
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	30-Oct-15	21-Dec-15	173				
TWFB1230	TWAB2 - Pile Test	0%	28	28	02-Oct-15*	29-Oct-15	0				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	30-Oct-15	03-Dec-15	881				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	04-Dec-15	07-Jan-16	881				
TWFB1290	TWP4, TWP5 - Pile Test	0%	28	28	20-Sep-15	17-Oct-15	178				
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	0%	30	30	05-Oct-15	09-Nov-15	137				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
TWFB1330	TWAB1 - Pile Test	0%	28	28	20-Sep-15	17-Oct-15	157				
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	05-Oct-15	09-Nov-15	122				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	10-Nov-15	02-Dec-15	159				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		02-Dec-15	159				02-Dec-15 ♦ Steel Ramp re
TWSR-East FL Highway S/B Side Section											
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	21-Sep-15	14-Nov-15	809				
TWFB1540	TWP3 - Predrilling	0%	12	12	16-Nov-15	28-Nov-15	809				
Lift at TWSR-W Side											
L1640	Pile test	0%	30	30	02-Oct-15*	06-Nov-15	0				
L1650	Temp work & Pile cap	0%	45	45	07-Nov-15	31-Dec-15	714				
L1720	Lift contractor sub-letting	0%	90	90	21-Sep-15	09-Jan-16	595				
L1780	CLP Power available (by CLP)	0%	700	700	20-Sep-15	19-Aug-17	575				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	43.55%	35	62	20-Jul-15 A	03-Nov-15	92				
TWFB-T1020	Engineer Comment	0%	26	26	04-Nov-15	03-Dec-15	92				
TWFB-T1030	Design amendment	0%	26	26	04-Dec-15	06-Jan-16	92				
Construction Works											
TWFB-T1060	Erect Temp Ramp	76.39%	17	72	18-Jul-15 A	12-Oct-15	38				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1130	Demolish existing ramp & staircase at TWSR-W	0%	30	30	13-Oct-15	17-Nov-15	38				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	09-Nov-15	11-Jan-16	0				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	21-Sep-15	09-Jan-16	581				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	21-Sep-15	23-Oct-15	766				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	24-Oct-15	23-Nov-15	766				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	24-Nov-15	04-Feb-16	766				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	06-Nov-15	17-Nov-15	849				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rias	0%	27	27	18-Nov-15	18-Dec-15	849				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	19-Dec-15	15-Jan-16	849				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	90.48%	24	252	07-Nov-14 A	20-Oct-15	849				
NB02650	NB55- backfilling	0%	50	50	22-Oct-15	18-Dec-15	849				
NB02660	NB55 - NB production	0%	45	45	21-Oct-15	04-Dec-15	1237				
NB02670	NB55 - NB post & panel installation	0%	5	5	05-Dec-15	10-Dec-15	992				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	21-Sep-15	13-Oct-15	941				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	14-Oct-15	11-Dec-15	941				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	12-Dec-15	20-Feb-16	941				
NB02800	NB61 (0-50m) - NB production	0%	45	45	12-Dec-15	25-Jan-16	1185				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	78.08%	32	146	01-Apr-15 A	30-Oct-15	987				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	31-Oct-15	23-Nov-15	1002				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	31-Oct-15	14-Dec-15	1227				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	15-Dec-15	19-Dec-15	984				
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	21-Sep-15	21-Sep-15	1409				
MCLT1080	Construct New MCLT (Structure)	29.21%	63	89	21-Jul-15 A	05-Dec-15	-11				
MCLT1090	New MCLT - finishes works	0%	90	90	07-Dec-15	06-Apr-16	-11				
TCSS Works											
FADS1											
TCSS2010	Piling (6nos, 0.19m mini pile)	0%	18	18	02-Sep-15 A	13-Oct-15	825				
G54											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Sep	Oct	Nov	Dec	
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		21-Sep-15	909	21-Sep-15	◆ Slow lane footing - G54 (NB61)			
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB63A (Ch.6710-6840)-TWSR West Side												
Noise Barrier Works												
NB01090	NB63A-1 - NB production	0%	45	45	20-Sep-15	03-Nov-15	664					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10850	Sheet Piling & Excavation(-6m below ground) (along NB63A)	0%	26	26	04-Nov-15	03-Dec-15	0					
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	04-Dec-15	06-Jan-16	0					
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	70%	33	110	19-May-15 A	31-Oct-15	81					
NB001050	NB64 & NB64A-NB production	0%	45	45	31-Oct-15	15-Dec-15	622					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	02-Nov-15	21-Nov-15	81					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	23-Nov-15	28-Nov-15	81					
TSZ10930	Watermain installation (along NB64)	0%	30	30	30-Nov-15	06-Jan-16	81					
Underground Utility Works												
UUZ20220	Utility cable laying by Utility companies (Along NB64. 60m)	0%	24	24	02-Nov-15	28-Nov-15	117					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	0%	79	75	15-Jun-15 A	24-Dec-15	5					
Advance Works for VBP3 construction												
Z2.KLH.1280	Pier VBP3 complete and road reinstatement work	0%	12	12	20-Oct-15	03-Nov-15	0					
Z2.KLH.1290	Affected NB construction at TWSR-W resume	0%	0	0	04-Nov-15		0					◆ Affected NB construction at TWSR-W re
KLH Bridge - Deck 1												
Z2.KLH.1050	Pier VBP3 Pile caps, pier and pier head construction	80.51%	23	118	30-May-15 A	19-Oct-15	0					
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	0%	100	100	21-Sep-15	21-Jan-16	29					
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	0%	100	100	21-Sep-15	21-Jan-16	29					
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	38	38	20-Oct-15	03-Dec-15	68					
KLH Bridge - Ramp R1												
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	54.55%	35	77	02-Jul-15 A	03-Nov-15	175					
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	54.55%	35	77	02-Jul-15 A	03-Nov-15	135					
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	04-Nov-15	19-Dec-15	135					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	04-Nov-15	28-Dec-15	175					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	44.64%	62	112	22-Jun-15 A	04-Dec-15	73					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	05-Dec-15	12-Jan-16	73					
KLH Bridge - Deck 3												
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	03-Dec-15	01-Apr-16	27					
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	85	85	16-Oct-15	27-Jan-16	0					
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	03-Dec-15	01-Apr-16	27					
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	82.3%	20	113	18-May-15 A	15-Oct-15	0					
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	31.03%	60	87	20-Jul-15 A	02-Dec-15	27					
KLH Bridge - Deck 2												
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	23.75%	61	80	01-Sep-15 A	03-Dec-15	27					
Z2.KLH.1180	VBP4 - Backfilling & Road Work for TTA for VBP3	0%	14	14	04-Dec-15	19-Dec-15	27					
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	25%	9	12	05-Sep-15 A	19-Dec-15	-7					
KLH Bridge - East Ramp												
Z2.KLH.1410	East Ramp - excavation	60.27%	58	146	08-Apr-15 A	30-Nov-15	137					
Z2.KLH.1420	East Ramp base slab & Abutment wall	50.89%	83	169	12-May-15 A	31-Dec-15	52					
KLH Bridge - Ramp R2												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	21-Sep-15*	20-Oct-15	1009					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	22-Oct-15	20-Nov-15	1009					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	12-Nov-15	16-Apr-16	-57					
Lift at TWSR-W Side												
L01093	Lift contractor sub-letting	36.36%	63	99	10-Aug-15 A	05-Dec-15	636					
L01094	Lift submission & ordering period	0%	270	270	07-Dec-15	10-Nov-16	636					
L01140	CLP Power available (by CLP)	0%	0	0	20-Sep-15	20-Sep-15	1291					
Lift at FLHY S/B												
L01160	Piling Rig mobilisation & set up period	37.5%	15	24	10-Aug-15 A	09-Oct-15	-57					
L01170	KLH (E) lift - pile (9 nos)	0%	27	27	10-Oct-15	11-Nov-15	-57					
L01300	CLP Power available (by CLP)	0%	365	365	20-Sep-15	18-Sep-16	933					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	21-Sep-15	28-Oct-15	116					
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	29-Oct-15		116					◆ Steel Staircase & Ramp available on site (HK
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	0%	40	40	21-Sep-15	09-Nov-15	61					
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	10-Nov-15		61					◆ Steel Staircase & Ramp available
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	21-Sep-15	20-Nov-15	162					
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	21-Nov-15		162					◆ Steel Bridge available o
TWSR-West/ FL Highway N/B Side Section												
HKY1230	HKYAB3 - Pre-bored H pile (6 nos) - VO40	0%	18	18	30-Nov-15	19-Dec-15	-29					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
HKY1278	HKYP7 - ELS & Remove existing structure	84.38%	10	64	20-Jul-15 A	03-Oct-15	0				
HKY1288	TMLG additional stop work period	0%	26	26	08-Oct-15*	07-Nov-15	0				
HKY1290	HKYP7 - Pre-bored H pile (6 nos)	0%	18	18	09-Nov-15	28-Nov-15	-29				
TWSR-East FL Highway S/B Side Section											
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	10-Nov-15	14-Dec-15	61				
HKY1600	Finishes Work	0%	30	30	15-Dec-15	21-Jan-16	136				
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	89.29%	33	308	15-Oct-14 A	31-Oct-15	98				
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	15-Dec-15	23-Mar-16	61				
TWSR-East Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
TWSRE1000	Road work for New TWSR-East	83.59%	21	128	15-May-15 A	16-Oct-15	52				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1050	Steel Ramp prefabrication (WHSB)	48%	26	50	24-Aug-15 A	23-Oct-15	49				
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	24-Oct-15		49				◆ Steel Ramp available on site (WHSB)
WHS1070	Steel Staircase prefabrication (WHSB)	35%	26	40	24-Aug-15 A	23-Oct-15	124				
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	24-Oct-15		124				◆ Steel Staircase available on site (WHSB)
TWSR-West/ FL Highway N/B Side Section											
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	8.33%	44	48	17-Aug-15 A	13-Nov-15	1				
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	28-Oct-15	18-Dec-15	1				
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	21-Sep-15	14-Nov-15	30				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	16-Nov-15	19-Dec-15	48				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	45.45%	42	77	02-Jul-15 A	11-Nov-15	3				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	45.45%	42	77	02-Jul-15 A	11-Nov-15	3				
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	12-Nov-15	16-Dec-15	3				
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		18-Dec-15	1				18-Dec-15 ◆
WHS1990	Erect 1st half ramp	0%	60	60	19-Dec-15	10-Mar-16	1				
Crossing Fanling Highway Section											
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	14-Nov-15	10-Mar-16	16				
TWSR-East FL Highway S/B Side Section											
WHS2090	North Abutment Wall (AW1) - Backfilling (~6m)	86.49%	20	148	02-Apr-15 A	15-Oct-15	40				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4)	88.7%	20	177	02-Mar-15 A	15-Oct-15	5				
RDZ41010	Construct Slip Rd Y (Ch8100-8250)(SA342) (Z4)	71.43%	20	70	13-Jul-15 A	15-Oct-15	5				
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	0%	70	70	17-Oct-15	11-Jan-16	52				
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	3.33%	116	120	17-Sep-15 A	18-Feb-16	1				
Underground Utility Works											
DN600 and DN900 Watermain											
DN1050	DN600 & DN900 watermain laying complete (except DN600 lapping)	0%	0	0		21-Sep-15	79				21-Sep-15 ◆ DN600 & DN900 watermain laying complete (except DN600 lapping section)
DN1054	Watermain (DN900/1200) changeover for DN600 Works	0%	6	6	21-Sep-15	26-Sep-15	79				
DN1056	Laying DN600 section after DN900 changeover Works	0%	52	52	29-Sep-15	30-Nov-15	79				
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	01-Dec-15	07-Dec-15	79				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1030	W76A backfilling work (bay 4,5,9)	0%	7	7	02-Sep-15 A	29-Sep-15	12				
W76A1050	Drainage work for Caltex access road	0%	150	150	30-Sep-15	11-Apr-16	784				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
HKY1412	Construct temp road for TWSR-East & FH S/B diversion	0%	21	21	21-Sep-15	16-Oct-15	52				
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4)	88.24%	20	170	02-Mar-15 A	15-Oct-15	5				
RDZ41015	Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4)	82.3%	20	113	12-May-15 A	15-Oct-15	5				
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	17-Oct-15	29-Dec-15	62				
RDZ41030	Realign Temp Road from TWSR-E to Petrol station (Z4 TTA-Stage 3)	0%	45	45	16-Oct-15	08-Dec-15	5				
RDZ41040	Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4)	0%	73	73	09-Dec-15	15-Mar-16	5				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	21-Sep-15	28-Oct-15	326				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	21-Sep-15	02-Dec-15	251				
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	03-Dec-15	09-Jan-16	281				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	62.28%	86	228	27-Feb-15 A	05-Jan-16	329				
DS50											
TCSS1590	Slow lane footing -DS50 (NB74)	0%	0	0		21-Sep-15	789				21-Sep-15 ◆ Slow lane footing -DS50 (NB74)
FADS8											
TCSS1620	Slow lane footing - FADS8 (CH8220, S/B)	0%	30	30	16-Oct-15	20-Nov-15	769				