

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016			
								Nov		Dec		Jan		Feb	
								Actual	Remaining	Actual	Remaining	Actual	Remaining	Actual	Remaining
Contract Condition															
General															
Contract Condition															
Contract Condition															
KD16	KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road East	0%	0	0		20-Nov-15	28							20-Nov-15* ◆ KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road East at interfac	
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Nov-15		1688							◆ Site Area SA323A (360d) (not required)	
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Nov-15*		-323							◆ Site Area SA327 (180d)	
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Nov-15*		-125							◆ Site Area SA327A (730d)	
POSSA345	Site Area SA345 (0d)	0%	0	0	30-Nov-15*		0							◆ Site Area SA345 (0d)	
ZONE 1 (Ch. 5640 to 5880)															
Noise Barrier Along TWSR-West and Laying New Utilities															
NB42 (Ch.5640-5740)-TWSR West Side															
Noise Barrier Works															
NB00060	Trial pit excavation	50%	6	12	13-Nov-15 A	26-Nov-15	48								
NB00114	NB42 (bay 303) - Footing & Wall Structure - 1 bays - VO	0%	45	45	27-Nov-15	21-Jan-16	48								
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	17-Feb-16	01-Mar-16	48								
NB00120	NB42 (Ch5640-5740) - NB production	68.89%	14	45	20-Oct-15 A	03-Dec-15	1263								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10130	Watermain installation (along NB42)	0%	30	30	20-Nov-15	24-Dec-15	53								
TSZ10140	Firemain installation (along NB42)	0%	30	30	28-Dec-15	01-Feb-16	53								
Underground Utility Works															
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	0%	14	14	22-Jan-16	06-Feb-16	48								
NB42A (Ch.5750-5810)-TWSR West Side															
Noise Barrier Works															
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	30-Jan-16	22-Feb-16	55								
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Nov-15	03-Jan-16	1232								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	20-Nov-15	10-Dec-15	55								
TSZ10180	Watermain installation (along NB42A)	0%	20	20	11-Dec-15	06-Jan-16	55								
TSZ10190	Firemain installation (along NB42A)	0%	20	20	07-Jan-16	29-Jan-16	55								
NB47B (Ch.5820-5880)-TWSR West Side															
Noise Barrier Works															
NB00233	NB47B (bay 311A)- Footing & Wall Structure - VO	6.67%	42	45	17-Nov-15 A	11-Jan-16	57								
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	28-Jan-16	19-Feb-16	57								
NB00240	NB47B (Ch5820-5880) - NB production	68.89%	14	45	20-Oct-15 A	03-Dec-15	1263								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10230	Watermain installation (along NB47B)	71.01%	20	69	21-Sep-15 A	12-Dec-15	1340								
TSZ10240	Firemain installation (along NB47B)	23.08%	20	26	13-Nov-15 A	12-Dec-15	93								
Underground Utility Works															
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	0%	14	14	12-Jan-16	27-Jan-16	57								
Noise Barrier Along Fanling Highway S/B															
NB44 (Ch.5700-5760)-FH S/B Side															
Noise Barrier Works															
NB01385	NB44 - Excavation & Footing & Wall Structure (1 bays)	0%	50	50	21-Jan-16	31-Mar-16	892								
NB45 (Ch.5760-5820)-FH S/B Side															
Noise Barrier Works															
NB01435	NB45 - Excavation & Footing & Wall Structure (2 bays)	56.9%	50	116	01-Sep-15 A	20-Jan-16	892								
NB01440	NB45 - NB production	0%	45	45	21-Jan-16	05-Mar-16	1170								
NB46 (Ch.5820-5880)-FH S/B Side															
Noise Barrier Works															
NB01490	NB46 - NB production	0%	45	45	21-Jan-16	05-Mar-16	1170								
ZONE 2 (Ch. 5880 to 6930)															
Noise Barrier Along TWSR-West and Laying New Utilities															
Site Clearance & Demolition of Existing Structure															
Demolition Work															
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Nov-15	20-Jun-16	845								
NB47 (Ch.5880-5930)-TWSR West Side															
Noise Barrier Works															
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	87.39%	30	238	11-Mar-15 A	24-Dec-15	48								
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	25-Dec-15	07-Feb-16	1172								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10260	DSD Trunk Sewer laying (along NB47)	79.31%	24	116	17-Aug-15 A	05-Jan-16	48								
TSZ10270	Backfill up to NB47 footing level	0%	6	6	06-Jan-16	12-Jan-16	48								
TSZ10280	Watermain installation (along NB47)	0%	26	26	13-Jan-16	20-Feb-16	48								
NB47A (Ch.5950-5975)-TWSR West Side															
Noise Barrier Works															
NB00330	NB47A - backfilling	94.79%	5	96	07-Sep-15 A	02-Jan-16	90								
NB00335	Backfilling (Along NB47A-above ID1)	93.15%	5	73	06-Oct-15 A	02-Jan-16	90								
NB00340	NB47A - NB production	68.89%	14	45	20-Oct-15 A	03-Dec-15	1238								
NB00350	NB47A - NB post & panel installation	0%	5	5	04-Jan-16	08-Jan-16	970								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10560	Watermain & Firemain installation (Along NB47A)	88.89%	9	81	25-Aug-15 A	30-Nov-15	111								
Underground Utility Works															

	Project ID: DWP Rev 02 (1511)	Contract No. HY/2012/06			Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program	Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange			13-Ma...	WP Rev 1		
	Page 1 of 6	3 Month Rolling Program(20-Nov-15)			30-Jun...	WP Rev...		
					28-Au...	WP Rev 2		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016	
								Nov		Dec		Jan	Feb
UUZ20110	Utility cable laying by Utility companies (Alona NB47A)	0%	30	30	20-Nov-15	24-Dec-15	90						
UUZ20240	Utility cable laying by Utility companies (Alona NB47A-above)	0%	30	30	20-Nov-15	24-Dec-15	90						
NB48 (Ch.5995-6120)-TWSR West Side													
Noise Barrier Works													
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Nov-15	03-Jan-16	1207						
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	20-Nov-15	03-Jan-16	1207						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10420	Backfill up to NB48, 0-60m footing level	63.89%	13	36	24-Oct-15 A	04-Dec-15	40						
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	05-Dec-15	12-Jan-16	40						
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	13-Jan-16	25-Feb-16	40						
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	48.57%	18	35	31-Oct-15 A	10-Dec-15	37						
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	11-Dec-15	17-Dec-15	37						
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	18-Dec-15	20-Jan-16	37						
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	21-Jan-16	29-Feb-16	37						
Underground Utility Works													
UUZ20120	Utility cable laying by Utility companies (Alona NB48, 0-60m)	0%	24	24	20-Nov-15	17-Dec-15	89						
UUZ20130	Utility cable laying by Utility companies (Alona NB48, 60-110m)	0%	20	20	20-Nov-15	12-Dec-15	93						
NB49 (Ch.6145-6215)-TWSR West Side													
Noise Barrier Works													
NB00493	Procurement coupler	41.67%	14	24	09-Nov-15 A	05-Dec-15	39						
NB00509	NB49 - Footing & Wall Structure - bays 5	81.48%	15	81	21-Sep-15 A	29-Dec-15	39						
NB00510	NB49 - Footing & Wall Structure - 4 bays	25.81%	23	31	11-Nov-15 A	16-Dec-15	48						
NB00530	NB49 - NB production	0%	45	45	17-Dec-15	30-Jan-16	1180						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	30-Dec-15	15-Jan-16	39						
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	16-Jan-16	29-Jan-16	39						
TSZ10520	Backfill up to NB49 footing level	0%	6	6	30-Jan-16	05-Feb-16	39						
TSZ10530	Watermain installation (along NB49)	0%	20	20	06-Feb-16	09-Mar-16	39						
Underground Utility Works													
UUZ20140	Utility cable laying by Utility companies (Alona NB49, 0-70m)	0%	30	30	17-Dec-15	23-Jan-16	72						
NB49B (Ch.6215-6235)-TWSR West Side													
Noise Barrier Works													
NB00538	Pending for U-channel Design & VO	85.71%	7	49	30-Sep-15 A	27-Nov-15	9						
NB00542	Pending for Permanent Road Works Design & VO	85.71%	7	49	30-Sep-15 A	27-Nov-15	9						
NB00544	Construction of U-channel & permanent road for Hse 161 new	0%	0	0	28-Nov-15	28-Nov-15	9						
NB00547	Hoarding erection to change Hse 161 access	0%	6	6	28-Nov-15	04-Dec-15	9						
NB00549	NB49B - Pre-drilling	0%	6	6	05-Dec-15	11-Dec-15	9						
NB00550	NB49B piling (0.19m -20no)	0%	21	21	12-Dec-15	08-Jan-16	9						
NB00560	NB49B- Sheet piling & Excavation	0%	12	12	03-Feb-16	25-Feb-16	9						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	09-Jan-16	02-Feb-16	9						
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	03-Feb-16	22-Mar-16	43						
NB54 (Ch.6240-6280)-TWSR West Side													
Noise Barrier Works													
NB00690	NB54 - Footing & Wall Structure - 2 bays	63.44%	34	93	09-Sep-15 A	31-Dec-15	59						
NB00710	NB54 - NB production	0%	45	45	01-Jan-16	14-Feb-16	1165						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10610	DSD Trunk Sewer laying (along NB54 except ID2-1 section)	16%	21	25	16-Nov-15 A	14-Dec-15	26						
TSZ10620	Backfill up to NB54 footing level	0%	6	6	15-Dec-15	21-Dec-15	26						
TSZ10630	Watermain installation (along NB54)	0%	30	30	22-Dec-15	28-Jan-16	26						
TSZ10640	Firemain installation (along NB54)	0%	30	30	29-Jan-16	12-Mar-16	26						
Underground Utility Works													
UUZ20160	Utility cable laying by Utility companies (Alona NB54, 0-40m)	0%	20	20	02-Jan-16	25-Jan-16	59						
NB54A (Ch.6290-6350)-TWSR West Side													
Noise Barrier Works													
NB00760	NB54A - Footing & Wall Structure - 6 bays	69.7%	40	132	01-Aug-15 A	08-Jan-16	49						
NB00780	NB54A - NB production	0%	45	45	09-Jan-16	22-Feb-16	1157						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10650	Sheet Piling & Excavation (~5m below ground) (along NB54A)	95.61%	5	114	13-Jul-15 A	25-Nov-15	24						
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	26-Nov-15	16-Dec-15	24						
TSZ10670	Backfill up to NB54A footing level	0%	6	6	17-Dec-15	23-Dec-15	24						
TSZ10680	Watermain installation (along NB54A)	0%	30	30	24-Dec-15	30-Jan-16	24						
TSZ10690	Firemain installation (along NB54A)	0%	30	30	01-Feb-16	15-Mar-16	24						
Underground Utility Works													
UUZ20170	Utility cable laying by Utility companies (Alona NB54A, 0-60m)	0%	24	24	09-Jan-16	05-Feb-16	49						
NB57 (Ch.6365-6445)-TWSR West Side													
Noise Barrier Works													
NB00830	NB57 - Footing & Wall Structure - 7 bays	81.93%	60	332	15-Dec-14 A	01-Feb-16	83						
NB00840	NB57 - backfilling	0%	12	12	02-Feb-16	24-Feb-16	83						
NB00850	NB57 - NB production	0%	45	45	02-Feb-16	17-Mar-16	1133						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	45	45	11-Jan-16	11-Mar-16	6						
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	16-Dec-15	26-Feb-16	6						
TSZ10785	PCCW drawpit by Pccw	72.15%	22	79	11-Sep-15 A	15-Dec-15	6						
NB58 (Ch.6445-6480)-TWSR West Side													
Noise Barrier Works													
NB00900	NB58 - Footing & Wall Structure - 3 bays	56.25%	42	96	15-Sep-15 A	11-Jan-16	51						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016		
								Nov		Dec		Jan		Feb
NB00910	NB58 - backfilling	0%	12	12	04-Feb-16	26-Feb-16	51							
NB00920	NB58 - NB production	0%	45	45	12-Jan-16	25-Feb-16	1154							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	0%	25	25	20-Nov-15	18-Dec-15	9							
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	20	20	19-Dec-15	14-Jan-16	9							
TSZ10780	Watermain installation (along NB58)	0%	20	20	15-Jan-16	06-Feb-16	9							
TSZ10790	Firemain installation (along NB58)	0%	20	20	17-Feb-16	10-Mar-16	9							
Underground Utility Works														
UUZ20190	Utility cable laying by Utility companies (Along NB58. 0-45m)	0%	20	20	12-Jan-16	03-Feb-16	51							
NB59 (Ch.6490-6590)-TWSR West Side														
Noise Barrier Works														
NB00970	NB59 - Footing & Wall Structure - 9 bays	73.89%	59	226	02-May-15 A	30-Jan-16	16							
NB00990	NB59 - NB production	0%	45	45	30-Jan-16	15-Mar-16	1123							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10810	DSD Trunk Sewer laying (along NB59)	84.62%	34	221	08-Apr-15 A	31-Dec-15	13							
TSZ10820	Backfill up to NB59 footing level	0%	6	6	02-Jan-16	08-Jan-16	13							
TSZ10830	Watermain installation (along NB59)	0%	30	30	09-Jan-16	22-Feb-16	13							
Underground Utility Works														
UUZ20200	Utility cable laying by Utility companies (Along NB59. 0-95m)	0%	38	38	01-Feb-16	24-Mar-16	16							
NB63 (Ch.6610-6700)-TWSR West Side														
Noise Barrier Works														
NB01030	NB63 - backfilling	0%	12	12	02-Jan-16	15-Jan-16	79							
NB01040	NB63 - NB production	0%	45	45	20-Nov-15	03-Jan-16	1207							
NB01050	NB63 - NB post & panel installation	0%	5	5	16-Jan-16	21-Jan-16	959							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10310	DSD Trunk Sewer laying (along NB63)	49.46%	47	93	24-Sep-15 A	16-Jan-16	71							
TSZ10330	Watermain installation (along NB63)	0%	30	30	18-Jan-16	01-Mar-16	71							
DSD Southern Trunk Sewer - Trenchless Construction														
TSZ10970	Both end manholes construction & trench sewer connection	75.31%	20	81	07-Sep-15 A	12-Dec-15	71							
TSZ10980	Backfilling of jacking pits	0%	32	32	14-Dec-15	22-Jan-16	109							
TSZ11020	Watermain & Firemain installation above Trunk Sewer	0%	50	50	14-Dec-15	22-Feb-16	71							
TSZ11035	DSD trunk sewer along NB63	93.28%	8	119	10-Jul-15 A	28-Nov-15	153							
Underground Utility Works														
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	88.55%	34	297	27-Dec-14 A	31-Dec-15	79							
Bridge Construction														
New Tai Hang Footbridge														
General														
THBF0335	Structure steel Shop drawing approval (THFB)	98.94%	3	284	04-Dec-14 A	23-Nov-15	1357							
THBF0340	Structure steel procurement (THFB)	27.83%	153	212	22-Sep-15 A	20-Apr-16	167							
TWSR-West/ FL Highway N/B Side Section														
THBF0140	THP5 - Pile cap, Pier and Pier Head	27.42%	45	62	31-Oct-15 A	14-Jan-16	248							
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	73.65%	39	148	13-Jul-15 A	07-Jan-16	394							
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	20-Nov-15	24-Dec-15	376							
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	28-Dec-15	28-Jan-16	376							
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		28-Jan-16	376						28-Jan-16 ♦ Steel Staircase rea	
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	15-Jan-16	27-Feb-16	268							
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	15-Jan-16	27-Feb-16	248							
TWSR-East FL Highway S/B Side Section														
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	14-Jan-16	27-Jan-16	40							
THBF0460	THAB1 - Pile Test	0%	28	28	28-Jan-16	24-Feb-16	267							
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	17-Feb-16	22-Mar-16	213							
THBF0500	THP2 - Pre-bored H pile (8 nos)	28.57%	20	28	11-Nov-15 A	12-Dec-15	40							
THBF0510	THP2 - Pile Test	0%	28	28	12-Dec-15	09-Jan-16	375							
THBF0720	THP3 - Pile Test	0%	28	28	20-Nov-15	17-Dec-15	398							
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	14-Dec-15	06-Feb-16	308							
THBF0760	THP4 - Pile Test	0%	28	28	20-Nov-15	17-Dec-15	360							
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	04-Dec-15	28-Jan-16	286							
THBF0780	Modified existing column head of existing footbridge	0%	30	30	29-Jan-16	12-Mar-16	286							
Lift at TWSR-W Side														
L1470	Pre-bored H Piling Rig mobilisation & set up period	0%	12	12	28-Jan-16	19-Feb-16	40							
L1556	Lift contractor sub-letting	54.44%	41	90	21-Sep-15 A	09-Jan-16	44							
L1557	Lift submission & ordering period	0%	270	270	11-Jan-16	12-Dec-16	44							
L1600	CLP Power available (by CLP)	0%	365	365	20-Nov-15	18-Nov-16	175							
Lift at FLHY S/B														
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	0%	24	24	14-Dec-15	13-Jan-16	40							
L1350	Temp work & Pier cap	0%	60	60	14-Jan-16	06-Apr-16	59							
L1450	CLP Power available (by CLP)	0%	365	365	20-Nov-15	18-Nov-16	179							
New Tai Wo Footbridge														
General														
TWFB1030	Structure steel Shop drawing approval (TWFB)	90.35%	30	311	04-Dec-14 A	24-Dec-15	150							
TWFB1040	Structure steel procurement (TWFB)	50.56%	88	178	22-Aug-15 A	15-Feb-16	144							
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	17-Feb-16	30-Apr-16	115							
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	17-Feb-16	30-Apr-16	765							
TWSR-West/ FL Highway N/B Side Section														
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	20-Nov-15	14-Jan-16	225							
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	15-Jan-16	27-Feb-16	818							

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016			
								Nov		Dec		Jan		Feb	
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	0%	50	50	02-Feb-16	13-Apr-16	3								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	0%	26	26	14-Dec-15	15-Jan-16	3								
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	23-Dec-15	25-Jan-16	3								
TSZ10870	Backfill up to NB63A footing level	0%	6	6	26-Jan-16	01-Feb-16	3								
TSZ10880	Watermain installation (along NB63A)	0%	30	30	02-Feb-16	16-Mar-16	23								
NB64 & NB64A (Ch.6860-6920)-TWSR West Side Noise Barrier Works															
NB001030	NB64 & NB64A-Footing & Wall Structure - 7 bays	82.26%	33	186	19-May-15 A	30-Dec-15	32								
NB001050	NB64 & NB64A-NB production	0%	45	45	31-Dec-15	13-Feb-16	562								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	31-Dec-15	21-Jan-16	32								
TSZ10920	Backfill up to NB64 footing level	0%	6	6	22-Jan-16	28-Jan-16	32								
TSZ10930	Watermain installation (along NB64)	0%	30	30	29-Jan-16	12-Mar-16	32								
Underground Utility Works															
UZZ20220	Utility cable laying by Utility companies (Along NB64. 60m)	0%	24	24	31-Dec-15	28-Jan-16	68								
Bridge Construction															
Kau Lung Hang Vehicular Bridge															
KLH Bridge - West Ramp															
Z2.KLH.1230	West Ramp - Road Slab	0%	45	45	20-Nov-15	14-Jan-16	95								
Advance Works for VBP3 construction															
Z2.KLH.1280	Pier VBP3 complete and road reinstatement work	56.52%	20	46	20-Oct-15 A	12-Dec-15	3								
Z2.KLH.1290	Affected NB construction at TWSR-W resume	0%	0	0	14-Dec-15		3								
KLH Bridge - Deck 1															
Z2.KLH.1050	Pier VBP3 Pile caps, pier and pier head construction	94.12%	9	153	30-May-15 A	30-Nov-15	69								
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	46.58%	39	73	10-Oct-15 A	07-Jan-16	81								
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	35.62%	47	73	20-Oct-15 A	16-Jan-16	93								
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	62	62	01-Dec-15	23-Feb-16	69								
KLH Bridge - Ramp R1															
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	88.06%	16	134	02-Jul-15 A	08-Dec-15	145								
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	43.33%	34	60	20-Oct-15 A	31-Dec-15	127								
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	09-Dec-15	02-Feb-16	145								
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	45	45	02-Jan-16	03-Mar-16	127								
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	76.36%	39	165	22-Jun-15 A	07-Jan-16	47								
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	08-Jan-16	20-Feb-16	47								
KLH Bridge - Deck 3															
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	20-Nov-15	16-Mar-16	38								
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	85	85	31-Dec-15	22-Apr-16	10								
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	31-Dec-15	28-Apr-16	5								
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	82.35%	33	187	18-May-15 A	30-Dec-15	5								
KLH Bridge - Deck 2															
Z2.KLH.1170	VBP4 - Pile cap, pier & pier head construction	82.5%	14	80	01-Sep-15 A	05-Dec-15	25								
Z2.KLH.1180	VBP4 - Backfilling & Road Work for TTA for VBP3	0%	14	14	07-Dec-15	22-Dec-15	25								
Z2.KLH.1250	Beam Erection - Above Fanling Highway s/b (2B) (Bet. P4 to P5)	0%	60	60	04-Jan-16	22-Mar-16	18								
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	53.33%	7	15	05-Sep-15 A	02-Jan-16	-10								
Z2.KLH.1553	In situ concrete top slab & diaphragm (Above MTR Bet. P5 to P6)	0%	59	59	04-Jan-16	06-Jun-16	-28								
KLH Bridge - East Ramp															
Z2.KLH.1410	East Ramp - excavation	85.39%	32	219	08-Apr-15 A	29-Dec-15	114								
Z2.KLH.1420	East Ramp base slab & Abutment wall	73.61%	57	216	12-May-15 A	28-Jan-16	29								
Z2.KLH.1910	East ramp backfilling (~ 5m)	0%	20	20	29-Jan-16	01-Mar-16	29								
KLH Bridge - Ramp R2															
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Nov-15*	17-Dec-15	960								
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M. Drainage	0%	26	26	18-Dec-15	20-Jan-16	960								
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	20-Nov-15 A	25-Apr-16	-64								
Bridge Road Work															
Z2.KLH.1561	Parapet construction (West Ramp)	0%	26	26	15-Jan-16	23-Feb-16	95								
Lift at TWSR-W Side															
L01093	Lift contractor sub-letting	68%	40	125	10-Aug-15 A	08-Jan-16	610								
L01094	Lift submission & ordering period	0%	270	270	09-Jan-16	10-Dec-16	610								
L01140	CLP Power available (by CLP)	0%	365	365	20-Nov-15	18-Nov-16	865								
Lift at FLHY S/B															
L01300	CLP Power available (by CLP)	0%	365	365	20-Nov-15	18-Nov-16	872								
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)															
Bridge Construction															
New Ho Ka Yuen Footbridge															
General															
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	20-Nov-15	24-Dec-15	67								
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	28-Dec-15		67								
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	42.37%	34	59	21-Oct-15 A	31-Dec-15	18								
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	02-Jan-16		18								
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	20-Nov-15	20-Jan-16	113								
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	21-Jan-16		113								
TWSR-West/ FL Highway N/B Side Section															
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	0%	60	60	06-Feb-16	29-Apr-16	-27								
HKY1230	HKYAB3 - Pre-bored H pile (6 nos) - VO40	0%	18	18	11-Dec-15	04-Jan-16	-39								
HKY1240	HKYAB3 - Pile Test	0%	28	28	05-Jan-16	05-Feb-16	-39								

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016		
								Nov		Dec		Jan		Feb
HKY1290	HKYP7 - Pre-bored H pile (6 nos)	0%	18	16	23-Nov-15 A	10-Dec-15	-39							
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	0%	30	30	06-Feb-16	21-Mar-16	-39							
Crossing Fanling Highway Section														
HKY1420	HKYP2 - Predrilling (1nos)	0%	3	3	21-Dec-15	23-Dec-15	74							
HKY1430	HKYP2 - Pre-bored H pile (8 nos)	0%	24	24	05-Jan-16	01-Feb-16	67							
HKY1440	HKYP2 - Pile Test	0%	28	28	02-Feb-16	29-Feb-16	93							
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	0%	36	36	02-Feb-16	23-Mar-16	67							
TWSR-East FL Highway S/B Side Section														
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	02-Jan-16	05-Feb-16	18							
HKY1600	Finishes Work	0%	30	30	06-Feb-16	21-Mar-16	93							
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	97.3%	9	333	15-Oct-14 A	30-Nov-15	73							
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	06-Feb-16	19-May-16	18							
ZONE 4 (Ch. 7925 to 8700)														
Bridge Construction														
New Wo Hop Shek Pedstrian & Cycle Bridge														
General														
WHS1050	Steel Ramp prefabrication (WHSB)	73.74%	26	99	24-Aug-15 A	19-Dec-15	40							
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	21-Dec-15		40							
WHS1070	Steel Staircase prefabrication (WHSB)	73.74%	26	99	24-Aug-15 A	19-Dec-15	986							
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	21-Dec-15		986							
TWSR-West/ FL Highway N/B Side Section														
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	69.91%	34	113	17-Aug-15 A	31-Dec-15	2							
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	12-Dec-15	05-Feb-16	2							
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	06-Feb-16	12-Apr-16	846							
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	77.63%	34	152	02-Jul-15 A	31-Dec-15	2							
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	77.63%	34	152	02-Jul-15 A	31-Dec-15	2							
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	02-Jan-16	05-Feb-16	2							
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		05-Feb-16	2							
WHS1990	Erect 1st half ramp	0%	60	60	06-Feb-16	29-Apr-16	2							
Crossing Fanling Highway Section														
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	02-Jan-16	29-Apr-16	17							
Slip Road Y Construction														
Drainage & Road Works														
TWSR-East FL Highway S/B Side Section														
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4)	96%	9	225	02-Mar-15 A	30-Nov-15	27							
RDZ41010	Construct Slip Rd Y (Ch8100-8250)(SA342) (Z4)	92.37%	9	118	13-Jul-15 A	30-Nov-15	27							
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	0%	70	70	01-Dec-15	03-Mar-16	27							
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	43.7%	67	119	17-Sep-15 A	18-Feb-16	1							
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	0%	120	120	19-Feb-16	16-Jul-16	1							
Underground Utility Works														
DN600 and DN900 Watermain														
DN1054	Watermain (DN900/1200) changeover for DN600 Works	42.62%	35	61	20-Oct-15 A	02-Jan-16	0							
DN1056	Laying DN600 section after DN900 changeover Works	0%	65	65	04-Jan-16	31-Mar-16	0							
VO - Wall 76A Construction														
Retaining Wall W76A														
TWSR-East FL Highway S/B Side Section														
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Nov-15	01-Jun-16	742							
Fanling Highway Construction														
Drainage & Road Works														
TWSR-East FL Highway S/B Side Section														
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4)	90%	24	240	02-Mar-15 A	17-Dec-15	22							
RDZ41015	Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4)	86.89%	24	183	12-May-15 A	17-Dec-15	22							
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	18-Dec-15	09-Mar-16	22							
RDZ41040	Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4)	56.25%	21	48	19-Oct-15 A	14-Dec-15	25							
RDZ41042	TTA for HKY P2 works	0%	5	5	15-Dec-15	19-Dec-15	74							
Other Works														
Retaining Wall W77A														
TWSR-East FL Highway S/B Side Section														
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	69.01%	22	71	21-Sep-15 A	15-Dec-15	300							
Retaining Wall W77B														
TWSR-East FL Highway S/B Side Section														
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	20-Nov-15	01-Feb-16	217							
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	02-Feb-16	16-Mar-16	247							
TCSS Works														
TCSS Pre-Construction Works														
TCSS0100	Acquire Design Criteria from Drawing & procurement	85.16%	38	256	27-Feb-15 A	06-Jan-16	328							
TCSS0110	Confirm Design criteria with Engineer	0%	30	30	07-Jan-16	05-Feb-16	417							
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	06-Feb-16	12-Apr-16	328							