

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016						
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar			
<b>Contract Condition</b>																		
<b>General</b>																		
<b>Contract Condition</b>																		
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Dec-15		1658											◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Dec-15*		-353											◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Dec-15*		-155											◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Dec-15*		-20											◆ Site Area SA345 (0d)
<b>ZONE 1 (Ch. 5640 to 5880)</b>																		
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>																		
<b>NB42 (Ch.5640-5740)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00114	NB42 (bay 303) - Footing & Wall Structure - 1 bays - VO	0%	45	45	21-Dec-15	23-Feb-16	28											
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	12-Mar-16	29-Mar-16	27											
NB00120	NB42 (Ch5640-5740) - NB production	68.89%	14	45	20-Oct-15 A	02-Jan-16	1233											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10130	Watermain installation (along NB42)	0%	30	30	21-Dec-15	27-Jan-16	27											
TSZ10140	Firemain installation (along NB42)	0%	30	30	28-Jan-16	11-Mar-16	27											
<b>Underground Utility Works</b>																		
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	0%	14	14	24-Feb-16	10-Mar-16	28											
<b>NB42A (Ch.5750-5810)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	30-Jan-16	22-Feb-16	55											
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1202											
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	23-Feb-16	27-Feb-16	955											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	55.56%	8	18	01-Dec-15 A	31-Dec-15	1326											
TSZ10180	Watermain installation (along NB42A)	40%	12	20	11-Dec-15 A	06-Jan-16	55											
TSZ10190	Firemain installation (along NB42A)	0%	20	20	07-Jan-16	29-Jan-16	55											
<b>NB47B (Ch.5820-5880)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00235	NB47B (Ch5820-5880) - backfilling	0%	12	12	16-Jan-16	29-Jan-16	67											
NB00240	NB47B (Ch5820-5880) - NB production	68.89%	14	45	20-Oct-15 A	02-Jan-16	1233											
NB00250	NB47B (Ch5820-5880) - NB post & panel installation	0%	5	5	30-Jan-16	04-Feb-16	967											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10230	Watermain installation (along NB47B)	71.01%	20	69	21-Sep-15 A	15-Jan-16	1314											
TSZ10240	Firemain installation (along NB47B)	23.08%	20	26	13-Nov-15 A	15-Jan-16	67											
<b>Underground Utility Works</b>																		
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	0%	14	14	21-Dec-15	08-Jan-16	73											
<b>Noise Barrier Along Fanling Highway S/B</b>																		
<b>NB44 (Ch.5700-5760)-FH S/B Side</b>																		
<b>Noise Barrier Works</b>																		
NB01385	NB44 - Excavation & Footing & Wall Structure (1 bays)	0%	50	50	21-Dec-15	29-Feb-16	916											
NB01390	NB44 - NB production	0%	45	45	01-Mar-16	14-Apr-16	1130											
<b>NB45 (Ch.5760-5820)-FH S/B Side</b>																		
<b>Noise Barrier Works</b>																		
NB01440	NB45 - NB production	0%	45	45	20-Dec-15	02-Feb-16	1202											
NB01450	NB45 - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	964											
<b>NB46 (Ch.5820-5880)-FH S/B Side</b>																		
<b>Noise Barrier Works</b>																		
NB01490	NB46 - NB production	0%	45	45	20-Dec-15	02-Feb-16	1202											
NB01500	NB46 - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	964											
<b>ZONE 2 (Ch. 5880 to 6930)</b>																		
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>																		
<b>Site Clearance &amp; Demolition of Existing Structure</b>																		
<b>Demolition Work</b>																		
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	21-Dec-15	21-Jul-16	819											
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	91.6%	20	238	11-Mar-15 A	15-Jan-16	97											
NB00275	NB47 (Ch5880-5930)- backfilling	0%	12	12	19-Mar-16	06-Apr-16	51											
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	16-Jan-16	29-Feb-16	1150											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10260	DSD Trunk Sewer laying (along NB47)	93.1%	8	116	17-Aug-15 A	31-Dec-15	51											
TSZ10270	Backfill up to NB47 footing level	0%	6	6	02-Jan-16	08-Jan-16	51											
TSZ10280	Watermain installation (along NB47)	0%	26	26	09-Jan-16	17-Feb-16	51											
TSZ10290	Firemain installation (along NB47)	0%	26	26	18-Feb-16	18-Mar-16	51											
<b>NB47A (Ch.5950-5975)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00330	NB47A - backfilling	94.79%	5	96	07-Sep-15 A	02-Feb-16	64											
NB00335	Backfilling (Along NB47A-above ID1)	93.15%	5	73	06-Oct-15 A	02-Feb-16	64											
NB00340	NB47A - NB production	68.89%	14	45	20-Oct-15 A	02-Jan-16	1208											

	Project ID: DWP Rev 02 (1512)	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-Dec-15)</b>		Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program			13-Mar...	WP Rev 1		
	Page 1 of 6			30-Jun...	WP Rev...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016			
												Dec	Jan	Feb	Mar
NB00350	NB47A - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	944								
<b>Underground Utility Works</b>															
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	30	30	21-Dec-15	27-Jan-16	64								
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	0%	30	30	21-Dec-15	27-Jan-16	64								
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177								
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	19-Mar-16	06-Apr-16	21								
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10420	Backfill up to NB48, 0-60m footing level	63.89%	13	36	24-Oct-15 A	07-Jan-16	14								
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	08-Jan-16	20-Feb-16	14								
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	22-Feb-16	30-Mar-16	14								
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	77.14%	8	35	31-Oct-15 A	31-Dec-15	21								
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	02-Jan-16	08-Jan-16	21								
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	09-Jan-16	17-Feb-16	21								
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	18-Feb-16	18-Mar-16	21								
<b>Underground Utility Works</b>															
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	21-Dec-15	20-Jan-16	63								
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	21-Dec-15	15-Jan-16	67								
<b>NB49 (Ch.6145-6215)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00510	NB49 - Footing & Wall Structure - 4 bavs	25.81%	23	31	11-Nov-15 A	19-Jan-16	22								
NB00530	NB49 - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	20-Jan-16	04-Feb-16	22								
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	05-Feb-16	27-Feb-16	22								
TSZ10520	Backfill up to NB49 footing level	0%	6	6	29-Feb-16	05-Mar-16	22								
TSZ10530	Watermain installation (along NB49)	0%	20	20	07-Mar-16	01-Apr-16	22								
<b>Underground Utility Works</b>															
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	0%	30	30	20-Jan-16	03-Mar-16	46								
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00544	Construction of U-channel & permanent road for Hse 161 new	0%	5	0	14-Dec-15 A	28-Dec-15	8								
NB00547	Hoarding erection to change Hse 161 access	0%	6	6	29-Dec-15	05-Jan-16	8								
NB00549	NB49B - Pre-drilling	0%	13	6	05-Dec-15 A	07-Jan-16	0								
NB00550	NB49B piling (0.19m -20no)	0%	21	21	15-Jan-16*	17-Feb-16	0								
NB00560	NB49B- Sheet piling & Excavation	0%	6	6	08-Jan-16	14-Jan-16	0								
NB00570	NB49B - Footing & Wall Structure - 2 bavs	0%	21	21	14-Mar-16	11-Apr-16	5								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	18-Feb-16	12-Mar-16	5								
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	14-Mar-16	26-Apr-16	17								
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00690	NB54 - Footing & Wall Structure - 2 bavs	91.4%	8	93	09-Sep-15 A	31-Dec-15	59								
NB00700	NB54 - backfilling	0%	12	12	12-Mar-16	29-Mar-16	27								
NB00710	NB54 - NB production	0%	45	45	01-Jan-16	14-Feb-16	1165								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10630	Watermain installation (along NB54)	0%	30	30	21-Dec-15	27-Jan-16	27								
TSZ10640	Firemain installation (along NB54)	0%	30	30	28-Jan-16	11-Mar-16	27								
<b>Underground Utility Works</b>															
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	0%	20	20	02-Jan-16	25-Jan-16	59								
<b>NB54A (Ch.6290-6350)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00760	NB54A - Footing & Wall Structure - 6 bavs	84.85%	20	132	01-Aug-15 A	15-Jan-16	43								
NB00780	NB54A - NB production	0%	45	45	16-Jan-16	29-Feb-16	1150								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	26-Nov-15 A	13-Jan-16	3								
TSZ10670	Backfill up to NB54A footing level	0%	6	6	14-Jan-16	20-Jan-16	3								
TSZ10680	Watermain installation (along NB54A)	0%	30	30	21-Jan-16	04-Mar-16	3								
TSZ10690	Firemain installation (along NB54A)	0%	30	30	05-Mar-16	13-Apr-16	3								
<b>Underground Utility Works</b>															
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	16-Jan-16	22-Feb-16	43								
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00830	NB57 - Footing & Wall Structure - 7 bavs	89.76%	34	332	15-Dec-14 A	01-Feb-16	83								
NB00840	NB57 - backfilling	0%	12	12	02-Feb-16	24-Feb-16	83								
NB00850	NB57 - NB production	0%	45	45	02-Feb-16	17-Mar-16	1133								
NB00860	NB57 - NB post & panel installation	0%	5	5	18-Mar-16	23-Mar-16	914								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10710	DSD Trunk Sewer laying (along NB57)	64.44%	16	45	15-Dec-15 A	11-Jan-16	50								
TSZ10720	Backfill up to NB57 footing level	0%	6	6	12-Jan-16	18-Jan-16	58								
TSZ10730	Watermain installation (along NB57)	0%	30	30	19-Jan-16	02-Mar-16	58								
TSZ10740	Firemain installation (along NB57)	0%	30	30	03-Mar-16	11-Apr-16	58								
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	16-Jan-16	29-Mar-16	63								
TSZ10785	PCCW drawpit by Pccw	74.68%	20	79	11-Sep-15 A	15-Jan-16	63								
<b>Underground Utility Works</b>															

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016			
												Dec	Jan	Feb	Mar
UUZ20180	Utility cable laying by Utility companies (Alona NB57. 0-80m)	0%	33	33	12-Jan-16	27-Feb-16	50								
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00900	NB58 - Footing & Wall Structure - 3 bays	60.42%	38	96	15-Sep-15 A	05-Feb-16	29								
NB00910	NB58 - backfilling	0%	12	12	10-Mar-16	23-Mar-16	29								
NB00920	NB58 - NB production	0%	45	45	06-Feb-16	21-Mar-16	1129								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10750	Sheet Piling & Excavation (~5m below ground) (alona NB58)	0%	26	25	17-Dec-15 A	22-Jan-16	2								
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	40	40	23-Jan-16	18-Mar-16	2								
TSZ10780	Watermain installation (along NB58)	0%	20	20	23-Jan-16	24-Feb-16	2								
TSZ10790	Firemain installation (along NB58)	0%	20	20	25-Feb-16	18-Mar-16	2								
TSZ11010	Backfilling	0%	12	12	19-Mar-16	06-Apr-16	2								
<b>Underground Utility Works</b>															
UUZ20190	Utility cable laying by Utility companies (Alona NB58. 0-45m)	0%	20	20	06-Feb-16	09-Mar-16	29								
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00970	NB59 - Footing & Wall Structure - 9 bays	67.26%	74	226	02-May-15 A	31-Mar-16	13								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10810	DSD Trunk Sewer laying (along NB59)	77.38%	50	221	08-Apr-15 A	29-Feb-16	13								
TSZ10820	Backfill up to NB59 footing level	0%	24	24	01-Mar-16	31-Mar-16	13								
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB01030	NB63 - backfilling	0%	12	12	02-Feb-16	24-Feb-16	53								
NB01040	NB63 - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177								
NB01050	NB63 - NB post & panel installation	0%	5	5	25-Feb-16	01-Mar-16	933								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10310	DSD Trunk Sewer laying (along NB63)	20.43%	74	93	24-Sep-15 A	31-Mar-16	18								
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>															
TSZ10980	Backfilling of jacking pits	18.75%	26	32	14-Dec-15 A	22-Jan-16	109								
TSZ11020	Watermain & Firemain installation above Trunk Sewer	12%	44	50	14-Dec-15 A	22-Feb-16	71								
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	23-Feb-16*	16-Mar-16	71								
TSZ11035	DSD trunk sewer along NB63	93.28%	8	119	10-Jul-15 A	31-Dec-15	127								
<b>Underground Utility Works</b>															
UUZ20230	Utility cable laying by Utility companies (Alona NB63~100m)	88.55%	34	297	27-Dec-14 A	01-Feb-16	53								
<b>Bridge Construction</b>															
<b>New Tai Hang Footbridge</b>															
<b>General</b>															
THBF0335	Structure steel Shop drawing approval (THFB)	98.94%	3	284	04-Dec-14 A	23-Dec-15	1331								
THBF0340	Structure steel procurement (THFB)	27.83%	153	212	22-Sep-15 A	20-May-16	137								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
THBF0140	THP5 - Pile cap, Pier and Pier Head	27.42%	45	62	31-Oct-15 A	23-Feb-16	222								
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	73.65%	39	148	13-Jul-15 A	06-Feb-16	368								
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	21-Dec-15	27-Jan-16	350								
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	28-Jan-16	08-Mar-16	350								
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		08-Mar-16	350							08-Mar-16 ♦ Steel Sta	
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	24-Feb-16	01-Apr-16	242								
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	24-Feb-16	01-Apr-16	222								
<b>TWSR-East FL Highway S/B Side Section</b>															
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	30-Jan-16	22-Feb-16	26								
THBF0460	THAB1 - Pile Test	0%	28	28	23-Feb-16	21-Mar-16	241								
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	08-Mar-16	15-Apr-16	196								
THBF0500	THP2 - Pre-bored H pile (8 nos)	71.43%	8	28	11-Nov-15 A	31-Dec-15	26								
THBF0510	THP2 - Pile Test	0%	28	28	01-Jan-16	28-Jan-16	356								
THBF0720	THP3 - Pile Test	0%	28	28	01-Jan-16	28-Jan-16	356								
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	15-Jan-16	16-Mar-16	283								
THBF0760	THP4 - Pile Test	0%	28	28	20-Dec-15	16-Jan-16	330								
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	04-Jan-16	04-Mar-16	263								
THBF0780	Modified existing column head of existing footbridge	0%	30	30	05-Mar-16	13-Apr-16	263								
<b>Lift at TWSR-W Side</b>															
L1470	Pre-bored H Piling Rig mobilisation & set up period	0%	12	12	23-Feb-16	07-Mar-16	26								
L1480	THB (W) - Pre-bored H pile (4 nos)	0%	18	18	08-Mar-16	31-Mar-16	26								
L1556	Lift contractor sub-letting	54.44%	41	90	21-Sep-15 A	18-Feb-16	18								
L1557	Lift submission & ordering period	0%	270	270	19-Feb-16	14-Jan-17	18								
L1600	CLP Power available (by CLP)	0%	365	365	20-Dec-15	18-Dec-16	145								
<b>Lift at FLHY S/B</b>															
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	0%	24	24	02-Jan-16	29-Jan-16	26								
L1350	Temp work & Pier cap	0%	60	60	30-Jan-16	22-Apr-16	45								
L1450	CLP Power available (by CLP)	0%	365	365	20-Dec-15	18-Dec-16	149								
<b>New Tai Wo Footbridge</b>															
<b>General</b>															
TWFB1030	Structure steel Shop drawing approval (TWFB)	90.35%	30	311	04-Dec-14 A	27-Jan-16	124								
TWFB1040	Structure steel procurement (TWFB)	50.56%	88	178	22-Aug-15 A	16-Mar-16	114								
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	17-Mar-16	01-Jun-16	90								
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	17-Mar-16	01-Jun-16	740								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	19	19	21-Dec-15	14-Jan-16	225								

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016					
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	15-Jan-16	27-Feb-16	818										
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	29-Feb-16	02-Apr-16	818										
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	78.95%	8	38	16-Nov-15 A	31-Dec-15	124										
TWFB1340	TWAB1 - pile cap & abutment wall	63.64%	20	55	22-Oct-15 A	15-Jan-16	97										
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	16-Jan-16	17-Feb-16	174										
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		17-Feb-16	174										17-Feb-16 ♦ Steel Ramp ready for erect
<b>Lift at TWSR-W Side</b>																	
L1650	Temp work & Pile cap	0%	45	45	21-Dec-15	23-Feb-16	677										
L1660	Lift pit	0%	30	30	24-Feb-16	01-Apr-16	677										
L1720	Lift contractor sub-letting	83.33%	15	90	21-Sep-15 A	09-Jan-16	595										
L1730	Lift submission & ordering period	0%	270	270	11-Jan-16	12-Dec-16	595										
L1780	CLP Power available (by CLP)	0%	365	365	20-Dec-15	18-Dec-16	819										
<b>Temporary Tai Wo Footbridge</b>																	
<b>Design Works</b>																	
TWFB-T1010	Design preparation	95.5%	5	111	20-Jul-15 A	28-Dec-15	117										
TWFB-T1020	Engineer Comment	0%	26	26	29-Dec-15	28-Jan-16	117										
TWFB-T1030	Design amendment	0%	26	26	29-Jan-16	08-Mar-16	117										
TWFB-T1040	Design Available	0%	0	0		08-Mar-16	117										08-Mar-16 ♦ Design A
<b>Construction Works</b>																	
TWFB-T1060	Erect Temp Ramp	92.92%	8	113	18-Jul-15 A	31-Dec-15	42										
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	09-Mar-16	08-Sep-16	226										
<b>Demolition of Existing Tai Wo Footbridge</b>																	
<b>TWSR-West/ FL Highway N/B Side Section</b>																	
TWFB-T1130	Demolish existing ramp & staircase at TWSR-W	0%	30	30	02-Jan-16	05-Feb-16	42										
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	23-Jan-16	06-Apr-16	2										
<b>Noise Barrier Along Fanling Highway S/B</b>																	
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>																	
<b>Noise Barrier Works</b>																	
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	21-Dec-15	20-Apr-16	506										
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02430	Precautionary Measure installation	0%	26	26	21-Dec-15	22-Jan-16	691										
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	23-Jan-16	02-Mar-16	691										
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	03-Mar-16	18-May-16	691										
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	05-Feb-16	25-Feb-16	774										
NB02500	NB53 ID2-3 (100-125m) 18nos Piling - 1 rias	0%	27	27	26-Feb-16	31-Mar-16	774										
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177										
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	944										
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02640	NB55 - Footing & Wall Structure	92.68%	24	328	07-Nov-14 A	20-Jan-16	774										
NB02650	NB55 - backfilling	0%	50	50	21-Jan-16	31-Mar-16	774										
NB02660	NB55 - NB production	0%	45	45	21-Jan-16	05-Mar-16	1145										
NB02670	NB55 - NB post & panel installation	0%	5	5	07-Mar-16	11-Mar-16	924										
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02730	NB56 - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177										
NB02740	NB56 - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	944										
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	21-Dec-15	13-Jan-16	866										
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	14-Jan-16	21-Mar-16	866										
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177										
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	944										
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177										
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	944										
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	85.59%	32	222	01-Apr-15 A	29-Jan-16	912										
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	30-Jan-16	02-Mar-16	927										
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	30-Jan-16	14-Mar-16	1136										
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	15-Mar-16	19-Mar-16	917										
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Dec-15	02-Feb-16	1177										
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	03-Feb-16	17-Feb-16	944										
<b>Other Works</b>																	
<b>Site Clearance &amp; Demolition of Existing Structure</b>																	
<b>Contract Condition</b>																	
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	21-Dec-15	21-Dec-15	1334										
MCLT1080	Construct New MCLT (Structure)	75%	34	136	21-Jul-15 A	01-Feb-16	4										
MCLT1090	New MCLT - finishes works	0%	75	75	02-Feb-16	13-May-16	4										
<b>TCSS Works</b>																	
<b>G54</b>																	
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		21-Dec-15	834										21-Dec-15 ♦ Slow lane footing - G54 (NB61)
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>																	
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>																	
<b>NB63A (Ch.6710-6840)-TWSR West Side</b>																	
<b>Noise Barrier Works</b>																	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016			
												Dec	Jan	Feb	Mar
NB01090	NB63A-1 - NB production	0%	45	45	20-Dec-15	02-Feb-16	573								
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2) - 1 bays	0%	30	30	02-Feb-16	16-Mar-16	23								
NB01140	NB63A-2 - NB production	0%	45	45	17-Mar-16	30-Apr-16	485								
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	0%	50	50	02-Feb-16	13-Apr-16	3								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	0%	20	20	21-Dec-15	15-Jan-16	3								
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	23-Dec-15	25-Jan-16	3								
TSZ10870	Backfill up to NB63A footing level	0%	6	6	26-Jan-16	01-Feb-16	3								
TSZ10880	Watermain installation (along NB63A)	0%	30	30	02-Feb-16	16-Mar-16	23								
TSZ10890	Firemain installation (along NB63A)	0%	30	30	17-Mar-16	25-Apr-16	23								
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	82.26%	33	186	19-May-15 A	30-Jan-16	6								
NB001050	NB64 & NB64A -NB production	0%	45	45	30-Jan-16	15-Mar-16	531								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	01-Feb-16	01-Mar-16	6								
TSZ10920	Backfill up to NB64 footing level	0%	6	6	02-Mar-16	08-Mar-16	6								
TSZ10930	Watermain installation (along NB64)	0%	30	30	09-Mar-16	16-Apr-16	6								
<b>Underground Utility Works</b>															
UUZ20220	Utility cable laying by Utility companies (Along NB64. 60m)	0%	24	24	01-Feb-16	08-Mar-16	42								
<b>Bridge Construction</b>															
<b>Kau Lung Hang Vehicular Bridge</b>															
<b>KLH Bridge - West Ramp</b>															
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	80.92%	25	131	15-Jun-15 A	21-Jan-16	44								
Z2.KLH.1230	West Ramp - Road Slab	0%	45	45	22-Jan-16	23-Mar-16	44								
<b>KLH Bridge - Deck 1</b>															
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	54.79%	33	73	10-Oct-15 A	30-Jan-16	61								
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	54.79%	33	73	20-Oct-15 A	30-Jan-16	81								
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	62	62	21-Dec-15	14-Mar-16	52								
Z2.KLH.1650	Deck 1 deck complete	0%	0	0		14-Mar-16	52							14-Mar-16 ◆ De	
<b>KLH Bridge - Ramp R1</b>															
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	88.06%	16	134	02-Jul-15 A	11-Jan-16	119								
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	60%	24	60	20-Oct-15 A	20-Jan-16	111								
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	12-Jan-16	12-Mar-16	119								
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	45	45	21-Jan-16	22-Mar-16	111								
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	76.36%	39	165	22-Jun-15 A	06-Feb-16	21								
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	17-Feb-16	22-Mar-16	21								
<b>KLH Bridge - Deck 3</b>															
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	21-Dec-15	20-Apr-16	12								
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	85	85	21-Dec-15	14-Apr-16	17								
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	21-Dec-15	20-Apr-16	12								
<b>KLH Bridge - Deck 2</b>															
Z2.KLH.1180	VBP4 - Backfilling & Road Work for TTA for VBP3	0%	14	14	21-Dec-15	08-Jan-16	13								
Z2.KLH.1240	Beam Erection - Above existing TWSR west and Fanling Highway	0%	18	18	09-Mar-16	01-Apr-16	37								
Z2.KLH.1250	Beam Erection - Above Fanling Highway s/b (2B) (Bet. P4 to P5)	0%	60	60	11-Jan-16	01-Apr-16	12								
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	80%	3	15	05-Sep-15 A	09-Jan-16	-11								
Z2.KLH.1553	In situ concrete top slab & diaphragm (Above MTR Bet. P5 to P6)	0%	59	59	11-Jan-16	13-Jun-16	-31								
<b>KLH Bridge - East Ramp</b>															
Z2.KLH.1410	East Ramp - excavation	85.39%	32	219	08-Apr-15 A	29-Jan-16	88								
Z2.KLH.1420	East Ramp base slab & Abutment wall	73.61%	57	216	12-May-15 A	08-Mar-16	3								
Z2.KLH.1910	East ramp backfilling (~ 5m)	0%	20	20	09-Mar-16	05-Apr-16	3								
<b>KLH Bridge - Ramp R2</b>															
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	21-Dec-15*	20-Jan-16	934								
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M. Drainage	0%	26	26	21-Jan-16	29-Feb-16	934								
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	23.33%	92	120	20-Nov-15 A	22-Apr-16	-62								
<b>Bridge Road Work</b>															
Z2.KLH.1560	Parapet construction (Deck 1)	0%	26	26	15-Mar-16	18-Apr-16	52								
<b>Lift at TWSR-W Side</b>															
L01093	Lift contractor sub-letting	68%	40	125	10-Aug-15 A	17-Feb-16	145								
L01094	Lift submission & ordering period	0%	270	270	18-Feb-16	13-Jan-17	145								
L01140	CLP Power available (by CLP)	0%	365	365	20-Dec-15	18-Dec-16	297								
<b>Lift at FLHY S/B</b>															
L01300	CLP Power available (by CLP)	0%	365	365	20-Dec-15	18-Dec-16	300								
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>															
<b>Bridge Construction</b>															
<b>New Ho Ka Yuen Footbridge</b>															
<b>General</b>															
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	21-Dec-15	27-Jan-16	41								
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	28-Jan-16		41							◆ Steel Staircase & Ramp available on site (HK	
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	69.49%	18	59	21-Oct-15 A	13-Jan-16	8								
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	14-Jan-16		8							◆ Steel Staircase & Ramp available on site (HKYB-TWSR-E	
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	21-Dec-15	29-Feb-16	87								
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	01-Mar-16		87							◆ Steel Bridge av	
<b>TWSR-West/ FL Highway N/B Side Section</b>															
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	0%	60	60	26-Jan-16	18-Apr-16	-17								
HKY1240	HKYAB3 - Pile Test	0%	28	28	21-Dec-15	25-Jan-16	-29								

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016			
												Dec	Jan	Feb	Mar
HKY1250	HKYAB3 - pile cap & abutment wall	0%	30	30	10-Mar-16	18-Apr-16	-29								
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	0%	30	30	26-Jan-16	09-Mar-16	-29								
HKY1350	HKYAB4 - pile cap & abutment wall	0%	30	30	10-Mar-16	18-Apr-16	-29								
<b>Crossing Fanling Highway Section</b>															
HKY1420	HKYP2 - Predrilling (1nos)	0%	3	3	29-Dec-15	31-Dec-15	69								
HKY1430	HKYP2 - Pre-bored H pile (8 nos)	0%	24	24	02-Jan-16	29-Jan-16	69								
HKY1440	HKYP2 - Pile Test	0%	28	28	30-Jan-16	26-Feb-16	96								
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	0%	36	36	30-Jan-16	21-Mar-16	69								
<b>TWSR-East FL Highway S/B Side Section</b>															
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	14-Jan-16	26-Feb-16	8								
HKY1600	Finishes Work	0%	30	30	27-Feb-16	06-Apr-16	83								
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	99.1%	3	333	15-Oct-14 A	23-Dec-15	53								
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	27-Feb-16	31-May-16	8								
<b>ZONE 4 (Ch. 7925 to 8700)</b>															
<b>Bridge Construction</b>															
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>															
<b>General</b>															
WHS1050	Steel Ramp prefabrication (WHSB)	73.74%	26	99	24-Aug-15 A	22-Jan-16	34								
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	23-Jan-16		34								
WHS1070	Steel Staircase prefabrication (WHSB)	73.74%	26	99	24-Aug-15 A	22-Jan-16	960								
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	23-Jan-16		960								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	92.92%	8	113	17-Aug-15 A	31-Dec-15	22								
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	21-Dec-15	23-Feb-16	15								
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	24-Feb-16	20-Apr-16	839								
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	94.74%	8	152	02-Jul-15 A	31-Dec-15	22								
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	94.74%	8	152	02-Jul-15 A	31-Dec-15	22								
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	02-Jan-16	05-Feb-16	22								
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		23-Feb-16	15								
WHS1990	Erect 1st half ramp	0%	60	60	24-Feb-16	09-May-16	15								
<b>Crossing Fanling Highway Section</b>															
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	02-Jan-16	29-Apr-16	37								
<b>Slip Road Y Construction</b>															
<b>Drainage &amp; Road Works</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	24.29%	53	70	01-Dec-15 A	03-Mar-16	27								
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	65.55%	41	119	17-Sep-15 A	18-Feb-16	1								
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	0%	120	120	19-Feb-16	16-Jul-16	1								
<b>Underground Utility Works</b>															
<b>DN600 and DN900 Watermain</b>															
DN1054	Watermain (DN900/1200) changeover for DN600 Works	45.9%	33	61	20-Oct-15 A	30-Jan-16	0								
DN1056	Laying DN600 section after DN900 changeover Works	0%	41	41	01-Feb-16	31-Mar-16	0								
<b>VO - Wall 76A Construction</b>															
<b>Retaining Wall W76A</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
W76A1050	Drainage work for Caltex access road	0%	150	150	21-Dec-15	04-Jul-16	716								
<b>Fanling Highway Construction</b>															
<b>Drainage &amp; Road Works</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	18-Dec-15 A	11-Mar-16	20								
RDZ41042	TTA for HKY P2 works	0%	5	5	21-Dec-15	28-Dec-15	69								
<b>Other Works</b>															
<b>Retaining Wall W77B</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	21-Dec-15	11-Mar-16	191								
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	12-Mar-16	20-Apr-16	221								
<b>TCSS Works</b>															
<b>TCSS Pre-Construction Works</b>															
TCSS0100	Acquire Design Criteria from Drawing & procurement	95.31%	12	256	27-Feb-15 A	06-Jan-16	328								
TCSS0110	Confirm Design criteria with Engineer	0%	30	30	07-Jan-16	05-Feb-16	417								
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	06-Feb-16	12-Apr-16	328								