

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								2015	Jan	Feb	Mar	Apr
Contract Condition												
General												
Contract Condition												
Contract Condition												
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Jan-16		1627					◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Jan-16*		-384					◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Jan-16*		-186					◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Jan-16*		-51					◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00114	NB42 (bay 303) - Footing & Wall Structure - 1 bays - VO	51.11%	22	45	21-Dec-15 A	23-Feb-16	28					
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	13-Apr-16	26-Apr-16	4					
NB00120	NB42 (Ch5640-5740) - NB production	81.33%	14	75	20-Oct-15 A	02-Feb-16	1202					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10130	Watermain installation (along NB42)	0%	30	30	20-Jan-16	03-Mar-16	4					
TSZ10140	Firemain installation (along NB42)	0%	30	30	04-Mar-16	12-Apr-16	4					
Underground Utility Works												
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	0%	14	14	24-Feb-16	10-Mar-16	28					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	11-Mar-16	24-Mar-16	28					
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1171					
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	29-Mar-16	02-Apr-16	928					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10180	Watermain installation (along NB42A)	20%	16	20	11-Dec-15 A	06-Feb-16	28					
TSZ10190	Firemain installation (along NB42A)	0%	20	20	17-Feb-16	10-Mar-16	28					
NB47B (Ch.5820-5880)-TWSR West Side												
Noise Barrier Works												
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	01-Apr-16	15-Apr-16	13					
NB00240	NB47B (Ch5820-5880) - NB production	81.33%	14	75	20-Oct-15 A	02-Feb-16	1202					
NB00250	NB47B (Ch5820-5880)- NB post & panel installation	0%	5	5	16-Apr-16	21-Apr-16	913					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10230	Watermain installation (along NB47B)	71.58%	27	95	21-Sep-15 A	29-Feb-16	1284					
TSZ10240	Firemain installation (along NB47B)	1.92%	51	52	13-Nov-15 A	31-Mar-16	13					
Underground Utility Works												
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	0%	14	14	23-Dec-15 A	04-Feb-16	50					
Noise Barrier Along Fanling Highway S/B												
NB44 (Ch.5700-5760)-FH S/B Side												
Noise Barrier Works												
NB01390	NB44 - NB production	0%	45	45	20-Jan-16	04-Mar-16	1171					
NB01400	NB44 - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	945					
NB45 (Ch.5760-5820)-FH S/B Side												
Noise Barrier Works												
NB01440	NB45 - NB production	0%	45	45	20-Jan-16	04-Mar-16	1171					
NB01450	NB45 - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	945					
NB46 (Ch.5820-5880)-FH S/B Side												
Noise Barrier Works												
NB01490	NB46 - NB production	0%	45	45	20-Jan-16	04-Mar-16	1171					
NB01500	NB46 - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	945					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Jan-16	17-Aug-16	796					
NB47 (Ch.5880-5930)-TWSR West Side												
Noise Barrier Works												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	89.37%	27	254	11-Mar-15 A	29-Feb-16	67					
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	01-Mar-16	14-Apr-16	1105					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10260	DSD Trunk Sewer laying (along NB47)	91.15%	10	113	17-Aug-15 A	30-Jan-16	26					
TSZ10270	Backfill up to NB47 footing level	0%	6	6	01-Feb-16	06-Feb-16	26					
TSZ10280	Watermain installation (along NB47)	0%	26	26	17-Feb-16	17-Mar-16	26					
TSZ10290	Firemain installation (along NB47)	0%	26	26	18-Mar-16	21-Apr-16	26					

	Project ID:DWP Rev 02 (1601)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Jan-16)		Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program			13-Ma...	WP Rev 1		
	Page 1 of 7			30-Jun...	WP Rev...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								2015	Jan	Feb	Mar	Apr
NB47A (Ch.5950-5975)-TWSR West Side												
Noise Barrier Works												
NB00330	NB47A - backfilling	95.9%	5	122	07-Sep-15 A	09-Mar-16	41					
NB00335	Backfilling (Along NB47A-above ID1)	94.95%	5	99	06-Oct-15 A	09-Mar-16	41					
NB00340	NB47A - NB production	81.33%	14	75	20-Oct-15 A	02-Feb-16	1177					
NB00350	NB47A - NB post & panel installation	0%	5	5	10-Mar-16	15-Mar-16	921					
Underground Utility Works												
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	30	30	20-Jan-16	03-Mar-16	41					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	0%	30	30	13-Jan-16 A	03-Mar-16	41					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	11-Apr-16	23-Apr-16	6					
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146					
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	13-Apr-16	26-Apr-16	4					
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10420	Backfill up to NB48, 0-60m footing level	79.03%	13	62	24-Oct-15 A	03-Feb-16	6					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	04-Feb-16	18-Mar-16	6					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	02-Mar-16	09-Apr-16	6					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	70.59%	15	51	31-Oct-15 A	05-Feb-16	4					
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	06-Feb-16	22-Feb-16	4					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	23-Feb-16	23-Mar-16	4					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	09-Mar-16	12-Apr-16	4					
Underground Utility Works												
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	20-Jan-16	25-Feb-16	40					
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	20-Jan-16	20-Feb-16	44					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00510	NB49 - Footing & Wall Structure - 4 bavs	82.46%	10	57	11-Nov-15 A	30-Jan-16	12					
NB00530	NB49 - NB production	0%	45	45	30-Jan-16	15-Mar-16	1135					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	01-Feb-16	25-Feb-16	12					
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	26-Feb-16	10-Mar-16	12					
TSZ10520	Backfill up to NB49 footing level	0%	6	6	11-Mar-16	17-Mar-16	12					
TSZ10530	Watermain installation (along NB49)	0%	20	20	18-Mar-16	14-Apr-16	12					
TSZ10540	Firemain installation (along NB49)	0%	20	20	15-Apr-16	09-May-16	12					
Underground Utility Works												
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	0%	30	30	01-Feb-16	15-Mar-16	36					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00550	NB49B piling (0.19m -20no)	0%	21	21	28-Jan-16*	01-Mar-16	0					
NB00560	NB49B- Sheet piling & Excavation	0%	6	6	11-Jan-16 A	26-Jan-16	1					
NB00570	NB49B - Footing & Wall Structure - 2 bavs	0%	21	21	15-Mar-16	12-Apr-16	4					
NB00580	NB49B - backfilling	0%	12	12	13-Apr-16	26-Apr-16	4					
NB00590	NB49B - NB production	0%	45	45	13-Apr-16	27-May-16	1062					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	02-Mar-16	29-Mar-16	4					
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	30-Mar-16	10-May-16	6					
Underground Utility Works												
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	0%	10	10	13-Apr-16	23-Apr-16	6					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00700	NB54 - backfilling	0%	12	12	13-Apr-16	26-Apr-16	34					
NB00710	NB54 - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10630	Watermain installation (along NB54)	0%	30	30	20-Jan-16	03-Mar-16	34					
TSZ10640	Firemain installation (along NB54)	0%	30	30	04-Mar-16	12-Apr-16	34					
Underground Utility Works												
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	0%	20	20	21-Jan-16 A	20-Feb-16	56					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00760	NB54A - Footing & Wall Structure - 6 bavs	80.43%	27	138	01-Aug-15 A	29-Feb-16	25					
NB00780	NB54A - NB production	0%	45	45	01-Mar-16	14-Apr-16	1105					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10660	DSD Trunk Sewer laying (along NB54A)	30.77%	27	39	26-Nov-15 A	29-Feb-16	16					
TSZ10670	Backfill up to NB54A footing level	0%	6	6	01-Mar-16	07-Mar-16	16					
TSZ10680	Watermain installation (along NB54A)	0%	30	30	08-Mar-16	15-Apr-16	16					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	29-Mar-16	04-May-16	16					
Underground Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	01-Mar-16	31-Mar-16	25					
NB57 (Ch.6365-6445)-TWSR West Side												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016							
								2015	Jan	Feb	Mar	Apr			
Noise Barrier Works															
NB00830	NB57 - Footing & Wall Structure - 7 bavs	96.69%	11	332	15-Dec-14 A	29-Feb-16	67								
NB00840	NB57 - backfilling	0%	12	12	01-Mar-16	14-Mar-16	67								
NB00850	NB57 - NB production	0%	45	45	01-Mar-16	14-Apr-16	1105								
NB00860	NB57 - NB post & panel installation	0%	5	5	15-Apr-16	20-Apr-16	894								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10710	DSD Trunk Sewer laying (along NB57)	23.81%	16	21	15-Dec-15 A	06-Feb-16	16								
TSZ10720	Backfill up to NB57 footing level	0%	6	6	17-Feb-16	23-Feb-16	16								
TSZ10730	Watermain installation (along NB57)	0%	30	30	24-Feb-16	01-Apr-16	35								
TSZ10740	Firemain installation (along NB57)	0%	30	30	02-Apr-16	09-May-16	35								
TSZ10785	PCCW drawpit by Pccw	0%	16	16	29-Jan-16*	25-Feb-16	0								
Underground Utility Works															
UUZ20180	Utility cable laying by Utility companies (Along NB57. 0-80m)	0%	33	33	01-Mar-16	12-Apr-16	16								
NB58 (Ch.6445-6480)-TWSR West Side															
Noise Barrier Works															
NB00900	NB58 - Footing & Wall Structure - 3 bavs	77.12%	27	118	15-Sep-15 A	29-Feb-16	29								
NB00910	NB58 - backfilling	0%	12	12	16-Apr-16	29-Apr-16	31								
NB00920	NB58 - NB production	0%	45	45	01-Mar-16	14-Apr-16	1105								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	44.83%	16	29	17-Dec-15 A	06-Feb-16	13								
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	27	27	17-Feb-16	18-Mar-16	13								
TSZ10780	Watermain installation (along NB58)	0%	20	20	02-Mar-16	24-Mar-16	16								
TSZ10790	Firemain installation (along NB58)	0%	20	20	29-Mar-16	21-Apr-16	16								
Underground Utility Works															
UUZ20190	Utility cable laying by Utility companies (Along NB58. 0-45m)	0%	20	20	19-Mar-16	15-Apr-16	13								
NB59 (Ch.6490-6590)-TWSR West Side															
Noise Barrier Works															
NB00970	NB59 - Footing & Wall Structure - 9 bavs	80.9%	51	267	02-May-15 A	31-Mar-16	13								
NB00990	NB59 - NB production	0%	45	45	01-Apr-16	15-May-16	1062								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10810	DSD Trunk Sewer laying (along NB59)	89.73%	27	263	08-Apr-15 A	29-Feb-16	13								
TSZ10820	Backfill up to NB59 footing level	0%	24	24	01-Mar-16	31-Mar-16	13								
TSZ10830	Watermain installation (along NB59)	0%	30	30	01-Apr-16	07-May-16	103								
Underground Utility Works															
UUZ20200	Utility cable laying by Utility companies (Along NB59. 0-95m)	0%	12	12	01-Apr-16	15-Apr-16	13								
NB63 (Ch.6610-6700)-TWSR West Side															
Noise Barrier Works															
NB01030	NB63 - backfilling	0%	12	12	09-Mar-16	22-Mar-16	30								
NB01040	NB63 - NB production	0%	45	45	20-Jan-16 A	04-Mar-16	1146								
NB01050	NB63 - NB post & panel installation	0%	5	5	23-Mar-16	31-Mar-16	910								
DSD Southern Trunk Sewer, Water Main Fire Main Works															
TSZ10310	DSD Trunk Sewer laying (along NB63)	65.07%	51	146	24-Sep-15 A	31-Mar-16	18								
TSZ10330	Watermain installation (along NB63)	0%	30	30	01-Apr-16	07-May-16	18								
DSD Southern Trunk Sewer - Trenchless Construction															
TSZ10980	Backfilling of jacking pits	68.75%	10	32	14-Dec-15 A	30-Jan-16	102								
TSZ11020	Watermain & Firemain installation above Trunk Sewer	46%	27	50	14-Dec-15 A	29-Feb-16	65								
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	01-Mar-16*	23-Mar-16	65								
TSZ11035	DSD trunk sewer along NB63	94.48%	8	145	10-Jul-15 A	28-Jan-16	104								
Underground Utility Works															
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	89.47%	34	323	27-Dec-14 A	08-Mar-16	30								
Bridge Construction															
New Tai Hang Footbridge															
General															
THBF0335	Structure steel Shop drawing approval (THFB)	99.03%	3	310	04-Dec-14 A	22-Jan-16	1308								
THBF0340	Structure steel procurement (THFB)	36.78%	153	242	22-Sep-15 A	20-Jun-16	106								
TWSR-West/ FL Highway N/B Side Section															
THBF0140	THP5 - Pile cap, Pier and Pier Head	69.32%	27	88	31-Oct-15 A	29-Feb-16	217								
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	84.48%	27	174	13-Jul-15 A	29-Feb-16	357								
THBF0220	THAB3 - pile cap & abutment wall	10%	27	30	21-Dec-15 A	29-Feb-16	330								
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	01-Mar-16	05-Apr-16	330								
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		05-Apr-16	330								05-Apr-16 ♦ Steel Stair
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	01-Mar-16	08-Apr-16	237								
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	01-Mar-16	08-Apr-16	217								
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	09-Apr-16	03-May-16	217								
TWSR-East FL Highway S/B Side Section															
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	17-Feb-16	02-Mar-16	188								
THBF0460	THAB1 - Pile Test	0%	28	28	02-Mar-16	30-Mar-16	232								
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	16-Mar-16	25-Apr-16	188								
THBF0510	THP2 - Pile Test	0%	28	28	20-Jan-16	16-Feb-16	337								
THBF0720	THP3 - Pile Test	0%	28	28	20-Jan-16	16-Feb-16	337								
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	03-Feb-16	08-Apr-16	267								

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016					
								2015	Jan	Feb	Mar	Apr	
THBF0760	THP4 - Pile Test	0%	28	28	20-Jan-16	16-Feb-16	299						
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	03-Feb-16	08-Apr-16	237						
THBF0780	Modified existing column head of existing footbridge	0%	30	30	09-Apr-16	16-May-16	237						
Lift at TWSR-W Side													
L1490	Pile test	0%	30	30	20-Jan-16	03-Mar-16	77						
L1500	Temp work & Pile cap	0%	45	45	04-Mar-16	29-Apr-16	77						
L1556	Lift contractor sub-letting	76.72%	27	116	21-Sep-15 A	29-Feb-16	9						
L1557	Lift submission & ordering period	0%	270	270	01-Mar-16	25-Jan-17	9						
L1600	CLP Power available (by CLP)	0%	365	365	20-Jan-16	18-Jan-17	114						
Lift at FLHY S/B													
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	30%	17	24	31-Dec-15 A	17-Feb-16	37						
L1350	Temp work & Pier cap	0%	60	60	17-Feb-16	03-May-16	37						
L1450	CLP Power available (by CLP)	0%	365	365	20-Jan-16	18-Jan-17	118						
New Tai Wo Footbridge													
General													
TWFB1030	Structure steel Shop drawing approval (TWFB)	91.1%	30	337	04-Dec-14 A	03-Mar-16	141						
TWFB1040	Structure steel procurement (TWFB)	57.69%	88	208	22-Aug-15 A	16-Apr-16	130						
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	18-Apr-16	29-Jun-16	107						
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	18-Apr-16	29-Jun-16	717						
TWSR-West/ FL Highway NB Side Section													
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	19	19	20-Jan-16	19-Feb-16	242						
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	20-Feb-16	29-Mar-16	795						
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	30-Mar-16	30-Apr-16	795						
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	28.95%	27	38	16-Nov-15 A	29-Feb-16	82						
TWFB1340	TWAB1 - pile cap & abutment wall	61.97%	27	71	22-Oct-15 A	29-Feb-16	67						
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	01-Mar-16	23-Mar-16	184						
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		23-Mar-16	184						23-Mar-16 ♦ Steel Ramp ready for e
Lift at TWSR-W Side													
L1650	Temp work & Pile cap	0%	45	45	21-Dec-15 A	21-Mar-16	654						
L1660	Lift pit	0%	30	30	22-Mar-16	29-Apr-16	654						
L1720	Lift contractor sub-letting	82.22%	16	90	21-Sep-15 A	06-Feb-16	571						
L1730	Lift submission & ordering period	0%	270	270	17-Feb-16	12-Jan-17	571						
L1780	CLP Power available (by CLP)	0%	365	365	20-Jan-16	18-Jan-17	788						
Temporary Tai Wo Footbridge													
Design Works													
TWFB-T1010	Design preparation	96.27%	5	134	20-Jul-15 A	25-Jan-16	134						
TWFB-T1020	Engineer Comment	0%	26	26	26-Jan-16	04-Mar-16	134						
TWFB-T1030	Design amendment	0%	26	26	05-Mar-16	08-Apr-16	134						
TWFB-T1040	Design Available	0%	0	0		08-Apr-16	134						08-Apr-16 ♦ Design A
Construction Works													
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	09-Apr-16	07-Oct-16	243						
Demolition of Existing Tai Wo Footbridge													
TWSR-West/ FL Highway NB Side Section													
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	02-Mar-16	06-May-16	16						
Noise Barrier Along Fanling Highway S/B													
NB51 (Ch.5935-6055)-FH S/B Side													
Noise Barrier Works													
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Jan-16	19-May-16	483						
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02430	Precautionary Measure installation	0%	26	26	20-Jan-16	27-Feb-16	668						
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	29-Feb-16	01-Apr-16	668						
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	02-Apr-16	15-Jun-16	668						
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	12-Mar-16	23-Mar-16	751						
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rias	0%	27	27	24-Mar-16	28-Apr-16	751						
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146						
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	925						
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02640	NB55 - Footing & Wall Structure	93.22%	24	354	07-Nov-14 A	25-Feb-16	751						
NB02650	NB55- backfilling	0%	50	50	26-Feb-16	28-Apr-16	751						
NB02660	NB55 - NB production	0%	45	45	26-Feb-16	10-Apr-16	1109						
NB02670	NB55 - NB post & panel installation	0%	5	5	11-Apr-16	15-Apr-16	898						
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02730	NB56 - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146						
NB02740	NB56 - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	925						
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Jan-16	18-Feb-16	843						
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	19-Feb-16	21-Apr-16	843						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016					
								2015	Jan	Feb	Mar	Apr	
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146						
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	925						
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146						
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	925						
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	87.1%	32	248	01-Apr-15 A	05-Mar-16	889						
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	07-Mar-16	01-Apr-16	904						
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	05-Mar-16	19-Apr-16	1100						
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	19-Apr-16	25-Apr-16	890						
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Jan-16	04-Mar-16	1146						
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	925						
Other Works													
Site Clearance & Demolition of Existing Structure													
Contract Condition													
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Jan-16	20-Jan-16	1311						
MCLT1080	Construct New MCLT (Structure)	83.33%	27	162	21-Jul-15 A	29-Feb-16	77						
MCLT1090	New MCLT - finishes works	0%	75	75	01-Mar-16	02-Jun-16	77						
TCCS Works													
G54													
TCCS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Jan-16	811						
20-Jan-16 ♦ Slow lane footing - G54 (NB61)													
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)													
Noise Barrier Along TWSR-West and Laying New Utilities													
NB63A (Ch.6710-6840)-TWSR West Side													
Noise Barrier Works													
NB01090	NB63A-1 - NB production	0%	45	45	20-Jan-16	04-Mar-16	542						
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2) - 1 bays	0%	40	30	18-Jan-16 A	15-Mar-16	24						
NB01140	NB63A-2 - NB production	0%	45	45	16-Mar-16	29-Apr-16	486						
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	0%	50	50	18-Jan-16 A	05-Apr-16	10						
NB01190	NB63A-3 - NB production	0%	45	45	06-Apr-16	20-May-16	465						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	0%	40	20	18-Jan-16 A	15-Mar-16	10						
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	24-Feb-16	24-Mar-16	10						
TSZ10870	Backfill up to NB63A footing level	0%	6	6	29-Mar-16	05-Apr-16	10						
TSZ10880	Watermain installation (along NB63A)	0%	30	30	06-Apr-16	11-May-16	25						
Underground Utility Works													
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	0%	12	12	06-Apr-16	19-Apr-16	10						
NB64 & NB64A (Ch.6860-6920)-TWSR West Side													
Noise Barrier Works													
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	95.28%	10	212	19-May-15 A	30-Jan-16	6						
NB001050	NB64 & NB64A -NB production	0%	45	45	30-Jan-16	15-Mar-16	531						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	01-Feb-16	01-Mar-16	6						
TSZ10920	Backfill up to NB64 footing level	0%	6	6	02-Mar-16	08-Mar-16	6						
TSZ10930	Watermain installation (along NB64)	0%	30	30	09-Mar-16	16-Apr-16	6						
TSZ10940	Firemain installation (along NB64)	0%	30	30	18-Apr-16	24-May-16	6						
Underground Utility Works													
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	02-Mar-16	01-Apr-16	24						
Bridge Construction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	86.26%	25	182	15-Jun-15 A	26-Feb-16	21						
Z2.KLH.1230	West Ramp - Road Slab	0%	45	45	27-Feb-16	23-Apr-16	21						
KLH Bridge - Deck 1													
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	89.25%	10	93	10-Oct-15 A	30-Jan-16	81						
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	88.24%	10	85	20-Oct-15 A	30-Jan-16	81						
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	62	62	20-Jan-16	14-Apr-16	29						
Z2.KLH.1650	Deck 1 deck complete	0%	0	0		14-Apr-16	29						
KLH Bridge - Ramp R1													
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	74.38%	41	160	02-Jul-15 A	16-Mar-16	71						
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	36.84%	48	76	20-Oct-15 A	24-Mar-16	64						
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	17-Mar-16	13-May-16	71						
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	45	45	29-Mar-16	23-May-16	64						
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	86.39%	26	191	22-Jun-15 A	27-Feb-16	11						
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	29-Feb-16	07-Apr-16	11						
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	90	90	08-Apr-16	26-Jul-16	11						
KLH Bridge - Deck 3													
Z2.KLH.1370	Deck - East abutment to VBP8	25.56%	67	90	21-Dec-15 A	20-Apr-16	38						
Z2.KLH.1400	Deck - VBP7 to VBP8	25.56%	67	90	21-Dec-15 A	20-Apr-16	38						
KLH Bridge - Deck 2													
Z2.KLH.1250	Beam Erection -Above Fanling Highway s/b (2B) (Bet. P4 to P5)	0%	60	60	25-Jan-16 A	12-Apr-16	4						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016					
								2015	Jan	Feb	Mar	Apr	
Z2.KLH.1550	In situ concrete top slab & diaphragm (Bet. P3 to P4)	0%	20	20	20-Jan-16	20-Feb-16	89						
Z2.KLH.1553	In situ concrete top slab & diaphragm (Above MTR Bet. P5 to P6)	6.78%	55	59	09-Jan-16 A	13-Jun-16	-33						
Z2.KLH.1556	In situ concrete top slab & diaphragm (Bet. P4 to P5)	0%	45	45	13-Apr-16	06-Jun-16	4						
KLH Bridge - East Ramp													
Z2.KLH.1410	East Ramp - excavation	83.67%	40	245	08-Apr-15 A	15-Mar-16	109						
Z2.KLH.1420	East Ramp base slab & Abutment wall	73.97%	63	242	12-May-15 A	15-Apr-16	26						
Z2.KLH.1910	East ramp backfilling (~ 5m)	0%	20	20	16-Apr-16	10-May-16	26						
KLH Bridge - Ramp R2													
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Jan-16*	25-Feb-16	911						
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M Drainage	0%	26	26	26-Feb-16	30-Mar-16	911						
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	41.53%	69	118	20-Nov-15 A	22-Apr-16	-62						
Bridge Road Work													
Z2.KLH.1560	Parapet construction (Deck 1)	0%	26	26	15-Apr-16	17-May-16	29						
Lift at TWSR-W Side													
L01093	Lift contractor sub-letting	73.51%	40	151	10-Aug-15 A	15-Mar-16	132						
L01094	Lift submission & ordering period	0%	270	270	16-Mar-16	17-Feb-17	132						
L01140	CLP Power available (by CLP)	0%	365	365	20-Jan-16	18-Jan-17	278						
Lift at FLHY S/B													
L01300	CLP Power available (by CLP)	0%	365	365	20-Jan-16	18-Jan-17	281						
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)													
Bridge Construction													
New Ho Ka Yuen Footbridge													
General													
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	20-Jan-16	03-Mar-16	18						
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	04-Mar-16		18						◆ Steel Staircase & Ramp available on site
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	20-Jan-16	30-Mar-16	64						
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	31-Mar-16		64						◆ Steel Bridge ava
TWSR-West/ FL Highway N/B Side Section													
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	0%	60	60	17-Feb-16	30-Apr-16	-28						
HKY1240	HKYAB3 - Pile Test	42.86%	16	28	16-Dec-15 A	06-Feb-16	-28						
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	0%	48	30	18-Jan-16 A	24-Mar-16	-15						
HKY1350	HKYAB4 - pile cap & abutment wall	0%	43	43	29-Jan-16	31-Mar-16	-15						
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	01-Apr-16	15-Apr-16	-15						
Crossing Fanling Highway Section													
HKY1416	TTA Stage 4 start	0%	0	0	16-Apr-16		1248						◆ T
HKY1430	HKYP2 - Pre-bored H pile (8 nos)	0%	24	24	20-Jan-16 A	25-Feb-16	54						
HKY1440	HKYP2 - Pile Test	0%	28	28	26-Feb-16	24-Mar-16	69						
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	0%	36	36	26-Feb-16	12-Apr-16	54						
TWSR-East FL Highway S/B Side Section													
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	20-Jan-16	03-Mar-16	3						
HKY1600	Finishes Work	0%	30	30	04-Mar-16	12-Apr-16	78						
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	04-Mar-16	06-Jun-16	3						
ZONE 4 (Ch. 7925 to 8700)													
Bridge Construction													
New Wo Hop Shek Pedstrian & Cycle Bridge													
General													
WHS1050	Steel Ramp prefabrication (WHSB)	79.2%	26	125	24-Aug-15 A	27-Feb-16	11						
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	29-Feb-16		11						◆ Steel Ramp available on site (WHSB)
WHS1070	Steel Staircase prefabrication (WHSB)	79.2%	26	125	24-Aug-15 A	27-Feb-16	937						
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	29-Feb-16		937						◆ Steel Staircase available on site (WHSB)
TWSR-West/ FL Highway N/B Side Section													
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	37.78%	28	45	21-Dec-15 A	01-Mar-16	9						
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	02-Mar-16	27-Apr-16	833						
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	76.97%	35	152	02-Jul-15 A	09-Mar-16	2						
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	29-Dec-15 A	03-Mar-16	7						
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		09-Mar-16	2						09-Mar-16 ◆ 1st half Steel Ramp ready for erectio
WHS1990	Erect 1st half ramp	0%	60	60	10-Mar-16	25-May-16	2						
Crossing Fanling Highway Section													
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	20-Jan-16	19-May-16	22						
Slip Road Y Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	57.14%	30	70	01-Dec-15 A	03-Mar-16	27						
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	84.87%	18	119	17-Sep-15 A	18-Feb-16	1						
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	0%	120	120	19-Feb-16	16-Jul-16	1						
Underground Utility Works													
DN600 and DN900 Watermain													
DN1054	Watermain (DN900/1200) changeover for DN600 Works	88.24%	10	85	20-Oct-15 A	30-Jan-16	0						
DN1056	Laying DN600 section after DN900 changeover Works	0%	41	41	01-Feb-16	31-Mar-16	0						
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	01-Apr-16	08-Apr-16	0						
VO - Wall 76A Construction													

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016					
								2015	Jan	Feb	Mar	Apr	
Retaining Wall W76A													
TWSR-East FL Highway S/B Side Section													
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Jan-16	30-Jul-16	693						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	24.19%	47	62	18-Dec-15 A	23-Mar-16	10						
RDZ41050	Traffic Diversion for FH S/B road construction (Z4 TTA-Stage 4)	0%	6	6	09-Apr-16	15-Apr-16	0						
RDZ41090	Remove FH central barrier	0%	60	60	16-Apr-16	28-Jun-16	0						
Other Works													
Retaining Wall W77B													
TWSR-East FL Highway S/B Side Section													
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	20-Jan-16	12-Apr-16	168						
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	13-Apr-16	19-May-16	198						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0110	Confirm Design criteria with Engineer	0%	30	30	20-Jan-16	18-Feb-16	404						
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	19-Feb-16	15-Apr-16	325						
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	16-Apr-16	06-May-16	406						
FVMS2 (Deleted by RFI-138, Pending for VO)													
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	16-Apr-16	23-May-16	658						