

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Feb	Mar	Apr	May	
Contract Condition												
General												
Contract Condition												
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Feb-16		1595					◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Feb-16*		-415					◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Feb-16*		-217					◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Feb-16*		-82					◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	06-May-16	20-May-16	15					
NB00120	NB42 (Ch5640-5740) - NB production	86.79%	14	106	20-Oct-15 A	04-Mar-16	1171					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10130	Watermain installation (along NB42)	0%	30	30	20-Feb-16	29-Mar-16	15					
TSZ10140	Firemain installation (along NB42)	0%	30	30	30-Mar-16	05-May-16	15					
Underground Utility Works												
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	28.57%	10	14	21-Jan-16 A	02-Mar-16	47					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	15-Mar-16	31-Mar-16	25					
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Feb-16 A	04-Apr-16	1140					
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	923					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10190	Firemain installation (along NB42A)	0%	20	20	20-Feb-16	14-Mar-16	25					
NB47B (Ch.5820-5880)-TWSR West Side												
Noise Barrier Works												
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	01-Apr-16	15-Apr-16	43					
NB00240	NB47B (Ch5820-5880) - NB production	86.79%	14	106	20-Oct-15 A	04-Mar-16	1171					
NB00250	NB47B (Ch5820-5880)- NB post & panel installation	0%	5	5	16-Apr-16	21-Apr-16	913					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10230	Watermain installation (along NB47B)	83.2%	21	125	21-Sep-15 A	15-Mar-16	1270					
TSZ10240	Firemain installation (along NB47B)	69.81%	32	106	13-Nov-15 A	31-Mar-16	43					
Underground Utility Works												
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	60%	14	35	23-Dec-15 A	07-Mar-16	43					
UUZ10130	Z1 Utility work complete is ready for energization	0%	0	0		31-Mar-16	25					◆ Z1 Utility work complete is ready for energiz
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
Underground Utility Works												
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	30-Apr-16	30-Oct-16	1					
Noise Barrier Along Fanling Highway S/B												
NB44 (Ch.5700-5760)-FH S/B Side												
Noise Barrier Works												
NB01390	NB44 - NB production	0%	45	45	20-Feb-16	04-Apr-16	1140					
NB01400	NB44 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	923					
NB45 (Ch.5760-5820)-FH S/B Side												
Noise Barrier Works												
NB01440	NB45 - NB production	0%	45	45	20-Feb-16	04-Apr-16	1140					
NB01450	NB45 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	923					
NB46 (Ch.5820-5880)-FH S/B Side												
Noise Barrier Works												
NB01490	NB46 - NB production	0%	45	45	20-Feb-16	04-Apr-16	1140					
NB01500	NB46 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	923					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Feb-16	08-Sep-16	777					
NB47 (Ch.5880-5930)-TWSR West Side												
Noise Barrier Works												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	89.44%	30	284	11-Mar-15 A	29-Mar-16	45					
NB00275	NB47 (Ch5880-5930)- backfilling	0%	12	12	26-Apr-16	10-May-16	23					
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	30-Mar-16	13-May-16	1076					
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	16-May-16	20-May-16	870					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10280	Watermain installation (along NB47)	0%	26	26	20-Feb-16	21-Mar-16	23					
TSZ10290	Firemain installation (along NB47)	0%	26	26	22-Mar-16	25-Apr-16	23					
NB47A (Ch.5950-5975)-TWSR West Side												
Noise Barrier Works												

	Project ID:DWP Rev 02 (1602)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-16)		Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program			13-Mar...	WP Rev 1		
	Page 1 of 7			30-Jun...	WP Rev...		
				28-Au...	WP Rev 2		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Feb	Mar	Apr	May	
NB00330	NB47A - backfilling	96.55%	5	145	07-Sep-15 A	05-Apr-16	22					
NB00335	Backfilling (Along NB47A-above ID1)	95.9%	5	122	06-Oct-15 A	05-Apr-16	22					
NB00340	NB47A - NB production	86.79%	14	106	20-Oct-15 A	04-Mar-16	1146					
NB00350	NB47A - NB post & panel installation	0%	5	5	06-Apr-16	11-Apr-16	902					
Underground Utility Works												
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	30	30	20-Feb-16	29-Mar-16	22					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	16.67%	30	36	13-Jan-16 A	29-Mar-16	22					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	18-Apr-16	30-Apr-16	30					
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115					
NB00410	NB48 (Ch5995-6060) - NB post & panel installation	0%	5	5	03-May-16	07-May-16	880					
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	06-May-16	20-May-16	15					
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	20-Feb-16	29-Mar-16	30					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	09-Mar-16	16-Apr-16	30					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	81.48%	15	81	31-Oct-15 A	08-Mar-16	15					
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	09-Mar-16	15-Mar-16	15					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	16-Mar-16	19-Apr-16	15					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	05-Apr-16	05-May-16	15					
Underground Utility Works												
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	20-Feb-16	18-Mar-16	33					
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	20-Feb-16	14-Mar-16	37					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00520	NB49 - backfilling	0%	12	12	13-May-16	27-May-16	9					
NB00530	NB49 - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	42.86%	8	14	01-Feb-16 A	29-Feb-16	1					
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	01-Mar-16	14-Mar-16	1					
TSZ10520	Backfill up to NB49 footing level	0%	6	6	15-Mar-16	21-Mar-16	1					
TSZ10530	Watermain installation (along NB49)	0%	20	20	22-Mar-16	18-Apr-16	9					
TSZ10540	Firemain installation (along NB49)	0%	20	20	19-Apr-16	12-May-16	9					
Underground Utility Works												
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	0%	30	30	22-Mar-16	29-Apr-16	1					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00550	NB49B piling (0.19m -20no)	42.86%	12	21	28-Jan-16 A	04-Mar-16	1					
NB00570	NB49B - Footing & Wall Structure - 2 bays	0%	21	21	18-Mar-16	15-Apr-16	1					
NB00580	NB49B - backfilling	0%	12	12	16-Apr-16	29-Apr-16	1					
NB00590	NB49B - NB production	0%	45	45	16-Apr-16	30-May-16	1059					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	05-Mar-16	01-Apr-16	1					
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	02-Apr-16	13-May-16	3					
TSZ10580	Watermain installation (along NB49B)	0%	20	20	16-May-16	07-Jun-16	3					
Underground Utility Works												
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	0%	10	10	16-Apr-16	27-Apr-16	3					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00710	NB54 - NB production	68.89%	14	45	20-Jan-16 A	04-Mar-16	1146					
NB00720	NB54 - NB post & panel installation	0%	5	5	05-Mar-16	10-Mar-16	925					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10630	Watermain installation (along NB54)	0%	30	30	20-Feb-16	29-Mar-16	1231					
TSZ10640	Firemain installation (along NB54)	0%	30	30	30-Mar-16	05-May-16	1231					
Underground Utility Works												
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	0%	20	19	21-Jan-16 A	14-Mar-16	37					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00760	NB54A - Footing & Wall Structure - 6 bays	85.12%	25	168	01-Aug-15 A	19-Mar-16	8					
NB00780	NB54A - NB production	0%	45	45	19-Mar-16	03-May-16	1086					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10660	DSD Trunk Sewer laying (along NB54A)	61.97%	27	71	26-Nov-15 A	22-Mar-16	2					
TSZ10670	Backfill up to NB54A footing level	0%	6	6	23-Mar-16	01-Apr-16	2					
TSZ10680	Watermain installation (along NB54A)	0%	30	30	02-Apr-16	09-May-16	2					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	15-Apr-16	21-May-16	2					
Underground Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	21-Mar-16	21-Apr-16	8					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00830	NB57 - Footing & Wall Structure - 7 bays	96.84%	11	348	15-Dec-14 A	29-Mar-16	45					
NB00840	NB57 - backfilling	0%	12	12	30-Mar-16	13-Apr-16	45					
NB00850	NB57 - NB production	0%	45	45	30-Mar-16	13-May-16	1076					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016					
								Feb	Mar	Apr	May		
NB00860	NB57 - NB post & panel installation	0%	5	5	16-May-16	20-May-16	870						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10730	Watermain installation (along NB57)	0%	30	30	24-Feb-16 A	29-Mar-16	38						
TSZ10740	Firemain installation (along NB57)	0%	30	30	30-Mar-16	05-May-16	38						
TSZ10785	PCCW drawpit by Pccw	0%	16	16	29-Jan-16 A	09-Mar-16	8						
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	06-May-16	20-May-16	38						
Underground Utility Works													
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m)	0%	33	33	10-Mar-16	21-Apr-16	8						
NB58 (Ch.6445-6480)-TWSR West Side													
Noise Barrier Works													
NB00900	NB58 - Footing & Wall Structure - 3 bays	76.15%	31	130	15-Sep-15 A	30-Mar-16	6						
NB00910	NB58 - backfilling	0%	12	12	25-Apr-16	09-May-16	24						
NB00920	NB58 - NB production	0%	45	45	31-Mar-16	14-May-16	1075						
NB00930	NB58 - NB post & panel installation	0%	5	5	16-May-16	20-May-16	870						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	57.14%	18	42	17-Dec-15 A	11-Mar-16	9						
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	10	10	12-Mar-16	23-Mar-16	9						
TSZ10780	Watermain installation (along NB58)	0%	20	20	30-Mar-16	22-Apr-16	10						
TSZ10790	Firemain installation (along NB58)	0%	20	20	06-Apr-16	28-Apr-16	10						
TSZ11010	Backfilling	0%	12	12	29-Apr-16	13-May-16	10						
Underground Utility Works													
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	0%	20	20	31-Mar-16	23-Apr-16	6						
NB59 (Ch.6490-6590)-TWSR West Side													
Noise Barrier Works													
NB00970	NB59 - Footing & Wall Structure - 9 bays	88.01%	32	267	02-May-15 A	31-Mar-16	163						
NB00990	NB59 - NB production	0%	45	45	01-Apr-16	15-May-16	1062						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10810	DSD Trunk Sewer laying (along NB59)	96.96%	8	263	08-Apr-15 A	29-Feb-16	103						
TSZ10820	Backfill up to NB59 footing level	0%	24	24	01-Mar-16	31-Mar-16	103						
TSZ10830	Watermain installation (along NB59)	0%	30	30	01-Apr-16	07-May-16	103						
TSZ10840	Firemain installation (along NB59)	0%	30	30	09-May-16	14-Jun-16	103						
Underground Utility Works													
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	0%	12	12	29-Jan-16 A	04-Mar-16	45						
NB63 (Ch.6610-6700)-TWSR West Side													
Noise Barrier Works													
NB01030	NB63 - backfilling	0%	12	12	09-Mar-16	22-Mar-16	30						
NB01040	NB63 - NB production	0%	45	45	20-Jan-16 A	04-Apr-16	1115						
NB01050	NB63 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	903						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10310	DSD Trunk Sewer laying (along NB63)	78.08%	32	146	24-Sep-15 A	31-Mar-16	18						
TSZ10330	Watermain installation (along NB63)	0%	30	30	01-Apr-16	07-May-16	18						
TSZ10340	Firemain installation (along NB63)	0%	30	30	09-May-16	14-Jun-16	18						
DSD Southern Trunk Sewer - Trenchless Construction													
TSZ11020	Watermain & Firemain installation above Trunk Sewer	85.71%	8	56	14-Dec-15 A	29-Feb-16	65						
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	01-Mar-16*	23-Mar-16	65						
TSZ11035	DSD trunk sewer along NB63	95.24%	8	168	10-Jul-15 A	29-Feb-16	85						
Underground Utility Works													
UUZ20230	Utility cable laying by Utility companies (Along NB63~100m)	95.66%	15	346	27-Dec-14 A	08-Mar-16	30						
Bridge Construction													
New Tai Hang Footbridge													
General													
THBF0335	Structure steel Shop drawing approval (THFB)	99.1%	3	333	04-Dec-14 A	23-Feb-16	1288						
THBF0340	Structure steel procurement (THFB)	43.96%	153	273	22-Sep-15 A	21-Jul-16	75						
TWSR-West/ FL Highway N/B Side Section													
THBF0140	THP5 - Pile cap, Pier and Pier Head	70.97%	27	93	31-Oct-15 A	22-Mar-16	198						
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	85.41%	27	185	13-Jul-15 A	22-Mar-16	338						
THBF0220	THAB3 - pile cap & abutment wall	46%	27	50	21-Dec-15 A	22-Mar-16	311						
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	23-Mar-16	27-Apr-16	311						
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		27-Apr-16	311						
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	38	30	01-Feb-16 A	08-Apr-16	237						
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	23-Mar-16	30-Apr-16	198						
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	03-May-16	26-May-16	198						
TWSR-East FL Highway S/B Side Section													
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	08-Mar-16	21-Mar-16	172						
THBF0460	THAB1 - Pile Test	0%	28	28	22-Mar-16	18-Apr-16	213						
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	05-Apr-16	10-May-16	176						
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	11-May-16	03-Jun-16	176						
THBF0510	THP2 - Pile Test	0%	28	28	16-Feb-16 A	18-Mar-16	306						
THBF0720	THP3 - Pile Test	0%	28	28	16-Feb-16 A	18-Mar-16	306						
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	05-Mar-16	30-Apr-16	248						
THBF0760	THP4 - Pile Test	0%	28	28	16-Feb-16 A	18-Mar-16	268						
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	05-Mar-16	30-Apr-16	218						

27-Apr-16 ♦ Steel Staircase rea

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Feb	Mar	Apr	May
THBF0780	Modified existing column head of existing footbridge	0%	30	30	03-May-16	07-Jun-16	218				
Lift at TWSR-W Side											
L1500	Temp work & Pile cap	0%	45	45	20-Feb-16	16-Apr-16	88				
L1510	Lift pit (NF115)	0%	30	30	18-Apr-16	24-May-16	88				
L1556	Lift contractor sub-letting	93.6%	8	125	21-Sep-15 A	29-Feb-16	9				
L1557	Lift submission & ordering period	0%	270	270	01-Mar-16	25-Jan-17	9				
L1600	CLP Power available (by CLP)	0%	365	365	20-Feb-16	18-Feb-17	83				
Lift at FLHY S/B											
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	57.32%	14	33	31-Dec-15 A	07-Mar-16	21				
L1350	Temp work & Pier cap	0%	60	60	08-Mar-16	23-May-16	21				
L1450	CLP Power available (by CLP)	0%	365	365	20-Feb-16	18-Feb-17	87				
New Tai Wo Footbridge											
General											
TWFB1030	Structure steel Shop drawing approval (TWFB)	91.67%	30	360	04-Dec-14 A	29-Mar-16	122				
TWFB1040	Structure steel procurement (TWFB)	63.18%	88	239	22-Aug-15 A	17-May-16	99				
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	18-May-16	28-Jul-16	83				
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	18-May-16	28-Jul-16	693				
TWSR-West/ FL Highway N/B Side Section											
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	31.58%	13	19	18-Feb-16 A	05-Mar-16	229				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	07-Mar-16	14-Apr-16	782				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	15-Apr-16	18-May-16	782				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		18-May-16	782				18-May-16 ◆
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	62.5%	30	80	16-Nov-15 A	29-Mar-16	60				
TWFB1340	TWAB1 - pile cap & abutment wall	70.3%	30	101	22-Oct-15 A	29-Mar-16	45				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	30-Mar-16	22-Apr-16	162				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		22-Apr-16	162				22-Apr-16 ◆ Steel Ramp ready for e
Lift at TWSR-W Side											
L1650	Temp work & Pile cap	55.88%	30	68	21-Dec-15 A	29-Mar-16	650				
L1660	Lift pit	0%	30	30	30-Mar-16	05-May-16	650				
L1670	Lift shaft & roof	0%	52	52	06-May-16	08-Jul-16	650				
L1720	Lift contractor sub-letting	85.96%	16	114	21-Sep-15 A	09-Mar-16	552				
L1730	Lift submission & ordering period	0%	270	270	10-Mar-16	11-Feb-17	552				
L1780	CLP Power available (by CLP)	0%	365	365	20-Feb-16	18-Feb-17	757				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	80%	31	157	20-Jul-15 A	31-Mar-16	89				
TWFB-T1020	Engineer Comment	0%	26	26	31-Mar-16	03-May-16	89				
TWFB-T1030	Design amendment	0%	26	26	03-May-16	03-Jun-16	89				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	45	45	16-May-16	08-Jul-16	10				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	37	37	30-Mar-16	13-May-16	10				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Feb-16	11-Jun-16	464				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Feb-16	21-Mar-16	649				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	22-Mar-16	25-Apr-16	649				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	26-Apr-16	08-Jul-16	649				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	08-Apr-16	19-Apr-16	732				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	20-Apr-16	23-May-16	732				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	903				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	93.63%	24	377	07-Nov-14 A	18-Mar-16	732				
NB02650	NB55- backfilling	0%	50	50	19-Mar-16	23-May-16	732				
NB02660	NB55 - NB production	77.78%	10	45	15-Jan-16 A	29-Feb-16	1150				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115				
NB02740	NB56 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	903				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Feb-16	11-Mar-16	824				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	12-Mar-16	16-May-16	824				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	17-May-16	15-Jul-16	824				
NB02800	NB61 (0-50m) - NB production	0%	45	45	17-May-16	30-Jun-16	1028				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	903				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Feb	Mar	Apr	May	
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115					
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	903					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	88.19%	32	271	01-Apr-15 A	31-Mar-16	870					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	01-Apr-16	25-Apr-16	885					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	01-Apr-16	15-May-16	1074					
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	16-May-16	20-May-16	870					
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Feb-16	04-Apr-16	1115					
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	903					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Feb-16	20-Feb-16	1291					
MCLT1080	Construct New MCLT (Structure)	84.83%	27	178	21-Jul-15 A	22-Mar-16	58					
MCLT1090	New MCLT - finishes works	0%	75	75	23-Mar-16	25-Jun-16	58					
TCSS Works												
G54												
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Feb-16	792					
												20-Feb-16 ♦ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB63A (Ch.6710-6840)-TWSR West Side												
Noise Barrier Works												
NB01090	NB63A-1 - NB production	0%	45	45	20-Feb-16	04-Apr-16	511					
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2) - 1 bays	50%	21	42	18-Jan-16 A	15-Mar-16	24					
NB01130	NB63A-2 - backfilling	0%	12	12	15-Apr-16	28-Apr-16	32					
NB01140	NB63A-2 - NB production	0%	45	45	16-Mar-16	29-Apr-16	486					
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	30-Apr-16	06-May-16	391					
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	44.64%	31	56	18-Jan-16 A	30-Mar-16	14					
NB01180	NB63A-3 - backfilling	0%	12	12	15-Apr-16	28-Apr-16	32					
NB01190	NB63A-3 - NB production	0%	45	45	31-Mar-16	14-May-16	471					
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	16-May-16	20-May-16	380					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	69.05%	13	42	18-Jan-16 A	05-Mar-16	21					
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	07-Mar-16	09-Apr-16	21					
TSZ10880	Watermain installation (along NB63A)	0%	30	30	11-Apr-16	17-May-16	21					
TSZ10890	Firemain installation (along NB63A)	0%	30	30	28-Apr-16	03-Jun-16	21					
Underground Utility Works												
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	0%	12	12	31-Mar-16	14-Apr-16	14					
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	95.28%	10	212	19-May-15 A	02-Mar-16	2					
NB001050	NB64 & NB64A -NB production	0%	45	45	30-Jan-16 A	04-Apr-16	511					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	03-Mar-16	23-Mar-16	2					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	24-Mar-16	02-Apr-16	2					
TSZ10930	Watermain installation (along NB64)	0%	30	30	05-Apr-16	10-May-16	2					
TSZ10940	Firemain installation (along NB64)	0%	30	30	22-Apr-16	28-May-16	2					
Underground Utility Works												
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	24-Mar-16	25-Apr-16	5					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
Precast Yards and Beam Fabrication												
PC0130	Precast Beams Fabrication for P4-P5 (4-10 nos)	78.57%	6	28	28-Dec-15 A	26-Feb-16	1285					
PC0150	Post Tensioning Beams (4-10nos)	0%	12	12	20-Feb-16 A	04-Mar-16	17					
Other Off-Site Prefabrication												
PC0260	Parapet Concrete Skin Fabrication	40.63%	57	96	12-Jan-16 A	30-Apr-16	25					
KLH Bridge - West Ramp												
KLH.1034	West Ramp Structure Work (6 bays after P3-4 beams lifting)	0%	67	67	20-Feb-16	13-May-16	0					
KLH.1140	West Ramp - Backfilling & Drainage	0%	45	45	16-May-16	08-Jul-16	0					
KLH.1180	West Ramp - Parapet skin (92nos)	0%	45	45	14-Apr-16	07-Jun-16	0					
KLH Bridge - Deck 1												
KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	60	60	02-Mar-16*	17-May-16	0					
KLH.3380	Deck 1 - Parapet skin (61nos)	0%	30	30	26-Apr-16	01-Jun-16	0					
KLH.3390	Deck 1 - Parapet Wall & Planter Wall	0%	45	45	16-May-16	08-Jul-16	0					
KLH Bridge - Deck 2												
KLH.3110	Insitu concrete top slab (P5 to P6)	21.88%	25	32	09-Jan-16 A	25-Apr-16	-19					
KLH.3120	2nd Pre-Stressing of Beams (P5 to P6)	0%	14	14	27-Apr-16	30-May-16	-19					
KLH.3200	Beam Erections P4 to P5 (4-10nos)	0%	9	9	27-Feb-16	08-Mar-16	17					
KLH.3205	Edge Working Platform for P4 to P5	0%	3	3	12-Mar-16	15-Mar-16	17					
KLH.3210	Insitu concrete top slab (P4 to P5)	0%	12	12	16-Mar-16	01-Apr-16	17					
KLH.3230	Precast Concrete Skin (P4 to P5)(12nos)	0%	14	14	02-Apr-16	19-Apr-16	17					
KLH.3240	Parapet wall (P4 to P5)	0%	30	30	20-Apr-16	26-May-16	17					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Feb	Mar	Apr	May
KLH.3305	Edge Working Platform for P3 to P4	0%	1	1	01-Mar-16*	01-Mar-16	0				
KLH.3310	Insitu concrete top slab (P3 to P4)	0%	24	24	02-Mar-16	01-Apr-16	17				
KLH.3330	Precast Concrete Skin (P3 to P4)(11 nos)	0%	14	14	02-Apr-16	19-Apr-16	17				
KLH.3340	Parapet wall (P3 to P4)	0%	30	30	20-Apr-16	26-May-16	17				
KLH Bridge - Deck 3											
KLH.1370	Deck - East abutment to VBP8	66.32%	32	95	28-Oct-15 A	31-Mar-16	20				
KLH.1380	Deck - VBP6 to VBP7	0%	45	45	16-Apr-16	10-Jun-16	-37				
KLH.1400	Deck - VBP7 to VBP8	0%	45	45	28-Dec-15 A	16-Apr-16	7				
KLH Bridge - East Ramp											
KLH.3520	East Ramp Structure Work (5/8 remaining)	48%	52	100	02-Oct-15 A	25-Apr-16	0				
KLH.3530	East Ramp - Backfilling & Drainage	0%	60	60	26-Apr-16	08-Jul-16	0				
KLH.3540	East Ramp - Parapet skin (79nos)	0%	60	60	01-Apr-16	14-Jun-16	2				
KLH Bridge - Ramp R1											
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	83.06%	31	183	02-Jul-15 A	30-Mar-16	62				
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	83.06%	31	183	02-Jul-15 A	30-Mar-16	-23				
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	04-Mar-16	23-Apr-16	-23				
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	31-Mar-16	25-May-16	62				
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	60	60	25-Apr-16	07-Jul-16	-23				
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	85.32%	32	218	22-Jun-15 A	31-Mar-16	46				
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	01-Apr-16	07-May-16	46				
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	09-May-16	14-Jun-16	46				
KLH Bridge - Ramp R2											
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Feb-16*	18-Mar-16	892				
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	19-Mar-16	22-Apr-16	892				
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	58.62%	48	116	20-Nov-15 A	20-Apr-16	-34				
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	65	65	18-Mar-16	08-Jun-16	-34				
Lift at TWSR-W Side											
L01093	Lift contractor sub-letting	77.01%	40	174	10-Aug-15 A	11-Apr-16	113				
L01094	Lift submission & ordering period	0%	270	270	12-Apr-16	11-Mar-17	113				
L01140	CLP Power available (by CLP)	0%	365	365	20-Feb-16	18-Feb-17	247				
Lift at FLHY S/B											
L01180	Earliest date for lift construction resume	0%	0	0	06-May-16		110				◆ Earliest da
L01190	Set up & Pile test	0%	45	45	06-May-16	29-Jun-16	110				
L01300	CLP Power available (by CLP)	0%	365	365	20-Feb-16	18-Feb-17	250				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	01-Apr-16*	07-May-16	-25				
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	09-May-16		-25				◆ Steel St
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	20-Feb-16	22-Apr-16	45				
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	23-Apr-16		45				◆ Steel Bridge available
TWSR-West/ FL Highway N/B Side Section											
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	5%	57	60	20-Feb-16 A	30-Apr-16	-20				
HKY1250	HKYAB3 - pile cap & abutment wall	0%	30	30	03-May-16	07-Jun-16	845				
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	42%	29	50	18-Jan-16 A	24-Mar-16	-7				
HKY1350	HKYAB4 - pile cap & abutment wall	0%	32	32	20-Feb-16	31-Mar-16	-7				
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	01-Apr-16	15-Apr-16	-7				
HKY1370	Steel Ramp ready for erection (HKY-TWSR-W side)	0%	0	0		30-Apr-16	-20				30-Apr-16 ◆ Steel Ramp rea
HKY1390	Erect Ramp (HKY-TWSR-W)	0%	60	60	09-May-16	20-Jul-16	-25				
Crossing Fanling Highway Section											
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	0%	36	36	26-Feb-16 A	06-Apr-16	59				
HKY1460	Erect HKY bridge Structure across fanling highway	0%	12	12	03-May-16	17-May-16	38				
HKY1470	Finishes Work	0%	12	12	18-May-16	31-May-16	38				
TWSR-East FL Highway S/B Side Section											
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	20-Feb-16	29-Mar-16	14				
HKY1600	Finishes Work	0%	30	30	30-Mar-16	05-May-16	59				
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	20-Feb-16	24-May-16	14				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1050	Steel Ramp prefabrication (WHSB)	92.57%	11	148	24-Aug-15 A	03-Mar-16	46				
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	04-Mar-16		46				◆ Steel Ramp available on site (WHSB)
WHS1070	Steel Staircase prefabrication (WHSB)	82.43%	26	148	24-Aug-15 A	21-Mar-16	918				
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	22-Mar-16		918				◆ Steel Staircase available on site (WHSB)
TWSR-West/ FL Highway N/B Side Section											
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	58.82%	21	51	21-Dec-15 A	15-Mar-16	36				
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	16-Mar-16	12-May-16	821				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	13-May-16	18-Jun-16	821				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	71.78%	57	202	02-Jul-15 A	30-Apr-16	0				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Feb	Mar	Apr	May
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	77.08%	11	48	29-Dec-15 A	03-Mar-16	46				
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		30-Apr-16	0				30-Apr-16 ◆ 1st half Steel Ra
WHS1990	Erect 1st half ramp	0%	60	60	03-May-16	14-Jul-16	0				
Crossing Fanling Highway Section											
WHS1480	Erect WHS bridge Structure across fanling highway	21.11%	71	90	20-Jan-16 A	19-May-16	61				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	2.86%	68	70	01-Dec-15 A	16-May-16	2				
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	52.1%	57	119	17-Sep-15 A	30-Apr-16	3				
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	0%	120	120	20-Feb-16	18-Jul-16	0				
Underground Utility Works											
DN600 and DN900 Watermain											
DN1056	Laying DN600 section after DN900 changeover Works	21.95%	32	41	01-Feb-16 A	31-Mar-16	32				
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	01-Apr-16	08-Apr-16	32				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Feb-16	22-Aug-16	674				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	6.94%	67	72	18-Dec-15 A	13-May-16	3				
RDZ41050	Traffic Diversion for FH S/B road construction (Z4 TTA-Stage 4)	0%	6	6	17-May-16	23-May-16	2				
Other Works											
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	20-Feb-16	05-May-16	188				
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	06-May-16	11-Jun-16	218				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0110	Confirm Design criteria with Engineer	0%	30	30	20-Feb-16	20-Mar-16	373				
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	21-Mar-16	18-May-16	299				
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	19-May-16	08-Jun-16	373				