

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Mar	Apr	May	Jun	
<b>Contract Condition</b>												
<b>General</b>												
<b>Contract Condition</b>												
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Mar-16		1572					◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Mar-16*		-444					◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Mar-16*		-246					◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Mar-16*		-111					◆ Site Area SA345 (0d)
<b>ZONE 1 (Ch. 5640 to 5880)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB42 (Ch.5640-5740)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	06-Jun-16	20-Jun-16	36					
NB00120	NB42 (Ch5640-5740) - NB production	87.86%	21	173	20-Oct-15 A	09-Apr-16	1136					
NB00130	NB42 (Ch5640-5740) - NB post & panel installation	0%	5	5	11-Apr-16	15-Apr-16	919					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10130	Watermain installation (along NB42)	0%	30	30	21-Mar-16	28-Apr-16	36					
TSZ10140	Firemain installation (along NB42)	0%	30	30	29-Apr-16	04-Jun-16	36					
<b>Underground Utility Works</b>												
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	81.13%	10	53	21-Jan-16 A	05-Apr-16	22					
<b>NB42A (Ch.5750-5810)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00195	NB42A (Ch5750-5810) - backfilling	41.67%	7	12	15-Mar-16 A	31-Mar-16	56					
NB00200	NB42A (Ch5750-5810) - NB production	64.44%	16	45	20-Feb-16 A	04-Apr-16	1141					
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	924					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10190	Firemain installation (along NB42A)	0%	20	20	21-Mar-16	16-Apr-16	43					
<b>NB47B (Ch.5820-5880)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	03-May-16	17-May-16	19					
NB00240	NB47B (Ch5820-5880) - NB production	91.57%	14	166	20-Oct-15 A	02-Apr-16	1143					
NB00250	NB47B (Ch5820-5880) - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	924					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10230	Watermain installation (along NB47B)	87.12%	21	163	21-Sep-15 A	18-Apr-16	30					
TSZ10240	Firemain installation (along NB47B)	75.57%	32	131	13-Nov-15 A	30-Apr-16	19					
<b>Underground Utility Works</b>												
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	82.28%	14	79	23-Dec-15 A	09-Apr-16	18					
UUZ10130	Z1 Utility work complete is ready for energization	0%	0	0		09-Apr-16	18					09-Apr-16 ◆ Z1 Utility work complete is ready for energization
<b>Noise Barrier Along Fanling Highway N/B</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Underground Utility Works</b>												
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		17-May-16	23					17-May-16 ◆ All UU and backfill along TW
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	30-Apr-16	31-Oct-16	1					
<b>TWSR-West Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>Ch 5640-5880</b>												
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	0%	176	176	18-May-16	14-Dec-16	42					
<b>Noise Barrier Along Fanling Highway S/B</b>												
<b>NB44 (Ch.5700-5760)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB01390	NB44 - NB production	0%	45	45	20-Mar-16	03-May-16	1112					
NB01400	NB44 - NB post & panel installation	0%	5	5	04-May-16	09-May-16	900					
<b>NB45 (Ch.5760-5820)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB01440	NB45 - NB production	0%	45	45	20-Mar-16	03-May-16	1112					
NB01450	NB45 - NB post & panel installation	0%	5	5	04-May-16	09-May-16	900					
<b>NB46 (Ch.5820-5880)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB01490	NB46 - NB production	0%	45	45	20-Mar-16	03-May-16	1112					
NB01500	NB46 - NB post & panel installation	0%	5	5	04-May-16	09-May-16	900					
<b>ZONE 2 (Ch. 5880 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Demolition Work</b>												
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	21-Mar-16	11-Oct-16	753					
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	94.65%	17	318	11-Mar-15 A	13-Apr-16	64					
NB00275	NB47 (Ch5880-5930)- backfilling	0%	12	12	12-May-16	26-May-16	41					
NB00280	NB47 (Ch5880-5930)- NB production	2.17%	45	46	19-Mar-16 A	03-May-16	1087					

	Project ID: WP Rev 03 (1603)	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-Mar-16)</b>		Date	Revision	Chec...	A...
	Layout: 3 Month Rolling Program			13-Mar...	WP Re...		
	Page 1 of 7			30-Jun...	WP Re...		
				28-Aug...	WP Re...		
				21-Mar...	WP Re...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Mar	Apr	May	Jun
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	04-May-16	09-May-16	880				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10280	Watermain installation (along NB47)	64.1%	14	39	20-Feb-16 A	09-Apr-16	41				
TSZ10290	Firemain installation (along NB47)	0%	26	26	11-Apr-16	11-May-16	41				
<b>NB47A (Ch.5950-5975)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00330	NB47A - backfilling	97.31%	5	186	07-Sep-15 A	30-Apr-16	0				
NB00335	Backfilling (Along NB47A-above ID1)	96.93%	5	163	06-Oct-15 A	30-Apr-16	0				
NB00340	NB47A - NB production	91.57%	14	166	20-Oct-15 A	02-Apr-16	1118				
NB00350	NB47A - NB post & panel installation	0%	5	5	03-May-16	07-May-16	881				
<b>Underground Utility Works</b>											
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	59.09%	27	66	26-Jan-16 A	25-Apr-16	0				
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above	64.94%	27	77	13-Jan-16 A	25-Apr-16	0				
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	19-May-16	01-Jun-16	36				
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Mar-16 A	03-May-16	1087				
NB00410	NB48 (Ch5995-6060) - NB post & panel installation	0%	5	5	02-Jun-16	07-Jun-16	856				
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	06-Jun-16	20-Jun-16	21				
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	20-Mar-16 A	03-May-16	1087				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	21-Mar-16	28-Apr-16	36				
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	12-Apr-16	18-May-16	36				
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	88%	15	125	31-Oct-15 A	11-Apr-16	21				
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	12-Apr-16	18-Apr-16	21				
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	19-Apr-16	20-May-16	21				
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	05-May-16	04-Jun-16	21				
<b>Underground Utility Works</b>											
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	21-Mar-16	21-Apr-16	8				
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	21-Mar-16	16-Apr-16	12				
<b>NB49 (Ch.6145-6215)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00520	NB49 - backfilling	0%	12	12	06-Jun-16	20-Jun-16	17				
NB00530	NB49 - NB production	0%	45	45	20-Mar-16	03-May-16	1087				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	80.95%	8	42	01-Feb-16 A	01-Apr-16	17				
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	02-Apr-16	16-Apr-16	17				
TSZ10530	Watermain installation (along NB49)	0%	20	20	18-Apr-16	11-May-16	17				
TSZ10540	Firemain installation (along NB49)	0%	20	20	12-May-16	04-Jun-16	17				
<b>Underground Utility Works</b>											
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	48.28%	30	58	16-Feb-16 A	28-Apr-16	2				
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00570	NB49B - Footing & Wall Structure - 2 bays	30%	14	20	14-Mar-16 A	09-Apr-16	8				
NB00580	NB49B - backfilling	0%	12	12	11-Apr-16	23-Apr-16	37				
NB00590	NB49B - NB production	0%	45	45	09-Apr-16	24-May-16	1066				
NB00600	NB49B - NB post & panel installation	0%	5	5	24-May-16	30-May-16	863				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	11-Apr-16	05-May-16	20				
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	06-May-16	16-Jun-16	20				
TSZ10580	Watermain installation (along NB49B)	0%	20	20	17-Jun-16	11-Jul-16	44				
<b>Underground Utility Works</b>											
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	0%	10	10	11-Apr-16	21-Apr-16	8				
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00710	NB54 - NB production	81.08%	14	74	20-Jan-16 A	02-Apr-16	1118				
NB00720	NB54 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	904				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10630	Watermain installation (along NB54)	0%	30	30	21-Mar-16	28-Apr-16	93				
TSZ10640	Firemain installation (along NB54)	0%	30	30	29-Apr-16	04-Jun-16	93				
<b>Underground Utility Works</b>											
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	87.76%	6	49	21-Jan-16 A	30-Mar-16	26				
<b>NB54A (Ch.6290-6350)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00760	NB54A - Footing & Wall Structure - 6 bays	90.69%	19	204	01-Aug-15 A	15-Apr-16	1				
NB00770	NB54A - backfilling	0%	12	12	16-Jun-16	29-Jun-16	58				
NB00780	NB54A - NB production	0%	45	45	16-Apr-16	30-May-16	1060				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10660	DSD Trunk Sewer laying (along NB54A)	76.52%	27	115	26-Nov-15 A	25-Apr-16	56				
TSZ10670	Backfill up to NB54A footing level	0%	6	6	26-Apr-16	03-May-16	56				
TSZ10680	Watermain installation (along NB54A)	13.64%	38	44	14-Mar-16 A	09-May-16	58				
TSZ10690	Firemain installation (along NB54A)	0%	30	30	10-May-16	15-Jun-16	58				
<b>Underground Utility Works</b>											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Mar	Apr	May	Jun
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	12	12	16-Apr-16	29-Apr-16	1				
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00840	NB57 - backfilling	0%	12	12	21-Mar-16	07-Apr-16	51				
NB00850	NB57 - NB production	0%	45	45	20-Mar-16	03-May-16	1087				
NB00860	NB57 - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10730	Watermain installation (along NB57)	0%	27	27	13-Apr-16	16-May-16	53				
TSZ10740	Firemain installation (along NB57)	0%	30	30	17-May-16	21-Jun-16	53				
TSZ10785	PCCW drawpit by Pccw	69.23%	16	52	29-Jan-16 A	12-Apr-16	53				
<b>Underground Utility Works</b>											
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m)	0%	26	26	21-Mar-16	23-Apr-16	6				
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00900	NB58 - Footing & Wall Structure - 3 bays	88.55%	19	166	15-Sep-15 A	15-Apr-16	1				
NB00910	NB58 - backfilling	0%	12	12	30-Apr-16	16-May-16	20				
NB00920	NB58 - NB production	0%	45	45	16-Apr-16	30-May-16	1060				
NB00930	NB58 - NB post & panel installation	0%	5	5	31-May-16	04-Jun-16	858				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10760	DSD Trunk Sewer laying (along NB58)	35%	13	20	12-Mar-16 A	08-Apr-16	7				
TSZ10780	Watermain installation (along NB58)	0%	40	40	09-Apr-16	27-May-16	14				
TSZ10790	Firemain installation (along NB58)	0%	40	40	09-Apr-16	27-May-16	14				
TSZ11010	Backfilling	0%	12	12	21-May-16	03-Jun-16	14				
<b>Underground Utility Works</b>											
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	0%	12	12	16-Apr-16	29-Apr-16	1				
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00970	NB59 - Footing & Wall Structure - 9 bays	97.38%	7	267	02-May-15 A	31-Mar-16	119				
NB00980	NB59 - backfilling	0%	12	12	15-Jun-16	28-Jun-16	59				
NB00990	NB59 - NB production	0%	45	45	01-Apr-16	15-May-16	1064				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10810	DSD Trunk Sewer laying (along NB59)	97.56%	7	287	08-Apr-15 A	31-Mar-16	59				
TSZ10830	Watermain installation (along NB59)	0%	30	30	01-Apr-16	07-May-16	59				
TSZ10840	Firemain installation (along NB59)	0%	30	30	09-May-16	14-Jun-16	59				
<b>Underground Utility Works</b>											
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	53.73%	31	67	29-Jan-16 A	29-Apr-16	1				
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB01030	NB63 - backfilling	62.5%	6	16	09-Mar-16 A	30-Mar-16	26				
NB01040	NB63 - NB production	57.14%	45	105	20-Jan-16 A	03-May-16	1087				
NB01050	NB63 - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10330	Watermain installation (along NB63)	48.28%	30	58	15-Feb-16 A	28-Apr-16	78				
TSZ10340	Firemain installation (along NB63)	0%	30	30	29-Apr-16	04-Jun-16	78				
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>											
TSZ11020	Watermain & Firemain installation above Trunk Sewer	94.81%	4	77	14-Dec-15 A	24-Mar-16	65				
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	29-Mar-16*	21-Apr-16	65				
<b>Underground Utility Works</b>											
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	98.34%	6	362	27-Dec-14 A	30-Mar-16	26				
<b>Bridge Construction</b>											
<b>New Tai Hang Footbridge</b>											
<b>General</b>											
THBF0335	Structure steel Shop drawing approval (THFB)	99.2%	3	377	04-Dec-14 A	23-Mar-16	1268				
THBF0340	Structure steel procurement (THFB)	59.6%	122	302	22-Sep-15 A	19-Jul-16	78				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
THBF0140	THP5 - Pile cap, Pier and Pier Head	58.82%	77	187	31-Oct-15 A	25-Jun-16	204				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	72.4%	77	279	13-Jul-15 A	25-Jun-16	264				
THBF0220	THAB3 - pile cap & abutment wall	0%	69	69	21-Mar-16	16-Jun-16	245				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	17-Jun-16	19-Jul-16	245				
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	47.22%	38	72	01-Feb-16 A	09-May-16	163				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	10-May-16	15-Jun-16	163				
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	16-Jun-16	09-Jul-16	163				
<b>TWSR-East FL Highway S/B Side Section</b>											
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	03-May-16	07-Jun-16	154				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	08-Jun-16	02-Jul-16	154				
THBF0510	THP2 - Pile Test	44%	42	75	16-Feb-16 A	30-Apr-16	188				
THBF0720	THP3 - Pile Test	44%	42	75	16-Feb-16 A	30-Apr-16	250				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	03-May-16	25-Jun-16	204				
THBF0760	THP4 - Pile Test	44%	42	75	16-Feb-16 A	30-Apr-16	212				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	03-May-16	25-Jun-16	174				
<b>Lift at TWSR-W Side</b>											
L1500	Temp work & Pile cap	0%	45	45	21-Mar-16	18-May-16	64				
L1510	Lift pit (NF115)	0%	30	30	19-May-16	23-Jun-16	64				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Mar	Apr	May	Jun
L1557	Lift submission & ordering period	6.3%	253	270	01-Mar-16 A	25-Jan-17	10				
L1600	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	56				
<b>Lift at FLHY S/B</b>											
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	65.22%	32	92	31-Dec-15 A	30-Apr-16	14				
L1350	Temp work & Pipe cap	0%	40	40	03-May-16	20-Jun-16	14				
L1450	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	59				
<b>New Tai Wo Footbridge</b>											
<b>General</b>											
TWFB1030	Structure steel Shop drawing approval (TWFB)	92.57%	30	404	04-Dec-14 A	28-Apr-16	98				
TWFB1040	Structure steel procurement (TWFB)	70.57%	88	299	22-Aug-15 A	15-Jun-16	71				
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	16-Jun-16	25-Aug-16	60				
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	16-Jun-16	25-Aug-16	670				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	45.76%	32	59	18-Feb-16 A	30-Apr-16	186				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	11-Apr-16	17-May-16	757				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	18-May-16	18-Jun-16	757				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		18-Jun-16	757				18-Jun-16 ◆
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	76.38%	30	127	16-Nov-15 A	28-Apr-16	158				
TWFB1340	TWAB1 - pile cap & abutment wall	79.73%	30	148	22-Oct-15 A	28-Apr-16	138				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	29-Apr-16	24-May-16	138				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		24-May-16	138				24-May-16 ◆ Steel Ramp ready for e
<b>Crossing Fanling Highway Section</b>											
TWFB1410	TWP2 - Predrilling	0%	18	18	14-Jun-16	05-Jul-16	14				
<b>Lift at TWSR-W Side</b>											
L1650	Temp work & Pile cap	93.06%	5	72	21-Dec-15 A	29-Mar-16	651				
L1660	Lift pit	0%	30	30	30-Mar-16	05-May-16	651				
L1670	Lift shaft & roof	0%	52	52	06-May-16	08-Jul-16	651				
L1730	Lift submission & ordering period	3.33%	261	270	10-Mar-16 A	11-Feb-17	554				
L1780	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	730				
<b>Temporary Tai Wo Footbridge</b>											
<b>Design Works</b>											
TWFB-T1010	Design preparation	86.19%	31	227	20-Jul-15 A	30-Apr-16	65				
TWFB-T1020	Engineer Comment	0%	26	26	30-Apr-16	02-Jun-16	65				
TWFB-T1030	Design amendment	0%	26	26	02-Jun-16	05-Jul-16	65				
<b>Demolition of Existing Tai Wo Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	25	25	04-Jun-16	05-Jul-16	14				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	46	46	09-Apr-16	03-Jun-16	14				
<b>TWSR-West Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5880-6125</b>											
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	0%	120	120	18-May-16	08-Oct-16	19				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	21-Mar-16	12-Jul-16	440				
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02430	Precautionary Measure installation	0%	26	26	21-Mar-16	23-Apr-16	625				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	25-Apr-16	26-May-16	625				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	27-May-16	06-Aug-16	625				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	09-May-16	20-May-16	708				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	21-May-16	22-Jun-16	708				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Mar-16	03-May-16	1087				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880				
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02640	NB55 - Footing & Wall Structure	94.3%	24	421	07-Nov-14 A	21-Apr-16	708				
NB02650	NB55- backfilling	0%	50	50	22-Apr-16	22-Jun-16	708				
NB02660	NB55 - NB production	86.67%	10	75	15-Jan-16 A	29-Mar-16	1122				
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02730	NB56 - NB production	39.19%	45	74	20-Feb-16 A	03-May-16	1087				
NB02740	NB56 - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880				
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	21-Mar-16	14-Apr-16	800				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	15-Apr-16	15-Jun-16	800				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	16-Jun-16	13-Aug-16	800				
NB02800	NB61 (0-50m) - NB production	0%	45	45	16-Jun-16	30-Jul-16	999				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Mar-16	03-May-16	1087				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880				
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Mar	Apr	May	Jun	
<b>Noise Barrier Works</b>												
NB02920	NB61A (0-50m) - NB production	39.19%	45	74	20-Feb-16 A	03-May-16	1087					
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	89.84%	32	315	01-Apr-15 A	30-Apr-16	846					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	03-May-16	26-May-16	861					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	30-Apr-16	14-Jun-16	1045					
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	14-Jun-16	20-Jun-16	846					
NB03040	NB61A (75-190m) - NB production	39.19%	45	74	20-Feb-16 A	03-May-16	1087					
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880					
<b>Other Works</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Contract Condition</b>												
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	21-Mar-16	21-Mar-16	1271					
MCLT1080	Construct New MCLT (Structure)	87.84%	27	222	21-Jul-15 A	25-Apr-16	131					
MCLT1090	New MCLT - finishes works	0%	75	75	26-Apr-16	26-Jul-16	131					
<b>TCSS Works</b>												
<b>G54</b>												
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		21-Mar-16	768					21-Mar-16 ♦ Slow lane footing - G54 (NB61)
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB63A (Ch.6710-6840)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB01090	NB63A-1 - NB production	0%	45	45	20-Mar-16	03-May-16	483					
NB01130	NB63A-2 - backfilling	0%	12	12	03-May-16	17-May-16	19					
NB01140	NB63A-2 - NB production	0%	45	45	20-Mar-16	03-May-16	483					
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	18-May-16	23-May-16	379					
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	69.7%	20	66	18-Jan-16 A	16-Apr-16	0					
NB01180	NB63A-3 - backfilling	0%	12	12	03-May-16	17-May-16	19					
NB01190	NB63A-3 - NB production	0%	45	45	16-Apr-16	31-May-16	455					
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	31-May-16	06-Jun-16	367					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10860	DSD Trunk Sewer laying (along NB63A)	18.75%	26	32	14-Mar-16 A	23-Apr-16	55					
TSZ10880	Watermain installation (along NB63A)	0%	30	30	25-Apr-16	31-May-16	55					
TSZ10890	Firemain installation (along NB63A)	0%	30	30	01-Jun-16	07-Jul-16	55					
<b>Underground Utility Works</b>												
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	0%	12	12	18-Apr-16	30-Apr-16	0					
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB001060	NB64 & NB64A -NB post & panel installation	54.55%	5	11	14-Mar-16 A	29-Mar-16	423					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	21-Mar-16	14-Apr-16	57					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	15-Apr-16	21-Apr-16	57					
TSZ10930	Watermain installation (along NB64)	0%	30	30	22-Apr-16	28-May-16	57					
TSZ10940	Firemain installation (along NB64)	0%	30	30	30-May-16	05-Jul-16	57					
<b>Underground Utility Works</b>												
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	21-Mar-16	21-Apr-16	8					
<b>Bridge Construction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>Target Milestone</b>												
MS01	Completion of Bridge Deck 1 Structure between West	0%	0	0		17-May-16	0					17-May-16* ♦ Completion of Bridge Deck 1
MS02	Completion of Bridge Deck 2 Structure between VPB3 to VBP6	0%	0	0		29-Apr-16*	1					29-Apr-16* ♦ Completion of Bridge Deck 2 Structure between
MS03	Completion of Bridge Deck 3 Structure between	0%	0	0		31-May-16	0					31-May-16* ♦ Completion of B
MS04	Completion of Installation of all Precast Concrete Skins	0%	0	0		14-Jun-16*	14					14-Jun-16* ♦ Co
<b>Other Off-Site Prefabrication</b>												
PC0260	Parapet Concrete Skin Fabrication	61.45%	32	83	12-Jan-16 A	30-Apr-16	25					
<b>KLH Bridge - West Ramp</b>												
KLH.1034	West Ramp Structure Work (6 bays after P3-4 beams lifting)	37.31%	42	67	20-Feb-16 A	13-May-16	0					
KLH.1140	West Ramp - Backfilling & Drainage	0%	45	45	16-May-16	08-Jul-16	0					
KLH.1180	West Ramp - Parapet skin (92nos)	0%	45	45	14-Apr-16	07-Jun-16	0					
KLH.1240	West Ramp -Parapet Wall & Planter Wall	0%	45	45	21-May-16	14-Jul-16	0					
<b>KLH Bridge - Deck 1</b>												
KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	12%	44	50	14-Mar-16 A	17-May-16	0					
KLH.3380	Deck 1 - Parapet skin (61nos)	47.37%	30	57	14-Mar-16 A	25-May-16	6					
KLH.3390	Deck 1 - Parapet Wall & Planter Wall	0%	45	45	07-May-16	30-Jun-16	6					
KLH.3630	Pedestrian walkway Roof & Parapet P2 to P3	0%	30	30	07-Jun-16	13-Jul-16	8					
<b>KLH Bridge - Deck 2</b>												
KLH.3110	Insitu concrete top slab (P5 to P6)	79.41%	7	34	09-Jan-16 A	11-Apr-16	0					
KLH.3120	2nd Pre-Stressing of Beams (P5 to P6)	0%	4	4	13-Apr-16	20-Apr-16	0					
KLH.3122	Diaphragm construction (steel fixing & formwork)	0%	6	6	21-Apr-16	27-Apr-16	1					
KLH.3124	Diaphragm concreting	0%	1	1	29-Apr-16	29-Apr-16	0					
KLH.3130	Precast Concrete Skin (P5 to P6)(14nos)	0%	8	8	04-May-16	20-May-16	2					
KLH.3140	Parapet wall (P5 to P6)	0%	30	30	13-May-16	18-Jun-16	2					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Mar	Apr	May	Jun
KLH.3210	Insitu concrete top slab (P4 to P5)	0%	18	18	21-Mar-16	14-Apr-16	2				
KLH.3230	Precast Concrete Skin (P4 to P5)(12nos)	0%	14	14	15-Apr-16	30-Apr-16	7				
KLH.3240	Parapet wall (P4 to P5)	0%	30	30	03-May-16	07-Jun-16	7				
KLH.3250	Finished Surface of Road ready for P4 to P5	0%	0	0	08-Jun-16		7				◆ Finished
KLH.3260	Pedestrian walkway Roof & Parapet P4 to P5	0%	30	30	08-Jun-16	14-Jul-16	7				
KLH.3310	Insitu concrete top slab (P3 to P4)	0%	18	18	30-Mar-16	20-Apr-16	2				
KLH.3330	Precast Concrete Skin (P3 to P4)(11nos)	0%	14	14	21-Apr-16	07-May-16	2				
KLH.3340	Parapet wall (P3 to P4)	0%	30	30	09-May-16	14-Jun-16	2				
KLH.3350	Finished Surface of Road ready for P3 to P4	0%	0	0	15-Jun-16		2				◆ Fir
KLH.3360	Pedestrian walkway Roof & Parapet P3 to P4	0%	30	30	15-Jun-16	20-Jul-16	2				
<b>KLH Bridge - Deck 3</b>											
KLH.1370	Deck - East abutment to VBP8	87.6%	16	129	28-Oct-15 A	12-Apr-16	5				
KLH.1380	Deck - VBP6 to VBP7	30.86%	56	81	20-Feb-16 A	31-May-16	0				
KLH.1400	Deck - VBP7 to VBP8	66.32%	32	95	28-Dec-15 A	30-Apr-16	14				
KLH.3450	Deck 3 - Parapet skin (61nos)	0%	45	45	19-Apr-16	13-Jun-16	0				
KLH.3460	Deck 3 - Parapet Wall & Planter Wall	0%	45	45	21-May-16	14-Jul-16	0				
KLH.3650	Pedestrian walkway Roof & Parapet P6 to P7	0%	30	30	17-Jun-16	22-Jul-16	0				
<b>KLH Bridge - East Ramp</b>											
KLH.3520	East Ramp Structure Work (5/8 remaining)	83.23%	27	161	02-Oct-15 A	25-Apr-16	0				
KLH.3530	East Ramp - Backfilling & Drainage	0%	60	60	26-Apr-16	08-Jul-16	0				
KLH.3540	East Ramp - Parapet skin (79nos)	0%	60	60	01-Apr-16	14-Jun-16	2				
KLH.3550	East Ramp -Parapet Wall & Planter Wall	0%	45	45	21-May-16	14-Jul-16	2				
<b>KLH Bridge - Ramp R1</b>											
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	87.19%	31	242	02-Jul-15 A	29-Apr-16	8				
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	40	40	30-Apr-16	18-Jun-16	42				
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	40	40	30-Apr-16	18-Jun-16	8				
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	87.25%	32	251	22-Jun-15 A	30-Apr-16	21				
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	03-May-16	07-Jun-16	21				
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	08-Jun-16	14-Jul-16	21				
Z2.KLH.3610	Ramp R1 - Steel roof	0%	40	40	19-May-16	06-Jul-16	8				
<b>KLH Bridge - Ramp R2</b>											
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	21-Mar-16*	21-Apr-16	868				
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	22-Apr-16	24-May-16	868				
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	65.96%	48	141	20-Nov-15 A	21-May-16	85				
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	65	65	21-Apr-16	09-Jul-16	85				
<b>Lift at TWSR-W Side</b>											
L01093	Lift contractor sub-letting	81.65%	40	218	10-Aug-15 A	11-May-16	88				
L01094	Lift submission & ordering period	0%	270	270	12-May-16	11-Apr-17	88				
L01140	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	218				
<b>Lift at FLHY S/B</b>											
L01180	Earliest date for lift construction resume	0%	0	0	06-Jun-16		85				◆ Earliest da
L01190	Set up & Pile test	0%	45	45	06-Jun-16	29-Jul-16	85				
L01300	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	221				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	21-Mar-16	14-Apr-16	34				
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	60	60	15-Apr-16	27-Jun-16	34				
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	01-Jun-16	22-Jun-16	29				
<b>NB70 (Ch.6910-6930)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB03250	NB70 - Sheet piling & Excavation	0%	18	18	21-Mar-16	14-Apr-16	29				
NB03260	NB70 - Footing & Wall Structure	0%	26	26	15-Apr-16	17-May-16	29				
NB03270	NB70- backfilling	0%	12	12	18-May-16	31-May-16	29				
NB03280	NB70 - NB production	0%	45	45	18-May-16	01-Jul-16	1028				
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>											
<b>Bridge Construction</b>											
<b>New Ho Ka Yuen Footbridge</b>											
<b>General</b>											
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	01-Apr-16*	07-May-16	-7				
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	09-May-16		6				◆ Steel Staircase & Ramp available on
HKY1100	Steel Bridge prefabrication (HKYB)	0%	45	45	01-Apr-16*	26-May-16	-7				
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	27-May-16		19				◆ Steel Bridge availab
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	30.86%	56	81	20-Feb-16 A	31-May-16	-13				
HKY1250	HKYAB3 - pile cap & abutment wall	0%	30	30	01-Jun-16	07-Jul-16	822				
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	45.54%	55	101	18-Jan-16 A	30-May-16	-24				
HKY1350	HKYAB4 - pile cap & abutment wall	0%	55	55	21-Mar-16	30-May-16	-24				
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	31-May-16	14-Jun-16	-24				
HKY1370	Steel Ramp ready for erection (HKY-TWSR-W side)	0%	0	0		14-Jun-16	-24				14-Jun-16 ◆ Ste

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Mar	Apr	May	Jun	
HKY1390	Erect Ramp (HKY-TWSR-W)	0%	26	26	15-Jun-16	15-Jul-16	-24					
<b>Crossing Fanling Highway Section</b>												
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	35.71%	36	56	26-Feb-16 A	06-May-16	35					
HKY1460	Erect HKY bridge Structure across fanling highway	0%	12	12	01-Jun-16	15-Jun-16	15					
HKY1470	Finishes Work	0%	12	12	16-Jun-16	29-Jun-16	15					
<b>TWSR-East FL Highway S/B Side Section</b>												
HKY1600	Finishes Work	0%	30	30	21-Mar-16	28-Apr-16	65					
HKY1610	Bridge Structure complete (HKYFB-TWSR-E side)	0%	0	0		07-Jun-16	33					07-Jun-16 ♦ Bridge St
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	43.86%	32	57	20-Feb-16 A	30-Apr-16	33					
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	0%	30	30	03-May-16	07-Jun-16	33					
<b>Demolition of Existing Ho Ka Yuen Footbridge</b>												
<b>Crossing Fanling Highway Section</b>												
HKY1680	Erect Temp platform for bridge demolition	0%	52	52	15-Jun-16	15-Aug-16	-20					
<b>ZONE 4 (Ch. 7925 to 8700)</b>												
<b>Bridge Construction</b>												
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>												
<b>General</b>												
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	21-Mar-16		57					♦ Steel Ramp available on site (WHSB)
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	21-Mar-16		920					♦ Steel Staircase available on site (WHSB)
<b>TWSR-West/ FL Highway N/B Side Section</b>												
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	90.54%	7	74	21-Dec-15 A	31-Mar-16	50					
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	01-Apr-16	26-May-16	811					
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	27-May-16	02-Jul-16	811					
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	82.42%	45	256	02-Jul-15 A	18-May-16	12					
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	89.86%	7	69	29-Dec-15 A	31-Mar-16	50					
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		18-May-16	12					18-May-16 ♦ 1st half Steel Ramp ready fo
WHS1990	Erect 1st half ramp	0%	60	60	19-May-16	29-Jul-16	12					
<b>Crossing Fanling Highway Section</b>												
WHS1480	Erect WHS bridge Structure across fanling highway	48.89%	46	90	20-Jan-16 A	19-May-16	86					
WHS1490	Finishes Work	0%	30	30	20-May-16	24-Jun-16	86					
<b>Slip Road Y Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	50.91%	81	165	01-Dec-15 A	30-Jun-16	4					
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	71.78%	57	202	17-Sep-15 A	01-Jun-16	1214					
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	55.49%	81	182	11-Nov-15 A	30-Jun-16	15					
<b>Underground Utility Works</b>												
<b>DN600 and DN900 Watermain</b>												
DN1056	Laying DN600 section after DN900 changeover Works	43.59%	44	78	01-Feb-16 A	17-May-16	35					
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	18-May-16	24-May-16	35					
<b>VO - Wall 76A Construction</b>												
<b>Retaining Wall W76A</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
W76A1050	Drainage work for Caltex access road	0%	150	150	21-Mar-16	21-Sep-16	650					
<b>Fanling Highway Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	46%	81	150	18-Dec-15 A	30-Jun-16	4					
<b>Other Works</b>												
<b>Retaining Wall W77B</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	32.69%	35	52	01-Mar-16 A	05-May-16	213					
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	06-May-16	11-Jun-16	243					
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	21-Mar-16	18-May-16	299					
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	19-May-16	08-Jun-16	373					
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	10-Jun-16	30-Jun-16	298					