

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
Contract Condition											
General											
Contract Condition											
KD11	KD-11(1061d)- S1:Achievement: Kau Lung Hang Veh. Bridge &	0%	0	0		08-Aug-16	0				08-Aug-16* ◆ KD-11(11
KD17	KD-17 (1097d) -N3: Comission of Slip Road Y (Section bet. Fanling	0%	0	0		10-Jun-16*	39				10-Jun-16* ◆ KD-17 (1097d) -N3: Comission of Slip Road Y (Section bet. Fa
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-May-16		1511				◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-May-16*		-505				◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-May-16*		-307				◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-May-16*		-172				◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Laying New Utilities											
DSD Southern Trunk Sewer, Water Main, Fire Main Works											
DSD Southern Trunk Sewer, Water Main Fire Main Works											
DSD0090	DSD Truck Sewer Laying complete	0%	0	0	13-Jul-16		19				◆ DSD Truck Sewer Laying comple
DSD0100	DSD Trunk Sewer Laying - overall testing (Zone 1 & Zone 2)	0%	45	45	13-Jul-16	02-Sep-16	19				
NB42 (Ch.5640-5740)-TWSR West Side											
Noise Barrier Works											
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	18-Jul-16	30-Jul-16	2				
NB00130	NB42 (Ch5640-5740) - NB post & panel installation	0%	5	5	11-May-16 A	25-May-16	887				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10130	Watermain installation (along NB42)	55%	18	40	21-Mar-16 A	10-Jun-16	2				
TSZ10140	Firemain installation (along NB42)	0%	30	30	11-Jun-16	16-Jul-16	2				
NB42A (Ch.5750-5810)-TWSR West Side											
Noise Barrier Works											
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	17	5	06-May-16 A	08-Jun-16	875				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10190	Firemain installation (along NB42A)	0%	20	20	20-May-16	13-Jun-16	-3				
NB47B (Ch.5820-5880)-TWSR West Side											
Noise Barrier Works											
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	02-Jul-16	15-Jul-16	-30				
NB00250	NB47B (Ch5820-5880)- NB post & panel installation	0%	5	5	20-May-16	25-May-16	887				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10240	Firemain installation (along NB47B)	87.68%	17	138	13-Nov-15 A	08-Jun-16	-12				
Underground Utility Works											
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	59.3%	35	86	13-Jan-16 A	30-Jun-16	-114				
UUZ10130	Z1 Utility work complete is ready for energization	0%	0	0		30-Jun-16	-114				30-Jun-16 ◆ Z1 Utility work complete is ready for energiza
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
Underground Utility Works											
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		30-Jul-16	-51				30-Jul-16 ◆ All UU and backf
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	30-Jul-16	30-Jan-17	-90				
ADVZ20182	Additional Utility cable changeover period (PCCW, HCG)	0%	274	274	30-Jul-16	30-Apr-17	-180				
TWSR-West Construction											
Drainage & Road Works											
Ch 5640-5880											
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	0%	176	176	01-Aug-16	08-Mar-17	-20				
Noise Barrier Along Fanling Highway S/B											
NB44 (Ch.5700-5760)-FH S/B Side											
Noise Barrier Works											
NB01390	NB44 - NB production	0%	45	45	20-May-16	03-Jul-16	1051				
NB01400	NB44 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	851				
NB45 (Ch.5760-5820)-FH S/B Side											
Noise Barrier Works											
NB01440	NB45 - NB production	0%	45	45	20-May-16	03-Jul-16	1051				
NB01450	NB45 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	851				
NB46 (Ch.5820-5880)-FH S/B Side											
Noise Barrier Works											
NB01490	NB46 - NB production	0%	45	45	20-May-16	03-Jul-16	1051				
NB01500	NB46 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	851				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-May-16	03-Dec-16	707				
NB47 (Ch.5880-5930)-TWSR West Side											
Noise Barrier Works											
NB00275	NB47 (Ch5880-5930)- backfilling	0%	12	12	21-Jun-16	05-Jul-16	9				
NB00280	NB47 (Ch5880-5930)- NB production	80.52%	15	77	19-Mar-16 A	03-Jun-16	1056				
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
DSD Southern Trunk Sewer, Water Main Fire Main Works											

	Project ID: WP Rev 03 (1605)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-May-16)</p>		Date	Revision	C...	A
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1		
Page 1 of 8				30-Jun-14	WP Rev 1A		
				28-Aug-15	WP Rev 2		
				07-Apr-16	WP Rev 3		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
TSZ10290	Firemain installation (along NB47)	0%	26	26	20-May-16	20-Jun-16	9				
NB47A (Ch.5950-5975)-TWSR West Side											
Noise Barrier Works											
NB00330	NB47A - backfilling	97.6%	5	208	07-Sep-15 A	27-Jun-16	-15				
NB00335	Backfilling (Along NB47A-above ID1)	97.3%	5	185	06-Oct-15 A	27-Jun-16	-15				
NB00340	NB47A - NB production	92.89%	14	197	20-Oct-15 A	02-Jun-16	1057				
NB00350	NB47A - NB post & panel installation	0%	5	5	28-Jun-16	04-Jul-16	835				
Underground Utility Works											
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	72.73%	27	99	13-Jan-16 A	21-Jun-16	-106				
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	72.73%	27	99	13-Jan-16 A	21-Jun-16	-106				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	11-Jul-16	23-Jul-16	-7				
NB00400	NB48 (Ch5995-6060) - NB production	80.26%	15	76	20-Mar-16 A	03-Jun-16	1056				
NB00410	NB48 (Ch5995-6060) - NB post & panel installation	0%	5	5	25-Jul-16	29-Jul-16	813				
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	11-Jul-16	23-Jul-16	-7				
NB00460	NB48 (Ch6060-6120) - NB production	80.26%	15	76	20-Mar-16 A	03-Jun-16	1056				
NB00470	NB48 (Ch6060-6120) - NB post & panel installation	0%	5	5	25-Jul-16	29-Jul-16	813				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10430	Watermain installation (along NB48, 0-60m)	64.71%	12	34	21-Mar-16 A	02-Jun-16	-7				
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	03-Jun-16	09-Jul-16	-7				
TSZ10480	Watermain installation (along NB48, 60-110m)	48.15%	14	27	19-Apr-16 A	04-Jun-16	8				
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	21-May-16	21-Jun-16	8				
Underground Utility Works											
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	52.81%	42	89	21-Jan-16 A	09-Jul-16	-121				
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	41.67%	42	72	05-Feb-16 A	09-Jul-16	-121				
NB49 (Ch.6145-6215)-TWSR West Side											
Noise Barrier Works											
NB00520	NB49 - backfilling	0%	12	12	20-Jul-16	02-Aug-16	15				
NB00530	NB49 - NB production	0%	45	45	20-May-16	03-Jul-16	1026				
NB00540	NB49 - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	805				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10510	DSD Trunk Sewer laying (along NB49)	44.44%	10	18	11-Apr-16 A	31-May-16	15				
TSZ10530	Watermain installation (along NB49)	0%	20	20	01-Jun-16	24-Jun-16	15				
TSZ10540	Firemain installation (along NB49)	0%	20	20	25-Jun-16	19-Jul-16	15				
Underground Utility Works											
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	44.05%	47	84	03-Feb-16 A	15-Jul-16	-126				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00580	NB49B - backfilling	16.67%	10	12	06-May-16 A	31-May-16	7				
NB00590	NB49B - NB production	0%	45	45	20-May-16	03-Jul-16	1026				
NB00600	NB49B - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	52.38%	10	21	06-May-16 A	31-May-16	19				
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	01-Jun-16	12-Jul-16	19				
TSZ10580	Watermain installation (along NB49B)	0%	20	20	13-Jul-16	04-Aug-16	23				
TSZ10590	Firemain installation (along NB49B)	0%	20	20	05-Aug-16	27-Aug-16	23				
Underground Utility Works											
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	0%	48	48	20-May-16	16-Jul-16	-127				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00710	NB54 - NB production	88.97%	15	136	20-Jan-16 A	03-Jun-16	1056				
NB00720	NB54 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10630	Watermain installation (along NB54)	0%	30	30	20-May-16	24-Jun-16	47				
TSZ10640	Firemain installation (along NB54)	0%	30	30	25-Jun-16	30-Jul-16	47				
Underground Utility Works											
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	31.17%	53	77	21-Jan-16 A	22-Jul-16	-132				
NB54A (Ch.6290-6350)-TWSR West Side											
Noise Barrier Works											
NB00770	NB54A - backfilling	0%	12	12	01-Aug-16	13-Aug-16	20				
NB00780	NB54A - NB production	0%	45	45	20-May-16	03-Jul-16	1026				
NB00790	NB54A - NB post & panel installation	0%	5	5	15-Aug-16	19-Aug-16	795				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10680	Watermain installation (along NB54A)	63.64%	16	44	14-Mar-16 A	07-Jun-16	34				
TSZ10690	Firemain installation (along NB54A)	0%	30	30	08-Jun-16	14-Jul-16	34				
Underground Utility Works											
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	60	60	20-May-16	30-Jul-16	-139				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											
NB00850	NB57 - NB production	0%	45	45	20-May-16 A	03-Jul-16	1026				
NB00860	NB57 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10730	Watermain installation (along NB57)	0%	27	27	31-May-16	02-Jul-16	14				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
TSZ10740	Firemain installation (along NB57)	0%	30	30	04-Jul-16	06-Aug-16	14				
TSZ10785	PCCW drawpit by Pccw	87.84%	9	74	29-Jan-16 A	30-May-16	14				
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	08-Aug-16	20-Aug-16	14				
Underground Utility Works											
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m)	55.88%	30	68	26-Feb-16 A	24-Jun-16	-109				
NB58 (Ch.6445-6480)-TWSR West Side											
Noise Barrier Works											
NB00910	NB58 - backfilling	0%	12	12	02-Jul-16	15-Jul-16	-30				
NB00920	NB58 - NB production	0%	45	45	20-May-16 A	03-Jul-16	1026				
NB00930	NB58 - NB post & panel installation	0%	5	5	16-Jul-16	21-Jul-16	820				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10780	Watermain installation (along NB58)	0%	40	40	20-May-16	07-Jul-16	27				
TSZ10790	Firemain installation (along NB58)	0%	40	40	20-May-16	07-Jul-16	27				
TSZ11010	Backfilling	0%	12	12	30-Jun-16	14-Jul-16	27				
Underground Utility Works											
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	0%	35	12	16-May-16 A	30-Jun-16	-114				
NB59 (Ch.6490-6590)-TWSR West Side											
Noise Barrier Works											
NB00980	NB59 - backfilling	0%	12	12	09-Jul-16	22-Jul-16	39				
NB00990	NB59 - NB production	0%	45	45	20-May-16	03-Jul-16	1015				
NB01000	NB59 - NB post & panel installation	0%	12	12	23-Jul-16	05-Aug-16	807				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10830	Watermain installation (along NB59)	84.21%	6	38	11-Apr-16 A	26-May-16	44				
TSZ10840	Firemain installation (along NB59)	0%	30	30	27-May-16	02-Jul-16	44				
Underground Utility Works											
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	53.93%	41	89	29-Jan-16 A	08-Jul-16	-120				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB01040	NB63 - NB production	88.97%	15	136	20-Jan-16 A	03-Jun-16	1056				
NB01050	NB63 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10330	Watermain installation (along NB63)	92.5%	6	80	15-Feb-16 A	26-May-16	56				
TSZ10340	Firemain installation (along NB63)	0%	30	30	27-May-16	02-Jul-16	56				
DSD Southern Trunk Sewer - Trenchless Construction											
TSZ11020	Watermain & Firemain installation above Trunk Sewer	90.48%	10	105	14-Dec-15 A	31-May-16	33				
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	01-Jun-16	24-Jun-16	33				
Underground Utility Works											
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	88.52%	41	357	29-Jan-15 A	08-Jul-16	-120				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0335	Structure steel Shop drawing approval (THFB)	99.25%	3	399	04-Dec-14 A	23-May-16	1222				
THBF0340	Structure steel procurement (THFB)	63.36%	122	333	22-Sep-15 A	18-Sep-16	17				
TWSR-West/ FL Highway N/B Side Section											
THBF0140	THP5 - Pile cap, Pier and Pier Head	63.16%	77	209	31-Oct-15 A	19-Aug-16	158				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	74.42%	77	301	13-Jul-15 A	19-Aug-16	218				
THBF0220	THAB3 - pile cap & abutment wall	0%	69	69	20-May-16	10-Aug-16	199				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	11-Aug-16	10-Sep-16	199				
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	77.78%	16	72	01-Feb-16 A	07-Jun-16	139				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	08-Jun-16	14-Jul-16	139				
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	15-Jul-16	06-Aug-16	139				
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		06-Aug-16	139				06-Aug-16 ♦ Steel Ram
TWSR-East FL Highway S/B Side Section											
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	31-May-16	06-Jul-16	131				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	07-Jul-16	29-Jul-16	131				
THBF0510	THP2 - Pile Test	85.33%	11	75	16-Feb-16 A	30-May-16	158				
THBF0520	THP2 - Pile cap, Pier and Pier Head	0%	45	45	30-Jul-16	21-Sep-16	131				
THBF0720	THP3 - Pile Test	85.33%	11	75	16-Feb-16 A	30-May-16	220				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	31-May-16	23-Jul-16	181				
THBF0760	THP4 - Pile Test	85.33%	11	75	16-Feb-16 A	30-May-16	182				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	31-May-16	23-Jul-16	151				
THBF0780	Modified existing column head of existing footbridge	0%	30	30	25-Jul-16	27-Aug-16	151				
Lift at TWSR-W Side											
L1500	Temp work & Pile cap	0%	45	45	20-May-16	13-Jul-16	78				
L1510	Lift pit (NF115)	0%	30	30	14-Jul-16	17-Aug-16	78				
L1520	Lift shaft & roof	0%	52	52	18-Aug-16	20-Oct-16	78				
L1556	Lift contractor sub-letting	92.13%	14	178	21-Sep-15 A	04-Jun-16	23				
L1557	Lift submission & ordering period	0%	240	240	06-Jun-16	29-Mar-17	23				
L1600	CLP Power available (by CLP)	0%	365	365	20-May-16	19-May-17	67				
Lift at FLHY S/B											
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	89.13%	10	92	31-Dec-15 A	31-May-16	49				
L1350	Temp work & Pipe cap	0%	40	40	01-Jun-16	19-Jul-16	49				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
L1360	Lift pit	0%	30	30	20-Jul-16	23-Aug-16	49				
L1450	CLP Power available (by CLP)	0%	365	365	20-May-16	19-May-17	69				
New Tai Wo Footbridge											
General											
TWFB1030	Structure steel Shop drawing approval (TWFB)	92.96%	30	426	04-Dec-14 A	24-Jun-16	97				
TWFB1040	Structure steel procurement (TWFB)	73.33%	88	330	22-Aug-15 A	15-Aug-16	66				
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	16-Aug-16	27-Oct-16	54				
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	16-Aug-16	27-Oct-16	619				
TWSR-West/ FL Highway N/B Side Section											
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	60.49%	32	81	18-Feb-16 A	27-Jun-16	185				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	06-Jun-16	12-Jul-16	711				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	13-Jul-16	12-Aug-16	711				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		12-Aug-16	711				12-Aug-16 ♦ Steel
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	72.66%	35	128	16-Nov-15 A	30-Jun-16	152				
TWFB1340	TWAB1 - pile cap & abutment wall	82.35%	30	170	22-Oct-15 A	24-Jun-16	137				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	25-Jun-16	19-Jul-16	137				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		19-Jul-16	137				19-Jul-16 ♦ Steel Ramp ready for erect
Crossing Fanling Highway Section											
TWFB1410	TWP2 - Predrilling	0%	18	18	23-Jul-16	12-Aug-16	27				
TWFB1420	TWP2 - Pre-bored H pile (6 nos)	0%	18	18	13-Aug-16	02-Sep-16	27				
Lift at TWSR-W Side											
L1670	Lift shaft & roof	0%	52	52	20-May-16	21-Jul-16	640				
L1680	Structural Laminated glass wall installation	0%	30	30	22-Jul-16	25-Aug-16	687				
L1690	RC Link slab connect to bridge	0%	30	30	22-Jul-16	25-Aug-16	640				
L1720	Lift contractor sub-letting	92.5%	13	177	21-Sep-15 A	04-Jun-16	486				
L1730	Lift submission & ordering period	0%	270	270	04-Jun-16	10-May-17	486				
L1780	CLP Power available (by CLP)	0%	365	365	20-May-16	19-May-17	669				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	87.41%	31	249	20-Jul-15 A	27-Jun-16	64				
TWFB-T1020	Engineer Comment	0%	26	26	27-Jun-16	28-Jul-16	64				
TWFB-T1030	Design amendment	0%	26	26	28-Jul-16	27-Aug-16	64				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	25	25	15-Jul-16	12-Aug-16	27				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	46	46	20-May-16	14-Jul-16	27				
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6125											
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	0%	120	120	01-Aug-16	21-Dec-16	-43				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-May-16	03-Sep-16	394				
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02362	Coordinate with MTRC for Precautionary Measure	0%	60	60	19-Aug-16	31-Oct-16	579				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-May-16	20-Jun-16	579				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	21-Jun-16	21-Jul-16	579				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	22-Jul-16	30-Sep-16	579				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	05-Jul-16	15-Jul-16	662				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	16-Jul-16	16-Aug-16	662				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	17-Aug-16	09-Sep-16	662				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-May-16	03-Jul-16	1026				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	94.58%	24	443	07-Nov-14 A	17-Jun-16	662				
NB02650	NB55- backfilling	0%	50	50	18-Jun-16	16-Aug-16	662				
NB02660	NB55 - NB production	90.57%	10	106	15-Jan-16 A	29-May-16	1061				
NB02670	NB55 - NB post & panel installation	0%	5	5	17-Aug-16	22-Aug-16	793				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	57.14%	45	105	20-Feb-16 A	03-Jul-16	1026				
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-May-16	10-Jun-16	754				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	11-Jun-16	09-Aug-16	754				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	10-Aug-16	08-Oct-16	754				
NB02800	NB61 (0-50m) - NB production	0%	45	45	10-Aug-16	23-Sep-16	944				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-May-16	03-Jul-16	1026				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	85.71%	15	105	20-Feb-16 A	03-Jun-16	1056				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	97.92%	7	337	01-Apr-15 A	27-May-16	825				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	28-May-16	21-Jun-16	840				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	28-May-16	11-Jul-16	1018				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Jul-16	16-Jul-16	824				
NB03040	NB61A (75-190m) - NB production	85.71%	15	105	20-Feb-16 A	03-Jun-16	1056				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-May-16	20-May-16	1225				
MCLT1090	New MCLT - finishes works	0%	75	75	20-May-16 A	17-Aug-16	112				
MCLT1100	New MCLT completion	0%	0	0		17-Aug-16	112				17-Aug-16* ◆
TCSS Works											
G54											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-May-16	722				20-May-16 ◆ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB63A (Ch.6710-6840)-TWSR West Side											
Noise Barrier Works											
NB01090	NB63A-1 - NB production	0%	45	45	20-May-16 A	03-Jul-16	422				
NB01130	NB63A-2 - backfilling	0%	12	12	18-Jun-16	02-Jul-16	-19				
NB01140	NB63A-2 - NB production	0%	45	45	20-May-16 A	03-Jul-16	422				
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	341				
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	85%	12	80	18-Jan-16 A	02-Jun-16	-7				
NB01180	NB63A-3 - backfilling	0%	12	12	18-Jun-16	02-Jul-16	-19				
NB01190	NB63A-3 - NB production	0%	45	45	03-Jun-16	17-Jul-16	408				
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	18-Jul-16	22-Jul-16	329				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10860	DSD Trunk Sewer laying (along NB63A)	51.85%	26	54	14-Mar-16 A	20-Jun-16	9				
TSZ10880	Watermain installation (along NB63A)	0%	30	30	21-Jun-16	26-Jul-16	9				
TSZ10890	Firemain installation (along NB63A)	0%	30	30	27-Jul-16	30-Aug-16	9				
Underground Utility Works											
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	50%	24	48	18-Mar-16 A	17-Jun-16	-103				
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB001060	NB64 & NB64A -NB post & panel installation	6.06%	31	33	14-Mar-16 A	25-Jun-16	351				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	20-Apr-16 A	10-Jun-16	11				
TSZ10920	Backfill up to NB64 footing level	0%	6	6	11-Jun-16	17-Jun-16	11				
TSZ10930	Watermain installation (along NB64)	0%	30	30	18-Jun-16	23-Jul-16	11				
TSZ10940	Firemain installation (along NB64)	0%	30	30	25-Jul-16	27-Aug-16	11				
Underground Utility Works											
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	6.25%	60	64	29-Feb-16 A	30-Jul-16	-139				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
Target Milestone											
MS03	Completion of Bridge Deck 3 Structure between	0%	0	0		31-May-16	0				31-May-16* ◆ Completion of Bridge Deck 3 Structure between VBP6-VBP7-VBP8-Eas
MS04	Completion of Installation of all Precast Concrete Skins	0%	0	0		30-Jun-16	0				30-Jun-16* ◆ Completion of Installation of all Precast Con
MS05	Completion of Installation of all Parapet Walls and Planter Walls	0%	0	0		14-Jul-16*	2				14-Jul-16* ◆ Completion of Installation of all
MS06	Commissioning of Kau Lung Hang Vehicular Bridge to enable	0%	0	0		08-Aug-16	0				08-Aug-16* ◆ Commis
KLH Bridge - West Ramp											
KLH.1034	West Ramp Structure Work (6 bays after P3-4 beams lifting)	74.63%	17	67	20-Feb-16 A	08-Jun-16	0				
KLH.1140	West Ramp - Backfilling & Drainage	8.89%	41	45	17-May-16 A	08-Jul-16	0				
KLH.1180	West Ramp - Parapet skin (92nos)	31.37%	35	51	07-Apr-16 A	30-Jun-16	0				
KLH.1240	West Ramp -Parapet Wall & Planter Wall	0%	45	45	21-May-16	14-Jul-16	0				
KLH.1250	West Ramp - Road Surface work ready to start	0%	0	0	09-Jul-16		0				◆ West Ramp - Road Surface work rea
KLH.1260	West Ramp - barrier	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1280	West Ramp - Lighting	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1290	West Ramp - Planting	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1300	West Ramp Complete	0%	0	0		08-Aug-16	0				08-Aug-16 ◆ West Ra
KLH Bridge - Deck 1											
KLH.3380	Deck 1 - Parapet skin (61nos)	82.46%	10	57	14-Mar-16 A	31-May-16	25				
KLH.3390	Deck 1 - Parapet Wall & Planter Wall	22.22%	35	45	07-May-16 A	30-Jun-16	6				
KLH.3400	Deck 1 - Road Surface work ready to start	0%	0	0	02-Jul-16		6				◆ Deck 1 - Road Surface work ready to start
KLH.3410	Deck 1 - barrier	0%	21	21	02-Jul-16	26-Jul-16	11				
KLH.3420	Deck 1 - Lighting	0%	21	21	02-Jul-16	26-Jul-16	11				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
KLH.3430	Deck 1 - Planting	0%	21	21	02-Jul-16	26-Jul-16	11				
KLH.3440	Deck 1 - Complete	0%	0	0		29-Jul-16	8				29-Jul-16 ♦ Deck 1 - Comple
KLH.3630	Pedestrian walkway Roof & Parapet P2 to P3	0%	30	30	07-Jun-16	13-Jul-16	8				
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	14-Jul-16	29-Jul-16	8				
KLH Bridge - Deck 2											
KLH.3130	Precast Concrete Skin (P5 to P6)(14nos)	37.5%	5	8	29-Apr-16 A	30-May-16	2				
KLH.3140	Parapet wall (P5 to P6)	0%	21	21	23-May-16	16-Jun-16	4				
KLH.3150	Finished Surface of Road ready for P5-P6	0%	0	0	17-Jun-16		4				♦ Finished Surface of Road ready for P5-P6
KLH.3160	Pedestrian walkway Roof & Parapet P5-P6	0%	30	30	17-Jun-16	22-Jul-16	4				
KLH.3170	Pedestrian walkway floor finishes P5-P6	0%	14	14	19-Jul-16	03-Aug-16	4				
KLH.3230	Precast Concrete Skin (P4 to P5)(12nos)	0%	7	5	30-Apr-16 A	27-May-16	16				
KLH.3240	Parapet wall (P4 to P5)	53.33%	14	30	18-May-16 A	04-Jun-16	9				
KLH.3250	Finished Surface of Road ready for P4 to P5	0%	0	0	06-Jun-16		9				♦ Finished Surface of Road ready for P4 to P5
KLH.3260	Pedestrian walkway Roof & Parapet P4 to P5	0%	30	30	06-Jun-16	12-Jul-16	9				
KLH.3270	Pedestrian walkway floor finishes P4 to P5	0%	14	14	13-Jul-16	28-Jul-16	9				
KLH.3330	Precast Concrete Skin (P3 to P4)(11nos)	0%	10	7	23-Apr-16 A	31-May-16	13				
KLH.3340	Parapet wall (P3 to P4)	46.67%	16	30	18-May-16 A	07-Jun-16	7				
KLH.3350	Finished Surface of Road ready for P3 to P4	0%	0	0	08-Jun-16		7				♦ Finished Surface of Road ready for P3 to P4
KLH.3360	Pedestrian walkway Roof & Parapet P3 to P4	0%	30	30	08-Jun-16	14-Jul-16	7				
KLH.3370	Pedestrian walkway floor finishes P3 to P4	0%	14	14	15-Jul-16	30-Jul-16	7				
KLH Bridge - Deck 3											
KLH.1380	Deck - VBP6 to VBP7	87.65%	10	81	20-Feb-16 A	31-May-16	0				
KLH.3450	Deck 3 - Parapet skin (61nos)	0%	25	25	26-May-16*	24-Jun-16	0				
KLH.3460	Deck 3 - Parapet Wall & Planter Wall	0%	33	33	03-Jun-16	13-Jul-16	1				
KLH.3470	Deck 3 - Road Surface work ready to start	0%	0	0	14-Jul-16		1				♦ Deck 3 - Road Surface work rea
KLH.3480	Deck 3 - barrier	0%	21	21	14-Jul-16	06-Aug-16	1				
KLH.3490	Deck 3 - Lighting	0%	21	21	14-Jul-16	06-Aug-16	1				
KLH.3500	Deck 3 - Planting	0%	21	21	14-Jul-16	06-Aug-16	1				
KLH.3510	Deck 3 - Complete	0%	0	0		06-Aug-16	1				06-Aug-16 ♦ Deck 3 - C
KLH.3650	Pedestrian walkway Roof & Parapet P6 to P7	0%	30	30	16-Jun-16	21-Jul-16	1				
KLH.3660	Pedestrian walkway floor finishes P6 to P7	0%	14	14	22-Jul-16	06-Aug-16	1				
KLH Bridge - East Ramp											
KLH.3530	East Ramp - Backfilling & Drainage	33.33%	40	60	09-May-16 A	07-Jul-16	1				
KLH.3540	East Ramp - Parapet skin (79nos)	81.48%	10	54	23-Mar-16 A	31-May-16	13				
KLH.3550	East Ramp -Parapet Wall & Planter Wall	22.22%	35	45	07-May-16 A	30-Jun-16	13				
KLH.3560	East Ramp - Road Surface work ready to start	0%	0	0	08-Jul-16		1				♦ East Ramp - Road Surface work read
KLH.3570	East Ramp - barrier	0%	21	21	08-Jul-16	01-Aug-16	6				
KLH.3580	East Ramp - Lighting	0%	21	21	08-Jul-16	01-Aug-16	6				
KLH.3590	East Ramp - Planting	0%	21	21	08-Jul-16	01-Aug-16	6				
KLH.3600	East Ramp Complete	0%	0	0		01-Aug-16	6				01-Aug-16 ♦ East Ramp Co
KLH Bridge - Ramp R1											
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	86.22%	35	254	02-Jul-15 A	30-Jun-16	32				
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	20-May-16	07-Jul-16	27				
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	40	40	02-Jul-16	17-Aug-16	58				
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	40	40	08-Jul-16	23-Aug-16	27				
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	91.98%	21	262	22-Jun-15 A	14-Jun-16	52				
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	15-Jun-16	20-Jul-16	52				
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	21-Jul-16	24-Aug-16	52				
Z2.KLH.3610	Ramp R1 - Steel roof	0%	40	40	25-Jul-16	08-Sep-16	27				
Z2.KLH.3620	Ramp R1 - finishes work	0%	30	30	19-Aug-16	23-Sep-16	27				
KLH Bridge - Ramp R2											
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-May-16*	17-Jun-16	822				
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	18-Jun-16	19-Jul-16	822				
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	78.23%	32	147	20-Nov-15 A	27-Jun-16	1				
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	60	60	28-May-16	08-Aug-16	1				
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	09-Aug-16	19-Sep-16	1				
Bridge Road Work											
Z2.KLH.1930	Road Pavement Works (East Ramp)	0%	26	26	08-Jul-16	06-Aug-16	1				
Z2.KLH.1940	Road Pavement Works (Deck 1)	0%	26	26	02-Jul-16	01-Aug-16	6				
Z2.KLH.1950	Road Pavement Works (Deck 2)	0%	26	26	17-Jun-16	18-Jul-16	18				
Z2.KLH.1960	Road Pavement Works (Deck 3)	0%	21	21	14-Jul-16	06-Aug-16	1				
Z2.KLH.1970	Road Pavement Works (West Ramp)	0%	26	26	09-Jul-16	08-Aug-16	0				
Z2.KLH.1980	KLHVB road work complete	0%	0	0		08-Aug-16	0				08-Aug-16 ♦ KLHVB r
Z2.KLH.2020	Completion of Stage S1 of works (KD11)	0%	0	0		08-Aug-16	0				08-Aug-16 ♦ Complet
Z2.KLH.2030	Diversion of existing pedestrian to proposed Kiu Lung Hang Vehicular	0%	1	1	09-Aug-16	09-Aug-16	0				
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	09-Aug-16	31-Dec-16	685				
Lift at TWSR-W Side											
L01000	KLHVB completed	0%	0	0	09-Aug-16		74				♦ KLHVB

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								May	Jun	Jul	Aug	
L01010	Demolish Temp NWP ramp	0%	26	26	09-Aug-16	07-Sep-16	74					
L01093	Lift contractor sub-letting	90.91%	20	220	10-Aug-15 A	13-Jun-16	62					
L01094	Lift submission & ordering period	0%	270	270	14-Jun-16	17-May-17	62					
L01140	CLP Power available (by CLP)	12.07%	335	381	04-Apr-16 A	19-Apr-17	187					
Lift at FLHY S/B												
L01180	Earliest date for lift construction resume	0%	0	0	07-Jul-16		60					◆ Earliest date for lift construction resume
L01190	Set up & Pile test	0%	45	45	07-Jul-16	27-Aug-16	60					
L01300	CLP Power available (by CLP)	8.22%	335	365	04-Apr-16 A	19-Apr-17	190					
Demolition of Existing Nam Wa Po Footbridge												
Demolition Work												
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	65	65	10-Aug-16	27-Oct-16	0					
Noise Barrier Along Fanling Highway S/B												
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	20-May-16	10-Jun-16	-12					
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	60	60	11-Jun-16	20-Aug-16	-12					
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	27-Jul-16	16-Aug-16	-17					
NB03190	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	17-Aug-16	28-Oct-16	-17					
NB70 (Ch.6910-6930)-FH S/B Side												
Noise Barrier Works												
NB03250	NB70 - Sheet piling & Excavation	0%	18	18	20-May-16	10-Jun-16	-17					
NB03260	NB70 - Footing & Wall Structure	0%	26	26	11-Jun-16	12-Jul-16	-17					
NB03270	NB70- backfilling	0%	12	12	13-Jul-16	26-Jul-16	-17					
NB03280	NB70 - NB production	0%	45	45	13-Jul-16	26-Aug-16	972					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	60	45	01-Apr-16 A	30-Jul-16	-51					
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	01-Aug-16		-51					◆ Steel Staircase
HKY1100	Steel Bridge prefabrication (HKYB)	65%	21	60	01-Apr-16 A	14-Jun-16	4					
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	15-Jun-16		4					◆ Steel Bridge available on site (HKYB)
TWSR-West/ FL Highway N/B Side Section												
HKY1164	HKYP6 - additional rock breaking	36.67%	19	30	16-May-16 A	11-Jun-16	-70					
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	0%	60	60	13-Jun-16	22-Aug-16	-70					
HKY1350	HKYAB4 - pile cap & abutment wall	40%	33	55	21-Mar-16 A	28-Jun-16	-36					
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	29-Jun-16	13-Jul-16	-36					
Crossing Fanling Highway Section												
HKY1416	TTA Stage 4 start	0%	0	0	14-Jul-16		1180					◆ TTA Stage 4 start
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	84.62%	12	78	26-Feb-16 A	02-Jun-16	13					
TWSR-East FL Highway S/B Side Section												
HKY1600	Finishes Work	0%	30	30	20-May-16	24-Jun-16	19					
HKY1610	Bridge Structure complete (HKYFB-TWSR-E side)	0%	0	0		15-Jul-16	2					15-Jul-16 ◆ Bridge Structure complete (HKYFB-TWSR-E side)
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	59.49%	32	79	20-Feb-16 A	27-Jun-16	2					
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	0%	30	30	10-Jun-16	15-Jul-16	2					
Demolition of Existing Ho Ka Yuen Footbridge												
Crossing Fanling Highway Section												
HKY1680	Erect Temp platform for bridge demolition	0%	52	52	09-Aug-16	11-Oct-16	-66					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along Fanling Highway N/B												
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	12-Aug-16		12					◆ TTA for FH N/B (Stage 6) start
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	19-Aug-16	15-Sep-16	6					
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	108	108	19-Aug-16	28-Dec-16	0					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	20-May-16		11					◆ Steel Ramp available on site (WHSB)
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	20-May-16		874					◆ Steel Staircase available on site (WHSB)
TWSR-West/ FL Highway N/B Side Section												
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	20-May-16	13-Jul-16	772					
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	14-Jul-16	17-Aug-16	772					
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	18-Aug-16	19-Sep-16	772					
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	86.94%	35	268	02-Jul-15 A	30-Jun-16	6					
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		30-Jun-16	6					30-Jun-16 ◆ 1st half Steel Ramp ready for erection (WHS-TWSR-W side)
WHS1990	Erect 1st half ramp	0%	60	60	26-May-16	05-Aug-16	6					
WHS2000	Erect temp pedestrian ramp besides 1st half ramp	0%	45	45	06-Aug-16	28-Sep-16	6					
WHS2010	Erect temp access between existing bridge to 1st half ramp	0%	45	45	06-Aug-16	28-Sep-16	6					
Crossing Fanling Highway Section												
WHS1490	Finishes Work	0%	30	30	20-May-16	24-Jun-16	86					
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		24-Jun-16	86					24-Jun-16 ◆ Bridge Structure complete (WHSB-Cross fanling highway)
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge												
Crossing Fanling Highway Section												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								May	Jun	Jul	Aug
WHS1790	Erect Temp platform for bridge demolition	0%	60	60	21-Jul-16	29-Sep-16	487				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	87.14%	18	140	01-Dec-15 A	10-Jun-16	21				
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	92.04%	16	201	17-Sep-15 A	07-Jun-16	1209				
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	89.81%	16	157	11-Nov-15 A	07-Jun-16	34				
Underground Utility Works											
DN600 and DN900 Watermain											
DN1056	Laying DN600 section after DN900 changeover Works	63.33%	33	90	01-Feb-16 A	28-Jun-16	0				
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	29-Jun-16	06-Jul-16	0				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1050	Drainage work for Caltex access road	0%	150	150	20-May-16	16-Nov-16	604				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	85.6%	18	125	18-Dec-15 A	10-Jun-16	21				
RDZ41050	Traffic Diversion for FH S/B road construction (Z4 TTA-Stage 4)	0%	6	6	07-Jul-16	13-Jul-16	0				
RDZ41090	Remove FH central barrier	0%	25	25	14-Jul-16	11-Aug-16	0				
RDZ41100	TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)	0%	6	6	12-Aug-16	18-Aug-16	0				
RDZ41114	Construct FH N/B Lane 3 (Ch7925-8600)	0%	68	68	19-Aug-16	09-Nov-16	165				
Other Works											
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	39.8%	59	98	01-Mar-16 A	29-Jul-16	143				
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	30-Jul-16	02-Sep-16	173				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-May-16	13-Jul-16	253				
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	14-Jul-16	03-Aug-16	317				
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	04-Aug-16	24-Aug-16	252				
G35											
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	19-Aug-16	23-Sep-16	436				
FVMS2 (Deleted by RFI-138, Pending for VO)											
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	14-Jul-16	17-Aug-16	587				