

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jun	Jul	Aug	Sep
Contract Condition											
General											
Contract Condition											
KD11	KD-11(1061d)- S1: Achievement: Kau Lung Hang Veh. Bridge & KD-17 (1097d) -N3: Comission of Slip Road Y (Section bet. Fanling	0%	0	0		08-Aug-16	0				08-Aug-16* ◆ KD-11(1061d)- S1: Achievement: Kau
KD17	KD-17 (1097d) -N3: Comission of Slip Road Y (Section bet. Fanling	0%	0	0		11-Jul-16*	8				11-Jul-16* ◆ KD-17 (1097d) -N3: Comission of Slip Road Y (Section bet. Fa
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Jun-16		1480				◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Jun-16*		-536				◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Jun-16*		-338				◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Jun-16*		-203				◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Laying New Utilities											
DSD Southern Trunk Sewer, Water Main, Fire Main Works											
DSD Southern Trunk Sewer, Water Main Fire Main Works											
DSD0090	DSD Truck Sewer Laying complete	0%	0	0	02-Aug-16		2				◆ DSD Truck Sewer Laying complete
DSD0100	DSD Trunk Sewer Laying - overall testing (Zone 1 & Zone 2)	0%	45	45	02-Aug-16	23-Sep-16	2				
NB42 (Ch.5640-5740)-TWSR West Side											
Noise Barrier Works											
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	26-Jul-16	08-Aug-16	-5				
NB00131	NB42 (Ch5640-5740) - NB panel installation	0%	5	5	20-Jun-16	24-Jun-16	862				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10140	Firemain installation (along NB42)	0%	30	30	20-Jun-16	25-Jul-16	-5				
NB42A (Ch.5750-5810)-TWSR West Side											
Noise Barrier Works											
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	17	5	06-May-16 A	09-Jul-16	850				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10190	Firemain installation (along NB42A)	0%	20	20	20-Jun-16	13-Jul-16	-28				
NB47B (Ch.5820-5880)-TWSR West Side											
Noise Barrier Works											
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	11-Jul-16	23-Jul-16	-37				
NB00250	NB47B (Ch5820-5880)- NB post & panel installation	0%	15	5	20-Jun-16 A	07-Jul-16	852				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10240	Firemain installation (along NB47B)	87.68%	17	138	13-Nov-15 A	09-Jul-16	-37				
Underground Utility Works											
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	88.37%	10	86	13-Jan-16 A	30-Jun-16	-114				
UUZ10130	Z1 Utility work complete is ready for energization	0%	0	0		30-Jun-16	-114				30-Jun-16 ◆ Z1 Utility work complete is ready for energization
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
Underground Utility Works											
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		29-Aug-16	-81				29-Aug-16 ◆ All UU and backfi
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	30-Aug-16	01-Mar-17	-120				
ADVZ20182	Additional Utility cable changeover period (PCCW. HCG)	0%	274	274	30-Aug-16	30-May-17	-210				
TWSR-West Construction											
Drainage & Road Works											
Ch 5640-5880											
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	0%	176	176	30-Aug-16	07-Apr-17	-45				
Noise Barrier Along Fanling Highway S/B											
NB44 (Ch.5700-5760)-FH S/B Side											
Noise Barrier Works											
NB01390	NB44 - NB production	0%	45	45	20-Jun-16	03-Aug-16	1020				
NB01400	NB44 - NB post & panel installation	0%	5	5	04-Aug-16	09-Aug-16	824				
NB45 (Ch.5760-5820)-FH S/B Side											
Noise Barrier Works											
NB01440	NB45 - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	1051				
NB01450	NB45 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	851				
NB46 (Ch.5820-5880)-FH S/B Side											
Noise Barrier Works											
NB01490	NB46 - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	1051				
NB01500	NB46 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	851				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Jun-16	05-Jan-17	682				
NB47 (Ch.5880-5930)-TWSR West Side											
Noise Barrier Works											
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	20-Jun-16	24-Jun-16	842				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10290	Firemain installation (along NB47)	0%	26	26	20-Jun-16	20-Jul-16	1174				
NB47A (Ch.5950-5975)-TWSR West Side											
Noise Barrier Works											
NB00330	NB47A - backfilling	97.6%	5	208	07-Sep-15 A	07-Jul-16	-23				

	Project ID: WP Rev 03 (1606)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jun-16)</p>		Date	Revision	C...	A
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1		
Page 1 of 7				30-Jun-14	WP Rev 1A		
				28-Aug-15	WP Rev 2		
				07-Apr-16	WP Rev 3		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jun	Jul	Aug	Sep
NB00335	Backfilling (Along NB47A-above ID1)	97.3%	5	185	06-Oct-15 A	07-Jul-16	-23				
NB00350	NB47A - NB post & panel installation	0%	5	5	08-Jul-16	13-Jul-16	827				
Underground Utility Works											
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	89.9%	10	99	13-Jan-16 A	30-Jun-16	-114				
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	89.9%	10	99	13-Jan-16 A	30-Jun-16	-114				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	10-Aug-16	23-Aug-16	-33				
NB00410	NB48 (Ch5995-6060) - NB post & panel installation	0%	5	5	24-Aug-16	29-Aug-16	787				
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	09-Aug-16	22-Aug-16	-32				
NB00470	NB48 (Ch6060-6120) - NB post & panel installation	0%	5	5	23-Aug-16	27-Aug-16	788				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	20-Jun-16	25-Jul-16	-20				
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	20-Jun-16	20-Jul-16	-16				
Underground Utility Works											
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	51.69%	43	89	21-Jan-16 A	09-Aug-16	-147				
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	41.67%	42	72	05-Feb-16 A	08-Aug-16	-146				
NB49 (Ch.6145-6215)-TWSR West Side											
Noise Barrier Works											
NB00520	NB49 - backfilling	0%	12	12	26-Jul-16	08-Aug-16	10				
NB00530	NB49 - NB production	50%	23	45	20-May-16 A	12-Jul-16	1018				
NB00540	NB49 - NB post & panel installation	0%	5	5	09-Aug-16	13-Aug-16	800				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10510	DSD Trunk Sewer laying (along NB49)	44.44%	10	18	11-Apr-16 A	30-Jun-16	28				
TSZ10530	Watermain installation (along NB49)	50%	10	20	01-Jun-16 A	30-Jun-16	10				
TSZ10540	Firemain installation (along NB49)	0%	20	20	02-Jul-16	25-Jul-16	10				
Underground Utility Works											
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	73.81%	22	84	03-Feb-16 A	15-Jul-16	-126				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00590	NB49B - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	1026				
NB00600	NB49B - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	44.12%	19	34	01-Jun-16 A	12-Jul-16	19				
TSZ10580	Watermain installation (along NB49B)	0%	20	20	13-Jul-16	04-Aug-16	23				
TSZ10590	Firemain installation (along NB49B)	0%	20	20	05-Aug-16	27-Aug-16	23				
Underground Utility Works											
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	52.08%	23	48	10-Jun-16 A	16-Jul-16	-127				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00710	NB54 - NB production	88.97%	15	136	20-Jan-16 A	04-Jul-16	1025				
NB00720	NB54 - NB post & panel installation	0%	5	5	05-Jul-16	09-Jul-16	830				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10630	Watermain installation (along NB54)	3.33%	29	30	20-May-16 A	23-Jul-16	23				
TSZ10640	Firemain installation (along NB54)	0%	30	30	25-Jul-16	27-Aug-16	23				
Underground Utility Works											
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	63.64%	28	77	21-Jan-16 A	22-Jul-16	-132				
NB54A (Ch.6290-6350)-TWSR West Side											
Noise Barrier Works											
NB00770	NB54A - backfilling	0%	12	12	30-Aug-16	12-Sep-16	-5				
NB00780	NB54A - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	1026				
NB00790	NB54A - NB post & panel installation	0%	5	5	13-Sep-16	19-Sep-16	770				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10680	Watermain installation (along NB54A)	63.64%	16	44	14-Mar-16 A	08-Jul-16	9				
TSZ10690	Firemain installation (along NB54A)	0%	30	30	09-Jul-16	12-Aug-16	9				
Underground Utility Works											
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	60	60	20-Jun-16	29-Aug-16	-164				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											
NB00850	NB57 - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	1026				
NB00860	NB57 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10730	Watermain installation (along NB57)	0%	27	27	20-Jun-16	21-Jul-16	-2				
TSZ10740	Firemain installation (along NB57)	0%	30	30	22-Jul-16	25-Aug-16	-2				
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	26-Aug-16	08-Sep-16	-2				
Underground Utility Works											
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m)	55.88%	30	68	26-Feb-16 A	25-Jul-16	-134				
NB58 (Ch.6445-6480)-TWSR West Side											
Noise Barrier Works											
NB00910	NB58 - backfilling	0%	12	12	01-Aug-16	13-Aug-16	-55				
NB00920	NB58 - NB production	0%	45	45	20-May-16 A	03-Aug-16	995				
NB00930	NB58 - NB post & panel installation	0%	5	5	15-Aug-16	19-Aug-16	795				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10780	Watermain installation (along NB58)	0%	40	40	20-Jun-16	05-Aug-16	2				
TSZ10790	Firemain installation (along NB58)	0%	40	40	20-Jun-16	05-Aug-16	2				
TSZ11010	Backfilling	0%	12	12	30-Jul-16	12-Aug-16	2				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Jun	Jul	Aug	Sep	
Underground Utility Works												
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	0%	35	12	16-May-16 A	30-Jul-16	-139					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00980	NB59 - backfilling	0%	12	12	03-Aug-16	16-Aug-16	18					
NB00990	NB59 - NB production	0%	45	45	20-May-16 A	03-Aug-16	984					
NB01000	NB59 - NB post & panel installation	0%	12	12	17-Aug-16	30-Aug-16	786					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10830	Watermain installation (along NB59)	18.42%	31	38	11-Apr-16 A	26-Jul-16	24					
TSZ10840	Firemain installation (along NB59)	0%	37	30	20-May-16 A	02-Aug-16	18					
Underground Utility Works												
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	82.02%	16	89	29-Jan-16 A	08-Jul-16	-120					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB01050	NB63 - NB post & panel installation	0%	5	5	20-Jun-16	24-Jun-16	842					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10340	Firemain installation (along NB63)	0%	30	30	20-Jun-16	25-Jul-16	37					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ11020	Watermain & Firemain installation above Trunk Sewer	90.48%	10	105	14-Dec-15 A	30-Jun-16	8					
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	02-Jul-16	25-Jul-16	8					
Underground Utility Works												
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	95.52%	16	357	29-Jan-15 A	08-Jul-16	-120					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0340	Structure steel procurement (THFB)	72.37%	92	333	22-Sep-15 A	19-Sep-16	16					
TWSR-West/ FL Highway N/B Side Section												
THBF0140	THP5 - Pile cap, Pier and Pier Head	75.12%	52	209	31-Oct-15 A	19-Aug-16	158					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	82.72%	52	301	13-Jul-15 A	19-Aug-16	218					
THBF0220	THAB3 - pile cap & abutment wall	0%	69	69	14-Jul-16	04-Oct-16	1					
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	44.44%	40	72	01-Feb-16 A	21-Nov-16	1					
TWSR-East FL Highway S/B Side Section												
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	20-Jun-16 A	25-Jul-16	115					
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	26-Jul-16	17-Aug-16	115					
THBF0520	THP2 - Pile cap, Pier and Pier Head	0%	45	45	18-Aug-16	12-Oct-16	115					
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	20-Jun-16	11-Aug-16	165					
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	20-Jun-16	11-Aug-16	135					
THBF0780	Modified existing column head of existing footbridge	0%	30	30	12-Aug-16	15-Sep-16	135					
Lift at TWSR-W Side												
L1500	Temp work & Pile cap	55.56%	20	45	15-Jun-16 A	13-Jul-16	1					
L1510	Lift pit (NF115)	0%	30	30	14-Jul-16	17-Aug-16	78					
L1520	Lift shaft & roof	0%	52	52	18-Aug-16	20-Oct-16	78					
L1556	Lift contractor sub-letting	94.38%	10	178	21-Sep-15 A	30-Jun-16	2					
L1557	Lift submission & ordering period	0%	240	240	02-Jul-16	27-Apr-17	2					
L1600	CLP Power available (by CLP)	0%	365	365	20-Jun-16	19-Jun-17	36					
Lift at FLHY S/B												
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	89.13%	10	92	31-Dec-15 A	30-Jun-16	24					
L1350	Temp work & Pipe cap	0%	40	40	02-Jul-16	17-Aug-16	24					
L1360	Lift pit	0%	30	30	18-Aug-16	22-Sep-16	24					
L1450	CLP Power available (by CLP)	0%	365	365	20-Jun-16	19-Jun-17	38					
New Tai Wo Footbridge												
General												
TWFB1030	Structure steel Shop drawing approval (TWFB)	98.83%	5	426	04-Dec-14 A	24-Jun-16	97					
TWFB1040	Structure steel procurement (TWFB)	82.73%	57	330	22-Aug-15 A	15-Aug-16	66					
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	16-Aug-16	27-Oct-16	54					
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	16-Aug-16	27-Oct-16	619					
TWSR-West/ FL Highway N/B Side Section												
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	81.48%	15	81	18-Feb-16 A	07-Jul-16	177					
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	20-Jun-16	25-Jul-16	700					
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	26-Jul-16	25-Aug-16	700					
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		25-Aug-16	700					25-Aug-16 ♦ Steel Staircase ready
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	72.66%	35	128	16-Nov-15 A	30-Jul-16	127					
TWFB1340	TWAB1 - pile cap & abutment wall	82.35%	30	170	22-Oct-15 A	25-Jul-16	112					
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	26-Jul-16	17-Aug-16	112					
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		17-Aug-16	112					17-Aug-16 ♦ Steel Ramp ready for erection
Crossing Fanling Highway Section												
TWFB1410	TWP2 - Predrilling	0%	18	18	22-Aug-16	10-Sep-16	2					
TWFB1420	TWP2 - Pre-bored H pile (6 nos)	0%	18	18	12-Sep-16	04-Oct-16	2					
Lift at TWSR-W Side												
L1670	Lift shaft & roof	0%	52	52	21-Jun-16 A	19-Aug-16	615					
L1680	Structural Laminated glass wall installation	0%	30	30	20-Aug-16	24-Sep-16	662					
L1690	RC Link slab connect to bridge	0%	30	30	20-Aug-16	24-Sep-16	615					
L1720	Lift contractor sub-letting	94.36%	10	177	21-Sep-15 A	30-Jun-16	464					
L1730	Lift submission & ordering period	0%	270	270	02-Jul-16	05-Jun-17	464					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jun	Jul	Aug	Sep
L1780	CLP Power available (by CLP)	0%	365	365	20-Jun-16	19-Jun-17	638				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	97.19%	7	249	20-Jul-15 A	27-Jun-16	63				
TWFB-T1020	Engineer Comment	0%	26	26	28-Jun-16	28-Jul-16	63				
TWFB-T1030	Design amendment	0%	26	26	29-Jul-16	27-Aug-16	63				
TWFB-T1040	Design Available	0%	0	0		27-Aug-16	63				27-Aug-16 ♦ Design Available
Construction Works											
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	29-Aug-16	06-Mar-17	127				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway NB Side Section											
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	25	25	13-Aug-16	10-Sep-16	2				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	46	46	20-Jun-16	12-Aug-16	2				
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6125											
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	0%	120	120	30-Aug-16	23-Jan-17	-68				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Jun-16	05-Oct-16	369				
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02362	Coordinate with MTRC for Precautionary Measure	0%	60	60	19-Sep-16	29-Nov-16	554				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Jun-16	20-Jul-16	554				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	21-Jul-16	19-Aug-16	554				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	20-Aug-16	01-Nov-16	554				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	03-Aug-16	13-Aug-16	637				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rias	0%	27	27	15-Aug-16	14-Sep-16	637				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	15-Sep-16	12-Oct-16	637				
NB02590	NB53 (125-180m) - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	1026				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	94.58%	24	443	07-Nov-14 A	18-Jul-16	637				
NB02650	NB55- backfilling	0%	50	50	19-Jul-16	14-Sep-16	637				
NB02660	NB55 - NB production	62.26%	40	106	15-Jan-16 A	29-Jul-16	1000				
NB02670	NB55 - NB post & panel installation	0%	5	5	15-Sep-16	21-Sep-16	768				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	86.67%	14	105	20-Feb-16 A	03-Jul-16	1026				
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	831				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Jun-16	11-Jul-16	729				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	12-Jul-16	07-Sep-16	729				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	08-Sep-16	08-Nov-16	729				
NB02800	NB61 (0-50m) - NB production	0%	45	45	08-Sep-16	22-Oct-16	915				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Jun-16	03-Aug-16	995				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Aug-16	09-Aug-16	804				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	85.71%	15	105	20-Feb-16 A	04-Jul-16	1025				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	05-Jul-16	09-Jul-16	830				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	90.5%	32	337	01-Apr-15 A	27-Jul-16	775				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	28-Jul-16	19-Aug-16	790				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	28-Jul-16	10-Sep-16	957				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Sep-16	17-Sep-16	771				
NB03040	NB61A (75-190m) - NB production	85.71%	15	105	20-Feb-16 A	04-Jul-16	1025				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Jul-16	09-Jul-16	830				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Jun-16	20-Jun-16	1200				
MCLT1090	New MCLT - finishes works	36%	48	75	20-May-16 A	15-Aug-16	114				
MCLT1100	New MCLT completion	0%	0	0		15-Aug-16	114				15-Aug-16* ♦ New MCLT completion
TCSS Works											
G54											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Jun-16	697				20-Jun-16 ♦ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB63A (Ch.6710-6840)-TWSR West Side											
Noise Barrier Works											
NB01090	NB63A-1 - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	422				
NB01100	NB63A-1 - NB post & panel installation	0%	5	5	04-Jul-16	08-Jul-16	341				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jun	Jul	Aug	Sep
NB01130	NB63A-2 - backfilling	0%	12	12	18-Jun-16 A	04-Jul-16	-20				
NB01140	NB63A-2 - NB production	68.89%	14	45	20-May-16 A	03-Jul-16	422				
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	05-Jul-16	09-Jul-16	340				
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	72.5%	22	80	18-Jan-16 A	15-Jul-16	1178				
NB01180	NB63A-3 - backfilling	0%	12	12	01-Jun-16 A	04-Jul-16	-20				
NB01190	NB63A-3 - NB production	40%	27	45	03-Jun-16 A	16-Jul-16	409				
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	18-Jul-16	22-Jul-16	329				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10860	DSD Trunk Sewer laying (along NB63A)	51.85%	26	54	14-Mar-16 A	20-Jul-16	12				
TSZ10880	Watermain installation (along NB63A)	0%	30	30	21-Jul-16	24-Aug-16	1114				
TSZ10890	Firemain installation (along NB63A)	0%	30	30	25-Aug-16	29-Sep-16	1114				
Underground Utility Works											
UZZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	27.08%	35	48	18-Mar-16 A	30-Jul-16	-139				
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB001040	NB64 & NB64A -backfilling	0%	12	12	10-Sep-16	24-Sep-16	0				
NB001060	NB64 & NB64A -NB post & panel installation	6.06%	31	33	14-Mar-16 A	26-Jul-16	326				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	36	18	20-Apr-16 A	01-Aug-16	0				
TSZ10920	Backfill up to NB64 footing level	0%	6	6	02-Aug-16	08-Aug-16	0				
TSZ10930	Watermain installation (along NB64)	0%	30	30	09-Aug-16	12-Sep-16	0				
TSZ10940	Firemain installation (along NB64)	0%	30	30	09-Aug-16	12-Sep-16	0				
Underground Utility Works											
UZZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	45.31%	35	64	29-Feb-16 A	30-Jul-16	-139				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
Target Milestone											
MS04	Completion of Installation of all Precast Concrete Skins	0%	0	0		30-Jun-16*	0				30-Jun-16* ◆ Completion of Installation of all Precast Concrete Skins
MS05	Completion of Installation of all Parapet Walls and Planter Walls	0%	0	0		14-Jul-16*	2				14-Jul-16* ◆ Completion of Installation of all Parapet Walls and Planter Walls
MS06	Commissioning of Kau Lung Hang Vehicular Bridge to enable	0%	0	0		08-Aug-16*	0				08-Aug-16* ◆ Commissioning of Kau Lung Hang Vehicular Bridge to enable
KLH Bridge - West Ramp											
KLH.1140	West Ramp - Backfilling & Drainage	64.44%	16	45	17-May-16 A	08-Jul-16	0				
KLH.1180	West Ramp - Parapet skin (92nos)	80.39%	10	51	07-Apr-16 A	30-Jun-16	0				
KLH.1240	West Ramp -Parapet Wall & Planter Wall	53.33%	21	45	21-May-16 A	14-Jul-16	0				
KLH.1250	West Ramp - Road Surface work ready to start	0%	0	0	09-Jul-16		0				◆ West Ramp - Road Surface work ready to start
KLH.1260	West Ramp - barrier	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1280	West Ramp - Lighting	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1290	West Ramp - Planting	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1300	West Ramp Complete	0%	0	0		08-Aug-16	0				08-Aug-16 ◆ West Ramp Complete
KLH Bridge - Deck 1											
KLH.3390	Deck 1 - Parapet Wall & Planter Wall	77.78%	10	45	07-May-16 A	30-Jun-16	6				
KLH.3400	Deck 1 - Road Surface work ready to start	0%	0	0	02-Jul-16		6				◆ Deck 1 - Road Surface work ready to start
KLH.3410	Deck 1 - barrier	0%	21	21	02-Jul-16	26-Jul-16	11				
KLH.3420	Deck 1 - Lighting	0%	21	21	02-Jul-16	26-Jul-16	11				
KLH.3430	Deck 1 - Planting	0%	21	21	02-Jul-16	26-Jul-16	11				
KLH.3440	Deck 1 - Complete	0%	0	0		26-Jul-16	11				26-Jul-16 ◆ Deck 1 - Complete
KLH.3630	Pedestrian walkway Roof & Parapet P2 to P3	0%	30	30	20-Jun-16	25-Jul-16	103				
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	26-Jul-16	10-Aug-16	103				
KLH Bridge - Deck 2											
KLH.3140	Parapet wall (P5 to P6)	52.38%	10	21	23-May-16 A	30-Jun-16	6				
KLH.3150	Finished Surface of Road ready for P5-P6	0%	0	0	02-Jul-16		6				◆ Finished Surface of Road ready for P5-P6
KLH.3160	Pedestrian walkway Roof & Parapet P5-P6	0%	30	30	02-Jul-16	05-Aug-16	97				
KLH.3170	Pedestrian walkway floor finishes P5-P6	0%	14	14	02-Aug-16	17-Aug-16	97				
KLH.3260	Pedestrian walkway Roof & Parapet P4 to P5	0%	30	30	20-Jun-16	25-Jul-16	103				
KLH.3270	Pedestrian walkway floor finishes P4 to P5	0%	14	14	26-Jul-16	10-Aug-16	103				
KLH.3340	Parapet wall (P3 to P4)	60%	12	30	18-May-16 A	04-Jul-16	4				
KLH.3350	Finished Surface of Road ready for P3 to P4	0%	0	0	05-Jul-16		4				◆ Finished Surface of Road ready for P3 to P4
KLH.3360	Pedestrian walkway Roof & Parapet P3 to P4	0%	30	30	05-Jul-16	08-Aug-16	91				
KLH.3370	Pedestrian walkway floor finishes P3 to P4	0%	14	14	09-Aug-16	24-Aug-16	91				
KLH Bridge - Deck 3											
KLH.3450	Deck 3 - Parapet skin (61nos)	60%	10	25	26-May-16 A	30-Jun-16	0				
KLH.3460	Deck 3 - Parapet Wall & Planter Wall	39.39%	20	33	03-Jun-16 A	13-Jul-16	1				
KLH.3470	Deck 3 - Road Surface work ready to start	0%	0	0	14-Jul-16		1				◆ Deck 3 - Road Surface work ready to start
KLH.3480	Deck 3 - barrier	0%	21	21	14-Jul-16	06-Aug-16	1				
KLH.3490	Deck 3 - Lighting	0%	21	21	14-Jul-16	06-Aug-16	1				
KLH.3500	Deck 3 - Planting	0%	21	21	14-Jul-16	06-Aug-16	1				
KLH.3510	Deck 3 - Complete	0%	0	0		06-Aug-16	1				06-Aug-16 ◆ Deck 3 - Complete
KLH.3650	Pedestrian walkway Roof & Parapet P6 to P7	0%	30	30	20-Jun-16	25-Jul-16	103				
KLH.3660	Pedestrian walkway floor finishes P6 to P7	0%	14	14	26-Jul-16	10-Aug-16	103				
KLH Bridge - East Ramp											
KLH.3530	East Ramp - Backfilling & Drainage	75%	15	60	09-May-16 A	07-Jul-16	1				
KLH.3550	East Ramp -Parapet Wall & Planter Wall	77.78%	10	45	07-May-16 A	30-Jun-16	13				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Jun	Jul	Aug	Sep	
KLH.3560	East Ramp - Road Surface work ready to start	0%	0	0	08-Jul-16		1					◆ East Ramp - Road Surface work ready to start
KLH.3570	East Ramp - barrier	0%	21	21	08-Jul-16	01-Aug-16	6					
KLH.3580	East Ramp - Lighting	0%	21	21	08-Jul-16	01-Aug-16	6					
KLH.3590	East Ramp - Planting	0%	21	21	08-Jul-16	01-Aug-16	6					
KLH.3600	East Ramp Complete	0%	0	0		01-Aug-16	6					◆ East Ramp Complete
KLH Bridge - Ramp R1												
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	86.22%	35	254	02-Jul-15 A	30-Jul-16	46					
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	20-Jun-16	05-Aug-16	41					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	40	40	01-Aug-16	15-Sep-16	72					
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	40	40	06-Aug-16	22-Sep-16	41					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	91.98%	21	262	22-Jun-15 A	14-Jul-16	66					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	15-Jul-16	18-Aug-16	66					
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	19-Aug-16	23-Sep-16	66					
Z2.KLH.3610	Ramp R1 - Steel roof	0%	40	40	23-Aug-16	11-Oct-16	41					
Z2.KLH.3620	Ramp R1 - finishes work	0%	30	30	19-Sep-16	25-Oct-16	41					
KLH Bridge - Ramp R2												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Jun-16*	18-Jul-16	797					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	19-Jul-16	17-Aug-16	797					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	78.23%	32	147	20-Nov-15 A	27-Jul-16	15					
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	60	60	28-Jun-16	06-Sep-16	15					
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	07-Sep-16	20-Oct-16	15					
Bridge Road Work												
Z2.KLH.1930	Road Pavement Works (East Ramp)	0%	26	26	08-Jul-16	06-Aug-16	1					
Z2.KLH.1940	Road Pavement Works (Deck 1)	0%	26	26	02-Jul-16	01-Aug-16	6					
Z2.KLH.1950	Road Pavement Works (Deck 2)	0%	26	26	05-Jul-16	03-Aug-16	4					
Z2.KLH.1960	Road Pavement Works (Deck 3)	0%	21	21	14-Jul-16	06-Aug-16	1					
Z2.KLH.1970	Road Pavement Works (West Ramp)	0%	26	26	09-Jul-16	08-Aug-16	0					
Z2.KLH.1980	KLHVB road work complete	0%	0	0		08-Aug-16	0					◆ KLHVB road work complete
Z2.KLH.2020	Completion of Stage S1 of works (KD11)	0%	0	0		08-Aug-16	0					◆ Completion of Stage S1 of works (KD11)
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	09-Aug-16	31-Dec-16	685					
Lift at TWSR-W Side												
L01000	KLHVB completed	0%	0	0	09-Aug-16		74					◆ KLHVB completed
L01010	Demolish Temp NWP ramp	0%	26	26	09-Aug-16	07-Sep-16	74					
L01015	Pre-bored H Piling Rig mobilisation & set up period	0%	18	18	08-Sep-16	29-Sep-16	74					
L01093	Lift contractor sub-letting	95.45%	10	220	10-Aug-15 A	30-Jun-16	47					
L01094	Lift submission & ordering period	0%	270	270	02-Jul-16	05-Jun-17	47					
L01140	CLP Power available (by CLP)	19.95%	305	381	04-Apr-16 A	20-Apr-17	186					
Lift at FLHY S/B												
L01180	Earliest date for lift construction resume	0%	0	0	05-Aug-16		35					◆ Earliest date for lift construction resume
L01190	Set up & Pile test	0%	45	45	05-Aug-16	27-Sep-16	35					
L01300	CLP Power available (by CLP)	16.44%	305	365	04-Apr-16 A	20-Apr-17	189					
Demolition of Existing Nam Wa Po Footbridge												
Demolition Work												
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	65	65	08-Sep-16	25-Nov-16	15					
Noise Barrier Along Fanling Highway S/B												
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	26-Jul-16	15-Aug-16	11					
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	45	45	16-Aug-16	08-Oct-16	11					
NB03130	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	12-Jul-16	25-Jul-16	11					
NB03140	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	26-Jul-16	23-Aug-16	55					
NB03150	NB62 (80-110m) Under bridge - backfilling	0%	14	14	24-Aug-16	08-Sep-16	55					
NB03160	NB62 (80-110m) Under bridge - NB production	0%	45	45	24-Aug-16	07-Oct-16	930					
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	20-Jun-16	11-Jul-16	11					
NB03190	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	12-Jul-16	20-Sep-16	26					
NB70 (Ch.6910-6930)-FH S/B Side												
Noise Barrier Works												
NB03260	NB70 - Footing & Wall Structure	0%	26	26	11-Jun-16 A	20-Jul-16	86					
NB03270	NB70- backfilling	0%	12	12	21-Jul-16	03-Aug-16	86					
NB03280	NB70 - NB production	0%	45	45	21-Jul-16	03-Sep-16	964					
NB03290	NB70- NB post & panel installation	0%	5	5	05-Sep-16	09-Sep-16	777					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	22.22%	35	45	01-Apr-16 A	30-Jul-16	-51					
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	01-Aug-16		-51					◆ Steel Staircase & Ramp available on site (HKYB-TWSR-W side)
TWSR-West/ FL Highway N/B Side Section												
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	10%	54	60	13-Jun-16 A	22-Aug-16	-70					
HKY1250	HKYAB3 - pile cap & abutment wall	0%	30	30	23-Aug-16	27-Sep-16	753					
HKY1350	HKYAB4 - pile cap & abutment wall	85.45%	8	55	21-Mar-16 A	28-Jun-16	-36					
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	29-Jun-16	13-Jul-16	-36					
HKY1370	Steel Ramp ready for erection (HKY-TWSR-W side)	0%	0	0		22-Aug-16	-70					◆ Steel Ramp ready for erection (HKY-TWSR-W side)

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Jun	Jul	Aug	Sep	
HKY1390	Erect Ramp (HKY-TWSR-W)	0%	26	26	23-Aug-16	22-Sep-16	-70					
HKY1400	Finishes Work	0%	26	26	08-Sep-16	11-Oct-16	-70					
Crossing Fanling Highway Section												
HKY1416	TTA Stage 4 start	0%	0	0	19-Jul-16		1176					
HKY1460	Erect HKY bridge Structure across fanling highway	0%	12	12	23-Aug-16	05-Sep-16	-54					
HKY1470	Finishes Work	0%	12	12	06-Sep-16	20-Sep-16	-54					
TWSR-East FL Highway S/B Side Section												
HKY1600	Finishes Work	0%	30	30	20-Jun-16	25-Jul-16	-6					
HKY1610	Bridge Structure complete (HKYFB-TWSR-E side)	0%	0	0		02-Aug-16	-13					
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	91.14%	7	79	20-Feb-16 A	27-Jun-16	-13					
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	0%	30	30	28-Jun-16	02-Aug-16	-13					
Demolition of Existing Ho Ka Yuen Footbridge												
Crossing Fanling Highway Section												
HKY1680	Erect Temp platform for bridge demolition	0%	52	52	09-Aug-16	11-Oct-16	-66					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along Fanling Highway N/B NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	17-Aug-16		22					
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	24-Aug-16	21-Sep-16	16					
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	108	108	24-Aug-16	03-Jan-17	10					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
TWSR-West/ FL Highway N/B Side Section												
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	92.16%	21	268	02-Jul-15 A	14-Jul-16	11					
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		14-Jul-16	11					
WHS1990	Erect 1st half ramp	40%	36	60	10-May-16 A	01-Aug-16	10					
WHS2000	Erect temp pedestrian ramp besides 1st half ramp	0%	45	45	02-Aug-16	23-Sep-16	10					
WHS2010	Erect temp access between existing bridge to 1st half ramp	0%	45	45	02-Aug-16	23-Sep-16	10					
Crossing Fanling Highway Section												
WHS1490	Finishes Work	0%	30	30	20-Jun-16	25-Jul-16	61					
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		25-Jul-16	61					
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge												
Crossing Fanling Highway Section												
WHS1790	Erect Temp platform for bridge demolition	0%	60	60	16-Jul-16	24-Sep-16	491					
Slip Road Y Construction												
Drainage & Road Works												
TWSR-East FL Highway S/B Side Section												
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	87.14%	18	140	01-Dec-15 A	11-Jul-16	7					
Underground Utility Works												
DN600 and DN900 Watermain												
DN1056	Laying DN600 section after DN900 changeover Works	91.11%	8	90	01-Feb-16 A	28-Jun-16	14					
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	29-Jun-16	06-Jul-16	14					
VO - Wall 76A Construction												
Retaining Wall W76A												
TWSR-East FL Highway S/B Side Section												
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Jun-16	15-Dec-16	579					
Fanling Highway Construction												
Drainage & Road Works												
TWSR-East FL Highway S/B Side Section												
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	85.6%	18	125	18-Dec-15 A	11-Jul-16	10					
RDZ41050	Traffic Diversion for FH S/B road construction (Z4 TTA-Stage 4)	0%	6	6	12-Jul-16	18-Jul-16	10					
RDZ41090	Remove FH central barrier	0%	25	25	19-Jul-16	16-Aug-16	10					
RDZ41100	TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)	0%	6	6	17-Aug-16	23-Aug-16	10					
RDZ41114	Construct FH N/B Lane 3 (Ch7925-8600)	0%	68	68	24-Aug-16	14-Nov-16	221					
Other Works												
Retaining Wall W77B												
TWSR-East FL Highway S/B Side Section												
RWZ4.1100	Base slab & Wall (0-3m high)-RW77B (Ch 0-40)	39.8%	59	98	01-Mar-16 A	27-Aug-16	118					
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	29-Aug-16	04-Oct-16	148					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Jun-16	11-Aug-16	228					
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	12-Aug-16	01-Sep-16	288					
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	02-Sep-16	23-Sep-16	227					
G35												
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	24-Aug-16	28-Sep-16	432					
FVMS2 (Deleted by RFI-138, Pending for VO)												
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	19-Jul-16	22-Aug-16	583					