

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017	
								Oct	Nov	Dec	Jan		
Contract Condition													
General													
Contract Condition													
KD20	KD-20 (1064d)- Stage 1: Achievement: Whole length of	0%	0	0		03-Jan-17*	0					03-Jan-17	◆ KD-20 (1064
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Oct-16		1358						◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Oct-16*		-658						◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Oct-16*		-460						◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Oct-16*		-325						◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)													
Noise Barrier Along TWSR-West and Laying New Utilities													
DSD Southern Trunk Sewer, Water Main, Fire Main Works													
DSD Southern Trunk Sewer, Water Main Fire Main Works													
DSD0090	DSD Truck Sewer Laying complete	0%	0	0	12-Nov-16		0						◆ DSD Truck Sewer Laying complete
DSD0100	DSD Trunk Sewer Laying - overall testing (Zone 1 & Zone 2)	0%	12	12	12-Nov-16	25-Nov-16	0						
DSD0110	DSD Trunk Sewer Laying - overall inspection	0%	18	18	26-Nov-16	16-Dec-16	0						
DSD0120	DSD Trunk Sewer Laying - overall rectification	0%	12	12	17-Dec-16	03-Jan-17	0						
NB42 (Ch.5640-5740)-TWSR West Side													
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10140	Firemain installation (along NB42)	66.22%	25	74	20-Aug-16 A	17-Nov-16	60						
NB42A (Ch.5750-5810)-TWSR West Side													
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10190	Firemain installation (along NB42A)	67.12%	24	73	20-Aug-16 A	16-Nov-16	61						
Noise Barrier Along Fanling Highway N/B													
Site Clearance & Demolition of Existing Structure													
Underground Utility Works													
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		31-Oct-16	0						31-Oct-16 ◆ All UU and backfill along TWSR-W complete
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	01-Nov-16	03-May-17	258						
ADVZ20182	Additional Utility cable changeover period (PCCW, HCG)	0%	273	273	01-Nov-16	31-Jul-17	169						
TWSR-West Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	31.76%	116	170	15-Aug-16 A	15-Mar-17	14						
ZONE 2 (Ch. 5880 to 6930)													
General													
DRM Proposal													
DRM Proposal													
ADVZ20190	Utility cable duct laying & backfill complete	0%	0	0		31-Oct-16*	0						31-Oct-16* ◆ Utility cable duct laying & backfill complete
ADVZ20200	Utility cable changeover period (All Utility Companies)(9 months)	0%	273	273	01-Nov-16	31-Jul-17	169						
ADVZ20220	New TWSR-W construction period	29.35%	130	184	15-Aug-16 A	31-Mar-17	0						
Noise Barrier Along TWSR-West and Laying New Utilities													
NB48 (Ch.5995-6120)-TWSR West Side													
Noise Barrier Works													
NB00390	NB48 (Ch5995-6060) - backfilling	66.67%	6	18	05-Oct-16 A	26-Oct-16	54						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10440	Firemain installation (along NB48, 0-60m)	64.74%	55	156	20-Jun-16 A	22-Dec-16	15						
TSZ10490	Firemain installation (along NB48, 60-110m)	64.74%	55	156	20-Jun-16 A	22-Dec-16	15						
NB49 (Ch.6145-6215)-TWSR West Side													
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10530	Watermain installation (along NB49)	84.67%	21	137	01-Jun-16 A	12-Nov-16	49						
TSZ10540	Firemain installation (along NB49)	52.94%	24	51	15-Sep-16 A	16-Nov-16	46						
Underground Utility Works													
UZZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	95.33%	10	214	03-Feb-16 A	31-Oct-16	0						
NB49B (Ch.6215-6235)-TWSR West Side													
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10580	Watermain installation (along NB49B)	43.75%	9	16	12-Oct-16 A	29-Oct-16	71						
TSZ10590	Firemain installation (along NB49B)	0%	20	20	31-Oct-16	22-Nov-16	71						
Underground Utility Works													
UZZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	91.6%	10	119	10-Jun-16 A	31-Oct-16	0						
NB54 (Ch.6240-6280)-TWSR West Side													
Noise Barrier Works													
NB00720	NB54 - NB post & panel installation	0%	5	5	20-Oct-16	25-Oct-16	741						
DSD Southern Trunk Sewer, Water Main Fire Main Works													
TSZ10630	Watermain installation (along NB54)	91.97%	11	137	20-May-16 A	01-Nov-16	59						
TSZ10640	Firemain installation (along NB54)	0%	30	30	02-Nov-16	06-Dec-16	59						
NB54A (Ch.6290-6350)-TWSR West Side													
Noise Barrier Works													
NB00770	NB54A - backfilling	0%	12	12	01-Nov-16	14-Nov-16	63						
NB00780	NB54A - NB production	77.27%	45	198	20-May-16 A	03-Dec-16	873						
NB00790	NB54A - NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702						
DSD Southern Trunk Sewer, Water Main Fire Main Works													

	Project ID: WP Rev 04 (1610)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Oct-16)		Date	Revision	Ch...	A
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1		
	Page 1 of 6			30-Jun-14	WP Rev...		
				28-Aug-15	WP Rev 2		
	07-Apr-16	WP Rev 3					
	26-Oct-16	WP Rev 4					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017
								Oct	Nov	Dec	Jan	
												Jan
TSZ10680	Watermain installation (along NB54A)	78.76%	48	226	14-Mar-16 A	14-Dec-16	27					
TSZ10690	Firemain installation (along NB54A)	0%	25	25	15-Dec-16	16-Jan-17	27					
Underground Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	89.9%	10	99	05-Jul-16 A	31-Oct-16	0					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00860	NB57 - NB post & panel installation	50%	24	48	20-Sep-16 A	16-Nov-16	722					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10730	Watermain installation (along NB57)	0%	27	27	20-Oct-16	19-Nov-16	31					
TSZ10740	Firemain installation (along NB57)	0%	30	30	21-Nov-16	24-Dec-16	31					
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	28-Dec-16	11-Jan-17	31					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00930	NB58 - NB post & panel installation	50%	24	48	20-Sep-16 A	16-Nov-16	722					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10790	Firemain installation (along NB58)	82.35%	9	51	29-Aug-16 A	29-Oct-16	85					
TSZ11010	Backfilling	55%	9	20	11-Oct-16 A	02-Nov-16	85					
Underground Utility Works												
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	92.86%	10	140	16-May-16 A	31-Oct-16	0					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00980	NB59 - backfilling	0%	12	12	29-Nov-16	12-Dec-16	39					
NB01000	NB59 - NB post installation	25%	12	16	15-Oct-16 A	02-Nov-16	734					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10840	Firemain installation (along NB59)	78.75%	34	160	20-May-16 A	28-Nov-16	39					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB01050	NB63 - NB post installation	70.59%	5	17	05-Oct-16 A	25-Oct-16	741					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10340	Firemain installation (along NB63)	77.1%	30	131	20-Jun-16 A	23-Nov-16	55					
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ20160	TTA for NB works	0%	60	60	13-Jan-17	31-Mar-17	235					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0350	Steel Staircase & Ramp prefabrication (THFB-TWSR-W)	83.52%	15	91	20-Jul-16 A	05-Nov-16	400					
THBF0360	Steel Staircase & Ramp available on site (THFB-TWSR-W side)	0%	0	0	07-Nov-16		400					◆ Steel Staircase & Ramp available on site (THFB-TWSR-W side)
THBF0370	Steel Staircase & Bridge prefabrication (THFB-TWSR-E side)	84.44%	14	90	20-Jul-16 A	04-Nov-16	431					
THBF0380	Steel Staircase & Bridge available on site (THFB-TWSR-E side)	0%	0	0	05-Nov-16		431					◆ Steel Staircase & Bridge available on site (THFB-TWSR-E side)
THBF0390	Steel Bridge prefabrication (THFB)	75.25%	25	101	20-Jul-16 A	17-Nov-16	420					
THBF0400	Steel Bridge available on site (THFB)	0%	0	0	18-Nov-16		420					◆ Steel Bridge available on site (THFB)
TWSR-West/ FL Highway N/B Side Section												
THBF0140	THP5 - Pile cap, Pier and Pier Head	92.16%	24	306	31-Oct-15 A	16-Nov-16	421					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	93.97%	24	398	13-Jul-15 A	16-Nov-16	481					
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		16-Nov-16	481					◆ Steel Staircase ready for erection (THFB-TWSR-W side)
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	73.57%	74	280	01-Feb-16 A	17-Jan-17	341					
THBF0310	THAB2 - pile cap & abutment wall	81.25%	6	32	16-Sep-16 A	26-Oct-16	389					
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	27-Oct-16	18-Nov-16	389					
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		17-Jan-17	341					◆
THBF0410	Erect Staircase (THFB-TWSR-W side)	0%	30	30	17-Nov-16	21-Dec-16	481					
THBF0420	Erect Ramp	0%	60	60	18-Jan-17	06-Apr-17	341					
Crossing Fanling Highway Section												
THBF0530	THP1 - Predrilling	0%	12	12	31-Dec-16	14-Jan-17	216					
THBF0540	THP1 - Pre-bored H pile (6 nos)	0%	45	45	16-Jan-17	16-Mar-17	216					
TWSR-East FL Highway S/B Side Section												
THBF0470	THAB1 - pile cap & abutment wall	0%	85	85	20-Oct-16	07-Feb-17	295					
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	01-Dec-16	25-Jan-17	364					
THBF0770	THP4 - Pile cap, Pier and Pier Head	67.86%	36	112	20-Jul-16 A	30-Nov-16	349					
THBF0780	Modified existing column head of existing footbridge	0%	30	30	01-Dec-16	07-Jan-17	349					
THBF0785	Reconstruction of existing span between P4 and existing pier	0%	30	30	09-Jan-17	20-Feb-17	349					
Lift at TWSR-W Side												
L1520	Lift shaft & roof	68.7%	36	115	16-Jul-16 A	30-Nov-16	379					
L1530	Structural Laminated glass wall installation	0%	30	30	01-Dec-16	07-Jan-17	423					
L1540	RC Platform connect to bridge	0%	30	30	01-Dec-16	07-Jan-17	379					
L1550	Metal cover on RC platform	0%	30	30	09-Jan-17	20-Feb-17	379					
L1557	Lift submission & ordering period	37.92%	149	240	02-Jul-16 A	27-Apr-17	340					
L1600	CLP Power available (by CLP)	30.71%	273	394	21-Jun-16 A	19-Jul-17	419					
Lift at FLHY S/B												
L1370	Lift shaft & roof	21.82%	86	110	20-Sep-16 A	08-Feb-17	346					
L1450	CLP Power available (by CLP)	30.71%	273	394	21-Jun-16 A	19-Jul-17	422					
New Tai Wo Footbridge												
General												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017
								Oct	Nov	Dec	Jan	
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	60%	36	90	15-Aug-16 A	30-Nov-16	113					
TWFB1060	Steel Staircase & Ramp available on site (TWFB-TWSR-W side)	0%	0	0	01-Dec-16		113					◆ Steel Staircase & Ramp available on site (T
TWFB1090	Steel Bridge prefabrication (TWFB)	60%	36	90	15-Aug-16 A	30-Nov-16	590					
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	01-Dec-16		590					◆ Steel Bridge available on site (TWFB)
TWSR-West/ FL Highway N/B Side Section												
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	86.15%	32	231	18-Feb-16 A	25-Nov-16	117					
TWFB1240	TWAB2 - pile cap & abutment wall	70.37%	32	108	20-Jul-16 A	25-Nov-16	90					
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	26-Nov-16	29-Dec-16	90					
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		29-Dec-16	90					29-Dec-16 ◆ Steel Staircase re
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	92.12%	23	292	16-Nov-15 A	15-Nov-16	126					
TWFB1350	TWAB1 - Backfilling (~3m)	0%	10	9	21-Oct-16 A	31-Oct-16	139					
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		15-Nov-16	126					◆ Steel Ramp ready for erection (TWFB-TWSR-W side)
TWFB1370	Erect Staircase (TWFB-TWSR-W side)	0%	60	60	30-Dec-16	18-Mar-17	90					
TWFB1380	Erect Ramp	0%	60	60	01-Dec-16	20-Feb-17	113					
Crossing Fanling Highway Section												
TWFB1410	TWP2 - Predrilling	0%	18	18	17-Jan-17	14-Feb-17	90					
Lift at TWSR-W Side												
L1670	Lift shaft & roof	62.5%	60	160	21-Jun-16 A	30-Dec-16	492					
L1680	Structural Laminated glass wall installation	0%	30	30	31-Dec-16	13-Feb-17	535					
L1690	RC Link slab connect to bridge	0%	30	30	31-Dec-16	13-Feb-17	492					
L1730	Lift submission & ordering period	30.95%	203	294	02-Jul-16 A	04-Jul-17	422					
L1780	CLP Power available (by CLP)	15.44%	334	395	20-Aug-16 A	18-Sep-17	526					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1030	Design amendment	68.49%	23	73	19-Aug-16 A	15-Nov-16	220					
TWFB-T1040	Design Available	0%	0	0		15-Nov-16	220					◆ Design Available
Construction Works												
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	16-Nov-16	27-May-17	284					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway N/B Side Section												
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	3	3	03-Nov-16	05-Nov-16	85					
TWFB-T1230	Watermain & Firemain at NB58 & backfill	77.78%	12	54	29-Aug-16 A	02-Nov-16	85					
TWSR-West Construction												
Drainage & Road Works												
Ch 5880-6740												
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	0%	120	120	01-Nov-16	31-Mar-17	0					
Noise Barrier Along Fanling Highway S/B												
NB46A (Ch.5880-5935)-FH S/B Side												
Noise Barrier Works												
NB03230	Sheet piling for DN600 watermain diversion work (VO70)	0%	14	14	26-Oct-16*	10-Nov-16	502					
NB03240	Excavation & DN600 pipe laying	0%	75	75	11-Nov-16	17-Feb-17	502					
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Oct-16	13-Feb-17	312					
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02430	Precautionary Measure installation	0%	26	26	20-Oct-16	18-Nov-16	453					
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	19-Nov-16	19-Dec-16	453					
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	20-Dec-16	10-Mar-17	453					
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	02-Dec-16	13-Dec-16	536					
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	14-Dec-16	17-Jan-17	536					
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	18-Jan-17	18-Feb-17	536					
NB02590	NB53 (125-180m) - NB production	91.62%	14	167	20-May-16 A	02-Nov-16	904					
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	03-Nov-16	08-Nov-16	729					
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02640	NB55 - Footing & Wall Structure	95.95%	24	593	07-Nov-14 A	16-Nov-16	536					
NB02650	NB55- backfilling	0%	50	50	17-Nov-16	17-Jan-17	536					
NB02660	NB55 - NB production	87.46%	40	319	15-Jan-16 A	28-Nov-16	878					
NB02670	NB55 - NB post & panel installation	0%	5	5	18-Jan-17	23-Jan-17	667					
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02730	NB56 - NB production	94.55%	14	257	20-Feb-16 A	02-Nov-16	904					
NB02740	NB56 - NB post & panel installation	0%	5	5	03-Nov-16	08-Nov-16	729					
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Oct-16	09-Nov-16	628					
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	10-Nov-16	10-Jan-17	628					
NB02790	NB61 (0-50m)- backfilling	0%	50	50	11-Jan-17	17-Mar-17	628					
NB02800	NB61 (0-50m) - NB production	0%	45	45	11-Jan-17	24-Feb-17	790					
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Oct-16	03-Dec-16	873					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017
								Oct	Nov	Dec	Jan	
Noise Barrier Works												
NB02920	NB61A (0-50m) - NB production	84.38%	45	288	20-Feb-16 A	03-Dec-16	873					
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	88.87%	57	512	01-Apr-15 A	24-Dec-16	649					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	28-Dec-16	20-Jan-17	664					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	24-Dec-16	07-Feb-17	807					
NB03040	NB61A (75-190m) - NB production	94.19%	15	258	20-Feb-16 A	03-Nov-16	903					
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Nov-16	09-Nov-16	728					
Box Culvert ID3 Works												
VO58 Extension of ID3												
ID30095	Preparation work	0%	30	30	20-Oct-16 A	23-Nov-16	369					
ID30100	Demolish existing wing walls (N&S)	0%	30	30	24-Nov-16	30-Dec-16	222					
ID30110	Rock fill to the box culvert level	0%	20	20	31-Dec-16	24-Jan-17	222					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
MCLT1090	New MCLT - finishes works	52.28%	115	241	20-May-16 A	14-Mar-17	631					
TCSS Works												
G54												
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0			686	20-Oct-16 ♦ Slow lane footing - G54 (NB61)				
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB63A (Ch.6710-6840)-TWSR West Side												
Noise Barrier Works												
NB01200	NB63A-3 - NB post installation	83.87%	5	31	17-Sep-16 A	25-Oct-16	741					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10860	DSD Trunk Sewer laying (along NB63A)	89.9%	20	198	14-Mar-16 A	11-Nov-16	0					
TSZ10880	Watermain installation (along NB63A)	0%	30	30	12-Nov-16	16-Dec-16	20					
TSZ10890	Firemain installation (along NB63A)	0%	30	30	17-Dec-16	24-Jan-17	20					
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001040	NB64 & NB64A -backfilling	0%	12	12	13-Dec-16	28-Dec-16	42					
NB001060	NB64 & NB64A-NB post & panel installation	85.17%	31	209	14-Mar-16 A	24-Nov-16	715					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10910	DSD Trunk Sewer laying (along NB64)	93.75%	10	160	20-Apr-16 A	31-Oct-16	10					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	01-Nov-16	07-Nov-16	42					
TSZ10940	Firemain installation (along NB64)	0%	30	30	08-Nov-16	12-Dec-16	42					
TSZ11028	Demolish existing pile caps at Watermain	0%	30	30	01-Nov-16	05-Dec-16	126					
TSZ11030	Demolish existing pile cap at Watermain after NWP bridge	0%	30	30	03-Jan-17	14-Feb-17	75					
Underground Utility Works												
UZZ20220	Utility cable laying by Utility companies (Along NB64 & NB64A,	95%	10	200	29-Feb-16 A	31-Oct-16	0					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
KLH.1290	West Ramp - Planting	0%	21	21	20-Oct-16	12-Nov-16	725					
KLH Bridge - Deck 1												
KLH.3430	Deck 1 - Planting	0%	21	21	20-Oct-16	12-Nov-16	725					
KLH.3630	Pedestrian walkway Roof P2 to P3	0%	38	38	16-Nov-16*	31-Dec-16	2					
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	03-Jan-17	18-Jan-17	2					
KLH Bridge - Deck 2												
KLH.3160	Pedestrian walkway Roof P5-P6	0%	38	38	16-Nov-16*	31-Dec-16	6					
KLH.3170	Pedestrian walkway floor finishes P5-P6	0%	14	14	28-Dec-16	13-Jan-17	6					
KLH.3260	Pedestrian walkway Roof P4 to P5	0%	37	37	16-Nov-16*	30-Dec-16	3					
KLH.3270	Pedestrian walkway floor finishes P4 to P5	0%	14	14	31-Dec-16	17-Jan-17	3					
KLH.3360	Pedestrian walkway Roof P3 to P4	0%	38	38	16-Nov-16*	31-Dec-16	2					
KLH.3370	Pedestrian walkway floor finishes P3 to P4	0%	14	14	03-Jan-17	18-Jan-17	2					
KLH Bridge - Deck 3												
KLH.3500	Deck 3 - Planting	0%	21	21	20-Oct-16	12-Nov-16	757					
KLH.3650	Pedestrian walkway Roof P6 to P7	0%	25	25	01-Dec-16*	31-Dec-16	2					
KLH.3660	Pedestrian walkway floor finishes P6 to P7	0%	14	14	03-Jan-17	18-Jan-17	2					
KLH Bridge - East Ramp												
KLH.3590	East Ramp - Planting	0%	34	34	20-Oct-16	28-Nov-16	1065					
KLH Bridge - Ramp R1												
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	72.29%	23	83	08-Aug-16 A	15-Nov-16	0					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	50%	49	98	20-Aug-16 A	15-Dec-16	28					
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	30	30	16-Nov-16	20-Dec-16	0					
Z2.KLH.3610	Ramp R1 - Steel roof	0%	30	30	30-Nov-16	06-Jan-17	0					
Z2.KLH.3620	Ramp R1 - finishes work	0%	30	30	14-Dec-16	20-Jan-17	0					
KLH Bridge - Ramp R2												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Oct-16*	16-Nov-16	696					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	17-Nov-16	16-Dec-16	696					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	88.04%	36	301	20-Nov-15 A	30-Nov-16	14					
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	45	45	24-Oct-16	14-Dec-16	14					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017
								Oct	Nov	Dec	Jan	
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	04-Nov-16	14-Dec-16	20					
Z2.KLH.1550	Ramp R2 - Steel roof	0%	40	40	12-Nov-16	30-Dec-16	20					
Z2.KLH.1920	Ramp R2 - finishes work	0%	30	30	26-Nov-16	03-Jan-17	14					
Bridge Road Work												
Z2.KLH.2030	Diversion of existing pedestrian to proposed Kiu Lung Hang Vehicular	0%	1	1	04-Jan-17	04-Jan-17	14					
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Oct-16	20-Mar-17	626					
Lift at TWSR-W Side												
L01030	Pile test (As Confirmed by ER, No pile test is required)	0%	0	0	20-Oct-16	20-Oct-16	506					
L01040	Temp work & Pile cap	0%	45	45	20-Oct-16	10-Dec-16	506					
L01050	Lift pit	0%	24	24	12-Dec-16	11-Jan-17	506					
L01060	Lift shaft & roof	0%	52	52	12-Jan-17	21-Mar-17	506					
L01094	Lift submission & ordering period	22.45%	228	294	01-Aug-16 A	02-Aug-17	429					
L01140	CLP Power available (by CLP)	48.3%	213	412	04-Apr-16 A	20-May-17	685					
Lift at FLHY S/B												
L01180	Earliest date for lift construction resume	0%	0	0	12-Nov-16		441					
L01190	Set up & Pile test	0%	30	30	12-Nov-16	16-Dec-16	441					
L01200	Temp work & Pier cap	0%	45	45	17-Dec-16	18-Feb-17	441					
L01300	CLP Power available (by CLP)	44.92%	244	443	04-Apr-16 A	20-Jun-17	660					
Demolition of Existing Nam Wa Po Footbridge												
Demolition Work												
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	65	65	03-Nov-16	20-Jan-17	0					
Noise Barrier Along Fanling Highway S/B												
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	20-Oct-16	09-Nov-16	628					
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	60	60	10-Nov-16	21-Jan-17	628					
NB03130	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	10-Nov-16	23-Nov-16	651					
NB03140	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	24-Nov-16	22-Dec-16	651					
NB03150	NB62 (80-110m) Under bridge - backfilling	0%	14	14	23-Dec-16	11-Jan-17	672					
NB03160	NB62 (80-110m) Under bridge - NB production	0%	45	45	23-Dec-16	05-Feb-17	809					
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	20-Oct-16	09-Nov-16	628					
NB03190	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	10-Nov-16	21-Jan-17	628					
NB70 (Ch.6910-6930)-FH S/B Side												
Noise Barrier Works												
NB03280	NB70 - NB production	40%	45	75	20-Sep-16 A	03-Dec-16	873					
NB03290	NB70- NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway N/B Side Section												
HKY1250	HKYAB3 - pile cap & abutment wall	57.65%	36	85	20-Aug-16 A	30-Nov-16	700					
HKY1260	HKYAB3 - Backfilling (~4m)	0%	12	12	01-Dec-16	14-Dec-16	700					
HKY1270	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		14-Dec-16	700					
HKY1273	Erect Staircase (HKY-TWSR-W side)	0%	30	30	15-Dec-16	21-Jan-17	700					
HKY1440	Remaining Finishes works of HKYFB	0%	150	150	20-Oct-16	28-Apr-17	628					
TWSR-East FL Highway S/B Side Section												
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	16.67%	30	36	13-Oct-16 A	23-Nov-16	748					
Other Works												
Slope Works												
TWSR-East FL Highway S/B Side Section												
S1000	Slope S51-Fill ~3m	0%	40	40	20-Oct-16	05-Dec-16	642					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along Fanling Highway N/B												
NB75 (Ch.7930-8090)-FH N/B Side												
Noise Barrier Works												
NB4040	NB75 -Pre-drilling (Ch7930-7990)	0%	24	24	11-Nov-16	08-Dec-16	68					
NB4050	NB75 - piling (NB75/01-05, 0.19m -24no)	0%	48	48	09-Dec-16	14-Feb-17	68					
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1) & G34	0%	24	24	09-Dec-16	09-Jan-17	181					
NB4160	NB75 -Pre-drilling (Ch8000-8050)	0%	48	48	09-Dec-16	14-Feb-17	68					
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	11-Nov-16		7					
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	18-Nov-16	15-Dec-16	1					
NB4300	NB77 - piling (NB77/01-08, 0.19m -34no)	0%	68	68	05-Dec-16	04-Mar-17	1					
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	72	72	18-Nov-16	21-Feb-17	21					
NB4410	NB77 -Pre-drilling (Ch8290-8390)	0%	60	60	16-Dec-16	07-Mar-17	15					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1120	Diversion of existing pedestrian from existing to proposed footbridge	0%	1	1	19-Nov-16	19-Nov-16	14					
TWSR-West/ FL Highway N/B Side Section												
WHS2020	Diverse pedestrian from existing ramp to new ramp	0%	0	0		18-Nov-16	14					
Crossing Fanling Highway Section												
WHS1490	Finishes Work	48%	26	50	20-Sep-16 A	18-Nov-16	14					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017	
								Oct	Nov	Dec	Jan		
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		18-Nov-16	14					18-Nov-16	◆ Bridge Structure complete (WHSB-Cross fanling highway)
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge													
TWSR-West/ FL Highway N/B Side Section													
WHS1870	Install Temp support to remove existing ramp	0%	25	25	19-Nov-16	17-Dec-16	294						
WHS1880	Remove existing ramp for 2nd half new ramp construction	0%	35	35	19-Dec-16	08-Feb-17	294						
WHS1890	Demolish existing WHS footbridge (TWSR-W side)	0%	30	30	21-Nov-16	24-Dec-16	555						
WHS2030	Remove temp filled platform	0%	30	30	28-Dec-16	09-Feb-17	555						
Crossing Fanling Highway Section													
WHS1790	Erect Temp platform for bridge demolition	7.5%	37	40	17-Oct-16 A	01-Dec-16	465						
WHS1800	Demolish existing WHS Footbridge	0%	60	60	02-Dec-16	21-Feb-17	465						
TWSR-East FL Highway S/B Side Section													
WHS1840	Demolish existing WHS Footbridge abutment wall at W77A	0%	20	20	21-Nov-16	13-Dec-16	14						
Slip Road Y Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41085	Construct Slip Rd Y (Ch7925-8050)(SA346) - remaining	0%	150	150	20-Oct-16	28-Apr-17	386						
VO - Wall 76A Construction													
Retaining Wall W76A													
TWSR-East FL Highway S/B Side Section													
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Oct-16	28-Apr-17	478						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41086	Construct FH S/B Lane 1 & 2 (Ch7925-8000)(SA346) (after HKY	0%	145	145	20-Oct-16	22-Apr-17	290						
RDZ41090	Remove FH central barrier & road work for TTA	57.78%	19	45	17-Sep-16 A	10-Nov-16	1						
RDZ41100	TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)	0%	6	6	11-Nov-16	17-Nov-16	1						
RDZ41114	Construct FH N/B Lane 3 (Ch7925-8600)	0%	68	68	18-Nov-16	16-Feb-17	150						
Other Works													
Retaining Wall W77A													
TWSR-East FL Highway S/B Side Section													
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	14-Dec-16	15-Feb-17	14						
RWZ4.1080	Base slab & Wall (3-7m high)-RW77A (Ch.0-20)	0%	90	90	16-Jan-17	15-May-17	14						
RWZ4.1140	Base slab & Wall (0-3m high)-RW77A (Ch.92-120)	47.54%	32	61	13-Sep-16 A	25-Nov-16	24						
RWZ4.1150	Backfilling (0-3m) - RW77A (Ch.92-120)	0%	30	30	26-Nov-16	03-Jan-17	24						
RWZ4.1160	CLP 132kV cable diversion	0%	54	54	26-Nov-16	08-Feb-17	29						
Retaining Wall W77B													
TWSR-East FL Highway S/B Side Section													
RWZ4.1100	Base slab & Wall (0-3m high)-RW77B (Ch 0-23)	0%	60	60	20-Oct-16	30-Dec-16	76						
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-23)	0%	30	30	31-Dec-16	13-Feb-17	76						
RWZ4.1115	Temp Shoring & Excavation	90%	21	210	01-Mar-16 A	12-Nov-16	180						
RWZ4.1120	Base slab & Wall (3-4m high)-RW77B (Ch.23-75)	69.46%	51	167	01-Jun-16 A	17-Dec-16	115						
Retaining Wall W78													
TWSR-East FL Highway S/B Side Section													
RWZ4.0900	Site Clearance	0%	30	30	14-Nov-16	17-Dec-16	180						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Oct-16	10-Dec-16	221						
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	10-Dec-16	31-Dec-16	279						
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	03-Jan-17	23-Jan-17	221						
G35													
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	18-Nov-16	22-Dec-16	451						
FVMS2 (Deleted by RFI-138, Pending for VO)													
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	20-Oct-16	23-Nov-16	596						