

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017				
								Nov	Dec	Jan	Feb	Jan	Feb			
Contract Condition																
General																
Contract Condition																
KD20	KD-20 (1064d)- Stage 1: Achievement: Whole length of	0%	0	0		30-Dec-16	4									30-Dec-16* ◆ KD-20 (1064d)- Stage 1: Achievement: Whol
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Nov-16		1327									◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Nov-16*		-689									◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Nov-16*		-491									◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Nov-16*		-356									◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)																
Noise Barrier Along TWSR-West and Laying New Utilities																
DSD Southern Trunk Sewer, Water Main, Fire Main Works																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
DSD0090	DSD Truck Sewer Laying complete	0%	0	0	01-Dec-16		2									◆ DSD Truck Sewer Laying complete
DSD0100	DSD Trunk Sewer Laying - overall testing (Zone 1 & Zone 2)	25%	9	12	20-Oct-16 A	01-Dec-16	2									
DSD0110	DSD Trunk Sewer Laying - overall inspection	0%	12	12	01-Dec-16	14-Dec-16	2									
DSD0120	DSD Trunk Sewer Laying - overall rectification	0%	12	12	15-Dec-16	30-Dec-16	2									
NB42 (Ch.5640-5740)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10140	Firemain installation (along NB42)	66.22%	25	74	20-Aug-16 A	19-Dec-16	33									
NB42A (Ch.5750-5810)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10190	Firemain installation (along NB42A)	67.12%	24	73	20-Aug-16 A	17-Dec-16	34									
Noise Barrier Along Fanling Highway N/B																
Site Clearance & Demolition of Existing Structure																
Underground Utility Works																
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		01-Dec-16	0									01-Dec-16 ◆ All UU and backfill along TWSR-W complete
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	02-Dec-16	03-Jun-17	227									
ADVZ20182	Additional Utility cable changeover period (PCCW, HCG)	0%	273	273	02-Dec-16	31-Aug-17	138									
TWSR-West Construction																
Drainage & Road Works																
Ch 5640-5880																
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	39.41%	103	170	15-Aug-16 A	31-Mar-17	0									
ZONE 2 (Ch. 5880 to 6930)																
General																
DRM Proposal																
DRM Proposal																
ADVZ20190	Utility cable duct laying & backfill complete	0%	0	0		20-Nov-16	-19									20-Nov-16* ◆ Utility cable duct laying & backfill complete
ADVZ20200	Utility cable changeover period (All Utility Companies)(9 months)	0%	273	273	20-Nov-16	19-Aug-17	150									
ADVZ20220	New TWSR-W construction period	44.02%	103	184	15-Aug-16 A	31-Mar-17	0									
Noise Barrier Along TWSR-West and Laying New Utilities																
NB48 (Ch.5995-6120)-TWSR West Side																
Noise Barrier Works																
NB00390	NB48 (Ch5995-6060) - backfilling	66.67%	6	18	05-Oct-16 A	26-Nov-16	54									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10440	Firemain installation (along NB48, 0-60m)	82.05%	28	156	20-Jun-16 A	22-Dec-16	15									
TSZ10490	Firemain installation (along NB48, 60-110m)	82.05%	28	156	20-Jun-16 A	22-Dec-16	15									
NB49 (Ch.6145-6215)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10530	Watermain installation (along NB49)	93.43%	9	137	01-Jun-16 A	30-Nov-16	34									
TSZ10540	Firemain installation (along NB49)	35.29%	33	51	15-Sep-16 A	30-Dec-16	10									
Underground Utility Works																
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	95.79%	9	214	03-Feb-16 A	30-Nov-16	-26									
NB49B (Ch.6215-6235)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10590	Firemain installation (along NB49B)	0%	33	33	21-Nov-16	30-Dec-16	67									
Underground Utility Works																
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	92.44%	9	119	10-Jun-16 A	30-Nov-16	-26									
NB54 (Ch.6240-6280)-TWSR West Side																
Noise Barrier Works																
NB00720	NB54 - NB post & panel installation	0%	5	5	21-Nov-16	25-Nov-16	714									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10630	Watermain installation (along NB54)	91.97%	11	137	20-May-16 A	02-Dec-16	59									
TSZ10640	Firemain installation (along NB54)	0%	30	30	03-Dec-16	10-Jan-17	59									
NB54A (Ch.6290-6350)-TWSR West Side																
Noise Barrier Works																
NB00770	NB54A - backfilling	0%	12	12	02-Dec-16	15-Dec-16	63									
NB00780	NB54A - NB production	77.27%	45	198	20-May-16 A	03-Jan-17	842									
NB00790	NB54A - NB post & panel installation	0%	5	5	04-Jan-17	09-Jan-17	679									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10680	Watermain installation (along NB54A)	90.71%	21	226	14-Mar-16 A	14-Dec-16	27									

	Project ID: WP Rev 04 (1611)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Nov-16)		Date	Revision	C...	A..
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1		
	Page 1 of 6			30-Jun-14	WP Rev 1A		
				28-Aug-15	WP Rev 2		
	07-Apr-16	WP Rev 3					
	08-Nov-16	WP Rev 4					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017		
								Nov		Dec		Jan		Feb
TSZ10690	Firemain installation (along NB54A)	0%	25	25	15-Dec-16	16-Jan-17	27							
Underground Utility Works														
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	89.9%	10	99	05-Jul-16 A	01-Dec-16	-27							
NB57 (Ch.6365-6445)-TWSR West Side														
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10730	Watermain installation (along NB57)	0%	27	27	21-Nov-16	21-Dec-16	4							
TSZ10740	Firemain installation (along NB57)	0%	30	30	22-Dec-16	06-Feb-17	4							
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	07-Feb-17	20-Feb-17	4							
NB58 (Ch.6445-6480)-TWSR West Side														
Noise Barrier Works														
NB00930	NB58 - NB post & panel installation	2.08%	47	48	20-Sep-16 A	17-Jan-17	672							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10790	Firemain installation (along NB58)	82.35%	9	51	29-Aug-16 A	30-Nov-16	1063							
Underground Utility Works														
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	93.57%	9	140	16-May-16 A	30-Nov-16	-26							
NB59 (Ch.6490-6590)-TWSR West Side														
Noise Barrier Works														
NB01000	NB59 - NB post installation	25%	12	16	15-Oct-16 A	03-Dec-16	707							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10840	Firemain installation (along NB59)	78.75%	34	160	20-May-16 A	31-Dec-16	24							
NB63 (Ch.6610-6700)-TWSR West Side														
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10340	Firemain installation (along NB63)	97.71%	3	131	20-Jun-16 A	23-Nov-16	82							
Noise Barrier Along Fanling Highway N/B														
Site Clearance & Demolition of Existing Structure														
General														
ADVZ20160	TTA for NB works	0%	60	60	13-Jan-17	31-Mar-17	235							
Bridge Construction														
New Tai Hang Footbridge														
General														
THBF0350	Steel Staircase & Ramp prefabrication (THFB-TWSR-W)	90.11%	9	91	20-Jul-16 A	30-Nov-16	379							
THBF0360	Steel Staircase & Ramp available on site (THFB-TWSR-W side)	0%	0	0	01-Dec-16		379						◆ Steel Staircase & Ramp available on site (THFB-TWSR-W side)	
THBF0370	Steel Staircase & Bridge prefabrication (THFB-TWSR-E side)	90%	9	90	20-Jul-16 A	30-Nov-16	409							
THBF0380	Steel Staircase & Bridge available on site (THFB-TWSR-E side)	0%	0	0	01-Dec-16		409						◆ Steel Staircase & Bridge available on site (THFB-TWSR-E side)	
THBF0390	Steel Bridge prefabrication (THFB)	75.25%	25	101	20-Jul-16 A	19-Dec-16	393							
THBF0400	Steel Bridge available on site (THFB)	0%	0	0	20-Dec-16		393						◆ Steel Bridge available on site (THFB)	
TWSR-West/ FL Highway N/B Side Section														
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		21-Nov-16	478						21-Nov-16 ◆ Steel Staircase ready for erection (THFB-TWSR-W side)	
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	83.21%	47	280	01-Feb-16 A	17-Jan-17	341							
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		17-Jan-17	341						17-Jan-17 ◆ Steel Ramp ready for erection	
THBF0410	Erect Staircase (THFB-TWSR-W side)	0%	30	30	01-Dec-16	07-Jan-17	469							
THBF0420	Erect Ramp	0%	60	60	18-Jan-17	06-Apr-17	341							
Crossing Fanling Highway Section														
THBF0530	THP1 - Predrilling	0%	12	12	31-Dec-16	14-Jan-17	216							
THBF0540	THP1 - Pre-bored H pile (6 nos)	0%	45	45	16-Jan-17	16-Mar-17	216							
TWSR-East FL Highway S/B Side Section														
THBF0470	THAB1 - pile cap & abutment wall	0%	85	85	21-Nov-16	10-Mar-17	268							
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	06-Feb-17	29-Mar-17	317							
THBF0770	THP4 - Pile cap, Pier and Pier Head	50%	56	112	20-Jul-16 A	27-Jan-17	302							
THBF0780	Modified existing column head of existing footbridge	0%	30	30	06-Feb-17	11-Mar-17	302							
Lift at TWSR-W Side														
L1520	Lift shaft & roof	33.91%	76	115	16-Jul-16 A	28-Feb-17	312							
L1557	Lift submission & ordering period	49.17%	122	240	02-Jul-16 A	27-Apr-17	340							
L1600	CLP Power available (by CLP)	38.58%	242	394	21-Jun-16 A	19-Jul-17	419							
Lift at FLHY S/B														
L1370	Lift shaft & roof	46.36%	59	110	20-Sep-16 A	08-Feb-17	346							
L1380	Structural Laminated glass wall installation	0%	30	30	09-Feb-17	15-Mar-17	376							
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	09-Feb-17	15-Mar-17	346							
L1450	CLP Power available (by CLP)	38.58%	242	394	21-Jun-16 A	19-Jul-17	422							
New Tai Wo Footbridge														
General														
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	87.78%	11	90	15-Aug-16 A	02-Dec-16	80							
TWFB1060	Steel Staircase & Ramp available on site (TWFB-TWSR-W side)	0%	0	0	03-Dec-16		80						◆ Steel Staircase & Ramp available on site (TWFB-TWSR-W side)	
TWFB1090	Steel Bridge prefabrication (TWFB)	87.78%	11	90	15-Aug-16 A	02-Dec-16	558							
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	03-Dec-16		558						◆ Steel Bridge available on site (TWFB)	
TWSR-West/ FL Highway N/B Side Section														
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	95.24%	11	231	18-Feb-16 A	02-Dec-16	80							
TWFB1240	TWAB2 - pile cap & abutment wall	89.81%	11	108	20-Jul-16 A	02-Dec-16	1061							
TWFB1250	TWAB2 - Backfilling (~4m)	59.26%	11	27	12-Nov-16 A	02-Dec-16	80							
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		02-Dec-16	80						02-Dec-16 ◆ Steel Staircase ready for erection (THFB-TWSR-W side)	
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	98.97%	3	292	16-Nov-15 A	23-Nov-16	88							
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		23-Nov-16	88						23-Nov-16 ◆ Steel Ramp ready for erection (TWFB-TWSR-W side)	
TWFB1370	Erect Staircase (TWFB-TWSR-W side)	0%	30	30	03-Dec-16	10-Jan-17	80							

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017			
								Nov		Dec		Jan		Feb	
TWFB1380	Erect Ramp	0%	30	30	03-Dec-16	10-Jan-17	80								
TWFB1390	Finishes Work	0%	30	30	11-Jan-17	22-Feb-17	634								
Crossing Fanling Highway Section															
TWFB1410	TWP2 - Predrilling	0%	18	18	20-Dec-16	12-Jan-17	80								
TWFB1420	TWP2 - Pre-bored H pile (6 nos)	0%	30	30	13-Jan-17	24-Feb-17	80								
Lift at TWSR-W Side															
L1670	Lift shaft & roof	78.75%	34	160	21-Jun-16 A	31-Dec-16	491								
L1680	Structural Laminated glass wall installation	0%	30	30	03-Jan-17	14-Feb-17	534								
L1690	RC Link slab connect to bridge	0%	30	30	03-Jan-17	14-Feb-17	491								
L1700	Metal cover on RC platform	0%	30	30	15-Feb-17	21-Mar-17	491								
L1730	Lift submission & ordering period	40.14%	176	294	02-Jul-16 A	04-Jul-17	422								
L1780	CLP Power available (by CLP)	23.29%	303	395	20-Aug-16 A	18-Sep-17	526								
Temporary Tai Wo Footbridge															
Design Works															
TWFB-T1020	Engineer Comment	81.03%	22	116	28-Jun-16 A	15-Dec-16	90								
TWFB-T1030	Design amendment	0%	73	73	16-Dec-16	22-Mar-17	90								
Construction Works															
TWFB-T1065	TW Bridge Ramp at TWSR-W available	0%	0	0		10-Jan-17	244								
TWSR-West Construction															
Drainage & Road Works															
Ch 5880-6740															
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	14.17%	103	120	01-Nov-16 A	31-Mar-17	0								
Noise Barrier Along Fanling Highway S/B															
NB46A (Ch.5880-5935)-FH S/B Side															
Noise Barrier Works															
NB03230	Sheet piling for DN600 watermain diversion work (VO70)	0%	14	14	21-Nov-16*	06-Dec-16	480								
NB03240	Excavation & DN600 pipe laying	0%	75	75	07-Dec-16	15-Mar-17	480								
NB51 (Ch.5935-6055)-FH S/B Side															
Noise Barrier Works															
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	26.67%	66	90	20-Oct-16 A	16-Feb-17	309								
NB02290	NB51 ID1-3 (0-25m) - backfilling	0%	50	50	17-Feb-17	20-Apr-17	309								
NB02300	NB51 ID1-3 (0-25m) - NB production	0%	45	45	17-Feb-17	02-Apr-17	753								
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02370	NB52 - Sheet piling & Excavation	0%	26	26	20-Oct-16 A	20-Dec-16	588								
NB02380	NB52 - Footing & Wall Structure	0%	50	50	21-Dec-16	28-Feb-17	588								
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02430	Precautionary Measure installation	0%	26	26	21-Nov-16	20-Dec-16	520								
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	21-Dec-16	23-Jan-17	567								
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	24-Jan-17	12-Apr-17	567								
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	06-Jan-17	17-Jan-17	509								
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	18-Jan-17	25-Feb-17	509								
NB02590	NB53 (125-180m) - NB production	91.62%	14	167	20-May-16 A	03-Dec-16	873								
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702								
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02640	NB55 - Footing & Wall Structure	95.95%	24	593	07-Nov-14 A	17-Dec-16	509								
NB02650	NB55- backfilling	0%	50	50	19-Dec-16	25-Feb-17	509								
NB02660	NB55 - NB production	87.46%	40	319	15-Jan-16 A	29-Dec-16	847								
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02730	NB56 - NB production	94.55%	14	257	20-Feb-16 A	03-Dec-16	873								
NB02740	NB56 - NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702								
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	21-Nov-16	10-Dec-16	601								
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	12-Dec-16	18-Feb-17	601								
NB02800	NB61 (0-50m) - NB production	0%	45	45	18-Feb-17	04-Apr-17	751								
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Nov-16	03-Jan-17	842								
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jan-17	09-Jan-17	679								
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB02920	NB61A (0-50m) - NB production	84.38%	45	288	20-Feb-16 A	03-Jan-17	842								
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Jan-17	09-Jan-17	679								
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	88.87%	57	512	01-Apr-15 A	06-Feb-17	622								
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	07-Feb-17	01-Mar-17	637								
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	07-Feb-17	23-Mar-17	763								
NB03040	NB61A (75-190m) - NB production	94.19%	15	258	20-Feb-16 A	04-Dec-16	872								
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702								
Box Culvert ID3 Works															
VO58 Extension of ID3															
ID30095	Preparation work	0%	30	30	20-Oct-16 A	24-Dec-16	342								
ID30100	Demolish existing wing walls (N&S)	0%	30	30	28-Dec-16	09-Feb-17	195								

10-Jan-17 ♦ TW Bridge Ramp at TWSR-W avail

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017		
								Nov		Dec		Jan		Feb
ID30110	Rock fill to the box culvert level	0%	20	20	10-Feb-17	04-Mar-17	195							
Other Works														
Site Clearance & Demolition of Existing Structure														
Contract Condition														
MCLT1090	New MCLT - finishes works	52.28%	115	241	20-May-16 A	19-Apr-17	604							
TCSS Works														
G54														
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		21-Nov-16	689							
21-Nov-16 ♦ Slow lane footing - G54 (NB61)														
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)														
Noise Barrier Along TWSR-West and Laying New Utilities														
NB63A (Ch.6710-6840)-TWSR West Side														
Noise Barrier Works														
NB01200	NB63A-3 - NB post installation	3.23%	30	31	17-Sep-16 A	24-Dec-16	689							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10860	DSD Trunk Sewer laying (along NB63A)	98.48%	3	198	14-Mar-16 A	23-Nov-16	8							
TSZ10880	Watermain installation (along NB63A)	23.33%	23	30	02-Nov-16 A	16-Dec-16	20							
TSZ10890	Firemain installation (along NB63A)	0%	30	30	17-Dec-16	24-Jan-17	20							
NB64 & NB64A (Ch.6860-6920)-TWSR West Side														
Noise Barrier Works														
NB001040	NB64 & NB64A -backfilling	0%	12	12	16-Jan-17	06-Feb-17	43							
NB001060	NB64 & NB64A -NB post & panel installation	85.17%	31	209	14-Mar-16 A	28-Dec-16	688							
DSD Southern Trunk Sewer, Water Main Fire Main Works														
TSZ10910	DSD Trunk Sewer laying (along NB64)	94.38%	9	160	20-Apr-16 A	30-Nov-16	2							
TSZ10920	Backfill up to NB64 footing level	0%	6	6	01-Dec-16	07-Dec-16	43							
TSZ10940	Firemain installation (along NB64)	0%	30	30	08-Dec-16	14-Jan-17	43							
TSZ11028	Demolish existing pile caps at Watermain	0%	30	30	02-Dec-16	09-Jan-17	99							
TSZ11030	Demolish existing pile cap at Watermain after NWP bridge	0%	30	30	27-Jan-17	10-Mar-17	54							
Underground Utility Works														
UUZ20220	Utility cable laying by Utility companies (Along NB64 & NB64A,	95%	10	200	29-Feb-16 A	01-Dec-16	-27							
Bridge Construction														
Kau Lung Hang Vehicular Bridge														
KLH Bridge - West Ramp														
KLH.1290	West Ramp - Planting	0%	21	21	21-Nov-16	14-Dec-16	698							
KLH Bridge - Deck 1														
KLH.3430	Deck 1 - Planting	0%	21	21	21-Nov-16	14-Dec-16	698							
KLH.3630	Pedestrian walkway Roof P2 to P3	0%	38	38	21-Nov-16*	06-Jan-17	6							
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	07-Jan-17	23-Jan-17	6							
KLH Bridge - Deck 2														
KLH.3160	Pedestrian walkway Roof P5-P6	0%	38	38	21-Nov-16*	06-Jan-17	10							
KLH.3170	Pedestrian walkway floor finishes P5-P6 (include barrier and lighting)	0%	14	14	03-Jan-17	18-Jan-17	10							
KLH.3260	Pedestrian walkway Roof P4 to P5	0%	37	37	21-Nov-16*	05-Jan-17	7							
KLH.3270	Pedestrian walkway floor finishes P4 to P5 (include barrier and	0%	14	14	06-Jan-17	21-Jan-17	7							
KLH.3360	Pedestrian walkway Roof P3 to P4	0%	38	38	21-Nov-16*	06-Jan-17	6							
KLH.3370	Pedestrian walkway floor finishes P3 to P4 (include barrier and	0%	14	14	07-Jan-17	23-Jan-17	6							
KLH Bridge - Deck 3														
KLH.3500	Deck 3 - Planting	0%	21	21	21-Nov-16	14-Dec-16	730							
KLH.3650	Pedestrian walkway Roof P6 to P7	0%	25	25	01-Dec-16*	31-Dec-16	10							
KLH.3660	Pedestrian walkway floor finishes P6 to P7 (include barrier and	0%	14	14	03-Jan-17	18-Jan-17	10							
KLH Bridge - East Ramp														
KLH.3590	East Ramp - Planting	0%	34	34	21-Nov-16	31-Dec-16	1038							
KLH Bridge - Ramp R1														
Z2.KLH.1667	Additional Disruption to R1P1 period by UU duct laying	0%	9	5	01-Nov-16 A	30-Nov-16	-21							
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	50%	49	98	20-Aug-16 A	07-Feb-17	-21							
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	30	30	19-Nov-16 A	07-Feb-17	-21							
Z2.KLH.3610	Ramp R1 - Steel roof	0%	30	30	10-Jan-17	21-Feb-17	-21							
Z2.KLH.3620	Ramp R1 - finishes work (include barrier and lighting)	0%	30	30	19-Jan-17	02-Mar-17	-21							
KLH Bridge - Ramp R2														
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	21-Nov-16*	17-Dec-16	669							
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	19-Dec-16	20-Jan-17	669							
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	97.01%	9	301	20-Nov-15 A	30-Nov-16	1063							
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	45	45	17-Nov-16 A	14-Jan-17	-2							
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	02-Dec-16	14-Jan-17	4							
Z2.KLH.1550	Ramp R2 - Steel roof	0%	40	40	10-Dec-16	06-Feb-17	4							
Z2.KLH.1920	Ramp R2 - finishes work (include barrier and lighting)	0%	30	30	24-Dec-16	08-Feb-17	-2							
Bridge Road Work														
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	21-Nov-16	25-Apr-17	599							
Lift at TWSR-W Side														
L01094	Lift submission & ordering period	31.63%	201	294	01-Aug-16 A	02-Aug-17	429							
L01140	CLP Power available (by CLP)	55.83%	182	412	04-Apr-16 A	20-May-17	685							
Lift at FLHY S/B														
L01180	Earliest date for lift construction resume	0%	0	0	10-Dec-16		417							
L01190	Set up & Pile test	0%	30	30	10-Dec-16	17-Jan-17	417							
L01200	Temp work & Pier cap	0%	45	45	18-Jan-17	18-Mar-17	417							

♦ Earliest date for lift construction resume

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017		
								Nov		Dec		Jan		Feb
L01300	CLP Power available (by CLP)	51.69%	214	443	04-Apr-16 A	21-Jun-17	659							
Demolition of Existing Nam Wa Po Footbridge														
Demolition Work														
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	65	65	07-Dec-16	03-Mar-17	-21							
TWSR-West Construction														
Drainage & Road Works														
General														
CW01	1st interface connection to CW at S/B	0%	0	0		31-Jan-17	0					31-Jan-17*	1st interface con	
Noise Barrier Along Fanling Highway S/B														
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	01-Nov-16 A	10-Dec-16	601							
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	60	60	12-Dec-16	02-Mar-17	601							
NB03130	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	12-Dec-16	24-Dec-16	624							
NB03140	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	28-Dec-16	26-Jan-17	624							
NB03150	NB62 (80-110m) Under bridge - backfilling	0%	14	14	27-Jan-17	20-Feb-17	645							
NB03160	NB62 (80-110m) Under bridge - NB production	0%	45	45	27-Jan-17	12-Mar-17	774							
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	21-Nov-16	10-Dec-16	601							
NB03190	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	12-Dec-16	02-Mar-17	601							
NB70 (Ch.6910-6930)-FH S/B Side														
Noise Barrier Works														
NB03280	NB70 - NB production	81.33%	14	75	20-Sep-16 A	03-Dec-16	873							
NB03290	NB70- NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702							
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)														
Bridge Construction														
New Ho Ka Yuen Footbridge														
TWSR-West/ FL Highway N/B Side Section														
HKY1250	HKYAB3 - pile cap & abutment wall	57.65%	36	85	20-Aug-16 A	04-Jan-17	673							
HKY1260	HKYAB3 - Backfilling (~4m)	0%	12	12	05-Jan-17	18-Jan-17	673							
HKY1270	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		18-Jan-17	673					18-Jan-17	Steel Staircase ready for er	
HKY1273	Erect Staircase (HKY-TWSR-W side)	0%	30	30	19-Jan-17	02-Mar-17	673							
HKY1440	Remaining Finishes works of HKYFB	0%	150	150	21-Nov-16	02-Jun-17	556							
TWSR-East FL Highway S/B Side Section														
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	16.67%	30	36	13-Oct-16 A	24-Dec-16	721							
Other Works														
Slope Works														
TWSR-East FL Highway S/B Side Section														
S1000	Slope S51-Fill ~3m	0%	40	40	21-Nov-16	09-Jan-17	615							
ZONE 4 (Ch. 7925 to 8700)														
Noise Barrier Along Fanling Highway N/B														
NB75 (Ch.7930-8090)-FH N/B Side														
Noise Barrier Works														
NB4040	NB75 -Pre-drilling (Ch7930-7990)	0%	24	24	28-Nov-16	24-Dec-16	61							
NB4050	NB75 - piling (NB75/01-05, 0.19m -24no)	0%	48	48	28-Dec-16	02-Mar-17	61							
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1) & G34	0%	24	24	28-Dec-16	25-Jan-17	174							
NB4160	NB75 -Pre-drilling (Ch8000-8050)	0%	48	48	28-Dec-16	02-Mar-17	61							
NB77 (Ch.8090-8450)-FH N/B Side														
Noise Barrier Works														
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	28-Nov-16		0						TTA for FH N/B (Stage 6) start	
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	28-Nov-16	24-Dec-16	0							
NB4300	NB77 - piling (NB77/01-08, 0.19m -34no)	0%	68	68	14-Dec-16	14-Mar-17	0							
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	72	72	28-Nov-16	02-Mar-17	20							
NB4360	NB77 - piling (NB77/09-17, 0.19m -36no)	0%	72	72	10-Feb-17	11-May-17	20							
NB4410	NB77 -Pre-drilling (Ch8290-8390)	0%	60	60	28-Dec-16	16-Mar-17	14							
Bridge Construction														
New Wo Hop Shek Pedstrian & Cycle Bridge														
General														
WHS1120	Diversion of existing pedestrian from existing to proposed footbridge	0%	1	1	28-Nov-16	28-Nov-16	7							
TWSR-West/ FL Highway N/B Side Section														
WHS1300	Existing WHS bridge structure removed	0%	0	0		16-Feb-17	287					16-Feb-17	◆ E	
WHS1350	WHSAB2 - Predrilling (VO018)	0%	24	24	17-Feb-17	16-Mar-17	287							
WHS2020	Diverse pedestrian from existing ramp to new ramp	0%	0	0		26-Nov-16	7					26-Nov-16	◆ Diverse pedestrian from existing ramp to new ramp	
Crossing Fanling Highway Section														
WHS1490	Finishes Work	88%	6	50	20-Sep-16 A	26-Nov-16	7							
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		26-Nov-16	7					26-Nov-16	◆ Bridge Structure complete (WHSB-Cross fanling highway)	
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge														
TWSR-West/ FL Highway N/B Side Section														
WHS1870	Install Temp support to remove existing ramp	0%	25	25	28-Nov-16	28-Dec-16	287							
WHS1880	Remove existing ramp for 2nd half new ramp construction	0%	35	35	29-Dec-16	16-Feb-17	287							
WHS1890	Demolish existing WHS footbridge (TWSR-W side)	0%	30	30	29-Nov-16	05-Jan-17	548							
WHS2030	Remove temp filled platform	0%	30	30	06-Jan-17	17-Feb-17	548							
Crossing Fanling Highway Section														
WHS1790	Erect Temp platform for bridge demolition	7.5%	37	40	17-Oct-16 A	05-Jan-17	438							
WHS1800	Demolish existing WHS Footbridge	0%	60	60	06-Jan-17	24-Mar-17	438							
TWSR-East FL Highway S/B Side Section														

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017			
								Nov		Dec		Jan		Feb	
WHS1840	Demolish existing WHS Footbridge abutment wall at W77A	0%	20	20	29-Nov-16	21-Dec-16	7								
Slip Road Y Construction															
Drainage & Road Works															
TWSR-East FL Highway S/B Side Section															
RDZ41085	Construct Slip Rd Y (Ch7925-8050)(SA346) - remaining	0%	150	150	21-Nov-16	02-Jun-17	389								
VO - Wall 76A Construction															
Retaining Wall W76A															
TWSR-East FL Highway S/B Side Section															
W76A1050	Drainage work for Caltex access road	0%	150	150	21-Nov-16	02-Jun-17	451								
Fanling Highway Construction															
Drainage & Road Works															
TWSR-East FL Highway S/B Side Section															
RDZ41086	Construct FH S/B Lane 1 & 2 (Ch7925-8000)(SA346) (after HKY	0%	145	145	21-Nov-16	26-May-17	263								
RDZ41090	Remove FH central barrier & road work for TTA	86.67%	6	45	17-Sep-16 A	26-Nov-16	0								
RDZ41100	TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)	0%	0	0		26-Nov-16	0								
RDZ41114	Construct FH N/B Lane 3 (Ch7925-8600)	0%	68	68	28-Nov-16	25-Feb-17	149								
Other Works															
Retaining Wall W77A															
TWSR-East FL Highway S/B Side Section															
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	22-Dec-16	23-Feb-17	7								
RWZ4.1080	Base slab & Wall (3-7m high)- RW77A (Ch.0-20)	0%	90	90	24-Jan-17	23-May-17	7								
RWZ4.1140	Base slab & Wall (0-3m high)- RW77A (Ch.92-120)	91.8%	5	61	13-Sep-16 A	25-Nov-16	24								
RWZ4.1150	Backfilling (0-3m) - RW77A (Ch.92-120)	0%	30	30	26-Nov-16	03-Jan-17	24								
RWZ4.1160	CLP 132kV cable diversion	0%	54	54	15-Nov-16 A	25-Jan-17	34								
RWZ4.1170	Base slab & Wall (0-3m high)- RW77A last 1 bay at CH120	0%	21	21	26-Jan-17	27-Feb-17	34								
Retaining Wall W77B															
TWSR-East FL Highway S/B Side Section															
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-23)	0%	60	60	21-Nov-16	09-Feb-17	49								
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-23)	0%	30	30	10-Feb-17	16-Mar-17	49								
RWZ4.1115	Temp Shoring & Excavation	92.86%	15	210	01-Mar-16 A	07-Dec-16	159								
RWZ4.1120	Base slab & Wall (3-4m high)- RW77B (Ch.23-75)	76.65%	39	167	01-Jun-16 A	07-Jan-17	100								
Retaining Wall W78															
TWSR-East FL Highway S/B Side Section															
RWZ4.0900	Site Clearance	0%	30	30	08-Dec-16	14-Jan-17	159								
TCSS Works															
TCSS Pre-Construction Works															
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	21-Nov-16	14-Jan-17	226								
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	14-Jan-17	04-Feb-17	284								
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	06-Feb-17	25-Feb-17	232								
G35															
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	28-Nov-16	04-Jan-17	473								
FVMS2 (Deleted by RFI-138, Pending for VO)															
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	21-Nov-16	24-Dec-16	599								