

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018					
								Jun	Jul	Aug	Sep		
ZONE 1 (Ch. 5640 to 5880)													
Noise Barrier Along Fanling Highway N/B													
Site Clearance & Demolition of Existing Structure													
General													
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		01-Sep-18	15					01-Sep-18	◆ Zone 1 - Noise
NB43B (Ch.5640-5880)-FH N/B Side													
Noise Barrier Works													
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	20-Jun-18	20-Jul-18	30						
NB01220	NB43B-1 - Footing & Wall Structure (bay 3-8)	93.97%	7	116	08-Jan-18 A	27-Jun-18	35						
NB01225	NB43B-1 (0-100m) - Drainage Works	0%	24	24	05-Jul-18	01-Aug-18	30						
NB01230	NB43B-1 - backfilling	0%	12	12	02-Aug-18	15-Aug-18	30						
NB01240	NB43B-1 - NB production	40%	27	45	02-Jun-18 A	16-Jul-18	308						
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	16-Aug-18	21-Aug-18	225						
NB01270	NB43B-2 - Footing & Wall Structure (bay 9-16)	81.12%	27	143	13-Jan-18 A	21-Jul-18	15						
NB01275	NB43B-2 (100-200m) - Drainage Works	0%	24	24	23-Jul-18	18-Aug-18	15						
NB01280	NB43B-2 - backfilling	0%	12	12	20-Aug-18	01-Sep-18	15						
NB01290	NB43B-2 - NB production	0%	45	45	08-Jun-18 A	03-Aug-18	290						
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	210						
NB01325	NB43B-3 (200-260m) - Drainage Works	0%	24	24	20-Jun-18	18-Jul-18	34						
NB01330	NB43B-3 - backfilling	0%	12	12	19-Jul-18	01-Aug-18	42						
NB01340	NB43B-3 - NB production	0%	45	45	20-Jun-18	03-Aug-18	290						
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	04-Aug-18	09-Aug-18	235						
NB03295	Z1 FHN/B NB backfilling completed	0%	0	0		01-Sep-18	15					01-Sep-18	◆ Z1 FHN/B NB b
TWSR-West Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	0%	180	180	03-Sep-18	10-Apr-19	35						
Fanling Highway Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ11010	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane	0%	20	20	03-Sep-18	26-Sep-18	15						
ZONE 2 (Ch. 5880 to 6930)													
General													
DRM Proposal													
DRM Proposal													
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	45.3%	192	351	20-Nov-17 A	08-Feb-19	-50						
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	75.77%	63	260	05-Oct-17 A	01-Sep-18	15						
Noise Barrier Along Fanling Highway N/B													
NB43A (Ch.5880-6060)-FH N/B Side													
Noise Barrier Works													
NB001090	NB43A - ID1-2 Sheet piling & Excavation	71.43%	10	35	20-Apr-18 A	30-Jun-18	33						
NB001100	NB43A - ID1-2 Footing & Wall Structure	50%	28	55	03-May-18 A	23-Jul-18	31						
NB001105	NB43A - ID1-2 Drainage Works	0%	24	24	23-Jul-18	20-Aug-18	31						
NB001110	NB43A - ID1-2 backfilling	0%	12	12	20-Aug-18	03-Sep-18	79						
NB001120	NB43A - ID1-2 NB production	0%	45	45	23-Jul-18	06-Sep-18	232						
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	06-Sep-18	12-Sep-18	187						
NB01525	NB43A-1 (0-61.5m) - Drainage Works	0%	24	24	20-Jun-18	18-Jul-18	106						
NB01530	NB43A-1 - backfilling	0%	12	12	19-Jul-18	01-Aug-18	106						
NB01540	NB43A-1 - NB production	0%	45	45	20-Jun-18	03-Aug-18	265						
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	04-Aug-18	09-Aug-18	215						
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	70%	32	105	03-Apr-18 A	27-Jul-18	51						
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	0%	24	24	20-Aug-18	17-Sep-18	31						
NB01580	NB43A-2 - backfilling	0%	12	12	17-Sep-18	03-Oct-18	55						
NB01590	NB43A-2 - NB production	0%	45	45	27-Jul-18	10-Sep-18	228						
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	27-Jul-18	31-Aug-18	69						
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	31-Aug-18	08-Oct-18	162						
NB50 (Ch.6060-6130)-FH N/B Side													
Noise Barrier Works													
NB001150	NB50 -piling (0.19m -28no)	39%	21	34	05-May-18 A	14-Jul-18	-31						
NB001160	NB50 -Sheet piling & Excavation	0%	15	15	14-Jul-18	01-Aug-18	10						
NB001170	NB50 -Footing & Wall Structure	0%	60	60	01-Aug-18	12-Oct-18	10						
NB50A (Ch.6130-6450)-FH N/B Side													
Noise Barrier Works													
NB001220	NB50A - ID2-2 piling (0.19m -18no)	0%	18	18	14-Jul-18	04-Aug-18	-31						
NB001230	NB50A - ID2-2 Sheet piling & Excavation	0%	12	12	04-Aug-18	18-Aug-18	-31						
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	18-Aug-18	19-Oct-18	-31						
NB01606	NB50A (0-108m)(NB50A/1-11, 0.19m -60nos) Piling (s3)	11%	53	60	31-May-18 A	22-Aug-18	-31						
NB01610	NB50A (0-108m) - Sheet piling & Excavation	0%	12	12	22-Aug-18	05-Sep-18	-31						

Remaining Level of Effort
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone
 Crit. Milestone

Project ID:WP Rev 06 (1806)
 Layout: 3 Month Rolling Program
 Page 1 of 5

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Jun-18)



Date	Revision	C..	Approved
28-Aug...	WP R...		
07-Apr...	WP R...		
08-Nov...	WP R...		
17-Aug...	WP R...		
28-Mar...	WP R...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Jun	Jul	Aug	Sep
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	05-Sep-18	08-Dec-18	-31				
NB01656	NB50A (132-228m)(NB50A/12-S2, 0.19m -44nos) & FVMS1 (8 nos)	31%	36	52	31-May-18 A	01-Aug-18	-18				
NB01660	NB50A (132-228m) - Sheet piling & Excavation	0%	10	10	01-Aug-18	13-Aug-18	-18				
NB01670	NB50A (132-228m) - Footing & Wall Structure	0%	60	60	13-Aug-18	25-Oct-18	-18				
NB01706	NB50A (228-309m)(NB50A/S4-S5, 0.19m -18nos) & ADS1 (8nos)Piling	30%	18	26	08-Jun-18 A	12-Jul-18	40				
NB01710	NB50A (225-311m) - Sheet piling & Excavation	0%	12	12	12-Jul-18	26-Jul-18	40				
NB01720	NB50A-3 - Footing & Wall Structure	0%	48	48	26-Jul-18	20-Sep-18	40				
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB01770	NB60 (15-63m)(NB60/1-4, 0.19m -16nos) Piling	66.67%	9	27	08-May-18 A	29-Jun-18	55				
NB01780	NB60-1 (15-63m) - Sheet piling & Excavation	0%	12	12	08-Aug-18	22-Aug-18	22				
NB01790	NB60-1 -(15-63m) Footing & Wall Structure	0%	30	30	22-Aug-18	27-Sep-18	22				
NB01850	NB60-2 (63-174m) - Sheet piling & Excavation	73.53%	9	34	20-Apr-18 A	29-Jun-18	40				
NB01860	NB60-2 - Footing & Wall Structure	42%	42	72	27-Apr-18 A	08-Aug-18	22				
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	08-Sep-18	08-Oct-18	38				
NB01880	NB60-2 - NB production	0%	45	45	08-Aug-18	22-Sep-18	215				
NB01930	NB60-ID3-2 - Footing & Wall Structure	0%	50	50	20-Jun-18	17-Aug-18	38				
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	18-Aug-18	07-Sep-18	38				
NB01940	NB60-ID3-2 - backfilling	0%	12	12	08-Sep-18	21-Sep-18	62				
NB01950	NB60-ID3-2 - NB production	0%	45	45	18-Aug-18	01-Oct-18	206				
NB01980	NB60 (192-300m)(NB60/16-25, 0.19m -40nos) Piling	87.25%	13	102	01-Feb-18 A	05-Jul-18	-25				
NB01990	NB60-3 (192-300m) - Sheet piling & Excavation	0%	15	15	11-Jun-18 A	19-Jul-18	-25				
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	0%	60	60	20-Jul-18	28-Sep-18	-25				
Underground Utility Works											
Underground Utility Works											
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	0%	120	120	12-Sep-18	09-Jan-19	-35				
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	0%	120	120	20-Apr-18 A	15-Jan-19	-35				
Bridge Construction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0620	Finishes Work	84.98%	64	426	27-Feb-17 A	03-Sep-18	194				
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		03-Sep-18	194				03-Sep-18 ♦ Bridge Struct
Crossing Fanling Highway Section											
THBF0590	Finishes Work	0%	60	60	20-Jun-18	29-Aug-18	198				
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		29-Aug-18	198				29-Aug-18 ♦ Bridge Structure c
TWSR-East FL Highway S/B Side Section											
THBF0470	THAB1 - pile cap & abutment wall	91.21%	45	512	21-Nov-16 A	17-Sep-18	102				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	18-Sep-18	12-Oct-18	102				
THBF0800	ABWF work	0%	30	30	20-Jun-18	25-Jul-18	228				
Lift at TWSR-W Side											
L1530	Structural Laminated glass wall installation	55.56%	20	45	20-Apr-18 A	13-Jul-18	135				
L1550	Metal cover on RC platform	0%	30	30	20-Jun-18	25-Jul-18	108				
L1555	Glass canopy on ground level	0%	30	30	26-Jul-18	29-Aug-18	198				
L1560	Lift installation (NF115)	0%	70	70	26-Jul-18	18-Oct-18	125				
L1590	E&M and Finishes work	0%	120	120	26-Jul-18	15-Dec-18	108				
Lift at FLHY S/B											
L1370	Lift shaft & roof	91.37%	46	533	20-Sep-16 A	13-Aug-18	8				
L1380	Structural Laminated glass wall installation	0%	30	30	14-Aug-18	17-Sep-18	38				
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	14-Aug-18	17-Sep-18	8				
L1400	Roof cover for RC Platform	0%	30	30	18-Sep-18	25-Oct-18	8				
L1450	CLP Power available (by CLP)	88.35%	92	790	21-Jun-16 A	19-Sep-18	131				
New Tai Wo Footbridge											
General											
TWFB1090	Steel Bridge prefabrication (TWFB)	89.45%	61	578	15-Aug-16 A	30-Aug-18	62				
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0		31-Aug-18	62				♦ Steel Bridge ava
TWSR-West/ FL Highway N/B Side Section											
TWFB1390	Finishes Work	83.43%	59	356	20-May-17 A	28-Aug-18	185				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		28-Aug-18	185				28-Aug-18 ♦ Bridge Structure cc
Crossing Fanling Highway Section											
TWFB1440	TWP2 - Pile cap	0%	30	30	20-Jun-18	25-Jul-18	34				
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	26-Jul-18	15-Sep-18	34				
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	14	14	17-Sep-18	04-Oct-18	34				
TWFB1448	Erect Temp bwr for TWFB erection at Central Divier	0%	30	30	07-Sep-18	13-Oct-18	26				
TWSR-East FL Highway S/B Side Section											
TWFB1480	Precautionary work for MTRC I&P area	95.18%	4	83	20-Feb-18 A	23-Jun-18	26				
TWFB1550	TWP3 - Pre-bored H pile (6 nos)	0%	18	18	25-Jun-18	16-Jul-18	26				
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	0%	75	75	17-Jul-18	13-Oct-18	26				
Lift at TWSR-W Side											
L1680	Structural Laminated glass wall installation	37.5%	40	64	17-Mar-18 A	06-Aug-18	84				
L1700	Metal cover on RC platform	0%	30	30	03-Jul-18	06-Aug-18	84				
L1710	Glass canopy on ground level	0%	30	30	07-Aug-18	10-Sep-18	541				
L1730	Lift submission & ordering period	61.33%	58	150	20-Mar-18 A	16-Aug-18	106				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Jun	Jul	Aug	Sep
L1740	Lift installation	0%	70	70	17-Aug-18	09-Nov-18	88				
L1770	E&M and Finishes work	0%	120	120	07-Aug-18	29-Dec-18	84				
L1780	CLP Power available (by CLP)	93.96%	43	712	20-Aug-16 A	01-Aug-18	209				
Signalized Junction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	09-Sep-18	08-Dec-18	30				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02300	NB51 ID1-3 (0-25m) - NB production	96.31%	14	379	20-May-17 A	03-Jul-18	296				
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	04-Jul-18	09-Jul-18	242				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Jun-18	20-Jul-18	59				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	21-Jul-18	20-Aug-18	96				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	21-Aug-18	01-Nov-18	96				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	21-Jul-18	01-Aug-18	59				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	02-Aug-18	01-Sep-18	59				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	03-Sep-18	27-Sep-18	59				
NB02590	NB53 (125-180m) - NB production	99.05%	7	737	20-May-16 A	26-Jun-18	303				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	27-Jun-18	03-Jul-18	247				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Jun-18	25-Jun-18	253				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Jun-18	25-Jun-18	253				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02790	NB61 (0-50m)- backfilling	77.24%	28	123	20-Jan-18 A	23-Jul-18	230				
NB02800	NB61 (0-50m) - NB production	89.55%	14	134	20-Jan-18 A	03-Jul-18	296				
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	04-Jul-18	09-Jul-18	242				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Jun-18	03-Aug-18	265				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Aug-18	09-Aug-18	215				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	98.38%	14	865	20-Feb-16 A	03-Jul-18	296				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Jul-18	09-Jul-18	242				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	94.15%	57	975	01-Apr-15 A	25-Aug-18	161				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	27-Aug-18	18-Sep-18	176				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	25-Aug-18	09-Oct-18	198				
NB03050	NB61A (75-190m) - NB post & panel installation	72.22%	5	18	05-May-18 A	25-Jun-18	253				
Fanling Highway Construction											
Drainage & Road Works											
Ch 5880-6740											
RDZ41250	Z2 (CH5880-6740) : Fanling Highway S/B - D&R works (lane 3)	36.67%	38	60	04-Jun-18 A	03-Aug-18	70				
RDZ41260	Z2 (CH5880-6740) : Fanling Highway S/B - D&R works (lane 2)	0%	60	60	04-Aug-18	15-Oct-18	70				
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	30-Aug-18	05-Oct-18	18				
AADS1											
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		03-Sep-18	135				03-Sep-18 ◆ Slow lane foc
ADS1											
TCSS1970	Back filling & reinstatement road work (2m)	0%	18	18	20-Jun-18	11-Jul-18	150				
TCSS1980	TTA application & Approval - ADS1	0%	90	90	30-Aug-18	15-Dec-18	18				
FADS1											
TCSS2050	TTA application & Approval - FADS1	0%	90	90	26-Jul-18	10-Nov-18	18				
G55											
TCSS1740	TTA application & Approval - G55	0%	90	90	20-Jun-18	05-Oct-18	18				
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB003350	Bus Shelter footing & shelter near NB64 - VO86	0%	40	40	21-May-18 A	06-Aug-18	218				
Noise Barrier Along Fanling Highway N/B											
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB02050	NB60-4 (300-408m) - Sheet piling & Excavation	0%	20	12	16-Jun-18 A	13-Jul-18	-54				
NB02060	NB60-4 - Footing & Wall Structure	0%	50	50	14-Jul-18	10-Sep-18	-54				
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	11-Sep-18	10-Oct-18	-54				
NB02080	NB60-4 - NB production	0%	45	45	11-Sep-18	25-Oct-18	182				
NB02100	NB60 (408-468m)(NB60/18B-1 to S6, 0.19m -32nos) Piling	0%	32	32	20-Jun-18	27-Jul-18	20				
NB02101	NB60 (408-468m) FADS1 (8nos) Piling	0%	8	8	28-Jul-18	06-Aug-18	20				
NB66 (Ch.6920-6930)-FH N/B Side											
Noise Barrier Works											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Jun	Jul	Aug	Sep
NB02165	NB66 - Drainage Works	40.74%	16	27	08-May-18 A	09-Jul-18	0				
NB02170	NB66- backfilling	0%	15	15	26-Jul-18	11-Aug-18	97				
NB02180	NB66 - NB production	0%	45	45	20-Jun-18	03-Aug-18	265				
NB02190	NB66 - NB post & panel installation	0%	5	5	13-Aug-18	17-Aug-18	208				
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Jun-18	25-Jul-18	97				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
KLH.1290	West Ramp - Planting	0%	21	21	20-Jun-18	14-Jul-18	237				
KLH Bridge - Deck 1											
KLH.3430	Deck 1 - Planting	0%	21	21	20-Jun-18	14-Jul-18	237				
KLH Bridge - Deck 3											
KLH.3500	Deck 3 - Planting	0%	21	21	20-Jun-18	14-Jul-18	269				
KLH Bridge - East Ramp											
KLH.3590	East Ramp - Planting	0%	34	34	20-Jun-18	30-Jul-18	577				
KLH Bridge - Ramp R1											
Z2.KLH.3610	Ramp R1 - Steel roof	83.96%	64	399	19-Jan-17 A	03-Sep-18	194				
KLH Bridge - Ramp R2											
Z2.KLH.1550	Ramp R2 - Steel roof	81.1%	69	365	14-Mar-17 A	08-Sep-18	189				
KLH Bridge - Staircase S1											
Z2.KLH.1460	S1 - Staircase steel work, handrail Shop drawing submission &	36.07%	39	61	28-Apr-18 A	28-Jul-18	41				
Z2.KLH.1462	S1 - Steel work ordering	0%	60	60	29-Jul-18	26-Sep-18	41				
Bridge Road Work											
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Jun-18	10-Nov-18	138				
Lift at TWSR-W Side											
L01070	Structural Laminated glass wall installation	0%	11	11	16-Aug-18*	28-Aug-18	110				
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Jun-18	20-Jun-18	169				
L01100	Lift installation	0%	70	70	29-Aug-18	21-Nov-18	110				
L01130	Finishes work	0%	88	88	29-Aug-18	12-Dec-18	111				
L01140	CLP Power available (by CLP)	96.04%	32	808	04-Apr-16 A	21-Jul-18	258				
Lift at FLHY S/B											
L01230	Structural Laminated glass wall installation	75.68%	9	37	20-Apr-18 A	29-Jun-18	189				
L01250	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Jun-18*	20-Jun-18	198				
L01260	Lift installation	0%	45	45	30-Jun-18	22-Aug-18	190				
L01270	Lift T&C	0%	14	14	23-Aug-18	05-Sep-18	232				
L01280	EMSD inspection & approval (Assume 7 days is required instead)	0%	7	7	06-Sep-18	12-Sep-18	232				
L01290	Finishes work	0%	60	60	30-Jun-18	08-Sep-18	189				
L01300	CLP Power available (by CLP)	92.49%	63	839	04-Apr-16 A	21-Aug-18	233				
L01310	Lift available - NF117-Lift 2	0%	0	0		12-Sep-18	186				12-Sep-18 ♦ Lift a
Signalized Junction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	30-Jul-18*	22-Aug-18	198				
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	24-Aug-18	28-Sep-18	131				
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	34.44%	59	90	20-May-18 A	23-Aug-18	160				
Noise Barrier Along Fanling Highway S/B											
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03120	NB62 (0-80m) - NB post & panel installation	0%	13	5	04-Jun-18 A	05-Jul-18	245				
NB03150	NB62 (80-110m) Under bridge - backfilling	28.57%	10	14	21-May-18 A	30-Jun-18	243				
NB03160	NB62 (80-110m) Under bridge - NB production	68.89%	14	45	20-May-18 A	03-Jul-18	296				
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	0%	5	5	04-Jul-18	09-Jul-18	242				
NB03210	NB62 (110-170m) - NB production	68.89%	14	45	20-May-18 A	03-Jul-18	296				
NB03220	NB62 (110-170m) - NB post & panel installation	0%	5	5	04-Jul-18	09-Jul-18	242				
Fanling Highway Construction											
Drainage & Road Works											
Ch 6740-6930											
RDZ20500	Z2 (CH6740-6930) : Fanling Highway S/B - D&R works (lane 3)	0%	24	24	04-Jun-18 A	18-Jul-18	234				
RDZ20510	Z2 (CH6740-6930): Fanling Highway S/B - D&R works (lane 2)	0%	24	24	04-Aug-18	31-Aug-18	196				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Bridge Construction											
New Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1440	Remaining Finishes works of HKYFB	90.26%	48	493	21-Nov-16 A	15-Aug-18	197				
HKY1520	VO11 - slope improvement work	0%	45	45	16-Aug-18	09-Oct-18	197				
TWSR-East FL Highway S/B Side Section											
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	86.64%	76	569	13-Oct-16 A	17-Sep-18	214				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Underground Utility Works											
DN450 DI Watermain "A" (Ch 1989-2529)											
DI0180	DN450 DI watermain laying (400-450m)	83.33%	5	30	20-Apr-18 A	25-Jun-18	175				
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	26-Jun-18	31-Jul-18	175				
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	01-Aug-18	04-Sep-18	175				
Noise Barrier Along Fanling Highway N/B											
NB75 (Ch.7930-8090)-FH N/B Side											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				
								Jun	Jul	Aug	Sep	
								Gantt Chart				
Noise Barrier Works												
NB4275	NB75 - NB panel installation	0%	20	20	20-Jun-18	13-Jul-18	105					
NB4280	NB75 complete	0%	0	0		13-Jul-18	105					
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4310	NB77 - Footing & Wall Structure (Ch8090-8190)	93.92%	16	263	20-Jul-17 A	09-Jul-18	31					
NB4320	NB77 - backfilling (Ch8090-8190)	0%	20	20	10-Jul-18	01-Aug-18	31					
NB4330	NB77 - NB production (Ch8090-8190)	0%	45	45	10-Jul-18	23-Aug-18	68					
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	24-Aug-18	10-Sep-18	55					
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Jun-18	07-Jul-18	110					
NB4440	NB77 - backfilling (Ch8290-8390)	0%	20	20	06-Sep-18	29-Sep-18	1					
NB4450	NB77 - NB production (Ch8290-8390)	45.95%	20	37	03-May-18 A	09-Jul-18	113					
NB4482	NB77 - Footing & Wall Structure (NB77/27 - 28, N1-N2)	50%	25	50	20-Apr-18 A	19-Jul-18	0					
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	0%	50	50	20-Jul-18	15-Sep-18	0					
NB4500	NB77 - backfilling (Ch8390-8450)	0%	12	12	17-Sep-18	02-Oct-18	0					
NB4510	NB77 - NB production (Ch8390-8450)	0%	45	45	15-Sep-18	30-Oct-18	12					
NB4620	NB77 Drainage Works	9.47%	86	95	10-May-18 A	29-Sep-18	1					
Bridge Construction												
New Wo Hop Shek Pedestrian & Cycle Bridge												
TWSR-West/ FL Highway N/B Side Section												
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	26-Jul-18	15-Sep-18	128					
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	17-Sep-18	24-Oct-18	128					
WHS1420	Ramp Finishes Work	0%	30	30	20-Jun-18	25-Jul-18	128					
TWSR-West Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41180	TWSR -W Road Works rectification	0%	50	50	05-Sep-18	05-Nov-18	175					
VO - Wall 76A Construction												
Retaining Wall W76A												
TWSR-East FL Highway S/B Side Section												
W76A1060	Road work for Caltex access road	67.81%	47	146	16-Jan-18 A	14-Aug-18	243					
Fanling Highway Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41106	Construct FH N/B Lane 3 (at NBZ2)	0%	20	20	20-Jun-18	13-Jul-18	47					
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	0%	20	20	14-Jul-18	06-Aug-18	47					
TWSR-East FL Highway S/B Side Section												
RDZ41131	Drainage work at central divider (Ch8100-8600)	94.31%	12	211	10-Oct-17 A	04-Jul-18	95					
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8600)	51.56%	62	128	27-Mar-18 A	31-Aug-18	105					
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8600)	51.56%	62	128	27-Mar-18 A	31-Aug-18	105					
Other Works												
Retaining Wall W78												
TWSR-East FL Highway S/B Side Section												
RWZ4.0910	Demolition of existing retaining wall (Instructed in 2-Jun-17 ad-hoc site)	0%	35	35	04-Aug-18	13-Sep-18	-17					
RWZ4.1010	Base slab & Wall (6-11m high)- RW78 (Ch.0-50)	74.5%	38	149	02-Jan-18 A	03-Aug-18	-17					
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	0%	60	60	14-Sep-18	26-Nov-18	8					
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	0%	85	85	14-Sep-18	27-Dec-18	-17					
Slope Works												
TWSR-East FL Highway S/B Side Section												
S1030	Slope S53-Fill ~5m	0%	110	110	20-Jun-18	30-Oct-18	15					
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Jun-18	06-Aug-18	214					
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Jun-18	06-Aug-18	214					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	29-May-18 A	10-Jul-18	50					
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	11-Jul-18	31-Jul-18	43					
TCSS0150	Confirm Shop drawing & ready for material ordering & factory	0%	0	0		31-Jul-18	43					
TCSS0160	Raw material procurement	77.14%	48	210	09-Jan-18 A	06-Aug-18	44					
TCSS0230	Sign Gantry Factory production - G34 (Z4)	0%	30	30	30-Aug-18	05-Oct-18	50					
G34												
TCSS1530	Fast lane footing - G34 (CH7990, N/B)	0%	30	30	03-Jul-18	06-Aug-18	100					
TCSS1780	TTA application & Approval - G34 (Z4)	0%	90	90	20-Jun-18	05-Oct-18	50					
G36												
TCSS1820	TTA application & Approval - G36 (Z4)	0%	90	90	26-Jul-18	10-Nov-18	50					
DS50												
TCSS1840	TTA application & Approval - DS50 (Z4)	0%	90	90	30-Aug-18	15-Dec-18	50					
FADS8												
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	05-Jul-18	08-Aug-18	188					
TCSS Hub Room												
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Jun-18	11-Aug-18	155					
TCSS1910	TCSS Hub Room Finishes	0%	45	45	13-Aug-18	05-Oct-18	155					