

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018					
								Jul	Aug	Sep	Oct		
ZONE 1 (Ch. 5640 to 5880)													
Noise Barrier Along Fanling Highway N/B													
Site Clearance & Demolition of Existing Structure													
General													
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		03-Oct-18	-10				03-Oct-18	◆ Zone 1 - Noise	
NB43B (Ch.5640-5880)-FH N/B Side													
Noise Barrier Works													
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	20-Jul-18	18-Aug-18	5						
NB01225	NB43B-1 (0-100m) - Drainage Works	0%	24	24	03-Aug-18	30-Aug-18	5						
NB01230	NB43B-1 - backfilling	0%	12	12	31-Aug-18	13-Sep-18	5						
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	14-Sep-18	19-Sep-18	200						
NB01270	NB43B-2 - Footing & Wall Structure (bay 9-16)	82.24%	27	152	13-Jan-18 A	20-Aug-18	-10						
NB01275	NB43B-2 (100-200m) - Drainage Works	0%	24	24	21-Aug-18	17-Sep-18	-10						
NB01280	NB43B-2 - backfilling	0%	12	12	18-Sep-18	03-Oct-18	-10						
NB01290	NB43B-2 - NB production	73.68%	15	57	08-Jun-18 A	03-Aug-18	290						
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	04-Oct-18	09-Oct-18	185						
NB01325	NB43B-3 (200-260m) - Drainage Works	0%	24	24	20-Jul-18	16-Aug-18	9						
NB01330	NB43B-3 - backfilling	0%	12	12	17-Aug-18	30-Aug-18	17						
NB01340	NB43B-3 - NB production	66.67%	15	45	20-Jun-18 A	03-Aug-18	290						
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	31-Aug-18	05-Sep-18	212						
NB03295	Z1 FHN/B NB backfilling completed	0%	0	0		03-Oct-18	-10					03-Oct-18	◆ Z1 FHN/B NB
TWSR-West Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	0%	180	180	04-Oct-18	14-May-19	10						
Fanling Highway Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ11010	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane	0%	20	20	04-Oct-18	27-Oct-18	-10						
ZONE 2 (Ch. 5880 to 6930)													
General													
DRM Proposal													
DRM Proposal													
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	53.74%	167	361	20-Nov-17 A	08-Feb-19	-50						
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	76.58%	63	269	05-Oct-17 A	03-Oct-18	-10						
Noise Barrier Along Fanling Highway N/B													
NB43A (Ch.5880-6060)-FH N/B Side													
Noise Barrier Works													
NB001100	NB43A - ID1-2 Footing & Wall Structure	84.96%	10	67	03-May-18 A	31-Jul-18	23						
NB001105	NB43A - ID1-2 Drainage Works	0%	24	24	17-Aug-18	13-Sep-18	9						
NB001110	NB43A - ID1-2 backfilling	0%	12	12	14-Sep-18	28-Sep-18	57						
NB001120	NB43A - ID1-2 NB production	0%	45	45	01-Aug-18	14-Sep-18	223						
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	29-Sep-18	05-Oct-18	168						
NB01525	NB43A-1 (0-61.5m) - Drainage Works	0%	24	24	03-Jul-18 A	16-Aug-18	81						
NB01530	NB43A-1 - backfilling	0%	12	12	17-Aug-18	30-Aug-18	81						
NB01540	NB43A-1 - NB production	0%	45	45	20-Jul-18	02-Sep-18	235						
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190						
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	86.24%	13	95	03-Apr-18 A	03-Aug-18	44						
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	0%	24	24	14-Sep-18	13-Oct-18	9						
NB01580	NB43A-2 - backfilling	0%	12	12	15-Oct-18	29-Oct-18	33						
NB01590	NB43A-2 - NB production	0%	45	45	04-Aug-18	17-Sep-18	220						
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	04-Aug-18	07-Sep-18	62						
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	08-Sep-18	15-Oct-18	155						
NB50 (Ch.6060-6130)-FH N/B Side													
Noise Barrier Works													
NB001150	NB50 -piling (0.19m -28no)	86.14%	8	58	05-May-18 A	28-Jul-18	-2						
NB001160	NB50 -Sheet piling & Excavation	0%	15	15	30-Jul-18	15-Aug-18	-2						
NB001170	NB50 -Footing & Wall Structure	0%	60	60	16-Aug-18	27-Oct-18	-2						
NB50A (Ch.6130-6450)-FH N/B Side													
Noise Barrier Works													
NB001220	NB50A - ID2-2 piling (0.19m -18no)	0%	18	18	17-Jul-18 A	09-Aug-18	-35						
NB001230	NB50A - ID2-2 Sheet piling & Excavation	0%	12	12	10-Aug-18	23-Aug-18	-35						
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	24-Aug-18	24-Oct-18	-35						
NB01606	NB50A (0-108m)(NB50A/1-11, 0.19m -60nos) Piling (s3)	36.6%	44	69	31-May-18 A	08-Sep-18	-47						
NB01610	NB50A (0-108m) - Sheet piling & Excavation	0%	12	12	10-Sep-18	22-Sep-18	-47						
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	24-Sep-18	28-Dec-18	-47						
NB01656	NB50A (132-228m)(NB50A/12-S2, 0.19m -44nos) & FVMS1 (8 nos)	22.9%	40	52	31-May-18 A	04-Sep-18	-47						
NB01660	NB50A (132-228m) - Sheet piling & Excavation	0%	10	10	05-Sep-18	15-Sep-18	-47						

Project ID: WP Rev 06 (1807)
 Layout: 3 Month Rolling Program
 Page 1 of 5

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Jul-18)



Date	Revision	C..Ap...
28-Aug-15	WP Rev 2	
07-Apr-16	WP Rev 3	
08-Nov-16	WP Rev 4	
17-Aug-17	WP Rev 5	
28-Mar-18	WP Rev 6	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Jul	Aug	Sep	Oct
NB01670	NB50A (132-228m) - Footing & Wall Structure	0%	60	60	17-Sep-18	28-Nov-18	-47				
NB01710	NB50A (225-311m) - Sheet piling & Excavation	0%	12	12	20-Jul-18	02-Aug-18	33				
NB01720	NB50A-3 - Footing & Wall Structure	0%	48	48	03-Aug-18	28-Sep-18	33				
NB01725	NB50A (225-311m) - Drainage Works	0%	18	18	29-Sep-18	22-Oct-18	33				
NB01740	NB50A-3 - NB production	0%	45	45	29-Sep-18	12-Nov-18	164				
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB01770	NB60 (15-63m)(NB60/1-4, 0.19m -16nos) Piling	36.36%	28	44	08-May-18 A	21-Aug-18	11				
NB01780	NB60-1 (15-63m) - Sheet piling & Excavation	0%	12	12	10-Oct-18	24-Oct-18	-29				
NB01860	NB60-2 - Footing & Wall Structure	19.77%	68	85	27-Apr-18 A	09-Oct-18	-29				
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	10-Oct-18	07-Nov-18	13				
NB01880	NB60-2 - NB production	0%	45	45	10-Oct-18	23-Nov-18	153				
NB01930	NB60-ID3-2 - Footing & Wall Structure	50%	25	50	20-Jun-18 A	17-Aug-18	38				
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	18-Aug-18	07-Sep-18	38				
NB01940	NB60-ID3-2 - backfilling	0%	12	12	08-Sep-18	21-Sep-18	62				
NB01950	NB60-ID3-2 - NB production	0%	45	45	18-Aug-18	01-Oct-18	206				
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	02-Oct-18	06-Oct-18	167				
NB01980	NB60 (192-300m)(NB60/16-25, 0.19m -40nos) Piling	89.34%	13	122	01-Feb-18 A	03-Aug-18	-50				
NB01990	NB60-3 (192-300m) - Sheet piling & Excavation	53.13%	15	32	11-Jun-18 A	17-Aug-18	-50				
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	0%	60	60	18-Aug-18	30-Oct-18	-50				
Underground Utility Works											
Underground Utility Works											
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	0%	120	120	14-Sep-18	12-Jan-19	-38				
UU0110	Towgas duct laying and associated work before backfill in Zone 1 & 2	55.72%	120	271	20-Apr-18 A	18-Jan-19	-38				
Bridge Construction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0620	Finishes Work	85.78%	64	450	27-Feb-17 A	04-Oct-18	169				
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		04-Oct-18	169				04-Oct-18 ◆ Bridge Struc
Crossing Fanling Highway Section											
THBF0590	Finishes Work	43.33%	34	60	20-Jun-18 A	28-Aug-18	199				
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		28-Aug-18	199				28-Aug-18 ◆ Bridge Structure complete (THFB-Cross fanlin
TWSR-East FL Highway S/B Side Section											
THBF0470	THAB1 - pile cap & abutment wall	91.6%	45	536	21-Nov-16 A	19-Oct-18	77				
THBF0800	ABWF work	0%	30	30	20-Jul-18	23-Aug-18	203				
Lift at TWSR-W Side											
L1530	Structural Laminated glass wall installation	71.01%	20	69	20-Apr-18 A	11-Aug-18	110				
L1550	Metal cover on RC platform	0%	30	30	20-Jul-18	23-Aug-18	83				
L1555	Glass canopy on ground level	0%	30	30	24-Aug-18	28-Sep-18	173				
L1560	Lift installation (NF115)	0%	70	70	24-Aug-18	16-Nov-18	100				
L1590	E&M and Finishes work	0%	120	120	24-Aug-18	17-Jan-19	83				
Lift at FLHY S/B											
L1370	Lift shaft & roof	91.74%	46	557	20-Sep-16 A	11-Sep-18	-17				
L1380	Structural Laminated glass wall installation	0%	30	30	12-Sep-18	19-Oct-18	13				
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	12-Sep-18	19-Oct-18	-17				
L1450	CLP Power available (by CLP)	88.79%	92	821	21-Jun-16 A	19-Oct-18	101				
New Tai Wo Footbridge											
General											
TWFB1090	Steel Bridge prefabrication (TWFB)	89.87%	61	602	15-Aug-16 A	29-Sep-18	37				
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0		02-Oct-18	37				◆ Steel Bridge a
TWSR-West/ FL Highway N/B Side Section											
TWFB1390	Finishes Work	84.47%	59	380	20-May-17 A	27-Sep-18	160				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Sep-18	160				27-Sep-18 ◆ Bridge Structure cc
Crossing Fanling Highway Section											
TWFB1440	TWP2 - Pile cap	0%	30	30	20-Jul-18	23-Aug-18	9				
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	24-Aug-18	18-Oct-18	9				
TWFB1447	Erect TWFB acrossTWSR-W (P1 to P2)	0%	14	14	19-Oct-18	03-Nov-18	9				
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	04-Oct-18	08-Nov-18	5				
TWSR-East FL Highway S/B Side Section											
TWFB1550	TWP3 - Pre-bored H pile (6 nos)	0%	18	18	05-Jul-18 A	09-Aug-18	5				
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	0%	75	75	10-Aug-18	08-Nov-18	5				
Lift at TWSR-W Side											
L1680	Structural Laminated glass wall installation	64.91%	40	114	17-Mar-18 A	04-Sep-18	59				
L1700	Metal cover on RC platform	0%	30	30	01-Aug-18	04-Sep-18	59				
L1710	Glass canopy on ground level	0%	30	30	05-Sep-18	11-Oct-18	516				
L1730	Lift submission & ordering period	81.33%	28	150	20-Mar-18 A	16-Aug-18	106				
L1740	Lift installation	0%	70	70	05-Sep-18	28-Nov-18	72				
L1770	E&M and Finishes work	0%	120	120	05-Sep-18	29-Jan-19	59				
L1780	CLP Power available (by CLP)	98.17%	13	712	20-Aug-16 A	01-Aug-18	209				
Signalized Junction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	30-Sep-18	28-Dec-18	9				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				
								Jul	Aug	Sep	Oct	
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02300	NB51 ID1-3 (0-25m) - NB production	96.59%	14	410	20-May-17 A	02-Aug-18	266					
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	03-Aug-18	08-Aug-18	216					
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02430	Precautionary Measure installation	0%	26	26	20-Jul-18	18-Aug-18	34					
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	20-Aug-18	18-Sep-18	71					
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	19-Sep-18	30-Nov-18	71					
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	20-Aug-18	30-Aug-18	34					
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	31-Aug-18	03-Oct-18	34					
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	04-Oct-18	29-Oct-18	34					
NB02590	NB53 (125-180m) - NB production	99.09%	7	768	20-May-16 A	26-Jul-18	273					
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	27-Jul-18	01-Aug-18	222					
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Jul-18	25-Jul-18	228					
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Jul-18	25-Jul-18	228					
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02790	NB61 (0-50m)- backfilling	80.95%	28	147	20-Jan-18 A	21-Aug-18	205					
NB02800	NB61 (0-50m) - NB production	91.52%	14	165	20-Jan-18 A	02-Aug-18	266					
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	03-Aug-18	08-Aug-18	216					
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Jul-18	02-Sep-18	235					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02920	NB61A (0-50m) - NB production	98.38%	14	865	20-Feb-16 A	02-Aug-18	266					
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	03-Aug-18	08-Aug-18	216					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	94.29%	57	999	01-Apr-15 A	24-Sep-18	136					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	26-Sep-18	20-Oct-18	151					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	25-Sep-18	08-Nov-18	168					
NB03050	NB61A (75-190m) - NB post & panel installation	88.1%	5	42	05-May-18 A	25-Jul-18	228					
Box Culvert ID3 Works												
VO58 Extension of ID3												
ID30140	Wing Wall Construction	0%	60	60	02-Oct-18*	10-Dec-18	3					
Fanling Highway Construction												
Drainage & Road Works												
Ch 5880-6740												
RDZ41260	Z2 (CH5880-6740) : Fanling Highway S/B - D&R works (lane 2)	48.33%	31	60	25-Jun-18 A	24-Aug-18	112					
Other Works												
TCSS Works												
TCSS Pre-Construction Works												
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	29-Sep-18	05-Nov-18	-7					
AADS1												
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		28-Sep-18	113					28-Sep-18 ♦ Slow lane footing
ADS1												
TCSS1970	Back filling & reinstatement road work (2m)	0%	18	18	20-Jul-18	09-Aug-18	125					
TCSS1980	TTA application & Approval - ADS1	0%	90	90	29-Sep-18	17-Jan-19	-7					
FADS1												
TCSS2050	TTA application & Approval - FADS1	0%	90	90	24-Aug-18	10-Dec-18	-7					
G55												
TCSS1740	TTA application & Approval - G55	0%	90	90	20-Jul-18	05-Nov-18	-7					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB003350	Bus Shelter footing & shelter near NB64 - VO86	37.5%	40	64	21-May-18 A	04-Sep-18	193					
Noise Barrier Along Fanling Highway N/B												
NB60 (Ch.6450-6920)-FH N/B Side												
Noise Barrier Works												
NB02060	NB60-4 - Footing & Wall Structure	10%	45	50	16-Jul-18 A	10-Sep-18	-54					
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	11-Sep-18	10-Oct-18	-54					
NB02070	NB60-4 - backfilling	0%	20	20	11-Oct-18	03-Nov-18	-54					
NB02080	NB60-4 - NB production	0%	45	45	11-Sep-18	25-Oct-18	182					
NB02100	NB60 (408-468m)(NB60/18B-1 to S6, 0.19m -32nos) Piling	78.13%	7	32	20-Jun-18 A	27-Jul-18	20					
NB02101	NB60 (408-468m) FADS1 (8nos) Piling	0%	8	8	28-Jul-18	06-Aug-18	20					
NB66 (Ch.6920-6930)-FH N/B Side												
Noise Barrier Works												
NB02165	NB66 - Drainage Works	68.63%	16	51	08-May-18 A	07-Aug-18	-25					
NB02170	NB66- backfilling	0%	15	15	24-Aug-18	10-Sep-18	72					
NB02180	NB66 - NB production	0%	45	45	20-Jul-18	02-Sep-18	235					
NB02190	NB66 - NB post & panel installation	0%	5	5	11-Sep-18	15-Sep-18	183					
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Jul-18	23-Aug-18	72					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				
								Jul	Aug	Sep	Oct	
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
KLH.1290	West Ramp - Planting	0%	21	21	20-Jul-18	13-Aug-18	212					
KLH Bridge - Deck 1												
KLH.3430	Deck 1 - Planting	0%	21	21	20-Jul-18	13-Aug-18	212					
KLH Bridge - Deck 3												
KLH.3500	Deck 3 - Planting	0%	21	21	20-Jul-18	13-Aug-18	244					
KLH Bridge - East Ramp												
KLH.3590	East Ramp - Planting	0%	34	34	20-Jul-18	28-Aug-18	552					
KLH Bridge - Ramp R1												
Z2.KLH.3610	Ramp R1 - Steel roof	86.55%	64	476	19-Jan-17 A	04-Oct-18	169					
KLH Bridge - Ramp R2												
Z2.KLH.1550	Ramp R2 - Steel roof	84.39%	69	442	14-Mar-17 A	10-Oct-18	164					
KLH Bridge - Staircase S1												
Z2.KLH.1460	S1 - Staircase steel work, handrail Shop drawing submission &	57.61%	39	92	28-Apr-18 A	27-Aug-18	11					
Z2.KLH.1462	S1 - Steel work ordering	0%	60	60	28-Aug-18	26-Oct-18	11					
Bridge Road Work												
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Jul-18	10-Dec-18	113					
Lift at TWSR-W Side												
L01070	Structural Laminated glass wall installation	0%	11	11	16-Aug-18*	28-Aug-18	110					
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Jul-18	20-Jul-18	144					
L01100	Lift installation	0%	70	70	29-Aug-18	21-Nov-18	110					
L01130	Finishes work	0%	88	88	29-Aug-18	12-Dec-18	111					
L01140	CLP Power available (by CLP)	96.19%	32	839	04-Apr-16 A	20-Aug-18	228					
Lift at FLHY S/B												
L01260	Lift installation	0%	45	45	30-Jul-18*	19-Sep-18	166					
L01270	Lift T&C	0%	14	14	20-Sep-18	03-Oct-18	204					
L01280	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	04-Oct-18	10-Oct-18	204					
L01290	Finishes work	0%	60	60	20-Jul-18	28-Sep-18	173					
L01300	CLP Power available (by CLP)	96.32%	32	870	04-Apr-16 A	20-Aug-18	234					
L01310	Lift available - NF117-Lift 2	0%	0	0		10-Oct-18	164					10-Oct-18 ♦ Lift ava
Signalized Junction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	30-Jul-18*	22-Aug-18	198					
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	22-Sep-18	30-Oct-18	106					
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	68.75%	30	96	20-May-18 A	21-Sep-18	131					
Noise Barrier Along Fanling Highway S/B												
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03120	NB62 (0-80m) - NB post & panel installation	50%	13	26	04-Jun-18 A	03-Aug-18	220					
NB03150	NB62 (80-110m) Under bridge - backfilling	70.59%	10	34	21-May-18 A	31-Jul-18	218					
NB03160	NB62 (80-110m) Under bridge - NB production	68.89%	14	45	20-May-18 A	02-Aug-18	266					
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	0%	5	5	03-Aug-18	08-Aug-18	216					
NB03210	NB62 (110-170m) - NB production	68.89%	14	45	20-May-18 A	02-Aug-18	266					
NB03220	NB62 (110-170m) - NB post & panel installation	0%	5	5	03-Aug-18	08-Aug-18	216					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway N/B Side Section												
HKY1440	Remaining Finishes works of HKYFB	90.55%	48	508	21-Nov-16 A	13-Sep-18	172					
HKY1520	VO11 - slope improvement work	0%	45	45	14-Sep-18	08-Nov-18	172					
TWSR-East FL Highway S/B Side Section												
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	86.64%	76	569	13-Oct-16 A	19-Oct-18	189					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Underground Utility Works												
DN450 DI Watermain "A" (Ch 1989-2529)												
DI0180	DN450 DI watermain laying (400-450m)	90.74%	5	54	20-Apr-18 A	25-Jul-18	150					
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	26-Jul-18	29-Aug-18	150					
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	30-Aug-18	05-Oct-18	150					
Noise Barrier Along Fanling Highway N/B												
NB75 (Ch.7930-8090)-FH N/B Side												
Noise Barrier Works												
NB4275	NB75 - NB panel installation	0%	20	20	20-Jul-18	11-Aug-18	80					
NB4280	NB75 complete	0%	0	0		11-Aug-18	80					11-Aug-18 ♦ NB75 complete
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4310	NB77 - Footing & Wall Structure (Ch8090-8190)	94.43%	16	287	20-Jul-17 A	07-Aug-18	6					
NB4320	NB77 - backfilling (Ch8090-8190)	0%	20	20	08-Aug-18	30-Aug-18	6					
NB4330	NB77 - NB production (Ch8090-8190)	0%	45	45	08-Aug-18	21-Sep-18	39					
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	22-Sep-18	11-Oct-18	30					
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Jul-18	06-Aug-18	85					
NB4440	NB77 - backfilling (Ch8290-8390)	0%	20	20	06-Sep-18	29-Sep-18	1					
NB4450	NB77 - NB production (Ch8290-8390)	70.59%	20	68	03-May-18 A	08-Aug-18	83					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Jul	Aug	Sep	Oct
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	02-Oct-18	19-Oct-18	24				
NB4482	NB77 - Footing & Wall Structure (NB77/27 - 28, N1-N2)	86.49%	10	74	20-Apr-18 A	31-Jul-18	0				
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	0%	40	40	01-Aug-18	15-Sep-18	0				
NB4500	NB77 - backfilling (Ch8390-8450)	0%	12	12	17-Sep-18	02-Oct-18	0				
NB4510	NB77 - NB production (Ch8390-8450)	0%	30	30	15-Sep-18	15-Oct-18	27				
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	15-Oct-18	22-Oct-18	22				
NB4570	NB77 backfilling complete	0%	0	0			0				02-Oct-18 ♦ NB77 backfilling
NB4620	NB77 Drainage Works	48.74%	61	119	10-May-18 A	29-Sep-18	1				
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
TWSR-West/ FL Highway N/B Side Section											
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	24-Aug-18	18-Oct-18	160				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	20-Jul-18 A	23-Aug-18	178				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	24-Aug-18	24-Sep-18	178				
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		18-Oct-18	160				18-Oct-18 ♦
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	19-Oct-18	22-Nov-18	160				
WHS1420	Ramp - Finishes Work	0%	30	30	13-Jul-18 A	23-Aug-18	160				
TWSR-West Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41180	TWSR -W Road Works rectification	0%	50	50	06-Oct-18	04-Dec-18	150				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1060	Road work for Caltex access road	72.35%	47	170	16-Jan-18 A	12-Sep-18	218				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41106	Construct FH N/B Lane 3 (at NBZ2)	0%	20	20	16-Jul-18 A	11-Aug-18	0				
RDZ41107	TTA N15A Lane 3 (at NBZ2) with Chun Wo	0%	0	0		11-Aug-18	0				11-Aug-18* ♦ TTA N15A Lane 3 (at NBZ2) with Chun Wo
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	0%	20	20	13-Aug-18	04-Sep-18	22				
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		04-Sep-18	22				04-Sep-18 ♦ TTA Lane 4 (at NBZ2) with Chun Wo
RDZ41110	Construct FH N/B Lane 1 (Ch8100-8600)	0%	20	20	03-Oct-18	26-Oct-18	0				
TWSR-East FL Highway S/B Side Section											
RDZ41131	Drainage work at central divider (Ch8100-8600)	94.42%	12	215	10-Oct-17 A	02-Aug-18	70				
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8470)	51.56%	62	128	27-Mar-18 A	02-Oct-18	80				
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8470)	51.56%	62	128	27-Mar-18 A	02-Oct-18	80				
Other Works											
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0910	Demolition of existing retaining wall (Instructed in 2-Jun-17 ad-hoc site)	11.43%	31	35	27-Jun-18 A	24-Aug-18	0				
RWZ4.1010	Base slab & Wall (6-11m high)- RW78 (Ch.0-50)	92.49%	13	173	02-Jan-18 A	03-Aug-18	18				
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	0%	60	60	25-Aug-18	06-Nov-18	25				
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	0%	85	85	25-Aug-18	05-Dec-18	0				
Slope Works											
TWSR-East FL Highway S/B Side Section											
S1030	Slope S53-Fill ~5m (Deleted, VO pending)	0%	0	0	20-Jul-18	20-Jul-18	100				
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Jul-18	04-Sep-18	189				
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Jul-18	04-Sep-18	189				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	11-Jul-18 A	09-Aug-18	35				
TCSS0150	Confirm Shop drawing & ready for material ordering & factory	0%	0	0		09-Aug-18	35				09-Aug-18 ♦ Confirm Shop drawing & ready for material ordering & factory p
TCSS0160	Raw material procurement	91.43%	18	210	09-Jan-18 A	09-Aug-18	41				
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	10-Aug-18	10-Aug-18	568				
TCSS0230	Sign Gantry Factory production - G34 (Z4)	0%	30	30	30-Aug-18	05-Oct-18	50				
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	06-Oct-18	10-Nov-18	50				
G34											
TCSS1530	Fast lane footing - G34 (CH7990, N/B)	0%	30	30	01-Aug-18	04-Sep-18	75				
TCSS1780	TTA application & Approval - G34 (Z4)	27.78%	65	90	20-Jun-18 A	05-Oct-18	50				
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	30	30	06-Oct-18	10-Nov-18	50				
G35											
TCSS1540	Slow lane footing - G35 (NB77)	0%	0	0		02-Oct-18	173				02-Oct-18 ♦ Slow lane foot
G36											
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		05-Oct-18	50				05-Oct-18 ♦ latest date f
TCSS1820	TTA application & Approval - G36 (Z4)	0%	90	90	26-Jul-18	10-Nov-18	50				
DS50											
TCSS1840	TTA application & Approval - DS50 (Z4)	0%	90	90	30-Aug-18	15-Dec-18	50				
FADS8											
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	03-Aug-18	06-Sep-18	163				
TCSS1860	TTA application & Approval - FADS8 (Z4)	0%	90	90	06-Oct-18	23-Jan-19	50				
TCSS Hub Room											
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Jul-18	10-Sep-18	130				
TCSS1910	TCSS Hub Room Finishes	0%	45	45	11-Sep-18	05-Nov-18	130				