


Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Aug	Sep	Oct	Nov
Contract Condition											
General											
Contract Condition											
Contract Condition											
KD19	KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling	0%	0	0		11-Sep-18	119				
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		16-Oct-18	-5				16-Oct-18 ◆ Zone 1 - Noise Barrier at FH N/B
NB43B (Ch.5640-5880)-FH N/B Side											
Noise Barrier Works											
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	20-Aug-18	18-Sep-18	-5				
NB01225	NB43B-1 (0-100m) - Drainage Works	0%	24	24	03-Sep-18	02-Oct-18	-5				
NB01230	NB43B-1 - backfilling	0%	12	12	03-Oct-18	16-Oct-18	-5				
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	18-Oct-18	23-Oct-18	174				
NB01270	NB43B-2 - Footing & Wall Structure (bay 9-16)	89.27%	19	177	13-Jan-18 A	10-Sep-18	0				
NB01275	NB43B-2 (100-200m) - Drainage Works	0%	36	24	17-Aug-18 A	02-Oct-18	-5				
NB01280	NB43B-2 - backfilling	0%	12	12	03-Oct-18	16-Oct-18	-5				
NB01290	NB43B-2 - NB production	73.68%	15	57	08-Jun-18 A	03-Sep-18	259				
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	18-Oct-18	23-Oct-18	174				
NB01325	NB43B-3 (200-260m) - Drainage Works	0%	24	24	07-Aug-18 A	15-Sep-18	7				
NB01330	NB43B-3 - backfilling	0%	12	12	17-Sep-18	02-Oct-18	7				
NB01340	NB43B-3 - NB production	66.67%	15	45	20-Jun-18 A	03-Sep-18	259				
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	03-Oct-18	08-Oct-18	186				
NB03295	Z1 FHN/B NB backfilling completed	0%	0	0		16-Oct-18	-5				16-Oct-18 ◆ Z1 FHN/B NB backfilling completed
TWSR-West Construction											
Drainage & Road Works											
Ch 5640-5880											
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	0%	180	180	07-Aug-18 A	26-Mar-19	47				
Fanling Highway Construction											
Drainage & Road Works											
Ch 5640-5880											
RDZ11010	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane)	0%	20	20	18-Oct-18	09-Nov-18	-5				
RDZ11020	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane)	0%	20	20	10-Nov-18	03-Dec-18	-5				
ZONE 2 (Ch. 5880 to 6930)											
General											
DRM Proposal											
DRM Proposal											
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	54.29%	165	361	20-Nov-17 A	08-Mar-19	-50				
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	83.67%	48	294	05-Oct-17 A	16-Oct-18	-5				
Noise Barrier Along Fanling Highway N/B											
NB43A (Ch.5880-6060)-FH N/B Side											
Noise Barrier Works											
NB001105	NB43A- ID1-2 Drainage Works	0%	24	24	10-Aug-18 A	15-Sep-18	31				
NB001110	NB43A - ID1-2 backfilling	0%	12	12	17-Sep-18	02-Oct-18	79				
NB001120	NB43A - ID1-2 NB production	0%	45	45	20-Aug-18	03-Oct-18	204				
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	04-Oct-18	09-Oct-18	165				
NB01525	NB43A-1 (0-61.5m) - Drainage Works	38.46%	24	39	03-Jul-18 A	15-Sep-18	79				
NB01530	NB43A-1 - backfilling	0%	12	12	17-Sep-18	02-Oct-18	79				
NB01540	NB43A-1 - NB production	66.67%	15	45	20-Jul-18 A	03-Sep-18	234				
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	03-Oct-18	08-Oct-18	166				
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	87.13%	13	101	03-Apr-18 A	03-Sep-18	42				
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	0%	24	24	17-Sep-18	16-Oct-18	31				
NB01580	NB43A-2 - backfilling	0%	12	12	18-Oct-18	31-Oct-18	55				
NB01590	NB43A-2 - NB production	35.56%	29	45	04-Aug-18 A	17-Sep-18	220				
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	16-Nov-18	21-Nov-18	129				
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	04-Sep-18	10-Oct-18	60				
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	11-Oct-18	15-Nov-18	129				
NB50 (Ch.6060-6130)-FH N/B Side											
Noise Barrier Works											
NB001160	NB50 -Sheet piling & Excavation	0%	15	15	20-Aug-18	05-Sep-18	4				
NB001170	NB50 -Footing & Wall Structure	0%	60	60	06-Sep-18	17-Nov-18	4				
NB001175	NB50 - Drainage Works	0%	24	24	19-Nov-18	15-Dec-18	4				
NB001190	NB50 -NB production	0%	45	45	17-Nov-18	01-Jan-19	114				
NB50A (Ch.6130-6450)-FH N/B Side											
Noise Barrier Works											
NB001220	NB50A - ID2-2 piling (0.19m -18no)	71.43%	6	21	17-Jul-18 A	25-Aug-18	-25				
NB001230	NB50A - ID2-2 Sheet piling & Excavation	0%	12	12	27-Aug-18	08-Sep-18	-25				
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	10-Sep-18	09-Nov-18	-25				



Project ID:WP Rev 06 (1808)
 Layout: 3 Month Rolling Program
 Page 1 of 5

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Aug-18)



Date	Revision	C..Ap...
28-Aug-15	WP Rev 2	
07-Apr-16	WP Rev 3	
08-Nov-16	WP Rev 4	
17-Aug-17	WP Rev 5	
28-Mar-18	WP Rev 6	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Aug	Sep	Oct	Nov
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	10-Nov-18	30-Nov-18	-25				
NB001260	NB50A - ID2-2 NB production	0%	45	45	10-Nov-18	24-Dec-18	122				
NB01606	NB50A (0-108m)(NB50A/1-11, 0.19m -60nos) Piling (s3)	64.71%	30	85	31-May-18 A	22-Sep-18	-50				
NB01610	NB50A (0-108m) - Sheet piling & Excavation	0%	12	12	24-Sep-18	09-Oct-18	-50				
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	10-Oct-18	12-Jan-19	-50				
NB01656	NB50A (132-228m)(NB50A/12-S2, 0.19m -44nos) & FVMS1 (8 nos)	62.96%	30	81	31-May-18 A	22-Sep-18	-50				
NB01660	NB50A (132-228m) - Sheet piling & Excavation	0%	10	10	24-Sep-18	06-Oct-18	-50				
NB01670	NB50A (132-228m) - Footing & Wall Structure	0%	71	71	08-Oct-18	02-Jan-19	-50				
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB01770	NB60 (15-63m)(NB60/1-4, 0.19m -16nos) Piling	89.77%	9	88	08-May-18 A	29-Aug-18	28				
NB01780	NB60-1 (15-63m) - Sheet piling & Excavation	0%	12	12	09-Oct-18	23-Oct-18	-4				
NB01790	NB60-1 -(15-63m) Footing & Wall Structure	0%	30	30	24-Oct-18	27-Nov-18	-4				
NB01860	NB60-2 - Footing & Wall Structure	69.85%	41	136	27-Apr-18 A	08-Oct-18	-4				
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	09-Oct-18	06-Nov-18	38				
NB01870	NB60-2 - backfilling	0%	12	12	07-Nov-18	20-Nov-18	38				
NB01880	NB60-2 - NB production	0%	45	45	09-Oct-18	22-Nov-18	154				
NB01930	NB60-ID3-2 - Footing & Wall Structure	62%	19	50	20-Jun-18 A	10-Sep-18	42				
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	11-Sep-18	03-Oct-18	42				
NB01940	NB60-ID3-2 - backfilling	0%	12	12	04-Oct-18	18-Oct-18	66				
NB01950	NB60-ID3-2 - NB production	0%	45	45	11-Sep-18	25-Oct-18	182				
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	26-Oct-18	31-Oct-18	147				
NB01980	NB60 (192-300m)(NB60/16-25, 0.19m -40nos) Piling	89.8%	15	147	01-Feb-18 A	05-Sep-18	-32				
NB01990	NB60-3 (192-300m) - Sheet piling & Excavation	73.68%	15	57	11-Jun-18 A	19-Sep-18	-32				
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	0%	60	60	20-Sep-18	01-Dec-18	-32				
Underground Utility Works											
Underground Utility Works											
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	0%	120	120	26-Oct-18	22-Feb-19	-47				
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	56.18%	120	274	20-Apr-18 A	28-Feb-19	-47				
Bridge Construction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0620	Finishes Work	86.53%	64	475	27-Feb-17 A	05-Nov-18	143				
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		05-Nov-18	143				05-Nov-18 ♦ Bridge Stru
Crossing Fanling Highway Section											
THBF0590	Finishes Work	42.37%	34	59	20-Jun-18 A	28-Sep-18	173				
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		28-Sep-18	173				28-Sep-18 ♦ Bridge Structure complete (THFB-Cross fanlin
TWSR-East FL Highway S/B Side Section											
THBF0470	THAB1 - pile cap & abutment wall	91.98%	45	561	21-Nov-16 A	12-Oct-18	82				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	13-Oct-18	06-Nov-18	82				
THBF0570	Erect Staircase (THFB-TWSR-E side)	0%	30	30	07-Nov-18	11-Dec-18	82				
THBF0800	ABWF work	0%	30	30	20-Aug-18	22-Sep-18	177				
Lift at TWSR-W Side											
L1530	Structural Laminated glass wall installation	78.72%	20	94	20-Apr-18 A	11-Sep-18	84				
L1550	Metal cover on RC platform	0%	30	30	20-Aug-18	22-Sep-18	57				
L1555	Glass canopy on ground level	0%	30	30	24-Sep-18	31-Oct-18	147				
L1560	Lift installation (NF115)	0%	70	70	24-Sep-18	17-Dec-18	74				
L1590	E&M and Finishes work	0%	120	120	24-Sep-18	19-Feb-19	57				
Lift at FLHY S/B											
L1370	Lift shaft & roof	99.48%	3	582	20-Sep-16 A	22-Aug-18	0				
L1380	Structural Laminated glass wall installation	0%	30	30	23-Aug-18	27-Sep-18	30				
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	23-Aug-18	27-Sep-18	0				
L1400	Roof cover for RC Platform	0%	30	30	28-Sep-18	03-Nov-18	0				
L1410	Lift installation (NF78)	0%	70	70	05-Nov-18	28-Jan-19	0				
L1440	E&M and Finishes work	0%	100	100	05-Nov-18	06-Mar-19	4				
L1450	CLP Power available (by CLP)	92.83%	61	851	21-Jun-16 A	19-Oct-18	101				
New Tai Wo Footbridge											
General											
TWFB1090	Steel Bridge prefabrication (TWFB)	95.06%	31	627	15-Aug-16 A	24-Sep-18	86				
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0		26-Sep-18	86				♦ Steel Bridge available on site (TWFB)
TWSR-West/ FL Highway N/B Side Section											
TWFB1390	Finishes Work	91.85%	33	405	20-May-17 A	27-Sep-18	160				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Sep-18	160				27-Sep-18 ♦ Bridge Structure complete (TWFB-TWSR-W si
Crossing Fanling Highway Section											
TWFB1440	TWP2 - Pile cap	0%	30	30	14-Sep-18*	22-Oct-18	20				
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	23-Oct-18	13-Dec-18	20				
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	09-Nov-18	13-Dec-18	20				
TWSR-East FL Highway S/B Side Section											
TWFB1550	TWP3 - Pre-bored H pile (6 nos)	64.52%	11	31	05-Jul-18 A	31-Aug-18	31				
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	0%	75	75	01-Sep-18	30-Nov-18	31				
Lift at TWSR-W Side											
L1680	Structural Laminated glass wall installation	71.22%	40	139	17-Mar-18 A	06-Oct-18	33				
L1700	Metal cover on RC platform	0%	30	30	31-Aug-18	06-Oct-18	33				
L1710	Glass canopy on ground level	0%	30	30	08-Oct-18	12-Nov-18	490				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Aug	Sep	Oct	Nov
L1740	Lift installation	0%	70	70	08-Oct-18	31-Dec-18	46				
L1770	E&M and Finishes work	0%	120	120	08-Oct-18	02-Mar-19	33				
Signalized Junction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	11-Nov-18	08-Feb-19	-33				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02300	NB51 ID1-3 (0-25m) - NB production	96.82%	14	440	20-May-17 A	02-Sep-18	235				
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190				
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03380	NB52 (bay 21)- Footing & Wall Structure & backfill	0%	35	35	07-Aug-18 A	29-Sep-18	167				
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	02-Oct-18	06-Oct-18	167				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	09-Aug-18 A	18-Sep-18	161				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	13-Aug-18 A	31-Oct-18	97				
NB02460	NB53 (0-100m)- backfilling	0%	50	50	01-Nov-18	31-Dec-18	97				
NB02470	NB53 (0-100m) - NB production	0%	45	45	01-Nov-18	15-Dec-18	131				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	18-Aug-18 A	12-Sep-18	71				
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	0%	60	60	13-Sep-18	24-Nov-18	71				
NB02590	NB53 (125-180m) - NB production	99.12%	7	798	20-May-16 A	26-Aug-18	242				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	27-Aug-18	31-Aug-18	196				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Aug-18	24-Aug-18	202				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Aug-18	24-Aug-18	202				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02790	NB61 (0-50m)- backfilling	83.72%	28	172	20-Jan-18 A	20-Sep-18	179				
NB02800	NB61 (0-50m) - NB production	92.82%	14	195	20-Jan-18 A	02-Sep-18	235				
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Aug-18	03-Oct-18	204				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Oct-18	09-Oct-18	165				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	98.44%	14	895	20-Feb-16 A	02-Sep-18	235				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	94.43%	57	1024	01-Apr-15 A	27-Oct-18	110				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	29-Oct-18	20-Nov-18	125				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	27-Oct-18	11-Dec-18	135				
NB03050	NB61A (75-190m) - NB post & panel installation	92.54%	5	67	05-May-18 A	24-Aug-18	202				
Box Culvert ID3 Works											
VO58 Extension of ID3											
ID30140	Wing Wall Construction	0%	60	60	02-Oct-18*	10-Dec-18	3				
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	01-Nov-18	05-Dec-18	-33				
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		02-Oct-18	111				02-Oct-18 ◆ Slow lane footing - AADS1 (NB43A)
ADS1											
TCSS1970	Back filling & reinstatement road work (2m)	0%	18	18	20-Aug-18	08-Sep-18	99				
TCSS1980	TTA application & Approval - ADS1	0%	90	90	19-Nov-18	08-Mar-19	-48				
FADS1											
TCSS2050	TTA application & Approval - FADS1	0%	90	90	24-Sep-18	12-Jan-19	-33				
G55											
TCSS1740	TTA application & Approval - G55	0%	90	90	20-Aug-18	05-Dec-18	-33				
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB003350	Bus Shelter footing & shelter near NB64 - VO86	55.06%	40	89	21-May-18 A	06-Oct-18	167				
Noise Barrier Along Fanling Highway N/B											
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB02060	NB60-4 - Footing & Wall Structure	8.16%	45	49	16-Jul-18 A	12-Oct-18	-2				
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	13-Oct-18	10-Nov-18	-2				
NB02070	NB60-4 - backfilling	0%	20	20	12-Nov-18	04-Dec-18	-2				
NB02080	NB60-4 - NB production	0%	45	45	13-Oct-18	26-Nov-18	150				
NB02110	NB60-5 (408-468m) - Sheet piling & Excavation	0%	20	12	10-Aug-18 A	11-Sep-18	1				
NB02120	NB60-5 - Footing & Wall Structure	0%	30	30	12-Sep-18	19-Oct-18	1				
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	12-Nov-18	08-Dec-18	10				
NB02140	NB60-5 - NB production	0%	40	40	20-Oct-18	28-Nov-18	2				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				
								Aug	Sep	Oct	Nov	
NB66 (Ch.6920-6930)-FH N/B Side												
Noise Barrier Works												
NB02165	NB66 - Drainage Works	78.95%	16	76	08-May-18 A	06-Sep-18	27					
NB02170	NB66- backfilling	0%	15	15	24-Sep-18	12-Oct-18	70					
NB02180	NB66 - NB production	0%	45	45	20-Aug-18	03-Oct-18	204					
NB02190	NB66 - NB post & panel installation	0%	5	5	13-Oct-18	19-Oct-18	157					
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Aug-18	22-Sep-18	70					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
KLH.1290	West Ramp - Planting	0%	21	21	20-Aug-18	12-Sep-18	186					
KLH Bridge - Deck 1												
KLH.3430	Deck 1 - Planting	0%	21	21	20-Aug-18	12-Sep-18	186					
KLH Bridge - Deck 3												
KLH.3500	Deck 3 - Planting	0%	21	21	20-Aug-18	12-Sep-18	218					
KLH Bridge - East Ramp												
KLH.3590	East Ramp - Planting	0%	34	34	20-Aug-18	28-Sep-18	526					
KLH Bridge - Ramp R1												
Z2.KLH.3610	Ramp R1 - Steel roof	92.22%	39	501	19-Jan-17 A	05-Oct-18	168					
KLH Bridge - Ramp R2												
Z2.KLH.1550	Ramp R2 - Steel roof	90.79%	43	467	14-Mar-17 A	10-Oct-18	164					
KLH Bridge - Staircase S1												
Z2.KLH.1460	S1 - Staircase steel work, handrail Shop drawing submission &	93.44%	8	122	28-Apr-18 A	27-Aug-18	11					
Z2.KLH.1462	S1 - Steel work ordering	0%	60	60	28-Aug-18	26-Oct-18	11					
Z2.KLH.1464	S1 - Steel work prefabrication	0%	30	30	27-Oct-18	25-Nov-18	11					
Bridge Road Work												
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Aug-18	12-Jan-19	87					
Lift at TWSR-W Side												
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Aug-18	20-Aug-18	118					
L01100	Lift installation	0%	70	70	20-Aug-18	12-Nov-18	118					
L01110	Lift T&C	0%	14	14	13-Nov-18	28-Nov-18	118					
L01130	Finishes work	0%	88	88	20-Aug-18	03-Dec-18	119					
Lift at FLHY S/B												
L01260	Lift installation	0%	45	45	28-Aug-18*	22-Oct-18	141					
L01270	Lift T&C	0%	14	14	23-Oct-18	05-Nov-18	171					
L01280	EMSD inspection & approval (Assume 7 days is required instead)	0%	7	7	06-Nov-18	12-Nov-18	171					
L01290	Finishes work	0%	60	60	20-Aug-18	31-Oct-18	147					
L01310	Lift available - NF117-Lift 2	0%	0	0		12-Nov-18	137					12-Nov-18 ♦ Lift a
Signalized Junction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	20-Aug-18*	12-Sep-18	180					
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	29-Oct-18	01-Dec-18	78					
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	76%	30	125	20-May-18 A	28-Oct-18	94					
Noise Barrier Along Fanling Highway S/B												
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03120	NB62 (0-80m) - NB post & panel installation	74.51%	13	51	04-Jun-18 A	03-Sep-18	194					
NB03150	NB62 (80-110m) Under bridge - backfilling	83.05%	10	59	21-May-18 A	30-Aug-18	192					
NB03160	NB62 (80-110m) Under bridge - NB production	81.33%	14	75	20-May-18 A	02-Sep-18	235					
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190					
NB03210	NB62 (110-170m) - NB production	81.33%	14	75	20-May-18 A	02-Sep-18	235					
NB03220	NB62 (110-170m) - NB post & panel installation	0%	5	5	03-Sep-18	07-Sep-18	190					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway N/B Side Section												
HKY1440	Remaining Finishes works of HKYFB	93.43%	35	533	21-Nov-16 A	29-Sep-18	159					
HKY1520	VO11 - slope improvement work	0%	45	45	02-Oct-18	23-Nov-18	159					
TWSR-East FL Highway S/B Side Section												
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	87.21%	76	594	13-Oct-16 A	19-Nov-18	163					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Underground Utility Works												
DN450 DI Watermain "A" (Ch 1989-2529)												
DI0180	DN450 DI watermain laying (400-450m)	93.67%	5	79	20-Apr-18 A	24-Aug-18	124					
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	25-Aug-18	29-Sep-18	124					
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	02-Oct-18	06-Nov-18	124					
Noise Barrier Along Fanling Highway N/B												
NB75 (Ch.7930-8090)-FH N/B Side												
Noise Barrier Works												
NB4275	NB75 - NB panel installation	0%	20	20	20-Aug-18	11-Sep-18	69					
NB4280	NB75 complete	0%	0	0		11-Sep-18	69					11-Sep-18 ♦ NB75 complete
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4310	NB77 - Footing & Wall Structure (Ch8090-8190)	94.87%	16	312	20-Jul-17 A	06-Sep-18	-1					
NB4320	NB77 - backfilling (Ch8090-8190)	0%	20	20	07-Sep-18	02-Oct-18	-1					
NB4330	NB77 - NB production (Ch8090-8190)	0%	45	45	07-Sep-18	21-Oct-18	26					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				
								Aug	Sep	Oct	Nov	
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	22-Oct-18	07-Nov-18	23					
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Aug-18	05-Sep-18	74					
NB4440	NB77 - backfilling (Ch8290-8390)	0%	20	20	03-Oct-18	26-Oct-18	-1					
NB4450	NB77 - NB production (Ch8290-8390)	79.59%	20	98	03-May-18 A	08-Sep-18	69					
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	27-Oct-18	13-Nov-18	18					
NB4482	NB77 - Footing & Wall Structure (NB77/27 - 28, N1-N2)	88.1%	10	84	20-Apr-18 A	30-Aug-18	-7					
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	0%	40	40	31-Aug-18	19-Oct-18	-7					
NB4500	NB77 - backfilling (Ch8390-8450)	0%	12	12	20-Oct-18	02-Nov-18	-7					
NB4510	NB77 - NB production (Ch8390-8450)	0%	30	30	20-Oct-18	18-Nov-18	10					
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	19-Nov-18	23-Nov-18	9					
NB4570	NB77 backfilling complete	0%	0	0		02-Nov-18	-7					02-Nov-18 ◆ NB77 backfilli
NB4620	NB77 Drainage Works	70.59%	35	119	10-May-18 A	29-Sep-18	15					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
TWSR-West/ FL Highway N/B Side Section												
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	24-Sep-18	17-Nov-18	134					
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	20-Jul-18 A	22-Sep-18	152					
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	24-Sep-18	27-Oct-18	152					
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		17-Nov-18	134					17-Nov-18 ◆
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	19-Nov-18	22-Dec-18	134					
WHS1420	Ramp Finishes Work	16.67%	30	36	13-Jul-18 A	22-Sep-18	134					
TWSR-West Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41180	TWSR -W Road Works rectification	0%	50	50	07-Nov-18	07-Jan-19	124					
Fanling Highway Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	0%	20	20	20-Aug-18 A	11-Sep-18	35					
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		11-Sep-18	35					11-Sep-18 ◆ TTA Lane 4 (at NBZ2) with Chun Wo
RDZ41110	Construct FH N/B Lane 1 (Ch8100-8600)	0%	20	20	03-Nov-18	26-Nov-18	-7					
TWSR-East FL Highway S/B Side Section												
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8470)	76.47%	36	153	27-Mar-18 A	02-Oct-18	99					
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8470)	76.47%	36	153	27-Mar-18 A	02-Oct-18	99					
Other Works												
Retaining Wall W78												
TWSR-East FL Highway S/B Side Section												
RWZ4.0910	Demolition of existing retaining wall (Instructed in 2-Jun-17 ad-hoc site)	78%	11	50	27-Jun-18 A	31-Aug-18	-6					
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	0%	60	60	01-Sep-18	13-Nov-18	19					
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	0%	85	85	01-Sep-18	12-Dec-18	-6					
Slope Works												
TWSR-East FL Highway S/B Side Section												
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Aug-18	06-Oct-18	163					
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Aug-18	06-Oct-18	163					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0140	Revised & Re-submission TCSS shop Drawing	57.69%	11	26	11-Jul-18 A	31-Aug-18	549					
TCSS0150	Confirm Shop drawing & ready for material ordering & factory	0%	0	0		31-Aug-18	549					31-Aug-18 ◆ Confirm Shop drawing & ready for material ordering & factory productio
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Aug-18	20-Aug-18	560					
TCSS0230	Sign Gantry Factory production - G34 (Z4)	0%	30	30	20-Aug-18	22-Sep-18	59					
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	01-Nov-18	05-Dec-18	29					
G34												
TCSS1530	Fast lane footing - G34 (CH7990, N/B)	0%	30	30	20-Aug-18	22-Sep-18	59					
TCSS1780	TTA application & Approval - G34 (Z4)	66.67%	30	90	20-Jun-18 A	22-Sep-18	59					
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	30	30	24-Sep-18	31-Oct-18	59					
G35												
TCSS1540	Slow lane footing - G35 (NB77)	0%	0	0		02-Nov-18	147					02-Nov-18 ◆ Slow lane foo
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	10-Aug-18 A	22-Sep-18	179					
G36												
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		31-Oct-18	29					31-Oct-18 ◆ latest date for S
TCSS1820	TTA application & Approval - G36 (Z4)	0%	90	90	20-Aug-18	05-Dec-18	29					
DS50												
TCSS1840	TTA application & Approval - DS50 (Z4)	0%	90	90	24-Sep-18	12-Jan-19	29					
FADS8												
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Aug-18	22-Sep-18	149					
TCSS1860	TTA application & Approval - FADS8 (Z4)	0%	90	90	01-Nov-18	19-Feb-19	29					
TCSS Hub Room												
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Aug-18	12-Oct-18	104					
TCSS1910	TCSS Hub Room Finishes	0%	45	45	13-Oct-18	05-Dec-18	104					