

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018					
								Sep	Oct	Nov	Dec		
<b>Contract Condition</b>													
<b>General</b>													
<b>Contract Condition</b>													
KD19	KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling	0%	0	0	15-Oct-18*		85						15-Oct-18* ◆ KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fa
<b>ZONE 1 (Ch. 5640 to 5880)</b>													
<b>Noise Barrier Along Fanling Highway N/B</b>													
<b>Site Clearance &amp; Demolition of Existing Structure</b>													
<b>General</b>													
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		08-Dec-18	-50						08-Dec-18 ◆ Zone 1 -
<b>NB43B (Ch.5640-5880)-FH N/B Side</b>													
<b>Noise Barrier Works</b>													
NB01216	NB43B-0 - Structure works of additional bay between tolo 2 & 3 -	0%	18	5	11-Sep-18 A	12-Oct-18	-50						
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	13-Oct-18	13-Nov-18	-50						
NB01225	NB43B-1 (0-100m) - Drainage Works	0%	24	24	29-Oct-18	24-Nov-18	-50						
NB01230	NB43B-1 - backfilling	0%	12	12	26-Nov-18	08-Dec-18	-50						
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	10-Dec-18	14-Dec-18	129						
NB01270	NB43B-2 - Footing & Wall Structure (bay 9-16)	91.79%	16	195	13-Jan-18 A	10-Oct-18	-24						
NB01275	NB43B-2 (100-200m) - Drainage Works	34.21%	25	38	17-Aug-18 A	25-Oct-18	-24						
NB01280	NB43B-2 - backfilling	0%	12	12	26-Oct-18	08-Nov-18	-24						
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	09-Nov-18	14-Nov-18	155						
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	20-Sep-18	26-Sep-18	195						
NB03295	Z1 FHN/B NB backfilling completed	0%	0	0		08-Dec-18	-50						08-Dec-18 ◆ Z1 FHN/B
<b>TWSR-West Construction</b>													
<b>Drainage &amp; Road Works</b>													
<b>Ch 5640-5880</b>													
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	19.9%	153	191	07-Aug-18 A	26-Mar-19	47						
<b>Fanling Highway Construction</b>													
<b>Drainage &amp; Road Works</b>													
<b>Ch 5640-5880</b>													
RDZ11010	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane	0%	20	20	10-Dec-18	04-Jan-19	-50						
<b>ZONE 2 (Ch. 5880 to 6930)</b>													
<b>General</b>													
<b>DRM Proposal</b>													
<b>DRM Proposal</b>													
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	60.78%	151	385	20-Nov-17 A	23-Mar-19	-63						
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	78.36%	66	305	05-Oct-17 A	08-Dec-18	-50						
<b>Noise Barrier Along Fanling Highway N/B</b>													
<b>NB43A (Ch.5880-6060)-FH N/B Side</b>													
<b>Noise Barrier Works</b>													
NB001110	NB43A - ID1-2 backfilling	0%	12	12	15-Sep-18 A	05-Oct-18	76						
NB001120	NB43A - ID1-2 NB production	0%	45	45	20-Sep-18 A	03-Nov-18	173						
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	05-Nov-18	09-Nov-18	139						
NB01525	NB43A-1 (0-61.5m) - Drainage Works	63.08%	24	65	03-Jul-18 A	20-Oct-18	52						
NB01530	NB43A-1 - backfilling	0%	12	12	22-Oct-18	03-Nov-18	52						
NB01540	NB43A-1 - NB production	67.39%	15	46	20-Jul-18 A	04-Oct-18	203						
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	05-Nov-18	09-Nov-18	139						
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	89.76%	13	127	03-Apr-18 A	06-Oct-18	15						
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	0%	24	24	08-Oct-18	05-Nov-18	15						
NB01580	NB43A-2 - backfilling	0%	12	12	13-Nov-18	26-Nov-18	33						
NB01590	NB43A-2 - NB production	35.56%	29	45	04-Aug-18 A	18-Oct-18	189						
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	18-Dec-18	22-Dec-18	102						
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	08-Oct-18	12-Nov-18	33						
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	13-Nov-18	17-Dec-18	102						
<b>NB50 (Ch.6060-6130)-FH N/B Side</b>													
<b>Noise Barrier Works</b>													
NB001160	NB50 -Sheet piling & Excavation	0%	15	15	20-Sep-18	09-Oct-18	-23						
NB001170	NB50 -Footing & Wall Structure	0%	60	60	10-Oct-18	19-Dec-18	-23						
<b>NB50A (Ch.6130-6450)-FH N/B Side</b>													
<b>Noise Barrier Works</b>													
NB001220	NB50A - ID2-2 piling (0.19m -18no)	65.71%	12	35	17-Jul-18 A	05-Oct-18	-58						
NB001230	NB50A - ID2-2 Sheet piling & Excavation	0%	12	12	06-Oct-18	20-Oct-18	-58						
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	22-Oct-18	18-Dec-18	-58						
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	19-Dec-18	11-Jan-19	-58						
NB001260	NB50A - ID2-2 NB production	0%	45	45	19-Dec-18	01-Feb-19	83						
NB01606	NB50A (0-108m)(NB50A/1-11, 0.19m -60nos) Piling (s3)	83.51%	16	97	31-May-18 A	10-Oct-18	-63						
NB01610	NB50A (0-108m) - Sheet piling & Excavation	0%	12	12	11-Oct-18	25-Oct-18	-63						
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	26-Oct-18	28-Jan-19	-63						
NB01656	NB50A (132-228m)(NB50A/12-S2, 0.19m -44nos) & FVMS1 (8 nos)	83.51%	16	97	31-May-18 A	10-Oct-18	-63						
NB01660	NB50A (132-228m) - Sheet piling & Excavation	0%	10	10	11-Oct-18	23-Oct-18	-63						

	Project ID:WP Rev 06 (1809)	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-Sep-18)</b>		Date	Revision	C..Ap...
	Layout: 3 Month Rolling Program			28-Aug-15	WP Rev 2	
Page 1 of 5				07-Apr-16	WP Rev 3	
				08-Nov-16	WP Rev 4	
				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								2018	2018	2018	2018
								Sep	Oct	Nov	Dec
NB01670	NB50A (132-228m) - Footing & Wall Structure	0%	71	71	24-Oct-18	17-Jan-19	-63				
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB01780	NB60-1 (15-63m) - Sheet piling & Excavation	0%	12	12	20-Sep-18 A	05-Oct-18	10				
NB01790	NB60-1 (15-63m) Footing & Wall Structure	0%	30	30	06-Oct-18	10-Nov-18	10				
NB01810	NB60-1 - NB production	0%	45	45	10-Nov-18	25-Dec-18	121				
NB01860	NB60-2 - Footing & Wall Structure	91.11%	12	135	27-Apr-18 A	05-Oct-18	40				
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	13-Oct-18	10-Nov-18	34				
NB01870	NB60-2 - backfilling	0%	12	12	12-Nov-18	24-Nov-18	34				
NB01880	NB60-2 - NB production	0%	45	45	06-Oct-18	19-Nov-18	157				
NB01890	NB60-2 - NB post & panel installation	0%	5	5	26-Nov-18	30-Nov-18	121				
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	20-Sep-18	12-Oct-18	34				
NB01940	NB60-ID3-2 - backfilling	0%	12	12	13-Oct-18	27-Oct-18	58				
NB01950	NB60-ID3-2 - NB production	0%	45	45	20-Sep-18	03-Nov-18	173				
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	05-Nov-18	09-Nov-18	139				
NB01990	NB60-3 (192-300m) - Sheet piling & Excavation	82.35%	15	85	11-Jun-18 A	09-Oct-18	-17				
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	0%	60	60	20-Aug-18 A	01-Dec-18	-32				
NB02005	NB60-3 (192-300m) - Drainage Works	0%	24	24	03-Dec-18	02-Jan-19	-32				
NB02020	NB60-3 - NB production	0%	45	45	01-Dec-18	15-Jan-19	100				
<b>Underground Utility Works</b>											
<b>Underground Utility Works</b>											
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	0%	120	120	09-Nov-18	09-Mar-19	-62				
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	61.9%	120	315	20-Apr-18 A	15-Mar-19	-62				
<b>Bridge Construction</b>											
<b>New Tai Hang Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
THBF0620	Finishes Work	92.42%	38	501	27-Feb-17 A	06-Nov-18	142				
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		06-Nov-18	142				06-Nov-18 ♦ Bridge Structure complete (THFB-TW
<b>Crossing Fanling Highway Section</b>											
THBF0590	Finishes Work	90.59%	8	85	20-Jun-18 A	29-Sep-18	172				
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		29-Sep-18	172				29-Sep-18 ♦ Bridge Structure complete (THFB-Cross fanling highway)
<b>TWSR-East FL Highway S/B Side Section</b>											
THBF0470	THAB1 - pile cap & abutment wall	91.91%	45	556	21-Nov-16 A	14-Nov-18	55				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	15-Nov-18	07-Dec-18	55				
THBF0570	Erect Staircase (THFB-TWSR-E side)	0%	30	30	08-Dec-18	15-Jan-19	55				
THBF0800	ABWF work	0%	30	30	20-Sep-18	27-Oct-18	150				
<b>Lift at TWSR-W Side</b>											
L1530	Structural Laminated glass wall installation	83.33%	20	120	20-Apr-18 A	15-Oct-18	57				
L1550	Metal cover on RC platform	0%	30	30	20-Sep-18	27-Oct-18	30				
L1555	Glass canopy on ground level	0%	30	30	29-Oct-18	01-Dec-18	120				
L1560	Lift installation (NF115)	0%	70	70	29-Oct-18	21-Jan-19	47				
L1590	E&M and Finishes work	0%	120	120	29-Oct-18	22-Mar-19	30				
<b>Lift at FLHY S/B</b>											
L1380	Structural Laminated glass wall installation	0%	30	30	20-Sep-18	27-Oct-18	6				
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	20-Sep-18	27-Oct-18	-24				
L1400	Roof cover for RC Platform	0%	30	30	29-Oct-18	01-Dec-18	-24				
L1410	Lift installation (NF78)	0%	70	70	03-Dec-18	27-Feb-19	-24				
L1440	E&M and Finishes work	0%	100	100	03-Dec-18	03-Apr-19	-20				
L1450	CLP Power available (by CLP)	92.83%	61	851	21-Jun-16 A	19-Nov-18	70				
<b>New Tai Wo Footbridge</b>											
<b>General</b>											
TWFB1090	Steel Bridge prefabrication (TWFB)	95.02%	31	623	15-Aug-16 A	29-Oct-18	59				
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	30-Oct-18		59				♦ Steel Bridge available on site (TWFB)
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB1390	Finishes Work	91.85%	33	405	20-May-17 A	31-Oct-18	133				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		31-Oct-18	133				31-Oct-18 ♦ Bridge Structure complete (TWFB-TWSR-W
<b>Crossing Fanling Highway Section</b>											
TWFB1440	TWP2 - Pile cap	0%	30	30	20-Sep-18*	27-Oct-18	15				
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	29-Oct-18	19-Dec-18	15				
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	15-Nov-18	19-Dec-18	15				
<b>TWSR-East FL Highway S/B Side Section</b>											
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	0%	75	75	20-Sep-18	19-Dec-18	15				
<b>Lift at TWSR-W Side</b>											
L1680	Structural Laminated glass wall installation	92.12%	13	165	17-Mar-18 A	06-Oct-18	33				
L1700	Metal cover on RC platform	0%	30	30	20-Sep-18	27-Oct-18	16				
L1710	Glass canopy on ground level	0%	30	30	29-Oct-18	01-Dec-18	473				
L1740	Lift installation	0%	70	70	29-Oct-18	21-Jan-19	29				
L1770	E&M and Finishes work	0%	120	120	29-Oct-18	22-Mar-19	16				
<b>Signalized Junction</b>											
<b>New Tai Hang Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	27-Nov-18	24-Feb-19	-49				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-Sep-18	26-Sep-18	175				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				
								Sep	Oct	Nov	Dec	
<b>NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB03380	NB52 (bay 21)- Footing & Wall Structure & backfill	73.91%	12	46	07-Aug-18 A	05-Oct-18	163					
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	06-Oct-18	11-Oct-18	163					
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02440	NB53 (0-100m) - Sheet piling & Excavation	50%	18	35	09-Aug-18 A	12-Oct-18	143					
NB02450	NB53 (0-100m) - Footing & Wall Structure	30%	46	66	13-Aug-18 A	16-Nov-18	84					
NB02460	NB53 (0-100m)- backfilling	0%	50	50	16-Nov-18	17-Jan-19	84					
NB02470	NB53 (0-100m) - NB production	0%	45	45	16-Nov-18	31-Dec-18	116					
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	4.55%	21	22	18-Aug-18 A	16-Oct-18	44					
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	0%	60	60	18-Oct-18	28-Dec-18	44					
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-Sep-18	26-Sep-18	175					
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Sep-18	26-Sep-18	175					
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Sep-18	26-Sep-18	175					
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02790	NB61 (0-50m)- backfilling	85.86%	28	198	20-Jan-18 A	25-Oct-18	152					
NB02800	NB61 (0-50m) - NB production	93.81%	14	226	20-Jan-18 A	03-Oct-18	204					
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	04-Oct-18	09-Oct-18	165					
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Sep-18	03-Nov-18	173					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	05-Nov-18	09-Nov-18	139					
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02920	NB61A (0-50m) - NB production	98.49%	14	926	20-Feb-16 A	03-Oct-18	204					
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Oct-18	09-Oct-18	165					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	94.57%	57	1050	01-Apr-15 A	28-Nov-18	83					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	29-Nov-18	21-Dec-18	98					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	29-Nov-18	12-Jan-19	103					
NB03050	NB61A (75-190m) - NB post & panel installation	94.62%	5	93	05-May-18 A	26-Sep-18	175					
<b>Box Culvert ID3 Works</b>												
<b>VO58 Extension of ID3</b>												
ID30130	Backfill	0%	20	20	11-Dec-18	05-Jan-19	3					
ID30140	Wing Wall Construction	0%	60	60	02-Oct-18*	10-Dec-18	3					
<b>Other Works</b>												
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	06-Dec-18	12-Jan-19	-33					
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	01-Nov-18	05-Dec-18	-33					
<b>AADS1</b>												
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		05-Oct-18	108					
<b>ADS1</b>												
TCSS1970	Back filling & reinstatement road work (2m)	0%	18	18	20-Sep-18	12-Oct-18	72					
TCSS1980	TTA application & Approval - ADS1	0%	90	90	04-Dec-18	23-Mar-19	-61					
<b>FADS1</b>												
TCSS1460	Slow lane footing - FADS1 (NB60)	0%	0	0		04-Dec-18	-2					
TCSS2050	TTA application & Approval - FADS1	0%	90	90	24-Sep-18	12-Jan-19	-33					
<b>G55</b>												
TCSS1740	TTA application & Approval - G55	30%	63	90	20-Aug-18 A	05-Dec-18	-33					
TCSS1750	Sign Gantry Erection - G55	0%	30	30	06-Dec-18	12-Jan-19	-33					
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB003350	Bus Shelter footing & shelter near NB64 - VO86	65.22%	40	115	21-May-18 A	08-Nov-18	140					
<b>Noise Barrier Along Fanling Highway N/B</b>												
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB02060	NB60-4 - Footing & Wall Structure	76%	18	75	16-Jul-18 A	12-Oct-18	-2					
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	13-Oct-18	10-Nov-18	-2					
NB02070	NB60-4 - backfilling	0%	20	20	12-Nov-18	04-Dec-18	-2					
NB02080	NB60-4 - NB production	0%	45	45	13-Oct-18	26-Nov-18	150					
NB02082	NB60-4 - NB post & panel installation	0%	5	5	27-Nov-18	01-Dec-18	120					
NB02120	NB60-5 - Footing & Wall Structure	0%	30	30	12-Sep-18 A	27-Oct-18	-6					
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	12-Nov-18	08-Dec-18	10					
NB02130	NB60-5 - backfilling	0%	12	12	10-Dec-18	22-Dec-18	10					
NB02140	NB60-5 - NB production	0%	40	40	27-Oct-18	06-Dec-18	-6					
NB02142	NB60-5 - NB post & panel installation	0%	5	5	06-Dec-18	12-Dec-18	-5					
<b>NB66 (Ch.6920-6930)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB02165	NB66 - Drainage Works	84.31%	16	102	08-May-18 A	10-Oct-18	0					
NB02170	NB66- backfilling	0%	15	15	29-Oct-18	14-Nov-18	43					
NB02180	NB66 - NB production	0%	45	45	20-Sep-18	03-Nov-18	173					



Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								Sep	Oct	Nov	Dec
NB02190	NB66 - NB post & panel installation	0%	5	5	15-Nov-18	20-Nov-18	130				
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Sep-18	27-Oct-18	43				
<b>Bridge Construction</b>											
<b>Kau Lung Hang Vehicular Bridge</b>											
<b>KLH Bridge - West Ramp</b>											
KLH.1290	West Ramp - Planting	0%	21	21	20-Sep-18	16-Oct-18	159				
<b>KLH Bridge - Deck 1</b>											
KLH.3430	Deck 1 - Planting	0%	21	21	20-Sep-18	16-Oct-18	159				
<b>KLH Bridge - Deck 3</b>											
KLH.3500	Deck 3 - Planting	0%	21	21	20-Sep-18	16-Oct-18	191				
<b>KLH Bridge - East Ramp</b>											
KLH.3590	East Ramp - Planting	0%	34	34	20-Sep-18	01-Nov-18	499				
<b>KLH Bridge - Ramp R1</b>											
Z2.KLH.3610	Ramp R1 - Steel roof	95.82%	21	502	19-Jan-17 A	16-Oct-18	159				
<b>KLH Bridge - Ramp R2</b>											
Z2.KLH.1550	Ramp R2 - Steel roof	96.57%	16	467	14-Mar-17 A	10-Oct-18	164				
<b>KLH Bridge - Staircase S1</b>											
Z2.KLH.1462	S1 - Steel work ordering	38.33%	37	60	28-Aug-18 A	26-Oct-18	11				
Z2.KLH.1464	S1 - Steel work prefabrication	0%	30	30	27-Oct-18	25-Nov-18	11				
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		26-Nov-18	10				26-Nov-18 ◆ S1 - Steel frame ava
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	12-Dec-18		-5				◆ NB60
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	30	30	12-Dec-18	19-Jan-19	-5				
<b>Bridge Road Work</b>											
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Sep-18	15-Feb-19	60				
<b>Lift at TWSR-W Side</b>											
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Sep-18	20-Sep-18	91				
L01100	Lift installation	0%	70	70	20-Sep-18	13-Dec-18	91				
L01110	Lift T&C	0%	14	14	14-Dec-18	02-Jan-19	91				
L01130	Finishes work	0%	88	88	20-Sep-18	07-Jan-19	92				
<b>Lift at FLHY S/B</b>											
L01260	Lift installation	0%	45	45	12-Sep-18 A	14-Nov-18	121				
L01270	Lift T&C	0%	14	14	15-Nov-18	28-Nov-18	148				
L01280	EMSD inspection & approval (Assume 7 days is required instead)	0%	7	7	29-Nov-18	05-Dec-18	148				
L01290	Finishes work	0%	60	60	20-Sep-18	01-Dec-18	120				
L01310	Lift available - NF117-Lift 2	0%	0	0		05-Dec-18	117				05-Dec-18 ◆ Lift availab
<b>Signalized Junction</b>											
<b>Kau Lung Hang Vehicular Bridge</b>											
<b>KLH Bridge - West Ramp</b>											
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	20-Sep-18*	16-Oct-18	153				
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	20-Oct-18	23-Nov-18	85				
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	24-Nov-18	18-Dec-18	85				
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	81.48%	30	162	20-May-18 A	19-Oct-18	103				
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	24-Nov-18	30-Nov-18	103				
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	01-Dec-18	14-Dec-18	103				
Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	19-Dec-18	27-Dec-18	100				
Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	19-Dec-18	15-Jan-19	85				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	0%	5	5	20-Sep-18	26-Sep-18	175				
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>											
<b>Bridge Construction</b>											
<b>New Ho Ka Yuen Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1440	Remaining Finishes works of HKYFB	98.35%	9	546	21-Nov-16 A	02-Oct-18	158				
HKY1520	VO11 - slope improvement work	0%	45	45	03-Oct-18	24-Nov-18	158				
<b>TWSR-East FL Highway S/B Side Section</b>											
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	91.94%	50	620	13-Oct-16 A	20-Nov-18	162				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>Underground Utility Works</b>											
<b>DN450 DI Watermain "A" (Ch 1989-2529)</b>											
DI0180	DN450 DI watermain laying (400-450m)	80%	21	105	20-Apr-18 A	16-Oct-18	81				
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	18-Oct-18	21-Nov-18	81				
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	22-Nov-18	28-Dec-18	81				
<b>Noise Barrier Along Fanling Highway N/B</b>											
<b>NB75 (Ch.7930-8090)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB4275	NB75 - NB panel installation	0%	20	20	20-Sep-18	15-Oct-18	72				
NB4280	NB75 complete	0%	0	0		15-Oct-18	72				15-Oct-18 ◆ NB75 complete
<b>NB77 (Ch.8090-8450)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB4310	NB77 - Footing & Wall Structure (Ch8090-8190)	93.2%	23	338	20-Jul-17 A	19-Oct-18	-7				
NB4320	NB77 - backfilling (Ch8090-8190)	0%	20	20	20-Oct-18	12-Nov-18	-7				
NB4330	NB77 - NB production (Ch8090-8190)	0%	45	45	20-Oct-18	03-Dec-18	18				
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	04-Dec-18	20-Dec-18	16				
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Sep-18	09-Oct-18	77				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018			
								2018	2018	2018	2018
								Sep	Oct	Nov	Dec
NB4440	NB77 - backfilling (Ch8290-8390)	0%	20	20	13-Nov-18	05-Dec-18	-7				
NB4450	NB77 - NB production (Ch8290-8390)	84.5%	20	129	03-May-18 A	09-Oct-18	73				
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	06-Dec-18	22-Dec-18	14				
NB4482	NB77 - Footing & Wall Structure (NB77/27 - 28, N1-N2)	90.91%	10	110	20-Apr-18 A	03-Oct-18	-6				
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	0%	40	40	04-Oct-18	20-Nov-18	-6				
NB4500	NB77 - backfilling (Ch8390-8450)	0%	12	12	21-Nov-18	04-Dec-18	-6				
NB4510	NB77 - NB production (Ch8390-8450)	0%	30	30	21-Nov-18	20-Dec-18	17				
NB4570	NB77 backfilling complete	0%	0	0		05-Dec-18	-7				05-Dec-18 ◆ NB77 back
NB4620	NB77 Drainage Works	70.59%	35	119	10-May-18 A	02-Nov-18	16				
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	29-Oct-18	19-Dec-18	107				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	20-Sep-18	24-Oct-18	155				
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		19-Dec-18	107				19-Dec-18 ◆
WHS1420	Ramp Finishes Work	51.61%	30	62	13-Jul-18 A	27-Oct-18	107				
<b>Slip Road Y Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41088	Gazettal period for Slip Road Y commissioning	0%	183	183	29-Nov-18	30-May-19	-7				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	0%	20	20	20-Aug-18 A	15-Oct-18	36				
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		15-Oct-18	36				15-Oct-18 ◆ TTA Lane 4 (at NBZ2) with Chun Wo
RDZ41110	Construct FH N/B Lane 1 (Ch8100-8600)	0%	18	18	06-Dec-18	28-Dec-18	-7				
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8470)	98.04%	3	153	27-Mar-18 A	22-Sep-18	125				
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8470)	98.04%	3	153	27-Mar-18 A	22-Sep-18	125				
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	13-Dec-18	26-Feb-19	29				
<b>Other Works</b>											
<b>Retaining Wall W78</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	26.67%	44	60	01-Sep-18 A	13-Nov-18	19				
RWZ4.1030	Base slab & Wall (0-6m high) - RW78 (Ch.50-129)	18.82%	69	85	01-Sep-18 A	12-Dec-18	-6				
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	30	30	13-Dec-18	19-Jan-19	-6				
<b>Slope Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Sep-18	08-Nov-18	136				
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Sep-18	08-Nov-18	136				
<b>TCSS Works</b>											
<b>TCSS Pre-Construction Works</b>											
TCSS0140	Revised & Re-submission TCSS shop Drawing	75.56%	11	45	11-Jul-18 A	04-Oct-18	21				
TCSS0150	Confirm Shop drawing & ready for material ordering & factory	0%	0	0		04-Oct-18	21				04-Oct-18 ◆ Confirm Shop drawing & ready for material ordering & factory produ
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Sep-18	20-Sep-18	533				
TCSS0230	Sign Gantry Factory production - G34 (Z4)	0%	30	30	05-Oct-18	09-Nov-18	21				
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	03-Dec-18	09-Jan-19	2				
<b>Civil Provision for TCSS Works</b>											
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	06-Dec-18	12-Jan-19	29				
<b>G34</b>											
TCSS1530	Fast lane footing - G34 (CH7990, N/B)	0%	30	30	20-Sep-18	27-Oct-18	32				
TCSS1780	TTA application & Approval - G34 (Z4)	62.96%	30	81	20-Jun-18 A	09-Nov-18	21				
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	30	30	10-Nov-18	14-Dec-18	21				
<b>G35</b>											
TCSS1540	Slow lane footing - G35 (NB77)	0%	0	0		04-Dec-18	120				04-Dec-18 ◆ Slow lane fo
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	21.05%	30	38	10-Aug-18 A	27-Oct-18	152				
<b>G36</b>											
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		01-Dec-18	2				01-Dec-18 ◆ latest date for S
TCSS1820	TTA application & Approval - G36 (Z4)	0%	90	90	20-Sep-18	09-Jan-19	2				
<b>DS50</b>											
TCSS1840	TTA application & Approval - DS50 (Z4)	0%	90	90	29-Oct-18	15-Feb-19	2				
<b>FADS8</b>											
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Sep-18	27-Oct-18	122				
TCSS1860	TTA application & Approval - FADS8 (Z4)	0%	90	90	03-Dec-18	22-Mar-19	2				
<b>TCSS Hub Room</b>											
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Sep-18	14-Nov-18	77				
TCSS1910	TCSS Hub Room Finishes	0%	45	45	15-Nov-18	09-Jan-19	77				