

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019
								Oct	Nov	Dec	Jan	
<b>Contract Condition</b>												
<b>General</b>												
Contract Condition												
<b>Contract Condition</b>												
KD19	KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling	0%	0	0		12-Nov-18	57					12-Nov-18* ◆ KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling
<b>ZONE 1 (Ch. 5640 to 5880)</b>												
<b>Noise Barrier Along Fanling Highway N/B</b>												
Site Clearance & Demolition of Existing Structure												
<b>General</b>												
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		29-Nov-18	142					29-Nov-18 ◆ Zone 1 - Noise Barrier at FH N/B complete
<b>NB43B (Ch.5640-5880)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB01216	NB43B-0 - Structure works of additional bay between tolo 2 & 3 -	65.38%	9	26	11-Sep-18 A	30-Oct-18	137					
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	31-Oct-18	29-Nov-18	137					
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	30-Nov-18	05-Dec-18	137					
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	172					
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	172					
<b>TWSR-West Construction</b>												
Drainage & Road Works												
<b>Ch 5640-5880</b>												
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	31.94%	130	191	07-Aug-18 A	26-Mar-19	47					
<b>Fanling Highway Construction</b>												
Drainage & Road Works												
<b>Ch 5640-5880</b>												
RDZ11010	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane	0%	25	20	02-Oct-18 A	17-Nov-18	-12					
RDZ11020	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane	0%	20	20	19-Nov-18	11-Dec-18	-12					
RDZ11030	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane 3)	0%	16	16	12-Dec-18	02-Jan-19	-12					
RDZ11040	Z1 (Ch5640-5880): Fanling Highway N/B - D&R works (lane 4)	0%	16	16	03-Jan-19	21-Jan-19	-12					
<b>Other Works</b>												
Landscape Softwork												
<b>Landscape Works</b>												
Z1.LW.1000	Landscape soft work Zone1	0%	150	150	19-Dec-18	24-Jun-19	-12					
<b>ZONE 2 (Ch. 5880 to 6930)</b>												
<b>General</b>												
DRM Proposal												
<b>DRM Proposal</b>												
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	64.32%	142	398	20-Nov-17 A	10-Apr-19	-77					
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	90%	35	350	05-Oct-17 A	29-Nov-18	142					
<b>Noise Barrier Along Fanling Highway N/B</b>												
<b>NB43A (Ch.5880-6060)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB001110	NB43A - ID1-2 backfilling	25%	12	16	15-Sep-18 A	02-Nov-18	53					
NB001120	NB43A - ID1-2 NB production	0%	45	45	20-Sep-18 A	03-Dec-18	143					
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	04-Dec-18	08-Dec-18	114					
NB01525	NB43A-1 (0-61.5m) - Drainage Works	73.91%	24	92	03-Jul-18 A	16-Nov-18	29					
NB01530	NB43A-1 - backfilling	0%	12	12	17-Nov-18	30-Nov-18	29					
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	01-Dec-18	06-Dec-18	116					
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	91.56%	13	154	03-Apr-18 A	03-Nov-18	10					
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	0%	24	24	08-Oct-18 A	16-Nov-18	5					
NB01580	NB43A-2 - backfilling	0%	12	12	10-Dec-18	22-Dec-18	10					
NB01590	NB43A-2 - NB production	61.84%	29	76	04-Aug-18 A	17-Nov-18	159					
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	17-Jan-19	22-Jan-19	79					
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	05-Nov-18	08-Dec-18	10					
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	10-Dec-18	16-Jan-19	79					
<b>NB50 (Ch.6060-6130)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB001160	NB50 -Sheet piling & Excavation	0%	15	15	20-Oct-18 A	06-Nov-18	-46					
NB001170	NB50 -Footing & Wall Structure	0%	60	60	07-Nov-18	18-Jan-19	-46					
NB001175	NB50 - Drainage Works	0%	24	24	19-Jan-19	18-Feb-19	-46					
NB001190	NB50 -NB production	0%	45	45	19-Jan-19	04-Mar-19	52					
<b>NB50A (Ch.6130-6450)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB001230	NB50A - ID2-2 Sheet piling & Excavation	0%	12	12	29-Oct-18*	10-Nov-18	-76					
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	12-Nov-18	11-Jan-19	-76					
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	12-Jan-19	01-Feb-19	-76					
NB001260	NB50A - ID2-2 NB production	0%	45	45	12-Jan-19	25-Feb-19	59					
NB01610	NB50A (0-108m) - Sheet piling & Excavation	0%	12	12	29-Oct-18*	10-Nov-18	-77					
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	12-Nov-18	15-Feb-19	-77					
NB01660	NB50A (132-228m) - Sheet piling & Excavation	0%	10	10	29-Oct-18*	08-Nov-18	-77					
NB01670	NB50A (132-228m) - Footing & Wall Structure	0%	71	71	09-Nov-18	02-Feb-19	-77					
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>												

	Project ID:WP Rev 06 (1810)	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-Oct-18)</b>		Date	Revision	C..Ap...
	Layout: 3 Month Rolling Program			28-Aug-15	WP Rev 2	
	Page 1 of 5			07-Apr-16	WP Rev 3	
				08-Nov-16	WP Rev 4	
				17-Aug-17	WP Rev 5	
	28-Mar-18	WP Rev 6				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019
								Oct	Nov	Dec	Jan	
<b>Noise Barrier Works</b>												
NB01790	NB60-1 -(15-63m) Footing & Wall Structure	6.67%	28	30	06-Oct-18 A	21-Nov-18	1					
NB01810	NB60-1 - NB production	0%	45	45	22-Nov-18	05-Jan-19	110					
NB01860	NB60-2 - Footing & Wall Structure	90.98%	12	133	27-Apr-18 A	02-Nov-18	17					
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	10-Nov-18	07-Dec-18	11					
NB01870	NB60-2 - backfilling	0%	12	12	08-Dec-18	21-Dec-18	11					
NB01880	NB60-2 - NB production	0%	45	45	03-Nov-18	17-Dec-18	129					
NB01890	NB60-2 - NB post & panel installation	0%	5	5	22-Dec-18	29-Dec-18	98					
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	20-Oct-18	09-Nov-18	11					
NB01940	NB60-ID3-2 - backfilling	0%	12	12	10-Nov-18	23-Nov-18	35					
NB01950	NB60-ID3-2 - NB production	0%	45	45	20-Oct-18	03-Dec-18	143					
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	04-Dec-18	08-Dec-18	114					
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	31.03%	60	87	20-Aug-18 A	31-Dec-18	-55					
NB02005	NB60-3 (192-300m) - Drainage Works	0%	24	24	02-Jan-19	29-Jan-19	-55					
NB02020	NB60-3 - NB production	0%	45	45	01-Jan-19	14-Feb-19	70					
<b>Underground Utility Works</b>												
<b>Underground Utility Works</b>												
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	0%	120	120	15-Aug-18 A	26-Mar-19	-79					
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	63.62%	120	330	20-Apr-18 A	01-Apr-19	-79					
<b>Bridge Construction</b>												
<b>New Tai Hang Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
THBF0620	Finishes Work	92.43%	38	502	27-Feb-17 A	03-Dec-18	119					
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		03-Dec-18	119				03-Dec-18 ◆ Bridge Structure complete (THFB-TWSR-	
<b>Crossing Fanling Highway Section</b>												
THBF0590	Finishes Work	90.7%	8	86	20-Jun-18 A	29-Oct-18	149					
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		29-Oct-18	149				29-Oct-18 ◆ Bridge Structure complete (THFB-Cross fanling highway)	
<b>TWSR-East FL Highway S/B Side Section</b>												
THBF0470	THAB1 - pile cap & abutment wall	92.28%	45	583	21-Nov-16 A	11-Dec-18	32					
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	12-Dec-18	07-Jan-19	32					
THBF0570	Erect Staircase (THFB-TWSR-E side)	0%	30	30	08-Jan-19	13-Feb-19	32					
THBF0800	ABWF work	0%	30	30	20-Oct-18	23-Nov-18	127					
<b>Lift at TWSR-W Side</b>												
L1550	Metal cover on RC platform	0%	30	30	20-Sep-18 A	23-Nov-18	7					
L1555	Glass canopy on ground level	0%	30	30	24-Nov-18	31-Dec-18	97					
L1560	Lift installation (NF115)	0%	70	70	24-Nov-18	19-Feb-19	24					
L1590	E&M and Finishes work	0%	120	120	24-Nov-18	23-Apr-19	7					
<b>Lift at FLHY S/B</b>												
L1380	Structural Laminated glass wall installation	0%	30	30	20-Oct-18	23-Nov-18	-17					
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	20-Sep-18 A	23-Nov-18	-47					
L1400	Roof cover for RC Platform	0%	30	30	24-Nov-18	31-Dec-18	-47					
L1410	Lift installation (NF78)	0%	70	70	02-Jan-19	26-Mar-19	-47					
L1440	E&M and Finishes work	0%	100	100	02-Jan-19	06-May-19	-43					
L1450	CLP Power available (by CLP)	96.49%	31	882	21-Jun-16 A	19-Nov-18	70					
<b>New Tai Wo Footbridge</b>												
<b>General</b>												
TWFB1090	Steel Bridge prefabrication (TWFB)	98.77%	8	650	15-Aug-16 A	29-Oct-18	59					
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	30-Oct-18		59				◆ Steel Bridge available on site (TWFB)	
<b>TWSR-West/ FL Highway N/B Side Section</b>												
TWFB1390	Finishes Work	86.11%	60	432	20-May-17 A	31-Dec-18	83					
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		31-Dec-18	83				31-Dec-18 ◆ Bridge Structure	
<b>Crossing Fanling Highway Section</b>												
TWFB1440	TWP2 - Pile cap	30%	21	30	18-Oct-18 A	13-Nov-18	1					
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	14-Nov-18	08-Jan-19	1					
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	09-Jan-19	22-Jan-19	1					
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	05-Dec-18	11-Jan-19	-2					
TWFB1450	Erect TWFB across fanling highway	0%	12	12	12-Jan-19	25-Jan-19	-2					
<b>TWSR-East FL Highway S/B Side Section</b>												
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	8%	69	75	15-Oct-18 A	11-Jan-19	-2					
<b>Lift at TWSR-W Side</b>												
L1680	Structural Laminated glass wall installation	92.12%	13	165	17-Mar-18 A	03-Nov-18	10					
L1700	Metal cover on RC platform	0%	30	30	20-Oct-18	23-Nov-18	-7					
L1710	Glass canopy on ground level	0%	30	30	24-Nov-18	31-Dec-18	450					
L1740	Lift installation	0%	70	70	24-Nov-18	19-Feb-19	6					
L1770	E&M and Finishes work	0%	120	120	24-Nov-18	23-Apr-19	-7					
<b>Signalized Junction</b>												
<b>New Tai Hang Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	13-Dec-18	12-Mar-19	-65					
<b>Noise Barrier Along Fanling Highway S/B</b>												
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					
<b>NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019
								Oct	Nov	Dec	Jan	
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02450	NB53 (0-100m) - Footing & Wall Structure	69.7%	24	79	13-Aug-18 A	16-Nov-18	83					
NB02460	NB53 (0-100m)- backfilling	0%	50	50	17-Nov-18	17-Jan-19	83					
NB02470	NB53 (0-100m) - NB production	0%	45	45	17-Nov-18	31-Dec-18	115					
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	02-Jan-19	07-Jan-19	92					
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	0%	60	60	18-Oct-18 A	31-Dec-18	42					
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	02-Jan-19	02-Mar-19	42					
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	01-Jan-19	14-Feb-19	70					
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02790	NB61 (0-50m)- backfilling	87.56%	28	225	20-Jan-18 A	21-Nov-18	129					
NB02800	NB61 (0-50m) - NB production	89.49%	27	257	20-Jan-18 A	15-Nov-18	161					
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	16-Nov-18	21-Nov-18	129					
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Oct-18	03-Dec-18	143					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Dec-18	08-Dec-18	114					
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	96.94%	33	1077	01-Apr-15 A	27-Nov-18	84					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	28-Nov-18	20-Dec-18	99					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	28-Nov-18	11-Jan-19	104					
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Jan-19	17-Jan-19	83					
NB03050	NB61A (75-190m) - NB post & panel installation	95.83%	5	120	05-May-18 A	25-Oct-18	152					
<b>Box Culvert ID3 Works</b>												
<b>VO58 Extension of ID3</b>												
ID30130	Backfill	0%	20	20	02-Jan-19	24-Jan-19	-13					
ID30140	Wing Wall Construction	0%	60	60	20-Oct-18*	31-Dec-18	-13					
<b>Other Works</b>												
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	02-Jan-19	07-Feb-19	-53					
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	31-Oct-18	04-Dec-18	-32					
<b>AADS1</b>												
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		02-Nov-18	85					
<b>ADS1</b>												
TCSS1970	Back filling & reinstatement road work (2m)	0%	18	18	20-Oct-18	09-Nov-18	49					
TCSS1980	TTA application & Approval - ADS1	0%	90	90	20-Dec-18	10-Apr-19	-75					
<b>FADS1</b>												
TCSS1460	Slow lane footing - FADS1 (NB60)	0%	0	0		03-Jan-19	-25					
TCSS2050	TTA application & Approval - FADS1	0%	90	90	20-Oct-18	07-Feb-19	-53					
<b>G55</b>												
TCSS1740	TTA application & Approval - G55	56.67%	39	90	20-Aug-18 A	04-Dec-18	-32					
TCSS1750	Sign Gantry Erection - G55	0%	30	30	05-Dec-18	11-Jan-19	-32					
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB003350	Bus Shelter footing & shelter near NB64 - VO86	71.83%	40	142	21-May-18 A	05-Dec-18	117					
<b>Noise Barrier Along Fanling Highway N/B</b>												
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB02060	NB60-4 - Footing & Wall Structure	76%	18	75	16-Jul-18 A	09-Nov-18	-25					
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	10-Nov-18	07-Dec-18	-25					
NB02070	NB60-4 - backfilling	0%	20	20	08-Dec-18	03-Jan-19	-25					
NB02080	NB60-4 - NB production	0%	45	45	10-Nov-18	24-Dec-18	122					
NB02082	NB60-4 - NB post & panel installation	0%	5	5	27-Dec-18	02-Jan-19	96					
NB02120	NB60-5 - Footing & Wall Structure	18.92%	30	37	12-Sep-18 A	23-Nov-18	-29					
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	08-Dec-18	08-Jan-19	-13					
NB02130	NB60-5 - backfilling	0%	12	12	09-Jan-19	22-Jan-19	-13					
NB02140	NB60-5 - NB production	0%	40	40	24-Nov-18	02-Jan-19	-33					
NB02142	NB60-5 - NB post & panel installation	0%	5	5	03-Jan-19	08-Jan-19	-25					
<b>NB66 (Ch.6920-6930)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB02165	NB66 - Drainage Works	87.6%	16	129	08-May-18 A	07-Nov-18	-23					
NB02170	NB66- backfilling	0%	15	15	24-Nov-18	11-Dec-18	20					
NB02180	NB66 - NB production	0%	45	45	20-Oct-18	03-Dec-18	143					
NB02190	NB66 - NB post & panel installation	0%	5	5	12-Dec-18	17-Dec-18	107					
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Oct-18	23-Nov-18	20					
<b>Bridge Construction</b>												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019
								Oct	Nov	Dec	Jan	
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>KLH Bridge - West Ramp</b>												
KLH.1290	West Ramp - Planting	0%	21	21	20-Oct-18	13-Nov-18	136					
<b>KLH Bridge - Deck 1</b>												
KLH.3430	Deck 1 - Planting	0%	21	21	20-Oct-18	13-Nov-18	136					
<b>KLH Bridge - Deck 3</b>												
KLH.3500	Deck 3 - Planting	0%	21	21	20-Oct-18	13-Nov-18	168					
<b>KLH Bridge - East Ramp</b>												
KLH.3590	East Ramp - Planting	0%	34	34	20-Oct-18	28-Nov-18	476					
<b>KLH Bridge - Ramp R1</b>												
Z2.KLH.3610	Ramp R1 - Steel roof	95.89%	21	511	19-Jan-17 A	13-Nov-18	136					
<b>KLH Bridge - Ramp R2</b>												
Z2.KLH.1550	Ramp R2 - Steel roof	96.57%	16	467	14-Mar-17 A	07-Nov-18	141					
<b>KLH Bridge - Staircase S1</b>												
Z2.KLH.1462	S1 - Steel work ordering	38.33%	37	60	28-Aug-18 A	25-Nov-18	-19					
Z2.KLH.1464	S1 - Steel work prefabrication	0%	30	30	26-Nov-18	25-Dec-18	-19					
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		27-Dec-18	-15				27-Dec-18 ♦ S1 - Steel frame ava	
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	09-Jan-19		-25				♦ NB60-5	
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	30	30	09-Jan-19	14-Feb-19	-25					
<b>Bridge Road Work</b>												
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Oct-18	14-Mar-19	37					
<b>Lift at TWSR-W Side</b>												
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Oct-18	20-Oct-18	68					
L01100	Lift installation	0%	70	70	20-Oct-18	12-Jan-19	68					
L01110	Lift T&C	0%	14	14	14-Jan-19	29-Jan-19	68					
L01130	Finishes work	0%	88	88	20-Oct-18	02-Feb-19	69					
<b>Lift at FLHY S/B</b>												
L01260	Lift installation	13.46%	45	52	12-Sep-18 A	11-Dec-18	98					
L01270	Lift T&C	0%	14	14	12-Dec-18	25-Dec-18	121					
L01280	EMSD inspection & approval (Assume 7 days is required instead)	0%	7	7	26-Dec-18	01-Jan-19	121					
L01290	Finishes work	0%	60	60	18-Oct-18 A	31-Dec-18	97					
L01310	Lift available - NF117-Lift 2	0%	0	0		02-Jan-19	97				02-Jan-19 ♦ Lift available -	
<b>Signalized Junction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>KLH Bridge - West Ramp</b>												
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	20-Oct-18*	13-Nov-18	130					
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	19-Nov-18	22-Dec-18	60					
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	24-Dec-18	19-Jan-19	60					
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	80.39%	30	153	20-May-18 A	18-Nov-18	73					
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	24-Dec-18	02-Jan-19	78					
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	03-Jan-19	16-Jan-19	78					
<b>Noise Barrier Along Fanling Highway S/B</b>												
<b>NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	0%	5	5	20-Oct-18	25-Oct-18	152					
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>												
<b>Bridge Construction</b>												
<b>New Ho Ka Yuen Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
HKY1440	Remaining Finishes works of HKYFB	98.35%	9	547	21-Nov-16 A	30-Oct-18	135					
HKY1520	VO11 - slope improvement work	0%	45	45	31-Oct-18	21-Dec-18	135					
<b>TWSR-East FL Highway S/B Side Section</b>												
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	91.95%	50	621	13-Oct-16 A	17-Dec-18	139					
<b>ZONE 4 (Ch. 7925 to 8700)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>Underground Utility Works</b>												
<b>DN450 DI Watermain "A" (Ch 1989-2529)</b>												
DI0180	DN450 DI watermain laying (400-450m)	85.81%	21	148	20-Apr-18 A	13-Nov-18	58					
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	14-Nov-18	18-Dec-18	58					
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	19-Dec-18	25-Jan-19	58					
<b>Noise Barrier Along Fanling Highway N/B</b>												
<b>NB75 (Ch.7930-8090)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB4275	NB75 - NB panel installation	0%	20	20	20-Oct-18	12-Nov-18	49					
NB4280	NB75 complete	0%	0	0		12-Nov-18	49				12-Nov-18 ♦ NB75 complete	
<b>NB77 (Ch.8090-8450)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB4310	NB77 - Footing & Wall Structure (Ch8090-8190)	93.82%	23	372	20-Jul-17 A	15-Nov-18	-24					
NB4320	NB77 - backfilling (Ch8090-8190)	0%	20	20	16-Nov-18	08-Dec-18	-24					
NB4330	NB77 - NB production (Ch8090-8190)	0%	45	45	16-Nov-18	30-Dec-18	-9					
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	31-Dec-18	17-Jan-19	-5					
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Oct-18	06-Nov-18	54					
NB4440	NB77 - backfilling (Ch8290-8390)	0%	20	20	10-Dec-18	04-Jan-19	-24					
NB4450	NB77 - NB production (Ch8290-8390)	87.5%	20	160	03-May-18 A	08-Nov-18	43					
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	05-Jan-19	22-Jan-19	-9					
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	45%	22	40	15-Oct-18 A	14-Nov-18	5					
NB4500	NB77 - backfilling (Ch8390-8450)	0%	12	12	15-Nov-18	28-Nov-18	5					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019
								Oct	Nov	Dec	Jan	
NB4510	NB77 - NB production (Ch8390-8450)	0%	30	30	15-Nov-18	14-Dec-18	23					
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	15-Dec-18	20-Dec-18	16					
NB4570	NB77 backfilling complete	0%	0	0		04-Jan-19	-24					04-Jan-19 ◆ NB77 backfi
<b>Bridge Construction</b>												
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	24-Nov-18	18-Jan-19	84					
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	20-Oct-18	20-Nov-18	132					
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		18-Jan-19	84					18-Jan-19 ◆
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	19-Jan-19	25-Feb-19	84					
WHS1420	Ramp Finishes Work	66.29%	30	89	13-Jul-18 A	23-Nov-18	84					
<b>Slip Road Y Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41088	Gazetial period for Slip Road Y commissioning	0%	183	183	17-Dec-18	17-Jun-19	-25					
<b>Fanling Highway Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	57.45%	20	47	20-Aug-18 A	12-Nov-18	19					
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		12-Nov-18	19					12-Nov-18 ◆ TTA Lane 4 (at NBZ2) with Chun Wo
RDZ41110	Construct FH N/B Lane 1 (Ch8100-8600)	0%	18	18	05-Jan-19	25-Jan-19	-24					
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8470)	97.96%	3	147	27-Mar-18 A	23-Oct-18	108					
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8470)	97.96%	3	147	27-Mar-18 A	23-Oct-18	108					
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	02-Jan-19	14-Mar-19	15					
<b>Other Works</b>												
<b>Retaining Wall W78</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	26.67%	44	60	01-Sep-18 A	10-Dec-18	-4					
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	29.41%	60	85	01-Sep-18 A	31-Dec-18	-20					
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	30	30	02-Jan-19	07-Feb-19	-20					
<b>Slope Works</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Oct-18	05-Dec-18	113					
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Oct-18	05-Dec-18	113					
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0140	Revised & Re-submission TCSS shop Drawing	84.72%	11	72	11-Jul-18 A	01-Nov-18	-2					
TCSS0150	Confirm Shop drawing & ready for material ordering & factory	0%	0	0		01-Nov-18	-2					01-Nov-18 ◆ Confirm Shop drawing & ready for material ordering & factory productio
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Oct-18	20-Oct-18	510					
TCSS0230	Sign Gantry Factory production - G34 (Z4)	0%	30	30	02-Nov-18	06-Dec-18	-2					
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	07-Dec-18	14-Jan-19	-2					
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	0%	30	30	15-Jan-19	20-Feb-19	-2					
<b>Civil Provision for TCSS Works</b>												
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	05-Jan-19	11-Feb-19	6					
<b>G34</b>												
TCSS1780	TTA application & Approval - G34 (Z4)	79.83%	24	119	20-Jun-18 A	06-Dec-18	-2					
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	30	30	07-Dec-18	14-Jan-19	-2					
<b>G35</b>												
TCSS1800	TTA application & Approval - G35 (Z4)	0%	90	90	15-Jan-19	07-May-19	-2					
<b>G36</b>												
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		06-Dec-18	-2					06-Dec-18 ◆ latest date for Slow lane footing availat
TCSS1820	TTA application & Approval - G36 (Z4)	25.56%	67	90	20-Sep-18 A	14-Jan-19	-2					
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	30	30	15-Jan-19	20-Feb-19	-2					
<b>DS50</b>												
TCSS1840	TTA application & Approval - DS50 (Z4)	0%	90	90	02-Nov-18	20-Feb-19	-2					
<b>FADS8</b>												
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Oct-18	23-Nov-18	99					
TCSS1860	TTA application & Approval - FADS8 (Z4)	0%	90	90	07-Dec-18	27-Mar-19	-2					
<b>TCSS Hub Room</b>												
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Oct-18	11-Dec-18	54					
TCSS1910	TCSS Hub Room Finishes	0%	45	45	12-Dec-18	07-Feb-19	54					