

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
								Actual	Remaining	Actual	Remaining	Actual	Remaining	Actual
Contract Condition														
General														
Contract Condition														
Contract Condition														
KD19	KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling	0%	0	0		24-Nov-18	45						24-Nov-18* ◆ KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling Highway@NB	
ZONE 1 (Ch. 5640 to 5880)														
Noise Barrier Along Fanling Highway N/B														
Site Clearance & Demolition of Existing Structure														
General														
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		02-Jan-19	116						02-Jan-19 ◆ Zone 1 - Noise Barrier at FH N/B complete	
NB43B (Ch.5640-5880)-FH N/B Side														
Noise Barrier Works														
NB01216	NB43B-0 - Structure works of additional bay between tolo 2 & 3 -	77.5%	9	40	11-Sep-18 A	29-Nov-18	111							
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	30-Nov-18	02-Jan-19	111							
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	03-Jan-19	08-Jan-19	111							
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	05-Nov-18 A	24-Nov-18	146							
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	07-Nov-18 A	24-Nov-18	146							
TWSR-West Construction														
Drainage & Road Works														
Ch 5640-5880														
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	45.55%	104	191	07-Aug-18 A	26-Mar-19	47							
Fanling Highway Construction														
Drainage & Road Works														
Ch 5640-5880														
RDZ11020	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane	45%	11	20	05-Nov-18 A	01-Dec-18	-4							
RDZ11030	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane 3)	0%	16	16	03-Dec-18	20-Dec-18	-4							
RDZ11040	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane 4)	0%	16	16	21-Dec-18	11-Jan-19	-4							
RDZ11050	Z1 (Ch5640-5880) : Fanling Highway S/B - D&R works (lane 4)	0%	60	60	12-Jan-19	25-Mar-19	-4							
Other Works														
Landscape Softwork														
Landscape Works														
Z1.LW.1000	Landscape soft work Zone1	0%	150	150	10-Dec-18	14-Jun-19	-4							
ZONE 2 (Ch. 5880 to 6930)														
General														
DRM Proposal														
DRM Proposal														
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	39.93%	248	412	20-Nov-17 A	19-Sep-19	-209							
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	89.77%	35	342	05-Oct-17 A	02-Jan-19	116							
Noise Barrier Along Fanling Highway N/B														
NB43A (Ch.5880-6060)-FH N/B Side														
Noise Barrier Works														
NB001110	NB43A - ID1-2 backfilling	69.23%	12	39	15-Sep-18 A	03-Dec-18	27							
NB001120	NB43A - ID1-2 NB production	40%	45	75	20-Sep-18 A	03-Jan-19	112							
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB01530	NB43A-1 - backfilling	0%	12	12	17-Nov-18 A	03-Dec-18	27							
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	04-Dec-18	08-Dec-18	114							
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	92.66%	13	177	03-Apr-18 A	04-Dec-18	-22							
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	29.41%	24	34	08-Oct-18 A	17-Dec-18	-33							
NB01576	NB43A-2 (86.8-166.7m) - Drainage Works (VO on 14-6-18 - add 1	0%	6	6	18-Dec-18	24-Dec-18	-33							
NB01580	NB43A-2 - backfilling	0%	12	12	12-Jan-19	25-Jan-19	-16							
NB01590	NB43A-2 - NB production	72.64%	29	106	04-Aug-18 A	18-Dec-18	128							
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	19-Feb-19	23-Feb-19	53							
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	05-Dec-18	11-Jan-19	-16							
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	12-Jan-19	18-Feb-19	53							
NB50 (Ch.6060-6130)-FH N/B Side														
Noise Barrier Works														
NB001170	NB50 -Footing & Wall Structure	75%	15	60	07-Nov-18 A	06-Dec-18	-18							
NB001175	NB50 - Drainage Works	0%	24	24	27-Dec-18	24-Jan-19	-33							
NB001180	NB50 -backfilling	0%	12	12	01-Feb-19	16-Feb-19	-33							
NB001190	NB50 -NB production	0%	45	45	07-Dec-18	20-Jan-19	95							
NB001200	NB50 -NB post & panel installation	0%	5	5	18-Feb-19	22-Feb-19	54							
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	25-Jan-19	31-Jan-19	-33							
NB50A (Ch.6130-6450)-FH N/B Side														
Noise Barrier Works														
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	20-Nov-18 A	19-Jan-19	-195							
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	21-Jan-19	12-Feb-19	-195							
NB001250	NB50A - ID2-2 backfilling	0%	12	12	13-Feb-19	26-Feb-19	-41							
NB001260	NB50A - ID2-2 NB production	0%	45	45	19-Jan-19	05-Mar-19	51							
NB01610	NB50A (0-108m) - Sheet piling & Excavation	58.33%	5	12	29-Oct-18 A	24-Nov-18	-195							

	Project ID:WP Rev 06 (1811)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Nov-18)</p>		Date	Revision	C..Ap...
	Layout: 3 Month Rolling Program			28-Aug-15	WP Rev 2	
Page 1 of 6				07-Apr-16	WP Rev 3	
				08-Nov-16	WP Rev 4	
				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	26-Nov-18	01-Mar-19	-195							
NB01660	NB50A(132-228m) - Sheet piling & Excavation	50%	5	10	29-Oct-18 A	24-Nov-18	-203							
NB01670	NB50A(132-228m) - Footing & Wall Structure	0%	71	71	26-Nov-18	21-Feb-19	-203							
NB60 (Ch.6450-6920)-FH N/B Side														
Noise Barrier Works														
NB01790	NB60-1 -(15-63m) Footing & Wall Structure	28.21%	28	39	06-Oct-18 A	21-Dec-18	-49							
NB01810	NB60-1 - NB production	0%	45	45	22-Dec-18	04-Feb-19	80							
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	11-Dec-18	10-Jan-19	-27							
NB01866	NB60-2 (108-174m) - Drainage Works (VO on 16-10-18 - add 2	0%	12	12	11-Jan-19	24-Jan-19	-27							
NB01870	NB60-2 - backfilling	0%	12	12	25-Jan-19	09-Feb-19	-27							
NB01880	NB60-2 - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB01890	NB60-2 - NB post & panel installation	0%	5	5	11-Feb-19	15-Feb-19	60							
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	20-Nov-18	10-Dec-18	-27							
NB01940	NB60-ID3-2 - backfilling	0%	12	12	11-Dec-18	24-Dec-18	9							
NB01950	NB60-ID3-2 - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	95%	6	110	20-Aug-18 A	26-Nov-18	-209							
NB02005	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - remain 1	0%	6	6	26-Nov-18	03-Dec-18	-209							
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	0%	176	176	03-Dec-18	10-Jul-19	-209							
NB02020	NB60-3 - NB production	0%	45	45	26-Nov-18	10-Jan-19	106							
NB02022	NB60-3 - NB post & panel installation	0%	5	5	10-Jan-19	16-Jan-19	85							
Underground Utility Works														
Underground Utility Works														
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	46.43%	120	224	15-Aug-18 A	10-Apr-19	-94							
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	65.42%	120	347	20-Apr-18 A	16-Apr-19	-94							
Bridge Construction														
New Tai Hang Footbridge														
TWSR-West/ FL Highway N/B Side Section														
THBF0620	Finishes Work	97.33%	14	525	27-Feb-17 A	05-Dec-18	117							
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		05-Dec-18	117							05-Dec-18 ♦ Bridge Structure complete (THFB-TWSR-W side)
Crossing Fanling Highway Section														
THBF0590	Finishes Work	92.66%	8	109	20-Jun-18 A	28-Nov-18	123							
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		28-Nov-18	123							28-Nov-18 ♦ Bridge Structure complete (THFB-Cross fanling highway)
TWSR-East FL Highway S/B Side Section														
THBF0470	THAB1 - pile cap & abutment wall	92.57%	45	606	21-Nov-16 A	14-Jan-19	6							
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	15-Jan-19	08-Feb-19	6							
THBF0570	Erect Staircase (THFB-TWSR-E side)	0%	30	30	09-Feb-19	15-Mar-19	6							
THBF0800	ABWF work	0%	30	30	20-Nov-18	24-Dec-18	101							
Lift at TWSR-W Side														
L1555	Glass canopy on ground level	0%	30	30	12-Nov-18 A	24-Dec-18	101							
L1560	Lift installation (NF115)	0%	70	70	12-Nov-18 A	14-Feb-19	28							
L1570	Lift T&C	0%	14	14	15-Feb-19	02-Mar-19	28							
L1590	E&M and Finishes work	0%	120	120	20-Nov-18	15-Apr-19	11							
Lift at FLHY S/B														
L1380	Structural Laminated glass wall installation	0%	30	30	22-Nov-18*	28-Dec-18	-45							
L1400	Roof cover for RC Platform	0%	30	30	20-Nov-18	24-Dec-18	-43							
L1410	Lift installation (NF78)	0%	70	70	29-Dec-18	23-Mar-19	-45							
L1440	E&M and Finishes work	0%	100	100	27-Dec-18	30-Apr-19	-39							
L1450	CLP Power available (by CLP)	96.49%	31	882	21-Jun-16 A	20-Dec-18	39							
New Tai Wo Footbridge														
General														
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	22-Nov-18*		0							♦ Steel Bridge available on site (TWFB)
TWSR-West/ FL Highway N/B Side Section														
TWFB1390	Finishes Work	92.95%	34	482	20-May-17 A	31-Dec-18	83							
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		31-Dec-18	83							31-Dec-18 ♦ Bridge Structure complete (TWFB-TWSR-W side)
Crossing Fanling Highway Section														
TWFB1440	TWP2 - Pile cap	56.52%	10	23	18-Oct-18 A	30-Nov-18	-12							
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	01-Dec-18	25-Jan-19	-12							
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	26-Jan-19	11-Feb-19	-12							
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	27-Dec-18	31-Jan-19	-17							
TWFB1450	Erect TWFB across fanling highway	0%	12	12	01-Feb-19	16-Feb-19	-17							
TWFB1460	Finishes Work	0%	18	18	18-Feb-19	09-Mar-19	-17							
TWSR-East FL Highway S/B Side Section														
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	17.81%	60	73	15-Oct-18 A	31-Jan-19	-17							
Lift at TWSR-W Side														
L1680	Structural Laminated glass wall installation	93.09%	13	188	17-Mar-18 A	04-Dec-18	-16							
L1700	Metal cover on RC platform	0%	30	30	20-Nov-18	24-Dec-18	-33							
L1710	Glass canopy on ground level	0%	30	30	27-Dec-18	31-Jan-19	424							
L1740	Lift installation	0%	70	70	27-Dec-18	21-Mar-19	-20							
L1770	E&M and Finishes work	0%	120	120	27-Dec-18	24-May-19	-33							
Signalized Junction														
New Tai Hang Footbridge														
TWSR-West/ FL Highway N/B Side Section														

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	09-Dec-18	08-Mar-19	-61							
Noise Barrier Along Fanling Highway S/B														
NB51 (Ch.5935-6055)-FH S/B Side														
Noise Barrier Works														
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02460	NB53 (0-100m)- backfilling	0%	50	50	20-Nov-18	19-Jan-19	81							
NB02470	NB53 (0-100m) - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	3.23%	60	62	18-Oct-18 A	31-Jan-19	16							
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	01-Feb-19	02-Apr-19	16							
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	01-Feb-19	17-Mar-19	39							
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02712	NB56 - Drainage Works	0%	6	6	14-Feb-19	20-Feb-19	32							
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02782	NB61 (0-50m) - Drainage Works	0%	12	12	08-Jan-19	21-Jan-19	32							
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	22-Jan-19	13-Feb-19	32							
NB02790	NB61 (0-50m)- backfilling	88.71%	28	248	20-Jan-18 A	21-Dec-18	103							
NB02800	NB61 (0-50m) - NB production	91%	27	300	20-Jan-18 A	16-Dec-18	130							
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	17-Dec-18	21-Dec-18	103							
NB02832	NB61 (50-160m) - Drainage Works	0%	24	24	07-Dec-18	07-Jan-19	2							
NB02834	NB61 (50-160m) - Drainage Works (VO on 14-6-18 - add 6 manhole)	0%	36	36	08-Jan-19	20-Feb-19	2							
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02902	NB61A (0-50m) - Drainage Works	50%	9	18	12-Nov-18 A	29-Nov-18	2							
NB02904	NB61A (0-50m) - Drainage Works (VO on 16-10-18 - add 1 manhole)	0%	6	6	30-Nov-18	06-Dec-18	2							
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	96.93%	33	1076	01-Apr-15 A	29-Dec-18	58							
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	31-Dec-18	23-Jan-19	73							
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	29-Dec-18	12-Feb-19	72							
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Feb-19	18-Feb-19	58							
NB03022	NB61A (75-190m) - Drainage Works	50%	15	30	05-Nov-18 A	06-Dec-18	32							
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	0%	24	24	07-Dec-18	07-Jan-19	32							
NB03050	NB61A (75-190m) - NB post & panel installation	96.5%	5	143	05-May-18 A	24-Nov-18	126							
Box Culvert ID3 Works														
VO58 Extension of ID3														
ID30130	Backfill	0%	20	20	01-Feb-19	26-Feb-19	-39							
ID30140	Wing Wall Construction	0%	50	50	01-Dec-18*	31-Jan-19	-39							
Other Works														
TCSS Works														
TCSS Pre-Construction Works														
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	21-Jan-19	26-Feb-19	-61							
TCSS0210	Sign Gantry Factory production - G55	56.67%	13	30	31-Oct-18 A	04-Dec-18	-22							
AADS1														
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		03-Dec-18	63							
ADS1														
TCSS1970	Back filling & reinstatement road work (2m)	20%	14	18	20-Oct-18 A	06-Dec-18	33							
FADS1														
TCSS2050	TTA application & Approval - FADS1	28.89%	64	90	20-Oct-18 A	07-Feb-19	-45							
G55														
TCSS1740	TTA application & Approval - G55	85.39%	13	89	20-Aug-18 A	04-Dec-18	-22							
TCSS1750	Sign Gantry Erection - G55	0%	28	28	05-Dec-18	09-Jan-19	-22							
Pai Lau in Tai Hang (VO126)														
Pai Lau in Tai Hang (VO126)														
Pai Lau in Tai Hang (VO126)														
PL01000	Works area access date (14-Dec-2018)	0%	0	0	14-Dec-18*		0							
PL01010	CLP relocation of Overhead Cable	0%	12	12	15-Jan-19*	28-Jan-19	0							
PL01020	Excavation	0%	12	12	14-Dec-18	29-Dec-18	6							
PL01030	Footing	0%	12	12	31-Dec-18	14-Jan-19	6							
PL01040	backfill	0%	6	6	15-Jan-19	21-Jan-19	6							
PL01050	Pai Lau Superstructure	0%	65	65	29-Jan-19	17-Apr-19	0							

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
PL01060	Material submission for finishes works	21.67%	47	60	05-Nov-18 A	16-Jan-19	0							
PL01070	Material submission approval	0%	30	30	17-Jan-19	22-Feb-19	0							
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)														
Noise Barrier Along TWSR-West and Laying New Utilities														
NB64 & NB64A (Ch.6860-6920)-TWSR West Side														
Noise Barrier Works														
NB003350	Bus Shelter footing & shelter near NB64 - VO86	75.76%	40	165	21-May-18 A	08-Jan-19	91							
Noise Barrier Along Fanling Highway N/B														
NB60 (Ch.6450-6920)-FH N/B Side														
Noise Barrier Works														
NB02060	NB60-4 - Footing & Wall Structure	81.63%	18	98	16-Jul-18 A	10-Dec-18	-61							
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	11-Dec-18	10-Jan-19	-61							
NB02066	NB60-4 (300-408m) - Drainage Works (VO on 16-10-18 - add 3	0%	18	18	11-Jan-19	31-Jan-19	-61							
NB02070	NB60-4 - backfilling	0%	20	20	01-Feb-19	26-Feb-19	-61							
NB02080	NB60-4 - NB production	0%	45	45	11-Dec-18	24-Jan-19	91							
NB02082	NB60-4 - NB post & panel installation	0%	5	5	25-Jan-19	30-Jan-19	72							
NB02120	NB60-5 - Footing & Wall Structure	50%	30	60	12-Sep-18 A	24-Dec-18	-55							
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	01-Feb-19	02-Mar-19	-57							
NB02140	NB60-5 - NB production	0%	40	40	25-Dec-18	02-Feb-19	-64							
NB02142	NB60-5 - NB post & panel installation	0%	5	5	04-Feb-19	11-Feb-19	-52							
NB66 (Ch.6920-6930)-FH N/B Side														
Noise Barrier Works														
NB02165	NB66 - Drainage Works	89.47%	16	152	08-May-18 A	07-Dec-18	-59							
NB02170	NB66- backfilling	0%	15	15	27-Dec-18	14-Jan-19	-6							
NB02180	NB66 - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB02190	NB66 - NB post & panel installation	0%	5	5	15-Jan-19	19-Jan-19	81							
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Nov-18	24-Dec-18	-6							
Bridge Construction														
Kau Lung Hang Vehicular Bridge														
KLH Bridge - West Ramp														
KLH.1290	West Ramp - Planting	0%	21	21	20-Nov-18	13-Dec-18	110							
KLH Bridge - Deck 1														
KLH.3430	Deck 1 - Planting	0%	21	21	20-Nov-18	13-Dec-18	110							
KLH Bridge - Deck 3														
KLH.3500	Deck 3 - Planting	0%	21	21	20-Nov-18	13-Dec-18	142							
KLH Bridge - East Ramp														
KLH.3590	East Ramp - Planting	0%	34	34	20-Nov-18	31-Dec-18	450							
KLH Bridge - Ramp R1														
Z2.KLH.3610	Ramp R1 - Steel roof	98.13%	10	534	19-Jan-17 A	30-Nov-18	121							
KLH Bridge - Ramp R2														
Z2.KLH.1550	Ramp R2 - Steel roof	97.96%	10	490	14-Mar-17 A	30-Nov-18	121							
KLH Bridge - Staircase S1														
Z2.KLH.1464	S1 - Steel work prefabrication	6.67%	28	30	15-Nov-18 A	17-Dec-18	-11							
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		17-Dec-18	-9							
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	12-Feb-19		-52							
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	30	30	12-Feb-19	18-Mar-19	-52							
Bridge Road Work														
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Nov-18	15-Apr-19	11							
Lift at TWSR-W Side														
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	24-Nov-18*	24-Nov-18	0							
L01100	Lift installation	0%	70	70	01-Dec-18*	26-Feb-19	0							
L01130	Finishes work	0%	88	88	24-Nov-18	12-Mar-19	39							
Lift at FLHY S/B														
L01260	Lift installation	40%	45	75	12-Sep-18 A	14-Jan-19	72							
L01270	Lift T&C	0%	14	14	15-Jan-19	28-Jan-19	87							
L01280	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	29-Jan-19	04-Feb-19	87							
L01290	Finishes work	3.23%	60	62	18-Oct-18 A	31-Jan-19	71							
L01310	Lift available - NF117-Lift 2	0%	0	0		04-Feb-19	68							
Signalized Junction														
Kau Lung Hang Vehicular Bridge														
KLH Bridge - West Ramp														
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Jan-19*	05-Mar-19	-18							
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	24.44%	68	90	30-Oct-18 A	27-Jan-19	-21							
Noise Barrier Along Fanling Highway S/B														
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	30%	4	5	20-Oct-18 A	23-Nov-18	128							
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)														
Bridge Construction														
New Ho Ka Yuen Footbridge														
TWSR-West/ FL Highway N/B Side Section														
HKY1440	Remaining Finishes works of HKYFB	98.42%	9	570	21-Nov-16 A	29-Nov-18	109							
HKY1520	VO11 - slope improvement work	0%	45	45	30-Nov-18	24-Jan-19	109							
TWSR-East FL Highway S/B Side Section														
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	92.24%	50	644	13-Oct-16 A	19-Jan-19	113							
ZONE 4 (Ch. 7925 to 8700)														

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
Noise Barrier Along TWSR-West and Laying New Utilities														
Underground Utility Works														
DN450 DI Watermain "A" (Ch 1989-2529)														
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	20-Nov-18	24-Dec-18	53							
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	27-Dec-18	31-Jan-19	53							
Noise Barrier Along Fanling Highway N/B														
NB75 (Ch.7930-8090)-FH N/B Side														
Noise Barrier Works														
NB4275	NB75 - NB panel installation	0%	20	20	20-Nov-18	12-Dec-18	23							
NB4280	NB75 complete	0%	0	0		12-Dec-18	23							
NB77 (Ch.8090-8450)-FH N/B Side														
Noise Barrier Works														
NB4330	NB77 - NB production (Ch8090-8190)	28.89%	32	45	21-Nov-18 A	21-Dec-18	0							
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	22-Dec-18	11-Jan-19	0							
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Nov-18	06-Dec-18	28							
NB4440	NB77 - backfilling (Ch8290-8390)	35%	13	20	13-Nov-18 A	04-Dec-18	0							
NB4450	NB77 - NB production (Ch8290-8390)	89.47%	20	190	03-May-18 A	09-Dec-18	12							
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	10-Dec-18	28-Dec-18	11							
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	61.54%	10	26	15-Oct-18 A	30-Nov-18	6							
NB4500	NB77 - backfilling (Ch8390-8450)	0%	13	12	20-Nov-18 A	04-Dec-18	0							
NB4510	NB77 - NB production (Ch8390-8450)	0%	30	30	01-Dec-18	30-Dec-18	7							
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	31-Dec-18	05-Jan-19	5							
NB4530	NB77 complete	0%	0	0		11-Jan-19	0							
NB4570	NB77 backfilling complete	0%	0	0		04-Dec-18	0							
NB4590	1650 Drainage Lining installation	0%	90	90	28-Dec-18	16-Apr-19	42							
Bridge Construction														
New Wo Hop Shek Pedstrian & Cycle Bridge														
TWSR-West/ FL Highway N/B Side Section														
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	27-Dec-18	20-Feb-19	58							
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	20-Nov-18 A	20-Dec-18	106							
WHS1420	Ramp Finishes Work	73.21%	30	112	13-Jul-18 A	24-Dec-18	58							
TWSR-West Construction														
Drainage & Road Works														
TWSR-West/ FL Highway N/B Side Section														
RDZ41180	TWSR -W Road Works rectification	0%	50	50	01-Feb-19	02-Apr-19	53							
Slip Road Y Construction														
Drainage & Road Works														
TWSR-East FL Highway S/B Side Section														
RDZ41088	Gazetial period for Slip Road Y commissioning	0%	183	183	17-Dec-18	17-Jun-19	-25							
Fanling Highway Construction														
Drainage & Road Works														
TWSR-West/ FL Highway N/B Side Section														
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	92.86%	5	70	20-Aug-18 A	24-Nov-18	8							
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		24-Nov-18	8							
RDZ41110	Construct FH N/B Lane 1 (Ch8100-8600)	0%	18	18	05-Dec-18	27-Dec-18	0							
RDZ41112	Construct FH N/B Lane 2 (Ch8100-8600)	0%	18	18	28-Dec-18	18-Jan-19	0							
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	0%	18	18	19-Jan-19	11-Feb-19	0							
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	12-Feb-19	04-Mar-19	0							
TWSR-East FL Highway S/B Side Section														
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8470)	98.24%	3	170	27-Mar-18 A	22-Nov-18	82							
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8470)	98.24%	3	170	27-Mar-18 A	22-Nov-18	82							
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	02-Jan-19	14-Mar-19	15							
RDZ41170	Complete Slip road V and associated slope work	0%	120	120	12-Jan-19	10-Jun-19	0							
Other Works														
Retaining Wall W78														
TWSR-East FL Highway S/B Side Section														
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	78.31%	18	83	01-Sep-18 A	10-Dec-18	-4							
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	65.66%	34	99	01-Sep-18 A	31-Dec-18	-20							
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	30	30	02-Jan-19	07-Feb-19	-20							
Slope Works														
TWSR-East FL Highway S/B Side Section														
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Nov-18	08-Jan-19	87							
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Nov-18	08-Jan-19	87							
S1060	Slope S55-Fill ~10m	0%	30	30	08-Feb-19	14-Mar-19	-20							
TCSS Works														
TCSS Pre-Construction Works														
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Nov-18	20-Nov-18	484							
TCSS0230	Sign Gantry Factory production - G34 (Z4)	33.33%	20	30	02-Nov-18 A	12-Dec-18	3							
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	11-Dec-18	17-Jan-19	3							
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	0%	30	30	16-Jan-19	21-Feb-19	3							
Civil Provision for TCSS Works														
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	05-Dec-18	11-Jan-19	30							
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	12-Jan-19	18-Feb-19	30							
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	19-Feb-19	25-Mar-19	30							

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019	
								Nov		Dec		Jan	Feb
TCSS1780	TTA application & Approval - G34 (Z4)	93.66%	9	142	20-Jun-18 A	29-Nov-18	14						
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	28	28	13-Dec-18	17-Jan-19	3						
G35													
TCSS1800	TTA application & Approval - G35 (Z4)	0%	90	90	11-Jan-19	03-May-19	3						
G36													
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		10-Dec-18	3						
TCSS1820	TTA application & Approval - G36 (Z4)	55.32%	42	94	20-Sep-18 A	10-Jan-19	9						
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	28	28	18-Jan-19	21-Feb-19	3						
DS50													
TCSS1840	TTA application & Approval - DS50 (Z4)	23.33%	69	90	02-Nov-18 A	13-Feb-19	10						
FADS8													
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Nov-18	24-Dec-18	77						
TCSS1860	TTA application & Approval - FADS8 (Z4)	0%	90	90	06-Dec-18	26-Mar-19	3						
TCSS Hub Room													
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Nov-18	14-Jan-19	28						
TCSS1910	TCSS Hub Room Finishes	0%	45	45	15-Jan-19	09-Mar-19	28						