

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								2018	Jan	Feb	Mar	Apr
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		30-Mar-19	47					30-Mar-19 ◆ Zone 1 - Noise B
NB43B (Ch.5640-5880)-FH N/B Side												
Noise Barrier Works												
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	01-Mar-19*	30-Mar-19	42					
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	01-Apr-19	06-Apr-19	42					
NB01300	NB43B-2 - NB post & panel installation	88.64%	5	44	05-Nov-18 A	25-Jan-19	100					
NB01350	NB43B-3 - NB post & panel installation	88.1%	5	42	07-Nov-18 A	25-Jan-19	100					
TWSR-West Construction												
Drainage & Road Works												
Ch 5640-5880												
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	71.73%	54	191	07-Aug-18 A	26-Mar-19	51					
Fanling Highway Construction												
Drainage & Road Works												
Ch 5640-5880												
RDZ11040	Z1 (Ch5640-5880) : Fanling Highway N/B - road works (lane 4)	0%	28	16	30-Dec-18 A	23-Feb-19	25					
RDZ11050	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 4)	32.69%	35	52	30-Dec-18 A	04-Mar-19	18					
RDZ11060	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 3)	0%	16	16	05-Mar-19	22-Mar-19	18					
RDZ11070	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 2)	0%	16	16	23-Mar-19	11-Apr-19	18					
RDZ11080	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 1)	0%	20	20	12-Apr-19	09-May-19	18					
Other Works												
Landscape Softwork												
Landscape Works												
Z1.LW.1000	Landscape soft work Zone1	23.13%	113	147	08-Dec-18 A	10-Jun-19	0					
ZONE 2 (Ch. 5880 to 6930)												
General												
DRM Proposal												
DRM Proposal												
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	72.69%	130	476	20-Nov-17 A	29-Jun-19	-79					
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	85.28%	58	394	05-Oct-17 A	30-Mar-19	47					
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ20210	Zone 2 - Noise Barrier at FH N/B structure work complete	0%	0	0		31-Jan-19	28					31-Jan-19 ◆ Zone 2 - Noise Barrier at FH N/B structure work complete
NB43A (Ch.5880-6060)-FH N/B Side												
Noise Barrier Works												
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	94.19%	5	86	08-Oct-18 A	25-Jan-19	-2					
NB01576	NB43A-2 (86.8-166.7m) - Drainage Works (VO on 14-6-18 - add 1	0%	6	6	26-Jan-19	01-Feb-19	-2					
NB01580	NB43A-2 - backfilling	0%	12	12	02-Feb-19	18-Feb-19	28					
NB01590	NB43A-2 - NB production	82.63%	29	167	04-Aug-18 A	17-Feb-19	123					
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	01-Mar-19*	04-Apr-19	30					
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	06-Apr-19	15-May-19	30					
NB50 (Ch.6060-6130)-FH N/B Side												
Noise Barrier Works												
NB001175	NB50 - Drainage Works	0%	24	24	02-Feb-19	04-Mar-19	-2					
NB001180	NB50 -backfilling	0%	12	12	12-Mar-19	25-Mar-19	-2					
NB001190	NB50 -NB production	46.67%	24	45	29-Dec-18 A	12-Feb-19	128					
NB001200	NB50 -NB post & panel installation	0%	5	5	26-Mar-19	30-Mar-19	69					
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	05-Mar-19	11-Mar-19	-2					
NB50A (Ch.6130-6450)-FH N/B Side												
Noise Barrier Works												
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	21-Jan-19 A	12-Feb-19	-63					
NB001250	NB50A - ID2-2 backfilling	0%	12	12	13-Feb-19	26-Feb-19	21					
NB001260	NB50A - ID2-2 NB production	0%	45	45	20-Jan-19 A	05-Mar-19	107					
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	06-Mar-19	11-Mar-19	86					
NB01640	NB50A-1 - NB production	0%	45	45	20-Jan-19	05-Mar-19	107					
NB01670	NB50A (132-228m) - Footing & Wall Structure	81.82%	10	55	26-Nov-18 A	31-Jan-19	-55					
NB01675	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - remain 2	0%	12	12	13-Feb-19	26-Feb-19	-63					
NB01676	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	27-Feb-19	08-May-19	-63					
NB01690	NB50A-2 - NB production	0%	45	45	01-Feb-19	17-Mar-19	95					
NB01720	NB50A-3 - Footing & Wall Structure (S4-S5)	16.67%	10	12	09-Jan-19 A	31-Jan-19	-33					
NB01725	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - delete 1	0%	12	12	01-Feb-19	16-Feb-19	-33					
NB01726	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	18-Feb-19	27-Apr-19	-33					
NB01740	NB50A-3 - NB production	0%	45	45	01-Feb-19	17-Mar-19	95					
NB60 (Ch.6450-6920)-FH N/B Side												
Noise Barrier Works												
NB01795	NB60-1 (15-108m) - Drainage Works	0%	24	24	16-Apr-19	17-May-19	-79					

Project ID: WP Rev 07 (1901)
 Layout: 3 Month Rolling Program
 Page 1 of 6

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Jan-19)



Date	Revision	C/A...
08-Nov-16	WP Rev 4	
17-Aug-17	WP Rev 5	
28-Mar-18	WP Rev 6	
27-Nov-18	WP Rev 6A	
15-Jan-19	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019						
								2018	Jan	Feb	Mar	Apr		
NB01810	NB60-1 - NB production	95.56%	2	45	08-Dec-18 A	21-Jan-19	150							
NB01865	NB60-2 (108-174m) - Drainage Works	60%	10	25	17-Dec-18 A	31-Jan-19	11							
NB01866	NB60-2 (108-174m) - Drainage Works (VO on 16-10-18 - add 2	16.67%	10	12	18-Jan-19 A	31-Jan-19	11							
NB01870	NB60-2 - backfilling	0%	12	12	01-Feb-19	16-Feb-19	29							
NB01890	NB60-2 - NB post & panel installation	0%	5	5	18-Feb-19	22-Feb-19	100							
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	01-Feb-19	23-Feb-19	11							
NB01940	NB60-ID3-2 - backfilling	0%	12	12	25-Feb-19	09-Mar-19	11							
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	11-Mar-19	15-Mar-19	82							
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	20.45%	70	88	29-Dec-18 A	15-Apr-19	-79							
NB02010	NB60-3 - backfilling	0%	12	12	16-Apr-19	03-May-19	-31							
NB02022	NB60-3 - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	122							
Underground Utility Works														
Underground Utility Works														
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	80.2%	39	197	15-Aug-18 A	27-Feb-19	22							
UU0110	Towgas duct laying and associated work before backfill in Zone 1 & 2	84.88%	49	324	20-Apr-18 A	09-Mar-19	18							
Bridge Construction														
New Tai Hang Footbridge														
TWSR-West/ FL Highway N/B Side Section														
THBF0620	Finishes Work	89.51%	58	553	27-Feb-17 A	30-Mar-19	69							
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		30-Mar-19	69							30-Mar-19 ◆ Bridge Structure
Crossing Fanling Highway Section														
THBF0590	Finishes Work	63.98%	58	161	20-Jun-18 A	30-Mar-19	69							
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		30-Mar-19	69							30-Mar-19 ◆ Bridge Structure
TWSR-East FL Highway S/B Side Section														
THBF0470	THAB1 - pile cap & abutment wall	95.14%	32	658	21-Nov-16 A	28-Feb-19	15							
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	01-Mar-19	23-Mar-19	15							
THBF0570	Erect Stairecase (THFB-TWSR-E side)	0%	30	30	25-Mar-19	03-May-19	15							
THBF0800	ABWF work	0%	30	30	15-Feb-19*	21-Mar-19	77							
Lift at TWSR-W Side														
L1570	Lift T&C	28.57%	10	14	16-Jan-19 A	31-Jan-19	94							
L1580	EMSD inspection & approval	0%	28	28	01-Feb-19	28-Feb-19	118							
L1590	E&M and Finishes work	0%	120	120	21-Jan-19	18-Jun-19	7							
Lift at FLHY S/B														
L1380	Structural Laminated glass wall installation	0%	30	30	19-Jan-19 A	26-Feb-19	-8							
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	80%	10	50	20-Sep-18 A	31-Jan-19	-18							
L1400	Roof cover for RC Platform	0%	30	30	01-Feb-19	09-Mar-19	-18							
L1410	Lift installation (NF78)	0%	70	70	11-Mar-19	05-Jun-19	-18							
L1440	E&M and Finishes work	0%	100	100	11-Mar-19	12-Jul-19	-13							
L1450	CLP Power available (by CLP)	98.62%	13	943	21-Jun-16 A	01-Feb-19	103							
New Tai Wo Footbridge														
TWSR-West/ FL Highway N/B Side Section														
TWFB1390	Finishes Work	89.06%	58	530	20-May-17 A	30-Mar-19	55							
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		30-Mar-19	55							30-Mar-19 ◆ Bridge Structure
Crossing Fanling Highway Section														
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	21-Jan-19	15-Mar-19	0							
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	16-Mar-19	29-Mar-19	12							
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	23-Feb-19	29-Mar-19	0							
TWFB1450	Erect TWFB across fanling highway	0%	12	12	30-Mar-19	13-Apr-19	0							
TWFB1460	Finishes Work	0%	18	18	15-Apr-19	09-May-19	0							
TWSR-East FL Highway S/B Side Section														
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	78.45%	25	116	15-Oct-18 A	20-Feb-19	20							
Lift at TWSR-W Side														
L1700	Metal cover on RC platform	0%	30	30	08-Mar-19*	12-Apr-19	8							
L1710	Glass canopy on ground level	0%	30	30	08-Mar-19	12-Apr-19	8							
L1740	Lift installation	0%	70	70	21-Jan-19	15-Apr-19	6							
L1750	Lift T&C	0%	14	14	16-Apr-19	06-May-19	6							
L1770	E&M and Finishes work	0%	120	120	21-Jan-19	18-Jun-19	-7							
Signalized Junction														
New Tai Hang Footbridge														
TWSR-West/ FL Highway N/B Side Section														
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	0%	30	30	18-Feb-19	23-Mar-19	12							
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	25-Mar-19	18-Apr-19	12							
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	67.78%	29	90	20-Nov-18 A	17-Feb-19	14							
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	25-Mar-19	30-Mar-19	51							
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	01-Apr-19	15-Apr-19	51							
Noise Barrier Along Fanling Highway S/B														
NB51 (Ch.5935-6055)-FH S/B Side														
Noise Barrier Works														
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90							
NB03360	NB51(bay 15) - Footing & Wall Structure & backfill	0%	35	35	01-Mar-19	11-Apr-19	55							
NB03370	NB51(bay 15) - NB post & panel installation	0%	5	5	12-Apr-19	17-Apr-19	55							
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02460	NB53 (0-100m)- backfilling	48%	26	50	20-Dec-18 A	21-Feb-19	101						
NB02470	NB53 (0-100m) - NB production	68.89%	14	45	20-Dec-18 A	02-Feb-19	138						
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	04-Feb-19	11-Feb-19	110						
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	88.64%	10	88	18-Oct-18 A	31-Jan-19	62						
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	01-Feb-19	02-Apr-19	62						
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	01-Feb-19	17-Mar-19	95						
NB02550	NB53 ID2-3 (100-125m) - NB post & panel installation	0%	5	5	03-Apr-19	09-Apr-19	62						
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02642	NB55 - Drainage Works	0%	18	18	23-Mar-19	13-Apr-19	22						
NB02644	NB55 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	15-Apr-19	24-Apr-19	22						
NB02670	NB55 - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02712	NB56 - Drainage Works	0%	6	6	09-Apr-19	15-Apr-19	33						
NB02714	NB56 - Drainage Works (VO on 14-6-18 - add 4 manhole)	0%	24	24	16-Apr-19	17-May-19	33						
NB02740	NB56 - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02782	NB61 (0-50m) - Drainage Works	0%	12	12	04-Mar-19	16-Mar-19	33						
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	18-Mar-19	08-Apr-19	33						
NB02790	NB61 (0-50m)- backfilling	99.27%	2	274	20-Jan-18 A	22-Jan-19	125						
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB02832	NB61 (50-160m) - Drainage Works	37.5%	15	24	10-Jan-19 A	08-Feb-19	22						
NB02834	NB61 (50-160m) - Drainage Works (VO on 14-6-18 - add 6 manhole)	0%	36	36	09-Feb-19	22-Mar-19	22						
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02902	NB61A (0-50m) - Drainage Works	78.57%	9	42	12-Nov-18 A	30-Jan-19	570						
NB02904	NB61A (0-50m) - Drainage Works (VO on 16-10-18 - add 1 manhole)	0%	6	6	15-Jan-19 A	26-Jan-19	121						
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	122						
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	97.07%	33	1128	01-Apr-15 A	01-Mar-19	51						
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	02-Mar-19	25-Mar-19	69						
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	02-Mar-19	15-Apr-19	66						
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	16-Apr-19	24-Apr-19	52						
NB03022	NB61A (75-190m) - Drainage Works	81.48%	10	54	05-Nov-18 A	31-Jan-19	33						
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	0%	24	24	01-Feb-19	02-Mar-19	33						
NB03050	NB61A (75-190m) - NB post & panel installation	97.44%	5	195	05-May-18 A	25-Jan-19	122						
Box Culvert ID3 Works													
VO58 Extension of ID3													
ID30130	Backfill	0%	20	20	29-Mar-19	25-Apr-19	-39						
ID30140	Wing Wall Construction	0%	40	40	11-Feb-19*	28-Mar-19	-39						
Other Works													
TCSS Works													
TCSS Pre-Construction Works													
TCSS0190	Sign Gantry Factory production - ADS1	0%	30	30	06-Apr-19	15-May-19	-28						
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	15-Feb-19	21-Mar-19	-7						
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	15-Feb-19*	21-Mar-19	-28						
AADS1													
TCSS1660	TTA application & Approval - AADS1	0%	90	90	19-Feb-19	10-Jun-19	-28						
FADS1													
TCSS2060	Sign Gantry Erection - FADS1	0%	21	21	17-Apr-19	15-May-19	-28						
G55													
TCSS1750	Sign Gantry Erection - G55	0%	21	21	22-Mar-19	16-Apr-19	-28						
Landscape Softwork													
Landscape Works													
Z2.LW.1000	Landscape soft work Zone2	0%	150	150	29-Mar-19	28-Sep-19	-48						
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
PL01000	Works area access date (14-Dec-2018)	0%	0	0	21-Jan-19*		-29						
PL01010	CLP relocation of Overhead Cable	0%	12	12	21-Jan-19*	02-Feb-19	1						
PL01020	Excavation	0%	12	12	21-Jan-19	02-Feb-19	-17						
PL01030	Footing	0%	12	12	04-Feb-19	19-Feb-19	-17						
PL01040	backfill	0%	6	6	20-Feb-19	26-Feb-19	-17						
PL01050	Pai Lau Superstructure	0%	65	65	27-Feb-19	18-May-19	-17						
PL01060	Material submission for finishes works	65%	21	60	05-Nov-18 A	15-Feb-19	-18						
PL01070	Material submission approval	0%	30	30	16-Feb-19	22-Mar-19	-18						
PL01080	Material Order & delivery on site	0%	45	45	23-Mar-19	20-May-19	-18						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)													
Noise Barrier Along TWSR-West and Laying New Utilities													
NB64 & NB64A (Ch.6860-6920)-TWSR West Side													
Noise Barrier Works													
NB003350	Bus Shelter footing & shelter near NB64 - VO86	81.57%	40	217	21-May-18 A	09-Mar-19	87						
Noise Barrier Along Fanling Highway N/B													
NB60 (Ch.6450-6920)-FH N/B Side													
Noise Barrier Works													
NB02065	NB60-4 (300-408m) - Drainage Works	33.33%	16	24	11-Jan-19 A	09-Feb-19	-19						
NB02066	NB60-4 (300-408m) - Drainage Works (VO on 16-10-18 - add 3	0%	18	18	11-Feb-19	02-Mar-19	-19						
NB02070	NB60-4 - backfilling	0%	20	20	04-Mar-19	26-Mar-19	-3						
NB02080	NB60-4 - NB production	88.89%	5	45	11-Dec-18 A	24-Jan-19	147						
NB02082	NB60-4 - NB post & panel installation	0%	5	5	25-Jan-19	30-Jan-19	118						
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	04-Mar-19	30-Mar-19	-19						
NB02130	NB60-5 - backfilling	0%	12	12	01-Apr-19	15-Apr-19	-19						
NB02142	NB60-5 - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	26						
NB66 (Ch.6920-6930)-FH N/B Side													
Noise Barrier Works													
NB02190	NB66 - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	122						
Bridge Construction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
KLH.1290	West Ramp - Planting	0%	21	21	21-Jan-19	15-Feb-19	106						
KLH Bridge - Deck 1													
KLH.3430	Deck 1 - Planting	0%	21	21	21-Jan-19	15-Feb-19	106						
KLH Bridge - Deck 3													
KLH.3500	Deck 3 - Planting	0%	21	21	21-Jan-19	15-Feb-19	92						
KLH Bridge - East Ramp													
KLH.3590	East Ramp - Planting	0%	34	34	21-Jan-19	02-Mar-19	545						
KLH Bridge - Ramp R2													
Z2.KLH.1550	Ramp R2 - Steel roof	98.13%	10	536	14-Mar-17 A	31-Jan-19	117						
KLH Bridge - Staircase S1													
Z2.KLH.1464	S1 - Steel work prefabrication	53.52%	33	71	13-Dec-18 A	21-Feb-19	6						
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		21-Feb-19	5						
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	26-Jan-19		26						
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	24	24	22-Feb-19	21-Mar-19	5						
Z2.KLH.1490	S1- RC deck slab	0%	12	12	22-Mar-19	04-Apr-19	5						
Z2.KLH.1500	S1 - Roof steel frame installation	0%	30	30	06-Apr-19	15-May-19	5						
Bridge Road Work													
Z2.KLH.2040	Landscape work of KLHVB	0%	60	60	21-Mar-19*	04-Jun-19	18						
Lift at TWSR-W Side													
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	21-Jan-19*	21-Jan-19	-46						
L01100	Lift installation	0%	70	70	12-Feb-19*	09-May-19	20						
L01130	Finishes work	0%	88	88	21-Jan-19	10-May-19	39						
Lift at FLHY S/B													
L01280	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	20-Jan-19	26-Jan-19	151						
L01290	Finishes work	61.36%	34	88	18-Oct-18 A	02-Mar-19	93						
L01310	Lift available - NF117-Lift 2	0%	0	0		02-Mar-19	93						
Signalized Junction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	30-Mar-19	27-Apr-19	28						
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Jan-19*	05-Mar-19	0						
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	06-Mar-19	29-Mar-19	28						
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	91.11%	8	90	30-Oct-18 A	27-Jan-19	0						
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	06-Mar-19	12-Mar-19	61						
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	13-Mar-19	26-Mar-19	61						
Noise Barrier Along Fanling Highway S/B													
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	6.31%	52	56	20-Oct-18 A	23-Mar-19	75						
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)													
Bridge Construction													
New Ho Ka Yuen Footbridge													
TWSR-West/ FL Highway N/B Side Section													
HKY1440	Remaining Finishes works of HKYFB	98.55%	9	622	21-Nov-16 A	30-Jan-19	65						
HKY1520	VO11 - slope improvement work	0%	45	45	31-Jan-19	26-Mar-19	65						
TWSR-East FL Highway S/B Side Section													
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	96.27%	25	671	13-Oct-16 A	20-Feb-19	94						
ZONE 4 (Ch. 7925 to 8700)													
Noise Barrier Along TWSR-West and Laying New Utilities													
Underground Utility Works													
DN450 DI Watermain "A" (Ch 1989-2529)													
DI0210	DN450 DI watermain laying at TWSR-W (CHA 2020)	0%	15	15	21-Jan-19	08-Feb-19	24						
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	09-Feb-19	26-Feb-19	24						
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	0%	15	15	27-Feb-19	15-Mar-19	24						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	16-Mar-19	02-Apr-19	29						
Noise Barrier Along Fanling Highway N/B NB75 (Ch.7930-8090)-FH N/B Side													
Noise Barrier Works													
NB4275	NB75 - NB panel installation	76.74%	10	43	20-Nov-18 A	31-Jan-19	19						
NB4280	NB75 complete	0%	0	0		31-Jan-19	19						31-Jan-19 ◆ NB75 complete
NB77 (Ch.8090-8450)-FH N/B Side													
Noise Barrier Works													
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	21-Jan-19	25-Jan-19	24						
NB4530	NB77 complete	0%	0	0		25-Jan-19	24						25-Jan-19 ◆ NB77 complete
NB4570	NB77 backfilling complete	0%	0	0		21-Jan-19	-13						21-Jan-19 ◆ NB77 backfilling complete
Bridge Construction													
New Wo Hop Shek Pedstrian & Cycle Bridge													
General													
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		04-Apr-19	58						04-Apr-19 ◆ Wo Hop Shek
TWSR-West/ FL Highway N/B Side Section													
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	30%	32	45	20-Dec-18 A	28-Feb-19	58						
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		28-Feb-19	58						28-Feb-19 ◆ Steel Staircase ready for erection (WHS-TWSR-W side)
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	28-Feb-19	04-Apr-19	58						
WHS1420	Ramp Finishes Work	81.71%	30	164	13-Jul-18 A	26-Feb-19	89						
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		04-Apr-19	58						04-Apr-19 ◆ Bridge Structure complete
TWSR-West Construction													
Drainage & Road Works													
TWSR-West/ FL Highway N/B Side Section													
RDZ41180	TWSR -W Road Works rectification	0%	50	50	16-Mar-19	18-May-19	24						
Slip Road Y Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4)	0%	55	55	22-Mar-19	30-May-19	0						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-West/ FL Highway N/B Side Section													
RDZ41112	Construct FH N/B Lane 2 (Ch8100-8600)	0%	18	18	21-Jan-19	12-Feb-19	-13						
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	0%	18	18	13-Feb-19	05-Mar-19	-13						
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	06-Mar-19	26-Mar-19	-13						
TWSR-East FL Highway S/B Side Section													
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	21-Jan-19	02-Apr-19	5						
RDZ41140	Fanling Highway road work complete (except final pavement)	0%	0	0		26-Mar-19	-13						26-Mar-19 ◆ Fanling Highway road work complete
RDZ41150	Central Divider construction	0%	24	24	27-Mar-19	27-Apr-19	-13						
RDZ41170	Complete Slip road V and associated slope work	0%	90	90	01-Feb-19	24-May-19	19						
Other Works													
Retaining Wall W78													
TWSR-East FL Highway S/B Side Section													
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	20	20	14-Jan-19 A	14-Feb-19	0						
Slope Works													
TWSR-East FL Highway S/B Side Section													
S1040	Slope S54A-Cut ~4m	0%	40	40	21-Jan-19	09-Mar-19	43						
S1050	Slope S54B-Cut ~5m	0%	40	40	21-Jan-19	09-Mar-19	43						
S1060	Slope S55-Fill ~10m	0%	30	30	15-Feb-19	21-Mar-19	0						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	21-Jan-19	21-Jan-19	579						
TCSS0230	Sign Gantry Factory production - G34 (Z4)	53.33%	14	30	01-Dec-18 A	07-Feb-19	0						
TCSS0240	Sign Gantry Factory production - G35 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	66						
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	3						
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	24						
TCSS0270	Sign Gantry Factory production - FADS8 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	45						
Civil Provision for TCSS Works													
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	21-Jan-19	26-Feb-19	-1						
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	27-Feb-19	02-Apr-19	-1						
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	03-Apr-19	13-May-19	-1						
TCSS2250	FL01 mounted on top of DS53	0%	30	30	11-Apr-19	20-May-19	-7						
G34													
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	21	21	08-Feb-19	04-Mar-19	0						
G35													
TCSS1800	TTA application & Approval - G35 (Z4)	53.33%	42	90	03-Jan-19 A	12-Mar-19	56						
G36													
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		04-Mar-19	0						04-Mar-19 ◆ latest date for Slow lane footing available
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	21	21	05-Mar-19	28-Mar-19	0						
DS50													
TCSS1840	TTA application & Approval - DS50 (Z4)	77.38%	19	84	02-Nov-18 A	13-Feb-19	37						
TCSS1850	Sign Gantry Erection - DS50 (Z4)	0%	21	21	29-Mar-19	26-Apr-19	0						
FADS8													
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	21-Jan-19	26-Feb-19	47						
TCSS1860	TTA application & Approval - FADS8 (Z4)	40%	54	90	06-Dec-18 A	26-Mar-19	23						
TCSS Hub Room													

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019						
								2018	Jan	Feb	Mar	Apr		
TCSS1900	TCSS Hub Room Structure	0%	45	45	21-Jan-19	15-Mar-19	-16							
TCSS1910	TCSS Hub Room Finishes	0%	45	45	16-Mar-19	13-May-19	-16							
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road														
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road														
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	21-Jan-19*		0						◆ VO issue date (Assumed 21-Jan-19)	
TS01010	XP application period - Pak Wo Road	0%	90	90	21-Jan-19	20-Apr-19	-88							
TS01030	TTA submission & approval	0%	30	30	21-Jan-19	26-Feb-19	-28							
TS1160	XP application period - Jockey Club Road	0%	90	90	21-Jan-19	20-Apr-19	-88							
TS1170	TTA submission & approval	0%	30	30	21-Jan-19	26-Feb-19	-28							