

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Feb	Mar	Apr	May
Contract Condition											
General											
Contract Condition											
KD01	KD-1(1948d)- Section Subject to Excision comprises all works(excl.	0%	0	0		08-May-19	22				08-May-19* ◆ KD-1(19
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		17-Apr-19	33				17-Apr-19 ◆ Zone 1 - Noise Barrier at FH
NB43B (Ch.5640-5880)-FH N/B Side											
Noise Barrier Works											
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	18-Mar-19*	17-Apr-19	28				
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	18-Apr-19	26-Apr-19	28				
NB01300	NB43B-2 - NB post & panel installation	92.65%	5	68	05-Nov-18 A	25-Feb-19	76				
NB01350	NB43B-3 - NB post & panel installation	92.42%	5	66	07-Nov-18 A	25-Feb-19	76				
TWSR-West Construction											
Drainage & Road Works											
Ch 5640-5880											
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	71.73%	54	191	07-Aug-18 A	27-Apr-19	27				
Fanling Highway Construction											
Drainage & Road Works											
Ch 5640-5880											
RDZ11040	Z1 (Ch5640-5880) : Fanling Highway N/B - road works (lane 4)	51.11%	22	45	30-Dec-18 A	16-Mar-19	28				
RDZ11050	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 4)	80.77%	10	52	30-Dec-18 A	02-Mar-19	19				
RDZ11060	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 3)	0%	16	16	04-Mar-19	21-Mar-19	19				
RDZ11070	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 2)	0%	16	16	22-Mar-19	10-Apr-19	19				
RDZ11080	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 1)	0%	20	20	11-Apr-19	08-May-19	19				
RDZ11090	Z1 (Ch5640-5880) : Fanling Highway Road works (8 lanes)	0%	0	0		08-May-19	19				08-May-19 ◆ Z1 (Ch56
Other Works											
Landscape Softwork											
Landscape Works											
Z1.LW.1000	Landscape soft work Zone1	39.46%	89	147	08-Dec-18 A	10-Jun-19	0				
ZONE 2 (Ch. 5880 to 6930)											
General											
DRM Proposal											
DRM Proposal											
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	77.73%	106	476	20-Nov-17 A	29-Jun-19	-79				
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	89.12%	48	441	05-Oct-17 A	17-Apr-19	33				
Noise Barrier Along Fanling Highway N/B											
NB43A (Ch.5880-6060)-FH N/B Side											
Noise Barrier Works											
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	94.51%	5	91	08-Oct-18 A	25-Feb-19	-26				
NB01576	NB43A-2 (86.8-166.7m) - Drainage Works (VO on 14-6-18 - add 1	0%	6	6	26-Feb-19	04-Mar-19	-26				
NB01580	NB43A-2 - backfilling	0%	12	12	05-Mar-19	18-Mar-19	4				
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	16-May-19	21-May-19	30				
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	01-Mar-19*	04-Apr-19	30				
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	06-Apr-19	15-May-19	30				
NB50 (Ch.6060-6130)-FH N/B Side											
Noise Barrier Works											
NB001175	NB50 - Drainage Works	0%	24	24	05-Mar-19	01-Apr-19	-26				
NB001180	NB50 -backfilling	0%	12	12	10-Apr-19	26-Apr-19	-26				
NB001190	NB50 -NB production	47.83%	24	46	29-Dec-18 A	15-Mar-19	97				
NB001200	NB50 -NB post & panel installation	0%	5	5	27-Apr-19	03-May-19	45				
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	02-Apr-19	09-Apr-19	-26				
NB50A (Ch.6130-6450)-FH N/B Side											
Noise Barrier Works											
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	01-Mar-19*	21-Mar-19	-11				
NB001250	NB50A - ID2-2 backfilling	0%	12	12	22-Mar-19	04-Apr-19	-11				
NB001260	NB50A - ID2-2 NB production	0%	45	45	20-Jan-19 A	05-Apr-19	76				
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	06-Apr-19	11-Apr-19	60				
NB01625	NB50A(0-108m) - Drainage Works	0%	24	24	16-May-19	13-Jun-19	-69				
NB01626	NB50A(0-108m) - Drainage Works (VO on 14-6-18 - add 2 manholes)	0%	12	12	16-May-19	29-May-19	-59				
NB01640	NB50A-1 - NB production	0%	45	45	20-Feb-19	05-Apr-19	76				
NB01675	NB50A(132-228m) - Drainage Works (VO on 14-6-18 - remain 2	0%	12	12	13-Feb-19 A	05-Mar-19	-69				
NB01676	NB50A(132-228m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	06-Mar-19	15-May-19	-69				
NB01680	NB50A-2 - backfilling	0%	12	12	09-May-19	22-May-19	-47				
NB01690	NB50A-2 - NB production	0%	45	45	20-Feb-19	05-Apr-19	76				
NB01726	NB50A(225-311m) - Drainage Works (VO on 14-6-18 - add 7	3.57%	54	56	18-Feb-19 A	27-Apr-19	-33				

	Project ID:WP Rev 07 (1902)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Feb-19)</p>		Date	Revision	C/A...
	Layout: 3 Month Rolling Program			08-Nov-16	WP Rev 4	
Page 1 of 6				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	
				27-Nov-18	WP Rev 6A	
				15-Jan-19	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								Feb	Mar	Apr	May		
NB01730	NB50A-3 - backfilling	0%	6	6	29-Apr-19	06-May-19	-33						
NB01740	NB50A-3 - NB production	0%	45	45	20-Feb-19	05-Apr-19	76						
NB01750	NB50A-3 - NB post & panel installation	0%	5	5	07-May-19	11-May-19	38						
NB60 (Ch.6450-6920)-FH N/B Side													
Noise Barrier Works													
NB01795	NB60-1 (15-108m) - Drainage Works	0%	24	24	16-Apr-19	17-May-19	-79						
NB01796	NB60-1 (15-108m) - Drainage Works (VO on 14-6-18 & 16-10-18 -	0%	24	24	18-May-19	15-Jun-19	-79						
NB01865	NB60-2 (108-174m) - Drainage Works	72.97%	10	37	17-Dec-18 A	02-Mar-19	5						
NB01866	NB60-2 (108-174m) - Drainage Works (VO on 16-10-18 - add 2	16.67%	10	12	18-Jan-19 A	02-Mar-19	5						
NB01870	NB60-2 - backfilling	0%	12	12	04-Mar-19	16-Mar-19	5						
NB01890	NB60-2 - NB post & panel installation	0%	5	5	18-Mar-19	22-Mar-19	76						
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	77.78%	4	18	01-Feb-19 A	23-Feb-19	11						
NB01940	NB60-ID3-2 - backfilling	0%	12	12	25-Feb-19	09-Mar-19	11						
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	11-Mar-19	15-Mar-19	82						
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	47.73%	46	88	29-Dec-18 A	15-Apr-19	-79						
NB02010	NB60-3 - backfilling	0%	12	12	16-Apr-19	03-May-19	-31						
NB02022	NB60-3 - NB post & panel installation	0%	5	5	20-Feb-19	25-Feb-19	98						
Underground Utility Works													
Underground Utility Works													
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	95.94%	8	197	15-Aug-18 A	27-Feb-19	22						
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	94.44%	18	324	20-Apr-18 A	09-Mar-19	18						
Bridge Construction													
New Tai Hang Footbridge													
TWSR-West/ FL Highway N/B Side Section													
THBF0620	Finishes Work	90.66%	58	621	27-Feb-17 A	03-May-19	45						
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		03-May-19	45						03-May-19 ◆ Bridge Struct
Crossing Fanling Highway Section													
THBF0590	Finishes Work	75.32%	58	235	20-Jun-18 A	03-May-19	45						
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		03-May-19	45						03-May-19 ◆ Bridge Struct
TWSR-East FL Highway S/B Side Section													
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	20-Feb-19	14-Mar-19	23						
THBF0570	Erect Stairecase (THFB-TWSR-E side)	0%	30	30	15-Mar-19	23-Apr-19	23						
THBF0640	Finishes Work	0%	30	30	24-Apr-19	29-May-19	23						
THBF0800	ABWF work	0%	30	30	20-Feb-19*	26-Mar-19	73						
Lift at TWSR-W Side													
L1580	EMSD inspection & approval	0%	28	28	20-Feb-19	19-Mar-19	99						
L1590	E&M and Finishes work	20%	96	120	21-Jan-19 A	18-Jun-19	7						
Lift at FLHY S/B													
L1380	Structural Laminated glass wall installation	3.23%	30	31	19-Jan-19 A	26-Mar-19	-32						
L1400	Roof cover for RC Platform	0%	30	30	20-Feb-19	26-Mar-19	-32						
L1410	Lift installation (NF78)	0%	70	70	27-Mar-19	22-Jun-19	-32						
L1440	E&M and Finishes work	0%	100	100	27-Mar-19	29-Jul-19	-27						
L1450	CLP Power available (by CLP)	98.64%	13	956	21-Jun-16 A	04-Mar-19	72						
New Tai Wo Footbridge													
TWSR-West/ FL Highway N/B Side Section													
TWFB1390	Finishes Work	89.57%	58	556	20-May-17 A	03-May-19	31						
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		03-May-19	31						03-May-19 ◆ Bridge Struct
Crossing Fanling Highway Section													
TWFB1445	TWP2 - Pier and Pier Head	53.33%	21	45	13-Feb-19 A	15-Mar-19	0						
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	16-Mar-19	29-Mar-19	12						
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	28-Feb-19	03-Apr-19	-4						
TWFB1450	Erect TWFB across fanling highway	0%	12	12	04-Apr-19	18-Apr-19	-4						
TWFB1460	Finishes Work	0%	18	18	23-Apr-19	14-May-19	-4						
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		14-May-19	-4						14-May-19 ◆ Brid
TWSR-East FL Highway S/B Side Section													
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	76.19%	25	105	15-Oct-18 A	20-Mar-19	-4						
Lift at TWSR-W Side													
L1700	Metal cover on RC platform	0%	30	30	08-Mar-19*	12-Apr-19	8						
L1710	Glass canopy on ground level	0%	30	30	08-Mar-19	12-Apr-19	8						
L1740	Lift installation	0%	70	70	15-Mar-19*	11-Jun-19	-38						
L1770	E&M and Finishes work	0%	120	120	20-Feb-19	17-Jul-19	-31						
Temporary Tai Wo Footbridge													
Construction Works													
TWFB-T1240	Removed Temp Footbridge	0%	12	12	15-May-19	28-May-19	-4						
Signalized Junction													
New Tai Hang Footbridge													
TWSR-West/ FL Highway N/B Side Section													
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	0%	30	30	21-Mar-19	29-Apr-19	-15						
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	30-Apr-19	24-May-19	-15						
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	67.78%	29	90	20-Nov-18 A	20-Mar-19	-17						
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	30-Apr-19	07-May-19	24						
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	08-May-19	21-May-19	24						
Noise Barrier Along Fanling Highway S/B													
NB51 (Ch.5935-6055)-FH S/B Side													

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								Feb	Mar	Apr	May	
Noise Barrier Works												
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90					
NB03360	NB51(bay 15) - Footing & Wall Structure & backfill	0%	35	35	20-Feb-19	01-Apr-19	63					
NB03370	NB51(bay 15) - NB post & panel installation	0%	5	5	02-Apr-19	08-Apr-19	63					
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90					
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02460	NB53 (0-100m)- backfilling	48%	26	50	20-Dec-18 A	21-Mar-19	77					
NB02470	NB53 (0-100m) - NB production	68.89%	14	45	20-Dec-18 A	05-Mar-19	107					
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	06-Mar-19	11-Mar-19	86					
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	88.64%	10	88	18-Oct-18 A	02-Mar-19	38					
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	04-Mar-19	06-May-19	38					
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	02-Mar-19	16-Apr-19	65					
NB02550	NB53 ID2-3 (100-125m) - NB post & panel installation	0%	5	5	07-May-19	11-May-19	38					
NB02572	NB53 (125-180m) - Drainage Works	0%	18	18	25-Apr-19	16-May-19	22					
NB02574	NB53 (125-180m) - Drainage Works (VO on 14-6-18 - add 2 manhole)	0%	12	12	17-May-19	30-May-19	22					
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90					
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02642	NB55 - Drainage Works	0%	18	18	23-Mar-19	13-Apr-19	22					
NB02644	NB55 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	15-Apr-19	24-Apr-19	22					
NB02670	NB55 - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90					
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02712	NB56 - Drainage Works	0%	6	6	09-Apr-19	15-Apr-19	33					
NB02714	NB56 - Drainage Works (VO on 14-6-18 - add 4 manhole)	0%	24	24	16-Apr-19	17-May-19	33					
NB02740	NB56 - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90					
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02782	NB61 (0-50m) - Drainage Works	0%	12	12	04-Mar-19	16-Mar-19	33					
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	18-Mar-19	08-Apr-19	33					
NB02834	NB61 (50-160m) - Drainage Works (VO on 14-6-18 - add 6 manhole)	25%	27	36	09-Feb-19 A	22-Mar-19	22					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Feb-19	25-Feb-19	98					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	97.14%	33	1152	01-Apr-15 A	29-Mar-19	27					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	30-Mar-19	26-Apr-19	45					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	30-Mar-19	13-May-19	38					
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	14-May-19	18-May-19	32					
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	58.33%	10	24	01-Feb-19 A	02-Mar-19	33					
NB03050	NB61A (75-190m) - NB post & panel installation	97.72%	5	219	05-May-18 A	25-Feb-19	98					
Box Culvert ID3 Works												
VO58 Extension of ID3												
ID30130	Backfill	0%	20	20	29-Mar-19	25-Apr-19	-39					
ID30140	Wing Wall Construction	20%	32	40	11-Feb-19 A	28-Mar-19	-39					
Fanling Highway Construction												
Drainage & Road Works												
Ch 5880-6740												
RDZ41270	Z2 (CH5880-6740) : Fanling Highway S/B - road works (lane 1)	0%	90	90	26-Apr-19	12-Aug-19	-39					
Other Works												
TCSS Works												
TCSS Pre-Construction Works												
TCSS0170	Sign Gantry Factory production - AADS1	0%	30	30	10-May-19	14-Jun-19	-32					
TCSS0190	Sign Gantry Factory production - ADS1	0%	30	30	11-Apr-19	20-May-19	-32					
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	20-Feb-19	26-Mar-19	-11					
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	20-Feb-19*	26-Mar-19	-32					
AADS1												
TCSS1660	TTA application & Approval - AADS1	0%	90	90	23-Feb-19	14-Jun-19	-32					
ADS1												
TCSS1440	Slow lane footing - ADS1 (NB50A)	0%	0	0		06-May-19	-20					06-May-19 ♦ Slow lane
FADS1												
TCSS2060	Sign Gantry Erection - FADS1	0%	21	21	25-Apr-19	20-May-19	-32					
G55												
TCSS1750	Sign Gantry Erection - G55	0%	21	21	27-Mar-19	24-Apr-19	-32					
Landscape Softwork												
Landscape Works												
Z2.LW.1000	Landscape soft work Zone2	0%	150	150	29-Mar-19	28-Sep-19	-48					
Pai Lau in Tai Hang (VO126)												
Pai Lau in Tai Hang (VO126)												
Pai Lau in Tai Hang (VO126)												
Pai Lau in Tai Hang (VO126)												
PL00990	Pai Lau Works suspended due to Villagers' dispute on 29-Jan-19	0%	23	23	23-Jan-19 A	18-Mar-19	-64					
PL01000	Works area access date (14-Dec-2018)	0%	0	0	19-Mar-19		-64					♦ Works area access date (14-Dec-2018)

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Feb	Mar	Apr	May
PL01010	CLP relocation of Overhead Cable	0%	12	12	20-Feb-19*	05-Mar-19	-23				
PL01020	Excavation	0%	12	12	19-Mar-19	01-Apr-19	-64				
PL01030	Footing	0%	12	12	02-Apr-19	16-Apr-19	-64				
PL01040	backfill	0%	6	6	17-Apr-19	26-Apr-19	-64				
PL01050	Pai Lau Superstructure	0%	65	65	27-Apr-19	15-Jul-19	-64				
PL01060	Material submission for finishes works	75%	21	84	05-Nov-18 A	15-Mar-19	-42				
PL01070	Material submission approval	0%	30	30	16-Mar-19	24-Apr-19	-42				
PL01080	Material Order & delivery on site	0%	45	45	25-Apr-19	18-Jun-19	-42				
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB003350	Bus Shelter footing & shelter near NB64 - VO86	83.4%	40	241	21-May-18 A	08-Apr-19	63				
Noise Barrier Along Fanling Highway N/B											
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB02066	NB60-4 (300-408m) - Drainage Works (VO on 16-10-18 - add 3	44.44%	10	18	11-Feb-19 A	02-Mar-19	-19				
NB02070	NB60-4 - backfilling	0%	20	20	04-Mar-19	26-Mar-19	-3				
NB02082	NB60-4 - NB post & panel installation	0%	5	5	20-Feb-19	25-Feb-19	98				
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	04-Mar-19	30-Mar-19	-19				
NB02130	NB60-5 - backfilling	0%	12	12	01-Apr-19	15-Apr-19	-19				
NB02142	NB60-5 - NB post & panel installation	0%	5	5	20-Feb-19	25-Feb-19	2				
NB66 (Ch.6920-6930)-FH N/B Side											
Noise Barrier Works											
NB02190	NB66 - NB post & panel installation	0%	5	5	20-Feb-19	25-Feb-19	98				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
KLH.1290	West Ramp - Planting	0%	21	21	20-Feb-19	15-Mar-19	82				
KLH Bridge - Deck 1											
KLH.3430	Deck 1 - Planting	0%	21	21	20-Feb-19	15-Mar-19	82				
KLH Bridge - Deck 3											
KLH.3500	Deck 3 - Planting	0%	21	21	20-Feb-19	15-Mar-19	68				
KLH Bridge - East Ramp											
KLH.3590	East Ramp - Planting	0%	34	34	20-Feb-19	30-Mar-19	521				
KLH Bridge - Ramp R2											
Z2.KLH.1550	Ramp R2 - Steel roof	98.21%	10	560	14-Mar-17 A	02-Mar-19	93				
KLH Bridge - Staircase S1											
Z2.KLH.1464	S1 - Steel work prefabrication	59.15%	29	71	13-Dec-18 A	20-Mar-19	-21				
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		20-Mar-19	-18				
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	26-Feb-19		2				
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	24	24	21-Mar-19	18-Apr-19	-18				
Z2.KLH.1490	S1- RC deck slab	0%	12	12	23-Apr-19	07-May-19	-18				
Z2.KLH.1500	S1 - Roof steel frame installation	0%	30	30	08-May-19	12-Jun-19	-18				
Bridge Road Work											
Z2.KLH.2040	Landscape work of KLHVB	0%	60	60	21-Mar-19*	04-Jun-19	18				
Lift at TWSR-W Side											
L01100	Lift installation	10%	63	70	12-Feb-19 A	09-May-19	20				
L01110	Lift T&C	0%	14	14	10-May-19	25-May-19	20				
L01130	Finishes work	0%	88	88	20-Feb-19	08-Jun-19	15				
Signalized Junction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	04-May-19	28-May-19	3				
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Feb-19*	03-Apr-19	-25				
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	04-Apr-19	03-May-19	3				
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	91.11%	8	90	30-Oct-18 A	27-Feb-19	-31				
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	04-Apr-19	11-Apr-19	36				
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	12-Apr-19	29-Apr-19	36				
Noise Barrier Along Fanling Highway S/B											
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	59.38%	52	128	20-Oct-18 A	25-Apr-19	51				
Fanling Highway Construction											
Drainage & Road Works											
Ch 6740-6930											
RDZ20520	Z2 (CH6740-6930) : Fanling Highway S/B - road works (lane 1)	0%	24	24	26-Apr-19	24-May-19	27				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Bridge Construction											
New Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1440	Remaining Finishes works of HKYFB	98.61%	9	646	21-Nov-16 A	01-Mar-19	41				
HKY1520	VO11 - slope improvement work	0%	45	45	02-Mar-19	27-Apr-19	41				
TWSR-East FL Highway S/B Side Section											
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	96.4%	25	695	13-Oct-16 A	20-Mar-19	70				
ZONE 4 (Ch. 7925 to 8700)											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								Feb	Mar	Apr	May	
Noise Barrier Along TWSR-West and Laying New Utilities												
Underground Utility Works												
DN450 DI Watermain "A" (Ch 1989-2529)												
DI0210	DN450 DI watermain laying at TWSR-W (CHA 2020)	0%	15	15	20-Feb-19	08-Mar-19	0					
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	09-Mar-19	26-Mar-19	0					
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	0%	15	15	27-Mar-19	13-Apr-19	0					
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	15-Apr-19	06-May-19	5					
Noise Barrier Along Fanling Highway N/B												
NB75 (Ch.7930-8090)-FH N/B Side												
Noise Barrier Works												
NB4275	NB75 - NB panel installation	83.33%	10	60	20-Nov-18 A	02-Mar-19	-5					
NB4280	NB75 complete	0%	0	0		02-Mar-19	-5					
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	10%	5	5	21-Jan-19 A	25-Feb-19	1					
NB4530	NB77 complete	0%	0	0		25-Feb-19	1					
NB4570	NB77 backfilling complete	0%	0	0		20-Feb-19	-25					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		30-Apr-19	39					
TWSR-West/ FL Highway N/B Side Section												
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	53.15%	26	56	20-Dec-18 A	21-Mar-19	39					
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		21-Mar-19	39					
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	22-Mar-19	30-Apr-19	39					
WHS1420	Ramp Finishes Work	84.04%	30	188	13-Jul-18 A	26-Mar-19	65					
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		30-Apr-19	39					
TWSR-West Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41180	TWSR -W Road Works rectification	0%	50	50	15-Apr-19	17-Jun-19	0					
Slip Road Y Construction												
Drainage & Road Works												
TWSR-East FL Highway S/B Side Section												
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4)	0%	55	55	12-Apr-19	20-Jun-19	-17					
Fanling Highway Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41112	Construct FH N/B Lane 2 (Ch8100-8600)	38.89%	11	18	18-Jan-19 A	04-Mar-19	-30					
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	0%	18	18	05-Mar-19	25-Mar-19	-30					
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	26-Mar-19	16-Apr-19	-30					
TWSR-East FL Highway S/B Side Section												
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	40%	36	60	08-Jan-19 A	02-Apr-19	5					
RDZ41140	Fanling Highway road work complete (except final pavement)	0%	0	0		16-Apr-19	-30					
RDZ41150	Central Divider construction	0%	24	24	17-Apr-19	18-May-19	-30					
RDZ41170	Complete Slip road V and associated slope work	0%	90	90	04-Mar-19	22-Jun-19	-5					
Other Works												
Retaining Wall W78												
TWSR-East FL Highway S/B Side Section												
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	50%	13	26	14-Jan-19 A	06-Mar-19	-17					
Slope Works												
TWSR-East FL Highway S/B Side Section												
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Feb-19	08-Apr-19	19					
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Feb-19	08-Apr-19	19					
S1060	Slope S55-Fill ~10m	0%	30	30	07-Mar-19	11-Apr-19	-17					
TCSS Works												
TCSS Pre-Construction Works												
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Feb-19	20-Feb-19	555					
TCSS0230	Sign Gantry Factory production - G34 (Z4)	74.07%	14	54	01-Dec-18 A	07-Mar-19	-24					
TCSS0240	Sign Gantry Factory production - G35 (Z4)	68.12%	22	69	05-Dec-18 A	16-Mar-19	52					
TCSS0250	Sign Gantry Factory production - G36 (Z4)	68.12%	22	69	05-Dec-18 A	16-Mar-19	-11					
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	76.81%	16	69	05-Dec-18 A	09-Mar-19	16					
TCSS0270	Sign Gantry Factory production - FADS8 (Z4)	53.62%	32	69	05-Dec-18 A	28-Mar-19	21					
Civil Provision for TCSS Works												
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	20-Feb-19	26-Mar-19	-25					
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	27-Mar-19	06-May-19	-25					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	07-May-19	11-Jun-19	-25					
TCSS2250	FL01 mounted on top of DS53	0%	30	30	06-May-19	10-Jun-19	-24					
G34												
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	21	21	08-Mar-19	01-Apr-19	-24					
G35												
TCSS1800	TTA application & Approval - G35 (Z4)	68.42%	18	57	03-Jan-19 A	12-Mar-19	56					
G36												
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		01-Apr-19	-24					
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	21	21	02-Apr-19	30-Apr-19	-24					
DS50												
TCSS1850	Sign Gantry Erection - DS50 (Z4)	0%	21	21	02-May-19	25-May-19	-24					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								Feb	Mar	Apr	May	
FADS8												
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Feb-19	26-Mar-19	23					
TCSS1860	TTA application & Approval - FADS8 (Z4)	66.67%	30	90	06-Dec-18 A	26-Mar-19	23					
TCSS Hub Room												
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Feb-19	13-Apr-19	-40					
TCSS1910	TCSS Hub Room Finishes	0%	45	45	15-Apr-19	11-Jun-19	-40					
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	20-Feb-19*		-24					
TS01010	XP application period - Pak Wo Road	33.33%	60	90	21-Jan-19 A	20-Apr-19	-88					
TS01030	TTA submission & approval	0%	30	30	20-Feb-19	26-Mar-19	-52					
TS01040	TTA	0%	2	2	23-Apr-19	24-Apr-19	-71					
TS01050	Sheet piling & excavation	0%	18	18	25-Apr-19	16-May-19	-71					
TS01060	Footing (FL02, ADS52)	0%	45	45	17-May-19	10-Jul-19	-71					
TS01110	TTA	0%	2	2	23-Apr-19	24-Apr-19	-32					
TS01120	Sheet piling & excavation	0%	12	12	25-Apr-19	09-May-19	-32					
TS01130	Footing (ADS51)	0%	30	30	10-May-19	14-Jun-19	-32					
TS1160	XP application period - Jockey Club Road	33.33%	60	90	21-Jan-19 A	20-Apr-19	-88					
TS1170	TTA submission & approval	0%	30	30	20-Feb-19	26-Mar-19	-52					
TS1180	TTA	0%	2	2	23-Apr-19	24-Apr-19	-71					
TS1190	Sheet piling & excavation	0%	18	18	25-Apr-19	16-May-19	-71					
TS1200	Footing (DS53, FL01)	0%	45	45	17-May-19	10-Jul-19	-71					
Ducting Works in Traffic Signalized Junction at Pak Wo Road												
WHS Interchange												
TSJ01006	Procurement & subletting	40%	18	30	26-Jan-19 A	12-Mar-19	-51					
TSJ01010	Site Clearance	0%	5	5	13-Mar-19	18-Mar-19	-51					
TSJ01020	Trial Pits excavation	0%	10	10	19-Mar-19	29-Mar-19	-51					
TSJ01030	Determination of proposed cable alignment	0%	14	14	30-Mar-19	16-Apr-19	-51					
TSJ01040	Duct Laying (Road Crossing) - Wo Hing Road	0%	9	9	17-Apr-19	30-Apr-19	-51					
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	42	42	02-May-19	20-Jun-19	-51					
Pak Wo Road and Jockey Club Road Junction												
TSJ01200	Road Construction & reinstatement	2.17%	45	46	08-Feb-19 A	13-Apr-19	45					