

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Mar	Apr	May	Jun
<b>Contract Condition</b>											
<b>General</b>											
<b>Contract Condition</b>											
KD01	KD-1(1948d)- Section Subject to Excision comprises all works(excl.	0%	0	0		24-May-19	6				24-May-19* ◆ KD-1(1948d)- Section
KD05	KD-5 (1978d) - Section Subject to Excision comprise Landscape	0%	0	0		10-Jun-19	0				10-Jun-19* ◆ KD-5 (
<b>ZONE 1 (Ch. 5640 to 5880)</b>											
<b>Noise Barrier Along Fanling Highway N/B</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>General</b>											
ADV210130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		23-Apr-19	31				23-Apr-19 ◆ Zone 1 - Noise Barrier at FH N/B complete
<b>NB43B (Ch.5640-5880)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	20-Mar-19 A	23-Apr-19	26				
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	24-Apr-19	29-Apr-19	26				
NB01300	NB43B-2 - NB post & panel installation	92.65%	5	68	05-Nov-18 A	25-Mar-19	52				
NB01350	NB43B-3 - NB post & panel installation	92.42%	5	66	07-Nov-18 A	25-Mar-19	52				
<b>TWSR-West Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5640-5880</b>											
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	84.29%	30	191	07-Aug-18 A	27-Apr-19	27				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5640-5880</b>											
RDZ11060	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 3)	0%	16	16	20-Mar-19	08-Apr-19	5				
RDZ11070	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 2)	0%	16	16	09-Apr-19	30-Apr-19	5				
RDZ11080	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 1)	0%	20	20	02-May-19	24-May-19	5				
RDZ11090	Z1 (Ch5640-5880) : Fanling Highway Road works (8 lanes)	0%	0	0		24-May-19	5				24-May-19 ◆ Z1 (Ch5640-5880) : Fa
<b>Other Works</b>											
<b>Landscape Softwork</b>											
<b>Landscape Works</b>											
Z1.LW.1000	Landscape soft work Zone1	55.78%	65	147	08-Dec-18 A	10-Jun-19	0				
<b>Establishment Works</b>											
<b>Establishment Works</b>											
Z1.EW.1000	Establishment work Zone1	0%	365	365	11-Jun-19	09-Jun-20	0				
<b>ZONE 2 (Ch. 5880 to 6930)</b>											
<b>General</b>											
<b>DRM Proposal</b>											
<b>DRM Proposal</b>											
ADV220290	NB at FLHY N/B construction Period (Zone 2)	79.83%	96	476	20-Nov-17 A	17-Jul-19	-93				
ADV220310	NB at FLHY N/B construction Period (Zone 1)	94.1%	26	441	05-Oct-17 A	23-Apr-19	31				
<b>Noise Barrier Along Fanling Highway N/B</b>											
<b>NB43A (Ch.5880-6060)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	04-Jun-19	10-Jun-19	14				
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	20-Mar-19*	27-Apr-19	14				
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	29-Apr-19	03-Jun-19	14				
<b>NB50 (Ch.6060-6130)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB001175	NB50 - Drainage Works	0%	24	24	20-Mar-19	17-Apr-19	-39				
NB001180	NB50 -backfilling	0%	12	12	29-Apr-19	13-May-19	-39				
NB001190	NB50 -NB production	47.83%	24	46	29-Dec-18 A	12-Apr-19	69				
NB001200	NB50 -NB post & panel installation	0%	5	5	14-May-19	18-May-19	32				
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	18-Apr-19	27-Apr-19	-39				
<b>NB50A (Ch.6130-6450)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	29-Mar-19*	23-Apr-19	-35				
NB001250	NB50A - ID2-2 backfilling	0%	12	12	24-Apr-19	08-May-19	-35				
NB001260	NB50A - ID2-2 NB production	0%	45	45	20-Jan-19 A	03-May-19	48				
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	09-May-19	14-May-19	36				
NB01625	NB50A(0-108m) - Drainage Works	0%	24	24	14-Jun-19	12-Jul-19	-93				
NB01626	NB50A(0-108m) - Drainage Works (VO on 14-6-18 - add 2 manholes)	0%	12	12	14-Jun-19	27-Jun-19	-83				
NB01640	NB50A-1 - NB production	0%	45	45	20-Mar-19	03-May-19	48				
NB01675	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - remain 2	0%	12	12	13-Feb-19 A	02-Apr-19	-93				
NB01676	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	03-Apr-19	13-Jun-19	-93				
NB01680	NB50A-2 - backfilling	0%	12	12	06-Jun-19	20-Jun-19	-71				
NB01690	NB50A-2 - NB production	0%	45	45	20-Mar-19	03-May-19	48				
NB01726	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	29-Mar-19*	08-Jun-19	0				
NB01730	NB50A-3 - backfilling	0%	6	6	10-Jun-19	15-Jun-19	-67				
NB01740	NB50A-3 - NB production	0%	45	45	20-Mar-19	03-May-19	48				

Project ID:WP Rev 07 (1903)  
 Layout: 3 Month Rolling Program  
 Page 1 of 6

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Mar-19)**



Date	Revision	C/A...
08-Nov-16	WP Rev 4	
17-Aug-17	WP Rev 5	
28-Mar-18	WP Rev 6	
27-Nov-18	WP Rev 6A	
15-Jan-19	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								Mar	Apr	May	Jun	
NB01750	NB50A-3 - NB post & panel installation	0%	5	5	17-Jun-19	21-Jun-19	4					
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB01755	NB60-1 (0-15m) - Sheet piling & Excavation	0%	6	6	24-May-19	30-May-19	0					
NB01757	NB60-1 (0-15m) - Footing & Wall Structure	0%	12	12	31-May-19*	14-Jun-19	0					
NB017571	NB60-1 (0-15m) - Drainage Works	0%	6	6	08-Jun-19	14-Jun-19	0					
NB01758	NB60-1 (0-15m) - Backfilling	0%	5	5	15-Jun-19	20-Jun-19	0					
NB01795	NB60-1 (15-108m) - Drainage Works	0%	24	24	16-Apr-19	17-May-19	-79					
NB01796	NB60-1 (15-108m) - Drainage Works (VO on 14-6-18 & 16-10-18 -	0%	24	24	18-May-19	15-Jun-19	-79					
NB01800	NB60-1 -(15-108m) backfilling	0%	12	12	17-Jun-19	29-Jun-19	-79					
NB01870	NB60-2 - backfilling	0%	12	12	20-Mar-19	02-Apr-19	-9					
NB01890	NB60-2 - NB post & panel installation	0%	5	5	03-Apr-19	09-Apr-19	62					
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	20-Mar-19	25-Mar-19	74					
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	75%	22	88	29-Dec-18 A	15-Apr-19	-79					
NB02010	NB60-3 - backfilling	0%	12	12	16-Apr-19	03-May-19	-31					
NB02022	NB60-3 - NB post & panel installation	0%	5	5	20-Mar-19	25-Mar-19	74					
<b>Underground Utility Works</b>												
<b>Underground Utility Works</b>												
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	97.22%	9	324	20-Apr-18 A	28-Mar-19	-1					
<b>Bridge Construction</b>												
<b>New Tai Hang Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
THBF0620	Finishes Work	94.52%	34	621	27-Feb-17 A	03-May-19	45					
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		03-May-19	45					03-May-19 ◆ Bridge Structure complete (THFB-TWSR-W
<b>Crossing Fanling Highway Section</b>												
THBF0590	Finishes Work	85.53%	34	235	20-Jun-18 A	03-May-19	45					
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		03-May-19	45					03-May-19 ◆ Bridge Structure complete (THFB-Cross fa
<b>TWSR-East FL Highway S/B Side Section</b>												
THBF0570	Erect Staircase (THFB-TWSR-E side)	16.67%	25	30	15-Mar-19 A	18-Apr-19	24					
THBF0640	Finishes Work	0%	30	30	23-Apr-19	28-May-19	24					
THBF0800	ABWF work	0%	30	30	20-Mar-19*	27-Apr-19	49					
<b>Lift at TWSR-W Side</b>												
L1580	EMSD inspection & approval	0%	28	28	20-Mar-19	16-Apr-19	71					
L1590	E&M and Finishes work	73.33%	32	120	21-Jan-19 A	30-Apr-19	47					
L1610	Lift available - NF115-Lift 1	0%	0	0		30-Apr-19	47					30-Apr-19 ◆ Lift available - NF115-Lift 1
<b>Lift at FLHY S/B</b>												
L1400	Roof cover for RC Platform	0%	30	30	20-Mar-19	27-Apr-19	-51					
L1410	Lift installation (NF78)	0%	70	70	25-Mar-19 A	15-Jun-19	-26					
L1420	Lift T&C	0%	14	14	15-Jun-19	29-Jun-19	-31					
L1440	E&M and Finishes work	0%	100	100	29-Apr-19	26-Aug-19	-51					
L1450	CLP Power available (by CLP)	98.64%	13	956	21-Jun-16 A	01-Apr-19	44					
<b>New Tai Wo Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
TWFB1390	Finishes Work	89.57%	58	556	20-May-17 A	31-May-19	7					
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		31-May-19	7					31-May-19 ◆ Bridge Structure
<b>Crossing Fanling Highway Section</b>												
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	16-Mar-19 A	02-Apr-19	9					
TWFB1450	Erect TWFB across fanling highway	0%	12	12	30-Mar-19	13-Apr-19	0					
TWFB1460	Finishes Work	0%	18	18	15-Apr-19	09-May-19	0					
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		09-May-19	0					09-May-19 ◆ Bridge Structure complete (TWFB-Cr
<b>Lift at TWSR-W Side</b>												
L1700	Metal cover on RC platform	0%	30	30	20-Mar-19*	27-Apr-19	-2					
L1710	Glass canopy on ground level	0%	30	30	08-Mar-19 A	27-Apr-19	-2					
L1740	Lift installation	0%	70	70	15-Apr-19*	11-Jul-19	-63					
L1770	E&M and Finishes work	0%	120	120	20-Mar-19	14-Aug-19	-55					
<b>Temporary Tai Wo Footbridge</b>												
<b>Construction Works</b>												
TWFB-T1240	Removed Temp Footbridge	0%	12	12	10-May-19	23-May-19	0					
<b>Signalized Junction</b>												
<b>New Tai Hang Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	0%	30	30	18-Apr-19	27-May-19	-38					
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	28-May-19	21-Jun-19	-38					
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	67.78%	29	90	20-Nov-18 A	17-Apr-19	-45					
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	28-May-19	03-Jun-19	1					
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	04-Jun-19	18-Jun-19	1					
<b>Noise Barrier Along Fanling Highway S/B</b>												
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-Mar-19*	25-Mar-19	74					
NB03360	NB51(bay 15) - Footing & Wall Structure & backfill	0%	35	35	20-Mar-19	04-May-19	39					
NB03370	NB51(bay 15) - NB post & panel installation	0%	5	5	06-May-19	10-May-19	39					
<b>NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Mar	Apr	May	Jun
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	20-Mar-19*	25-Mar-19	74				
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02460	NB53 (0-100m)- backfilling	48%	26	50	20-Dec-18 A	23-Apr-19	53				
NB02470	NB53 (0-100m) - NB production	68.89%	14	45	20-Dec-18 A	02-Apr-19	79				
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	03-Apr-19	09-Apr-19	62				
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	88.64%	10	88	18-Oct-18 A	30-Mar-19	14				
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	01-Apr-19	03-Jun-19	14				
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	30-Mar-19	14-May-19	37				
NB02550	NB53 ID2-3 (100-125m) - NB post & panel installation	0%	5	5	04-Jun-19	10-Jun-19	14				
NB02572	NB53 (125-180m) - Drainage Works	0%	18	18	18-May-19	08-Jun-19	3				
NB02574	NB53 (125-180m) - Drainage Works (VO on 14-6-18 - add 2 manhole)	0%	12	12	10-Jun-19	22-Jun-19	3				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-Mar-19*	25-Mar-19	74				
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02642	NB55 - Drainage Works	0%	18	18	16-Apr-19	10-May-19	3				
NB02644	NB55 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	11-May-19	17-May-19	3				
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Mar-19*	25-Mar-19	74				
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02712	NB56 - Drainage Works	0%	6	6	11-Apr-19	17-Apr-19	31				
NB02714	NB56 - Drainage Works (VO on 14-6-18 - add 4 manhole)	0%	24	24	18-Apr-19	20-May-19	31				
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Mar-19*	25-Mar-19	74				
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	20-Mar-19	10-Apr-19	31				
NB02834	NB61 (50-160m) - Drainage Works (VO on 14-6-18 - add 6 manhole)	38.89%	22	36	09-Feb-19 A	15-Apr-19	3				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	20-Mar-19*	25-Mar-19	74				
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Mar-19	25-Mar-19	74				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	98.7%	15	1152	01-Apr-15 A	06-Apr-19	21				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	08-Apr-19	04-May-19	39				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	06-Apr-19	21-May-19	30				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	21-May-19	27-May-19	25				
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	58.33%	10	24	01-Feb-19 A	30-Mar-19	69				
NB03050	NB61A (75-190m) - NB post & panel installation	95.43%	10	219	05-May-18 A	30-Mar-19	69				
<b>Box Culvert ID3 Works</b>											
<b>VO58 Extension of ID3</b>											
ID30130	Backfill	0%	20	20	02-May-19	24-May-19	-63				
ID30140	Wing Wall Construction	20%	32	40	11-Feb-19 A	30-Apr-19	-63				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5880-6740</b>											
RDZ41270	Z2 (CH5880-6740) : Fanling Highway S/B - road works (lane 1)	0%	90	90	25-May-19	09-Sep-19	-63				
<b>Other Works</b>											
<b>TCSS Works</b>											
<b>TCSS Pre-Construction Works</b>											
TCSS0170	Sign Gantry Factory production - AADS1	0%	30	30	08-Jun-19	13-Jul-19	-56				
TCSS0190	Sign Gantry Factory production - ADS1	0%	30	30	14-May-19	18-Jun-19	-56				
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	20-Mar-19	27-Apr-19	-35				
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	20-Mar-19*	27-Apr-19	-56				
<b>AADS1</b>											
TCSS1660	TTA application & Approval - AADS1	0%	90	90	23-Mar-19	13-Jul-19	-56				
<b>ADS1</b>											
TCSS1440	Slow lane footing - ADS1 (NB50A)	0%	0	0		15-Jun-19	-54				15-Jun-19 ◆ S
TCSS1990	Sign Gantry Erection - ADS1	0%	21	21	19-Jun-19	13-Jul-19	-56				
<b>FADS1</b>											
TCSS2060	Sign Gantry Erection - FADS1	0%	21	21	24-May-19	18-Jun-19	-56				
<b>G55</b>											
TCSS1750	Sign Gantry Erection - G55	0%	21	21	29-Apr-19	23-May-19	-56				
<b>Landscape Softwork</b>											
<b>Landscape Works</b>											
Z2.LW.1000	Landscape soft work Zone2	0%	150	150	16-Apr-19	17-Oct-19	-62				
<b>Pai Lau in Tai Hang (VO126)</b>											
<b>Pai Lau in Tai Hang (VO126)</b>											
<b>Pai Lau in Tai Hang (VO126)</b>											
<b>Pai Lau in Tai Hang (VO126)</b>											
PL00990	Pai Lau Works suspended due to Villagers' dispute on 29-Jan-19	0%	23	23	23-Jan-19 A	16-Apr-19	-88				
PL01000	Works area access date (14-Dec-2018)	0%	0	0	17-Apr-19		-88				◆ Works area access date (14-Dec-2018)
PL01010	CLP relocation of Overhead Cable	0%	12	12	20-Mar-19*	02-Apr-19	-47				
PL01020	Excavation	0%	12	12	17-Apr-19	04-May-19	-88				
PL01030	Footing	0%	12	12	06-May-19	18-May-19	-88				
PL01040	backfill	0%	6	6	20-May-19	25-May-19	-88				
PL01050	Pai Lau Superstructure	0%	65	65	27-May-19	12-Aug-19	-88				



Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Mar	Apr	May	Jun
PL01060	Material submission for finishes works	75%	21	84	05-Nov-18 A	13-Apr-19	-66				
PL01070	Material submission approval	0%	30	30	15-Apr-19	23-May-19	-66				
PL01080	Material Order & delivery on site	0%	45	45	24-May-19	17-Jul-19	-66				
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>											
<b>Noise Barrier Along Fanling Highway N/B</b>											
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB02082	NB60-4 - NB post & panel installation	0%	5	5	20-Mar-19	25-Mar-19	74				
NB02125	NB60-5 (408-468m) - Drainage Works	58.33%	10	24	04-Mar-19 A	30-Mar-19	-19				
NB02130	NB60-5 - backfilling	0%	12	12	01-Apr-19	15-Apr-19	-19				
NB02142	NB60-5 - NB post & panel installation	0%	5	5	20-Mar-19	25-Mar-19	-22				
<b>NB66 (Ch.6920-6930)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB02190	NB66 - NB post & panel installation	0%	5	5	20-Mar-19	25-Mar-19	74				
<b>Bridge Construction</b>											
<b>Kau Lung Hang Vehicular Bridge</b>											
<b>KLH Bridge - West Ramp</b>											
KLH.1290	West Ramp - Planting	0%	21	21	20-Mar-19	13-Apr-19	58				
<b>KLH Bridge - Deck 1</b>											
KLH.3430	Deck 1 - Planting	0%	21	21	20-Mar-19	13-Apr-19	58				
<b>KLH Bridge - Deck 3</b>											
KLH.3500	Deck 3 - Planting	0%	21	21	20-Mar-19	13-Apr-19	44				
<b>KLH Bridge - East Ramp</b>											
KLH.3590	East Ramp - Planting	0%	34	34	20-Mar-19	03-May-19	497				
<b>KLH Bridge - Ramp R2</b>											
Z2.KLH.1550	Ramp R2 - Steel roof	98.21%	10	560	14-Mar-17 A	30-Mar-19	69				
<b>KLH Bridge - Staircase S1</b>											
Z2.KLH.1464	S1 - Steel work prefabrication	88.73%	8	71	13-Dec-18 A	27-Mar-19	-28				
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		27-Mar-19	-24				
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	26-Mar-19		-22				
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	24	24	28-Mar-19	29-Apr-19	-24				
Z2.KLH.1490	S1- RC deck slab	0%	12	12	30-Apr-19	14-May-19	-24				
Z2.KLH.1500	S1 - Roof steel frame installation	0%	30	30	15-May-19	19-Jun-19	-24				
<b>Bridge Road Work</b>											
Z2.KLH.2040	Landscape work of KLHVB	0%	60	60	08-Apr-19*	21-Jun-19	4				
<b>Lift at TWSR-W Side</b>											
L01100	Lift installation	44.29%	39	70	12-Feb-19 A	09-May-19	20				
L01110	Lift T&C	0%	14	14	10-May-19	25-May-19	20				
L01120	EMSD inspection & approval (Assume 7 days is required instead)	0%	7	7	25-May-19	01-Jun-19	25				
L01130	Finishes work	0%	88	88	20-Mar-19	08-Jul-19	-9				
<b>Signalized Junction</b>											
<b>Kau Lung Hang Vehicular Bridge</b>											
<b>KLH Bridge - West Ramp</b>											
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	01-Jun-19	26-Jun-19	-21				
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Mar-19*	07-May-19	-49				
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	08-May-19	31-May-19	-21				
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	91.11%	8	90	30-Oct-18 A	27-Mar-19	-59				
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	08-May-19	14-May-19	12				
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	15-May-19	28-May-19	12				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	78.13%	28	128	20-Oct-18 A	25-Apr-19	51				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 6740-6930</b>											
RDZ20520	Z2 (CH6740-6930) : Fanling Highway S/B - road works (lane 1)	0%	24	24	25-May-19	22-Jun-19	3				
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>											
<b>Bridge Construction</b>											
<b>New Ho Ka Yuen Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1440	Remaining Finishes works of HKYFB	98.61%	9	646	21-Nov-16 A	29-Mar-19	17				
HKY1520	VO11 - slope improvement work	0%	45	45	30-Mar-19	27-May-19	17				
<b>TWSR-East FL Highway S/B Side Section</b>											
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	96.4%	25	695	13-Oct-16 A	18-Apr-19	46				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>Underground Utility Works</b>											
<b>DN450 DI Watermain "A" (Ch 1989-2529)</b>											
DI0210	DN450 DI watermain laying at TWSR-W (CHA 2020)	0%	15	15	20-Mar-19	06-Apr-19	-24				
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	08-Apr-19	27-Apr-19	-24				
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	0%	15	15	29-Apr-19	16-May-19	-24				
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	17-May-19	03-Jun-19	-19				
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>											
<b>General</b>											
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		02-May-19	38				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								Mar	Apr	May	Jun	
<b>TWSR-West/ FL Highway N/B Side Section</b>												
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	94.59%	3	56	20-Dec-18 A	22-Mar-19	38					
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		22-Mar-19	38		22-Mar-19	◆ Steel Staircase ready for erection (WHS-TWSR-W side)		
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	23-Mar-19	02-May-19	38					
WHS1420	Ramp Finishes Work	86.7%	25	188	13-Jul-18 A	18-Apr-19	46					
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		02-May-19	38			02-May-19	◆ Bridge Structure complete (WHS-TWSR-W side)	
<b>TWSR-West Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
RDZ41180	TWSR -W Road Works rectification	0%	50	50	17-May-19	16-Jul-19	-24					
<b>Slip Road Y Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4)	0%	55	55	15-May-19	19-Jul-19	-41					
<b>Fanling Highway Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	44.44%	10	18	05-Mar-19 A	30-Mar-19	-35					
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	01-Apr-19	25-Apr-19	-35					
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	73.33%	16	60	08-Jan-19 A	08-Apr-19	1					
RDZ41140	Fanling Highway road work complete (except final pavement)	0%	0	0		25-Apr-19	-35			25-Apr-19	◆ Fanling Highway road work complete (except final pavement)	
RDZ41150	Central Divider construction	0%	24	24	26-Apr-19	24-May-19	-35					
RDZ41160	Final pavement & final road marking	0%	18	18	25-May-19	15-Jun-19	-35					
RDZ41170	Complete Slip road V and associated slope work	0%	90	90	20-Mar-19	10-Jul-19	-19					
<b>Other Works</b>												
<b>Retaining Wall W78</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	50%	13	26	14-Jan-19 A	03-Apr-19	-41					
<b>Slope Works</b>												
<b>TWSR-East FL Highway S/B Side Section</b>												
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Mar-19	10-May-19	-5					
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Mar-19	10-May-19	-5					
S1060	Slope S55-Fill ~10m	0%	30	30	04-Apr-19	14-May-19	-41					
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Mar-19	20-Mar-19	531					
TCSS0230	Sign Gantry Factory production - G34 (Z4)	74.07%	14	54	01-Dec-18 A	04-Apr-19	-48					
TCSS0240	Sign Gantry Factory production - G35 (Z4)	68.12%	22	69	05-Dec-18 A	15-Apr-19	28					
TCSS0250	Sign Gantry Factory production - G36 (Z4)	68.12%	22	69	05-Dec-18 A	15-Apr-19	-35					
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	76.81%	16	69	05-Dec-18 A	08-Apr-19	-8					
TCSS0270	Sign Gantry Factory production - FADS8 (Z4)	53.62%	32	69	05-Dec-18 A	30-Apr-19	-3					
<b>Civil Provision for TCSS Works</b>												
TCSS2150	M12 for CCTV	0%	14	14	17-Jun-19	03-Jul-19	-27					
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	20-Mar-19	27-Apr-19	-49					
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	29-Apr-19	03-Jun-19	-49					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	04-Jun-19	10-Jul-19	-49					
TCSS2250	FL01 mounted on top of DS53	0%	30	30	11-May-19	15-Jun-19	-29					
TCSS2260	FL02 mounted on top of ADS52	0%	30	30	17-Jun-19	22-Jul-19	-29					
<b>G34</b>												
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	21	21	06-Apr-19	04-May-19	-48					
<b>G36</b>												
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		04-May-19	-48			04-May-19	◆ latest date for Slow lane footing available	
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	21	21	06-May-19	29-May-19	-48					
<b>DS50</b>												
TCSS1850	Sign Gantry Erection - DS50 (Z4)	0%	21	21	30-May-19	24-Jun-19	-48					
<b>FADS8</b>												
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Mar-19	27-Apr-19	-1					
TCSS1860	TTA application & Approval - FADS8 (Z4)	93.33%	6	90	06-Dec-18 A	26-Mar-19	23					
<b>TCSS Hub Room</b>												
TCSS1900	TCSS Hub Room Structure	0%	45	45	06-Mar-19 A	16-May-19	-64					
TCSS1910	TCSS Hub Room Finishes	0%	45	45	17-May-19	10-Jul-19	-64					
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>												
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>												
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	20-Mar-19*		-48					◆ VO issue date (Assumed 21-Jan-19)
TS01010	XP application period - Pak Wo Road	64.44%	32	90	21-Jan-19 A	20-Apr-19	-88					
TS01030	TTA submission & approval	0%	30	30	20-Mar-19	27-Apr-19	-76					
TS01040	TTA	0%	2	2	29-Apr-19	30-Apr-19	-76					
TS01050	Sheet piling & excavation	0%	18	18	02-May-19	22-May-19	-76					
TS01060	Footing (FL02, ADS52)	0%	45	45	23-May-19	16-Jul-19	-76					
TS01110	TTA	0%	2	2	29-Apr-19	30-Apr-19	-37					
TS01120	Sheet piling & excavation	0%	12	12	02-May-19	15-May-19	-37					
TS01130	Footing (ADS51)	0%	30	30	16-May-19	20-Jun-19	-37					
TS1160	XP application period - Jockey Club Road	64.44%	32	90	21-Jan-19 A	20-Apr-19	-88					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Mar	Apr	May	Jun
								TS1170	TTA submission & approval	0%	30
TS1180	TTA	0%	2	2	29-Apr-19	30-Apr-19	-76				
TS1190	Sheet piling & excavation	0%	18	18	02-May-19	22-May-19	-76				
TS1200	Footing (DS53, FL01)	0%	45	45	23-May-19	16-Jul-19	-76				
<b>Ducting Works in Traffic Signalized Junction at Pak Wo Road</b>											
<b>WHS Interchange</b>											
TSJ01006	Procurement & subletting	70%	9	30	26-Jan-19 A	29-Mar-19	-66				
TSJ01010	Site Clearance	0%	5	5	30-Mar-19	04-Apr-19	-66				
TSJ01020	Trial Pits excavation	0%	10	10	06-Apr-19	17-Apr-19	-66				
TSJ01030	Determination of proposed cable alignment	0%	14	14	18-Apr-19	08-May-19	-66				
TSJ01040	Duct Laying (Road Crossing) - Wo Hing Road	0%	9	9	09-May-19	18-May-19	-66				
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	42	42	20-May-19	09-Jul-19	-66				
<b>Pak Wo Road and Jockey Club Road Junction</b>											
TSJ01200	Road Construction & reinstatement	54.35%	21	46	08-Feb-19 A	13-Apr-19	45				